



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on March 6, 2025

Pay Estimate Created Date: March 3, 2025

Progress Estimate Number 2	Contract ID 241115-D05 Prime Contractor E & C Bridge, LLC	Pay Period Start January 16, 2025 Pay Period End March 1, 2025	Original Contract Amount \$1,098,248.50 Net Change Order Amount \$0.00 Current Contract Amount \$1,098,248.50
--------------------------------------	--	---	--

Approval Date		By User
March 3, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	browns1
March 3, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	browns1
March 5, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2025	December 1, 2025		1.59%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 4, 2024	December 4, 2024	
Letting Date	November 15, 2024	November 15, 2024	
Notice to Proceed Date	January 6, 2025	January 6, 2025	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
241115-D05			
Total Posted Items Pay	\$0.00	\$17,500.00	\$17,500.00
Gross Item Adjustments	\$32,538.50	\$0.00	\$32,538.50
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$17,500.00	\$50,038.50
Contract Total Payable This Estimate:	\$32,538.50		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCD0057	0210	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$629.00
	0220	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$8,240.00
	0230	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$6,760.00
JCD0115	0590	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$1,909.50
	0600	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$8,240.00
	0610	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$6,760.00
Total								\$32,538.50



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on March 6, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JCD0057	FAS S403(48)	Bridge deck replacement	U	MONITEAU	over Howard Creek near Jamestown
JCD0115	FAS S403(49)	Bridge deck replacement	179	MONITEAU	over Moniteau Creek near Jamestown

Totals by Job Numbers				
JCD0057		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$8,750.00	\$8,750.00
	Gross Item Adjustments	\$15,629.00	\$0.00	\$15,629.00
	Gross Item Pay	\$15,629.00	\$8,750.00	\$24,379.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
JCD0115		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$8,750.00	\$8,750.00
	Gross Item Adjustments	\$16,909.50	\$0.00	\$16,909.50
	Gross Item Pay	\$16,909.50	\$8,750.00	\$25,659.50
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on March 6, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on March 6, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-D05	JCD0057	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$15,000.00	\$0.00
		0001	0020	2071000	LINEAR GRADING CLASS 1	1.40	0.00	1.40	STA	0.00	\$1,250.00	\$0.00
		0001	0030	2153000	SHAPING SLOPES, CLASS III	6.00	0.00	6.00	100F	0.00	\$1,100.00	\$0.00
		0001	0040	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	278.00	0.00	278.00	SQYD	0.00	\$18.00	\$0.00
		0001	0050	4019905	MISC.OPTIONAL PAVEMENT (10" HMA OR 8" JPCP)	277.80	0.00	277.80	SQYD	0.00	\$95.00	\$0.00
		0001	0060	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	11.00	0.00	11.00	CUYD	0.00	\$75.00	\$0.00
		0001	0070	6096041	PLACING TYPE 1 ROCK DITCH LINER	11.00	0.00	11.00	CUYD	0.00	\$75.00	\$0.00
		0001	0080	6161005	CONSTRUCTION SIGNS	174.00	0.00	174.00	SQFT	0.00	\$18.00	\$0.00
		0001	0090	6161025	CHANNELIZER (TRIM LINE)	50.00	0.00	50.00	EA	0.00	\$18.00	\$0.00
		0001	0100	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	0.00	\$185.00	\$0.00
		0001	0110	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$3,000.00	\$0.00
		0001	0120	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$35,000.00	\$8,750.00
		0001	0130	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	601.00	0.00	601.00	LF	0.00	\$1.00	\$0.00
		0001	0140	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	601.00	0.00	601.00	LF	0.00	\$1.00	\$0.00
		0001	0150	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	32.00	0.00	32.00	SQYD	0.00	\$10.00	\$0.00
		0001	0160	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$500.00	\$0.00
		0001	0170	8059901	MISC.SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	LS	0.00	\$3,350.00	\$0.00
		0001	0180	8061005	ROCK DITCH CHECK	76.00	0.00	76.00	LF	0.00	\$13.00	\$0.00
		0001	0190	8061016	SEDIMENT REMOVAL	12.00	0.00	12.00	CUYD	0.00	\$10.00	\$0.00
		0001	0200	8061019	SILT FENCE	796.00	0.00	796.00	LF	0.00	\$2.95	\$0.00
		0010	0210	6061060	MGS GUARDRAIL	50.00	0.00	50.00	LF	0.00	\$26.00	\$0.00
		0010	0220	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$3,600.00	\$0.00
		0010	0230	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,200.00	\$0.00
		0070	0240	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	15.00	0.00	15.00	SQFT	0.00	\$250.00	\$0.00
		0070	0250	2061000	CLASS 1 EXCAVATION	40.00	0.00	40.00	CUYD	0.00	\$40.00	\$0.00
		0070	0260	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$150.00	\$0.00
		0070	0270	2162500	REMOVAL OF EXISTING BRIDGE DECK	4,920.00	0.00	4,920.00	SQFT	0.00	\$9.00	\$0.00
		0070	0280	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	0.00	\$7,500.00	\$0.00
		0070	0290	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	127.00	0.00	127.00	SQYD	0.00	\$225.00	\$0.00
		0070	0300	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	19.50	0.00	19.50	CUYD	0.00	\$875.00	\$0.00
		0070	0310	7034212	SLAB ON STEEL	547.00	0.00	547.00	SQYD	0.00	\$295.00	\$0.00
		0070	0320	7034219A	TYPE D BARRIER	353.00	0.00	353.00	LF	0.00	\$90.00	\$0.00
		0070	0330	7040101	SUBSTRUCTURE REPAIR (FORMED)	80.00	0.00	80.00	SQFT	0.00	\$175.00	\$0.00
		0070	0340	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$4,000.00	\$0.00
		0070	0350	7123610	SLAB DRAIN	24.00	0.00	24.00	EA	0.00	\$350.00	\$0.00
		0070	0360	7126000	NON-DESTRUCTIVE TESTING	53.00	0.00	53.00	LF	0.00	\$40.00	\$0.00
		0070	0370	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$2,250.00	\$0.00
		0070	0380	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	4.00	0.00	4.00	EA	0.00	\$300.00	\$0.00
Project JCD0057 - Total Value Posted to Date as of Report Generated Date												\$8,750.00
JCD0115		0001	0390	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$15,000.00	\$0.00
		0001	0400	2071000	LINEAR GRADING CLASS 1	1.40	0.00	1.40	STA	0.00	\$1,250.00	\$0.00
		0001	0410	2153000	SHAPING SLOPES, CLASS III	6.00	0.00	6.00	100F	0.00	\$1,100.00	\$0.00
		0001	0420	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	278.00	0.00	278.00	SQYD	0.00	\$15.00	\$0.00
		0001	0430	4019905	MISC.OPTIONAL PAVEMENT (10" HMA OR 8" JPCP)	277.80	0.00	277.80	SQYD	0.00	\$95.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on March 6, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
241115-D05	JCD0115	0001	0440	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	11.00	0.00	11.00	CUYD	0.00	\$75.00	\$0.00		
		0001	0450	6096041	PLACING TYPE 1 ROCK DITCH LINER	11.00	0.00	11.00	CUYD	0.00	\$75.00	\$0.00		
		0001	0460	6161005	CONSTRUCTION SIGNS	849.00	0.00	849.00	SQFT	0.00	\$7.50	\$0.00		
		0001	0470	6161025	CHANNELIZER (TRIM LINE)	50.00	0.00	50.00	EA	0.00	\$18.00	\$0.00		
		0001	0480	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	0.00	\$185.00	\$0.00		
		0001	0490	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$3,000.00	\$0.00		
		0001	0500	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$35,000.00	\$8,750.00		
		0001	0510	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	834.00	0.00	834.00	LF	0.00	\$1.00	\$0.00		
		0001	0520	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	834.00	0.00	834.00	LF	0.00	\$1.00	\$0.00		
		0001	0530	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	32.00	0.00	32.00	SQYD	0.00	\$10.00	\$0.00		
		0001	0540	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$500.00	\$0.00		
		0001	0550	8059901	MISC.SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	LS	0.00	\$3,350.00	\$0.00		
		0001	0560	8061005	ROCK DITCH CHECK	84.00	0.00	84.00	LF	0.00	\$13.00	\$0.00		
		0001	0570	8061016	SEDIMENT REMOVAL	14.00	0.00	14.00	CUYD	0.00	\$10.00	\$0.00		
		0001	0580	8061019	SILT FENCE	934.00	0.00	934.00	LF	0.00	\$2.95	\$0.00		
		0010	0590	6061060	MGS GUARDRAIL	150.00	0.00	150.00	LF	0.00	\$26.00	\$0.00		
		0010	0600	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$3,600.00	\$0.00		
		0010	0610	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,200.00	\$0.00		
		0070	0620	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	25.00	0.00	25.00	SQFT	0.00	\$250.00	\$0.00		
		0070	0630	2162500	REMOVAL OF EXISTING BRIDGE DECK	8,528.00	0.00	8,528.00	SQFT	0.00	\$9.00	\$0.00		
		0070	0640	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	132.00	0.00	132.00	SQYD	0.00	\$225.00	\$0.00		
		0070	0650	7034212	SLAB ON STEEL	945.00	0.00	945.00	SQYD	0.00	\$285.00	\$0.00		
		0070	0660	7034219A	TYPE D BARRIER	555.00	0.00	555.00	LF	0.00	\$90.00	\$0.00		
		0070	0670	7040101	SUBSTRUCTURE REPAIR (FORMED)	75.00	0.00	75.00	SQFT	0.00	\$150.00	\$0.00		
		0070	0680	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$8,600.00	\$0.00		
		0070	0690	7123610	SLAB DRAIN	52.00	0.00	52.00	EA	0.00	\$400.00	\$0.00		
		0070	0700	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$2,250.00	\$0.00		
		0070	0710	7172054	OPEN CELL FOAM JOINT SEAL	56.00	0.00	56.00	LF	0.00	\$65.00	\$0.00		
		Project JCD0115 - Total Value Posted to Date as of Report Generated Date												\$8,750.00
		241115-D05 Overall - Total Value Posted to Date as of Report Generated Date												\$17,500.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 6, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 241115-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JCD0057	0210	MGS GUARDRAIL	Construction Stockpile STMI		2	Mar 3, 2025	SYSTEM	\$629.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$629.00			
			Construction Stockpile STMI - Total			\$629.00				
			0210 - Total			\$629.00				
	0220	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		2	Mar 3, 2025	SYSTEM	\$8,240.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$8,240.00			
			Construction Stockpile STMI - Total			\$8,240.00				
			0220 - Total			\$8,240.00				
	0230	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	Mar 3, 2025	SYSTEM	\$6,760.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$6,760.00			
			Construction Stockpile STMI - Total			\$6,760.00				
			0230 - Total			\$6,760.00				
	JCD0057 - Total								\$15,629.00	
	JCD0115	0590	MGS GUARDRAIL	Construction Stockpile STMI		2	Mar 3, 2025	SYSTEM	\$1,909.50	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$1,909.50		
Construction Stockpile STMI - Total				\$1,909.50						
0590 - Total				\$1,909.50						
0600		MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		2	Mar 3, 2025	SYSTEM	\$8,240.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$8,240.00			
			Construction Stockpile STMI - Total			\$8,240.00				
			0600 - Total			\$8,240.00				
0610		TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	Mar 3, 2025	SYSTEM	\$6,760.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$6,760.00			
			Construction Stockpile STMI - Total			\$6,760.00				
			0610 - Total			\$6,760.00				
JCD0115 - Total								\$16,909.50		
Overall - Total								\$32,538.50		



Contract Adjustments for Contract - 241115-D05

There are no contract adjustments to display for this contract.