



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on November 5, 2025

Pay Estimate Created Date: November 3, 2025

Progress Estimate Number	Contract ID	241115-D07	Pay Period Start	October 1, 2025	Original Contract Amount	\$3,651,571.92
9	Prime Contractor	Capital Paving & Construction, LLC	Pay Period End	November 1, 2025	Net Change Order Amount	(\$16,207.78)
					Current Contract Amount	\$3,635,364.14

Approval Date						By User
November 3, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by					shankb1
November 3, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					abbote1
November 4, 2025	Reviewed and Approved at the Central Office Controllers Office Level by					ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025	August 11, 2025	96.42%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 4, 2024	December 4, 2024	
Letting Date	November 15, 2024	November 15, 2024	
Notice to Proceed Date	January 6, 2025	January 6, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 9			
	This Estimate	Previous	To Date
241115-D07	Total Posted Items Pay	\$139,515.16	\$3,365,622.79
	Gross Item Adjustments	(\$14,460.00)	\$33,640.76
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
		\$3,399,263.55	\$3,524,318.71
Contract Total Payable This Estimate:		\$125,055.16	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JCD0085	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$75,000.000	1	\$75,000.00
	0020	2153000	SHAPING SLOPES, CLASS III	100F	\$1,350.000	9.910	\$13,378.50
	0150	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.110	40,751	\$4,482.61
	0160	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.110	41,001	\$4,510.11
	0200	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$4,350.000	4	\$17,400.00
	0220	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,750.000	4	\$15,000.00
	0230	9031250A	U-CHANNEL POST, 3 LB	LF	\$36.000	168	\$6,048.00
	0240	9035069A	SHF-FLAT SHEET FLUORESCENT	SQFT	\$38.000	27	\$1,026.00
	0360	7034600	CURB BLOCKOUT	LF	\$205.380	13	\$2,669.94

Project JCD0085 - Total \$139,515.16

Overall - Total \$139,515.16

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCD0085	0020	SHAPING SLOPES, CLASS III	Material			-218	\$1,350.00	(\$294,300.00)
	0020	SHAPING SLOPES, CLASS III	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	218	\$1,350.00	\$294,300.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on November 5, 2025

Pay Estimate Created Date: November 3, 2025

Progress Estimate Number	Contract ID	241115-D07	Pay Period Start	October 1, 2025	Original Contract Amount	\$3,651,571.92
9	Prime Contractor	Capital Paving & Construction, LLC	Pay Period End	November 1, 2025	Net Change Order Amount	(\$16,207.78)
					Current Contract Amount	\$3,635,364.14

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCD0085	0030	GRAVEL (A) OR CRUSHED STONE (B)	Material			-847.97000	\$36.76	(\$31,171.38)
	0030	GRAVEL (A) OR CRUSHED STONE (B)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user shankb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	847.97000	\$36.76	\$31,171.38
	0040	TACK COAT	Material			-16,572	\$2.91	(\$48,224.52)
	0040	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user shankb1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	16,572	\$2.91	\$48,224.52
	0070	CONSTRUCTION SIGNS	Material			-1,704	\$4.00	(\$6,816.00)
	0070	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user shankb1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	1,704	\$4.00	\$6,816.00
	0090	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material			-8	\$1,750.00	(\$14,000.00)
	0090	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user shankb1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	8	\$1,750.00	\$14,000.00
	0110	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Material			-88	\$5.00	(\$440.00)
	0110	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user shankb1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	88	\$5.00	\$440.00
	0120	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material			-72	\$20.00	(\$1,440.00)
	0120	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user shankb1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	72	\$20.00	\$1,440.00
	0130	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material			-2	\$300.00	(\$600.00)
	0130	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user shankb1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	2	\$300.00	\$600.00
	0140	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	Material			-1	\$500.00	(\$500.00)
	0140	PREFORMED THERMOPLASTIC PAVEMENT MARKING,	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user shankb1	1	\$500.00	\$500.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on November 5, 2025

Pay Estimate Created Date: November 3, 2025

Progress Estimate Number 9		Contract ID Prime Contractor	241115-D07 Capital Paving & Construction, LLC		Pay Period Start Pay Period End	October 1, 2025 November 1, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount		\$3,651,571.92 (\$16,207.78) \$3,635,364.14
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCD0085		COMBINATION STR/LT/RT			overriding Payment Estimate Exception 12 on the current Payment Estimate.				
	0150	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material				-203,757	\$0.11	(\$22,413.27)
	0150	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user shankb1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		203,757	\$0.11	\$22,413.27
	0160	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material				-205,006	\$0.11	(\$22,550.66)
	0160	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user shankb1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		205,006	\$0.11	\$22,550.66
	0200	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$7,060.00)
	0220	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$7,400.00)
	0230	U-CHANNEL POST, 3 LB	Material				-168	\$36.00	(\$6,048.00)
	0230	U-CHANNEL POST, 3 LB	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user shankb1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		168	\$36.00	\$6,048.00
	0250	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material				-1,115.50000	\$98.00	(\$109,319.00)
	0250	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user shankb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		1,115.50000	\$98.00	\$109,319.00
	0260	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material				-6,183.10000	\$99.00	(\$612,126.90)
	0260	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user shankb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		6,183.10000	\$99.00	\$612,126.90
	0290	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material				-262.80000	\$138.00	(\$36,266.40)
	0290	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user shankb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		262.80000	\$138.00	\$36,266.40
	0360	CURB BLOCKOUT	Material				-65	\$205.38	(\$13,349.70)
	0360	CURB BLOCKOUT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user shankb1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		65	\$205.38	\$13,349.70



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on November 5, 2025

Pay Estimate Created Date: November 3, 2025

Progress Estimate Number		Contract ID		241115-D07		Pay Period Start		October 1, 2025		Original Contract Amount		\$3,651,571.92	
Prime Contractor				Capital Paving & Construction, LLC		Pay Period End		November 1, 2025		Net Change Order Amount		(\$16,207.78)	
9										Current Contract Amount		\$3,635,364.14	
Project Number	Line No.	Item Description		Adjustment Type	Other Item Adjustment Type	Comments				Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
Total												(\$14,460.00)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on November 5, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JCD0085	FAS S403(70)	Resurface	Various	PHELPS	at various locations near St. James, St. Robert, and Doolittle
Totals by Job Numbers					
JCD0085			This Estimate	Previous	To Date
	Posted Item Pay		\$139,515.16	\$3,365,622.79	\$3,505,137.95
	Gross Item Adjustments		(\$14,460.00)	\$33,640.76	\$19,180.76
	Gross Item Pay		\$125,055.16	\$3,399,263.55	\$3,524,318.71
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on November 5, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JCD0085, Item 2153000, Project Item Line Number 0020, Material Set 215300096, Material 3304AGBS - Aggregate Base JSP, Acceptance Action Generic 3304AGBS is insufficient.	QCQA Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0085, Item 3105002, Project Item Line Number 0030, Material Set 310500296, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	QCQA Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0085, Item 4020520, Project Item Line Number 0250, Material Set 402052096, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	QCQA Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0085, Item 4020520, Project Item Line Number 0260, Material Set 402052096, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	QCQA Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0085, Item 4020520, Project Item Line Number 0290, Material Set 402052096, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	QCQA Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0085, Item 4071005, Project Item Line Number 0040, Material Set 407100596, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	QCQA Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0085, Item 6161005, Project Item Line Number 0070, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	QCQA Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0085, Item 6161098A, Project Item Line Number 0090, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	QCQA Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0085, Item 6200009, Project Item Line Number 0110, Material Set 620000996, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	QCQA Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0085, Item 6200015, Project Item Line Number 0120, Material Set 620001596, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	QCQA Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0085, Item 6200021, Project Item Line Number 0130, Material Set 620002196, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	QCQA Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0085, Item 6200027, Project Item Line Number 0140, Material Set 620002796, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	QCQA Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0085, Item 6206000C, Project Item Line Number 0150, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	QCQA Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0085, Item 6206000C, Project Item Line Number 0150, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	QCQA Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0085, Item 6206001C, Project Item Line Number 0160, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	QCQA Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0085, Item 6206001C, Project Item Line Number 0160, Material Set 6206001C96, Material 1048PMTRWBWL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBWL is insufficient.	QCQA Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0085, Item 7034600, Project Item Line Number 0360, Material Set 703460096, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	QCQA Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0085, Item 7034600, Project Item Line Number 0360, Material Set 703460096, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	QCQA Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0085, Item 7034600, Project Item Line Number 0360, Material Set 703460096, Material 1039ERRAS - Epoxy Bonding Agent-Resin Anchor Systems, Acceptance Action Generic 1039ERRAS is insufficient.	QCQA Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0085, Item 9031250A, Project Item Line Number 0230, Material Set 9031250A96, Material 0903HSPSUC - U-Channel Post for Highway Signing, Acceptance Action Generic 0903HSPSUC is insufficient.	QCQA Testing	shankb1	Overridden
Estimate Exception Type: Item Overrun: Contract 241115-D07, Contract Project JCD0085, Project Item Line Number 0320, Contract Line Item Number 0320, Item 4020520, Minor Item.	Pending Change Order	shankb1	Acknowledged



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on November 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-D07	JCD0085	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$75,000.00	\$75,000.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	218.00	0.00	218.00	100F	218.00	\$1,350.00	\$294,300.00
		0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	1,729.00	0.00	1,729.00	TONS	847.97	\$36.76	\$31,171.38
		0001	0040	4071005	TACK COAT	21,971.00	0.00	21,971.00	GAL	16,572.00	\$2.91	\$48,224.52
		0001	0050	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	541.00	-541.00	0.00	TONS	0.00	\$228.39	\$0.00
		0001	0060	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	4,918.00	-4,918.00	0.00	SQYD	0.00	\$9.68	\$0.00
		0001	0070	6161005	CONSTRUCTION SIGNS	4,045.00	0.00	4,045.00	SQFT	1,704.00	\$4.00	\$6,816.00
		0001	0080	6161025	CHANNELIZER (TRIM-LINE)	200.00	0.00	200.00	EA	0.00	\$5.00	\$0.00
		0001	0090	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	8.00	0.00	8.00	EA	8.00	\$1,750.00	\$14,000.00
		0001	0100	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$271,953.81	\$271,953.81
		0001	0110	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	88.00	172.00	260.00	LF	88.00	\$5.00	\$440.00
		0001	0120	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	72.00	24.00	96.00	LF	72.00	\$20.00	\$1,440.00
		0001	0130	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	2.00	0.00	2.00	EA	2.00	\$300.00	\$600.00
		0001	0140	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	1.00	\$500.00	\$500.00
		0001	0150	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	203,757.00	0.00	203,757.00	LF	203,757.00	\$0.11	\$22,413.27
		0001	0160	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	205,006.00	0.00	205,006.00	LF	205,006.00	\$0.11	\$22,550.66
		0001	0170	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	10,049.00	0.00	10,049.00	SQYD	9,060.00	\$11.06	\$100,203.60
		0001	0180	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4,789.00	0.00	4,789.00	SQYD	4,288.50	\$14.72	\$63,126.72
		0010	0190	6061060	MGS GUARDRAIL	12,073.00	0.00	12,073.00	LF	12,023.00	\$26.50	\$318,609.50
		0010	0200	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	8.00	\$4,350.00	\$34,800.00
		0010	0210	6061080	MGS END ANCHOR	3.00	0.00	3.00	EA	3.00	\$2,100.00	\$6,300.00
		0010	0220	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	47.00	0.00	47.00	EA	47.00	\$3,750.00	\$176,250.00
		0040	0230	9031250A	U-CHANNEL POST, 3 LB	168.00	0.00	168.00	LF	168.00	\$36.00	\$6,048.00
		0040	0240	9035069A	SHF-FLAT SHEET FLUORESCENT	27.00	0.00	27.00	SQFT	27.00	\$38.00	\$1,026.00
		0050	0250	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,041.50	92.70	1,134.20	TONS	1,115.50	\$98.00	\$109,319.00
		0051	0260	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	5,245.80	937.30	6,183.10	TONS	6,183.10	\$99.00	\$612,126.90
		0052	0270	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,956.10	842.80	5,798.90	TONS	5,720.10	\$99.00	\$566,289.90
		0053	0280	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,070.80	94.60	1,165.40	TONS	1,165.40	\$125.00	\$145,675.00
		0054	0290	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	267.70	-4.90	262.80	TONS	262.80	\$138.00	\$36,266.40
		0055	0300	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	971.10	-367.80	603.30	TONS	601.30	\$98.00	\$58,927.40
		0056	0310	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	905.80	-19.10	886.70	TONS	804.50	\$140.00	\$112,630.00
		0057	0320	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	924.50	-11.80	912.70	TONS	994.90	\$98.00	\$97,500.20
		0058	0330	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	2,720.30	-40.30	2,680.00	TONS	2,680.00	\$96.00	\$257,280.00
		0070	0340	2161501	REMOVAL OF ASPHALT WEARING SURFACE	2,078.00	0.00	2,078.00	SQFT	0.00	\$8.81	\$0.00
		0071	0350	2161501	REMOVAL OF ASPHALT WEARING SURFACE	780.00	0.00	780.00	SQFT	0.00	\$23.47	\$0.00
		0071	0360	7034600	CURB BLOCKOUT	65.00	0.00	65.00	LF	65.00	\$205.38	\$13,349.70
		0001	5001	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	0.00	19.00	19.00	EA	0.00	\$47.25	\$0.00
Project JCD0085 - Total Value Posted to Date as of Report Generated Date												\$3,505,137.96
241115-D07 Overall - Total Value Posted to Date as of Report Generated Date												\$3,505,137.96



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on November 5, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JCD0085

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	10/31/25	11/3/25	1	1.00	LS	Guardrail removal various locations					
0020	2153000	SHAPING SLOPES, CLASS III	10/31/25	11/3/25	1	9.91	100F	guardrail grading	.1				
0150	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	10/31/25	11/3/25	1	40,751.00	LF	Performance withholding payment	.1				
0160	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	10/31/25	11/3/25	1	41,001.00	LF	Performance withholding payment	.1				
0200	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	10/31/25	11/3/25	1	4.00	EA	Kelly Bridges NOR and SOR	.1				
0220	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10/31/25	11/3/25	1	4.00	EA	Kelly Bridges NOR and SOR					
0230	9031250A	U-CHANNEL POST, 3 LB	10/31/25	11/3/25	1	168.00	LF	Red Hazard Daimond signs NOR and SOR	.1				
0240	9035069A	SHF-FLAT SHEET FLUORESCENT	10/31/25	11/3/25	1	27.00	SQFT	Red hazard diamonds NOR and SOR	.1				
0360	7034600	CURB BLOCKOUT	10/31/25	11/3/25	1	13.00	LF	Performance withholding payment	.1				

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JCD0085	0020	SHAPING SLOPES, CLASS III	Material		1	Jun 2, 2025	SYSTEM	(\$70,605.00)					
					1	Jun 2, 2025	SYSTEM	\$70,605.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					2	Jun 16, 2025	SYSTEM	(\$140,832.00)					
					2	Jun 16, 2025	SYSTEM	\$140,832.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					3	Jul 1, 2025	SYSTEM	(\$188,500.50)					
					3	Jul 1, 2025	SYSTEM	\$188,500.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					4	Jul 16, 2025	SYSTEM	(\$246,415.50)					
					4	Jul 16, 2025	SYSTEM	\$246,415.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					5	Aug 4, 2025	SYSTEM	(\$246,415.50)					
					5	Aug 4, 2025	SYSTEM	\$246,415.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					6	Aug 18, 2025	SYSTEM	(\$280,921.50)					
					6	Aug 18, 2025	SYSTEM	\$280,921.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					7	Sep 2, 2025	SYSTEM	(\$280,921.50)					
					7	Sep 2, 2025	SYSTEM	\$280,921.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					8	Oct 2, 2025	SYSTEM	(\$280,921.50)					
					8	Oct 2, 2025	SYSTEM	\$280,921.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					9	Nov 3, 2025	SYSTEM	(\$294,300.00)					
					9	Nov 3, 2025	SYSTEM	\$294,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
	0020 - Total								\$0.00				
	0030	GRAVEL (A) OR CRUSHED STONE (B)	Material		3	Jul 1, 2025	SYSTEM	(\$1,102.80)					
					3	Jul 1, 2025	SYSTEM	\$1,102.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user shankb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					4	Jul 16, 2025	SYSTEM	(\$1,102.80)					
					4	Jul 16, 2025	SYSTEM	\$1,102.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user shankb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					5	Aug 4, 2025	SYSTEM	(\$2,567.69)					
					5	Aug 4, 2025	SYSTEM	\$2,567.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user shankb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					6	Aug 18, 2025	SYSTEM	(\$12,247.70)					
					6	Aug 18, 2025	SYSTEM	\$12,247.70	This adjustment offsets the original system-generated Material Payment				



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0085	0030	GRAVEL (A) OR CRUSHED STONE (B)	Material			2025			Estimate Item Adjustment (0001) due to user shankb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					7	Sep 2, 2025	SYSTEM	(\$12,247.70)	
					7	Sep 2, 2025	SYSTEM	\$12,247.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user shankb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					8	Oct 2, 2025	SYSTEM	(\$31,171.38)	
					8	Oct 2, 2025	SYSTEM	\$31,171.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user shankb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					9	Nov 3, 2025	SYSTEM	(\$31,171.38)	
					9	Nov 3, 2025	SYSTEM	\$31,171.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user shankb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0030 - Total			\$0.00	
	0040	TACK COAT	Material		3	Jul 1, 2025	SYSTEM	(\$8,581.59)	
					3	Jul 1, 2025	SYSTEM	\$8,581.59	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user shankb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					4	Jul 16, 2025	SYSTEM	(\$8,581.59)	
					4	Jul 16, 2025	SYSTEM	\$8,581.59	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user shankb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					5	Aug 4, 2025	SYSTEM	(\$46,021.65)	
					5	Aug 4, 2025	SYSTEM	\$46,021.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user shankb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					6	Aug 18, 2025	SYSTEM	(\$47,051.79)	
					6	Aug 18, 2025	SYSTEM	\$47,051.79	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user shankb1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					7	Sep 2, 2025	SYSTEM	(\$47,051.79)	
					7	Sep 2, 2025	SYSTEM	\$47,051.79	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user shankb1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					8	Oct 2, 2025	SYSTEM	(\$48,224.52)	
					8	Oct 2, 2025	SYSTEM	\$48,224.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user shankb1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					9	Nov 3, 2025	SYSTEM	(\$48,224.52)	
					9	Nov 3, 2025	SYSTEM	\$48,224.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user shankb1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0040 - Total			\$0.00	
	0070	CONSTRUCTION SIGNS	Material		3	Jul 1, 2025	SYSTEM	(\$2,576.00)	
					3	Jul 1, 2025	SYSTEM	\$2,576.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user shankb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					4	Jul 16, 2025	SYSTEM	(\$2,576.00)	



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0085	0070	CONSTRUCTION SIGNS	Material		4	Jul 16, 2025	SYSTEM	\$2,576.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user shankb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					5	Aug 4, 2025	SYSTEM	(\$2,576.00)	
					5	Aug 4, 2025	SYSTEM	\$2,576.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user shankb1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					6	Aug 18, 2025	SYSTEM	(\$6,816.00)	
					6	Aug 18, 2025	SYSTEM	\$6,816.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user shankb1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					7	Sep 2, 2025	SYSTEM	(\$6,816.00)	
					7	Sep 2, 2025	SYSTEM	\$6,816.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user shankb1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					8	Oct 2, 2025	SYSTEM	(\$6,816.00)	
					8	Oct 2, 2025	SYSTEM	\$6,816.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user shankb1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					9	Nov 3, 2025	SYSTEM	(\$6,816.00)	
					9	Nov 3, 2025	SYSTEM	\$6,816.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user shankb1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0070 - Total			\$0.00	
	0090	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		3	Jul 1, 2025	SYSTEM	(\$7,000.00)	
					3	Jul 1, 2025	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user shankb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					4	Jul 16, 2025	SYSTEM	(\$7,000.00)	
					4	Jul 16, 2025	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user shankb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					5	Aug 4, 2025	SYSTEM	(\$7,000.00)	
					5	Aug 4, 2025	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user shankb1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					6	Aug 18, 2025	SYSTEM	(\$14,000.00)	
					6	Aug 18, 2025	SYSTEM	\$14,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user shankb1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					7	Sep 2, 2025	SYSTEM	(\$14,000.00)	
					7	Sep 2, 2025	SYSTEM	\$14,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user shankb1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					8	Oct 2, 2025	SYSTEM	(\$14,000.00)	
					8	Oct 2, 2025	SYSTEM	\$14,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user shankb1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					9	Nov 3, 2025	SYSTEM	(\$14,000.00)	
					9	Nov 3, 2025	SYSTEM	\$14,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user shankb1 overriding Payment Estimate Exception 8 on the current Payment Estimate.



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0085	0090	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material	- Total				\$0.00	
			Material - Total				\$0.00		
	0090 - Total							\$0.00	
	0110	PREF THERMO PAVMT MARKING, 6 IN WHITE	Material		6	Aug 18, 2025	SYSTEM	(\$440.00)	
					6	Aug 18, 2025	SYSTEM	\$440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user shankb1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					7	Sep 2, 2025	SYSTEM	(\$440.00)	
					7	Sep 2, 2025	SYSTEM	\$440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user shankb1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					8	Oct 2, 2025	SYSTEM	(\$440.00)	
					8	Oct 2, 2025	SYSTEM	\$440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user shankb1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					9	Nov 3, 2025	SYSTEM	(\$440.00)	
					9	Nov 3, 2025	SYSTEM	\$440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user shankb1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
			- Total				\$0.00		
			Material - Total				\$0.00		
	0110 - Total							\$0.00	
	0120	PREF THERMO PVMT MARK, 24 IN WHIT	Material		6	Aug 18, 2025	SYSTEM	(\$1,440.00)	
					6	Aug 18, 2025	SYSTEM	\$1,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user shankb1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					7	Sep 2, 2025	SYSTEM	(\$1,440.00)	
					7	Sep 2, 2025	SYSTEM	\$1,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user shankb1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					8	Oct 2, 2025	SYSTEM	(\$1,440.00)	
					8	Oct 2, 2025	SYSTEM	\$1,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user shankb1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					9	Nov 3, 2025	SYSTEM	(\$1,440.00)	
					9	Nov 3, 2025	SYSTEM	\$1,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user shankb1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
			- Total				\$0.00		
Material - Total				\$0.00					
0120 - Total							\$0.00		
0130	PREF THERMO PVMT MARK, LT/RT ARROW	Material		6	Aug 18, 2025	SYSTEM	(\$600.00)		
				6	Aug 18, 2025	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user shankb1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				7	Sep 2, 2025	SYSTEM	(\$600.00)		
				7	Sep 2, 2025	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user shankb1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				8	Oct 2, 2025	SYSTEM	(\$600.00)		



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0085	0130	PREF THERMO PVMT MARK, LT/RT ARROW	Material			2025			
					8	Oct 2, 2025	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user shankb1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					9	Nov 3, 2025	SYSTEM	(\$600.00)	
					9	Nov 3, 2025	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user shankb1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0130 - Total			\$0.00	
	0140	PREF THERMO PVMT MARKING, COMBO	Material		6	Aug 18, 2025	SYSTEM	(\$500.00)	
					6	Aug 18, 2025	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user shankb1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					7	Sep 2, 2025	SYSTEM	(\$500.00)	
					7	Sep 2, 2025	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user shankb1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					8	Oct 2, 2025	SYSTEM	(\$500.00)	
					8	Oct 2, 2025	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user shankb1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					9	Nov 3, 2025	SYSTEM	(\$500.00)	
					9	Nov 3, 2025	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user shankb1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	0150	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		6	Aug 18, 2025	SYSTEM	(\$17,930.66)	
					6	Aug 18, 2025	SYSTEM	\$17,930.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user shankb1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					7	Sep 2, 2025	SYSTEM	(\$17,930.66)	
					7	Sep 2, 2025	SYSTEM	\$17,930.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user shankb1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					8	Oct 2, 2025	SYSTEM	(\$17,930.66)	
					8	Oct 2, 2025	SYSTEM	\$17,930.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user shankb1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					9	Nov 3, 2025	SYSTEM	(\$22,413.27)	
					9	Nov 3, 2025	SYSTEM	\$22,413.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user shankb1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	0160	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		6	Aug 18, 2025	SYSTEM	(\$18,040.55)	
					6	Aug 18, 2025	SYSTEM	\$18,040.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user shankb1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					7	Sep 2, 2025	SYSTEM	(\$18,040.55)	



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0085	0160	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material			2025			
					7	Sep 2, 2025	SYSTEM	\$18,040.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user shankb1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					8	Oct 2, 2025	SYSTEM	(\$18,040.55)	
					8	Oct 2, 2025	SYSTEM	\$18,040.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user shankb1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					9	Nov 3, 2025	SYSTEM	(\$22,550.66)	
					9	Nov 3, 2025	SYSTEM	\$22,550.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user shankb1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0160 - Total			\$0.00	
	0190	MGS GUARDRAIL	Construction Stockpile		1	Jun 2, 2025	SYSTEM	\$117,287.95	Payment Estimate Item Adjustment generated Stockpile Transaction
					2	Jun 16, 2025	SYSTEM	(\$37,050.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					3	Jul 1, 2025	SYSTEM	(\$30,720.63)	Payment Estimate Item Adjustment generated Stockpile Transaction
					4	Jul 16, 2025	SYSTEM	(\$31,764.20)	Payment Estimate Item Adjustment generated Stockpile Transaction
					6	Aug 18, 2025	SYSTEM	(\$17,135.62)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$617.50	
					Construction Stockpile - Total			\$617.50	
					0190 - Total			\$617.50	
	0200	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		1	Jun 2, 2025	SYSTEM	\$14,120.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					6	Aug 18, 2025	SYSTEM	(\$7,060.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					9	Nov 3, 2025	SYSTEM	(\$7,060.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$0.00	
					Construction Stockpile - Total			\$0.00	
					0200 - Total			\$0.00	
	0210	MGS END ANCHOR	Construction Stockpile		1	Jun 2, 2025	SYSTEM	\$1,310.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					2	Jun 16, 2025	SYSTEM	(\$655.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					3	Jul 1, 2025	SYSTEM	(\$655.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$0.00	
					Construction Stockpile - Total			\$0.00	
					0210 - Total			\$0.00	
	0220	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	Jun 2, 2025	SYSTEM	\$62,900.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					2	Jun 16, 2025	SYSTEM	(\$20,350.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					3	Jul 1, 2025	SYSTEM	(\$9,250.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					4	Jul 16, 2025	SYSTEM	(\$18,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					6	Aug 18, 2025	SYSTEM	(\$7,400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					9	Nov 3, 2025	SYSTEM	(\$7,400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$0.00	



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JCD0085	0220	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile - Total					\$0.00		
	0220 - Total							\$0.00		
	0230	U-CHANNEL POST, 3 LB	Material		9	Nov 3, 2025	SYSTEM	(\$6,048.00)		
					9	Nov 3, 2025	SYSTEM	\$6,048.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user shankb1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
				- Total					\$0.00	
				Material - Total					\$0.00	
	0230 - Total							\$0.00		
	0250	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		6	Aug 18, 2025	SYSTEM	(\$109,319.00)		
					6	Aug 18, 2025	SYSTEM	\$109,319.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user shankb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					7	Sep 2, 2025	SYSTEM	(\$109,319.00)		
					7	Sep 2, 2025	SYSTEM	\$109,319.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user shankb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					8	Oct 2, 2025	SYSTEM	(\$109,319.00)		
					8	Oct 2, 2025	SYSTEM	\$109,319.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user shankb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					9	Nov 3, 2025	SYSTEM	(\$109,319.00)		
					9	Nov 3, 2025	SYSTEM	\$109,319.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user shankb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				- Total					\$0.00	
				Material - Total					\$0.00	
				Other Item Adjustment	ACAD	6	Aug 18, 2025	shankb1	\$870.09	(513.75-493.75) x 1115.5 x 3.9% = 870.09
				ACAD - Total					\$870.09	
				Other Item Adjustment - Total					\$870.09	
				Overrun	Overrun	6	Aug 18, 2025	SYSTEM	(\$7,319.56)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			8			Oct 2, 2025	SYSTEM	\$7,319.56	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '98.91297 - 98.00000', 'is applied (if non-zero).	
					Overrun - Total					\$0.00
				Overrun - Total					\$0.00	
				Price FUEL		6	Aug 18, 2025	SYSTEM	\$1,018.45	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total					\$1,018.45
				Price FUEL - Total					\$1,018.45	
	0250 - Total							\$1,888.54		
	0260	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		5	Aug 4, 2025	SYSTEM	(\$560,043.00)		
					5	Aug 4, 2025	SYSTEM	\$560,043.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user shankb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					6	Aug 18, 2025	SYSTEM	(\$612,126.90)		
					6	Aug 18, 2025	SYSTEM	\$612,126.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user shankb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					7	Sep 2, 2025	SYSTEM	(\$612,126.90)		



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JCD0085	0260	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		7	Sep 2, 2025	SYSTEM	\$612,126.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user shankb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					8	Oct 2, 2025	SYSTEM	(\$612,126.90)		
					8	Oct 2, 2025	SYSTEM	\$612,126.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user shankb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					9	Nov 3, 2025	SYSTEM	(\$612,126.90)		
					9	Nov 3, 2025	SYSTEM	\$612,126.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user shankb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				- Total				\$0.00		
			Material - Total				\$0.00			
			Other Item Adjustment	ACAD	5	Aug 4, 2025	shankb1	\$4,412.46	(513.75-493.75) x 3.9 x 5657 = 4412.46	
					6	Aug 18, 2025	shankb1	\$410.39	(513.75-493.75) x 526.1 x 3.9% = 410.39	
				ACAD - Total				\$4,822.85		
			Other Item Adjustment - Total				\$4,822.85			
			Overrun	Overrun	5	Aug 4, 2025	SYSTEM	(\$41,003.68)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					6	Aug 18, 2025	SYSTEM	(\$52,564.23)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					8	Oct 2, 2025	SYSTEM	\$93,567.91	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',99.82707 - 99.00000, 'is applied (if non-zero).	
				Overrun - Total				\$0.00		
			Overrun - Total				\$0.00			
			Price FUEL		5	Aug 4, 2025	SYSTEM	\$4,056.75	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					6	Aug 18, 2025	SYSTEM	\$480.33	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total				\$4,537.08		
			Price FUEL - Total				\$4,537.08			
			0260 - Total							
	0270	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	5	Aug 4, 2025	shankb1	\$4,106.62	(513.75-493.75) x 3.9 x 5264.9 = 4106.62	
					6	Aug 18, 2025	shankb1	\$22.62	(513.75-493.75) x 29.0 x 3.9% = 22.62	
					8	Oct 2, 2025	shankb1	\$332.44	(513.75-493.75) x 426.2 x 0.039 = \$332.44	
				ACAD - Total				\$4,461.68		
			Other Item Adjustment - Total				\$4,461.68			
			Overrun	Overrun	5	Aug 4, 2025	SYSTEM	(\$30,792.65)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					6	Aug 18, 2025	SYSTEM	(\$2,897.48)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					8	Oct 2, 2025	SYSTEM	\$33,690.13	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',99.73396 - 99.00000, 'is applied (if non-zero).	
				Overrun - Total				\$0.00		
			Overrun - Total				\$0.00			
			Price FUEL		5	Aug 4, 2025	SYSTEM	\$3,775.57	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					6	Aug 18, 2025	SYSTEM	\$26.48	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					8	Oct 2, 2025	SYSTEM	\$305.64	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total				\$4,107.69		



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JCD0085	0270	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Price FUEL - Total					\$4,107.69		
	0270 - Total							\$8,569.37		
	0280	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	5	Aug 4, 2025	shankb1	\$834.60	(513.75-493.75) x 3.9 x 1070 = 834.60	
					6	Aug 18, 2025	shankb1	\$74.41	(513.75-493.75) x 95.4 x 3.9% = 74.41	
				ACAD - Total				\$909.01		
			Other Item Adjustment - Total				\$909.01			
			Overrun	Overrun	6	Aug 18, 2025	SYSTEM	(\$11,911.37)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					8	Oct 2, 2025	SYSTEM	\$11,911.37	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',125.91300 - 125.00000, 'is applied (if non-zero).	
				Overrun - Total				\$0.00		
			Overrun - Total				\$0.00			
			Price FUEL		5	Aug 4, 2025	SYSTEM	\$767.32	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					6	Aug 18, 2025	SYSTEM	\$87.10	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total				\$854.42		
			Price FUEL - Total				\$854.42			
	0280 - Total							\$1,763.43		
	0290	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		5	Aug 4, 2025	SYSTEM	(\$32,347.20)		
					5	Aug 4, 2025	SYSTEM	\$32,347.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user shankb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					6	Aug 18, 2025	SYSTEM	(\$36,266.40)		
					6	Aug 18, 2025	SYSTEM	\$36,266.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user shankb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					7	Sep 2, 2025	SYSTEM	(\$36,266.40)		
					7	Sep 2, 2025	SYSTEM	\$36,266.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user shankb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					8	Oct 2, 2025	SYSTEM	(\$36,266.40)		
					8	Oct 2, 2025	SYSTEM	\$36,266.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user shankb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					9	Nov 3, 2025	SYSTEM	(\$36,266.40)		
					9	Nov 3, 2025	SYSTEM	\$36,266.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user shankb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					- Total				\$0.00	
					Material - Total				\$0.00	
			Other Item Adjustment	ACAD	5	Aug 4, 2025	shankb1	\$182.83	(513.75-493.75) x 3.9 x 234.4 = 182.83	
					6	Aug 18, 2025	shankb1	\$22.15	(513.75-493.75) x 28.4 x 3.9% = 22.19	
				ACAD - Total				\$204.98		
			Other Item Adjustment - Total				\$204.98			
			Price FUEL		5	Aug 4, 2025	SYSTEM	\$168.09	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					6	Aug 18, 2025	SYSTEM	\$25.93	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total				\$194.02		



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JCD0085	0290	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Price FUEL - Total					\$194.02			
	0290 - Total							\$399.00			
	0300	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	5	Aug 4, 2025	shankb1	\$469.01	(513.75-493.75) x 3.9 x 601.3 = 469.01		
				ACAD - Total			\$469.01				
			Other Item Adjustment - Total			\$469.01					
			Price FUEL		5	Aug 4, 2025	SYSTEM	\$431.20	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				- Total			\$431.20				
			Price FUEL - Total			\$431.20					
	0300 - Total							\$900.21			
	0310	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	5	Aug 4, 2025	shankb1	\$627.51	(513.75-493.75) x 3.9 x 804.5 = 627.51		
				ACAD - Total			\$627.51				
			Other Item Adjustment - Total			\$627.51					
			Price FUEL		5	Aug 4, 2025	SYSTEM	\$576.92	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				- Total			\$576.92				
			Price FUEL - Total			\$576.92					
	0310 - Total							\$1,204.43			
	0320	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	5	Aug 4, 2025	shankb1	\$776.02	(513.75-493.75) x 3.9 x 994.9 = 776.02		
				ACAD - Total			\$776.02				
			Other Item Adjustment - Total			\$776.02					
			Overrun	Overrun	5	Aug 4, 2025	SYSTEM	(\$6,949.69)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					8	Oct 2, 2025	SYSTEM	(\$1,164.86)	Averaged Price Adjustment from this item on all previous payment estimates of '0.71713' is applied (if non-zero).		
				Overrun - Total			(\$8,114.55)				
			Overrun - Total			(\$8,114.55)					
			Price FUEL		5	Aug 4, 2025	SYSTEM	\$713.47	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				- Total			\$713.47				
			Price FUEL - Total			\$713.47					
			0320 - Total							(\$6,625.06)	
			0330	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	3	Jul 1, 2025	shankb1	\$2,251.20	(513.75-493.75) x 4.2% x 2680.0 Tons = \$2252.20
	ACAD - Total					\$2,251.20					
	Other Item Adjustment - Total				\$2,251.20						
	Price FUEL				3	Jul 1, 2025	SYSTEM	(\$1,147.79)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
		- Total			(\$1,147.79)						
	Price FUEL - Total				(\$1,147.79)						
	0330 - Total							\$1,103.41			
	0360	CURB BLOCKOUT	Material		5	Aug 4, 2025	SYSTEM	(\$10,679.76)			
					5	Aug 4, 2025	SYSTEM	\$10,679.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user shankb1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					6	Aug 18, 2025	SYSTEM	(\$10,679.76)			
					6	Aug 18, 2025	SYSTEM	\$10,679.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user shankb1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
					7	Sep 2, 2025	SYSTEM	(\$10,679.76)			



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0085	0360	CURB BLOCKOUT	Material		7	Sep 2, 2025	SYSTEM	\$10,679.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user shankb1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					8	Oct 2, 2025	SYSTEM	(\$10,679.76)	
					8	Oct 2, 2025	SYSTEM	\$10,679.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user shankb1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					9	Nov 3, 2025	SYSTEM	(\$13,349.70)	
					9	Nov 3, 2025	SYSTEM	\$13,349.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user shankb1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0360 - Total			\$0.00	
					JCD0085 - Total			\$19,180.76	
					Overall - Total			\$19,180.76	



Contract Adjustments for Contract - 241115-D07

There are no contract adjustments to display for this contract.