



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 6, 2025

Pay Estimate Created Date: May 1, 2025

Progress Estimate Number 6	Contract ID 241115-F02	Pay Period Start April 16, 2025	Original Contract Amount \$7,654,600.00
	Prime Contractor Southern Road & Bridge, LLC	Pay Period End May 1, 2025	Net Change Order Amount \$0.00
	Current Contract Amount \$7,654,600.00		

Approval Date			By User
May 1, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by		pansag1
May 2, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		langeb1
May 5, 2025	Reviewed and Approved at the Central Office Controllers Office Level by		ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 1, 2027	June 1, 2027		3.64%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 4, 2024	December 4, 2024	
Letting Date	November 15, 2024	November 15, 2024	
Notice to Proceed Date	January 6, 2025	January 6, 2025	
Open to Traffic Date			
Work Began Date	March 10, 2025	March 10, 2025	

Contract Total Pay For Estimate No. 6				
		This Estimate	Previous	To Date
241115-F02				
	Total Posted Items Pay	\$64,000.00	\$214,500.00	\$278,500.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$214,500.00	\$278,500.00
Contract Total Payable This Estimate:		\$64,000.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6I3571	0080	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	SQFT	\$8.000	1,200	\$9,600.00
	0180	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	SQFT	\$8.000	3,500	\$28,000.00
	0230	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	SQFT	\$8.000	1,000	\$8,000.00
	0280	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	SQFT	\$8.000	2,300	\$18,400.00
Project J6I3571 - Total							\$64,000.00
Overall - Total							\$64,000.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on May 6, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6I3571	I-70-5(354)	12 Bridge paintings	I-70	ST LOUIS	from Route 115 interchange to east of I-170 interchange

Totals by Job Numbers				
J6I3571		This Estimate	Previous	To Date
	Posted Item Pay	\$64,000.00	\$214,500.00	\$278,500.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$64,000.00	\$214,500.00	\$278,500.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 6, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 6, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-F02	J6I3571	0001	0010	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.50	\$65,000.00	\$32,500.00
		0001	0020	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	10.00	0.00	10.00	EA	4.00	\$3,500.00	\$14,000.00
		0001	0030	6169901	MISC.Lump Sum Temporary Traffic Control	1.00	0.00	1.00	LS	0.00	\$650,000.00	\$0.00
		0001	0040	6169901	MISC.Traffic Signal Maintenance and Programming	1.00	0.00	1.00	LS	0.00	\$2,000.00	\$0.00
		0001	0050	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$650,000.00	\$162,500.00
		0001	0060	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$5,500.00	\$5,500.00
		0070	0070	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$20,000.00	\$0.00
		0070	0080	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	12,200.00	0.00	12,200.00	SQFT	1,200.00	\$8.00	\$9,600.00
		0070	0090	7125209	FIELD APPLICATION OF ORGANIC ZINC PRIMER	12,200.00	0.00	12,200.00	SQFT	0.00	\$5.00	\$0.00
		0070	0100	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	12,200.00	0.00	12,200.00	SQFT	0.00	\$5.00	\$0.00
		0070	0110	7125370A	FINISH FIELD COAT (SYSTEM G)	2,700.00	0.00	2,700.00	SQFT	0.00	\$3.00	\$0.00
		0071	0120	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$50,000.00	\$0.00
		0071	0130	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	16,100.00	0.00	16,100.00	SQFT	0.00	\$8.00	\$0.00
		0071	0140	7125209	FIELD APPLICATION OF ORGANIC ZINC PRIMER	16,100.00	0.00	16,100.00	SQFT	0.00	\$5.00	\$0.00
		0071	0150	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	16,100.00	0.00	16,100.00	SQFT	0.00	\$5.00	\$0.00
		0071	0160	7125370A	FINISH FIELD COAT (SYSTEM G)	5,200.00	0.00	5,200.00	SQFT	0.00	\$3.00	\$0.00
		0072	0170	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$75,000.00	\$0.00
		0072	0180	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	39,500.00	0.00	39,500.00	SQFT	3,500.00	\$8.00	\$28,000.00
		0072	0190	7125209	FIELD APPLICATION OF ORGANIC ZINC PRIMER	39,500.00	0.00	39,500.00	SQFT	0.00	\$5.00	\$0.00
		0072	0200	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	39,500.00	0.00	39,500.00	SQFT	0.00	\$5.00	\$0.00
		0072	0210	7125370A	FINISH FIELD COAT (SYSTEM G)	7,200.00	0.00	7,200.00	SQFT	0.00	\$3.00	\$0.00
		0073	0220	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$45,000.00	\$0.00
		0073	0230	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	8,900.00	0.00	8,900.00	SQFT	1,000.00	\$8.00	\$8,000.00
		0073	0240	7125209	FIELD APPLICATION OF ORGANIC ZINC PRIMER	8,900.00	0.00	8,900.00	SQFT	0.00	\$5.00	\$0.00
		0073	0250	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	8,900.00	0.00	8,900.00	SQFT	0.00	\$5.00	\$0.00
		0073	0260	7125370A	FINISH FIELD COAT (SYSTEM G)	5,000.00	0.00	5,000.00	SQFT	0.00	\$3.00	\$0.00
		0074	0270	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$85,000.00	\$0.00
		0074	0280	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	23,100.00	0.00	23,100.00	SQFT	2,300.00	\$8.00	\$18,400.00
		0074	0290	7125209	FIELD APPLICATION OF ORGANIC ZINC PRIMER	23,100.00	0.00	23,100.00	SQFT	0.00	\$7.00	\$0.00
		0074	0300	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	23,100.00	0.00	23,100.00	SQFT	0.00	\$6.00	\$0.00
		0074	0310	7125370A	FINISH FIELD COAT (SYSTEM G)	7,200.00	0.00	7,200.00	SQFT	0.00	\$3.00	\$0.00
		0075	0320	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$68,500.00	\$0.00
		0075	0330	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	19,700.00	0.00	19,700.00	SQFT	0.00	\$7.00	\$0.00
		0075	0340	7125201	SURFACE PREPARATION FOR OVERCOATING STRUCTURAL STEEL (SYSTEM G)	400.00	0.00	400.00	SQFT	0.00	\$8.00	\$0.00
		0075	0350	7125209	FIELD APPLICATION OF ORGANIC ZINC PRIMER	19,700.00	0.00	19,700.00	SQFT	0.00	\$7.00	\$0.00
		0075	0360	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	20,100.00	0.00	20,100.00	SQFT	0.00	\$6.00	\$0.00
		0075	0370	7125370A	FINISH FIELD COAT (SYSTEM G)	3,900.00	0.00	3,900.00	SQFT	0.00	\$3.00	\$0.00
		0076	0380	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$65,000.00	\$0.00
		0076	0390	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	30,300.00	0.00	30,300.00	SQFT	0.00	\$6.00	\$0.00
		0076	0400	7125201	SURFACE PREPARATION FOR OVERCOATING STRUCTURAL STEEL (SYSTEM G)	300.00	0.00	300.00	SQFT	0.00	\$8.00	\$0.00
		0076	0410	7125209	FIELD APPLICATION OF ORGANIC ZINC PRIMER	30,300.00	0.00	30,300.00	SQFT	0.00	\$5.00	\$0.00
		0076	0420	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	30,600.00	0.00	30,600.00	SQFT	0.00	\$5.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 6, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-F02	J6I3571	0076	0430	7125370A	FINISH FIELD COAT (SYSTEM G)	6,300.00	0.00	6,300.00	SQFT	0.00	\$3.00	\$0.00
		0077	0440	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$68,500.00	\$0.00
		0077	0450	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	30,800.00	0.00	30,800.00	SQFT	0.00	\$8.00	\$0.00
		0077	0460	7125201	SURFACE PREPARATION FOR OVERCOATING STRUCTURAL STEEL (SYSTEM G)	9,400.00	0.00	9,400.00	SQFT	0.00	\$8.00	\$0.00
		0077	0470	7125209	FIELD APPLICATION OF ORGANIC ZINC PRIMER	30,800.00	0.00	30,800.00	SQFT	0.00	\$8.00	\$0.00
		0077	0480	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	40,300.00	0.00	40,300.00	SQFT	0.00	\$5.00	\$0.00
		0077	0490	7125370A	FINISH FIELD COAT (SYSTEM G)	13,000.00	0.00	13,000.00	SQFT	0.00	\$3.00	\$0.00
		0078	0500	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$60,000.00	\$0.00
		0078	0510	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	31,500.00	0.00	31,500.00	SQFT	0.00	\$8.00	\$0.00
		0078	0520	7125209	FIELD APPLICATION OF ORGANIC ZINC PRIMER	31,500.00	0.00	31,500.00	SQFT	0.00	\$5.00	\$0.00
		0078	0530	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	31,500.00	0.00	31,500.00	SQFT	0.00	\$5.00	\$0.00
		0078	0540	7125370A	FINISH FIELD COAT (SYSTEM G)	5,200.00	0.00	5,200.00	SQFT	0.00	\$5.00	\$0.00
		0079	0550	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$38,500.00	\$0.00
		0079	0560	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	15,600.00	0.00	15,600.00	SQFT	0.00	\$8.00	\$0.00
		0079	0570	7125209	FIELD APPLICATION OF ORGANIC ZINC PRIMER	15,600.00	0.00	15,600.00	SQFT	0.00	\$8.00	\$0.00
		0079	0580	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	15,600.00	0.00	15,600.00	SQFT	0.00	\$8.00	\$0.00
		0079	0590	7125370A	FINISH FIELD COAT (SYSTEM G)	4,500.00	0.00	4,500.00	SQFT	0.00	\$3.00	\$0.00
		0080	0600	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$85,000.00	\$0.00
		0080	0610	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	42,800.00	0.00	42,800.00	SQFT	0.00	\$8.00	\$0.00
		0080	0620	7125209	FIELD APPLICATION OF ORGANIC ZINC PRIMER	42,800.00	0.00	42,800.00	SQFT	0.00	\$4.00	\$0.00
		0080	0630	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	42,800.00	0.00	42,800.00	SQFT	0.00	\$4.00	\$0.00
		0080	0640	7125370A	FINISH FIELD COAT (SYSTEM G)	10,600.00	0.00	10,600.00	SQFT	0.00	\$3.00	\$0.00
		0081	0650	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$55,000.00	\$0.00
		0081	0660	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	7,100.00	0.00	7,100.00	SQFT	0.00	\$9.00	\$0.00
		0081	0670	7125209	FIELD APPLICATION OF ORGANIC ZINC PRIMER	7,100.00	0.00	7,100.00	SQFT	0.00	\$9.00	\$0.00
		0081	0680	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	7,100.00	0.00	7,100.00	SQFT	0.00	\$3.00	\$0.00
		0081	0690	7125370A	FINISH FIELD COAT (SYSTEM G)	2,000.00	0.00	2,000.00	SQFT	0.00	\$5.00	\$0.00
Project J6I3571 - Total Value Posted to Date as of Report Generated Date												\$278,500.00
241115-F02 Overall - Total Value Posted to Date as of Report Generated Date												\$278,500.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 6, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6I3571

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0080	7125200	SURFACE PREPARATION FOR RECOATING	4/28/25	4/29/25	1,200.00	SQFT	A2999 SP1					
0180	7125200	SURFACE PREPARATION FOR RECOATING	4/28/25	4/29/25	3,500.00	SQFT	A3001 SP1					
0230	7125200	SURFACE PREPARATION FOR RECOATING	4/28/25	4/29/25	1,000.00	SQFT	A3002 SP1					
0280	7125200	SURFACE PREPARATION FOR RECOATING	4/28/25	4/29/25	2,300.00	SQFT	A3003 SP1					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 241115-F02

No Data Available



Contract Adjustments for Contract - 241115-F02

There are no contract adjustments to display for this contract.