



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on January 7, 2026

Pay Estimate Created Date: January 2, 2026

<b>Progress Estimate Number</b>	<b>Contract ID</b>	241115-F04	<b>Pay Period Start</b>	December 16, 2025	<b>Original Contract Amount</b>	\$6,144,207.05
<b>20</b>	<b>Prime Contractor</b>	Emery Sapp & Sons, Inc.	<b>Pay Period End</b>	January 1, 2026	<b>Net Change Order Amount</b>	(\$5,899.75)
					<b>Current Contract Amount</b>	\$6,138,307.30

<b>Approval Date</b>		<b>By User</b>
January 2, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by	bowmam2
January 2, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	redhac
January 6, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

<b>Original Completion Date</b>	<b>Current Completion Date</b>	<b>Actual Completion Date</b>	<b>% of Current Contract Amount Complete</b>
November 1, 2025	December 13, 2025	November 26, 2025	99.67%

Contract Informational Dates			Milestones
<b>Date Description</b>	<b>Original Completion Date</b>	<b>Current Completion Date</b>	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 4, 2024	December 4, 2024	
Letting Date	November 15, 2024	November 15, 2024	
Notice to Proceed Date	January 6, 2025	January 6, 2025	
Work Began Date	March 14, 2025	March 14, 2025	

Contract Total Pay For Estimate No. 20			
	This Estimate	Previous	To Date
241115-F04			
Total Posted Items Pay	\$90,756.13	\$6,027,482.51	\$6,118,238.64
Gross Item Adjustments	\$113,074.74	(\$267,676.66)	(\$154,601.92)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$5,759,805.85	\$5,963,636.72
<b>Contract Total Payable This Estimate:</b>	<b>\$203,830.87</b>		

## Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSL0034	0320	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	EA	\$385.000	-8	(\$3,080.00)
	0340	9031270A	2 IN. PSST POST - 12 GA.	LF	\$27.250	1,639	\$44,662.75
	0370	9031280	2.5 IN. PSST POST - 12 GA.	LF	\$27.250	197	\$5,368.25
	0380	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	EA	\$220.000	14	\$3,080.00
	0390	9035004A	SH-FLAT SHEET	SQFT	\$27.250	844.500	\$23,012.63
	0400	9035011A	ST-STRUCTURAL	SQFT	\$49.000	42	\$2,058.00
	0410	9035069A	SHF-FLAT SHEET FLUORESCENT	SQFT	\$32.750	478	\$15,654.50

**Project JSL0034 - Total** **\$90,756.13**

**Overall - Total** **\$90,756.13**

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

## Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSL0034	0030	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	Material			-280	\$49.50	(\$13,860.00)
	0030	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	280	\$49.50	\$13,860.00
	0060	MISC.	Material			-22,568.52000	\$83.00	(\$1,873,187.16)
	0060	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	22,568.52000	\$83.00	\$1,873,187.16
	0080	MISC.	MaterialCredit			5,053	\$25.75	\$130,114.75



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on January 7, 2026

Pay Estimate Created Date: January 2, 2026

Progress Estimate Number 20		Contract ID Prime Contractor	241115-F04 Emery Sapp & Sons, Inc.	Pay Period Start	December 16, 2025 January 1, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount		\$6,144,207.05 (\$5,899.75) \$6,138,307.30
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSL0034	0100	TRUCK MOUNTED ATTENUATOR (TMA)	Material			-1	\$5,450.00	(\$5,450.00)
	0100	TRUCK MOUNTED ATTENUATOR (TMA)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user bowmam2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	1	\$5,450.00	\$5,450.00
	0180	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	\$6170.21 add back on %20 Retro bonus \$382.51			\$6,552.72
	0190	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	\$6180.68 put back on 20% Retro deduct (\$-2468.5)			\$3,712.18
	0260	MGS GUARDRAIL	Material			-4,538	\$32.75	(\$148,619.50)
	0260	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user bowmam2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	4,538	\$32.75	\$148,619.50
	0340	2 IN. PSST POST - 12 GA.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$13,568.19)
	0370	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,021.37)
	0380	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,346.74)
	0390	SH-FLAT SHEET	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$6,210.00)
	0400	ST-STRUCTURAL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$552.91)
	0410	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,605.70)
Total								\$113,074.74



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on January 7, 2026

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
JSL0034	FAS-S503 (058)	Coldmill, resurface, 2 bridge rehabilitations, signing, guardrail improvements	O, F, NN	FRANKLIN	from Osage St. to Rte. O, Rte. O from Rte. AT to Rte. F, Rte. NN from Rte. O to Rte. 30, Tiny Ridge Way Rd. from Rte. NN to EOM																																
Totals by Job Numbers																																					
JSL0034	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$90,756.13</td><td>\$6,027,482.51</td><td>\$6,118,238.64</td></tr><tr><td>Gross Item Adjustments</td><td>\$113,074.74</td><td>(\$267,676.66)</td><td>(\$154,601.92)</td></tr><tr><td>Gross Item Pay</td><td>\$203,830.87</td><td>\$5,759,805.85</td><td>\$5,963,636.72</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$90,756.13	\$6,027,482.51	\$6,118,238.64	Gross Item Adjustments	\$113,074.74	(\$267,676.66)	(\$154,601.92)	Gross Item Pay	\$203,830.87	\$5,759,805.85	\$5,963,636.72	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$90,756.13	\$6,027,482.51	\$6,118,238.64																																		
Gross Item Adjustments	\$113,074.74	(\$267,676.66)	(\$154,601.92)																																		
Gross Item Pay	\$203,830.87	\$5,759,805.85	\$5,963,636.72																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on January 7, 2026

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSL0034, Item 3107002, Project Item Line Number 0030, Material Set 310700296, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Working on completing sample records.	BOWMAM2	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0034, Item 4019910, Project Item Line Number 0060, Material Set 401991096, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	Waiting on contractor to sign change order.	BOWMAM2	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0034, Item 6061060, Project Item Line Number 0260, Material Set 606106096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Working with SL materials to resolve.	BOWMAM2	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0034, Item 6123001, Project Item Line Number 0100, Material Set 6123001, Material 0616TMTTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTTC is insufficient.	Working with SL materials to resolve.	BOWMAM2	Overridden
Estimate Exception Type: Item Overrun: Contract 241115-F04, Contract Project JSL0034, Project Item Line Number 0040, Contract Line Item Number 0040, Item 4011209, Minor Item.	Waiting on contractor to sign change order.	BOWMAM2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 241115-F04, Contract Project JSL0034, Project Item Line Number 0050, Contract Line Item Number 0050, Item 4011211, Minor Item.	Waiting on contractor to sign change order.	BOWMAM2	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 7, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-F04	JSL0034	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.75	\$53,000.00	\$39,750.00
		0001	0020	2159910	MISC.SHAPING SLOPES CLASS III - MODIFIED MATERIAL REQUIREMENT	22.00	0.00	22.00	100F	22.00	\$2,075.00	\$45,650.00
		0001	0030	3107002	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	280.00	0.00	280.00	TONS	280.00	\$49.50	\$13,860.00
		0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	16,535.70	0.00	16,535.70	TONS	17,079.65	\$82.00	\$1,400,531.30
		0001	0050	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	5,963.30	0.00	5,963.30	TONS	7,547.73	\$93.00	\$701,938.89
		0001	0060	4019910	MISC.BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1LT)	24,028.60	0.00	24,028.60	TONS	22,568.52	\$83.00	\$1,873,187.16
		0001	0070	4071007	TACK COAT - NON-TRACKING	44,655.00	0.00	44,655.00	GAL	42,959.00	\$3.75	\$161,096.25
		0001	0080	4139905	MISC.HIGH FRICTION SURFACE TREATMENT	5,053.00	0.00	5,053.00	SQYD	5,053.00	\$25.75	\$130,114.75
		0001	0090	6099903	MISC.CONCRETE CURB UNDER GUARDRAIL	94.00	0.00	94.00	LF	94.00	\$185.00	\$17,390.00
		0001	0100	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	1.00	\$5,450.00	\$5,450.00
		0001	0110	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	3.00	0.00	3.00	EA	3.00	\$3,300.00	\$9,900.00
		0001	0120	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$24,000.00	\$12,000.00
		0001	0130	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$330,681.01	\$330,681.01
		0001	0140	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	266.00	0.00	266.00	LF	266.00	\$6.55	\$1,742.30
		0001	0150	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	279.00	0.00	279.00	LF	279.00	\$24.00	\$6,696.00
		0001	0160	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	4.00	0.00	4.00	EA	4.00	\$327.00	\$1,308.00
		0001	0170	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	2.00	\$1,310.00	\$2,620.00
		0001	0180	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	257,092.00	0.00	257,092.00	LF	257,092.00	\$0.12	\$30,851.04
		0001	0190	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	257,528.00	0.00	257,528.00	LF	257,528.00	\$0.12	\$30,903.36
		0001	0200	6207001	PAVEMENT MARKING REMOVAL	687.00	0.00	687.00	LF	687.00	\$1.10	\$755.70
		0001	0210	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	2.00	0.00	2.00	EA	2.00	\$54.50	\$109.00
		0001	0220	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	430,803.00	0.00	430,803.00	SQYD	417,057.40	\$1.15	\$479,616.01
		0001	0230	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	699.60	0.00	699.60	STA	699.60	\$13.65	\$9,549.54
		0001	0240	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	1,258.60	0.00	1,258.60	STA	1,258.60	\$13.64	\$17,167.30
		0001	0250	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$5,450.00	\$5,450.00
		0010	0260	6061060	MGS GUARDRAIL	4,538.00	0.00	4,538.00	LF	4,538.00	\$32.75	\$148,619.50
		0010	0270	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	17.00	0.00	17.00	EA	17.00	\$4,365.00	\$74,205.00
		0010	0280	6061074	MGS HEIGHT AND BLOCK TRANSITION	10.00	0.00	10.00	EA	10.00	\$1,650.00	\$16,500.00
		0010	0290	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	39.00	0.00	39.00	EA	39.00	\$3,925.00	\$153,075.00
		0040	0300	9031010	CONCRETE FOOTINGS, EMBEDDED	20.00	-15.00	5.00	CUYD	5.00	\$1,650.00	\$8,250.00
		0040	0310	9031220	PIPE POSTS	8,970.00	-6,200.00	2,770.00	LB	2,770.00	\$8.75	\$24,237.50
		0040	0320	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	20.00	8.00	28.00	EA	20.00	\$385.00	\$7,700.00
		0040	0330	9031250A	U-CHANNEL POST, 3 LB	306.00	-293.00	13.00	LF	13.00	\$27.25	\$354.25
		0040	0340	9031270A	2 IN. PSST POST - 12 GA.	1,376.00	1,639.00	3,015.00	LF	3,015.00	\$27.25	\$82,158.75
		0040	0350	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	144.00	175.00	319.00	EA	144.00	\$220.00	\$31,680.00
		0040	0360	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	20.00	8.00	28.00	EA	28.00	\$275.00	\$7,700.00
		0040	0370	9031280	2.5 IN. PSST POST - 12 GA.	511.00	-157.00	354.00	LF	354.00	\$27.25	\$9,646.50
		0040	0380	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	42.00	-14.00	28.00	EA	28.00	\$220.00	\$6,160.00
		0040	0390	9035004A	SH-FLAT SHEET	1,725.00	0.00	1,725.00	SQFT	1,707.00	\$27.25	\$46,515.75
		0040	0400	9035011A	ST-STRUCTURAL	142.00	0.00	142.00	SQFT	142.00	\$49.00	\$6,958.00
		0040	0410	9035069A	SHF-FLAT SHEET FLUORESCENT	2,053.00	0.00	2,053.00	SQFT	2,053.00	\$32.75	\$67,235.75
		0070	0420	7040163	CONCRETE CRACK FILLER	8,022.00	0.00	8,022.00	SQYD	7,914.00	\$12.50	\$98,925.00
Project JSL0034 - Total Value Posted to Date as of Report Generated Date												\$6,118,238.61
241115-F04 Overall - Total Value Posted to Date as of Report Generated Date												\$6,118,238.61



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on January 7, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSL0034

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0320	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	12/20/25	1/2/26	1	-8.00	EA	route NN	6.25		10.225		
0340	9031270A	2 IN. PSST POST - 12 GA.	12/20/25	1/2/26	1	1,639.00	LF	route NN	6.25		10.225		
0370	9031280	2.5 IN. PSST POST - 12 GA.	12/20/25	1/2/26	1	197.00	LF	route NN	6.25		10.225		
0380	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	12/20/25	1/2/26	1	14.00	EA	route NN	6.25		10.225		
0390	9035004A	SH-FLAT SHEET	12/20/25	1/2/26	1	844.50	SQFT	route NN	6.25		10.225		
0400	9035011A	ST-STRUCTURAL	12/20/25	1/2/26	1	42.00	SQFT	route NN	6.25		10.225		
0410	9035069A	SHF-FLAT SHEET FLUORESCENT	12/20/25	1/2/26	1	478.00	SQFT	route NN	6.25		10.225		

The information below this line are details for Construction Signs (if applicable).

No Data Available



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 241115-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0034	0020	MISC. SHAPING SLOPES	Material		10	Aug 3, 2025	SYSTEM	(\$16,600.00)	
					10	Aug 3, 2025	SYSTEM	\$16,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user smitheb overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Aug 18, 2025	SYSTEM	(\$39,425.00)	
					11	Aug 18, 2025	SYSTEM	\$39,425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					12	Sep 2, 2025	SYSTEM	(\$45,650.00)	
					12	Sep 2, 2025	SYSTEM	\$45,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user buribe overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	Sep 17, 2025	SYSTEM	(\$45,650.00)	
					13	Sep 17, 2025	SYSTEM	\$45,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					14	Oct 1, 2025	SYSTEM	(\$45,650.00)	
					14	Oct 1, 2025	SYSTEM	\$45,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user smitheb overriding Payment Estimate Exception 1 on the current Payment Estimate.
					15	Oct 17, 2025	SYSTEM	(\$45,650.00)	
					15	Oct 17, 2025	SYSTEM	\$45,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user buribe overriding Payment Estimate Exception 1 on the current Payment Estimate.
					16	Nov 3, 2025	SYSTEM	(\$45,650.00)	
					16	Nov 3, 2025	SYSTEM	\$45,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0020 - Total			\$0.00	
0030	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT	Material			8	Jul 1, 2025	SYSTEM	(\$10,043.55)	
					8	Jul 1, 2025	SYSTEM	\$10,043.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Jul 16, 2025	SYSTEM	(\$10,043.55)	
					9	Jul 16, 2025	SYSTEM	\$10,043.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Aug 3, 2025	SYSTEM	(\$10,043.55)	
					10	Aug 3, 2025	SYSTEM	\$10,043.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user smitheb overriding Payment Estimate Exception 2 on the current Payment Estimate.
					11	Aug 18, 2025	SYSTEM	(\$10,043.55)	
					11	Aug 18, 2025	SYSTEM	\$10,043.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					12	Sep 2, 2025	SYSTEM	(\$10,043.55)	
					12	Sep 2, 2025	SYSTEM	\$10,043.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user buribe overriding Payment Estimate Exception 2 on the current Payment Estimate.
					13	Sep 17, 2025	SYSTEM	(\$10,043.55)	
					13	Sep 17, 2025	SYSTEM	\$10,043.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 241115-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JSL0034	0030	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT	Material		14	Oct 1, 2025	SYSTEM	(\$13,860.00)					
					14	Oct 1, 2025	SYSTEM	\$13,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user smitheb overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					15	Oct 17, 2025	SYSTEM	(\$13,860.00)					
					15	Oct 17, 2025	SYSTEM	\$13,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user buribe overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					16	Nov 3, 2025	SYSTEM	(\$13,860.00)					
					16	Nov 3, 2025	SYSTEM	\$13,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					17	Nov 17, 2025	SYSTEM	(\$13,860.00)					
					17	Nov 17, 2025	SYSTEM	\$13,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jamesc4 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					18	Dec 1, 2025	SYSTEM	(\$13,860.00)					
					18	Dec 1, 2025	SYSTEM	\$13,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					19	Dec 16, 2025	SYSTEM	(\$13,860.00)					
					19	Dec 16, 2025	SYSTEM	\$13,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					20	Jan 2, 2026	SYSTEM	(\$13,860.00)					
					20	Jan 2, 2026	SYSTEM	\$13,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
					0030 - Total							\$0.00	
					0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	3	Apr 17, 2025	BOWMAM2	\$1,164.21	Current index 511.25 Base index 493.75 Index Difference 17.5 Total Adjustment 1164.21
									4	May 2, 2025	BOWMAM2	(\$1,164.21)	Pay moved from line 0040 to 0060 from estimate 0003
	6	Jun 2, 2025	smitheb	\$4,703.02					Current Index: \$513.75 Base Index: \$493.75 Difference: \$20.00 Mix: BP1 Virgin AC: 3.4% Tons Laid: 6908.21				
7	Jun 16, 2025	smitheb	\$6,761.27	BP-1 64-22 Mix ID 3.40% Virgin 9943.04 Tons Placed 06022025 to 06152025 Base = \$493.75 Current = \$513.75 Difference = \$20.00 Total = \$6761.27									
8	Jul 1, 2025	BOWMAM2	\$155.31	BP-164-22 3.40 Virgin 228.4 Tons 06152025 to 06302025 Base \$493.75 Current \$513.75 Difference \$20.00 Total \$155.31									
ACAD - Total									\$11,619.60				
Other Item Adjustment - Total									\$11,619.60				
Overrun	Overrun	7	Jun 16, 2025	SYSTEM					(\$25,875.10)				
		8	Jul 1, 2025	SYSTEM					(\$18,728.80)				





## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 241115-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JSL0034	0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Overrun	Overrun		2025					
				Overrun - Total				(\$44,603.90)			
			Overrun - Total				(\$44,603.90)				
	0040 - Total							(\$32,984.30)			
	0050	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Other Item Adjustment	ACAD	4	May 2, 2025	BOWMAM2	\$206.01	336.34 Tons placed 04/16/2025 to 05/01/2025 Current 511.25 Base 493.75 Diff 17.5 3.5% Virgin \$206.01 Total		
					5	May 16, 2025	smitheb	(\$206.01)	Adjusted quantities from 4-28 Estimate 0004		
					5	May 16, 2025	smitheb	\$261.61	Adjusted quantities from 4-28 Estimate 0004 BP-2 25-33 Mix ID 3.50% Virgin 427.12 Tons Placed 04162025 to 05012025 Base = \$493.75 Current = \$511.25 Difference = \$17.5 Total = \$261.61		
					5	May 16, 2025	smitheb	\$117.91	From 5-1 paving BP-2 25-33 Mix ID 3.50% Virgin 192.51 Tons Placed 04162025 to 05012025 Base = \$493.75 Current = \$511.25 Difference = \$17.5 Total = \$117.91		
					5	May 16, 2025	smitheb	\$4,422.89	BP-2 25-33 Mix ID 3.50% Virgin 6318.42 Tons Placed 05022025 to 05152025 Base = \$493.75 Current = \$513.75 Difference = \$20 Total = \$4422.89		
					6	Jun 2, 2025	smitheb	\$426.78	Current Index: \$513.75 Base Index: \$493.75 Difference: \$20 Mix: BP2 Virgin AC: 3.5% Tons Laid: 609.68		
					ACAD - Total				\$5,229.19		
					Other Item Adjustment - Total				\$5,229.19		
					Overrun	Overrun	5	May 16, 2025	SYSTEM	(\$90,651.75)	
							5	May 16, 2025	SYSTEM	\$90,651.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user smitheb overriding Payment Estimate Exception 2 on the current Payment Estimate.
							6	Jun 2, 2025	SYSTEM	(\$147,351.99)	
							6	Jun 2, 2025	SYSTEM	\$147,351.99	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user smitheb overriding Payment Estimate Exception 2 on the current Payment Estimate.
							7	Jun 16, 2025	SYSTEM	(\$147,351.99)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					Overrun - Total				(\$147,351.99)		
					Overrun - Total				(\$147,351.99)		
	0050 - Total							(\$142,122.80)			
	0060	MISC.	Material		4	May 2, 2025	SYSTEM	(\$882,320.71)			
					4	May 2, 2025	SYSTEM	\$882,320.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					5	May 16, 2025	SYSTEM	(\$1,296,713.15)			
					5	May 16, 2025	SYSTEM	\$1,296,713.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user smitheb overriding Payment Estimate Exception 1 on the current Payment Estimate.		



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 241115-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0034	0060	MISC.	Material		6	Jun 2, 2025	SYSTEM	(\$1,871,082.28)	
					6	Jun 2, 2025	SYSTEM	\$1,871,082.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user smitheb overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Jun 16, 2025	SYSTEM	(\$1,873,187.16)	
					7	Jun 16, 2025	SYSTEM	\$1,873,187.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user smitheb overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Jul 1, 2025	SYSTEM	(\$1,873,187.16)	
					8	Jul 1, 2025	SYSTEM	\$1,873,187.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					9	Jul 16, 2025	SYSTEM	(\$1,873,187.16)	
					9	Jul 16, 2025	SYSTEM	\$1,873,187.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					10	Aug 3, 2025	SYSTEM	(\$1,873,187.16)	
					10	Aug 3, 2025	SYSTEM	\$1,873,187.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user smitheb overriding Payment Estimate Exception 3 on the current Payment Estimate.
					11	Aug 18, 2025	SYSTEM	(\$1,873,187.16)	
					11	Aug 18, 2025	SYSTEM	\$1,873,187.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bowmam2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					12	Sep 2, 2025	SYSTEM	(\$1,873,187.16)	
					12	Sep 2, 2025	SYSTEM	\$1,873,187.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user buribe overriding Payment Estimate Exception 3 on the current Payment Estimate.
					13	Sep 17, 2025	SYSTEM	(\$1,873,187.16)	
					13	Sep 17, 2025	SYSTEM	\$1,873,187.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bowmam2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					14	Oct 1, 2025	SYSTEM	(\$1,873,187.16)	
					14	Oct 1, 2025	SYSTEM	\$1,873,187.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user smitheb overriding Payment Estimate Exception 3 on the current Payment Estimate.
					15	Oct 17, 2025	SYSTEM	(\$1,873,187.16)	
					15	Oct 17, 2025	SYSTEM	\$1,873,187.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user buribe overriding Payment Estimate Exception 3 on the current Payment Estimate.
					16	Nov 3, 2025	SYSTEM	(\$1,873,187.16)	
					16	Nov 3, 2025	SYSTEM	\$1,873,187.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bowmam2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					17	Nov 17, 2025	SYSTEM	(\$1,873,187.16)	
					17	Nov 17, 2025	SYSTEM	\$1,873,187.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jamesc4 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					18	Dec 1, 2025	SYSTEM	(\$1,873,187.16)	
					18	Dec 1, 2025	SYSTEM	\$1,873,187.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					19	Dec 16, 2025	SYSTEM	(\$1,873,187.16)	
					19	Dec 16, 2025	SYSTEM	\$1,873,187.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 241115-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JSL0034	0060	MISC.	Material						Estimate Exception 2 on the current Payment Estimate.		
				20	Jan 2, 2026	SYSTEM	(\$1,873,187.16)				
				20	Jan 2, 2026	SYSTEM	\$1,873,187.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				- Total				\$0.00			
			Material - Total				\$0.00				
			Other Item Adjustment	ACAD	4	May 2, 2025	BOWMAM2	\$1,164.21	Pay moved from line 0040 to 0060 from estimate 0003		
					4	May 2, 2025	BOWMAM2	\$5,160.86	8673.71 Tons placed 04/16/2025 to 05/01/2025 Current 511.25 Base 493.75 Diff 17.5 3.4% Virgin \$5160.86 Total		
					5	May 16, 2025	smitheb	\$3,395.02	BP-1 25-27 Mix ID 3.40% Virgin 4992.68 Tons Placed 05022025 to 05152025 Base = \$493.75 Current = \$513.75 Difference = \$20.00 Total = \$3395.02		
					6	Jun 2, 2025	smitheb	\$4,705.67	Current Index: \$513.75 Base Index: \$493.75 Difference: \$20 Mix: BP1-LT Virgin AC: 3.5% Tons Laid: 6920.11		
					7	Jun 16, 2025	smitheb	(\$1,164.21)	Adjusting ACPA that was incorrect on estimate 3		
					7	Jun 16, 2025	smitheb	(\$5,160.99)	Adjusting ACPA that was incorrect on estimate 4		
					7	Jun 16, 2025	smitheb	(\$3,395.51)	Adjusting ACPA that was incorrect on estimate 5		
					7	Jun 16, 2025	smitheb	\$1,164.20	Fixed ACPA for estimate 3 BP-1 25-27 Mix ID 3.40% Virgin 1956.64 Tons Placed 04022025 to 04152025 Base = \$493.75 Current = \$511.25 Difference = \$17.5 Total = \$1164.20		
					7	Jun 16, 2025	smitheb	\$5,175.36	Fixed ACPA for estimate 4 BP-1 25-27 Mix ID 3.40% Virgin 8698.09 Tons Placed 04162025 to 05012025 Base = \$493.75 Current = \$511.25 Difference = \$17.5 Total = \$5175.36		
					7	Jun 16, 2025	smitheb	\$3,396.19	Fixed ACPA for estimate 5 BP-1 25-27 Mix ID 3.40% Virgin 4994.40 Tons Placed 05022025 to 05152025 Base = \$493.75 Current = \$513.75 Difference = \$20.00 Total = \$3396.19		
					ACAD - Total				\$14,440.80		
					Other Item Adjustment - Total				\$14,440.80		
			0060 - Total								\$14,440.80
			0080	MISC.	Material		11	Aug 18, 2025	SYSTEM	(\$130,114.75)	
						12	Sep 2, 2025	SYSTEM	(\$130,114.75)		
						13	Sep 17, 2025	SYSTEM	(\$130,114.75)		
						14	Oct 1, 2025	SYSTEM	(\$130,114.75)		



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 241115-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JSL0034	0080	MISC.	Material		15	Oct 17, 2025	SYSTEM	(\$130,114.75)				
					16	Nov 3, 2025	SYSTEM	(\$130,114.75)				
					17	Nov 17, 2025	SYSTEM	(\$130,114.75)				
					18	Dec 1, 2025	SYSTEM	(\$130,114.75)				
					19	Dec 16, 2025	SYSTEM	(\$130,114.75)				
				- Total							(\$1,171,032.75)	
			Material - Total							(\$1,171,032.75)		
			MaterialCredit		12	Sep 2, 2025	SYSTEM	\$130,114.75				
					13	Sep 17, 2025	SYSTEM	\$130,114.75				
					14	Oct 1, 2025	SYSTEM	\$130,114.75				
					15	Oct 17, 2025	SYSTEM	\$130,114.75				
					16	Nov 3, 2025	SYSTEM	\$130,114.75				
					17	Nov 17, 2025	SYSTEM	\$130,114.75				
					18	Dec 1, 2025	SYSTEM	\$130,114.75				
					19	Dec 16, 2025	SYSTEM	\$130,114.75				
					20	Jan 2, 2026	SYSTEM	\$130,114.75				
						- Total						
			MaterialCredit - Total							\$1,171,032.75		
			0080 - Total								\$0.00	
			0100	TRUCK MOUNTED ATTENUATOR (TMA)	Material		9	Jul 16, 2025	SYSTEM	(\$5,450.00)		
							9	Jul 16, 2025	SYSTEM	\$5,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bowmam2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
							10	Aug 3, 2025	SYSTEM	(\$5,450.00)		
							10	Aug 3, 2025	SYSTEM	\$5,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user smitheb overriding Payment Estimate Exception 5 on the current Payment Estimate.	
11	Aug 18, 2025	SYSTEM					(\$5,450.00)					
11	Aug 18, 2025	SYSTEM					\$5,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user bowmam2 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
12	Sep 2, 2025	SYSTEM					(\$5,450.00)					
12	Sep 2, 2025	SYSTEM					\$5,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user buribe overriding Payment Estimate Exception 8 on the current Payment Estimate.				
13	Sep 17, 2025	SYSTEM					(\$5,450.00)					
13	Sep 17, 2025	SYSTEM					\$5,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user bowmam2 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
14	Oct 1, 2025	SYSTEM					(\$5,450.00)					
14	Oct 1, 2025	SYSTEM					\$5,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user smitheb overriding Payment Estimate Exception 8 on the current Payment Estimate.				
15	Oct 17, 2025	SYSTEM					(\$5,450.00)					



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 241115-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSL0034	0100	TRUCK MOUNTED ATTENUATOR (TMA)	Material		15	Oct 17, 2025	SYSTEM	\$5,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user burlbe overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					16	Nov 3, 2025	SYSTEM	(\$5,450.00)		
					16	Nov 3, 2025	SYSTEM	\$5,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user bowmam2 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					17	Nov 17, 2025	SYSTEM	(\$5,450.00)		
					17	Nov 17, 2025	SYSTEM	\$5,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jamesc4 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					18	Dec 1, 2025	SYSTEM	(\$5,450.00)		
					18	Dec 1, 2025	SYSTEM	\$5,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user bowmam2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					19	Dec 16, 2025	SYSTEM	(\$5,450.00)		
					19	Dec 16, 2025	SYSTEM	\$5,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user bowmam2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					20	Jan 2, 2026	SYSTEM	(\$5,450.00)		
					20	Jan 2, 2026	SYSTEM	\$5,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user bowmam2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					- Total				\$0.00	
					Material - Total				\$0.00	
					0100 - Total				\$0.00	
	0180	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment	PPPS	9	Jul 16, 2025	BOWMAM2	(\$6,170.21)	20% Held, waiting on retro results.	
				PPPS - Total				(\$6,170.21)		
				REFL	20	Jan 2, 2026	BOWMAM2	\$6,552.72	\$6170.21 add back on %20 Retro bonus \$382.51	
				REFL - Total				\$6,552.72		
				Other Item Adjustment - Total				\$382.51		
	0180 - Total				\$382.51					
	0190	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	PPPS	9	Jul 16, 2025	BOWMAM2	(\$6,180.68)	20% Held, waiting on retro results.	
				PPPS - Total				(\$6,180.68)		
				REFL	20	Jan 2, 2026	BOWMAM2	\$3,712.18	\$6180.68 put back on 20% Retro deduct (\$-2468.5)	
				REFL - Total				\$3,712.18		
				Other Item Adjustment - Total				(\$2,468.50)		
	0190 - Total				(\$2,468.50)					
	0260	MGS GUARDRAIL	Construction Stockpile		8	Jul 1, 2025	SYSTEM	(\$8,633.33)	Payment Estimate Item Adjustment generated Stockpile Transaction	
10					Aug 3, 2025	SYSTEM	(\$3,956.95)	Payment Estimate Item Adjustment generated Stockpile Transaction		
11					Aug 18, 2025	SYSTEM	(\$18,705.55)	Payment Estimate Item Adjustment generated Stockpile Transaction		
12					Sep 2, 2025	SYSTEM	(\$27,471.27)	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total						(\$58,767.10)				
Construction Stockpile - Total				(\$58,767.10)						
Construction Stockpile STMI				2	Apr 2, 2025	SYSTEM	\$58,767.10	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$58,767.10		
Construction Stockpile STMI - Total				\$58,767.10						
Material				8	Jul 1, 2025	SYSTEM	(\$19,650.00)			



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 241115-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JSL0034	0260	MGS GUARDRAIL	Material		9	Jul 16, 2025	SYSTEM	(\$19,650.00)						
					9	Jul 16, 2025	SYSTEM	\$19,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user bowmam2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					10	Aug 3, 2025	SYSTEM	(\$28,656.25)						
					10	Aug 3, 2025	SYSTEM	\$28,656.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user smitheb overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					11	Aug 18, 2025	SYSTEM	(\$71,231.25)						
					11	Aug 18, 2025	SYSTEM	\$71,231.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user bowmam2 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					12	Sep 2, 2025	SYSTEM	(\$148,619.50)						
					12	Sep 2, 2025	SYSTEM	\$148,619.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user burlbe overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					13	Sep 17, 2025	SYSTEM	(\$148,619.50)						
					13	Sep 17, 2025	SYSTEM	\$148,619.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user bowmam2 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					14	Oct 1, 2025	SYSTEM	(\$148,619.50)						
					14	Oct 1, 2025	SYSTEM	\$148,619.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user smitheb overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					15	Oct 17, 2025	SYSTEM	(\$148,619.50)						
					15	Oct 17, 2025	SYSTEM	\$148,619.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user burlbe overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					16	Nov 3, 2025	SYSTEM	(\$148,619.50)						
					16	Nov 3, 2025	SYSTEM	\$148,619.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user bowmam2 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					17	Nov 17, 2025	SYSTEM	(\$148,619.50)						
					17	Nov 17, 2025	SYSTEM	\$148,619.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jamesc4 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					18	Dec 1, 2025	SYSTEM	(\$148,619.50)						
					18	Dec 1, 2025	SYSTEM	\$148,619.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user bowmam2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					19	Dec 16, 2025	SYSTEM	(\$148,619.50)						
					19	Dec 16, 2025	SYSTEM	\$148,619.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user bowmam2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					20	Jan 2, 2026	SYSTEM	(\$148,619.50)						
					20	Jan 2, 2026	SYSTEM	\$148,619.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user bowmam2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					- Total								(\$19,650.00)	
					Material - Total								(\$19,650.00)	
					MaterialCredit					9	Jul 16, 2025	SYSTEM	\$19,650.00	
					- Total								\$19,650.00	
					MaterialCredit - Total								\$19,650.00	
					0260 - Total								\$0.00	



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 241115-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JSL0034	0270	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		11	Aug 18, 2025	SYSTEM	(\$9,204.88)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					12	Sep 2, 2025	SYSTEM	(\$28,535.12)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				(\$37,740.00)			
				Construction Stockpile - Total				(\$37,740.00)			
			Construction Stockpile STMI		11	Aug 18, 2025	SYSTEM	\$37,740.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$37,740.00			
			Construction Stockpile STMI - Total				\$37,740.00				
			0270 - Total							\$0.00	
			0280	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		8	Jul 1, 2025	SYSTEM	(\$1,100.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
							10	Aug 3, 2025	SYSTEM	(\$1,833.33)	Payment Estimate Item Adjustment generated Stockpile Transaction
		12				Sep 2, 2025	SYSTEM	(\$366.67)	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total					(\$3,300.00)					
	Construction Stockpile - Total				(\$3,300.00)						
	Construction Stockpile STMI				2	Apr 2, 2025	SYSTEM	\$3,300.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total				\$3,300.00					
	Construction Stockpile STMI - Total				\$3,300.00						
	0280 - Total							\$0.00			
	0290	TYPE A CRASHWORTHY END TERMINAL (MASH)			Construction Stockpile		8	Jul 1, 2025	SYSTEM	(\$14,388.89)	Payment Estimate Item Adjustment generated Stockpile Transaction
				10		Aug 3, 2025	SYSTEM	(\$16,444.44)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				11		Aug 18, 2025	SYSTEM	(\$20,555.56)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				12		Sep 2, 2025	SYSTEM	(\$20,761.11)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				(\$72,150.00)				
			Construction Stockpile - Total				(\$72,150.00)				
			Construction Stockpile STMI		2	Apr 2, 2025	SYSTEM	\$72,150.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$72,150.00			
			Construction Stockpile STMI - Total				\$72,150.00				
			0290 - Total							\$0.00	
0320	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Construction Stockpile		19	Dec 16, 2025	SYSTEM	(\$7,644.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total				(\$7,644.00)				
			Construction Stockpile - Total				(\$7,644.00)				
		Construction Stockpile STMI		13	Sep 17, 2025	SYSTEM	\$7,644.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total				\$7,644.00				
		Construction Stockpile STMI - Total				\$7,644.00					
		0320 - Total							\$0.00		
0330	U-CHANNEL POST, 3 LB	Construction Stockpile		19	Dec 16, 2025	SYSTEM	(\$83.46)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total				(\$83.46)				
			Construction Stockpile - Total				(\$83.46)				
		Construction Stockpile STMI		13	Sep 17, 2025	SYSTEM	\$83.46	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total				\$83.46				
		Construction Stockpile STMI - Total				\$83.46					
0330 - Total							\$0.00				
	0340	2 IN. PSST POST - 12 GA.	Construction Stockpile		19	Dec 16, 2025	SYSTEM	(\$13,958.76)	Payment Estimate Item Adjustment generated Stockpile Transaction		



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 241115-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0034	0340	2 IN. PSST POST - 12 GA.	Construction Stockpile		20	Jan 2, 2026	SYSTEM	(\$13,568.19)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$27,526.95)	
			Construction Stockpile - Total					(\$27,526.95)	
			Construction Stockpile STMI		13	Sep 17, 2025	SYSTEM	\$27,526.95	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$27,526.95	
			Construction Stockpile STMI - Total					\$27,526.95	
			0340 - Total					\$0.00	
	0350	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile		18	Dec 1, 2025	SYSTEM	(\$8,201.63)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$8,201.63)	
			Construction Stockpile - Total					(\$8,201.63)	
			Construction Stockpile STMI		13	Sep 17, 2025	SYSTEM	\$16,352.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$16,352.00	
			Construction Stockpile STMI - Total					\$16,352.00	
			0350 - Total					\$8,150.37	
	0360	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	Construction Stockpile		19	Dec 16, 2025	SYSTEM	(\$1,564.08)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$1,564.08)	
			Construction Stockpile - Total					(\$1,564.08)	
			Construction Stockpile STMI		13	Sep 17, 2025	SYSTEM	\$1,564.08	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$1,564.08	
			Construction Stockpile STMI - Total					\$1,564.08	
			0360 - Total					\$0.00	
	0370	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		19	Dec 16, 2025	SYSTEM	(\$1,963.83)	Payment Estimate Item Adjustment generated Stockpile Transaction
					20	Jan 2, 2026	SYSTEM	(\$2,021.37)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$3,985.20)	
			Construction Stockpile - Total					(\$3,985.20)	
			Construction Stockpile STMI		13	Sep 17, 2025	SYSTEM	\$3,985.20	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$3,985.20	
			Construction Stockpile STMI - Total					\$3,985.20	
			0370 - Total					\$0.00	
	0380	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile		19	Dec 16, 2025	SYSTEM	(\$1,683.42)	Payment Estimate Item Adjustment generated Stockpile Transaction
					20	Jan 2, 2026	SYSTEM	(\$1,346.74)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$3,030.16)	
			Construction Stockpile - Total					(\$3,030.16)	
			Construction Stockpile STMI		13	Sep 17, 2025	SYSTEM	\$3,030.16	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$3,030.16	
			Construction Stockpile STMI - Total					\$3,030.16	
			0380 - Total					\$0.00	
	0390	SH-FLAT SHEET	Construction Stockpile		19	Dec 16, 2025	SYSTEM	(\$7,762.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
					20	Jan 2, 2026	SYSTEM	(\$6,210.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$13,972.50)	
			Construction Stockpile - Total					(\$13,972.50)	
			Construction Stockpile STMI		13	Sep 17, 2025	SYSTEM	\$13,972.50	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$13,972.50	
			Construction Stockpile STMI - Total					\$13,972.50	
			0390 - Total					\$0.00	





## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 241115-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JSL0034	0390	SH-FLAT SHEET	Construction Stockpile STMI - Total					\$13,972.50			
	0390 - Total							\$0.00			
	0400	ST-STRUCTURAL	Construction Stockpile		19	Dec 16, 2025	SYSTEM	(\$1,988.89)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					20	Jan 2, 2026	SYSTEM	(\$552.91)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					(\$2,541.80)			
			Construction Stockpile - Total					(\$2,541.80)			
			Construction Stockpile STMI		13	Sep 17, 2025	SYSTEM	\$2,541.80	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					\$2,541.80		
			Construction Stockpile STMI - Total					\$2,541.80			
			0400 - Total							\$0.00	
			0410	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile		19	Dec 16, 2025	SYSTEM	(\$20,825.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
							20	Jan 2, 2026	SYSTEM	(\$3,605.70)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total					(\$24,430.70)					
	Construction Stockpile - Total					(\$24,430.70)					
	Construction Stockpile STMI				13	Sep 17, 2025	SYSTEM	\$24,430.70	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total					\$24,430.70				
	Construction Stockpile STMI - Total					\$24,430.70					
	0410 - Total							\$0.00			
	JSL0034 - Total								(\$154,601.92)		
	Overall - Total								(\$154,601.92)		



---

## Contract Adjustments for Contract - 241115-F04

There are no contract adjustments to display for this contract.