



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on August 20, 2026

Pay Estimate Created Date: August 17, 2026

Progress Estimate Number	Contract ID	241115-F05	Pay Period Start	June 16, 2026	Original Contract Amount	\$4,812,715.00
28	Prime Contractor	Pace Construction Company, LLC	Pay Period End	August 15, 2026	Net Change Order Amount	\$331,346.29
					Current Contract Amount	\$5,144,061.29

Approval Date						By User
August 17, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by					anderk
August 17, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					wolkt1
August 19, 2026	Reviewed and Approved at the Central Office Controllers Office Level by					hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 15, 2025	November 12, 2025	November 12, 2025	100.04%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 4, 2024	December 4, 2024	
Letting Date	November 15, 2024	November 15, 2024	
Notice to Proceed Date	January 6, 2025	January 6, 2025	
Work Began Date	April 16, 2025	April 16, 2025	

Contract Total Pay For Estimate No. 28			
	This Estimate	Previous	To Date
241115-F05			
Total Posted Items Pay	\$1,294.60	\$5,144,969.62	\$5,146,264.22
Gross Item Adjustments	\$199.40	(\$2,402.30)	(\$2,202.90)
Incentive	\$0.00	\$4,068.00	\$4,068.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$148,961.62	\$148,961.62
		\$5,295,596.94	\$5,297,090.94
Contract Total Payable This Estimate:	\$1,494.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSL0076	0400	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	LF	\$18.000	23	\$414.00
	0410	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	LF	\$18.000	-12	(\$216.00)
	0420	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	EA	\$270.000	4	\$1,080.00
	5004	8031000A	TURF TYPE TALL FESCUE SODDING	SQYD	\$83.000	0.200	\$16.60

Project JSL0076 - Total **\$1,294.60**

Overall - Total **\$1,294.60**

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSL0076	0110	CONCRETE PAVEMENT (11 INCH NON-REINFORCED)	Material			-42	\$375.00	(\$15,750.00)
	0110	CONCRETE PAVEMENT (11 INCH NON-REINFORCED)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.	42	\$375.00	\$15,750.00
	0150	MISC.	Material			-5	\$1,100.00	(\$5,500.00)
	0150	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user anderk	5	\$1,100.00	\$5,500.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 20, 2026

Pay Estimate Created Date: August 17, 2026

Progress Estimate Number 28		Contract ID Prime Contractor	241115-F05 Pace Construction Company, LLC	Pay Period Start Pay Period End	June 16, 2026 August 15, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount	\$4,812,715.00 \$331,346.29 \$5,144,061.29	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSL0076					overriding Payment Estimate Exception 2 on the current Payment Estimate.			
	0350	CURB INLET	Material			-1	\$7,498.46	(\$7,498.46)
	0350	CURB INLET	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user anderk overriding Payment Estimate Exception 3 on the current Payment Estimate.	1	\$7,498.46	\$7,498.46
	0410	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',18.000000 - 18.000000, 'is applied (if non-zero).	12	\$18.00	\$216.00
	5004	TURF TYPE TALL FESCUE SODDING	Overrun			-0.20000	\$83.00	(\$16.60)
Total								\$199.40



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on August 20, 2026

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
JSL0076	FAF-340-1 (21)	Coldmill, resurface and ADA improvements	340	ST LOUIS	from I-270 to Industrial Dielman Court in Creve Coeur																																
Totals by Job Numbers																																					
JSL0076	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$1,294.60</td><td>\$5,144,969.62</td><td>\$5,146,264.22</td></tr><tr><td>Gross Item Adjustments</td><td>\$199.40</td><td>(\$2,402.30)</td><td>(\$2,202.90)</td></tr><tr><td>Gross Item Pay</td><td>\$1,494.00</td><td>\$5,142,567.32</td><td>\$5,144,061.32</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$4,068.00</td><td>\$4,068.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$148,961.62</td><td>\$148,961.62</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$1,294.60	\$5,144,969.62	\$5,146,264.22	Gross Item Adjustments	\$199.40	(\$2,402.30)	(\$2,202.90)	Gross Item Pay	\$1,494.00	\$5,142,567.32	\$5,144,061.32	Incentive	\$0.00	\$4,068.00	\$4,068.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$148,961.62	\$148,961.62
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$1,294.60	\$5,144,969.62	\$5,146,264.22																																		
Gross Item Adjustments	\$199.40	(\$2,402.30)	(\$2,202.90)																																		
Gross Item Pay	\$1,494.00	\$5,142,567.32	\$5,144,061.32																																		
Incentive	\$0.00	\$4,068.00	\$4,068.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$148,961.62	\$148,961.62																																		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 20, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSL0076, Item 5021111, Project Item Line Number 0110, Material Set 502111196, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action 0501CCPAQCQA 11 in. is insufficient.	Need to determine how to assign locked contractor tests to line number	anderk	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0076, Item 6049902, Project Item Line Number 0150, Material Set 6049902, Material 0614DFCI - Curb Inlet, Acceptance Action Generic 0614DFCI is insufficient.	Need to send note to materials to re-evaluate paperwork	anderk	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0076, Item 6143020, Project Item Line Number 0350, Material Set 614302096, Material 1033DIRCPK - Precast Conc Drop Inlet, Acceptance Action Generic 1033DIRCPK is insufficient.	Working with materials to revise testing requirement to match construction methods	anderk	Overridden
Estimate Exception Type: Item Overrun: Contract 241115-F05, Contract Project JSL0076, Project Item Line Number 5004, Contract Line Item Number 5004, Item 8031000A, Minor Item.	Needs a change order to correct quantity to final pay units	anderk	Acknowledged
Estimate Exception Type: Item Overrun: Contract 241115-F05, Contract Project JSL0076, Project Item Line Number 0410, Contract Line Item Number 0410, Item 6200018, Minor Item.	Needs a change order to correct an addition error	anderk	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 20, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-F05	JSL0076	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$287,005.50	\$287,005.50
		0001	0020	2063500	CULVERT CLEANOUT	15.00	0.00	15.00	EA	15.00	\$1,100.00	\$16,500.00
		0001	0030	2071000	LINEAR GRADING CLASS 1	0.90	0.00	0.90	STA	0.90	\$4,150.00	\$3,735.00
		0001	0040	2079909	MISC.LINEAR GRADING CLASS 2, MODIFIED	29.30	0.00	29.30	STA	29.30	\$1,750.00	\$51,275.00
		0001	0050	2159910	MISC.SHAPING SLOPES CLASS III, MODIFIED	1.00	0.00	1.00	100F	1.00	\$1,600.00	\$1,600.00
		0001	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,957.00	1,064.00	4,021.00	SQYD	4,021.00	\$8.20	\$32,972.20
		0001	0070	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	443.00	-116.00	327.00	SQYD	327.00	\$20.00	\$6,540.00
		0001	0080	4030012	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095CLP MIX)	19,139.20	752.70	19,891.90	TONS	19,891.90	\$113.00	\$2,247,784.70
		0001	0090	4071007	TACK COAT - NON-TRACKING	15,948.00	249.00	16,197.00	GAL	16,197.00	\$3.35	\$54,259.95
		0001	0110	5021111	CONCRETE PAVEMENT (11 INCH NON-REINFORCED)	48.00	-6.00	42.00	SQYD	42.00	\$375.00	\$15,750.00
		0001	0120	5021311	CONCRETE PAVEMENT (11 IN. NON-REINFORCED 15 FT. JOINTS)	310.00	-310.00	0.00	SQYD	0.00	\$175.00	\$0.00
		0001	0130	6049902	MISC.ADJUSTING MANHOLES AND VALVES	40.00	-39.00	1.00	EA	1.00	\$550.00	\$550.00
		0001	0140	6049902	MISC.CONCRETE MANHOLE COLLAR	4.00	-3.00	1.00	EA	1.00	\$4,450.00	\$4,450.00
		0001	0150	6049902	MISC.CURB INLET TOP REPAIR/REPLACEMENT	8.00	-3.00	5.00	EA	5.00	\$1,100.00	\$5,500.00
		0001	0160	6049903	MISC.GRATED INLET REPAIR/REPLACEMENT	44.00	-9.00	35.00	LF	35.00	\$2,000.00	\$70,000.00
		0001	0170	6081012	TRUNCATED DOMES	478.00	-101.00	377.00	SQFT	377.00	\$22.60	\$8,520.20
		0001	0180	6083006	6 IN. CONCRETE MEDIAN STRIP	40.00	-13.70	26.30	SQYD	26.30	\$200.00	\$5,260.00
		0001	0190	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	42.00	-14.00	28.00	LF	28.00	\$180.00	\$5,040.00
		0001	0200	6085008	PAVED APPROACH, 8 IN.	667.30	-221.50	445.80	SQYD	445.80	\$115.00	\$51,267.00
		0001	0210	6086004	CONCRETE SIDEWALK, 4 IN.	1,437.00	43.80	1,480.80	SQYD	1,480.80	\$64.00	\$94,771.20
		0001	0220	6089902	MISC.ADA CONCRETE CURB RAMP	37.00	-9.00	28.00	EA	28.00	\$3,000.00	\$84,000.00
		0001	0230	6091051	CURB AND GUTTER TYPE A	1,021.00	-194.00	827.00	LF	827.00	\$55.00	\$45,485.00
		0001	0240	6092013	INTEGRAL CURB TYPE M	235.00	-9.00	226.00	LF	226.00	\$65.00	\$14,690.00
		0001	0250	6092022	INTEGRAL CURB (OVER 6 IN. HEIGHT) TYPE B	89.00	0.00	89.00	LF	89.00	\$78.00	\$6,942.00
		0001	0260	6099903	MISC.VARIABLE HEIGHT CURB	68.00	115.00	183.00	LF	183.00	\$100.00	\$18,300.00
		0001	0270	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,003.40	1,155.40	2,158.80	SQYD	2,158.80	\$220.00	\$474,936.00
		0001	0280	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	1,003.00	1,150.00	2,153.00	SQYD	2,153.00	\$20.00	\$43,060.00
		0001	0290	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	4,366.00	3,113.00	7,479.00	LF	7,479.00	\$11.30	\$84,512.70
		0001	0300	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	2,443.00	-120.00	2,323.00	EA	2,323.00	\$4.75	\$11,034.25
		0001	0310	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	566.00	-384.00	182.00	EA	182.00	\$5.97	\$1,086.54
		0001	0320	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	61.00	-61.00	0.00	TONS	0.00	\$97.00	\$0.00
		0001	0330	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	275.00	-275.00	0.00	SQYD	0.00	\$155.00	\$0.00
		0001	0340	6139911	MISC.CLASS A PARTIAL DEPTH REPAIR CONCRETE PAVEMENT REPAIR USING FLEXIBLE, HOT POLYMER MODIFIED REPAIR MATERIAL	2,400.00	-2,400.00	0.00	LB	0.00	\$4.15	\$0.00
		0001	0350	6143020	CURB INLET	1.00	0.00	1.00	EA	1.00	\$7,498.46	\$7,498.46
		0001	0360	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	4.00	\$2,500.00	\$10,000.00
		0001	0370	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$23,137.00	\$23,137.00
		0001	0380	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$350,000.00	\$350,000.00
		0001	0390	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	-2.00	0.00	EA	0.00	\$600.00	\$0.00
		0001	0400	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	1,668.00	0.00	1,668.00	LF	1,668.00	\$18.00	\$30,024.00
		0001	0410	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	475.00	0.00	475.00	LF	596.00	\$18.00	\$10,728.00
		0001	0420	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	160.00	0.00	160.00	EA	160.00	\$270.00	\$43,200.00
		0001	0430	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	8.00	0.00	8.00	EA	8.00	\$450.00	\$3,600.00
		0001	0440	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	4.00	0.00	4.00	EA	4.00	\$450.00	\$1,800.00
		0001	0450	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	763.00	0.00	763.00	EA	763.00	\$180.00	\$137,340.00
		0001	0460	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	33.00	-33.00	0.00	EA	0.00	\$65.00	\$0.00
		0001	0470	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	73,053.00	-3,848.00	69,205.00	LF	69,205.00	\$0.28	\$19,377.40
		0001	0480	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	47,601.00	-97.00	47,504.00	LF	47,504.00	\$0.28	\$13,301.12
		0001	0490	6209901	MISC.PAVEMENT MARKING REMOVAL WITHIN CONCRETE SURFACES	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on August 20, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-F05	JSL0076	0001	0500	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	1.00	\$1.00	\$1.00
		0001	0510	6209902	MISC.CURB REFLECTORS	12.00	0.00	12.00	EA	12.00	\$35.00	\$420.00
		0001	0520	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	159,485.00	10,191.00	169,676.00	SQYD	169,676.00	\$2.75	\$466,609.00
		0001	0530	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$100.00	\$100.00
		0001	0540	8031000A	TURF TYPE TALL FESCUE SODDING	2,300.00	-2,300.00	0.00	SQYD	0.00	\$10.00	\$0.00
		0001	0550	8061007A	CURB INLET CHECK	172.00	-172.00	0.00	EA	0.00	\$50.00	\$0.00
		0001	0560	8061016	SEDIMENT REMOVAL	193.00	-193.00	0.00	CUYD	0.00	\$77.00	\$0.00
		0001	0570	8061019	SILT FENCE	2,062.00	-2,062.00	0.00	LF	0.00	\$3.00	\$0.00
		0010	0580	6061060	MGS GUARDRAIL	450.00	0.00	450.00	LF	450.00	\$30.00	\$13,500.00
		0010	0590	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	1.00	\$2,100.00	\$2,100.00
		0010	0600	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	1.00	\$3,800.00	\$3,800.00
		0010	0610	9109903	MISC.MODOT ITS ASSETS RELOCATION	100.00	-100.00	0.00	LF	0.00	\$26.00	\$0.00
		0030	0620	9020833	SH-FLAT SHEET - SIGNAL SIGN	10.00	0.00	10.00	SQFT	10.00	\$27.00	\$270.00
		0030	0630	9020834	SIGNAL SIGN, MOUNTING HARDWARE	11.00	0.00	11.00	EA	11.00	\$24.00	\$264.00
		0030	0640	9028308	CABLE, 16 AWG 2 CONDUCTOR	3,600.00	0.00	3,600.00	LF	3,600.00	\$1.25	\$4,500.00
		0030	0650	9028310	CABLE, 16 AWG 5 CONDUCTOR	890.00	0.00	890.00	LF	890.00	\$1.50	\$1,335.00
		0030	0660	9028811	PULL BOX, PREFORMED CLASS 2	1.00	-1.00	0.00	EA	0.00	\$3,319.00	\$0.00
		0030	0670	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMM	1.00	0.00	1.00	LS	1.00	\$2,100.00	\$2,100.00
		0030	0680	9029902	MISC.AUDIBLE PEDESTRIAN PUSH BUTTON	21.00	0.00	21.00	EA	21.00	\$1,386.00	\$29,106.00
		0030	0690	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	10.00	0.00	10.00	EA	10.00	\$727.00	\$7,270.00
		0050	0700	9108811	PULL BOX, PREFORMED CLASS 2	3.00	-1.00	2.00	EA	2.00	\$3,319.00	\$6,638.00
		0050	0710	9109902	MISC.CONDUIT SYSTEM ADJUSTMENT OR REPAIR	3.00	-3.00	0.00	EA	0.00	\$1,155.00	\$0.00
		0050	0720	9109903	MISC.CONDUIT AND CABLE ADJUSTMENT	250.00	-250.00	0.00	LF	0.00	\$26.00	\$0.00
		0040	0730	9039902	MISC.18 IN. ISLAND TUBULAR MARKERS	4.00	0.00	4.00	EA	4.00	\$125.00	\$500.00
		0001	5001	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	0.00	530.00	530.00	LF	530.00	\$59.36	\$31,460.80
		0001	5002	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$36,166.44	\$36,166.44
		0001	5003	6200042A	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. X 36 IN., YIELD LINE TRIANGLE	0.00	18.00	18.00	EA	18.00	\$75.00	\$1,350.00
		0001	5004	8031000A	TURF TYPE TALL FESCUE SODDING	0.00	191.70	191.70	SQYD	192.00	\$83.00	\$15,936.00
		0040	5005	9011010	RELOCATED POLE	0.00	1.00	1.00	EA	1.00	\$515.20	\$515.20
		0001	5006	6189901	MISC.Additional Ramp Paving	0.00	1.00	1.00	LS	1.00	\$34,920.74	\$34,920.74
		0001	5007	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$84,165.12	\$84,165.12
		0001	5008	1094000	FORCE ACCOUNT	0.00	1,403.67	1,403.67	EA	1,403.67	\$1.00	\$1,403.67
Project JSL0076 - Total Value Posted to Date as of Report Generated Date												\$5,146,264.19
241115-F05 Overall - Total Value Posted to Date as of Report Generated Date												\$5,146,264.19



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 20, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JSL0076

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0400	6200015	PREF THERMO P/MT MARK, 24 IN WHIT	8/10/26	8/10/26	1	23.00	LF	Various locations	115+00+/-		126 +/-		Items previously missed on estimates
0410	6200018	PREF THERMO P/MT MARK, 24 IN YELLOW	6/22/26	7/2/26	1	-12.00	LF		115+00+/-		126 +/-		Adjusting to final pay
0420	6200021	PREF THERMO P/MT MARK, LT/RT ARROW	8/10/26	8/10/26	1	4.00	EA	Various locations	115+00+/-		126 +/-		Items missed on previous estimates
5004	8031000A	TURF TYPE TALL FESCUE SODDING	6/22/26	7/2/26	1	0.20	SQYD		115+00+/-		126 +/-		Corrects rounding error for final pay.

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 241115-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JSL0076	0060	TYPE 5 AGGREGATE FOR BASE	Material		5	Jun 16, 2025	SYSTEM	(\$3,050.40)				
					5	Jun 16, 2025	SYSTEM	\$3,050.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					6	Jul 1, 2025	SYSTEM	(\$5,268.50)				
					6	Jul 1, 2025	SYSTEM	\$5,268.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					7	Jul 16, 2025	SYSTEM	(\$7,810.50)				
					7	Jul 16, 2025	SYSTEM	\$7,810.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					8	Aug 4, 2025	SYSTEM	(\$14,412.32)				
					8	Aug 4, 2025	SYSTEM	\$14,412.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					9	Aug 18, 2025	SYSTEM	(\$20,730.42)				
					9	Aug 18, 2025	SYSTEM	\$20,730.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					10	Sep 2, 2025	SYSTEM	(\$20,730.42)				
					10	Sep 2, 2025	SYSTEM	\$20,730.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user smithea overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					11	Sep 16, 2025	SYSTEM	(\$26,570.46)				
					11	Sep 16, 2025	SYSTEM	\$26,570.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user smithea overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					- Total						\$0.00	
					Material - Total						\$0.00	
					Overrun	Overrun	11	Sep 16, 2025	SYSTEM	(\$2,323.06)		
							12	Oct 2, 2025	SYSTEM	(\$2,826.54)		
							13	Oct 16, 2025	SYSTEM	(\$3,489.92)		
							14	Nov 3, 2025	SYSTEM	\$5,116.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.20000 - 8.20000, 'is applied (if non-zero).	
							15	Nov 17, 2025	SYSTEM	(\$50.84)		
							19	Jan 16, 2026	SYSTEM	(\$1.64)		
							25	May 4, 2026	SYSTEM	\$3,575.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.20000 - 8.20000, 'is applied (if non-zero).	
							Overrun - Total					
					Overrun - Total						\$0.00	
					0060 - Total						\$0.00	
	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095CLP MIX)	Overrun	Overrun	14	Nov 3, 2025	SYSTEM	(\$85,049.45)				
					16	Dec 2, 2025	SYSTEM	\$31,188.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',113.00000 - 113.00000, 'is applied (if non-zero).			
					19	Jan 16, 2026	SYSTEM	(\$5.65)				
					25	May 4, 2026	SYSTEM	\$53,867.10	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',113.00000 - 113.00000, 'is applied (if non-zero).			



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 241115-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0076	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095CLP MIX)	Overrun	Overrun					applied (if non-zero).
				Overrun - Total				\$0.00	
			Overrun - Total				\$0.00		
			0080 - Total						
	0110	CONCRETE PAVEMENT (11 IN. NON-REINF)	Material		12	Oct 2, 2025	SYSTEM	(\$15,000.00)	
					12	Oct 2, 2025	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user smitheva overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	Oct 16, 2025	SYSTEM	(\$15,000.00)	
					13	Oct 16, 2025	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user smitheva overriding Payment Estimate Exception 1 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$15,000.00)	
					14	Nov 3, 2025	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolkt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					15	Nov 17, 2025	SYSTEM	(\$15,750.00)	
					15	Nov 17, 2025	SYSTEM	\$15,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.
					16	Dec 2, 2025	SYSTEM	(\$15,750.00)	
					16	Dec 2, 2025	SYSTEM	\$15,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.
					21	Mar 2, 2026	SYSTEM	(\$15,750.00)	
					21	Mar 2, 2026	SYSTEM	\$15,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.
					22	Mar 16, 2026	SYSTEM	(\$15,750.00)	
					22	Mar 16, 2026	SYSTEM	\$15,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.
					23	Apr 2, 2026	SYSTEM	(\$15,750.00)	
					23	Apr 2, 2026	SYSTEM	\$15,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.
					24	Apr 16, 2026	SYSTEM	(\$15,750.00)	
					24	Apr 16, 2026	SYSTEM	\$15,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.
					25	May 4, 2026	SYSTEM	(\$15,750.00)	
					25	May 4, 2026	SYSTEM	\$15,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.
					26	Jun 3, 2026	SYSTEM	(\$15,750.00)	
26	Jun 3, 2026	SYSTEM	\$15,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.					
27	Jun 16, 2026	SYSTEM	(\$15,750.00)						
27	Jun 16, 2026	SYSTEM	\$15,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.					
28	Aug 17, 2026	SYSTEM	(\$15,750.00)						



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 241115-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0076	0110	CONCRETE PAVEMENT (11 IN. NON-REINF)	Material			2026			
					28	Aug 17, 2026	SYSTEM	\$15,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
				0110 - Total			\$0.00		
	0140	MISC.	Material		15	Nov 17, 2025	SYSTEM	(\$4,450.00)	
					15	Nov 17, 2025	SYSTEM	\$4,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user anderk overriding Payment Estimate Exception 2 on the current Payment Estimate.
					16	Dec 2, 2025	SYSTEM	(\$4,450.00)	
					16	Dec 2, 2025	SYSTEM	\$4,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user anderk overriding Payment Estimate Exception 2 on the current Payment Estimate.
					17	Dec 16, 2025	SYSTEM	(\$4,450.00)	
					17	Dec 16, 2025	SYSTEM	\$4,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
				0140 - Total			\$0.00		
				0150	MISC.	Material		13	Oct 16, 2025
	13	Oct 16, 2025	SYSTEM					\$1,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user smithea overriding Payment Estimate Exception 2 on the current Payment Estimate.
	14	Nov 3, 2025	SYSTEM					(\$5,500.00)	
	14	Nov 3, 2025	SYSTEM					\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolkt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
	15	Nov 17, 2025	SYSTEM					(\$5,500.00)	
	15	Nov 17, 2025	SYSTEM					\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user anderk overriding Payment Estimate Exception 3 on the current Payment Estimate.
	16	Dec 2, 2025	SYSTEM					(\$5,500.00)	
	16	Dec 2, 2025	SYSTEM					\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user anderk overriding Payment Estimate Exception 3 on the current Payment Estimate.
	17	Dec 16, 2025	SYSTEM					(\$5,500.00)	
	17	Dec 16, 2025	SYSTEM					\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user anderk overriding Payment Estimate Exception 2 on the current Payment Estimate.
	18	Jan 2, 2026	SYSTEM					(\$5,500.00)	
	18	Jan 2, 2026	SYSTEM					\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.
	19	Jan 16, 2026	SYSTEM					(\$5,500.00)	
	19	Jan 16, 2026	SYSTEM					\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.
	20	Feb 2, 2026	SYSTEM					(\$5,500.00)	
	20	Feb 2, 2026	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 241115-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JSL0076	0150	MISC.	Material		21	Mar 2, 2026	SYSTEM	(\$5,500.00)						
					21	Mar 2, 2026	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user anderk overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					22	Mar 16, 2026	SYSTEM	(\$5,500.00)						
					22	Mar 16, 2026	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user anderk overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					23	Apr 2, 2026	SYSTEM	(\$5,500.00)						
					23	Apr 2, 2026	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user anderk overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					24	Apr 16, 2026	SYSTEM	(\$5,500.00)						
					24	Apr 16, 2026	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user anderk overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					25	May 4, 2026	SYSTEM	(\$5,500.00)						
					25	May 4, 2026	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user anderk overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					26	Jun 3, 2026	SYSTEM	(\$5,500.00)						
					26	Jun 3, 2026	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user anderk overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					27	Jun 16, 2026	SYSTEM	(\$5,500.00)						
					27	Jun 16, 2026	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user anderk overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					28	Aug 17, 2026	SYSTEM	(\$5,500.00)						
					28	Aug 17, 2026	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user anderk overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					- Total							\$0.00		
					Material - Total							\$0.00		
					0150 - Total								\$0.00	
						0160	MISC.	Material		9	Aug 18, 2025	SYSTEM	(\$12,000.00)	
										9	Aug 18, 2025	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user anderk overriding Payment Estimate Exception 2 on the current Payment Estimate.
										10	Sep 2, 2025	SYSTEM	(\$12,000.00)	
										10	Sep 2, 2025	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user smithea overriding Payment Estimate Exception 2 on the current Payment Estimate.
11	Sep 16, 2025	SYSTEM	(\$12,000.00)											
11	Sep 16, 2025	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user smithea overriding Payment Estimate Exception 2 on the current Payment Estimate.										
12	Oct 2, 2025	SYSTEM	(\$44,000.00)											
12	Oct 2, 2025	SYSTEM	\$44,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user smithea overriding Payment Estimate Exception 2 on the current Payment Estimate.										
13	Oct 16, 2025	SYSTEM	(\$52,000.00)											



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 241115-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks									
JSL0076	0160	MISC.	Material		13	Oct 16, 2025	SYSTEM	\$52,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user smitheva overriding Payment Estimate Exception 4 on the current Payment Estimate.									
					14	Nov 3, 2025	SYSTEM	(\$52,000.00)										
					14	Nov 3, 2025	SYSTEM	\$52,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolkt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.									
					15	Nov 17, 2025	SYSTEM	(\$70,000.00)										
					15	Nov 17, 2025	SYSTEM	\$70,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user anderk overriding Payment Estimate Exception 5 on the current Payment Estimate.									
					16	Dec 2, 2025	SYSTEM	(\$70,000.00)										
					16	Dec 2, 2025	SYSTEM	\$70,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user anderk overriding Payment Estimate Exception 5 on the current Payment Estimate.									
					17	Dec 16, 2025	SYSTEM	(\$70,000.00)										
					17	Dec 16, 2025	SYSTEM	\$70,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user anderk overriding Payment Estimate Exception 4 on the current Payment Estimate.									
					18	Jan 2, 2026	SYSTEM	(\$70,000.00)										
					18	Jan 2, 2026	SYSTEM	\$70,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user anderk overriding Payment Estimate Exception 2 on the current Payment Estimate.									
					19	Jan 16, 2026	SYSTEM	(\$70,000.00)										
					19	Jan 16, 2026	SYSTEM	\$70,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user anderk overriding Payment Estimate Exception 2 on the current Payment Estimate.									
					20	Feb 2, 2026	SYSTEM	(\$70,000.00)										
					20	Feb 2, 2026	SYSTEM	\$70,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user anderk overriding Payment Estimate Exception 2 on the current Payment Estimate.									
					- Total							\$0.00						
					Material - Total							\$0.00						
					0160 - Total								\$0.00					
					0170	TRUNCATED DOMES	Material		6	Jul 1, 2025	SYSTEM	(\$1,371.82)						
									6	Jul 1, 2025	SYSTEM	\$1,371.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user anderk overriding Payment Estimate Exception 2 on the current Payment Estimate.					
									7	Jul 16, 2025	SYSTEM	(\$1,826.08)						
									7	Jul 16, 2025	SYSTEM	\$1,826.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user anderk overriding Payment Estimate Exception 2 on the current Payment Estimate.					
									8	Aug 4, 2025	SYSTEM	(\$1,826.08)						
									8	Aug 4, 2025	SYSTEM	\$1,826.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user anderk overriding Payment Estimate Exception 2 on the current Payment Estimate.					
									- Total							\$0.00		
									Material - Total							\$0.00		
									0170 - Total								\$0.00	
									0200	PAVED APPROACH, 8 IN.	Material		5	Jun 16, 2025	SYSTEM	(\$8,441.00)		
													5	Jun 16, 2025	SYSTEM	\$8,441.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user anderk overriding Payment Estimate Exception 2 on the current Payment Estimate.	
	6	Jul 1, 2025	SYSTEM	(\$21,620.00)														



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 241115-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0076	0200	PAVED APPROACH, 8 IN.	Material			2025			
					6	Jul 1, 2025	SYSTEM	\$21,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user anderk overriding Payment Estimate Exception 3 on the current Payment Estimate.
					7	Jul 16, 2025	SYSTEM	(\$39,134.50)	
					7	Jul 16, 2025	SYSTEM	\$39,134.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user anderk overriding Payment Estimate Exception 3 on the current Payment Estimate.
					21	Mar 2, 2026	SYSTEM	(\$51,267.00)	
					21	Mar 2, 2026	SYSTEM	\$51,267.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user anderk overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0200 - Total			\$0.00	
	0210	CONCRETE SIDEWALK, 4 IN.	Material		4	Jun 2, 2025	SYSTEM	(\$2,560.00)	
					4	Jun 2, 2025	SYSTEM	\$2,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user anderk overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Jun 16, 2025	SYSTEM	(\$19,110.40)	
					5	Jun 16, 2025	SYSTEM	\$19,110.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user anderk overriding Payment Estimate Exception 5 on the current Payment Estimate.
					6	Jul 1, 2025	SYSTEM	(\$29,344.00)	
					6	Jul 1, 2025	SYSTEM	\$29,344.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user anderk overriding Payment Estimate Exception 4 on the current Payment Estimate.
					7	Jul 16, 2025	SYSTEM	(\$41,222.40)	
					7	Jul 16, 2025	SYSTEM	\$41,222.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user anderk overriding Payment Estimate Exception 4 on the current Payment Estimate.
					8	Aug 4, 2025	SYSTEM	(\$41,222.40)	
					8	Aug 4, 2025	SYSTEM	\$41,222.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user anderk overriding Payment Estimate Exception 3 on the current Payment Estimate.
					9	Aug 18, 2025	SYSTEM	(\$42,220.80)	
					9	Aug 18, 2025	SYSTEM	\$42,220.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user anderk overriding Payment Estimate Exception 3 on the current Payment Estimate.
					10	Sep 2, 2025	SYSTEM	(\$42,220.80)	
					10	Sep 2, 2025	SYSTEM	\$42,220.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user smithea overriding Payment Estimate Exception 3 on the current Payment Estimate.
					11	Sep 16, 2025	SYSTEM	(\$49,875.20)	
					11	Sep 16, 2025	SYSTEM	\$49,875.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user smithea overriding Payment Estimate Exception 3 on the current Payment Estimate.
					21	Mar 2, 2026	SYSTEM	(\$94,777.60)	
					21	Mar 2, 2026	SYSTEM	\$94,777.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user anderk overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
			Overrun	Overrun	14	Nov 3,	SYSTEM	(\$6.40)	



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 241115-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0076	0210	CONCRETE SIDEWALK, 4 IN.	Overrun	Overrun		2025			
					21	Mar 2, 2026	SYSTEM	(\$2,803.20)	
					25	May 4, 2026	SYSTEM	\$2,809.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',64.00000 - 64.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0210 - Total			\$0.00	
JSL0076	0220	MISC.	Material		5	Jun 16, 2025	SYSTEM	(\$18,000.00)	
					5	Jun 16, 2025	SYSTEM	\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user anderk overriding Payment Estimate Exception 8 on the current Payment Estimate.
					6	Jul 1, 2025	SYSTEM	(\$48,000.00)	
					6	Jul 1, 2025	SYSTEM	\$48,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user anderk overriding Payment Estimate Exception 6 on the current Payment Estimate.
					7	Jul 16, 2025	SYSTEM	(\$63,000.00)	
					7	Jul 16, 2025	SYSTEM	\$63,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user anderk overriding Payment Estimate Exception 7 on the current Payment Estimate.
					8	Aug 4, 2025	SYSTEM	(\$63,000.00)	
					8	Aug 4, 2025	SYSTEM	\$63,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user anderk overriding Payment Estimate Exception 5 on the current Payment Estimate.
					9	Aug 18, 2025	SYSTEM	(\$63,000.00)	
					9	Aug 18, 2025	SYSTEM	\$63,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user anderk overriding Payment Estimate Exception 5 on the current Payment Estimate.
					10	Sep 2, 2025	SYSTEM	(\$63,000.00)	
					10	Sep 2, 2025	SYSTEM	\$63,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user smitheia overriding Payment Estimate Exception 5 on the current Payment Estimate.
					11	Sep 16, 2025	SYSTEM	(\$66,000.00)	
					11	Sep 16, 2025	SYSTEM	\$66,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user smitheia overriding Payment Estimate Exception 5 on the current Payment Estimate.
					12	Oct 2, 2025	SYSTEM	(\$69,000.00)	
					12	Oct 2, 2025	SYSTEM	\$69,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user smitheia overriding Payment Estimate Exception 3 on the current Payment Estimate.
					13	Oct 16, 2025	SYSTEM	(\$84,000.00)	
					13	Oct 16, 2025	SYSTEM	\$84,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user smitheia overriding Payment Estimate Exception 5 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$84,000.00)	
					14	Nov 3, 2025	SYSTEM	\$84,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolkt1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					15	Nov 17, 2025	SYSTEM	(\$84,000.00)	
					15	Nov 17, 2025	SYSTEM	\$84,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user anderk overriding Payment Estimate Exception 6 on the current Payment Estimate.
					16	Dec 2, 2025	SYSTEM	(\$84,000.00)	



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 241115-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JSL0076	0220	MISC.	Material			2025								
					16	Dec 2, 2025	SYSTEM	\$84,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user anderk overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					17	Dec 16, 2025	SYSTEM	(\$84,000.00)						
					17	Dec 16, 2025	SYSTEM	\$84,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user anderk overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					18	Jan 2, 2026	SYSTEM	(\$84,000.00)						
					18	Jan 2, 2026	SYSTEM	\$84,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user anderk overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					19	Jan 16, 2026	SYSTEM	(\$84,000.00)						
					19	Jan 16, 2026	SYSTEM	\$84,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user anderk overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					20	Feb 2, 2026	SYSTEM	(\$84,000.00)						
					20	Feb 2, 2026	SYSTEM	\$84,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user anderk overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					21	Mar 2, 2026	SYSTEM	(\$84,000.00)						
					21	Mar 2, 2026	SYSTEM	\$84,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user anderk overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					22	Mar 16, 2026	SYSTEM	(\$84,000.00)						
					22	Mar 16, 2026	SYSTEM	\$84,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user anderk overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					23	Apr 2, 2026	SYSTEM	(\$84,000.00)						
					23	Apr 2, 2026	SYSTEM	\$84,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user anderk overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					24	Apr 16, 2026	SYSTEM	(\$84,000.00)						
					24	Apr 16, 2026	SYSTEM	\$84,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user anderk overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					25	May 4, 2026	SYSTEM	(\$84,000.00)						
					25	May 4, 2026	SYSTEM	\$84,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user anderk overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					26	Jun 3, 2026	SYSTEM	(\$84,000.00)						
					26	Jun 3, 2026	SYSTEM	\$84,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user anderk overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					27	Jun 16, 2026	SYSTEM	(\$84,000.00)						
					27	Jun 16, 2026	SYSTEM	\$84,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user anderk overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
					0220 - Total									\$0.00
					0230	CURB AND GUTTER TYPE A	Material		12	Oct 2, 2025	SYSTEM	(\$42,212.50)		
	12	Oct 2,	SYSTEM	\$42,212.50					This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 241115-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0076	0230	CURB AND GUTTER TYPE A	Material			2025			Estimate Item Adjustment (0005) due to user smitheas overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
			0230 - Total						
	0260	MISC.	Material		6	Jul 1, 2025	SYSTEM	(\$1,700.00)	
					6	Jul 1, 2025	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user anderk overriding Payment Estimate Exception 7 on the current Payment Estimate.
					7	Jul 16, 2025	SYSTEM	(\$3,800.00)	
					7	Jul 16, 2025	SYSTEM	\$3,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user anderk overriding Payment Estimate Exception 8 on the current Payment Estimate.
					8	Aug 4, 2025	SYSTEM	(\$3,800.00)	
					8	Aug 4, 2025	SYSTEM	\$3,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user anderk overriding Payment Estimate Exception 6 on the current Payment Estimate.
					9	Aug 18, 2025	SYSTEM	(\$3,800.00)	
					9	Aug 18, 2025	SYSTEM	\$3,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user anderk overriding Payment Estimate Exception 6 on the current Payment Estimate.
					10	Sep 2, 2025	SYSTEM	(\$3,800.00)	
					10	Sep 2, 2025	SYSTEM	\$3,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user smitheas overriding Payment Estimate Exception 6 on the current Payment Estimate.
					11	Sep 16, 2025	SYSTEM	(\$5,800.00)	
					11	Sep 16, 2025	SYSTEM	\$5,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user smitheas overriding Payment Estimate Exception 6 on the current Payment Estimate.
					21	Mar 2, 2026	SYSTEM	(\$18,300.00)	
					21	Mar 2, 2026	SYSTEM	\$18,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user anderk overriding Payment Estimate Exception 7 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
			Overrun	Overrun	13	Oct 16, 2025	SYSTEM	(\$1,950.00)	
					15	Nov 17, 2025	SYSTEM	(\$9,500.00)	
					18	Jan 2, 2026	SYSTEM	(\$50.00)	
					25	May 4, 2026	SYSTEM	\$11,500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',100.00000 - 100.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00		
			Overrun - Total				\$0.00		
	0260 - Total							\$0.00	
	0270	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		8	Aug 4, 2025	SYSTEM	(\$177,122.00)	
					8	Aug 4, 2025	SYSTEM	\$177,122.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user anderk overriding Payment Estimate Exception 7 on the current Payment Estimate.
					9	Aug 18, 2025	SYSTEM	(\$343,200.00)	
					9	Aug 18, 2025	SYSTEM	\$343,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user anderk overriding Payment Estimate Exception 7 on the current Payment Estimate.



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 241115-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JSL0076	0270	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		10	Sep 2, 2025	SYSTEM	(\$343,200.00)						
					10	Sep 2, 2025	SYSTEM	\$343,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user smithea overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					11	Sep 16, 2025	SYSTEM	(\$473,572.00)						
					11	Sep 16, 2025	SYSTEM	\$473,572.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user smithea overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					12	Oct 2, 2025	SYSTEM	(\$473,572.00)						
					12	Oct 2, 2025	SYSTEM	\$473,572.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user smithea overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					13	Oct 16, 2025	SYSTEM	(\$473,572.00)						
					13	Oct 16, 2025	SYSTEM	\$473,572.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user smithea overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					14	Nov 3, 2025	SYSTEM	(\$473,572.00)						
					14	Nov 3, 2025	SYSTEM	\$473,572.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolkt1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					15	Nov 17, 2025	SYSTEM	(\$474,936.00)						
					15	Nov 17, 2025	SYSTEM	\$474,936.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user anderk overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					16	Dec 2, 2025	SYSTEM	(\$474,936.00)						
					16	Dec 2, 2025	SYSTEM	\$474,936.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user anderk overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					17	Dec 16, 2025	SYSTEM	(\$474,936.00)						
					17	Dec 16, 2025	SYSTEM	\$474,936.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user anderk overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					18	Jan 2, 2026	SYSTEM	(\$474,936.00)						
					18	Jan 2, 2026	SYSTEM	\$474,936.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user anderk overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					19	Jan 16, 2026	SYSTEM	(\$474,936.00)						
					19	Jan 16, 2026	SYSTEM	\$474,936.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user anderk overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					20	Feb 2, 2026	SYSTEM	(\$474,936.00)						
					20	Feb 2, 2026	SYSTEM	\$474,936.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user anderk overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					21	Mar 2, 2026	SYSTEM	(\$474,936.00)						
					21	Mar 2, 2026	SYSTEM	\$474,936.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user anderk overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
				Overrun	Overrun	9	Aug 18, 2025	SYSTEM	(\$122,452.00)					
						11	Sep 16, 2025	SYSTEM	(\$130,372.00)					



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 241115-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0076	0270	FURN & PLACE CONC MATL FOR FULL DEPTH	Overrun	Overrun	12	Oct 2, 2025	SYSTEM	\$220,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',220.00000 - 220.00000, 'is applied (if non-zero).
					14	Nov 3, 2025	SYSTEM	\$32,824.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',220.00000 - 220.00000, 'is applied (if non-zero).
					15	Nov 17, 2025	SYSTEM	(\$1,364.00)	
					25	May 4, 2026	SYSTEM	\$1,364.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',220.00000 - 220.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0270 - Total			\$0.00	
	0280	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM	Overrun	Overrun	9	Aug 18, 2025	SYSTEM	(\$11,140.00)	
					11	Sep 16, 2025	SYSTEM	(\$11,852.00)	
					12	Oct 2, 2025	SYSTEM	\$20,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',20.00000 - 20.00000, 'is applied (if non-zero).
					14	Nov 3, 2025	SYSTEM	\$2,992.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',20.00000 - 20.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
0280 - Total					\$0.00				
0290	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun	11	Sep 16, 2025	SYSTEM	(\$9,028.70)		
				12	Oct 2, 2025	SYSTEM	\$4,520.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',11.30000 - 11.30000, 'is applied (if non-zero).	
				17	Dec 16, 2025	SYSTEM	(\$26,148.20)		
				25	May 4, 2026	SYSTEM	\$30,656.90	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',11.30000 - 11.30000, 'is applied (if non-zero).	
				Overrun - Total			\$0.00		
				Overrun - Total			\$0.00		
				0290 - Total			\$0.00		
0300	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		8	Aug 4, 2025	SYSTEM	(\$5,519.50)		
				8	Aug 4, 2025	SYSTEM	\$5,519.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user anderk overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				9	Aug 18, 2025	SYSTEM	(\$8,255.50)		
				9	Aug 18, 2025	SYSTEM	\$8,255.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user anderk overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				10	Sep 2, 2025	SYSTEM	(\$8,255.50)		
				10	Sep 2, 2025	SYSTEM	\$8,255.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user smithea overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				11	Sep 16, 2025	SYSTEM	(\$11,034.25)		
				11	Sep 16, 2025	SYSTEM	\$11,034.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user smithea overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				- Total			\$0.00		
				Material - Total			\$0.00		
				0300 - Total			\$0.00		



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 241115-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0076	0310	TIE BAR (DRILL, FURN & INSTAL) (TYPE L)	Material		9	Aug 18, 2025	SYSTEM	(\$417.90)	
					9	Aug 18, 2025	SYSTEM	\$417.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user anderk overriding Payment Estimate Exception 10 on the current Payment Estimate.
					10	Sep 2, 2025	SYSTEM	(\$417.90)	
					10	Sep 2, 2025	SYSTEM	\$417.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user smithea overriding Payment Estimate Exception 9 on the current Payment Estimate.
					11	Sep 16, 2025	SYSTEM	(\$1,014.90)	
					11	Sep 16, 2025	SYSTEM	\$1,014.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user smithea overriding Payment Estimate Exception 9 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0310 - Total			\$0.00	
	0350	CURB INLET	Material		16	Dec 2, 2025	SYSTEM	(\$7,498.46)	
					16	Dec 2, 2025	SYSTEM	\$7,498.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user anderk overriding Payment Estimate Exception 9 on the current Payment Estimate.
					17	Dec 16, 2025	SYSTEM	(\$7,498.46)	
					17	Dec 16, 2025	SYSTEM	\$7,498.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user anderk overriding Payment Estimate Exception 8 on the current Payment Estimate.
					18	Jan 2, 2026	SYSTEM	(\$7,498.46)	
					18	Jan 2, 2026	SYSTEM	\$7,498.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user anderk overriding Payment Estimate Exception 6 on the current Payment Estimate.
					19	Jan 16, 2026	SYSTEM	(\$7,498.46)	
					19	Jan 16, 2026	SYSTEM	\$7,498.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user anderk overriding Payment Estimate Exception 6 on the current Payment Estimate.
					20	Feb 2, 2026	SYSTEM	(\$7,498.46)	
					20	Feb 2, 2026	SYSTEM	\$7,498.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user anderk overriding Payment Estimate Exception 6 on the current Payment Estimate.
					21	Mar 2, 2026	SYSTEM	(\$7,498.46)	
					21	Mar 2, 2026	SYSTEM	\$7,498.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user anderk overriding Payment Estimate Exception 10 on the current Payment Estimate.
					22	Mar 16, 2026	SYSTEM	(\$7,498.46)	
					22	Mar 16, 2026	SYSTEM	\$7,498.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user anderk overriding Payment Estimate Exception 4 on the current Payment Estimate.
					23	Apr 2, 2026	SYSTEM	(\$7,498.46)	
					23	Apr 2, 2026	SYSTEM	\$7,498.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user anderk overriding Payment Estimate Exception 4 on the current Payment Estimate.
					24	Apr 16, 2026	SYSTEM	(\$7,498.46)	
					24	Apr 16, 2026	SYSTEM	\$7,498.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user anderk overriding Payment Estimate Exception 4 on the current Payment Estimate.
					25	May 4, 2026	SYSTEM	(\$7,498.46)	



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 241115-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0076	0350	CURB INLET	Material		25	May 4, 2026	SYSTEM	\$7,498.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user anderk overriding Payment Estimate Exception 4 on the current Payment Estimate.
					26	Jun 3, 2026	SYSTEM	(\$7,498.46)	
					26	Jun 3, 2026	SYSTEM	\$7,498.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user anderk overriding Payment Estimate Exception 4 on the current Payment Estimate.
					27	Jun 16, 2026	SYSTEM	(\$7,498.46)	
					27	Jun 16, 2026	SYSTEM	\$7,498.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user anderk overriding Payment Estimate Exception 4 on the current Payment Estimate.
					28	Aug 17, 2026	SYSTEM	(\$7,498.46)	
					28	Aug 17, 2026	SYSTEM	\$7,498.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user anderk overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0350 - Total			\$0.00	
	0360	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		1	Apr 15, 2025	SYSTEM	(\$10,000.00)	
					1	Apr 15, 2025	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user przygj2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	0360 - Total			\$0.00					
0370	MISC.	Material		5	Jun 16, 2025	SYSTEM	(\$5,784.25)		
				5	Jun 16, 2025	SYSTEM	\$5,784.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user anderk overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				6	Jul 1, 2025	SYSTEM	(\$5,784.25)		
				6	Jul 1, 2025	SYSTEM	\$5,784.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user anderk overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				- Total			\$0.00		
				Material - Total			\$0.00		
0370 - Total			\$0.00						
0410	PREF THERMO PVMT MARK, 24 IN YELLOW	Material		12	Oct 2, 2025	SYSTEM	(\$2,790.00)		
				12	Oct 2, 2025	SYSTEM	\$2,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user smitheva overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				13	Oct 16, 2025	SYSTEM	(\$2,790.00)		
				13	Oct 16, 2025	SYSTEM	\$2,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user smitheva overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				14	Nov 3, 2025	SYSTEM	(\$2,790.00)		
				14	Nov 3, 2025	SYSTEM	\$2,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolkt1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				15	Nov 17, 2025	SYSTEM	(\$2,790.00)		
				15	Nov 17, 2025	SYSTEM	\$2,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user anderk overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				16	Dec 2, 2025	SYSTEM	(\$4,086.00)		



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 241115-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
JSL0076	0410	PREF THERMO PVMT MARK, 24 IN YELLOW	Material		16	Dec 2, 2025	SYSTEM	\$4,086.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user anderk overriding Payment Estimate Exception 10 on the current Payment Estimate.						
					17	Dec 16, 2025	SYSTEM	(\$4,086.00)							
					17	Dec 16, 2025	SYSTEM	\$4,086.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user anderk overriding Payment Estimate Exception 9 on the current Payment Estimate.						
					18	Jan 2, 2026	SYSTEM	(\$4,086.00)							
					18	Jan 2, 2026	SYSTEM	\$4,086.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user anderk overriding Payment Estimate Exception 7 on the current Payment Estimate.						
					19	Jan 16, 2026	SYSTEM	(\$4,086.00)							
					19	Jan 16, 2026	SYSTEM	\$4,086.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user anderk overriding Payment Estimate Exception 7 on the current Payment Estimate.						
					20	Feb 2, 2026	SYSTEM	(\$4,086.00)							
					20	Feb 2, 2026	SYSTEM	\$4,086.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user anderk overriding Payment Estimate Exception 7 on the current Payment Estimate.						
					21	Mar 2, 2026	SYSTEM	(\$10,944.00)							
					21	Mar 2, 2026	SYSTEM	\$10,944.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user anderk overriding Payment Estimate Exception 11 on the current Payment Estimate.						
					- Total						\$0.00				
					Material - Total						\$0.00				
					Overrun	Overrun	21	Mar 2, 2026	SYSTEM	(\$2,394.00)					
							28	Aug 17, 2026	SYSTEM	\$216.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',18.00000 - 18.00000, 'is applied (if non-zero).				
						Overrun - Total						(\$2,178.00)			
					Overrun - Total						(\$2,178.00)				
					0410 - Total						(\$2,178.00)				
					0450	PREF THERMO PVMT MARK, 30" WHT MIDBL	Overrun	Overrun	21	Mar 2, 2026	SYSTEM	(\$59,760.00)			
									27	Jun 16, 2026	SYSTEM	\$59,760.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',180.00000 - 180.00000, 'is applied (if non-zero).		
								Overrun - Total						\$0.00	
								Overrun - Total						\$0.00	
					0450 - Total						\$0.00				
	0510	MISC.	Material		14	Nov 3, 2025	SYSTEM	(\$420.00)							
					14	Nov 3, 2025	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolkt1 overriding Payment Estimate Exception 8 on the current Payment Estimate.						
					15	Nov 17, 2025	SYSTEM	(\$420.00)							
					15	Nov 17, 2025	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user anderk overriding Payment Estimate Exception 9 on the current Payment Estimate.						
					16	Dec 2, 2025	SYSTEM	(\$420.00)							
					16	Dec 2, 2025	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user anderk overriding Payment Estimate Exception 11 on the current Payment Estimate.						
					17	Dec 16, 2025	SYSTEM	(\$420.00)							
					17	Dec 16, 2025	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment						



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 241115-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JSL0076	0510	MISC.	Material			2025			Estimate Item Adjustment (0009) due to user anderk overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					18	Jan 2, 2026	SYSTEM	(\$420.00)						
					18	Jan 2, 2026	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user anderk overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					19	Jan 16, 2026	SYSTEM	(\$420.00)						
					19	Jan 16, 2026	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user anderk overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					20	Feb 2, 2026	SYSTEM	(\$420.00)						
					20	Feb 2, 2026	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user anderk overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					21	Mar 2, 2026	SYSTEM	(\$420.00)						
					21	Mar 2, 2026	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user anderk overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					22	Mar 16, 2026	SYSTEM	(\$420.00)						
					22	Mar 16, 2026	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user anderk overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					23	Apr 2, 2026	SYSTEM	(\$420.00)						
					23	Apr 2, 2026	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user anderk overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					24	Apr 16, 2026	SYSTEM	(\$420.00)						
					24	Apr 16, 2026	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user anderk overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					25	May 4, 2026	SYSTEM	(\$420.00)						
					25	May 4, 2026	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user anderk overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					26	Jun 3, 2026	SYSTEM	(\$420.00)						
					26	Jun 3, 2026	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user anderk overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					27	Jun 16, 2026	SYSTEM	(\$420.00)						
					27	Jun 16, 2026	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user anderk overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
					0510 - Total								\$0.00	
					0520	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	21	Mar 2, 2026	SYSTEM	(\$21,191.50)		
									25	May 4, 2026	SYSTEM	\$21,191.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.75000 - 2.75000, 'is applied (if non-zero).	
									Overrun - Total				\$0.00	
									Overrun - Total				\$0.00	
					0520 - Total								\$0.00	
	0620	SH-FLAT SHEET - SIGNAL SIGN	Material		7	Jul 16, 2025	SYSTEM	(\$270.00)						



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 241115-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0076	0620	SH-FLAT SHEET - SIGNAL SIGN	Material		7	Jul 16, 2025	SYSTEM	\$270.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user anderk overriding Payment Estimate Exception 9 on the current Payment Estimate.
					8	Aug 4, 2025	SYSTEM	(\$270.00)	
					8	Aug 4, 2025	SYSTEM	\$270.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user anderk overriding Payment Estimate Exception 9 on the current Payment Estimate.
					9	Aug 18, 2025	SYSTEM	(\$270.00)	
					9	Aug 18, 2025	SYSTEM	\$270.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user anderk overriding Payment Estimate Exception 11 on the current Payment Estimate.
					10	Sep 2, 2025	SYSTEM	(\$270.00)	
					10	Sep 2, 2025	SYSTEM	\$270.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user smithea overriding Payment Estimate Exception 11 on the current Payment Estimate.
					11	Sep 16, 2025	SYSTEM	(\$270.00)	
					11	Sep 16, 2025	SYSTEM	\$270.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user smithea overriding Payment Estimate Exception 11 on the current Payment Estimate.
					12	Oct 2, 2025	SYSTEM	(\$270.00)	
					12	Oct 2, 2025	SYSTEM	\$270.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user smithea overriding Payment Estimate Exception 7 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	0620 - Total			\$0.00					
0630	SIGNAL SIGN, MOUNTING HARDWARE	Material		7	Jul 16, 2025	SYSTEM	(\$264.00)		
				7	Jul 16, 2025	SYSTEM	\$264.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user anderk overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				- Total			\$0.00		
				Material - Total			\$0.00		
0630 - Total			\$0.00						
0640	CABLE, 16 AWG 2 CONDUCTOR	Material		7	Jul 16, 2025	SYSTEM	(\$4,500.00)		
				7	Jul 16, 2025	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user anderk overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				- Total			\$0.00		
				Material - Total			\$0.00		
0640 - Total			\$0.00						
0650	CABLE, 16 AWG 5 CONDUCTOR	Material		7	Jul 16, 2025	SYSTEM	(\$1,335.00)		
				7	Jul 16, 2025	SYSTEM	\$1,335.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user anderk overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				- Total			\$0.00		
				Material - Total			\$0.00		
0650 - Total			\$0.00						
0670	MISC.	Material		16	Dec 2, 2025	SYSTEM	(\$2,100.00)		
				16	Dec 2, 2025	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user anderk overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				17	Dec 16, 2025	SYSTEM	(\$2,100.00)		
				17	Dec 16, 2025	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 241115-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0076	0670	MISC.	Material			2025			Estimate Item Adjustment (0010) due to user anderk overriding Payment Estimate Exception 11 on the current Payment Estimate.
					18	Jan 2, 2026	SYSTEM	(\$2,100.00)	
					18	Jan 2, 2026	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user anderk overriding Payment Estimate Exception 10 on the current Payment Estimate.
					19	Jan 16, 2026	SYSTEM	(\$2,100.00)	
					19	Jan 16, 2026	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user anderk overriding Payment Estimate Exception 10 on the current Payment Estimate.
					20	Feb 2, 2026	SYSTEM	(\$2,100.00)	
					20	Feb 2, 2026	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user anderk overriding Payment Estimate Exception 10 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0670 - Total			\$0.00	
0680	MISC.	Material			7	Jul 16, 2025	SYSTEM	(\$29,106.00)	
					7	Jul 16, 2025	SYSTEM	\$29,106.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user anderk overriding Payment Estimate Exception 13 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0680 - Total			\$0.00	
0690	MISC.	Material			7	Jul 16, 2025	SYSTEM	(\$4,362.00)	
					7	Jul 16, 2025	SYSTEM	\$4,362.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user anderk overriding Payment Estimate Exception 14 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0690 - Total			\$0.00	
0730	MISC.	Material			14	Nov 3, 2025	SYSTEM	(\$500.00)	
					14	Nov 3, 2025	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolkt1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					15	Nov 17, 2025	SYSTEM	(\$500.00)	
					15	Nov 17, 2025	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user anderk overriding Payment Estimate Exception 10 on the current Payment Estimate.
					16	Dec 2, 2025	SYSTEM	(\$500.00)	
					16	Dec 2, 2025	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user anderk overriding Payment Estimate Exception 13 on the current Payment Estimate.
					17	Dec 16, 2025	SYSTEM	(\$500.00)	
					17	Dec 16, 2025	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user anderk overriding Payment Estimate Exception 12 on the current Payment Estimate.
					18	Jan 2, 2026	SYSTEM	(\$500.00)	
					18	Jan 2, 2026	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user anderk overriding Payment Estimate Exception 11 on the current Payment Estimate.
					19	Jan 16, 2026	SYSTEM	(\$500.00)	



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 241115-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0076	0730	MISC.	Material		19	Jan 16, 2026	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user anderk overriding Payment Estimate Exception 11 on the current Payment Estimate.
					20	Feb 2, 2026	SYSTEM	(\$500.00)	
					20	Feb 2, 2026	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user anderk overriding Payment Estimate Exception 11 on the current Payment Estimate.
					21	Mar 2, 2026	SYSTEM	(\$500.00)	
					21	Mar 2, 2026	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user anderk overriding Payment Estimate Exception 14 on the current Payment Estimate.
					22	Mar 16, 2026	SYSTEM	(\$500.00)	
					22	Mar 16, 2026	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user anderk overriding Payment Estimate Exception 6 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0730 - Total			\$0.00	
5001	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material			16	Dec 2, 2025	SYSTEM	(\$59.36)	
					16	Dec 2, 2025	SYSTEM	\$59.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user anderk overriding Payment Estimate Exception 7 on the current Payment Estimate.
					17	Dec 16, 2025	SYSTEM	(\$59.36)	
					17	Dec 16, 2025	SYSTEM	\$59.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user anderk overriding Payment Estimate Exception 6 on the current Payment Estimate.
					18	Jan 2, 2026	SYSTEM	(\$59.36)	
					18	Jan 2, 2026	SYSTEM	\$59.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user anderk overriding Payment Estimate Exception 4 on the current Payment Estimate.
					19	Jan 16, 2026	SYSTEM	(\$59.36)	
					19	Jan 16, 2026	SYSTEM	\$59.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user anderk overriding Payment Estimate Exception 4 on the current Payment Estimate.
					20	Feb 2, 2026	SYSTEM	(\$59.36)	
					20	Feb 2, 2026	SYSTEM	\$59.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user anderk overriding Payment Estimate Exception 4 on the current Payment Estimate.
					21	Mar 2, 2026	SYSTEM	(\$59.36)	
					21	Mar 2, 2026	SYSTEM	\$59.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user anderk overriding Payment Estimate Exception 6 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					5001 - Total			\$0.00	
5004	TURF TYPE TALL FESCUE SODDING	Material			18	Jan 2, 2026	SYSTEM	(\$15,936.00)	
					18	Jan 2, 2026	SYSTEM	\$15,936.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user anderk overriding Payment Estimate Exception 9 on the current Payment Estimate.
					19	Jan 16, 2026	SYSTEM	(\$15,936.00)	
					19	Jan 16, 2026	SYSTEM	\$15,936.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user anderk overriding Payment Estimate Exception 9 on the current Payment Estimate.
					20	Feb 2, 2026	SYSTEM	(\$15,936.00)	



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 241115-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0076	5004	TURF TYPE TALL FESCUE SODDING	Material			2026			
					20	Feb 2, 2026	SYSTEM	\$15,936.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user anderk overriding Payment Estimate Exception 9 on the current Payment Estimate.
					21	Mar 2, 2026	SYSTEM	(\$15,936.00)	
					21	Mar 2, 2026	SYSTEM	\$15,936.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user anderk overriding Payment Estimate Exception 13 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				Overrun	18	Jan 2, 2026	SYSTEM	(\$7,636.00)	
					25	May 4, 2026	SYSTEM	\$7,611.10	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',83.00000 - 83.00000, 'is applied (if non-zero).
					26	Jun 3, 2026	SYSTEM	\$16.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',83.00000 - 83.00000, 'is applied (if non-zero).
					28	Aug 17, 2026	SYSTEM	(\$16.60)	
				Overrun - Total				(\$24.90)	
				Overrun - Total				(\$24.90)	
				5004 - Total				(\$24.90)	
				JSL0076 - Total				(\$2,202.90)	
				Overall - Total				(\$2,202.90)	



Contract Adjustments for Contract - 241115-F05

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
9	JSL0076	Incentive	SPAD	\$4,068.00	100	August 18, 2025	anderk	Volumetric bonus for Lot 1, mix id SP095 25-20
9 - Total				\$4,068.00				
18	JSL0076	Other Contract Adjustment	SPAD	\$13,221.00	100	January 2, 2026	anderk	103.9% LOT 2
		Other Contract Adjustment	SPAD	\$16,611.00	100	January 2, 2026	anderk	104.9% LOT 4
		Other Contract Adjustment	SPAD	\$9,831.00	100	January 2, 2026	anderk	102.9% LOT 3
		Other Contract Adjustment	SPAD	\$16,950.00	100	January 2, 2026	anderk	105% LOT 5
		Other Contract Adjustment	TSR	\$33,900.00	100	January 2, 2026	anderk	QC Sample ID 25QMNFR0293 QA Sample ID 25SLBRJ014
		Other Contract Adjustment	SPAD	\$24,321.04	100	January 2, 2026	anderk	104.4% LOT 6
		Other Contract Adjustment	TSR	\$33,532.52	100	January 2, 2026	anderk	QC Sample ID 25QMNFR0309
18 - Total				\$148,366.56				
27	JSL0076	Other Contract Adjustment	OTHR	\$251.33	100	June 16, 2026	anderk	Pavement Marking Payment Adjustments - 6 in Yellow
		Other Contract Adjustment	OTHR	\$343.73	100	June 16, 2026	anderk	Pavement Marking Payment Adjustment - 6" white
27 - Total				\$595.06				
Overall - Total				\$153,029.62				