



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on June 19, 2025

Pay Estimate Created Date: June 16, 2025

Progress Estimate Number	Contract ID	241115-F07	Pay Period Start	June 2, 2025	Original Contract Amount	\$1,827,659.25
5	Prime Contractor	AAD Contracting, Inc.	Pay Period End	June 15, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$1,827,659.25

Approval Date	By User				
June 16, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by fryd				
June 16, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by hellet				
June 18, 2025	Reviewed and Approved at the Central Office Controllers Office Level by ramses1				

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2025	October 1, 2025		94.96%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 4, 2024	December 4, 2024	
Letting Date	November 15, 2024	November 15, 2024	
Notice to Proceed Date	January 6, 2025	January 6, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 5			
	This Estimate	Previous	To Date
241115-F07			
Total Posted Items Pay	\$233,156.70	\$1,502,322.80	\$1,735,479.50
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,502,322.80	\$1,735,479.50
Contract Total Payable This Estimate:		\$233,156.70	

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSL0143	0130	7040163	CONCRETE CRACK FILLER	SQYD	\$15.300	15,239	\$233,156.70
Project JSL0143 - Total							\$233,156.70
Overall - Total							\$233,156.70

Contract Adjustments This Estimate							
------------------------------------	--	--	--	--	--	--	--

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate								
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSL0143	0010	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fryd overriding Payment Estimate Exception 1 on the current Payment Estimate.	5	\$300.00	\$1,500.00
	0010	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material			-5	\$300.00	(\$1,500.00)
	0020	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fryd overriding Payment Estimate Exception 2 on the current Payment Estimate.	0.50000	\$10,000.00	\$5,000.00
	0020	MISC.	Material			-0.50000	\$10,000.00	(\$5,000.00)
	0130	CONCRETE CRACK FILLER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fryd overriding Payment Estimate Exception 3 on the current Payment Estimate.	112,515	\$15.30	\$1,721,479.50



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on June 19, 2025

Pay Estimate Created Date: June 16, 2025

<b>Progress Estimate Number</b>		<b>Contract ID</b>	241115-F07		<b>Pay Period Start</b>	June 2, 2025	<b>Original Contract Amount</b>		\$1,827,659.25	
<b>5</b>		<b>Prime Contractor</b>	AAD Contracting, Inc.		<b>Pay Period End</b>	June 15, 2025	<b>Net Change Order Amount</b>		\$0.00	
							<b>Current Contract Amount</b>		\$1,827,659.25	
Project Number	Line No.	Item Description		Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSL0143	0130	CONCRETE CRACK FILLER		Material				-112,515	\$15.30	(\$1,721,479.50)
<b>Total</b>										<b>\$0.00</b>



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on June 19, 2025

Contract Project Information						
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work	
JSL0143	I 70-4(217)	Fixed Price Variable Scope for bridge deck sealing	Various	ST LOUIS	at various locations in the St. Louis District	
Totals by Job Numbers						
JSL0143				This Estimate	Previous	To Date
	Posted Item Pay			\$233,156.70	\$1,502,322.80	\$1,735,479.50
	Gross Item Adjustments			\$0.00	\$0.00	\$0.00
	Gross Item Pay			\$233,156.70	\$1,502,322.80	\$1,735,479.50
	Incentive			\$0.00	\$0.00	\$0.00
	Disincentive			\$0.00	\$0.00	\$0.00
	Liquidated Damages			\$0.00	\$0.00	\$0.00
	Other Contract Adjustments			\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on June 19, 2025

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSL0143, Item 6161098A, Project Item Line Number 0010, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Certificate on file.	fryd	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0143, Item 6169901, Project Item Line Number 0020, Material Set 6169901, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Certificate on file.	fryd	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0143, Item 7040163, Project Item Line Number 0130, Material Set 7040163, Material 1053CFMMA - Concrete Crack Filler (CF) - MMA @, Acceptance Action Generic 1053CFMMA is insufficient.	Certificate on file.	fryd	Overridden



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on June 19, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-F07	JSL0143	0001	0010	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	8.00	0.00	8.00	EA	5.00	\$300.00	\$1,500.00
		0001	0020	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$10,000.00	\$5,000.00
		0001	0030	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$10,000.00	\$7,500.00
		0001	0040	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	885.00	0.00	885.00	LF	0.00	\$6.00	\$0.00
		0001	0050	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	240.00	0.00	240.00	LF	0.00	\$25.00	\$0.00
		0001	0060	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	20.00	0.00	20.00	EA	0.00	\$300.00	\$0.00
		0001	0070	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	4.00	0.00	4.00	EA	0.00	\$500.00	\$0.00
		0001	0080	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	32,285.00	0.00	32,285.00	LF	0.00	\$0.75	\$0.00
		0001	0090	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	19,560.00	0.00	19,560.00	LF	0.00	\$0.75	\$0.00
		0001	0100	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	762.00	0.00	762.00	LF	0.00	\$5.00	\$0.00
		0001	0110	6207001	PAVEMENT MARKING REMOVAL	2,768.00	0.00	2,768.00	LF	0.00	\$7.00	\$0.00
		0001	0120	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	24.00	0.00	24.00	EA	0.00	\$100.00	\$0.00
		0001	0130	7040163	CONCRETE CRACK FILLER	112,515.00	0.00	112,515.00	SQYD	112,515.00	\$15.30	\$1,721,479.50
Project JSL0143 - Total Value Posted to Date as of Report Generated Date												\$1,735,479.50
241115-F07 Overall - Total Value Posted to Date as of Report Generated Date												\$1,735,479.50



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 19, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSL0143

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0130	7040163	CONCRETE CRACK FILLER	6/2/25	6/7/25	24	2,075.00	SQYD	Bridges A8393, Fairgrounds Road over I-70, and A8394, Ramp I-70 EB to 5th Street over Ramp Fairgrounds Road to EB I-70.					
			6/3/25	6/7/25	25	3,943.00	SQYD	Bridge A9303, Zumbuhl over I-70.					
			6/5/25	6/7/25	26	5,578.00	SQYD	Bridge A3582, EB I-70 over 5th Street, and A9294, Cave Springs Road over I-70.					
			6/9/25	6/16/25	27	3,643.00	SQYD	Bridge A5746, Bennington over Route 363, A6210, Harvestowne Industrial Drive over Route 363, and A5856, Big Bend Road over Route 141.					
			6/10/25	6/16/25	28	0.00	SQYD	Bridges A6793, A7665, A7690, A6211, Route 364 over Woodstone Drive and Jungermann Road, A6219, Route 94 WB over Ramp Route 364 WB to North St. Peters Parkway, and A55941, Route 94 EB over Route 364.					
			6/11/25	6/16/25	29	0.00	SQYD	Bridge A5757, Route 364 EB over Upper Bottom Road, and A5941, Route 94 EB over Route 364.					

The information below this line are details for Construction Signs (if applicable).

No Data Available



## Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 241115-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0143	0010	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		2	May 2, 2025	SYSTEM	(\$600.00)	
					2	May 2, 2025	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fryd overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	May 16, 2025	SYSTEM	(\$1,500.00)	
					3	May 16, 2025	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fryd overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Jun 2, 2025	SYSTEM	(\$1,500.00)	
					4	Jun 2, 2025	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fryd overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Jun 16, 2025	SYSTEM	(\$1,500.00)	
					5	Jun 16, 2025	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fryd overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0010 - Total			\$0.00	
	0020	MISC.	Material		2	May 2, 2025	SYSTEM	(\$2,500.00)	
					2	May 2, 2025	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fryd overriding Payment Estimate Exception 2 on the current Payment Estimate.
					3	May 16, 2025	SYSTEM	(\$5,000.00)	
					3	May 16, 2025	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fryd overriding Payment Estimate Exception 2 on the current Payment Estimate.
					4	Jun 2, 2025	SYSTEM	(\$5,000.00)	
					4	Jun 2, 2025	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fryd overriding Payment Estimate Exception 2 on the current Payment Estimate.
					5	Jun 16, 2025	SYSTEM	(\$5,000.00)	
					5	Jun 16, 2025	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fryd overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0020 - Total			\$0.00	
JSL0143	0130	CONCRETE CRACK FILLER	Material		1	Apr 16, 2025	SYSTEM	(\$148,869.00)	
					1	Apr 16, 2025	SYSTEM	\$148,869.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fryd overriding Payment Estimate Exception 1 on the current Payment Estimate.
					2	May 2, 2025	SYSTEM	(\$574,453.80)	
					2	May 2, 2025	SYSTEM	\$574,453.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fryd overriding Payment Estimate Exception 3 on the current Payment Estimate.
					3	May 16, 2025	SYSTEM	(\$888,669.90)	
					3	May 16, 2025	SYSTEM	\$888,669.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fryd overriding Payment Estimate Exception 3 on the current Payment Estimate.
					4	Jun 2, 2025	SYSTEM	(\$1,488,322.80)	
					4	Jun 2, 2025	SYSTEM	\$1,488,322.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fryd overriding Payment Estimate Exception 3 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 241115-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0143	0130	CONCRETE CRACK FILLER	Material		5	Jun 16, 2025	SYSTEM	(\$1,721,479.50)	
					5	Jun 16, 2025	SYSTEM	\$1,721,479.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fryd overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
			0130 - Total				\$0.00		
			JSL0143 - Total				\$0.00		
			Overall - Total				\$0.00		





---

## Contract Adjustments for Contract - 241115-F07

There are no contract adjustments to display for this contract.