



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 4, 2025

Pay Estimate Created Date: June 30, 2025

Progress Estimate Number	Contract ID	241115-F09	Pay Period Start	June 16, 2025	Original Contract Amount	\$248,777.00
5	Prime Contractor	Pace Construction Company, LLC	Pay Period End	June 30, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$248,777.00

Approval Date					By User
June 30, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by				smitheb
June 30, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				redhac
July 3, 2025	Reviewed and Approved at the Central Office Controllers Office Level by				ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025		102.11%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 4, 2024	December 4, 2024	
Letting Date	November 15, 2024	November 15, 2024	
Notice to Proceed Date	January 6, 2025	January 6, 2025	
Work Began Date	May 7, 2025	May 7, 2025	

Contract Total Pay For Estimate No. 5			
	This Estimate	Previous	To Date
241115-F09			
Total Posted Items Pay	\$4,829.20	\$249,199.88	\$254,029.08
Gross Item Adjustments	(\$4,829.20)	(\$18,293.79)	(\$23,122.99)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$230,906.09	\$230,906.09
Contract Total Payable This Estimate:		\$0.00	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JST0098	0080	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.100	24,177	\$2,417.70
	0090	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.100	24,115	\$2,411.50

Project JST0098 - Total	\$4,829.20
Overall - Total	\$4,829.20

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JST0098	0010	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user smitheb overriding Payment Estimate Exception 1 on the current Payment Estimate.	1,857	\$92.75	\$172,236.75
	0010	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material			-1,857	\$92.75	(\$172,236.75)
	0080	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-24,177	\$0.10	(\$2,417.70)
	0090	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-24,115	\$0.10	(\$2,411.50)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on July 4, 2025

Pay Estimate Created Date: June 30, 2025

Progress Estimate Number		Contract ID		241115-F09		Pay Period Start		June 16, 2025		Original Contract Amount		\$248,777.00	
5		Prime Contractor		Pace Construction Company, LLC		Pay Period End		June 30, 2025		Net Change Order Amount		\$0.00	
										Current Contract Amount		\$248,777.00	
Project Number	Line No.	Item Description		Adjustment Type	Other Item Adjustment Type	Comments				Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
Total												(\$4,829.20)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on July 4, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JST0098		Resurface	M	FRANKLIN	from Route 100 to Route AT near Villa Ridge
Totals by Job Numbers					
JST0098			This Estimate	Previous	To Date
	Posted Item Pay		\$4,829.20	\$249,199.88	\$254,029.08
	Gross Item Adjustments		(\$4,829.20)	(\$18,293.79)	(\$23,122.99)
	Gross Item Pay		\$0.00	\$230,906.09	\$230,906.09
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on July 4, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JST0098, Item 4020520, Project Item Line Number 0010, Material Set 402052096, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	Waiting for SL materials to enter results	smitheb	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0098, Item 6206000C, Project Item Line Number 0080, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Waiting on certs from the contractor	smitheb	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JST0098, Item 6206000C, Project Item Line Number 0080, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	Waiting on certs from the contractor	smitheb	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JST0098, Item 6206001C, Project Item Line Number 0090, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Waiting on certs from the contractor	smitheb	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JST0098, Item 6206001C, Project Item Line Number 0090, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	Waiting on certs from the contractor	smitheb	Acknowledged
Estimate Exception Type: Item Overrun: Contract 241115-F09, Contract Project JST0098, Project Item Line Number 0100, Contract Line Item Number 0100, Item 6224010, Minor Item.	Change Order forthcoming	smitheb	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 4, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Data Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.												
Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-F09	JST0098	0001	0010	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,859.00	0.00	1,859.00	TONS	1,857.00	\$92.75	\$172,236.75
		0001	0020	4071005	TACK COAT	2,760.00	0.00	2,760.00	GAL	2,532.00	\$3.45	\$8,735.40
		0001	0030	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	4.00	\$1,500.00	\$6,000.00
		0001	0040	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.95	\$4,000.00	\$3,800.00
		0001	0050	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.72	\$34,413.30	\$24,915.23
		0001	0060	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	66.00	0.00	66.00	LF	0.00	\$20.00	\$0.00
		0001	0070	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$1,200.00	\$0.00
		0001	0080	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	24,177.00	0.00	24,177.00	LF	24,177.00	\$0.10	\$2,417.70
		0001	0090	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	24,115.00	0.00	24,115.00	LF	24,115.00	\$0.10	\$2,411.50
		0001	0100	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,657.00	0.00	1,657.00	SQYD	4,050.00	\$8.25	\$33,412.50
		0001	0110	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$200.00	\$100.00
Project JST0098 - Total Value Posted to Date as of Report Generated Date												\$254,029.08
241115-F09 Overall - Total Value Posted to Date as of Report Generated Date												\$254,029.08



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 4, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JST0098

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0080	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	6/27/25	6/30/25	1	24,177.00	LF		0.035		2.329		
0090	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	6/27/25	6/30/25	1	24,115.00	LF		0.035		2.329		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 241115-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JST0098	0010	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		3	Jun 2, 2025	SYSTEM	(\$90,968.27)			
					4	Jun 16, 2025	SYSTEM	(\$172,236.75)			
					4	Jun 16, 2025	SYSTEM	\$172,236.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user smitheb overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					5	Jun 30, 2025	SYSTEM	(\$172,236.75)			
					5	Jun 30, 2025	SYSTEM	\$172,236.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user smitheb overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					- Total			(\$90,968.27)			
					Material - Total			(\$90,968.27)			
					MaterialCredit		4	Jun 16, 2025	SYSTEM	\$90,968.27	
							- Total			\$90,968.27	
					MaterialCredit - Total			\$90,968.27			
			Other Item Adjustment	ACAD	3	Jun 2, 2025	smitheb	\$765.02	Current Index: \$513.75 Base Index: \$493.75 Difference: \$20 Mix: BP1 PG 64-22 Virgin AC: 3.9% Tons Laid: 980.79		
					4	Jun 16, 2025	smitheb	(\$765.02)	Adjusting ACPA that was incorrect on estimate 3		
					4	Jun 16, 2025	smitheb	\$1,448.46	Fixed ACPA for estimate 3 Current Index: \$513.75 Base Index: \$493.75 Difference: \$20 Mix: BP1 PG 64-22 Virgin AC: 3.9% Tons Laid: 1857		
			ACAD - Total			\$1,448.46					
			Other Item Adjustment - Total			\$1,448.46					
			0010 - Total			\$1,448.46					
			0080	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		5	Jun 30, 2025	SYSTEM	(\$2,417.70)	
							- Total			(\$2,417.70)	
					Material - Total			(\$2,417.70)			
			0080 - Total			(\$2,417.70)					
	0090	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		5	Jun 30, 2025	SYSTEM	(\$2,411.50)			
					- Total			(\$2,411.50)			
			Material - Total			(\$2,411.50)					
	0090 - Total			(\$2,411.50)							
	0100	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	3	Jun 2, 2025	SYSTEM	(\$4,661.00)			
					4	Jun 16, 2025	SYSTEM	(\$15,081.25)			
			Overrun - Total			(\$19,742.25)					
			Overrun - Total			(\$19,742.25)					
	0100 - Total			(\$19,742.25)							
JST0098 - Total								(\$23,122.99)			
Overall - Total								(\$23,122.99)			



Contract Adjustments for Contract - 241115-F09

There are no contract adjustments to display for this contract.