



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on September 5, 2025

Pay Estimate Created Date: September 2, 2025

Progress Estimate Number	Contract ID	241115-F09	Pay Period Start	August 16, 2025	Original Contract Amount	\$248,777.00
9	Prime Contractor	Pace Construction Company, LLC	Pay Period End	September 1, 2025	Net Change Order Amount	\$18,955.65
					Current Contract Amount	\$267,732.65

Approval Date		By User
September 2, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	smitheb
September 3, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	redhac
September 4, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025	August 11, 2025	94.88%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 4, 2024	December 4, 2024	
Letting Date	November 15, 2024	November 15, 2024	
Notice to Proceed Date	January 6, 2025	January 6, 2025	
Work Began Date	May 7, 2025	May 7, 2025	

Contract Total Pay For Estimate No. 9			
	This Estimate	Previous	To Date
241115-F09			
Total Posted Items Pay	\$0.00	\$254,029.08	\$254,029.08
Gross Item Adjustments	\$0.00	\$1,532.54	\$1,532.54
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$255,561.62	\$255,561.62
Contract Total Payable This Estimate:	\$0.00		
Items Paid This Estimate Period			
No Items Paid This Period			
Contract Adjustments This Estimate			
No Contract Adjustments Exist on Contract			
Line Item Adjustments This Estimate			
No Data Available			



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on September 5, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JST0098		Resurface	M	FRANKLIN	from Route 100 to Route AT near Villa Ridge
Totals by Job Numbers					
JST0098			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$254,029.08	\$254,029.08
	Gross Item Adjustments		\$0.00	\$1,532.54	\$1,532.54
	Gross Item Pay		\$0.00	\$255,561.62	\$255,561.62
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on September 5, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-F09	JST0098	0001	0010	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,859.00	0.00	1,859.00	TONS	1,857.00	\$92.75	\$172,236.75
		0001	0020	4071005	TACK COAT	2,760.00	-228.00	2,532.00	GAL	2,532.00	\$3.45	\$8,735.40
		0001	0030	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	4.00	\$1,500.00	\$6,000.00
		0001	0040	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.95	\$4,000.00	\$3,800.00
		0001	0050	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.72	\$34,413.30	\$24,915.23
		0001	0060	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	66.00	0.00	66.00	LF	0.00	\$20.00	\$0.00
		0001	0070	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$1,200.00	\$0.00
		0001	0080	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	24,177.00	0.00	24,177.00	LF	24,177.00	\$0.10	\$2,417.70
		0001	0090	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	24,115.00	0.00	24,115.00	LF	24,115.00	\$0.10	\$2,411.50
		0001	0100	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,657.00	2,393.00	4,050.00	SQYD	4,050.00	\$8.25	\$33,412.50
		0001	0110	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$200.00	\$100.00
Project JST0098 - Total Value Posted to Date as of Report Generated Date												\$254,029.08
241115-F09 Overall - Total Value Posted to Date as of Report Generated Date												\$254,029.08



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 5, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Sep 5, 2025

Contract ID: 241115-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JST0098	0010	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		3	Jun 2, 2025	SYSTEM	(\$90,968.27)			
					4	Jun 16, 2025	SYSTEM	(\$172,236.75)			
					4	Jun 16, 2025	SYSTEM	\$172,236.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user smitheb overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					5	Jun 30, 2025	SYSTEM	(\$172,236.75)			
					5	Jun 30, 2025	SYSTEM	\$172,236.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user smitheb overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				- Total				(\$90,968.27)			
				Material - Total				(\$90,968.27)			
				MaterialCredit		4	Jun 16, 2025	SYSTEM	\$90,968.27		
					- Total				\$90,968.27		
				MaterialCredit - Total				\$90,968.27			
			Other Item Adjustment	ACAD	3	Jun 2, 2025	smitheb	\$765.02	Current Index: \$513.75 Base Index: \$493.75 Difference: \$20 Mix: BP1 PG 64-22 Virgin AC: 3.9% Tons Laid: 980.79		
					4	Jun 16, 2025	smitheb	(\$765.02)	Adjusting ACPA that was incorrect on estimate 3		
					4	Jun 16, 2025	smitheb	\$1,448.46	Fixed ACPA for estimate 3 Current Index: \$513.75 Base Index: \$493.75 Difference: \$20 Mix: BP1 PG 64-22 Virgin AC: 3.9% Tons Laid: 1857		
				ACAD - Total				\$1,448.46			
				Other Item Adjustment - Total				\$1,448.46			
				0010 - Total				\$1,448.46			
			0080	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		5	Jun 30, 2025	SYSTEM	(\$2,417.70)	
						- Total				(\$2,417.70)	
						Material - Total				(\$2,417.70)	
					MaterialCredit		6	Jul 16, 2025	SYSTEM	\$2,417.70	
						- Total				\$2,417.70	
					MaterialCredit - Total				\$2,417.70		
					Other Item Adjustment	PPPS	6	Jul 16, 2025	smitheb	(\$483.54)	Withholding 20% for reflectivity results
							PPPS - Total				(\$483.54)
						REFL	8	Aug 18, 2025	smitheb	\$483.54	adds back 20% for PPPS from estimate 6
							8	Aug 18, 2025	smitheb	\$86.72	Retro bonus for white on estimate 7. Results in eprojects
	REFL - Total						\$570.26				
	Other Item Adjustment - Total				\$86.72						
	0080 - Total				\$86.72						
	0090	4 IN. YELLOW WATERBORNE PAVEMENT MARKING			Material		5	Jun 30, 2025	SYSTEM	(\$2,411.50)	
			- Total				(\$2,411.50)				
			Material - Total				(\$2,411.50)				
			MaterialCredit		6	Jul 16, 2025	SYSTEM	\$2,411.50			
				- Total				\$2,411.50			



Line Item Adjustments by Estimate

Sep 5, 2025

Contract ID: 241115-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JST0098	0090	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	MaterialCredit - Total					\$2,411.50	
			Other Item Adjustment	PPPS	6	Jul 16, 2025	smitheb	(\$482.30)	Withholding 20% for reflectivity results
				PPPS - Total				(\$482.30)	
				REFL	8	Aug 18, 2025	smitheb	\$482.30	adds back 20% for PPPS from estimate 6
					8	Aug 18, 2025	smitheb	(\$2.64)	Retro deduct for white on estimate 7. Results in eprojects
				REFL - Total				\$479.66	
			Other Item Adjustment - Total				(\$2.64)		
	0090 - Total						(\$2.64)		
	0100	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	3	Jun 2, 2025	SYSTEM	(\$4,661.00)	
					4	Jun 16, 2025	SYSTEM	(\$15,081.25)	
					7	Aug 3, 2025	SYSTEM	\$19,742.25	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.25000 - 8.25000', 'is applied (if non-zero).
					Overrun - Total				\$0.00
			Overrun - Total				\$0.00		
	0100 - Total						\$0.00		
JST0098 - Total								\$1,532.54	
Overall - Total								\$1,532.54	



Contract Adjustments for Contract - 241115-F09

There are no contract adjustments to display for this contract.