



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on November 5, 2025

Pay Estimate Created Date: November 3, 2025

Progress Estimate Number	Contract ID	241115-F10	Pay Period Start	October 16, 2025	Original Contract Amount	\$4,100,000.00
14	Prime Contractor	Pace Construction Company, LLC	Pay Period End	November 1, 2025	Net Change Order Amount	\$132,945.70
					Current Contract Amount	\$4,232,945.70

Approval Date					By User
November 3, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by				shawr
November 3, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				wolkt1
November 4, 2025	Reviewed and Approved at the Central Office Controllers Office Level by				ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 31, 2025	October 31, 2025		100.02%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 4, 2024	December 4, 2024	
Letting Date	November 15, 2024	November 15, 2024	
Notice to Proceed Date	January 6, 2025	January 6, 2025	
Work Began Date	April 14, 2025	April 14, 2025	

Contract Total Pay For Estimate No. 14			
	This Estimate	Previous	To Date
241115-F10			
Total Posted Items Pay	\$85,494.00	\$4,148,500.71	\$4,233,994.71
Gross Item Adjustments	(\$10,232.50)	(\$230,272.18)	(\$240,504.68)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$3,918,228.53	\$3,993,490.03
Contract Total Payable This Estimate:	\$75,261.50		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSL0077	0060	3101003	GRAVEL (A)	SQYD	\$35.000	211	\$7,385.00
	0140	6083006	6 IN. CONCRETE MEDIAN STRIP	SQYD	\$185.000	54.200	\$10,027.00
	0170	6089902	MISC.4 IN. BOLT DOWN BOLLARD	EA	\$3,600.000	3	\$10,800.00
	0180	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	LF	\$120.000	72	\$8,640.00
	0300	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	LF	\$25.000	237	\$5,925.00
	0340	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	EA	\$490.000	1	\$490.00
	0350	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	EA	\$350.000	6	\$2,100.00
	0380	6200048	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT FISH HOOK ARROW	EA	\$350.000	1	\$350.00
	0390	6200051	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT FISH HOOK ARROW	EA	\$350.000	1	\$350.00
	0420	6209901	MISC.TEMPORARY PAVEMENT MARKING	LS	\$1.000	1	\$1.00
	0425	6209902	MISC.BIKE LANE SYMBOL PREFORMED THERMOPLASTIC PAVEMENT MARKING	EA	\$200.000	7	\$1,400.00
	0430	6209902	MISC.BIKE LANE ARROW PREFORMED THERMOPLASTIC PAVEMENT MARKING	EA	\$200.000	7	\$1,400.00
	0440	6209902	MISC.CURB REFLECTOR	EA	\$35.000	6	\$210.00
	0450	6209902	MISC.ISLAND TUBULAR MARKER	EA	\$110.000	6	\$660.00
	0460	6209902	MISC.PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN. WHITE MIDBLOCK - 10 FT.	EA	\$150.000	44	\$6,600.00
	0510	8031000A	TURF TYPE TALL FESCUE SODDING	SQYD	\$25.000	500	\$12,500.00
	0830	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE & PROGRAMMING	LS	\$11,200.000	1	\$11,200.00
	0860	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	EA	\$669.000	4	\$2,676.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on November 5, 2025

Pay Estimate Created Date: November 3, 2025

Progress Estimate Number	Contract ID	241115-F10	Pay Period Start	October 16, 2025	Original Contract Amount	\$4,100,000.00
14	Prime Contractor	Pace Construction Company, LLC	Pay Period End	November 1, 2025	Net Change Order Amount	\$132,945.70
					Current Contract Amount	\$4,232,945.70

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSL0077	0870	9029902	MISC.EMERGENCY VEHICLE PREEMPTION SYSTEM REINSTALLATION	EA	\$2,780.000	1	\$2,780.00

Project JSL0077 - Total **\$85,494.00**

Overall - Total **\$85,494.00**

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSL0077	0050	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-226	\$3.25	(\$734.50)
	0050	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jimenj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	226	\$3.25	\$734.50
	0060	GRAVEL (A)	Material			-211	\$35.00	(\$7,385.00)
	0060	GRAVEL (A)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jimenj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	211	\$35.00	\$7,385.00
	0100	MISC.	Material			-21,585	\$5.00	(\$107,925.00)
	0100	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jimenj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	21,585	\$5.00	\$107,925.00
	0110	CONCRETE PAVEMENT (11 IN. NON-REINFORCED 15 FT. JOINTS)	Material			-605.90000	\$145.00	(\$87,855.50)
	0110	CONCRETE PAVEMENT (11 IN. NON-REINFORCED 15 FT. JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jimenj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	605.90000	\$145.00	\$87,855.50
	0130	TRUNCATED DOMES	Material			-163	\$25.50	(\$4,156.50)
	0130	TRUNCATED DOMES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jimenj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	163	\$25.50	\$4,156.50
	0230	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-84.20000	\$375.00	(\$31,575.00)
	0230	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jimenj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	84.20000	\$375.00	\$31,575.00
	0260	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-142	\$4.90	(\$695.80)
	0260	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jimenj1 overriding Payment Estimate Exception 9 on	142	\$4.90	\$695.80



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on November 5, 2025

Pay Estimate Created Date: November 3, 2025

Progress Estimate Number 14		Contract ID 241115-F10	Prime Contractor Pace Construction Company, LLC		Pay Period Start October 16, 2025	Pay Period End November 1, 2025	Original Contract Amount \$4,100,000.00	Net Change Order Amount \$132,945.70	Current Contract Amount \$4,232,945.70
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
JSL0077					the current Payment Estimate.				
	0300	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material			-237	\$25.00	(\$5,925.00)	
	0300	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jimenj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	237	\$25.00	\$5,925.00	
	0310	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	Material			-11	\$25.00	(\$275.00)	
	0310	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jimenj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	11	\$25.00	\$275.00	
	0320	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material			-11	\$225.00	(\$2,475.00)	
	0320	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user jimenj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	11	\$225.00	\$2,475.00	
	0330	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	Material			-5	\$200.00	(\$1,000.00)	
	0330	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user jimenj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	5	\$200.00	\$1,000.00	
	0340	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	Material			-9	\$490.00	(\$4,410.00)	
	0340	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user jimenj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	9	\$490.00	\$4,410.00	
	0350	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	Material			-13	\$350.00	(\$4,550.00)	
	0350	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user jimenj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	13	\$350.00	\$4,550.00	
	0360	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	Material			-149	\$25.00	(\$3,725.00)	
	0360	PREFORMED THERMOPLASTIC	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	149	\$25.00	\$3,725.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on November 5, 2025

Pay Estimate Created Date: November 3, 2025

Progress Estimate Number 14		Contract ID 241115-F10	Prime Contractor Pace Construction Company, LLC		Pay Period Start October 16, 2025	Pay Period End November 1, 2025	Original Contract Amount \$4,100,000.00	Net Change Order Amount \$132,945.70	Current Contract Amount \$4,232,945.70
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
JSL0077		PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES			Adjustment (0014) due to user jimenj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
	0370	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LT/RT FISH HOOK ARROW	Material			-3	\$350.00	(\$1,050.00)	
	0370	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LT/RT FISH HOOK ARROW	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user jimenj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	3	\$350.00	\$1,050.00	
	0380	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT FISH HOOK ARROW	Material			-4	\$350.00	(\$1,400.00)	
	0380	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT FISH HOOK ARROW	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user jimenj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	4	\$350.00	\$1,400.00	
	0390	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT FISH HOOK ARROW	Material			-12	\$350.00	(\$4,200.00)	
	0390	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT FISH HOOK ARROW	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user jimenj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	12	\$350.00	\$4,200.00	
	0400	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-39,449	\$0.20	(\$7,889.80)	
	0400	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user jimenj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	39,449	\$0.20	\$7,889.80	
	0425	MISC.	Material			-12	\$200.00	(\$2,400.00)	
	0425	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user jimenj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	12	\$200.00	\$2,400.00	
	0430	MISC.	Material			-12	\$200.00	(\$2,400.00)	
	0430	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user jimenj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	12	\$200.00	\$2,400.00	
	0440	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$13.50)	
	0440	MISC.	Material			-6	\$35.00	(\$210.00)	
	0440	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user jimenj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	6	\$35.00	\$210.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on November 5, 2025

Pay Estimate Created Date: November 3, 2025

Progress Estimate Number	Contract ID	241115-F10	Pay Period Start	October 16, 2025	Original Contract Amount	\$4,100,000.00
14	Prime Contractor	Pace Construction Company, LLC	Pay Period End	November 1, 2025	Net Change Order Amount	\$132,945.70
					Current Contract Amount	\$4,232,945.70

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSL0077	0450	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$219.00)
	0450	MISC.	Material			-6	\$110.00	(\$660.00)
	0450	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user jimenj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	6	\$110.00	\$660.00
	0460	MISC.	Material			-52	\$150.00	(\$7,800.00)
	0460	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user jimenj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	52	\$150.00	\$7,800.00
	0510	TURF TYPE TALL FESCUE SODDING	Material			-500	\$25.00	(\$12,500.00)
	0510	TURF TYPE TALL FESCUE SODDING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user jimenj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	500	\$25.00	\$12,500.00
	0510	TURF TYPE TALL FESCUE SODDING	Overrun			-400	\$25.00	(\$10,000.00)
	0590	SIGNAL HEAD, TYPE 3S	Material			-5	\$936.00	(\$4,680.00)
	0590	SIGNAL HEAD, TYPE 3S	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user jimenj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	5	\$936.00	\$4,680.00
	0600	SIGNAL HEAD, TYPE 3B	Material			-10	\$1,186.00	(\$11,860.00)
	0600	SIGNAL HEAD, TYPE 3B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user jimenj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.	10	\$1,186.00	\$11,860.00
	0610	SIGNAL HEAD, TYPE 4B	Material			-5	\$1,329.00	(\$6,645.00)
	0610	SIGNAL HEAD, TYPE 4B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user jimenj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.	5	\$1,329.00	\$6,645.00
	0620	SIGNAL HEAD, TYPE 5B	Material			-1	\$1,757.00	(\$1,757.00)
	0620	SIGNAL HEAD, TYPE 5B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user jimenj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.	1	\$1,757.00	\$1,757.00
	0630	SH-FLAT SHEET - SIGNAL SIGN	Material			-99	\$40.00	(\$3,960.00)
	0630	SH-FLAT SHEET - SIGNAL SIGN	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user jimenj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.	99	\$40.00	\$3,960.00
	0640	SIGNAL SIGN, MOUNTING HARDWARE	Material			-20	\$220.00	(\$4,400.00)
	0640	SIGNAL SIGN, MOUNTING HARDWARE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user jimenj1	20	\$220.00	\$4,400.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on November 5, 2025

Pay Estimate Created Date: November 3, 2025

Progress Estimate Number	Contract ID	241115-F10	Pay Period Start	October 16, 2025	Original Contract Amount	\$4,100,000.00
14	Prime Contractor	Pace Construction Company, LLC	Pay Period End	November 1, 2025	Net Change Order Amount	\$132,945.70
					Current Contract Amount	\$4,232,945.70

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSL0077					overriding Payment Estimate Exception 41 on the current Payment Estimate.			
	0650	POST, SIGNAL 8 FT.	Material			-2	\$1,112.00	(\$2,224.00)
	0650	POST, SIGNAL 8 FT.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user jimenj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.	2	\$1,112.00	\$2,224.00
	0660	POST, TYPE CL, 25 FT. ARM OR 7.6 M ARM	Material			-2	\$9,712.00	(\$19,424.00)
	0660	POST, TYPE CL, 25 FT. ARM OR 7.6 M ARM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user jimenj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.	2	\$9,712.00	\$19,424.00
	0670	POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	Material			-3	\$11,386.00	(\$34,158.00)
	0670	POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user jimenj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.	3	\$11,386.00	\$34,158.00
	0680	POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM	Material			-1	\$12,824.00	(\$12,824.00)
	0680	POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user jimenj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.	1	\$12,824.00	\$12,824.00
	0690	POST, TYPE BL, LONGEST ARM 55 FT.	Material			-1	\$22,872.00	(\$22,872.00)
	0690	POST, TYPE BL, LONGEST ARM 55 FT.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user jimenj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.	1	\$22,872.00	\$22,872.00
	0700	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	Material			-2	\$20,450.00	(\$40,900.00)
	0700	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user jimenj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.	2	\$20,450.00	\$40,900.00
	0710	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Material			-28	\$14.00	(\$392.00)
	0710	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user jimenj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.	28	\$14.00	\$392.00
	0720	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material			-104	\$16.00	(\$1,664.00)
	0720	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user jimenj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.	104	\$16.00	\$1,664.00
	0730	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material			-76	\$28.00	(\$2,128.00)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on November 5, 2025

Pay Estimate Created Date: November 3, 2025

Progress Estimate Number 14		Contract ID Prime Contractor	241115-F10 Pace Construction Company, LLC		Pay Period Start Pay Period End	October 16, 2025 November 1, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount		\$4,100,000.00 \$132,945.70 \$4,232,945.70
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSL0077	0730	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user jimenj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.		76	\$28.00	\$2,128.00
	0740	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	Material				-164	\$0.65	(\$106.60)
	0740	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user jimenj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.		164	\$0.65	\$106.60
	0750	CABLE, 8 AWG 1 CONDUCTOR, POWER	Material				-170	\$1.85	(\$314.50)
	0750	CABLE, 8 AWG 1 CONDUCTOR, POWER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user jimenj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.		170	\$1.85	\$314.50
	0760	CABLE, 12 AWG 2 CONDUCTOR	Material				-1,150	\$2.00	(\$2,300.00)
	0760	CABLE, 12 AWG 2 CONDUCTOR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user jimenj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.		1,150	\$2.00	\$2,300.00
	0770	CABLE, 16 AWG 2 CONDUCTOR	Material				-1,090	\$2.00	(\$2,180.00)
	0770	CABLE, 16 AWG 2 CONDUCTOR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user jimenj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.		1,090	\$2.00	\$2,180.00
	0780	CABLE, 16 AWG 5 CONDUCTOR	Material				-1,100	\$2.25	(\$2,475.00)
	0780	CABLE, 16 AWG 5 CONDUCTOR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user jimenj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.		1,100	\$2.25	\$2,475.00
	0790	CABLE, 16 AWG 7 CONDUCTOR	Material				-4,330	\$3.00	(\$12,990.00)
	0790	CABLE, 16 AWG 7 CONDUCTOR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user jimenj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.		4,330	\$3.00	\$12,990.00
	0800	PULL BOX, PREFORMED CLASS 2	Material				-5	\$2,070.00	(\$10,350.00)
	0800	PULL BOX, PREFORMED CLASS 2	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user jimenj1 overriding Payment Estimate Exception 59 on the current Payment Estimate.		5	\$2,070.00	\$10,350.00
	0810	PULL BOX, PREFORMED CLASS 3	Material				-2	\$2,784.00	(\$5,568.00)
	0810	PULL BOX, PREFORMED CLASS 3	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user jimenj1 overriding Payment Estimate Exception 60		2	\$2,784.00	\$5,568.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on November 5, 2025

Pay Estimate Created Date: November 3, 2025

Progress Estimate Number 14		Contract ID 241115-F10 Prime Contractor Pace Construction Company, LLC		Pay Period Start October 16, 2025 Pay Period End November 1, 2025		Original Contract Amount \$4,100,000.00 Net Change Order Amount \$132,945.70 Current Contract Amount \$4,232,945.70		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSL0077					on the current Payment Estimate.			
	0870	MISC.	Material			-2	\$2,780.00	(\$5,560.00)
	0870	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user jimenj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.	2	\$2,780.00	\$5,560.00
	0900	MISC.	Material			-2	\$1,402.00	(\$2,804.00)
	0900	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user jimenj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.	2	\$1,402.00	\$2,804.00
	0910	MISC.	Material			-2	\$48,000.00	(\$96,000.00)
	0910	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user jimenj1 overriding Payment Estimate Exception 63 on the current Payment Estimate.	2	\$48,000.00	\$96,000.00
	1000	MISC.	Material			-2	\$6,066.00	(\$12,132.00)
	1000	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user jimenj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.	2	\$6,066.00	\$12,132.00
	1060	MISC.	Material			-1	\$2,350.00	(\$2,350.00)
	1060	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user jimenj1 overriding Payment Estimate Exception 71 on the current Payment Estimate.	1	\$2,350.00	\$2,350.00
	1100	MISC.	Material			-2	\$1,320.00	(\$2,640.00)
	1100	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user jimenj1 overriding Payment Estimate Exception 72 on the current Payment Estimate.	2	\$1,320.00	\$2,640.00
	1110	MISC.	Material			-260	\$2.20	(\$572.00)
	1110	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user jimenj1 overriding Payment Estimate Exception 73 on the current Payment Estimate.	260	\$2.20	\$572.00
	1120	MISC.	Material			-102	\$27.00	(\$2,754.00)
	1120	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user jimenj1 overriding Payment Estimate Exception 74 on the current Payment Estimate.	102	\$27.00	\$2,754.00
	1130	MISC.	Material			-38	\$14.00	(\$532.00)
	1130	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user jimenj1 overriding Payment Estimate Exception 75 on the current Payment Estimate.	38	\$14.00	\$532.00
	1150	MISC.	Material			-1,810	\$16.50	(\$29,865.00)
	1150	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	1,810	\$16.50	\$29,865.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on November 5, 2025

Pay Estimate Created Date: November 3, 2025

Progress Estimate Number	Contract ID	241115-F10	Pay Period Start	October 16, 2025	Original Contract Amount	\$4,100,000.00
14	Prime Contractor	Pace Construction Company, LLC	Pay Period End	November 1, 2025	Net Change Order Amount	\$132,945.70
					Current Contract Amount	\$4,232,945.70

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSL0077					Adjustment (0060) due to user jimenj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
	1160	CONDUIT, 2 IN. RIGID, IN TRENCH	Material			-100	\$14.00	(\$1,400.00)
	1160	CONDUIT, 2 IN. RIGID, IN TRENCH	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user jimenj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	100	\$14.00	\$1,400.00
	1170	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	Material			-2	\$7,800.00	(\$15,600.00)
	1170	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user jimenj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	2	\$7,800.00	\$15,600.00
	1180	MISC.	Material			-8	\$4,551.00	(\$36,408.00)
	1180	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user jimenj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.	8	\$4,551.00	\$36,408.00
	1190	CABLE, 12 AWG 2 CONDUCTOR	Material			-1,410	\$2.00	(\$2,820.00)
	1190	CABLE, 12 AWG 2 CONDUCTOR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user jimenj1 overriding Payment Estimate Exception 55 on the current Payment Estimate.	1,410	\$2.00	\$2,820.00
	1200	MISC.	Material			-2	\$240.00	(\$480.00)
	1200	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user jimenj1 overriding Payment Estimate Exception 64 on the current Payment Estimate.	2	\$240.00	\$480.00
	1220	MISC.	Material			-2	\$105.00	(\$210.00)
	1220	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user jimenj1 overriding Payment Estimate Exception 65 on the current Payment Estimate.	2	\$105.00	\$210.00
	1230	MISC.	Material			-2	\$693.00	(\$1,386.00)
	1230	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user jimenj1 overriding Payment Estimate Exception 66 on the current Payment Estimate.	2	\$693.00	\$1,386.00
	1240	MISC.	Material			-3	\$1,020.00	(\$3,060.00)
	1240	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0068) due to user jimenj1 overriding Payment Estimate Exception 67 on the current Payment Estimate.	3	\$1,020.00	\$3,060.00
	1250	MISC.	Material			-1	\$1,096.80	(\$1,096.80)
	1250	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user jimenj1	1	\$1,096.80	\$1,096.80



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on November 5, 2025

Pay Estimate Created Date: November 3, 2025

Progress Estimate Number 14		Contract ID 241115-F10	Prime Contractor Pace Construction Company, LLC		Pay Period Start October 16, 2025	Pay Period End November 1, 2025	Original Contract Amount \$4,100,000.00	Net Change Order Amount \$132,945.70	Current Contract Amount \$4,232,945.70
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
JSL0077					overriding Payment Estimate Exception 68 on the current Payment Estimate.				
	1260	MISC.	Material			-1	\$2,133.60	(\$2,133.60)	
	1260	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0070) due to user jimenj1 overriding Payment Estimate Exception 69 on the current Payment Estimate.	1	\$2,133.60	\$2,133.60	
JSL0080	1350	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material			-17	\$25.00	(\$425.00)	
	1350	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0071) due to user jimenj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	17	\$25.00	\$425.00	
	1360	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material			-3	\$225.00	(\$675.00)	
	1360	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0072) due to user jimenj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	3	\$225.00	\$675.00	
	1380	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	Material			-30	\$25.00	(\$750.00)	
	1380	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0073) due to user jimenj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	30	\$25.00	\$750.00	
	1390	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-35,426	\$0.20	(\$7,085.20)	
	1390	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0074) due to user jimenj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	35,426	\$0.20	\$7,085.20	
Total								(\$10,232.50)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on November 5, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSL0077	FAF-109-1 (30)	Coldmill, resurface and ADA improvements	109	ST LOUIS	from Manchester Road to Wild Horse Creek Rd. in Wildwood
JSL0080	FAS-S503 (052)	Coldmill and resurface	BA	ST LOUIS	from Route 109 north intersection to Route 109 south intersection, near Babler State Park
Totals by Job Numbers					
JSL0077			This Estimate	Previous	To Date
	Posted Item Pay		\$85,494.00	\$3,029,225.26	\$3,114,719.26
	Gross Item Adjustments		(\$10,232.50)	(\$237,607.12)	(\$247,839.62)
	Gross Item Pay		\$75,261.50	\$2,791,618.14	\$2,866,879.64
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
JSL0080			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$1,119,275.45	\$1,119,275.45
	Gross Item Adjustments		\$0.00	\$7,334.94	\$7,334.94
	Gross Item Pay		\$0.00	\$1,126,610.39	\$1,126,610.39
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on November 5, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 3040504, Project Item Line Number 0050, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 3101003, Project Item Line Number 0060, Material Set 310100396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 4079912, Project Item Line Number 0100, Material Set 407991296, Material 1015EA...SS1VH - Emulsified Asphalt - Non-Tracking Tack, Acceptance Action Generic AspEmulsion is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 5021311, Project Item Line Number 0110, Material Set 502131196, Material 1057JMDBEC6.12 - Dowel Bar Epoxy Ctd Gr60 1 1/2 @, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 5021311, Project Item Line Number 0110, Material Set 502131196, Material 1057JMTBE42019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 6069903, Project Item Line Number 1150, Material Set 606990396, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 6081012, Project Item Line Number 0130, Material Set 608101296, Material 1067TRDO - Truncated Domes for ADA, Acceptance Action Generic 1067TRDO is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 6131010, Project Item Line Number 0230, Material Set 613101096, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 6131015, Project Item Line Number 0260, Material Set 613101596, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 6200015, Project Item Line Number 0300, Material Set 620001596, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0080, Item 6200015, Project Item Line Number 1350, Material Set 620001596, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 6200018, Project Item Line Number 0310, Material Set 620001896, Material 1048PMPFYL - Preformed Thermoplastic Marking Tape YL, Acceptance Action Generic 1048PMPFYL is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 6200021, Project Item Line Number 0320, Material Set 620002196, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0080, Item 6200021, Project Item Line Number 1360, Material Set 620002196, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0080, Item 6200021, Project Item Line Number 1360, Material Set 620002196, Material 0620PMSH - Pavement Marking Performance Shape, Acceptance Action Generic 0620PMSH is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 6200024, Project Item Line Number 0330, Material Set 620002496, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 6200027, Project Item Line Number 0340, Material Set 620002796, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 6200030, Project Item Line Number 0350, Material Set 620003096, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 6200042, Project Item Line Number 0360, Material Set 620004296, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0080, Item 6200042, Project Item Line Number 1380, Material Set 620004296, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0080, Item 6200042, Project Item Line Number 1380, Material Set 620004296, Material 0620PMSH - Pavement Marking Performance Shape, Acceptance Action Generic 0620PMSH is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 6200045, Project Item Line Number 0370, Material Set 6200045, Material 0620PMSH - Pavement Marking Performance Shape, Acceptance Action Generic 0620PMSH is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 6200048, Project Item Line Number 0380, Material Set 6200048, Material 0620PMSH - Pavement Marking Performance Shape, Acceptance Action Generic 0620PMSH is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 6200051, Project Item Line Number 0390, Material Set 6200051, Material 0620PMSH - Pavement Marking Performance Shape,	Working with materials to resolve.	jimenj1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on November 5, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Acceptance Action Generic 0620PMSH is insufficient.			
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 6205901A, Project Item Line Number 0400, Material Set 6205901A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0080, Item 6205901A, Project Item Line Number 1390, Material Set 6205901A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 6209902, Project Item Line Number 0425, Material Set 620990296, Material 0620PMSH - Pavement Marking Performance Shape, Acceptance Action Generic 0620PMSH is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 6209902, Project Item Line Number 0430, Material Set 620990296, Material 0620PMSH - Pavement Marking Performance Shape, Acceptance Action Generic 0620PMSH is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 6209902, Project Item Line Number 0440, Material Set 620990296, Material 0620PMSH - Pavement Marking Performance Shape, Acceptance Action Generic 0620PMSH is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 6209902, Project Item Line Number 0450, Material Set 620990296, Material 0620PMSH - Pavement Marking Performance Shape, Acceptance Action Generic 0620PMSH is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 6209902, Project Item Line Number 0460, Material Set 620990296, Material 0620PMSH - Pavement Marking Performance Shape, Acceptance Action Generic 0620PMSH is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 8031000A, Project Item Line Number 0510, Material Set 8031000A96, Material 0803SO - Sod, Acceptance Action Generic 0803SO is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 9013002, Project Item Line Number 1160, Material Set 901300296, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 9018612, Project Item Line Number 1170, Material Set 901861296, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 9019902, Project Item Line Number 1180, Material Set 9019902, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 9020213, Project Item Line Number 0590, Material Set 902021396, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 9020513, Project Item Line Number 0600, Material Set 902051396, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 9020514, Project Item Line Number 0610, Material Set 902051496, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 9020515, Project Item Line Number 0620, Material Set 902051596, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 9020833, Project Item Line Number 0630, Material Set 902083396, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 9020834, Project Item Line Number 0640, Material Set 9020834, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 9022708, Project Item Line Number 0650, Material Set 902270896, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 9022708, Project Item Line Number 0650, Material Set 902270896, Material 1092TSPS - Traffic Signal Post(s) - All Types, Acceptance Action Generic 1092TSPS is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 9023125, Project Item Line Number 0660, Material Set 902312596, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 9023135, Project Item Line Number 0670, Material Set 902313596, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 9023145, Project Item Line Number 0680, Material Set 902314596, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 9023455, Project Item Line Number 0690, Material Set 902345596, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 9024283, Project Item Line	Working with materials to resolve.	jimenj1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on November 5, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 9109902, Project Item Line Number 1100, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 9109903, Project Item Line Number 1110, Material Set 9109903, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 9109903, Project Item Line Number 1120, Material Set 9109903, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0077, Item 9109903, Project Item Line Number 1130, Material Set 9109903, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Working with materials to resolve.	jimenj1	Overridden
Estimate Exception Type: Item Overrun: Contract 241115-F10, Contract Project JSL0077, Project Item Line Number 0100, Contract Line Item Number 0100, Item 4079912, Minor Item.	Working on future change order.	jimenj1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 241115-F10, Contract Project JSL0077, Project Item Line Number 0230, Contract Line Item Number 0230, Item 6131010, Minor Item.	Working on future change order.	jimenj1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 241115-F10, Contract Project JSL0077, Project Item Line Number 0260, Contract Line Item Number 0260, Item 6131015, Minor Item.	Working on future change order.	jimenj1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 241115-F10, Contract Project JSL0077, Project Item Line Number 0510, Contract Line Item Number 0510, Item 8031000A, Minor Item.	Working on future change order.	jimenj1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 241115-F10, Contract Project JSL0077, Project Item Line Number 1110, Contract Line Item Number 1110, Item 9109903, Minor Item.	Working on future change order.	jimenj1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 241115-F10, Contract Project JSL0077, Project Item Line Number 0080, Contract Line Item Number 0080, Item 4030109, Minor Item.	Working on future change order.	jimenj1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 241115-F10, Contract Project JSL0077, Project Item Line Number 0470, Contract Line Item Number 0470, Item 6221001, Minor Item.	Working on future change order.	jimenj1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-F10	JSL0077	0001	0010	2019919	MISC.CLEARING VEGETATION AND DEBRIS	0.20	0.00	0.20	ACRE	0.20	\$45,000.00	\$9,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$130,000.00	\$130,000.00
		0001	0030	2079909	MISC.LINEAR GRADING CLASS 2 MODIFIED	11.90	0.00	11.90	STA	11.90	\$1,400.00	\$16,660.00
		0001	0040	2159910	MISC.SHAPING SLOPES CLASS III - MODIFIED MATERIAL REQUIREMENT	19.00	0.00	19.00	100F	18.80	\$1,250.00	\$23,500.00
		0001	0050	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	226.00	0.00	226.00	SQYD	226.00	\$3.25	\$734.50
		0001	0060	3101003	GRAVEL (A)	211.00	0.00	211.00	SQYD	211.00	\$35.00	\$7,385.00
		0001	0070	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	663.80	0.00	663.80	TONS	0.00	\$105.00	\$0.00
		0001	0080	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	10,593.30	0.00	10,593.30	TONS	12,211.50	\$105.00	\$1,282,207.50
		0001	0090	4071007	TACK COAT - NON-TRACKING	615.00	0.00	615.00	GAL	0.00	\$4.25	\$0.00
		0001	0100	4079912	MISC.MODIFIED BONDED ASPHALTIC CONCRETE PAVEMENT	11,794.00	0.00	11,794.00	GAL	21,585.00	\$5.00	\$107,925.00
		0001	0110	5021311	CONCRETE PAVEMENT (11 IN. NON-REINFORCED 15 FT. JOINTS)	818.40	-212.50	605.90	SQYD	605.90	\$145.00	\$87,855.50
		0001	0120	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	84.00	0.00	84.00	LF	0.00	\$82.50	\$0.00
		0001	0130	6081012	TRUNCATED DOMES	163.00	0.00	163.00	SQFT	163.00	\$25.50	\$4,156.50
		0001	0140	6083006	6 IN. CONCRETE MEDIAN STRIP	54.20	0.00	54.20	SQYD	54.20	\$185.00	\$10,027.00
		0001	0150	6086004	CONCRETE SIDEWALK, 4 IN.	151.50	0.00	151.50	SQYD	151.50	\$95.00	\$14,392.50
		0001	0160	6089902	MISC.10 FT WIDE ADA CURB RAMP	3.00	0.00	3.00	EA	3.00	\$5,000.00	\$15,000.00
		0001	0170	6089902	MISC.4 IN. BOLT DOWN BOLLARD	3.00	0.00	3.00	EA	3.00	\$3,600.00	\$10,800.00
		0001	0180	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	50.00	72.00	122.00	LF	122.00	\$120.00	\$14,640.00
		0001	0190	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	84.00	0.00	84.00	CUYD	84.00	\$25.00	\$2,100.00
		0001	0200	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	89.00	0.00	89.00	CUYD	89.00	\$25.00	\$2,225.00
		0001	0210	6096041	PLACING TYPE 1 ROCK DITCH LINER	84.00	0.00	84.00	CUYD	84.00	\$75.00	\$6,300.00
		0001	0220	6096042	PLACING TYPE 2 ROCK DITCH LINER	89.00	0.00	89.00	CUYD	89.00	\$75.00	\$6,675.00
		0001	0230	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	84.20	-35.40	48.80	SQYD	84.20	\$375.00	\$31,575.00
		0001	0240	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	74.00	-74.00	0.00	SQYD	0.00	\$20.00	\$0.00
		0001	0250	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	118.00	72.00	190.00	LF	190.00	\$56.00	\$10,640.00
		0001	0260	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	142.00	-74.00	68.00	EA	142.00	\$4.90	\$695.80
		0001	0270	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$3,000.00	\$6,000.00
		0001	0280	6169901	MISC.TEMPORARY TRAFFIC CONTROL -	1.00	0.00	1.00	LS	1.00	\$22,029.00	\$22,029.00
		0001	0290	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$179,117.65	\$179,117.65
		0001	0300	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	237.00	0.00	237.00	LF	237.00	\$25.00	\$5,925.00
		0001	0310	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	11.00	0.00	11.00	LF	11.00	\$25.00	\$275.00
		0001	0320	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	29.00	0.00	29.00	EA	11.00	\$225.00	\$2,475.00
		0001	0330	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	5.00	0.00	5.00	EA	5.00	\$200.00	\$1,000.00
		0001	0340	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	9.00	0.00	9.00	EA	9.00	\$490.00	\$4,410.00
		0001	0350	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	13.00	0.00	13.00	EA	13.00	\$350.00	\$4,550.00
		0001	0360	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	149.00	0.00	149.00	EA	149.00	\$25.00	\$3,725.00
		0001	0370	6200045	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LT/RT FISH HOOK ARROW	3.00	0.00	3.00	EA	3.00	\$350.00	\$1,050.00
		0001	0380	6200048	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT FISH HOOK ARROW	4.00	0.00	4.00	EA	4.00	\$350.00	\$1,400.00
		0001	0390	6200051	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT FISH HOOK ARROW	12.00	0.00	12.00	EA	12.00	\$350.00	\$4,200.00
		0001	0400	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	50,755.00	0.00	50,755.00	LF	39,449.00	\$0.20	\$7,889.80
		0001	0410	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	55,594.00	0.00	55,594.00	LF	44,288.00	\$0.25	\$11,072.00
		0001	0420	6209901	MISC.TEMPORARY PAVEMENT MARKING	1.00	0.00	1.00	LS	1.00	\$1.00	\$1.00
		0001	0425	6209902	MISC.BIKE LANE SYMBOL PREFORMED THERMOPLASTIC PAVEMENT MARKING	12.00	0.00	12.00	EA	12.00	\$200.00	\$2,400.00
		0001	0430	6209902	MISC.BIKE LANE ARROW PREFORMED THERMOPLASTIC PAVEMENT MARKING	12.00	0.00	12.00	EA	12.00	\$200.00	\$2,400.00
		0001	0440	6209902	MISC.CURB REFLECTOR	6.00	0.00	6.00	EA	6.00	\$35.00	\$210.00
		0001	0450	6209902	MISC.ISLAND TUBULAR MARKER	6.00	0.00	6.00	EA	6.00	\$110.00	\$660.00
		0001	0460	6209902	MISC.PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN. WHITE MIDBLOCK - 10 FT.	52.00	0.00	52.00	EA	52.00	\$150.00	\$7,800.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-F10	JSL0077	0001	0470	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	104,442.00	0.00	104,442.00	SQYD	109,119.00	\$3.00	\$327,357.00
		0001	0480	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	516.00	0.00	516.00	SQYD	0.00	\$3.50	\$0.00
		0001	0490	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	150.00	0.00	150.00	STA	150.00	\$65.00	\$9,750.00
		0001	0500	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$1.00	\$1.00
		0001	0510	8031000A	TURF TYPE TALL FESCUE SODDING	100.00	0.00	100.00	SQYD	500.00	\$25.00	\$12,500.00
		0010	0520	6061060	MGS GUARDRAIL	525.00	0.00	525.00	LF	525.00	\$28.00	\$14,700.00
		0010	0530	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	2,588.00	0.00	2,588.00	LF	2,587.50	\$32.00	\$82,800.00
		0010	0540	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$4,000.00	\$16,000.00
		0010	0550	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	3.00	0.00	3.00	EA	3.00	\$4,000.00	\$12,000.00
		0010	0560	6061080	MGS END ANCHOR	3.00	0.00	3.00	EA	3.00	\$1,800.00	\$5,400.00
		0010	0570	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	22.00	0.00	22.00	EA	22.00	\$3,800.00	\$83,600.00
		0020	0580	9019902	MISC.103W TOP MOUNTED LED-A LUMINAIRE	7.00	0.00	7.00	EA	0.00	\$500.00	\$0.00
		0030	0590	9020213	SIGNAL HEAD, TYPE 3S	5.00	0.00	5.00	EA	5.00	\$936.00	\$4,680.00
		0030	0600	9020513	SIGNAL HEAD, TYPE 3B	10.00	0.00	10.00	EA	10.00	\$1,186.00	\$11,860.00
		0030	0610	9020514	SIGNAL HEAD, TYPE 4B	5.00	0.00	5.00	EA	5.00	\$1,329.00	\$6,645.00
		0030	0620	9020515	SIGNAL HEAD, TYPE 5B	1.00	0.00	1.00	EA	1.00	\$1,757.00	\$1,757.00
		0030	0630	9020833	SH-FLAT SHEET - SIGNAL SIGN	99.00	0.00	99.00	SQFT	99.00	\$40.00	\$3,960.00
		0030	0640	9020834	SIGNAL SIGN, MOUNTING HARDWARE	20.00	0.00	20.00	EA	20.00	\$220.00	\$4,400.00
		0030	0650	9022708	POST, SIGNAL 8 FT.	2.00	0.00	2.00	EA	2.00	\$1,112.00	\$2,224.00
		0030	0660	9023125	POST, TYPE CL, 25 FT. ARM OR 7.6 M ARM	2.00	0.00	2.00	EA	2.00	\$9,712.00	\$19,424.00
		0030	0670	9023135	POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	3.00	0.00	3.00	EA	3.00	\$11,386.00	\$34,158.00
		0030	0680	9023145	POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM	1.00	0.00	1.00	EA	1.00	\$12,824.00	\$12,824.00
		0030	0690	9023455	POST, TYPE BL, LONGEST ARM 55 FT.	1.00	0.00	1.00	EA	1.00	\$22,872.00	\$22,872.00
		0030	0700	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	2.00	0.00	2.00	EA	2.00	\$20,450.00	\$40,900.00
		0030	0710	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	43.00	0.00	43.00	LF	28.00	\$14.00	\$392.00
		0030	0720	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	207.00	0.00	207.00	LF	104.00	\$16.00	\$1,664.00
		0030	0730	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	544.00	0.00	544.00	LF	76.00	\$28.00	\$2,128.00
		0030	0740	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	420.00	0.00	420.00	LF	164.00	\$0.65	\$106.60
		0030	0750	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	170.00	0.00	170.00	LF	170.00	\$1.85	\$314.50
		0030	0760	9028302	CABLE, 12 AWG 2 CONDUCTOR	1,150.00	0.00	1,150.00	LF	1,150.00	\$2.00	\$2,300.00
		0030	0770	9028308	CABLE, 16 AWG 2 CONDUCTOR	1,090.00	0.00	1,090.00	LF	1,090.00	\$2.00	\$2,180.00
		0030	0780	9028310	CABLE, 16 AWG 5 CONDUCTOR	1,100.00	0.00	1,100.00	LF	1,100.00	\$2.25	\$2,475.00
		0030	0790	9028311	CABLE, 16 AWG 7 CONDUCTOR	4,330.00	0.00	4,330.00	LF	4,330.00	\$3.00	\$12,990.00
		0030	0800	9028811	PULL BOX, PREFORMED CLASS 2	8.00	0.00	8.00	EA	5.00	\$2,070.00	\$10,350.00
		0030	0810	9028812	PULL BOX, PREFORMED CLASS 3	2.00	0.00	2.00	EA	2.00	\$2,784.00	\$5,568.00
		0030	0820	9029100	BASE, CONCRETE	22.70	0.00	22.70	CUYD	16.00	\$2,500.00	\$40,000.00
		0030	0830	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE & PROGRAMMING	1.00	0.00	1.00	LS	1.00	\$11,200.00	\$11,200.00
		0030	0840	9029902	MISC.AUDIBLE PEDESTRIAN PUSHBUTTON AND SIGNING WITH VERBAL WALK MESSAGE	4.00	0.00	4.00	EA	0.00	\$785.00	\$0.00
		0030	0850	9029902	MISC.COMBINATION PAD MOUNTED 120V/240V POWER SUPPLY AND LIGHTING POWER SUPPLY WITH UPS	2.00	0.00	2.00	EA	0.00	\$22,000.00	\$0.00
		0030	0860	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	8.00	0.00	8.00	EA	8.00	\$669.00	\$5,352.00
		0030	0870	9029902	MISC.EMERGENCY VEHICLE PREEMPTION SYSTEM REINSTALLATION	2.00	0.00	2.00	EA	2.00	\$2,780.00	\$5,560.00
		0030	0880	9029902	MISC.EXTENSIONS FOR PUSHBUTTONS (14-IN. MAX)	3.00	0.00	3.00	EA	0.00	\$200.00	\$0.00
		0030	0890	9029902	MISC.INSTALL MODOT FURNISHED TRAFFIC SIGNAL CONTROLLER	2.00	0.00	2.00	EA	2.00	\$450.00	\$900.00
		0030	0900	9029902	MISC.NETWORK CONNECTED SIGNAL MONITOR	2.00	0.00	2.00	EA	2.00	\$1,402.00	\$2,804.00
		0030	0910	9029902	MISC.ST LOUIS DISTRICT TRAFFIC SIGNAL DETECTION SYSTEM	2.00	0.00	2.00	EA	2.00	\$48,000.00	\$96,000.00
		0040	0920	9031010	CONCRETE FOOTINGS, EMBEDDED	0.40	0.00	0.40	CUYD	0.00	\$8,000.00	\$0.00
		0040	0930	9031210	STRUCTURAL STEEL POSTS	350.00	0.00	350.00	LB	0.00	\$8.00	\$0.00
		0040	0940	9031270A	2 IN. PSST POST - 12 GA.	223.00	0.00	223.00	LF	0.00	\$32.00	\$0.00
		0040	0950	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	17.00	0.00	17.00	EA	0.00	\$250.00	\$0.00
		0040	0960	9035004A	SH-FLAT SHEET	265.00	0.00	265.00	SQFT	0.00	\$36.00	\$0.00
		0040	0970	9035011A	ST-STRUCTURAL	72.00	0.00	72.00	SQFT	0.00	\$40.00	\$0.00
		0040	0980	9035069A	SHF-FLAT SHEET FLUORESCENT	170.00	0.00	170.00	SQFT	0.00	\$40.00	\$0.00
		0050	0990	9109901	MISC.ITS ASSET MANAGEMENT TOOL	1.00	0.00	1.00	LS	0.00	\$450.00	\$0.00
		0050	1000	9109902	MISC.CCTV CAMERA ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$6,066.00	\$12,132.00
		0050	1010	9109902	MISC.FIBER OPTIC FUSION SPLICE	4.00	0.00	4.00	EA	0.00	\$120.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on November 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-F10	JSL0077	0050	1020	9109902	MISC.INSTALL CCTV CAMERA ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$250.00	\$500.00
		0050	1030	9109902	MISC.INSTALL MODOT FURNISHED IP ADDRESSABLE POWER STRIP	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00
		0050	1040	9109902	MISC.INSTALL NEW CONDUIT INTO EXISTING PULL BOX	3.00	0.00	3.00	EA	3.00	\$1,200.00	\$3,600.00
		0050	1050	9109902	MISC.INSTALL OR RELOCATE EXISTING COMMUNICATIONS EQUIPMENT	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0050	1060	9109902	MISC.ITS PULL BOX WITH CONCRETE PAD, PREFORMED CLASS 5	1.00	0.00	1.00	EA	1.00	\$2,350.00	\$2,350.00
		0050	1070	9109902	MISC.MODOT BURIED CABLE DRIVABLE DELINEATOR	4.00	0.00	4.00	EA	0.00	\$140.00	\$0.00
		0050	1080	9109902	MISC.SM FIBER OPTIC JUMPER	4.00	0.00	4.00	EA	0.00	\$20.00	\$0.00
		0050	1090	9109902	MISC.SM FIBER OPTIC PIGTAIL	4.00	0.00	4.00	EA	0.00	\$20.00	\$0.00
		0050	1100	9109902	MISC.WALL-MOUNT FIBER INTERCONNECT CENTER	2.00	0.00	2.00	EA	2.00	\$1,320.00	\$2,640.00
		0050	1110	9109903	MISC.CCTV Camera Cable	110.00	0.00	110.00	LF	260.00	\$2.20	\$572.00
		0050	1120	9109903	MISC.CONDUIT, HDPE, DRILL, 2"	102.00	0.00	102.00	LF	102.00	\$27.00	\$2,754.00
		0050	1130	9109903	MISC.CONDUIT, HDPE, TRENCH, 2"	38.00	0.00	38.00	LF	38.00	\$14.00	\$532.00
		0050	1140	9109903	MISC.FIBER OPTIC CABLE, 24 STRAND, SINGLE MODE	785.00	0.00	785.00	LF	0.00	\$2.50	\$0.00
		0051	1150	6069903	MISC.POWDER COATING GUARDRAIL (INCLUDES POSTS, END TERMINALS, END ANCHORS)	1,810.00	0.00	1,810.00	LF	1,810.00	\$16.50	\$29,865.00
		0052	1160	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	100.00	0.00	100.00	LF	100.00	\$14.00	\$1,400.00
		0052	1170	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	2.00	0.00	2.00	EA	2.00	\$7,800.00	\$15,600.00
		0052	1180	9019902	MISC.ILLUMINATED STREET NAME SIGN (LED)	8.00	0.00	8.00	EA	8.00	\$4,551.00	\$36,408.00
		0053	1190	9028302	CABLE, 12 AWG 2 CONDUCTOR	1,410.00	0.00	1,410.00	LF	1,410.00	\$2.00	\$2,820.00
		0053	1200	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT, CONTROLLER ENCLOSURE	2.00	0.00	2.00	EA	2.00	\$240.00	\$480.00
		0053	1210	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT, PAD MOUNTED POWER SUPPLY ENCLOSURE	2.00	0.00	2.00	EA	0.00	\$240.00	\$0.00
		0053	1220	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT, PEDESTAL (8')	5.00	0.00	5.00	EA	2.00	\$105.00	\$210.00
		0053	1230	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT, TYPE CL POST W/ 25' MAST ARM	2.00	0.00	2.00	EA	2.00	\$693.00	\$1,386.00
		0053	1240	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT, TYPE CL POST W/ 35' MAST ARM	3.00	0.00	3.00	EA	3.00	\$1,020.00	\$3,060.00
		0053	1250	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT, TYPE CL POST W/ 45' MAST ARM	1.00	0.00	1.00	EA	1.00	\$1,096.80	\$1,096.80
		0053	1260	9029902	MISC.POWDER COATING SIGNAL EQUIPMENTM TYPE BL POST W/ 45' (LEFT ARM) AND 55' (RIGHT ARM)	1.00	0.00	1.00	EA	1.00	\$2,133.60	\$2,133.60
Project JSL0077 - Total Value Posted to Date as of Report Generated Date												\$3,114,719.25
JSL0080	0001	1270	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$6,000.00	\$6,000.00	
		1280	2159910	MISC.SHAPING SLOPES, CLASS III	7.00	0.00	7.00	100F	7.00	\$1,250.00	\$8,750.00	
		1290	3105003	GRAVEL (A) OR CRUSHED STONE (B)	100.00	0.00	100.00	SQYD	0.00	\$45.00	\$0.00	
		1300	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	6,796.00	2,055.40	8,851.40	TONS	8,851.40	\$80.00	\$708,112.00	
		1310	4071007	TACK COAT - NON-TRACKING	6,249.00	-972.00	5,277.00	GAL	5,277.00	\$4.25	\$22,427.25	
		1320	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	3.00	0.00	3.00	EA	2.00	\$3,000.00	\$6,000.00	
		1330	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$4,802.00	\$4,802.00	
		1340	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$75,000.00	\$75,000.00	
		1350	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	48.00	0.00	48.00	LF	17.00	\$25.00	\$425.00	
		1360	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	3.00	0.00	3.00	EA	3.00	\$225.00	\$675.00	
		1370	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	1.00	0.00	1.00	EA	0.00	\$200.00	\$0.00	
		1380	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	30.00	0.00	30.00	EA	30.00	\$25.00	\$750.00	
		1390	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	35,426.00	0.00	35,426.00	LF	35,426.00	\$0.20	\$7,085.20	
		1400	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	28,577.00	-28,577.00	0.00	LF	0.00	\$0.20	\$0.00	
		1410	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	62,489.00	1,186.00	63,675.00	SQYD	63,675.00	\$2.45	\$156,003.75	
		1420	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$1.00	\$1.00	
		1430	8051000A	SEEDING - COOL SEASON GRASSES	0.10	0.00	0.10	ACRE	0.00	\$40,000.00	\$0.00	
		1440	8061005	ROCK DITCH CHECK	50.00	0.00	50.00	LF	0.00	\$55.00	\$0.00	
		1450	8061016	SEDIMENT REMOVAL	5.00	0.00	5.00	CUYD	0.00	\$150.00	\$0.00	
		1460	8061019	SILT FENCE	520.00	0.00	520.00	LF	0.00	\$5.50	\$0.00	
0010	1470	6061060	MGS GUARDRAIL	1,150.00	0.00	1,150.00	LF	1,150.00	\$28.00	\$32,200.00		
0010	1480	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	150.00	0.00	150.00	LF	150.00	\$34.00	\$5,100.00		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on November 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-F10	JSL0080	0010	1490	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	4.00	0.00	4.00	EA	4.00	\$4,500.00	\$18,000.00
		0010	1500	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	16.00	0.00	16.00	EA	16.00	\$3,800.00	\$60,800.00
		0030	1510	9025020	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	22.00	0.00	22.00	LF	0.00	\$48.00	\$0.00
		0030	1520	9028500	CABLE, LOOP DETECTOR, IN DUCT	310.00	0.00	310.00	LF	0.00	\$7.00	\$0.00
		0030	1530	9028510	CABLE, LOOP DETECTOR, LEAD-IN	50.00	0.00	50.00	LF	0.00	\$2.00	\$0.00
		0040	1540	9031280	2.5 IN. PSST POST - 12 GA.	32.00	0.00	32.00	LF	0.00	\$36.00	\$0.00
		0040	1550	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	3.00	0.00	3.00	EA	0.00	\$300.00	\$0.00
		0040	1560	9035004A	SH-FLAT SHEET	125.00	0.00	125.00	SQFT	0.00	\$36.00	\$0.00
		0040	1570	9035069A	SHF-FLAT SHEET FLUORESCENT	9.00	0.00	9.00	SQFT	0.00	\$360.00	\$0.00
		0001	5101	6205902B	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	0.00	34,850.00	34,850.00	LF	28,577.00	\$0.25	\$7,144.25
Project JSL0080 - Total Value Posted to Date as of Report Generated Date												\$1,119,275.45
241115-F10 Overall - Total Value Posted to Date as of Report Generated Date												\$4,233,994.70



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on November 5, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSL0077

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0060	3101003	GRAVEL (A)	10/20/25	10/31/25	1	211.00	SQYD	Gravel Entrances at various	26+66.12		270+08.00		
0140	6083006	6 IN. CONCRETE MEDIAN STRIP	10/20/25	10/31/25	1	36.30	SQYD	Raised island crosswalk at route 109/Clayton Rd.	71+17.90	rt.	71+46.21	rt.	
				10/31/25	2	17.90	SQYD	Raised island crosswalk at route 109/Clayton Rd.	71+88.46	rt.	72+14.89	rt.	
0170	6089902	MISC. CONCRETE	10/20/25	10/31/25	1	1.00	EA		70+90.35	rt.	71+03.50	rt.	
				10/31/25	2	1.00	EA		72+16.85	rt.	72+34.91	rt.	
				10/31/25	3	1.00	EA		72+19.04	lt.	72+42.91	lt.	
0180	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	10/20/25	10/31/25	1	72.00	LF	Southwest corner of route 109 at Clayton Rd. See change order #0001 for further details.	71+23	lt.	71+65	lt.	
0300	6200015	PREF THERMO PVM/T MARK, 24 IN WHIT	10/20/25	10/31/25	1	215.00	LF		65+50	lt./rt.	79+00		
				10/31/25	2	22.00	LF		227+50	lt./rt.	241+00	lt./rt.	
0340	6200027	PREF THERMO PVM/T MARKING, COMBO	10/20/25	10/31/25	1	1.00	EA	st-lt arrow	65+50		79+00		
0350	6200030	PREF THERMO PVM/T MARK, WORD (ONLY)	10/20/25	10/31/25	1	3.00	EA	ONLY text	52+00		65+50		
				10/31/25	2	3.00	EA	ONLY text	65+50		79+00		
0380	6200048	PREF THERMO PVM/T MARK, STR FISH	10/20/25	10/31/25	1	1.00	EA		52+00		65+50		
0390	6200051	PREF THERMO PVM/T MARK, COMBO FISH	10/20/25	10/31/25	1	1.00	EA	st-rt arrow	52+00		65+50		
0420	6209901	MISC. PAVEMENT MARKINGS	10/20/25	10/31/25	1	1.00	LS		26+66.14	cl.	270+08	cl.	
0425	6209902	MISC. PAVEMENT MARKINGS	10/20/25	10/31/25	1	3.00	EA		52+00	lt./rt.	65+50	lt./rt.	
				10/31/25	2	4.00	EA		65+50	lt./rt.	79+00	lt./rt.	
0430	6209902	MISC. PAVEMENT MARKINGS	10/20/25	10/31/25	1	3.00	EA		52+00	lt./rt.	65+50	lt./rt.	
				10/31/25	2	4.00	EA		65+50	lt./rt.	79+00	lt./rt.	
0440	6209902	MISC. PAVEMENT MARKINGS	10/22/25	10/27/25	1	3.00	EA	Island at Route 109 at Clayton Road	71+17.90	rt.	71+46.21	rt.	
				10/27/25	2	3.00	EA	Island at Route 109 at Clayton Road	71+88.46	rt.	72+14.89	rt.	
0450	6209902	MISC. PAVEMENT MARKINGS	10/22/25	10/27/25	1	3.00	EA	Island at Route 109 at Clayton Road	71+17.90	rt.	71+46.21	rt.	
				10/27/25	2	3.00	EA	Island at Route 109 at Clayton Road	71+88.46	rt.	72+14.89	rt.	
0460	6209902	MISC. PAVEMENT MARKINGS	10/20/25	10/31/25	1	44.00	EA	Clayton Rd./Shepard Rd. at rte. 109	65+50	lt./rt.	79+00	lt./rt.	
0510	8031000A	TURF TYPE TALL FESCUE SODDING	10/28/25	10/30/25	1	500.00	SQYD	On route 109 at the intersections of Clayton Rd. to Shepard Rd.	70+00	lt./rt.	79+00	lt./rt.	
0830	9029901	MISC.	10/20/25	10/31/25	1	1.00	LS	Clayton Rd./Shepard Rd. at route 109	71+62.25		77+97.25		
0860	9029902	MISC.	10/20/25	10/31/25	1	4.00	EA	Clayton Rd./rte. 109	71+62.25				
0870	9029902	MISC.	10/20/25	10/31/25	1	1.00	EA	Clayton Rd. at rte. 109	71+62.25				

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0077	0050	TYPE 5 AGGREGATE FOR BASE	Material		9	Aug 18, 2025	SYSTEM	(\$492.38)	
					9	Aug 18, 2025	SYSTEM	\$492.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user estopn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Sep 2, 2025	SYSTEM	(\$492.38)	
					10	Sep 2, 2025	SYSTEM	\$492.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user estopn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Sep 17, 2025	SYSTEM	(\$734.50)	
					11	Sep 17, 2025	SYSTEM	\$734.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user estopn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					12	Oct 1, 2025	SYSTEM	(\$734.50)	
					12	Oct 1, 2025	SYSTEM	\$734.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user shawr overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$734.50)	
					13	Oct 17, 2025	SYSTEM	\$734.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolkt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$734.50)	
					14	Nov 3, 2025	SYSTEM	\$734.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jimenj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	0050 - Total			\$0.00					
	0060	GRAVEL (A)	Material		14	Nov 3, 2025	SYSTEM	(\$7,385.00)	
					14	Nov 3, 2025	SYSTEM	\$7,385.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jimenj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0060 - Total			\$0.00	
	0080	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Overrun	Overrun	11	Sep 17, 2025	SYSTEM	(\$169,911.00)	
					Overrun - Total			(\$169,911.00)	
					Overrun - Total			(\$169,911.00)	
					0080 - Total			(\$169,911.00)	
	0090	TACK COAT - NON-TRACKING	Material		5	Jun 16, 2025	SYSTEM	(\$38,500.75)	
					5	Jun 16, 2025	SYSTEM	\$38,500.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user estopn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
Material - Total					\$0.00				
Overrun			Overrun	5	Jun 16, 2025	SYSTEM	(\$35,887.00)		
				5	Jun 16, 2025	SYSTEM	\$35,887.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user estopn1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
				Overrun - Total			\$0.00		
				Overrun - Total			\$0.00		
0090 - Total			\$0.00						
0100	MISC.	Material		6	Jul 1, 2025	SYSTEM	(\$78,970.00)		



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JSL0077	0100	MISC.	Material		6	Jul 1, 2025	SYSTEM	\$78,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user estopn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					7	Jul 16, 2025	SYSTEM	(\$78,970.00)					
					7	Jul 16, 2025	SYSTEM	\$78,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user estopn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					8	Aug 4, 2025	SYSTEM	(\$78,970.00)					
					8	Aug 4, 2025	SYSTEM	\$78,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user estopn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					9	Aug 18, 2025	SYSTEM	(\$78,970.00)					
					9	Aug 18, 2025	SYSTEM	\$78,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user estopn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					10	Sep 2, 2025	SYSTEM	(\$78,970.00)					
					10	Sep 2, 2025	SYSTEM	\$78,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user estopn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					11	Sep 17, 2025	SYSTEM	(\$107,925.00)					
					11	Sep 17, 2025	SYSTEM	\$107,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user estopn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					12	Oct 1, 2025	SYSTEM	(\$107,925.00)					
					12	Oct 1, 2025	SYSTEM	\$107,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user shawr overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					13	Oct 17, 2025	SYSTEM	(\$107,925.00)					
					13	Oct 17, 2025	SYSTEM	\$107,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolkt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					14	Nov 3, 2025	SYSTEM	(\$107,925.00)					
					14	Nov 3, 2025	SYSTEM	\$107,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jimenj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
					Overrun	Overrun	6	Jul 1, 2025	SYSTEM	(\$20,000.00)			
							11	Sep 17, 2025	SYSTEM	(\$28,955.00)			
							Overrun - Total						
					Overrun - Total							(\$48,955.00)	
					0100 - Total								(\$48,955.00)
			0110	CONCRETE PAVEMENT (11 IN. NON-REINFORCED)	Material		4	Jun 2, 2025	SYSTEM	(\$64,974.50)			
							4	Jun 2, 2025	SYSTEM	\$64,974.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user estopn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
							5	Jun 16, 2025	SYSTEM	(\$87,855.50)			
5	Jun 16, 2025	SYSTEM					\$87,855.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user estopn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
6	Jul 1, 2025	SYSTEM					(\$87,855.50)						
6	Jul 1, 2025	SYSTEM					\$87,855.50	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JSL0077	0110	CONCRETE PAVEMENT (11 IN. NON-REINFORCED)	Material			2025			Estimate Item Adjustment (0003) due to user estopn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					7	Jul 16, 2025	SYSTEM	(\$87,855.50)				
					7	Jul 16, 2025	SYSTEM	\$87,855.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user estopn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					8	Aug 4, 2025	SYSTEM	(\$87,855.50)				
					8	Aug 4, 2025	SYSTEM	\$87,855.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user estopn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					9	Aug 18, 2025	SYSTEM	(\$87,855.50)				
					9	Aug 18, 2025	SYSTEM	\$87,855.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user estopn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					10	Sep 2, 2025	SYSTEM	(\$87,855.50)				
					10	Sep 2, 2025	SYSTEM	\$87,855.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user estopn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					11	Sep 17, 2025	SYSTEM	(\$87,855.50)				
					11	Sep 17, 2025	SYSTEM	\$87,855.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user estopn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					12	Oct 1, 2025	SYSTEM	(\$87,855.50)				
					12	Oct 1, 2025	SYSTEM	\$87,855.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user shawr overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					13	Oct 17, 2025	SYSTEM	(\$87,855.50)				
					13	Oct 17, 2025	SYSTEM	\$87,855.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					14	Nov 3, 2025	SYSTEM	(\$87,855.50)				
					14	Nov 3, 2025	SYSTEM	\$87,855.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jimenj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					- Total						\$0.00	
					Material - Total						\$0.00	
					0110 - Total							
	0130	TRUNCATED DOMES	Material		9	Aug 18, 2025	SYSTEM	(\$4,156.50)				
					9	Aug 18, 2025	SYSTEM	\$4,156.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user estopn1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					10	Sep 2, 2025	SYSTEM	(\$4,156.50)				
					10	Sep 2, 2025	SYSTEM	\$4,156.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user estopn1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					11	Sep 17, 2025	SYSTEM	(\$4,156.50)				
					11	Sep 17, 2025	SYSTEM	\$4,156.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user estopn1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					12	Oct 1, 2025	SYSTEM	(\$4,156.50)				
					12	Oct 1, 2025	SYSTEM	\$4,156.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user shawr overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					13	Oct 17, 2025	SYSTEM	(\$4,156.50)				



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0077	0130	TRUNCATED DOMES	Material			2025			
					13	Oct 17, 2025	SYSTEM	\$4,156.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolkt1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$4,156.50)	
					14	Nov 3, 2025	SYSTEM	\$4,156.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jimenj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0130 - Total			\$0.00	
	0230	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		4	Jun 2, 2025	SYSTEM	(\$18,300.00)	
					4	Jun 2, 2025	SYSTEM	\$18,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user estopn1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					5	Jun 16, 2025	SYSTEM	(\$18,300.00)	
					5	Jun 16, 2025	SYSTEM	\$18,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user estopn1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					6	Jul 1, 2025	SYSTEM	(\$18,300.00)	
					6	Jul 1, 2025	SYSTEM	\$18,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user estopn1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					7	Jul 16, 2025	SYSTEM	(\$18,300.00)	
					7	Jul 16, 2025	SYSTEM	\$18,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user estopn1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					8	Aug 4, 2025	SYSTEM	(\$18,300.00)	
					8	Aug 4, 2025	SYSTEM	\$18,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user estopn1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					9	Aug 18, 2025	SYSTEM	(\$18,300.00)	
					9	Aug 18, 2025	SYSTEM	\$18,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user estopn1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					10	Sep 2, 2025	SYSTEM	(\$18,300.00)	
					10	Sep 2, 2025	SYSTEM	\$18,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user estopn1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					11	Sep 17, 2025	SYSTEM	(\$31,575.00)	
					11	Sep 17, 2025	SYSTEM	\$31,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user estopn1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					12	Oct 1, 2025	SYSTEM	(\$31,575.00)	
					12	Oct 1, 2025	SYSTEM	\$31,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user shawr overriding Payment Estimate Exception 9 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$31,575.00)	
					13	Oct 17, 2025	SYSTEM	\$31,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolkt1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$31,575.00)	
					14	Nov 3, 2025	SYSTEM	\$31,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jimenj1 overriding Payment



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0077	0230	FURN & PLACE CONC MATL FOR FULL DEPTH	Material						Estimate Exception 8 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
			Overrun	Overrun	11	Sep 17, 2025	SYSTEM	(\$13,275.00)	
				Overrun - Total				(\$13,275.00)	
			Overrun - Total					(\$13,275.00)	
			0230 - Total					(\$13,275.00)	
	0250	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun	4	Jun 2, 2025	SYSTEM	(\$4,032.00)	
					11	Sep 17, 2025	SYSTEM	\$4,032.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '56.00000 - 56.00000', 'is applied (if non-zero).
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
			0250 - Total					\$0.00	
	0260	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		4	Jun 2, 2025	SYSTEM	(\$215.60)	
					4	Jun 2, 2025	SYSTEM	\$215.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user estopn1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					5	Jun 16, 2025	SYSTEM	(\$333.20)	
					5	Jun 16, 2025	SYSTEM	\$333.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user estopn1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					6	Jul 1, 2025	SYSTEM	(\$333.20)	
					6	Jul 1, 2025	SYSTEM	\$333.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user estopn1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					7	Jul 16, 2025	SYSTEM	(\$333.20)	
					7	Jul 16, 2025	SYSTEM	\$333.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user estopn1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					8	Aug 4, 2025	SYSTEM	(\$333.20)	
					8	Aug 4, 2025	SYSTEM	\$333.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user estopn1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					9	Aug 18, 2025	SYSTEM	(\$333.20)	
					9	Aug 18, 2025	SYSTEM	\$333.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user estopn1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					10	Sep 2, 2025	SYSTEM	(\$333.20)	
					10	Sep 2, 2025	SYSTEM	\$333.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user estopn1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					11	Sep 17, 2025	SYSTEM	(\$695.80)	
					11	Sep 17, 2025	SYSTEM	\$695.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user estopn1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					12	Oct 1, 2025	SYSTEM	(\$695.80)	
					12	Oct 1, 2025	SYSTEM	\$695.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user shawr overriding Payment Estimate Exception 10 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$695.80)	
					13	Oct 17, 2025	SYSTEM	\$695.80	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JSL0077	0260	DOWEL BAR (DRILLING, FURNISHING AND INST	Material			2025			Estimate Item Adjustment (0006) due to user wolkt1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
				14	Nov 3, 2025	SYSTEM	(\$695.80)					
				14	Nov 3, 2025	SYSTEM	\$695.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jimenj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
				- Total				\$0.00				
				Material - Total				\$0.00				
			Overrun	Overrun	11	Sep 17, 2025	SYSTEM	(\$362.60)				
										Overrun - Total		
				Overrun - Total			(\$362.60)					
			0260 - Total								(\$362.60)	
			0300	PREF THERMO PVMT MARK, 24 IN WHIT	Material		14	Nov 3, 2025	SYSTEM	(\$5,925.00)		
		14				Nov 3, 2025	SYSTEM	\$5,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jimenj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
		- Total				\$0.00						
		Material - Total			\$0.00							
	0300 - Total								\$0.00			
	0310	PREF THERMO PVMT MARK, 24 IN YELLOW	Material		8	Aug 4, 2025	SYSTEM	(\$275.00)				
					8	Aug 4, 2025	SYSTEM	\$275.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user estopn1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					9	Aug 18, 2025	SYSTEM	(\$275.00)				
					9	Aug 18, 2025	SYSTEM	\$275.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user estopn1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					10	Sep 2, 2025	SYSTEM	(\$275.00)				
					10	Sep 2, 2025	SYSTEM	\$275.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user estopn1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					11	Sep 17, 2025	SYSTEM	(\$275.00)				
					11	Sep 17, 2025	SYSTEM	\$275.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user estopn1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					12	Oct 1, 2025	SYSTEM	(\$275.00)				
					12	Oct 1, 2025	SYSTEM	\$275.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user shawr overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					13	Oct 17, 2025	SYSTEM	(\$275.00)				
					13	Oct 17, 2025	SYSTEM	\$275.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolkt1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					14	Nov 3, 2025	SYSTEM	(\$275.00)				
				14	Nov 3, 2025	SYSTEM	\$275.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jimenj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
				- Total			\$0.00					
				Material - Total			\$0.00					
0310 - Total								\$0.00				
0320	PREF THERMO PVMT MARK, LT/RT ARROW	Material		8	Aug 4, 2025	SYSTEM	(\$1,350.00)					
				8	Aug 4, 2025	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment				



Line Item Adjustments by Estimate

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JSL0077	0320	PREF THERMO PVMT MARK, LT/RT ARROW	Material			2025			Estimate Item Adjustment (0006) due to user estopn1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					9	Aug 18, 2025	SYSTEM	(\$1,350.00)					
					9	Aug 18, 2025	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user estopn1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					10	Sep 2, 2025	SYSTEM	(\$2,475.00)					
					10	Sep 2, 2025	SYSTEM	\$2,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user estopn1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					11	Sep 17, 2025	SYSTEM	(\$2,475.00)					
					11	Sep 17, 2025	SYSTEM	\$2,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user estopn1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					12	Oct 1, 2025	SYSTEM	(\$2,475.00)					
					12	Oct 1, 2025	SYSTEM	\$2,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user shawr overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					13	Oct 17, 2025	SYSTEM	(\$2,475.00)					
					13	Oct 17, 2025	SYSTEM	\$2,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					14	Nov 3, 2025	SYSTEM	(\$2,475.00)					
					14	Nov 3, 2025	SYSTEM	\$2,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user jimenj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
0320 - Total								\$0.00					
	0330	PREF THERMO PVMT MRKG, STRIAGHT ARROW	Material		8	Aug 4, 2025	SYSTEM	(\$1,000.00)					
					8	Aug 4, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user estopn1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
					9	Aug 18, 2025	SYSTEM	(\$1,000.00)					
					9	Aug 18, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user estopn1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					10	Sep 2, 2025	SYSTEM	(\$1,000.00)					
					10	Sep 2, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user estopn1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					11	Sep 17, 2025	SYSTEM	(\$1,000.00)					
					11	Sep 17, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user estopn1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					12	Oct 1, 2025	SYSTEM	(\$1,000.00)					
					12	Oct 1, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user shawr overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					13	Oct 17, 2025	SYSTEM	(\$1,000.00)					
					13	Oct 17, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					14	Nov 3, 2025	SYSTEM	(\$1,000.00)					



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0077	0330	PREF THERMO PVMT MRKG, STRIAGHT ARROW	Material			2025			
					14	Nov 3, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user jimenj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
				0330 - Total			\$0.00		
	0340	PREF THERMO PVMT MARKING, COMBO	Material		8	Aug 4, 2025	SYSTEM	(\$3,920.00)	
					8	Aug 4, 2025	SYSTEM	\$3,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user estopn1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					9	Aug 18, 2025	SYSTEM	(\$3,920.00)	
					9	Aug 18, 2025	SYSTEM	\$3,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user estopn1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					10	Sep 2, 2025	SYSTEM	(\$3,920.00)	
					10	Sep 2, 2025	SYSTEM	\$3,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user estopn1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					11	Sep 17, 2025	SYSTEM	(\$3,920.00)	
					11	Sep 17, 2025	SYSTEM	\$3,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user estopn1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					12	Oct 1, 2025	SYSTEM	(\$3,920.00)	
					12	Oct 1, 2025	SYSTEM	\$3,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user shawr overriding Payment Estimate Exception 17 on the current Payment Estimate.
13					Oct 17, 2025	SYSTEM	(\$3,920.00)		
13					Oct 17, 2025	SYSTEM	\$3,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolkt1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
14					Nov 3, 2025	SYSTEM	(\$4,410.00)		
14				Nov 3, 2025	SYSTEM	\$4,410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user jimenj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
- Total			\$0.00						
Material - Total			\$0.00						
0340 - Total			\$0.00						
0350	PREF THERMO PVMT MARK, WORD (ONLY)	Material		8	Aug 4, 2025	SYSTEM	(\$2,450.00)		
				8	Aug 4, 2025	SYSTEM	\$2,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user estopn1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
				9	Aug 18, 2025	SYSTEM	(\$2,450.00)		
				9	Aug 18, 2025	SYSTEM	\$2,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user estopn1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
				10	Sep 2, 2025	SYSTEM	(\$2,450.00)		
				10	Sep 2, 2025	SYSTEM	\$2,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user estopn1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
				11	Sep 17, 2025	SYSTEM	(\$2,450.00)		
			11	Sep 17, 2025	SYSTEM	\$2,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user estopn1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0077	0350	PREF THERMO PVMT MARK, WORD (ONLY)	Material		12	Oct 1, 2025	SYSTEM	(\$2,450.00)	
					12	Oct 1, 2025	SYSTEM	\$2,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user shawr overriding Payment Estimate Exception 18 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$2,450.00)	
					13	Oct 17, 2025	SYSTEM	\$2,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolkt1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$4,550.00)	
					14	Nov 3, 2025	SYSTEM	\$4,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user jimenj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0350 - Total			\$0.00	
	0360	PREF THERMO PVMT MARK, YIELD TRIAN	Material		8	Aug 4, 2025	SYSTEM	(\$2,825.00)	
					8	Aug 4, 2025	SYSTEM	\$2,825.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user estopn1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					9	Aug 18, 2025	SYSTEM	(\$2,825.00)	
					9	Aug 18, 2025	SYSTEM	\$2,825.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user estopn1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					10	Sep 2, 2025	SYSTEM	(\$3,725.00)	
					10	Sep 2, 2025	SYSTEM	\$3,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user estopn1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					11	Sep 17, 2025	SYSTEM	(\$3,725.00)	
					11	Sep 17, 2025	SYSTEM	\$3,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user estopn1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					12	Oct 1, 2025	SYSTEM	(\$3,725.00)	
					12	Oct 1, 2025	SYSTEM	\$3,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user shawr overriding Payment Estimate Exception 19 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$3,725.00)	
					13	Oct 17, 2025	SYSTEM	\$3,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolkt1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$3,725.00)	
					14	Nov 3, 2025	SYSTEM	\$3,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user jimenj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0360 - Total			\$0.00	
	0370	PREF THERMO PVMT MARK, LT/RT FISH	Material		8	Aug 4, 2025	SYSTEM	(\$1,050.00)	
					8	Aug 4, 2025	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user estopn1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					9	Aug 18, 2025	SYSTEM	(\$1,050.00)	
					9	Aug 18, 2025	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user estopn1 overriding Payment



Line Item Adjustments by Estimate

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0077	0370	PREF THERMO PVMT MARK, LT/RT FISH	Material						Estimate Exception 22 on the current Payment Estimate.
					10	Sep 2, 2025	SYSTEM	(\$1,050.00)	
					10	Sep 2, 2025	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user estopn1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					11	Sep 17, 2025	SYSTEM	(\$1,050.00)	
					11	Sep 17, 2025	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user estopn1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					12	Oct 1, 2025	SYSTEM	(\$1,050.00)	
					12	Oct 1, 2025	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user shawr overriding Payment Estimate Exception 22 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$1,050.00)	
					13	Oct 17, 2025	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$1,050.00)	
					14	Nov 3, 2025	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user jimenj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0370 - Total			\$0.00	
	0380	PREF THERMO PVMT MARK, STR FISH	Material		8	Aug 4, 2025	SYSTEM	(\$1,050.00)	
					8	Aug 4, 2025	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user estopn1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					9	Aug 18, 2025	SYSTEM	(\$1,050.00)	
					9	Aug 18, 2025	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user estopn1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					10	Sep 2, 2025	SYSTEM	(\$1,050.00)	
					10	Sep 2, 2025	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user estopn1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					11	Sep 17, 2025	SYSTEM	(\$1,050.00)	
					11	Sep 17, 2025	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user estopn1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					12	Oct 1, 2025	SYSTEM	(\$1,050.00)	
					12	Oct 1, 2025	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user shawr overriding Payment Estimate Exception 23 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$1,050.00)	
					13	Oct 17, 2025	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wolk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$1,400.00)	
					14	Nov 3, 2025	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user jimenj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					- Total			\$0.00	



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JSL0077	0380	PREF THERMO PVMT MARK, STR FISH	Material - Total					\$0.00					
	0380 - Total							\$0.00					
	0390	PREF THERMO PVMT MARK, COMBO FISH	Material		8	Aug 4, 2025	SYSTEM	(\$3,850.00)					
					8	Aug 4, 2025	SYSTEM	\$3,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user estopn1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
					9	Aug 18, 2025	SYSTEM	(\$3,850.00)					
					9	Aug 18, 2025	SYSTEM	\$3,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user estopn1 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
					10	Sep 2, 2025	SYSTEM	(\$3,850.00)					
					10	Sep 2, 2025	SYSTEM	\$3,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user estopn1 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
					11	Sep 17, 2025	SYSTEM	(\$3,850.00)					
					11	Sep 17, 2025	SYSTEM	\$3,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user estopn1 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
					12	Oct 1, 2025	SYSTEM	(\$3,850.00)					
					12	Oct 1, 2025	SYSTEM	\$3,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user shawr overriding Payment Estimate Exception 24 on the current Payment Estimate.				
					13	Oct 17, 2025	SYSTEM	(\$3,850.00)					
					13	Oct 17, 2025	SYSTEM	\$3,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wolkt1 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
					14	Nov 3, 2025	SYSTEM	(\$4,200.00)					
					14	Nov 3, 2025	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user jimenj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
										- Total		\$0.00	
										Material - Total		\$0.00	
					0390 - Total							\$0.00	
	0400	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		8	Aug 4, 2025	SYSTEM	(\$7,889.80)					
					8	Aug 4, 2025	SYSTEM	\$7,889.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user estopn1 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
					9	Aug 18, 2025	SYSTEM	(\$7,889.80)					
					9	Aug 18, 2025	SYSTEM	\$7,889.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user estopn1 overriding Payment Estimate Exception 25 on the current Payment Estimate.				
					10	Sep 2, 2025	SYSTEM	(\$7,889.80)					
					10	Sep 2, 2025	SYSTEM	\$7,889.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user estopn1 overriding Payment Estimate Exception 25 on the current Payment Estimate.				
					11	Sep 17, 2025	SYSTEM	(\$7,889.80)					
					11	Sep 17, 2025	SYSTEM	\$7,889.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user estopn1 overriding Payment Estimate Exception 25 on the current Payment Estimate.				
					12	Oct 1, 2025	SYSTEM	(\$7,889.80)					
					12	Oct 1, 2025	SYSTEM	\$7,889.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user shawr overriding Payment				



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0077	0400	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material						Estimate Exception 25 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$7,889.80)	
					13	Oct 17, 2025	SYSTEM	\$7,889.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wolkt1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$7,889.80)	
					14	Nov 3, 2025	SYSTEM	\$7,889.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user jimenj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0400 - Total			\$0.00	
	0425	MISC. PAVEMENT MARKINGS	Material		8	Aug 4, 2025	SYSTEM	(\$1,000.00)	
					8	Aug 4, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user estopn1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					9	Aug 18, 2025	SYSTEM	(\$1,000.00)	
					9	Aug 18, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user estopn1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					10	Sep 2, 2025	SYSTEM	(\$1,000.00)	
					10	Sep 2, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user estopn1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					11	Sep 17, 2025	SYSTEM	(\$1,000.00)	
					11	Sep 17, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user estopn1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					12	Oct 1, 2025	SYSTEM	(\$1,000.00)	
					12	Oct 1, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user shawr overriding Payment Estimate Exception 27 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$1,000.00)	
					13	Oct 17, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wolkt1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$2,400.00)	
					14	Nov 3, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user jimenj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0425 - Total			\$0.00	
	0430	MISC. PAVEMENT MARKINGS	Material		8	Aug 4, 2025	SYSTEM	(\$1,000.00)	
					8	Aug 4, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user estopn1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					9	Aug 18, 2025	SYSTEM	(\$1,000.00)	
					9	Aug 18, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user estopn1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					10	Sep 2, 2025	SYSTEM	(\$1,000.00)	
					10	Sep 2, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0077	0430	MISC. PAVEMENT MARKINGS	Material			2025			Estimate Item Adjustment (0018) due to user estopn1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				11	Sep 17, 2025	SYSTEM	(\$1,000.00)		
				11	Sep 17, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user estopn1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
				12	Oct 1, 2025	SYSTEM	(\$1,000.00)		
				12	Oct 1, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user shawr overriding Payment Estimate Exception 28 on the current Payment Estimate.	
				13	Oct 17, 2025	SYSTEM	(\$1,000.00)		
				13	Oct 17, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wolkt1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
				14	Nov 3, 2025	SYSTEM	(\$2,400.00)		
				14	Nov 3, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user jimenj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
				- Total			\$0.00		
				Material - Total			\$0.00		
			0430 - Total			\$0.00			
	0440	MISC. PAVEMENT MARKINGS	Construction Stockpile		14	Nov 3, 2025	SYSTEM	(\$13.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			(\$13.50)		
			Construction Stockpile - Total			(\$13.50)			
			Construction Stockpile STMI		5	Jun 16, 2025	SYSTEM	\$13.50	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$13.50		
			Construction Stockpile STMI - Total			\$13.50			
			Material		14	Nov 3, 2025	SYSTEM	(\$210.00)	
					14	Nov 3, 2025	SYSTEM	\$210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user jimenj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				- Total			\$0.00		
			Material - Total			\$0.00			
			0440 - Total			\$0.00			
			0450	MISC. PAVEMENT MARKINGS	Construction Stockpile		14	Nov 3, 2025	SYSTEM
	- Total					(\$219.00)			
	Construction Stockpile - Total				(\$219.00)				
	Construction Stockpile STMI				5	Jun 16, 2025	SYSTEM	\$219.00	Payment Estimate Item Adjustment generated Stockpile Transaction
		- Total			\$219.00				
	Construction Stockpile STMI - Total				\$219.00				
	Material				14	Nov 3, 2025	SYSTEM	(\$660.00)	
					14	Nov 3, 2025	SYSTEM	\$660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user jimenj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
		- Total			\$0.00				
	Material - Total				\$0.00				
	0450 - Total				\$0.00				
	0460	MISC. PAVEMENT MARKINGS			Material		8	Aug 4, 2025	SYSTEM
				8		Aug 4, 2025	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user estopn1 overriding Payment



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JSL0077	0460	MISC. PAVEMENT MARKINGS	Material						Estimate Exception 29 on the current Payment Estimate.			
					9	Aug 18, 2025	SYSTEM	(\$1,050.00)				
					9	Aug 18, 2025	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user estopn1 overriding Payment Estimate Exception 31 on the current Payment Estimate.			
					10	Sep 2, 2025	SYSTEM	(\$1,200.00)				
					10	Sep 2, 2025	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user estopn1 overriding Payment Estimate Exception 29 on the current Payment Estimate.			
					11	Sep 17, 2025	SYSTEM	(\$1,200.00)				
					11	Sep 17, 2025	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user estopn1 overriding Payment Estimate Exception 29 on the current Payment Estimate.			
					12	Oct 1, 2025	SYSTEM	(\$1,200.00)				
					12	Oct 1, 2025	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user shawr overriding Payment Estimate Exception 29 on the current Payment Estimate.			
					13	Oct 17, 2025	SYSTEM	(\$1,200.00)				
					13	Oct 17, 2025	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wolkt1 overriding Payment Estimate Exception 29 on the current Payment Estimate.			
					14	Nov 3, 2025	SYSTEM	(\$7,800.00)				
					14	Nov 3, 2025	SYSTEM	\$7,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user jimenj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.			
					- Total					\$0.00		
					Material - Total					\$0.00		
	0460 - Total					\$0.00						
	0470	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	11	Sep 17, 2025	SYSTEM	(\$14,031.00)				
					Overrun - Total				(\$14,031.00)			
					Overrun - Total				(\$14,031.00)			
	0470 - Total					(\$14,031.00)						
	0510	TURF TYPE TALL FESCUE SODDING	Material		14	Nov 3, 2025	SYSTEM	(\$12,500.00)				
					14	Nov 3, 2025	SYSTEM	\$12,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user jimenj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.			
					- Total				\$0.00			
					Material - Total				\$0.00			
					Overrun	Overrun	14	Nov 3, 2025	SYSTEM	(\$10,000.00)		
							Overrun - Total				(\$10,000.00)	
							Overrun - Total				(\$10,000.00)	
	0510 - Total					(\$10,000.00)						
	0520	MGS GUARDRAIL	Construction Stockpile		7	Jul 16, 2025	SYSTEM	(\$2,122.75)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					8	Aug 4, 2025	SYSTEM	(\$606.50)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					9	Aug 18, 2025	SYSTEM	(\$3,639.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total				(\$6,368.25)			
					Construction Stockpile - Total				(\$6,368.25)			
					Construction Stockpile STMI		1	Apr 16, 2025	SYSTEM	\$6,368.25	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				\$6,368.25					



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JSL0077	0520	MGS GUARDRAIL	Construction Stockpile STMI - Total						\$6,368.25		
	0520 - Total							\$0.00			
	0530	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		8	Aug 4, 2025	SYSTEM	(\$1,480.71)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					9	Aug 18, 2025	SYSTEM	(\$11,105.36)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					10	Sep 2, 2025	SYSTEM	(\$24,801.96)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					11	Sep 17, 2025	SYSTEM	(\$925.45)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					(\$38,313.48)			
			Construction Stockpile - Total						(\$38,313.48)		
			Construction Stockpile STMA		1	Apr 16, 2025	SYSTEM	\$28,694.38	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					\$28,694.38		
			Construction Stockpile STMA - Total						\$28,694.38		
			Construction Stockpile STMI		1	Apr 16, 2025	SYSTEM	\$9,626.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					\$9,626.50		
			Construction Stockpile STMI - Total						\$9,626.50		
			0530 - Total							\$7.40	
			0540	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		10	Sep 2, 2025	SYSTEM	(\$5,208.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
							11	Sep 17, 2025	SYSTEM	(\$1,736.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total					(\$6,944.00)					
	Construction Stockpile - Total						(\$6,944.00)				
	Construction Stockpile STMI				1	Apr 16, 2025	SYSTEM	\$6,944.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total					\$6,944.00				
	Construction Stockpile STMI - Total						\$6,944.00				
	0540 - Total							\$0.00			
	0550	MGS VERTICAL CONCRETE BARRIER TRANSITION	Construction Stockpile		8	Aug 4, 2025	SYSTEM	(\$3,472.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					9	Aug 18, 2025	SYSTEM	(\$1,736.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					(\$5,208.00)			
			Construction Stockpile - Total						(\$5,208.00)		
			Construction Stockpile STMI		1	Apr 16, 2025	SYSTEM	\$5,208.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					\$5,208.00		
			Construction Stockpile STMI - Total						\$5,208.00		
	0550 - Total							\$0.00			
	0560	MGS END ANCHOR	Construction Stockpile		7	Jul 16, 2025	SYSTEM	(\$650.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					8	Aug 4, 2025	SYSTEM	(\$650.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					9	Aug 18, 2025	SYSTEM	(\$650.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					(\$1,950.00)			
			Construction Stockpile - Total						(\$1,950.00)		
			Construction Stockpile STMI		1	Apr 16, 2025	SYSTEM	\$1,950.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					\$1,950.00		
			Construction Stockpile STMI - Total						\$1,950.00		
	0560 - Total							\$0.00			
	0570	TYPE A	Construction		7	Jul 16,	SYSTEM	(\$1,850.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JSL0077	0570	CRASHWORTHY END TERMINAL (MASH)	Stockpile			2025							
					8	Aug 4, 2025	SYSTEM	(\$9,250.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					9	Aug 18, 2025	SYSTEM	(\$11,100.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					10	Sep 2, 2025	SYSTEM	(\$12,950.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					11	Sep 17, 2025	SYSTEM	(\$5,550.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total				(\$40,700.00)					
				Construction Stockpile - Total				(\$40,700.00)					
				Construction Stockpile STMI		1	Apr 16, 2025	SYSTEM	\$40,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$40,700.00					
				Construction Stockpile STMI - Total				\$40,700.00					
				0570 - Total							\$0.00		
				0590	SIGNAL HEAD, TYPE 3S	Material		12	Oct 1, 2025	SYSTEM	(\$3,744.00)		
								12	Oct 1, 2025	SYSTEM	\$3,744.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user shawr overriding Payment Estimate Exception 33 on the current Payment Estimate.	
	13	Oct 17, 2025	SYSTEM					(\$4,680.00)					
	13	Oct 17, 2025	SYSTEM					\$4,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wolkt1 overriding Payment Estimate Exception 33 on the current Payment Estimate.				
	14	Nov 3, 2025	SYSTEM					(\$4,680.00)					
	14	Nov 3, 2025	SYSTEM					\$4,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user jimenj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.				
	- Total								\$0.00				
	Material - Total								\$0.00				
	0590 - Total							\$0.00					
	0600	SIGNAL HEAD, TYPE 3B	Material						12	Oct 1, 2025	SYSTEM	(\$4,744.00)	
				12	Oct 1, 2025	SYSTEM	\$4,744.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user shawr overriding Payment Estimate Exception 34 on the current Payment Estimate.				
				13	Oct 17, 2025	SYSTEM	(\$11,860.00)						
13				Oct 17, 2025	SYSTEM	\$11,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user wolkt1 overriding Payment Estimate Exception 34 on the current Payment Estimate.						
14				Nov 3, 2025	SYSTEM	(\$11,860.00)							
14				Nov 3, 2025	SYSTEM	\$11,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user jimenj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.						
- Total					\$0.00								
Material - Total					\$0.00								
0600 - Total							\$0.00						
0610				SIGNAL HEAD, TYPE 4B	Material		12		Oct 1, 2025	SYSTEM	(\$3,987.00)		
	12	Oct 1, 2025	SYSTEM				\$3,987.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user shawr overriding Payment Estimate Exception 35 on the current Payment Estimate.					
	13	Oct 17, 2025	SYSTEM				(\$6,645.00)						
	13	Oct 17, 2025	SYSTEM				\$6,645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user wolkt1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0077	0610	SIGNAL HEAD, TYPE 4B	Material		14	Nov 3, 2025	SYSTEM	(\$6,645.00)	
					14	Nov 3, 2025	SYSTEM	\$6,645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user jimenj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0610 - Total			\$0.00	
	0620	SIGNAL HEAD, TYPE 5B	Material		13	Oct 17, 2025	SYSTEM	(\$1,757.00)	
					13	Oct 17, 2025	SYSTEM	\$1,757.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user wolk1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$1,757.00)	
					14	Nov 3, 2025	SYSTEM	\$1,757.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user jimenj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					- Total			\$0.00	
	Material - Total			\$0.00					
	0620 - Total			\$0.00					
	0630	SH-FLAT SHEET - SIGNAL SIGN	Material		12	Oct 1, 2025	SYSTEM	(\$1,504.00)	
					12	Oct 1, 2025	SYSTEM	\$1,504.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user shaw overriding Payment Estimate Exception 36 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$3,960.00)	
13					Oct 17, 2025	SYSTEM	\$3,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user wolk1 overriding Payment Estimate Exception 37 on the current Payment Estimate.	
14					Nov 3, 2025	SYSTEM	(\$3,960.00)		
14					Nov 3, 2025	SYSTEM	\$3,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user jimenj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.	
- Total					\$0.00				
Material - Total			\$0.00						
0630 - Total			\$0.00						
0640	SIGNAL SIGN, MOUNTING HARDWARE	Material		12	Oct 1, 2025	SYSTEM	(\$1,980.00)		
				12	Oct 1, 2025	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user shaw overriding Payment Estimate Exception 37 on the current Payment Estimate.	
				13	Oct 17, 2025	SYSTEM	(\$4,400.00)		
				13	Oct 17, 2025	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user wolk1 overriding Payment Estimate Exception 38 on the current Payment Estimate.	
				14	Nov 3, 2025	SYSTEM	(\$4,400.00)		
				14	Nov 3, 2025	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user jimenj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.	
				- Total			\$0.00		
Material - Total			\$0.00						
0640 - Total			\$0.00						
0650	POST, SIGNAL 8 FT.	Material		12	Oct 1, 2025	SYSTEM	(\$2,224.00)		
				12	Oct 1, 2025	SYSTEM	\$2,224.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user shaw overriding Payment Estimate Exception 38 on the current Payment Estimate.	
				13	Oct 17,	SYSTEM	(\$2,224.00)		



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0077	0650	POST, SIGNAL 8 FT.	Material			2025			
					13	Oct 17, 2025	SYSTEM	\$2,224.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user wolk11 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$2,224.00)	
					14	Nov 3, 2025	SYSTEM	\$2,224.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user jimenj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0650 - Total			\$0.00	
	0660	POST, TYPE CL, 25 FT. ARM OR 7.6 M ARM	Material		12	Oct 1, 2025	SYSTEM	(\$19,424.00)	
					12	Oct 1, 2025	SYSTEM	\$19,424.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user shawr overriding Payment Estimate Exception 40 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$19,424.00)	
					13	Oct 17, 2025	SYSTEM	\$19,424.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user wolk11 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$19,424.00)	
					14	Nov 3, 2025	SYSTEM	\$19,424.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user jimenj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					- Total			\$0.00	
	Material - Total			\$0.00					
	0660 - Total			\$0.00					
	0670	POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	Material		12	Oct 1, 2025	SYSTEM	(\$34,158.00)	
					12	Oct 1, 2025	SYSTEM	\$34,158.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user shawr overriding Payment Estimate Exception 41 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$34,158.00)	
13					Oct 17, 2025	SYSTEM	\$34,158.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user wolk11 overriding Payment Estimate Exception 42 on the current Payment Estimate.	
14					Nov 3, 2025	SYSTEM	(\$34,158.00)		
14					Nov 3, 2025	SYSTEM	\$34,158.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user jimenj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.	
- Total					\$0.00				
Material - Total			\$0.00						
0670 - Total			\$0.00						
0680	POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM	Material		12	Oct 1, 2025	SYSTEM	(\$12,824.00)		
				12	Oct 1, 2025	SYSTEM	\$12,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user shawr overriding Payment Estimate Exception 42 on the current Payment Estimate.	
				13	Oct 17, 2025	SYSTEM	(\$12,824.00)		
				13	Oct 17, 2025	SYSTEM	\$12,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user wolk11 overriding Payment Estimate Exception 43 on the current Payment Estimate.	
				14	Nov 3, 2025	SYSTEM	(\$12,824.00)		
				14	Nov 3, 2025	SYSTEM	\$12,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user jimenj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.	
				- Total			\$0.00		



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JSL0077	0680	POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM	Material - Total					\$0.00			
	0680 - Total							\$0.00			
	0690	POST, TYPE BL, LONGEST ARM 55 FT.	Material		12	Oct 1, 2025	SYSTEM	(\$22,872.00)			
					12	Oct 1, 2025	SYSTEM	\$22,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user shawr overriding Payment Estimate Exception 43 on the current Payment Estimate.		
					13	Oct 17, 2025	SYSTEM	(\$22,872.00)			
					13	Oct 17, 2025	SYSTEM	\$22,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user wolk1 overriding Payment Estimate Exception 44 on the current Payment Estimate.		
					14	Nov 3, 2025	SYSTEM	(\$22,872.00)			
					14	Nov 3, 2025	SYSTEM	\$22,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user jimenj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.		
					- Total		\$0.00				
					Material - Total		\$0.00				
			0690 - Total							\$0.00	
			0700	CONTROLLER ASSEMBLY HOUSING,	Material		12	Oct 1, 2025	SYSTEM	(\$40,900.00)	
	12	Oct 1, 2025					SYSTEM	\$40,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user shawr overriding Payment Estimate Exception 44 on the current Payment Estimate.		
	13	Oct 17, 2025					SYSTEM	(\$40,900.00)			
	13	Oct 17, 2025					SYSTEM	\$40,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user wolk1 overriding Payment Estimate Exception 45 on the current Payment Estimate.		
	14	Nov 3, 2025					SYSTEM	(\$40,900.00)			
	14	Nov 3, 2025					SYSTEM	\$40,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user jimenj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.		
					- Total		\$0.00				
					Material - Total		\$0.00				
	0700 - Total							\$0.00			
	0710	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE			Material		7	Jul 16, 2025	SYSTEM	(\$392.00)	
			7	Jul 16, 2025			SYSTEM	\$392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user estopn1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
			8	Aug 4, 2025			SYSTEM	(\$392.00)			
			8	Aug 4, 2025			SYSTEM	\$392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user estopn1 overriding Payment Estimate Exception 32 on the current Payment Estimate.		
			9	Aug 18, 2025			SYSTEM	(\$392.00)			
			9	Aug 18, 2025			SYSTEM	\$392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user estopn1 overriding Payment Estimate Exception 34 on the current Payment Estimate.		
			10	Sep 2, 2025			SYSTEM	(\$392.00)			
			10	Sep 2, 2025			SYSTEM	\$392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user estopn1 overriding Payment Estimate Exception 32 on the current Payment Estimate.		
			11	Sep 17, 2025			SYSTEM	(\$392.00)			
			11	Sep 17, 2025			SYSTEM	\$392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user estopn1 overriding Payment Estimate Exception 32 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0077	0710	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Material		12	Oct 1, 2025	SYSTEM	(\$392.00)	
					12	Oct 1, 2025	SYSTEM	\$392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user shawr overriding Payment Estimate Exception 45 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$392.00)	
					13	Oct 17, 2025	SYSTEM	\$392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user wolkt1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$392.00)	
					14	Nov 3, 2025	SYSTEM	\$392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user jimenj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0710 - Total			\$0.00	
	0720	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		6	Jul 1, 2025	SYSTEM	(\$240.00)	
					6	Jul 1, 2025	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user estopn1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					7	Jul 16, 2025	SYSTEM	(\$1,664.00)	
					7	Jul 16, 2025	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user estopn1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					8	Aug 4, 2025	SYSTEM	(\$1,664.00)	
					8	Aug 4, 2025	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user estopn1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					9	Aug 18, 2025	SYSTEM	(\$1,664.00)	
					9	Aug 18, 2025	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user estopn1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					10	Sep 2, 2025	SYSTEM	(\$1,664.00)	
					10	Sep 2, 2025	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user estopn1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					11	Sep 17, 2025	SYSTEM	(\$1,664.00)	
					11	Sep 17, 2025	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user estopn1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					12	Oct 1, 2025	SYSTEM	(\$1,664.00)	
					12	Oct 1, 2025	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user shawr overriding Payment Estimate Exception 46 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$1,664.00)	
					13	Oct 17, 2025	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user wolkt1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$1,664.00)	
					14	Nov 3, 2025	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user jimenj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JSL0077	0720 - Total								\$0.00				
	0730	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		6	Jul 1, 2025	SYSTEM	(\$2,128.00)					
					6	Jul 1, 2025	SYSTEM	\$2,128.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user estopn1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					7	Jul 16, 2025	SYSTEM	(\$2,128.00)					
					7	Jul 16, 2025	SYSTEM	\$2,128.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user estopn1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					8	Aug 4, 2025	SYSTEM	(\$2,128.00)					
					8	Aug 4, 2025	SYSTEM	\$2,128.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user estopn1 overriding Payment Estimate Exception 34 on the current Payment Estimate.				
					9	Aug 18, 2025	SYSTEM	(\$2,128.00)					
					9	Aug 18, 2025	SYSTEM	\$2,128.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user estopn1 overriding Payment Estimate Exception 36 on the current Payment Estimate.				
					10	Sep 2, 2025	SYSTEM	(\$2,128.00)					
					10	Sep 2, 2025	SYSTEM	\$2,128.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user estopn1 overriding Payment Estimate Exception 34 on the current Payment Estimate.				
					11	Sep 17, 2025	SYSTEM	(\$2,128.00)					
					11	Sep 17, 2025	SYSTEM	\$2,128.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user estopn1 overriding Payment Estimate Exception 34 on the current Payment Estimate.				
					12	Oct 1, 2025	SYSTEM	(\$2,128.00)					
					12	Oct 1, 2025	SYSTEM	\$2,128.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user shawr overriding Payment Estimate Exception 47 on the current Payment Estimate.				
					13	Oct 17, 2025	SYSTEM	(\$2,128.00)					
					13	Oct 17, 2025	SYSTEM	\$2,128.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user wolkt1 overriding Payment Estimate Exception 48 on the current Payment Estimate.				
					14	Nov 3, 2025	SYSTEM	(\$2,128.00)					
					14	Nov 3, 2025	SYSTEM	\$2,128.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user jimenj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
	0730 - Total								\$0.00				
	0740	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRAC	Material		6	Jul 1, 2025	SYSTEM	(\$106.60)					
					6	Jul 1, 2025	SYSTEM	\$106.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user estopn1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					7	Jul 16, 2025	SYSTEM	(\$106.60)					
					7	Jul 16, 2025	SYSTEM	\$106.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user estopn1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
					8	Aug 4, 2025	SYSTEM	(\$106.60)					
					8	Aug 4, 2025	SYSTEM	\$106.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user estopn1 overriding Payment Estimate Exception 35 on the current Payment Estimate.				
					9	Aug 18, 2025	SYSTEM	(\$106.60)					



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0077	0740	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRAC	Material		9	Aug 18, 2025	SYSTEM	\$106.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user estopn1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					10	Sep 2, 2025	SYSTEM	(\$106.60)	
					10	Sep 2, 2025	SYSTEM	\$106.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user estopn1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					11	Sep 17, 2025	SYSTEM	(\$106.60)	
					11	Sep 17, 2025	SYSTEM	\$106.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user estopn1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					12	Oct 1, 2025	SYSTEM	(\$106.60)	
					12	Oct 1, 2025	SYSTEM	\$106.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user shawr overriding Payment Estimate Exception 48 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$106.60)	
					13	Oct 17, 2025	SYSTEM	\$106.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user wolkt1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$106.60)	
					14	Nov 3, 2025	SYSTEM	\$106.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user jimenj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	0740 - Total			\$0.00					
	0750	CABLE, 8 AWG 1 CONDUCTOR, POWER	Material		12	Oct 1, 2025	SYSTEM	(\$314.50)	
					12	Oct 1, 2025	SYSTEM	\$314.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user shawr overriding Payment Estimate Exception 49 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$314.50)	
					13	Oct 17, 2025	SYSTEM	\$314.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user wolkt1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$314.50)	
					14	Nov 3, 2025	SYSTEM	\$314.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user jimenj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
- Total					\$0.00				
Material - Total					\$0.00				
0750 - Total			\$0.00						
0760	CABLE, 12 AWG 2 CONDUCTOR	Material		12	Oct 1, 2025	SYSTEM	(\$2,300.00)		
				12	Oct 1, 2025	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user shawr overriding Payment Estimate Exception 50 on the current Payment Estimate.	
				13	Oct 17, 2025	SYSTEM	(\$2,300.00)		
				13	Oct 17, 2025	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user wolkt1 overriding Payment Estimate Exception 51 on the current Payment Estimate.	
				14	Nov 3, 2025	SYSTEM	(\$2,300.00)		
				14	Nov 3, 2025	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user jimenj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.	
				- Total			\$0.00		



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0077	0760	CABLE, 12 AWG 2 CONDUCTOR	Material - Total					\$0.00	
			0760 - Total					\$0.00	
	0770	CABLE, 16 AWG 2 CONDUCTOR	Material		12	Oct 1, 2025	SYSTEM	(\$2,180.00)	
					12	Oct 1, 2025	SYSTEM	\$2,180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user shawr overriding Payment Estimate Exception 51 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$2,180.00)	
					13	Oct 17, 2025	SYSTEM	\$2,180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user wolk1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$2,180.00)	
					14	Nov 3, 2025	SYSTEM	\$2,180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user jimenj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0770 - Total			\$0.00	
	0780	CABLE, 16 AWG 5 CONDUCTOR	Material		12	Oct 1, 2025	SYSTEM	(\$2,475.00)	
					12	Oct 1, 2025	SYSTEM	\$2,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user shawr overriding Payment Estimate Exception 52 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$2,475.00)	
					13	Oct 17, 2025	SYSTEM	\$2,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user wolk1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$2,475.00)	
					14	Nov 3, 2025	SYSTEM	\$2,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user jimenj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0780 - Total			\$0.00	
	0790	CABLE, 16 AWG 7 CONDUCTOR	Material		12	Oct 1, 2025	SYSTEM	(\$12,990.00)	
					12	Oct 1, 2025	SYSTEM	\$12,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user shawr overriding Payment Estimate Exception 53 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$12,990.00)	
					13	Oct 17, 2025	SYSTEM	\$12,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user wolk1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$12,990.00)	
					14	Nov 3, 2025	SYSTEM	\$12,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user jimenj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0790 - Total			\$0.00	
	0800	PULL BOX, PREFORMED CLASS 2	Material		7	Jul 16, 2025	SYSTEM	(\$10,350.00)	
					7	Jul 16, 2025	SYSTEM	\$10,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user estopn1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					8	Aug 4, 2025	SYSTEM	(\$10,350.00)	



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JSL0077	0800	PULL BOX, PREFORMED CLASS 2	Material		8	Aug 4, 2025	SYSTEM	\$10,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user estopn1 overriding Payment Estimate Exception 36 on the current Payment Estimate.				
					9	Aug 18, 2025	SYSTEM	(\$10,350.00)					
					9	Aug 18, 2025	SYSTEM	\$10,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user estopn1 overriding Payment Estimate Exception 38 on the current Payment Estimate.				
					10	Sep 2, 2025	SYSTEM	(\$10,350.00)					
					10	Sep 2, 2025	SYSTEM	\$10,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user estopn1 overriding Payment Estimate Exception 36 on the current Payment Estimate.				
					11	Sep 17, 2025	SYSTEM	(\$10,350.00)					
					11	Sep 17, 2025	SYSTEM	\$10,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user estopn1 overriding Payment Estimate Exception 36 on the current Payment Estimate.				
					12	Oct 1, 2025	SYSTEM	(\$10,350.00)					
					12	Oct 1, 2025	SYSTEM	\$10,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user shawr overriding Payment Estimate Exception 54 on the current Payment Estimate.				
					13	Oct 17, 2025	SYSTEM	(\$10,350.00)					
					13	Oct 17, 2025	SYSTEM	\$10,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user wolkt1 overriding Payment Estimate Exception 56 on the current Payment Estimate.				
					14	Nov 3, 2025	SYSTEM	(\$10,350.00)					
					14	Nov 3, 2025	SYSTEM	\$10,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user jimenj1 overriding Payment Estimate Exception 59 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
	0800 - Total								\$0.00				
	0810	PULL BOX, PREFORMED CLASS 3	Material		6	Jul 1, 2025	SYSTEM	(\$2,784.00)					
					6	Jul 1, 2025	SYSTEM	\$2,784.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user estopn1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					7	Jul 16, 2025	SYSTEM	(\$5,568.00)					
					7	Jul 16, 2025	SYSTEM	\$5,568.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user estopn1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
					8	Aug 4, 2025	SYSTEM	(\$5,568.00)					
					8	Aug 4, 2025	SYSTEM	\$5,568.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user estopn1 overriding Payment Estimate Exception 37 on the current Payment Estimate.				
					9	Aug 18, 2025	SYSTEM	(\$5,568.00)					
					9	Aug 18, 2025	SYSTEM	\$5,568.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user estopn1 overriding Payment Estimate Exception 39 on the current Payment Estimate.				
					10	Sep 2, 2025	SYSTEM	(\$5,568.00)					
					10	Sep 2, 2025	SYSTEM	\$5,568.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user estopn1 overriding Payment Estimate Exception 37 on the current Payment Estimate.				
					11	Sep 17, 2025	SYSTEM	(\$5,568.00)					
					11	Sep 17, 2025	SYSTEM	\$5,568.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user estopn1 overriding Payment Estimate Exception 37 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0077	0810	PULL BOX, PREFORMED CLASS 3	Material		12	Oct 1, 2025	SYSTEM	(\$5,568.00)	
					12	Oct 1, 2025	SYSTEM	\$5,568.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user shawr overriding Payment Estimate Exception 55 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$5,568.00)	
					13	Oct 17, 2025	SYSTEM	\$5,568.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user wolkt1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$5,568.00)	
					14	Nov 3, 2025	SYSTEM	\$5,568.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user jimenj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0810 - Total			\$0.00	
	0870	MISC.	Material		13	Oct 17, 2025	SYSTEM	(\$2,780.00)	
					13	Oct 17, 2025	SYSTEM	\$2,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user wolkt1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$5,560.00)	
					14	Nov 3, 2025	SYSTEM	\$5,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user jimenj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0870 - Total			\$0.00	
	0900	MISC.	Material		12	Oct 1, 2025	SYSTEM	(\$2,804.00)	
					12	Oct 1, 2025	SYSTEM	\$2,804.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user shawr overriding Payment Estimate Exception 56 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$2,804.00)	
					13	Oct 17, 2025	SYSTEM	\$2,804.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user wolkt1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$2,804.00)	
					14	Nov 3, 2025	SYSTEM	\$2,804.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user jimenj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0900 - Total			\$0.00	
	0910	MISC.	Material		12	Oct 1, 2025	SYSTEM	(\$48,000.00)	
					12	Oct 1, 2025	SYSTEM	\$48,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user shawr overriding Payment Estimate Exception 57 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$96,000.00)	
					13	Oct 17, 2025	SYSTEM	\$96,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user wolkt1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$96,000.00)	
					14	Nov 3, 2025	SYSTEM	\$96,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user jimenj1 overriding Payment Estimate Exception 63 on the current Payment Estimate.



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0077	0910	MISC.	Material	- Total				\$0.00	
			Material - Total				\$0.00		
			0910 - Total				\$0.00		
	0940	2 IN. PSST POST - 12 GA.	Construction Stockpile STMI		5	Jun 16, 2025	SYSTEM	\$2,332.58	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$2,332.58		
			Construction Stockpile STMI - Total				\$2,332.58		
	0940 - Total				\$2,332.58				
	0950	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile STMI		5	Jun 16, 2025	SYSTEM	\$868.70	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$868.70		
			Construction Stockpile STMI - Total				\$868.70		
	0950 - Total				\$868.70				
	0960	SH-FLAT SHEET	Construction Stockpile STMI		5	Jun 16, 2025	SYSTEM	\$2,623.50	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$2,623.50		
			Construction Stockpile STMI - Total				\$2,623.50		
	0960 - Total				\$2,623.50				
	0970	ST-STRUCTURAL	Construction Stockpile STMI		5	Jun 16, 2025	SYSTEM	\$1,288.80	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$1,288.80		
			Construction Stockpile STMI - Total				\$1,288.80		
	0970 - Total				\$1,288.80				
	0980	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile STMI		5	Jun 16, 2025	SYSTEM	\$1,904.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$1,904.00		
			Construction Stockpile STMI - Total				\$1,904.00		
	0980 - Total				\$1,904.00				
	1000	MISC. ITS	Material		13	Oct 17, 2025	SYSTEM	(\$12,132.00)	
					13	Oct 17, 2025	SYSTEM	\$12,132.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user wolk1 overriding Payment Estimate Exception 67 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$12,132.00)	
					14	Nov 3, 2025	SYSTEM	\$12,132.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user jimenj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
	1000 - Total				\$0.00				
	1060	MISC. ITS	Material		6	Jul 1, 2025	SYSTEM	(\$2,350.00)	
					6	Jul 1, 2025	SYSTEM	\$2,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user estopn1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					7	Jul 16, 2025	SYSTEM	(\$2,350.00)	
					7	Jul 16, 2025	SYSTEM	\$2,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user estopn1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					8	Aug 4, 2025	SYSTEM	(\$2,350.00)	
					8	Aug 4, 2025	SYSTEM	\$2,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user estopn1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					9	Aug 18, 2025	SYSTEM	(\$2,350.00)	
					9	Aug 18, 2025	SYSTEM	\$2,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user estopn1 overriding Payment



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JSL0077	1060	MISC. ITS	Material						Estimate Exception 40 on the current Payment Estimate.				
					10	Sep 2, 2025	SYSTEM	(\$2,350.00)					
					10	Sep 2, 2025	SYSTEM	\$2,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user estopn1 overriding Payment Estimate Exception 38 on the current Payment Estimate.				
					11	Sep 17, 2025	SYSTEM	(\$2,350.00)					
					11	Sep 17, 2025	SYSTEM	\$2,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user estopn1 overriding Payment Estimate Exception 38 on the current Payment Estimate.				
					12	Oct 1, 2025	SYSTEM	(\$2,350.00)					
					12	Oct 1, 2025	SYSTEM	\$2,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user shawr overriding Payment Estimate Exception 64 on the current Payment Estimate.				
					13	Oct 17, 2025	SYSTEM	(\$2,350.00)					
					13	Oct 17, 2025	SYSTEM	\$2,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user wolk1 overriding Payment Estimate Exception 68 on the current Payment Estimate.				
					14	Nov 3, 2025	SYSTEM	(\$2,350.00)					
					14	Nov 3, 2025	SYSTEM	\$2,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user jimenj1 overriding Payment Estimate Exception 71 on the current Payment Estimate.				
					- Total			\$0.00					
					Material - Total			\$0.00					
					1060 - Total			\$0.00					
	1100	MISC. ITS	Material		12	Oct 1, 2025	SYSTEM	(\$2,640.00)					
					12	Oct 1, 2025	SYSTEM	\$2,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user shawr overriding Payment Estimate Exception 65 on the current Payment Estimate.				
					13	Oct 17, 2025	SYSTEM	(\$2,640.00)					
					13	Oct 17, 2025	SYSTEM	\$2,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user wolk1 overriding Payment Estimate Exception 69 on the current Payment Estimate.				
					14	Nov 3, 2025	SYSTEM	(\$2,640.00)					
					14	Nov 3, 2025	SYSTEM	\$2,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user jimenj1 overriding Payment Estimate Exception 72 on the current Payment Estimate.				
					- Total			\$0.00					
					Material - Total			\$0.00					
					1100 - Total			\$0.00					
					1110	MISC. ITS	Material		12	Oct 1, 2025	SYSTEM	(\$572.00)	
									12	Oct 1, 2025	SYSTEM	\$572.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user shawr overriding Payment Estimate Exception 66 on the current Payment Estimate.
									13	Oct 17, 2025	SYSTEM	(\$572.00)	
									13	Oct 17, 2025	SYSTEM	\$572.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user wolk1 overriding Payment Estimate Exception 70 on the current Payment Estimate.
14	Nov 3, 2025	SYSTEM	(\$572.00)										
14	Nov 3, 2025	SYSTEM	\$572.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user jimenj1 overriding Payment Estimate Exception 73 on the current Payment Estimate.									
- Total			\$0.00										
Material - Total			\$0.00										



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0077	1110	MISC. ITS	Overrun	Overrun	12	Oct 1, 2025	SYSTEM	(\$330.00)	
				Overrun - Total				(\$330.00)	
				Overrun - Total				(\$330.00)	
				1110 - Total				(\$330.00)	
	1120	MISC. ITS	Material		6	Jul 1, 2025	SYSTEM	(\$2,754.00)	
					6	Jul 1, 2025	SYSTEM	\$2,754.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user estopn1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					7	Jul 16, 2025	SYSTEM	(\$2,754.00)	
					7	Jul 16, 2025	SYSTEM	\$2,754.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user estopn1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					8	Aug 4, 2025	SYSTEM	(\$2,754.00)	
					8	Aug 4, 2025	SYSTEM	\$2,754.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user estopn1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					9	Aug 18, 2025	SYSTEM	(\$2,754.00)	
					9	Aug 18, 2025	SYSTEM	\$2,754.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user estopn1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					10	Sep 2, 2025	SYSTEM	(\$2,754.00)	
					10	Sep 2, 2025	SYSTEM	\$2,754.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user estopn1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					11	Sep 17, 2025	SYSTEM	(\$2,754.00)	
					11	Sep 17, 2025	SYSTEM	\$2,754.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user estopn1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					12	Oct 1, 2025	SYSTEM	(\$2,754.00)	
					12	Oct 1, 2025	SYSTEM	\$2,754.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user shawr overriding Payment Estimate Exception 67 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$2,754.00)	
					13	Oct 17, 2025	SYSTEM	\$2,754.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user wolk1 overriding Payment Estimate Exception 71 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$2,754.00)	
					14	Nov 3, 2025	SYSTEM	\$2,754.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user jimenj1 overriding Payment Estimate Exception 74 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					1120 - Total			\$0.00	
	1130	MISC. ITS	Material		6	Jul 1, 2025	SYSTEM	(\$140.00)	
					6	Jul 1, 2025	SYSTEM	\$140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user estopn1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					7	Jul 16, 2025	SYSTEM	(\$532.00)	
					7	Jul 16, 2025	SYSTEM	\$532.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user estopn1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					8	Aug 4, 2025	SYSTEM	(\$532.00)	



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JSL0077	1130	MISC. ITS	Material		8	Aug 4, 2025	SYSTEM	\$532.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user estopn1 overriding Payment Estimate Exception 40 on the current Payment Estimate.				
					9	Aug 18, 2025	SYSTEM	(\$532.00)					
					9	Aug 18, 2025	SYSTEM	\$532.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user estopn1 overriding Payment Estimate Exception 42 on the current Payment Estimate.				
					10	Sep 2, 2025	SYSTEM	(\$532.00)					
					10	Sep 2, 2025	SYSTEM	\$532.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user estopn1 overriding Payment Estimate Exception 40 on the current Payment Estimate.				
					11	Sep 17, 2025	SYSTEM	(\$532.00)					
					11	Sep 17, 2025	SYSTEM	\$532.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user estopn1 overriding Payment Estimate Exception 40 on the current Payment Estimate.				
					12	Oct 1, 2025	SYSTEM	(\$532.00)					
					12	Oct 1, 2025	SYSTEM	\$532.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user shawr overriding Payment Estimate Exception 68 on the current Payment Estimate.				
					13	Oct 17, 2025	SYSTEM	(\$532.00)					
					13	Oct 17, 2025	SYSTEM	\$532.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user wolkt1 overriding Payment Estimate Exception 72 on the current Payment Estimate.				
					14	Nov 3, 2025	SYSTEM	(\$532.00)					
					14	Nov 3, 2025	SYSTEM	\$532.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user jimenj1 overriding Payment Estimate Exception 75 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
1130 - Total								\$0.00					
	1150	MISC. GUARDRAIL ITEM	Material		7	Jul 16, 2025	SYSTEM	(\$3,778.50)					
					7	Jul 16, 2025	SYSTEM	\$3,778.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user estopn1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					8	Aug 4, 2025	SYSTEM	(\$11,451.00)					
					8	Aug 4, 2025	SYSTEM	\$11,451.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user estopn1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					9	Aug 18, 2025	SYSTEM	(\$29,865.00)					
					9	Aug 18, 2025	SYSTEM	\$29,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user estopn1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					10	Sep 2, 2025	SYSTEM	(\$29,865.00)					
					10	Sep 2, 2025	SYSTEM	\$29,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user estopn1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					11	Sep 17, 2025	SYSTEM	(\$29,865.00)					
					11	Sep 17, 2025	SYSTEM	\$29,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user estopn1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					12	Oct 1, 2025	SYSTEM	(\$29,865.00)					
					12	Oct 1, 2025	SYSTEM	\$29,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user shawr overriding Payment Estimate Exception 7 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0077	1150	MISC. GUARDRAIL ITEM	Material		13	Oct 17, 2025	SYSTEM	(\$29,865.00)	
					13	Oct 17, 2025	SYSTEM	\$29,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user wolkt1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$29,865.00)	
					14	Nov 3, 2025	SYSTEM	\$29,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user jimenj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					1150 - Total			\$0.00	
					6	Jul 1, 2025	SYSTEM	(\$630.00)	
					6	Jul 1, 2025	SYSTEM	\$630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user estopn1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
JSL0077	1160	CONDUIT, 2 IN. RIGID, IN TRENCH	Material		7	Jul 16, 2025	SYSTEM	(\$1,400.00)	
					7	Jul 16, 2025	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user estopn1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					8	Aug 4, 2025	SYSTEM	(\$1,400.00)	
					8	Aug 4, 2025	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user estopn1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					9	Aug 18, 2025	SYSTEM	(\$1,400.00)	
					9	Aug 18, 2025	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user estopn1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					10	Sep 2, 2025	SYSTEM	(\$1,400.00)	
					10	Sep 2, 2025	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user estopn1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					11	Sep 17, 2025	SYSTEM	(\$1,400.00)	
					11	Sep 17, 2025	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user estopn1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					12	Oct 1, 2025	SYSTEM	(\$1,400.00)	
					12	Oct 1, 2025	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user shawr overriding Payment Estimate Exception 30 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$1,400.00)	
					13	Oct 17, 2025	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user wolkt1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$1,400.00)	
					14	Nov 3, 2025	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user jimenj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					1160 - Total			\$0.00	
JSL0077	1170	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120	Material		7	Jul 16, 2025	SYSTEM	(\$15,600.00)	
					7	Jul 16, 2025	SYSTEM	\$15,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user estopn1 overriding Payment



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0077	1170	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120	Material						Estimate Exception 16 on the current Payment Estimate.
					8	Aug 4, 2025	SYSTEM	(\$15,600.00)	
					8	Aug 4, 2025	SYSTEM	\$15,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user estopn1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					9	Aug 18, 2025	SYSTEM	(\$15,600.00)	
					9	Aug 18, 2025	SYSTEM	\$15,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user estopn1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					10	Sep 2, 2025	SYSTEM	(\$15,600.00)	
					10	Sep 2, 2025	SYSTEM	\$15,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user estopn1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					11	Sep 17, 2025	SYSTEM	(\$15,600.00)	
					11	Sep 17, 2025	SYSTEM	\$15,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user estopn1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					12	Oct 1, 2025	SYSTEM	(\$15,600.00)	
					12	Oct 1, 2025	SYSTEM	\$15,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user shawr overriding Payment Estimate Exception 31 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$15,600.00)	
					13	Oct 17, 2025	SYSTEM	\$15,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user wolkt1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$15,600.00)	
					14	Nov 3, 2025	SYSTEM	\$15,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user jimenj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	1170 - Total			\$0.00					
	1180	MISC. HIGHWAY LIGHTING	Material		12	Oct 1, 2025	SYSTEM	(\$36,408.00)	
					12	Oct 1, 2025	SYSTEM	\$36,408.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user shawr overriding Payment Estimate Exception 32 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$36,408.00)	
					13	Oct 17, 2025	SYSTEM	\$36,408.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user wolkt1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$36,408.00)	
					14	Nov 3, 2025	SYSTEM	\$36,408.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user jimenj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	1180 - Total			\$0.00					
	1190	CABLE, 12 AWG 2 CONDUCTOR	Material		13	Oct 17, 2025	SYSTEM	(\$2,820.00)	
					13	Oct 17, 2025	SYSTEM	\$2,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user wolkt1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$2,820.00)	
					14	Nov 3, 2025	SYSTEM	\$2,820.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0077	1190	CABLE, 12 AWG 2 CONDUCTOR	Material			2025			Estimate Item Adjustment (0064) due to user jimenj1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				1190 - Total				\$0.00	
	1200	MISC.	Material		12	Oct 1, 2025	SYSTEM	(\$480.00)	
					12	Oct 1, 2025	SYSTEM	\$480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user shawr overriding Payment Estimate Exception 58 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$480.00)	
					13	Oct 17, 2025	SYSTEM	\$480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user wolk1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$480.00)	
					14	Nov 3, 2025	SYSTEM	\$480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user jimenj1 overriding Payment Estimate Exception 64 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				1200 - Total				\$0.00	
	1220	MISC.	Material		12	Oct 1, 2025	SYSTEM	(\$210.00)	
					12	Oct 1, 2025	SYSTEM	\$210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user shawr overriding Payment Estimate Exception 59 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$210.00)	
					13	Oct 17, 2025	SYSTEM	\$210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user wolk1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$210.00)	
					14	Nov 3, 2025	SYSTEM	\$210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user jimenj1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				1220 - Total				\$0.00	
	1230	MISC.	Material		12	Oct 1, 2025	SYSTEM	(\$1,386.00)	
					12	Oct 1, 2025	SYSTEM	\$1,386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user shawr overriding Payment Estimate Exception 60 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$1,386.00)	
					13	Oct 17, 2025	SYSTEM	\$1,386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user wolk1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$1,386.00)	
					14	Nov 3, 2025	SYSTEM	\$1,386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user jimenj1 overriding Payment Estimate Exception 66 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				1230 - Total				\$0.00	
	1240	MISC.	Material		12	Oct 1, 2025	SYSTEM	(\$3,060.00)	
					12	Oct 1, 2025	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user shawr overriding Payment



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0077	1240	MISC.	Material						Estimate Exception 61 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$3,060.00)	
					13	Oct 17, 2025	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user wolkt1 overriding Payment Estimate Exception 64 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$3,060.00)	
					14	Nov 3, 2025	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0068) due to user jimenj1 overriding Payment Estimate Exception 67 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					1240 - Total			\$0.00	
	1250	MISC.	Material		12	Oct 1, 2025	SYSTEM	(\$1,096.80)	
					12	Oct 1, 2025	SYSTEM	\$1,096.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user shawr overriding Payment Estimate Exception 62 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$1,096.80)	
					13	Oct 17, 2025	SYSTEM	\$1,096.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user wolkt1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$1,096.80)	
					14	Nov 3, 2025	SYSTEM	\$1,096.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user jimenj1 overriding Payment Estimate Exception 68 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	1250 - Total			\$0.00					
	1260	MISC.	Material		12	Oct 1, 2025	SYSTEM	(\$2,133.60)	
					12	Oct 1, 2025	SYSTEM	\$2,133.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user shawr overriding Payment Estimate Exception 63 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$2,133.60)	
					13	Oct 17, 2025	SYSTEM	\$2,133.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user wolkt1 overriding Payment Estimate Exception 66 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$2,133.60)	
					14	Nov 3, 2025	SYSTEM	\$2,133.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0070) due to user jimenj1 overriding Payment Estimate Exception 69 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	1260 - Total			\$0.00					
JSL0077 - Total								(\$247,839.62)	
JSL0080	1280	MISC. SHAPING SLOPES	Material		2	May 2, 2025	SYSTEM	(\$2,000.00)	
					2	May 2, 2025	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user estopn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	May 16, 2025	SYSTEM	(\$8,750.00)	
					3	May 16, 2025	SYSTEM	\$8,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user estopn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Jun 2, 2025	SYSTEM	(\$8,750.00)	



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0080	1280	MISC. SHAPING SLOPES	Material		4	Jun 2, 2025	SYSTEM	\$8,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user estopn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
	1280 - Total							\$0.00	
	1300	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	FUEL	2	May 2, 2025	schirj1	\$5,266.58	BP1 AC INDEX from 4/15 to 4/26
				FUEL - Total				\$5,266.58	
				Other Item Adjustment - Total				\$5,266.58	
			Overrun	Overrun	2	May 2, 2025	SYSTEM	(\$164,432.00)	
					8	Aug 4, 2025	SYSTEM	\$164,432.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',80.000000 - 80.000000, 'is applied (if non-zero).
				Overrun - Total				\$0.00	
			Overrun - Total				\$0.00		
	1300 - Total							\$5,266.58	
	1320	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		1	Apr 16, 2025	SYSTEM	(\$6,000.00)	
					1	Apr 16, 2025	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user estopn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				2	May 2, 2025	SYSTEM	(\$6,000.00)		
				2	May 2, 2025	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user estopn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				3	May 16, 2025	SYSTEM	(\$6,000.00)		
				3	May 16, 2025	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user estopn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				4	Jun 2, 2025	SYSTEM	(\$6,000.00)		
				4	Jun 2, 2025	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user estopn1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
- Total				\$0.00					
Material - Total				\$0.00					
1320 - Total							\$0.00		
1330	MISC.	Material		1	Apr 16, 2025	SYSTEM	(\$2,401.00)		
				1	Apr 16, 2025	SYSTEM	\$2,401.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user estopn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				2	May 2, 2025	SYSTEM	(\$2,401.00)		
				2	May 2, 2025	SYSTEM	\$2,401.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user estopn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				3	May 16, 2025	SYSTEM	(\$2,401.00)		
				3	May 16, 2025	SYSTEM	\$2,401.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user estopn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				4	Jun 2, 2025	SYSTEM	(\$2,401.00)		
				4	Jun 2, 2025	SYSTEM	\$2,401.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user estopn1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
			- Total				\$0.00		
			Material - Total				\$0.00		



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
JSL0080	1330 - Total								\$0.00								
	1350	PREF THERMO PVMT MARK, 24 IN WHIT	Material		4	Jun 2, 2025	SYSTEM	(\$1,200.00)									
					4	Jun 2, 2025	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user estopn1 overriding Payment Estimate Exception 15 on the current Payment Estimate.								
					5	Jun 16, 2025	SYSTEM	(\$1,200.00)									
					5	Jun 16, 2025	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user estopn1 overriding Payment Estimate Exception 8 on the current Payment Estimate.								
					6	Jul 1, 2025	SYSTEM	(\$1,200.00)									
					6	Jul 1, 2025	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user estopn1 overriding Payment Estimate Exception 8 on the current Payment Estimate.								
					7	Jul 16, 2025	SYSTEM	(\$1,200.00)									
					7	Jul 16, 2025	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user estopn1 overriding Payment Estimate Exception 9 on the current Payment Estimate.								
					8	Aug 4, 2025	SYSTEM	(\$1,750.00)									
					8	Aug 4, 2025	SYSTEM	\$1,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user estopn1 overriding Payment Estimate Exception 9 on the current Payment Estimate.								
					9	Aug 18, 2025	SYSTEM	(\$1,750.00)									
					9	Aug 18, 2025	SYSTEM	\$1,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user estopn1 overriding Payment Estimate Exception 11 on the current Payment Estimate.								
					10	Sep 2, 2025	SYSTEM	(\$425.00)									
					10	Sep 2, 2025	SYSTEM	\$425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user estopn1 overriding Payment Estimate Exception 11 on the current Payment Estimate.								
					11	Sep 17, 2025	SYSTEM	(\$425.00)									
					11	Sep 17, 2025	SYSTEM	\$425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user estopn1 overriding Payment Estimate Exception 11 on the current Payment Estimate.								
					12	Oct 1, 2025	SYSTEM	(\$425.00)									
					12	Oct 1, 2025	SYSTEM	\$425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user shawr overriding Payment Estimate Exception 11 on the current Payment Estimate.								
					13	Oct 17, 2025	SYSTEM	(\$425.00)									
					13	Oct 17, 2025	SYSTEM	\$425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user wolkt1 overriding Payment Estimate Exception 11 on the current Payment Estimate.								
					14	Nov 3, 2025	SYSTEM	(\$425.00)									
					14	Nov 3, 2025	SYSTEM	\$425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0071) due to user jimenj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.								
					- Total							\$0.00					
					Material - Total							\$0.00					
					Overrun		Overrun		8	Aug 4, 2025	SYSTEM	(\$550.00)					
									10	Sep 2, 2025	SYSTEM	\$550.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '25.00000 - 25.00000, 'is applied (if non-zero).				
									Overrun - Total							\$0.00	
									Overrun - Total							\$0.00	



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSL0080	1350 - Total							\$0.00		
	1360	PREF THERMO PVMT MARK, LT/RT ARROW	Material		8	Aug 4, 2025	SYSTEM	(\$675.00)		
					8	Aug 4, 2025	SYSTEM	\$675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user estopn1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					9	Aug 18, 2025	SYSTEM	(\$675.00)		
					9	Aug 18, 2025	SYSTEM	\$675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user estopn1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					10	Sep 2, 2025	SYSTEM	(\$675.00)		
					10	Sep 2, 2025	SYSTEM	\$675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user estopn1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					11	Sep 17, 2025	SYSTEM	(\$675.00)		
					11	Sep 17, 2025	SYSTEM	\$675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user estopn1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					12	Oct 1, 2025	SYSTEM	(\$675.00)		
					12	Oct 1, 2025	SYSTEM	\$675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user shawr overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					13	Oct 17, 2025	SYSTEM	(\$675.00)		
					13	Oct 17, 2025	SYSTEM	\$675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user wolkt1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					14	Nov 3, 2025	SYSTEM	(\$675.00)		
					14	Nov 3, 2025	SYSTEM	\$675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0072) due to user jimenj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					- Total					
	Material - Total							\$0.00		
	1360 - Total							\$0.00		
		1380	PREF THERMO PVMT MARK, YIELD TRIAN	Material		4	Jun 2, 2025	SYSTEM	(\$750.00)	
						4	Jun 2, 2025	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user estopn1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
5						Jun 16, 2025	SYSTEM	(\$750.00)		
5						Jun 16, 2025	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user estopn1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
6						Jul 1, 2025	SYSTEM	(\$750.00)		
6						Jul 1, 2025	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user estopn1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
7						Jul 16, 2025	SYSTEM	(\$750.00)		
7						Jul 16, 2025	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user estopn1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
8						Aug 4, 2025	SYSTEM	(\$750.00)		
8						Aug 4, 2025	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user estopn1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
9						Aug 18, 2025	SYSTEM	(\$750.00)		



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0080	1380	PREF THERMO PVMT MARK, YIELD TRIAN	Material		9	Aug 18, 2025	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user estopn1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					10	Sep 2, 2025	SYSTEM	(\$750.00)	
					10	Sep 2, 2025	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user estopn1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					11	Sep 17, 2025	SYSTEM	(\$750.00)	
					11	Sep 17, 2025	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user estopn1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					12	Oct 1, 2025	SYSTEM	(\$750.00)	
					12	Oct 1, 2025	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user shawr overriding Payment Estimate Exception 20 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$750.00)	
					13	Oct 17, 2025	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user wolkt1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$750.00)	
					14	Nov 3, 2025	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0073) due to user jimenj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					1380 - Total				
1390	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		4	Jun 2, 2025	SYSTEM	(\$7,085.20)		
				4	Jun 2, 2025	SYSTEM	\$7,085.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user estopn1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
				5	Jun 16, 2025	SYSTEM	(\$7,085.20)		
				5	Jun 16, 2025	SYSTEM	\$7,085.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user estopn1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				6	Jul 1, 2025	SYSTEM	(\$7,085.20)		
				6	Jul 1, 2025	SYSTEM	\$7,085.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user estopn1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				7	Jul 16, 2025	SYSTEM	(\$7,085.20)		
				7	Jul 16, 2025	SYSTEM	\$7,085.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user estopn1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				8	Aug 4, 2025	SYSTEM	(\$7,085.20)		
				8	Aug 4, 2025	SYSTEM	\$7,085.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user estopn1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
				9	Aug 18, 2025	SYSTEM	(\$7,085.20)		
				9	Aug 18, 2025	SYSTEM	\$7,085.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user estopn1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
				10	Sep 2, 2025	SYSTEM	(\$7,085.20)		
				10	Sep 2, 2025	SYSTEM	\$7,085.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user estopn1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0080	1390	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		11	Sep 17, 2025	SYSTEM	(\$7,085.20)	
					11	Sep 17, 2025	SYSTEM	\$7,085.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user estopn1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					12	Oct 1, 2025	SYSTEM	(\$7,085.20)	
					12	Oct 1, 2025	SYSTEM	\$7,085.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user shawr overriding Payment Estimate Exception 26 on the current Payment Estimate.
					13	Oct 17, 2025	SYSTEM	(\$7,085.20)	
					13	Oct 17, 2025	SYSTEM	\$7,085.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user wolkt1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$7,085.20)	
					14	Nov 3, 2025	SYSTEM	\$7,085.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0074) due to user jimenj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					1390 - Total			\$0.00	
	1400	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		4	Jun 2, 2025	SYSTEM	(\$5,715.40)	
4					Jun 2, 2025	SYSTEM	\$5,715.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user estopn1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
5					Jun 16, 2025	SYSTEM	(\$5,715.40)		
5					Jun 16, 2025	SYSTEM	\$5,715.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user estopn1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
6					Jul 1, 2025	SYSTEM	(\$5,715.40)		
6					Jul 1, 2025	SYSTEM	\$5,715.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user estopn1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
7					Jul 16, 2025	SYSTEM	(\$5,715.40)		
7					Jul 16, 2025	SYSTEM	\$5,715.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user estopn1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
8					Aug 4, 2025	SYSTEM	(\$5,715.40)		
8					Aug 4, 2025	SYSTEM	\$5,715.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user estopn1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
9					Aug 18, 2025	SYSTEM	(\$5,715.40)		
9					Aug 18, 2025	SYSTEM	\$5,715.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user estopn1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
- Total					\$0.00				
Material - Total					\$0.00				
1400 - Total			\$0.00						
1410	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	2	May 2, 2025	SYSTEM	(\$2,905.70)		
				8	Aug 4, 2025	SYSTEM	\$2,905.70	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '2.45000 - 2.45000, 'is applied (if non-zero).	
				Overrun - Total			\$0.00		
				Overrun - Total			\$0.00		
	1410 - Total			\$0.00					



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0080	1470	MGS GUARDRAIL	Construction Stockpile		2	May 2, 2025	SYSTEM	(\$2,274.38)	Payment Estimate Item Adjustment generated Stockpile Transaction
					3	May 16, 2025	SYSTEM	(\$11,675.12)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$13,949.50)	
					Construction Stockpile - Total			(\$13,949.50)	
			Construction Stockpile STMI		1	Apr 16, 2025	SYSTEM	\$13,949.50	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$13,949.50	
					Construction Stockpile STMI - Total			\$13,949.50	
					1470 - Total			\$0.00	
	1480	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		2	May 2, 2025	SYSTEM	(\$2,221.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$2,221.50)	
					Construction Stockpile - Total			(\$2,221.50)	
			Construction Stockpile STMI		1	Apr 16, 2025	SYSTEM	\$2,221.50	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$2,221.50	
					Construction Stockpile STMI - Total			\$2,221.50	
					1480 - Total			\$0.00	
	1490	MGS BR APP TRANSITION (THRIE-BEAM BRIDGE)	Construction Stockpile		2	May 2, 2025	SYSTEM	(\$3,840.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					3	May 16, 2025	SYSTEM	(\$3,840.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$7,680.00)	
					Construction Stockpile - Total			(\$7,680.00)	
			Construction Stockpile STMI		1	Apr 16, 2025	SYSTEM	\$7,680.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$7,680.00	
					Construction Stockpile STMI - Total			\$7,680.00	
					1490 - Total			\$0.00	
	1500	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		2	May 2, 2025	SYSTEM	(\$7,400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					3	May 16, 2025	SYSTEM	(\$22,200.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$29,600.00)	
					Construction Stockpile - Total			(\$29,600.00)	
			Construction Stockpile STMI		1	Apr 16, 2025	SYSTEM	\$29,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$29,600.00	
					Construction Stockpile STMI - Total			\$29,600.00	
					1500 - Total			\$0.00	
	1540	2.5 IN. PSST POST - 12 GA.	Construction Stockpile STMI		5	Jun 16, 2025	SYSTEM	\$369.28	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$369.28	
					Construction Stockpile STMI - Total			\$369.28	
					1540 - Total			\$369.28	
	1550	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile STMI		5	Jun 16, 2025	SYSTEM	\$360.78	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$360.78	
					Construction Stockpile STMI - Total			\$360.78	
					1550 - Total			\$360.78	
	1560	SH-FLAT SHEET	Construction Stockpile STMI		5	Jun 16, 2025	SYSTEM	\$1,237.50	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$1,237.50	
					Construction Stockpile STMI - Total			\$1,237.50	



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0080	1560 - Total							\$1,237.50	
	1570	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile STMI		5	Jun 16, 2025	SYSTEM	\$100.80	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$100.80	
			Construction Stockpile STMI - Total		\$100.80				
	1570 - Total							\$100.80	
	JSL0080 - Total							\$7,334.94	
Overall - Total							(\$240,504.68)		



Contract Adjustments for Contract - 241115-F10

There are no contract adjustments to display for this contract.