



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on May 6, 2025

Pay Estimate Created Date: May 2, 2025

Progress Estimate Number 2	Contract ID 241115-F10 Prime Contractor Pace Construction Company, LLC	Pay Period Start April 16, 2025 Pay Period End May 1, 2025	Original Contract Amount \$4,100,000.00 Net Change Order Amount \$0.00 Current Contract Amount \$4,100,000.00
-------------------------------	---	---	--

Approval Date				By User
May 2, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by			schirj1
May 2, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			wolkt1
May 5, 2025	Reviewed and Approved at the Central Office Controllers Office Level by			ramses1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete	
October 31, 2025	October 31, 2025		23.63%	

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 4, 2024	December 4, 2024	
Letting Date	November 15, 2024	November 15, 2024	
Notice to Proceed Date	January 6, 2025	January 6, 2025	
Open to Traffic Date			
Work Began Date	April 14, 2025	April 14, 2025	

Contract Total Pay For Estimate No. 2

		This Estimate	Previous	To Date
241115-F10				
Total Posted Items Pay		\$723,376.55	\$245,617.45	\$968,994.00
Gross Item Adjustments		(\$177,807.00)	\$152,942.13	(\$24,864.87)
Incentive		\$0.00	\$0.00	\$0.00
Disincentive		\$0.00	\$0.00	\$0.00
Liquidated Damage		\$0.00	\$0.00	\$0.00
Other Contract Adjustments		\$0.00	\$0.00	\$0.00
			\$398,559.58	\$944,129.13
Contract Total Payable This Estimate:		\$545,569.55		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSL0080	1280	2159910	MISC.SHAPING SLOPES, CLASS III	100F	\$1,250.000	1.6	\$2,000.00
	1300	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	TONS	\$80.000	6,862.3	\$548,984.00
	1310	4071007	TACK COAT - NON-TRACKING	GAL	\$4.250	4,115	\$17,488.75
	1410	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$2.450	49,124	\$120,353.80
	1470	6061060	MGS GUARDRAIL	LF	\$28.000	187.5	\$5,250.00
	1480	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$34.000	150	\$5,100.00
	1490	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	EA	\$4,500.000	2	\$9,000.00
	1500	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,800.000	4	\$15,200.00
Project JSL0080 - Total							\$723,376.55
Overall - Total							\$723,376.55

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSL0080	1280	MISC.	Material			-1.6	\$1,250.00	(\$2,000.00)
	1280	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user estopn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	1.6	\$1,250.00	\$2,000.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 6, 2025

Pay Estimate Created Date: May 2, 2025

Progress Estimate Number 2		Contract ID Prime Contractor		241115-F10 Pace Construction Company, LLC	Pay Period Start Pay Period End	April 16, 2025 May 1, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount	\$4,100,000.00 \$0.00 \$4,100,000.00	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSL0080	1300	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Overrun				-2,055.4	\$80.00	(\$164,432.00)
	1300	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Fuel Price	BP1 AC INDEX from 4/15 to 4/26				\$5,266.58
	1320	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material				-2	\$3,000.00	(\$6,000.00)
	1320	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user estopn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		2	\$3,000.00	\$6,000.00
	1330	MISC.	Material				-0.5	\$4,802.00	(\$2,401.00)
	1330	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user estopn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		0.5	\$4,802.00	\$2,401.00
	1410	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	Overrun				-1,186	\$2.45	(\$2,905.70)
	1470	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$2,274.38)
	1480	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$2,221.50)
	1490	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$3,840.00)
	1500	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$7,400.00)
Total									(\$177,807.00)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on May 6, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSL0077	FAF-109-1 (30)	Coldmill, resurface and ADA improvements	109	ST LOUIS	from Manchester Road to Wild Horse Creek Rd. in Wildwood
JSL0080	FAS-S503 (052)	Coldmill and resurface	BA	ST LOUIS	from Route 109 north intersection to Route 109 south intersection, near Babler State Park

Totals by Job Numbers				
JSL0077		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$99,491.13	\$99,491.13
	Gross Item Pay	\$0.00	\$99,491.13	\$99,491.13
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
JSL0080		This Estimate	Previous	To Date
	Posted Item Pay	\$723,376.55	\$245,617.45	\$968,994.00
	Gross Item Adjustments	(\$177,807.00)	\$53,451.00	(\$124,356.00)
	Gross Item Pay	\$545,569.55	\$299,068.45	\$844,638.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 6, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSL0080, Item 2159910, Project Item Line Number 1280, Material Set 2159910, Material 3304AGBS - Aggregate Base JSP, Acceptance Action Generic 3304AGBS is insufficient.	Working with materials to complete exception	estopn1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0080, Item 6161098A, Project Item Line Number 1320, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Working with materials to complete exception.	estopn1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0080, Item 6169901, Project Item Line Number 1330, Material Set 6169901, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Working with materials to complete exception	estopn1	Overridden
Estimate Exception Type: Item Overrun: Contract 241115-F10, Contract Project JSL0080, Project Item Line Number 1300, Contract Line Item Number 1300, Item 4011209, Minor Item.	Waiting for Change Order	estopn1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 241115-F10, Contract Project JSL0080, Project Item Line Number 1410, Contract Line Item Number 1410, Item 6221001, Minor Item.	Waiting for Change Order	estopn1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 6, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-F10	JSL0077	0001	0010	2019919	MISC.CLEARING VEGETATION AND DEBRIS	0.20	0.00	0.20	ACRE	0.00	\$45,000.00	\$0.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$130,000.00	\$0.00
		0001	0030	2079909	MISC.LINEAR GRADING CLASS 2 MODIFIED	11.90	0.00	11.90	STA	0.00	\$1,400.00	\$0.00
		0001	0040	2159910	MISC.SHAPING SLOPES CLASS III - MODIFIED MATERIAL REQUIREMENT	19.00	0.00	19.00	100F	0.00	\$1,250.00	\$0.00
		0001	0050	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	226.00	0.00	226.00	SQYD	0.00	\$3.25	\$0.00
		0001	0060	3101003	GRAVEL (A)	211.00	0.00	211.00	SQYD	0.00	\$35.00	\$0.00
		0001	0070	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	663.80	0.00	663.80	TONS	0.00	\$105.00	\$0.00
		0001	0080	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	10,593.30	0.00	10,593.30	TONS	0.00	\$105.00	\$0.00
		0001	0090	4071007	TACK COAT - NON-TRACKING	615.00	0.00	615.00	GAL	0.00	\$4.25	\$0.00
		0001	0100	4079912	MISC.MODIFIED BONDED ASPHALTIC CONCRETE PAVEMENT	11,794.00	0.00	11,794.00	GAL	0.00	\$5.00	\$0.00
		0001	0110	5021311	CONCRETE PAVEMENT (11 IN. NON-REINFORCED 15 FT. JOINTS)	818.40	0.00	818.40	SQYD	0.00	\$145.00	\$0.00
		0001	0120	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	84.00	0.00	84.00	LF	0.00	\$82.50	\$0.00
		0001	0130	6081012	TRUNCATED DOMES	163.00	0.00	163.00	SQFT	0.00	\$25.50	\$0.00
		0001	0140	6083006	6 IN. CONCRETE MEDIAN STRIP	54.20	0.00	54.20	SQYD	0.00	\$185.00	\$0.00
		0001	0150	6086004	CONCRETE SIDEWALK, 4 IN.	151.50	0.00	151.50	SQYD	0.00	\$95.00	\$0.00
		0001	0160	6089902	MISC.10 FT WIDE ADA CURB RAMP	3.00	0.00	3.00	EA	0.00	\$5,000.00	\$0.00
		0001	0170	6089902	MISC.4 IN. BOLT DOWN BOLLARD	3.00	0.00	3.00	EA	0.00	\$3,600.00	\$0.00
		0001	0180	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	50.00	0.00	50.00	LF	0.00	\$120.00	\$0.00
		0001	0190	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	84.00	0.00	84.00	CUYD	0.00	\$25.00	\$0.00
		0001	0200	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	89.00	0.00	89.00	CUYD	0.00	\$25.00	\$0.00
		0001	0210	6096041	PLACING TYPE 1 ROCK DITCH LINER	84.00	0.00	84.00	CUYD	0.00	\$75.00	\$0.00
		0001	0220	6096042	PLACING TYPE 2 ROCK DITCH LINER	89.00	0.00	89.00	CUYD	0.00	\$75.00	\$0.00
		0001	0230	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	84.20	0.00	84.20	SQYD	0.00	\$375.00	\$0.00
		0001	0240	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	74.00	0.00	74.00	SQYD	0.00	\$20.00	\$0.00
		0001	0250	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	118.00	0.00	118.00	LF	0.00	\$56.00	\$0.00
		0001	0260	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	142.00	0.00	142.00	EA	0.00	\$4.90	\$0.00
		0001	0270	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$3,000.00	\$0.00
		0001	0280	6169901	MISC.TEMPORARY TRAFFIC CONTROL -	1.00	0.00	1.00	LS	0.00	\$22,029.00	\$0.00
		0001	0290	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$179,117.65	\$0.00
		0001	0300	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	237.00	0.00	237.00	LF	0.00	\$25.00	\$0.00
		0001	0310	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	11.00	0.00	11.00	LF	0.00	\$25.00	\$0.00
		0001	0320	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	29.00	0.00	29.00	EA	0.00	\$225.00	\$0.00
		0001	0330	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	5.00	0.00	5.00	EA	0.00	\$200.00	\$0.00
		0001	0340	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	9.00	0.00	9.00	EA	0.00	\$490.00	\$0.00
		0001	0350	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	13.00	0.00	13.00	EA	0.00	\$350.00	\$0.00
		0001	0360	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	149.00	0.00	149.00	EA	0.00	\$25.00	\$0.00
		0001	0370	6200045	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LT/RT FISH HOOK ARROW	3.00	0.00	3.00	EA	0.00	\$350.00	\$0.00
		0001	0380	6200048	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT FISH HOOK ARROW	4.00	0.00	4.00	EA	0.00	\$350.00	\$0.00
		0001	0390	6200051	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT FISH HOOK ARROW	12.00	0.00	12.00	EA	0.00	\$350.00	\$0.00
		0001	0400	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	50,755.00	0.00	50,755.00	LF	0.00	\$0.20	\$0.00
		0001	0410	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	55,594.00	0.00	55,594.00	LF	0.00	\$0.25	\$0.00
		0001	0420	6209901	MISC.TEMPORARY PAVEMENT MARKING	1.00	0.00	1.00	LS	0.00	\$1.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 6, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-F10	JSL0077	0001	0425	6209902	MISC.BIKE LANE SYMBOL PREFORMED THERMOPLASTIC PAVEMENT MARKING	12.00	0.00	12.00	EA	0.00	\$200.00	\$0.00
		0001	0430	6209902	MISC.BIKE LANE ARROW PREFORMED THERMOPLASTIC PAVEMENT MARKING	12.00	0.00	12.00	EA	0.00	\$200.00	\$0.00
		0001	0440	6209902	MISC.CURB REFLECTOR	6.00	0.00	6.00	EA	0.00	\$35.00	\$0.00
		0001	0450	6209902	MISC.ISLAND TUBULAR MARKER	6.00	0.00	6.00	EA	0.00	\$110.00	\$0.00
		0001	0460	6209902	MISC.PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN. WHITE MIDBLOCK - 10 FT.	52.00	0.00	52.00	EA	0.00	\$150.00	\$0.00
		0001	0470	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	104,442.00	0.00	104,442.00	SQYD	0.00	\$3.00	\$0.00
		0001	0480	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	516.00	0.00	516.00	SQYD	0.00	\$3.50	\$0.00
		0001	0490	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	150.00	0.00	150.00	STA	0.00	\$65.00	\$0.00
		0001	0500	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$1.00	\$0.00
		0001	0510	8031000A	TURF TYPE TALL FESCUE SODDING	100.00	0.00	100.00	SQYD	0.00	\$25.00	\$0.00
		0010	0520	6061060	MGS GUARDRAIL	525.00	0.00	525.00	LF	0.00	\$28.00	\$0.00
		0010	0530	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	2,588.00	0.00	2,588.00	LF	0.00	\$32.00	\$0.00
		0010	0540	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$4,000.00	\$0.00
		0010	0550	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	3.00	0.00	3.00	EA	0.00	\$4,000.00	\$0.00
		0010	0560	6061080	MGS END ANCHOR	3.00	0.00	3.00	EA	0.00	\$1,800.00	\$0.00
		0010	0570	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	22.00	0.00	22.00	EA	0.00	\$3,800.00	\$0.00
		0020	0580	9019902	MISC.103W TOP MOUNTED LED-A LUMINAIRE	7.00	0.00	7.00	EA	0.00	\$500.00	\$0.00
		0030	0590	9020213	SIGNAL HEAD, TYPE 3S	5.00	0.00	5.00	EA	0.00	\$936.00	\$0.00
		0030	0600	9020513	SIGNAL HEAD, TYPE 3B	10.00	0.00	10.00	EA	0.00	\$1,186.00	\$0.00
		0030	0610	9020514	SIGNAL HEAD, TYPE 4B	5.00	0.00	5.00	EA	0.00	\$1,329.00	\$0.00
		0030	0620	9020515	SIGNAL HEAD, TYPE 5B	1.00	0.00	1.00	EA	0.00	\$1,757.00	\$0.00
		0030	0630	9020833	SH-FLAT SHEET - SIGNAL SIGN	99.00	0.00	99.00	SQFT	0.00	\$40.00	\$0.00
		0030	0640	9020834	SIGNAL SIGN, MOUNTING HARDWARE	20.00	0.00	20.00	EA	0.00	\$220.00	\$0.00
		0030	0650	9022708	POST, SIGNAL 8 FT.	2.00	0.00	2.00	EA	0.00	\$1,112.00	\$0.00
		0030	0660	9023125	POST, TYPE CL, 25 FT. ARM OR 7.6 M ARM	2.00	0.00	2.00	EA	0.00	\$9,712.00	\$0.00
		0030	0670	9023135	POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	3.00	0.00	3.00	EA	0.00	\$11,386.00	\$0.00
		0030	0680	9023145	POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM	1.00	0.00	1.00	EA	0.00	\$12,824.00	\$0.00
		0030	0690	9023455	POST, TYPE BL, LONGEST ARM 55 FT.	1.00	0.00	1.00	EA	0.00	\$22,872.00	\$0.00
		0030	0700	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	2.00	0.00	2.00	EA	0.00	\$20,450.00	\$0.00
		0030	0710	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	43.00	0.00	43.00	LF	0.00	\$14.00	\$0.00
		0030	0720	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	207.00	0.00	207.00	LF	0.00	\$16.00	\$0.00
		0030	0730	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	544.00	0.00	544.00	LF	0.00	\$28.00	\$0.00
		0030	0740	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	420.00	0.00	420.00	LF	0.00	\$0.65	\$0.00
		0030	0750	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	170.00	0.00	170.00	LF	0.00	\$1.85	\$0.00
		0030	0760	9028302	CABLE, 12 AWG 2 CONDUCTOR	1,150.00	0.00	1,150.00	LF	0.00	\$2.00	\$0.00
		0030	0770	9028308	CABLE, 16 AWG 2 CONDUCTOR	1,090.00	0.00	1,090.00	LF	0.00	\$2.00	\$0.00
		0030	0780	9028310	CABLE, 16 AWG 5 CONDUCTOR	1,100.00	0.00	1,100.00	LF	0.00	\$2.25	\$0.00
		0030	0790	9028311	CABLE, 16 AWG 7 CONDUCTOR	4,330.00	0.00	4,330.00	LF	0.00	\$3.00	\$0.00
		0030	0800	9028811	PULL BOX, PREFORMED CLASS 2	8.00	0.00	8.00	EA	0.00	\$2,070.00	\$0.00
		0030	0810	9028812	PULL BOX, PREFORMED CLASS 3	2.00	0.00	2.00	EA	0.00	\$2,784.00	\$0.00
		0030	0820	9029100	BASE, CONCRETE	22.70	0.00	22.70	CUYD	0.00	\$2,500.00	\$0.00
		0030	0830	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE & PROGRAMMING	1.00	0.00	1.00	LS	0.00	\$11,200.00	\$0.00
		0030	0840	9029902	MISC.AUDIBLE PEDESTRIAN PUSHBUTTON AND SIGNING WITH VERBAL WALK MESSAGE	4.00	0.00	4.00	EA	0.00	\$785.00	\$0.00
		0030	0850	9029902	MISC.COMBINATION PAD MOUNTED 120V/240V POWER SUPPLY AND LIGHTING POWER SUPPLY WITH UPS	2.00	0.00	2.00	EA	0.00	\$22,000.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 6, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-F10	JSL0077	0030	0860	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	8.00	0.00	8.00	EA	0.00	\$669.00	\$0.00
		0030	0870	9029902	MISC.EMERGENCY VEHICLE PREEMPTION SYSTEM REINSTALLATION	2.00	0.00	2.00	EA	0.00	\$2,780.00	\$0.00
		0030	0880	9029902	MISC.EXTENSIONS FOR PUSHBUTTONS (14-IN. MAX)	3.00	0.00	3.00	EA	0.00	\$200.00	\$0.00
		0030	0890	9029902	MISC.INSTALL MODOT FURNISHED TRAFFIC SIGNAL CONTROLLER	2.00	0.00	2.00	EA	0.00	\$450.00	\$0.00
		0030	0900	9029902	MISC.NETWORK CONNECTED SIGNAL MONITOR	2.00	0.00	2.00	EA	0.00	\$1,402.00	\$0.00
		0030	0910	9029902	MISC.ST LOUIS DISTRICT TRAFFIC SIGNAL DETECTION SYSTEM	2.00	0.00	2.00	EA	0.00	\$48,000.00	\$0.00
		0040	0920	9031010	CONCRETE FOOTINGS, EMBEDDED	0.40	0.00	0.40	CUYD	0.00	\$8,000.00	\$0.00
		0040	0930	9031210	STRUCTURAL STEEL POSTS	350.00	0.00	350.00	LB	0.00	\$8.00	\$0.00
		0040	0940	9031270A	2 IN. PSST POST - 12 GA.	223.00	0.00	223.00	LF	0.00	\$32.00	\$0.00
		0040	0950	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	17.00	0.00	17.00	EA	0.00	\$250.00	\$0.00
		0040	0960	9035004A	SH-FLAT SHEET	265.00	0.00	265.00	SQFT	0.00	\$36.00	\$0.00
		0040	0970	9035011A	ST-STRUCTURAL	72.00	0.00	72.00	SQFT	0.00	\$40.00	\$0.00
		0040	0980	9035069A	SHF-FLAT SHEET FLUORESCENT	170.00	0.00	170.00	SQFT	0.00	\$40.00	\$0.00
		0050	0990	9109901	MISC.ITS ASSET MANAGEMENT TOOL	1.00	0.00	1.00	LS	0.00	\$450.00	\$0.00
		0050	1000	9109902	MISC.CCTV CAMERA ASSEMBLY	2.00	0.00	2.00	EA	0.00	\$6,066.00	\$0.00
		0050	1010	9109902	MISC.FIBER OPTIC FUSION SPLICE	4.00	0.00	4.00	EA	0.00	\$120.00	\$0.00
		0050	1020	9109902	MISC.INSTALL CCTV CAMERA ASSEMBLY	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00
		0050	1030	9109902	MISC.INSTALL MODOT FURNISHED IP ADDRESSABLE POWER STRIP	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00
		0050	1040	9109902	MISC.INSTALL NEW CONDUIT INTO EXISTING PULL BOX	3.00	0.00	3.00	EA	0.00	\$1,200.00	\$0.00
		0050	1050	9109902	MISC.INSTALL OR RELOCATE EXISTING COMMUNICATIONS EQUIPMENT	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0050	1060	9109902	MISC.ITS PULL BOX WITH CONCRETE PAD, PREFORMED CLASS 5	1.00	0.00	1.00	EA	0.00	\$2,350.00	\$0.00
		0050	1070	9109902	MISC.MODOT BURIED CABLE DRIVABLE DELINEATOR	4.00	0.00	4.00	EA	0.00	\$140.00	\$0.00
		0050	1080	9109902	MISC.SM FIBER OPTIC JUMPER	4.00	0.00	4.00	EA	0.00	\$20.00	\$0.00
		0050	1090	9109902	MISC.SM FIBER OPTIC PIGTAIL	4.00	0.00	4.00	EA	0.00	\$20.00	\$0.00
		0050	1100	9109902	MISC.WALL-MOUNT FIBER INTERCONNECT CENTER	2.00	0.00	2.00	EA	0.00	\$1,320.00	\$0.00
		0050	1110	9109903	MISC.CCTV Camera Cable	110.00	0.00	110.00	LF	0.00	\$2.20	\$0.00
		0050	1120	9109903	MISC.CONDUIT, HDPE, DRILL, 2"	102.00	0.00	102.00	LF	0.00	\$27.00	\$0.00
		0050	1130	9109903	MISC.CONDUIT, HDPE, TRENCH, 2"	38.00	0.00	38.00	LF	0.00	\$14.00	\$0.00
		0050	1140	9109903	MISC.FIBER OPTIC CABLE, 24 STRAND, SINGLE MODE	785.00	0.00	785.00	LF	0.00	\$2.50	\$0.00
		0051	1150	6069903	MISC.POWDER COATING GUARDRAIL (INCLUDES POSTS, END TERMINALS, END ANCHORS)	1,810.00	0.00	1,810.00	LF	0.00	\$16.50	\$0.00
		0052	1160	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	100.00	0.00	100.00	LF	0.00	\$14.00	\$0.00
		0052	1170	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	2.00	0.00	2.00	EA	0.00	\$7,800.00	\$0.00
		0052	1180	9019902	MISC.ILLUMINATED STREET NAME SIGN (LED)	8.00	0.00	8.00	EA	0.00	\$4,551.00	\$0.00
		0053	1190	9028302	CABLE, 12 AWG 2 CONDUCTOR	1,410.00	0.00	1,410.00	LF	0.00	\$2.00	\$0.00
		0053	1200	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT, CONTROLLER ENCLOSURE	2.00	0.00	2.00	EA	0.00	\$240.00	\$0.00
		0053	1210	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT, PAD MOUNTED POWER SUPPLY ENCLOSURE	2.00	0.00	2.00	EA	0.00	\$240.00	\$0.00
		0053	1220	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT, PEDESTAL (8')	5.00	0.00	5.00	EA	0.00	\$105.00	\$0.00
		0053	1230	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT, TYPE CL POST W/ 25' MAST ARM	2.00	0.00	2.00	EA	0.00	\$693.00	\$0.00
		0053	1240	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT, TYPE CL POST W/ 35' MAST ARM	3.00	0.00	3.00	EA	0.00	\$1,020.00	\$0.00
		0053	1250	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT, TYPE CL POST W/ 45' MAST ARM	1.00	0.00	1.00	EA	0.00	\$1,096.80	\$0.00
		0053	1260	9029902	MISC.POWDER COATING SIGNAL EQUIPMENTM TYPE BL POST W/ 45' (LEFT ARM) AND 55' (RIGHT ARM)	1.00	0.00	1.00	EA	0.00	\$2,133.60	\$0.00
Project JSL0077 - Total Value Posted to Date as of Report Generated Date												\$0.00
JSL0080	0001	1270	2022010	REMOVAL OF IMPROVEMENTS		1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 6, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-F10	JSL0080	0001	1280	2159910	MISC.SHAPING SLOPES, CLASS III	7.00	0.00	7.00	100F	1.60	\$1,250.00	\$2,000.00
		0001	1290	3105003	GRAVEL (A) OR CRUSHED STONE (B)	100.00	0.00	100.00	SQYD	0.00	\$45.00	\$0.00
		0001	1300	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	6,796.00	0.00	6,796.00	TONS	8,851.40	\$80.00	\$708,112.00
		0001	1310	4071007	TACK COAT - NON-TRACKING	6,249.00	0.00	6,249.00	GAL	5,277.00	\$4.25	\$22,427.25
		0001	1320	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	2.00	\$3,000.00	\$6,000.00
		0001	1330	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$4,802.00	\$2,401.00
		0001	1340	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$75,000.00	\$37,500.00
		0001	1350	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	48.00	0.00	48.00	LF	0.00	\$25.00	\$0.00
		0001	1360	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	3.00	0.00	3.00	EA	0.00	\$225.00	\$0.00
		0001	1370	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	1.00	0.00	1.00	EA	0.00	\$200.00	\$0.00
		0001	1380	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	30.00	0.00	30.00	EA	0.00	\$25.00	\$0.00
		0001	1390	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	35,426.00	0.00	35,426.00	LF	0.00	\$0.20	\$0.00
		0001	1400	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	28,577.00	0.00	28,577.00	LF	0.00	\$0.20	\$0.00
		0001	1410	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	62,489.00	0.00	62,489.00	SQYD	63,675.00	\$2.45	\$156,003.75
		0001	1420	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$1.00	\$0.00
		0001	1430	8051000A	SEEDING - COOL SEASON GRASSES	0.10	0.00	0.10	ACRE	0.00	\$40,000.00	\$0.00
		0001	1440	8061005	ROCK DITCH CHECK	50.00	0.00	50.00	LF	0.00	\$55.00	\$0.00
		0001	1450	8061016	SEDIMENT REMOVAL	5.00	0.00	5.00	CUYD	0.00	\$150.00	\$0.00
		0001	1460	8061019	SILT FENCE	520.00	0.00	520.00	LF	0.00	\$5.50	\$0.00
		0010	1470	6061060	MGS GUARDRAIL	1,150.00	0.00	1,150.00	LF	187.50	\$28.00	\$5,250.00
		0010	1480	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	150.00	0.00	150.00	LF	150.00	\$34.00	\$5,100.00
		0010	1490	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	4.00	0.00	4.00	EA	2.00	\$4,500.00	\$9,000.00
		0010	1500	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	16.00	0.00	16.00	EA	4.00	\$3,800.00	\$15,200.00
		0030	1510	9025020	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	22.00	0.00	22.00	LF	0.00	\$48.00	\$0.00
		0030	1520	9028500	CABLE, LOOP DETECTOR, IN DUCT	310.00	0.00	310.00	LF	0.00	\$7.00	\$0.00
		0030	1530	9028510	CABLE, LOOP DETECTOR, LEAD-IN	50.00	0.00	50.00	LF	0.00	\$2.00	\$0.00
		0040	1540	9031280	2.5 IN. PSST POST - 12 GA.	32.00	0.00	32.00	LF	0.00	\$36.00	\$0.00
		0040	1550	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	3.00	0.00	3.00	EA	0.00	\$300.00	\$0.00
		0040	1560	9035004A	SH-FLAT SHEET	125.00	0.00	125.00	SQFT	0.00	\$36.00	\$0.00
		0040	1570	9035069A	SHF-FLAT SHEET FLUORESCENT	9.00	0.00	9.00	SQFT	0.00	\$360.00	\$0.00
Project JSL0080 - Total Value Posted to Date as of Report Generated Date												\$968,994.00
241115-F10 Overall - Total Value Posted to Date as of Report Generated Date												\$968,994.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 6, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSL0080

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
1280	2159910	MISC. SHAPING SLOPES	4/29/25	5/1/25	0.80	100F	Rte BA at Bridge SE Quad.	99+45.8	LT	101+08.3	LT	
				5/1/25	0.80	100F	Rte BA at Bridge SW Quad.	102+40	LT	104+04.5	LT	
1300	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	4/16/25	5/1/25	2,149.10	TONS	SB Rte BA	100+80	RT	2+47	RT	
			4/18/25	5/1/25	2,268.00	TONS	NB Rte BA	2+47.33	LT	100+80	LT	
			4/21/25	5/1/25	2,060.90	TONS	NB Rte BA	103+26.6	LT	178+00	LT	
			4/23/25	5/1/25	71.30	TONS	Approaches on both sides of Rte BA	2+47	CL	178+00	CL	
			4/24/25	5/1/25	82.10	TONS	Approaches on both sides of Rte BA	2+47	CL	178+00	CL	
			4/25/25	5/1/25	26.50	TONS	Pond Rd Approach	110+00	RT			
			4/26/25	5/1/25	204.40	TONS	Approaches along Rte BA	2+47	RT	178+00	RT	79+15RT 28+00RT 123+40RT 133+50LT
1310	4071007	TACK COAT - NON-TRACKING	4/16/25	5/1/25	1,307.00	GAL	SB Rte BA	100+80	RT	2+47	RT	
			4/18/25	5/1/25	1,258.00	GAL	NB Rte BA	2+47.33	LT	100+80	LT	
			4/21/25	5/1/25	1,137.00	GAL	NB Rte BA	103+26.6	LT	178+00	LT	
			4/23/25	5/1/25	97.00	GAL	Approaches on both sides of Rte BA	2+47.33	CL	178+00	CL	
			4/24/25	5/1/25	170.00	GAL	Approaches on both sides of Rte BA	2+47	CL	178+00	CL	
			4/25/25	5/1/25	49.00	GAL	Pond Rd Approach	110+00	RT			
			4/26/25	5/1/25	97.00	GAL	RTE BA Approaches	2+47	RT	178+00	Lt	79+15RT 28+00RT 123+40RT 133+50LT
1410	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	4/16/25	5/1/25	16,495.00	SQYD	SB Rte BA	100+80	RT	2+47	RT	
			4/18/25	5/1/25	17,461.00	SQYD	NB Rte BA	2+47.33	LT	100+80	LT	
			4/21/25	5/1/25	15,168.00	SQYD	NB Rte BA	103+26.6	LT	178+00	LT	
1470	6061060	MGS GUARDRAIL	4/29/25	5/1/25	187.50	LF	Rte BA @ Box Culvert	86+66.5	LT	889+54	LT	
1480	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	4/29/25	5/1/25	75.00	LF	Rte BA Bridge SW Quad	102+40	LT	104+04.5	LT	
				5/1/25	75.00	LF	Rte BA at Bridge SE Quad.	99+45.8	LT	101+08.3	LT	
1490	6061081	MGS BR APP TRANSITION (THRIE-BEAM BRIDGE	4/29/25	5/1/25	1.00	EA	Rte BA Bridge SE Quad.	99+45.8	LT	101+08.3	LT	
				5/1/25	1.00	EA	Rte BA Bridge SW Quad.	102+40	LT	104+04.5	LT	
1500	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4/29/25	5/1/25	1.00	EA	RTE BA @ Bridge SW Quad.	102+40	LT	104+04.5	LT	
				5/1/25	1.00	EA	Rte BA @ Bridge SE Quad	99+45.8	LT	101+08.3	LT	
				5/1/25	2.00	EA	Rte BA @ Box Culvert	86+66.5	LT	89+54	LT	

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0077	0520	MGS GUARDRAIL	Construction Stockpile STMI		1	Apr 16, 2025	SYSTEM	\$6,368.25	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$6,368.25		
			Construction Stockpile STMI - Total			\$6,368.25			
			0520 - Total			\$6,368.25			
	0530	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMA		1	Apr 16, 2025	SYSTEM	\$28,694.38	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$28,694.38		
			Construction Stockpile STMA - Total			\$28,694.38			
			Construction Stockpile STMI		1	Apr 16, 2025	SYSTEM	\$9,626.50	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$9,626.50		
			Construction Stockpile STMI - Total			\$9,626.50			
			0530 - Total			\$38,320.88			
	0540	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		1	Apr 16, 2025	SYSTEM	\$6,944.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$6,944.00		
			Construction Stockpile STMI - Total			\$6,944.00			
			0540 - Total			\$6,944.00			
	0550	MGS VERTICAL CONCRETE BARRIER TRANSITION	Construction Stockpile STMI		1	Apr 16, 2025	SYSTEM	\$5,208.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$5,208.00		
			Construction Stockpile STMI - Total			\$5,208.00			
			0550 - Total			\$5,208.00			
	0560	MGS END ANCHOR	Construction Stockpile STMI		1	Apr 16, 2025	SYSTEM	\$1,950.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$1,950.00		
			Construction Stockpile STMI - Total			\$1,950.00			
			0560 - Total			\$1,950.00			
	0570	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Apr 16, 2025	SYSTEM	\$40,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$40,700.00		
			Construction Stockpile STMI - Total			\$40,700.00			
			0570 - Total			\$40,700.00			
	JSL0077 - Total								\$99,491.13
JSL0080	1280	MISC. SHAPING SLOPES	Material		2	May 2, 2025	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user estopn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					2	May 2, 2025	SYSTEM	(\$2,000.00)	
				- Total			\$0.00		
			Material - Total			\$0.00			
			1280 - Total			\$0.00			
	1300	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	FUEL	2	May 2, 2025	schirj1	\$5,266.58	BP1 AC INDEX from 4/15 to 4/26
					FUEL - Total			\$5,266.58	
			Other Item Adjustment - Total			\$5,266.58			
			Overrun	Overrun	2	May 2, 2025	SYSTEM	(\$164,432.00)	
					Overrun - Total			(\$164,432.00)	
			Overrun - Total			(\$164,432.00)			
			1300 - Total			(\$159,165.42)			
	1320	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Apr 16, 2025	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user estopn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					1	Apr 16, 2025	SYSTEM	(\$6,000.00)	



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JSL0080	1320	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		2	May 2, 2025	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user estopn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					2	May 2, 2025	SYSTEM	(\$6,000.00)			
				- Total					\$0.00		
				Material - Total					\$0.00		
			1320 - Total					\$0.00			
	1330	MISC.	Material		1	Apr 16, 2025	SYSTEM	\$2,401.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user estopn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					1	Apr 16, 2025	SYSTEM	(\$2,401.00)			
				2	May 2, 2025	SYSTEM	\$2,401.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user estopn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				2	May 2, 2025	SYSTEM	(\$2,401.00)				
				- Total					\$0.00		
				Material - Total					\$0.00		
	1330 - Total					\$0.00					
	1410	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	2	May 2, 2025	SYSTEM	(\$2,905.70)			
					Overrun - Total					(\$2,905.70)	
				Overrun - Total					(\$2,905.70)		
			1410 - Total					(\$2,905.70)			
	1470	MGS GUARDRAIL	Construction Stockpile		2	May 2, 2025	SYSTEM	(\$2,274.38)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total					(\$2,274.38)	
				Construction Stockpile - Total					(\$2,274.38)		
			Construction Stockpile STMI		1	Apr 16, 2025	SYSTEM	\$13,949.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total					\$13,949.50	
				Construction Stockpile STMI - Total					\$13,949.50		
	1470 - Total					\$11,675.12					
	1480	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		2	May 2, 2025	SYSTEM	(\$2,221.50)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total					(\$2,221.50)	
				Construction Stockpile - Total					(\$2,221.50)		
			Construction Stockpile STMI		1	Apr 16, 2025	SYSTEM	\$2,221.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total					\$2,221.50	
				Construction Stockpile STMI - Total					\$2,221.50		
	1480 - Total					\$0.00					
	1490	MGS BR APP TRANSITION (THRIE-BEAM BRIDGE)	Construction Stockpile		2	May 2, 2025	SYSTEM	(\$3,840.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total					(\$3,840.00)	
				Construction Stockpile - Total					(\$3,840.00)		
			Construction Stockpile STMI		1	Apr 16, 2025	SYSTEM	\$7,680.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total					\$7,680.00	
				Construction Stockpile STMI - Total					\$7,680.00		
	1490 - Total					\$3,840.00					
1500	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		2	May 2, 2025	SYSTEM	(\$7,400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total					(\$7,400.00)		
			Construction Stockpile - Total					(\$7,400.00)			
		Construction		1	Apr 16,	SYSTEM	\$29,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction			



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 241115-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0080	1500	TYPE A CRASHWORTHY END TERMINAL (MASH)	Stockpile STMI			2025			
				- Total				\$29,600.00	
			Construction Stockpile STMI - Total				\$29,600.00		
	1500 - Total							\$22,200.00	
JSL0080 - Total								(\$124,356.00)	
Overall - Total								(\$24,864.87)	



Contract Adjustments for Contract - 241115-F10

There are no contract adjustments to display for this contract.