



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on July 19, 2025

Pay Estimate Created Date: July 15, 2025

Progress Estimate Number	Contract ID	Pay Period Start	Original Contract Amount
4	241115-G04	May 16, 2025	\$8,360,162.00
	Prime Contractor	Pay Period End	Net Change Order Amount
	Blevins Asphalt Construction Company, Inc.	July 15, 2025	\$0.00
			Current Contract Amount
			\$8,360,162.00

Approval Date		By User
July 15, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	stewart2
July 16, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	fielda4
July 18, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025		2.45%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 4, 2024	December 4, 2024	
Letting Date	November 15, 2024	November 15, 2024	
Notice to Proceed Date	January 6, 2025	January 6, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 4			
	This Estimate	Previous	To Date
241115-G04			
Total Posted Items Pay	\$12,224.00	\$192,500.05	\$204,724.05
Gross Item Adjustments	\$0.00	\$64,133.80	\$64,133.80
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$256,633.85	\$268,857.85
Contract Total Payable This Estimate:	\$12,224.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSR0042	0230	6161005	CONSTRUCTION SIGNS	SQFT	\$6.500	96	\$624.00
	0270	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	EA	\$5,800.000	2	\$11,600.00

Project JSR0042 - Total \$12,224.00

Overall - Total \$12,224.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on July 19, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSR0042	FAF-160-1(077)	Resurface and ADA improvements	160	BARTON	from SE 30th Lane to Route 39 near Greenfield
JSR0163	FAF 0371 (42)	Coldmill and resurface	160	BARTON	from 0.1 mile west of NW 1 Lane in Lamar to SE 30th Lane
JSR0164	FAF 0391 (38)	Resurface	97	LAWRENCE	from Route 160 in Dade to Route 96 in Lawrence
Totals by Job Numbers					
JSR0042			This Estimate	Previous	To Date
	Posted Item Pay		\$12,224.00	\$56,250.05	\$68,474.05
	Gross Item Adjustments		\$0.00	\$48,213.20	\$48,213.20
	Gross Item Pay		\$12,224.00	\$104,463.25	\$116,687.25
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
JSR0163			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$114,500.00	\$114,500.00
	Gross Item Adjustments		\$0.00	\$15,920.60	\$15,920.60
	Gross Item Pay		\$0.00	\$130,420.60	\$130,420.60
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
JSR0164			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$21,750.00	\$21,750.00
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$0.00	\$21,750.00	\$21,750.00
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 19, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-G04	JSR0042	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$54,000.00	\$0.00
		0001	0020	2029903	MISC.SIDEWALK MANICURING	60.00	0.00	60.00	LF	0.00	\$20.50	\$0.00
		0001	0030	2063000	CLASS 3 EXCAVATION	39.00	0.00	39.00	CUYD	0.00	\$50.50	\$0.00
		0001	0040	2063300	CLASS 4 EXCAVATION	47.00	0.00	47.00	CUYD	0.00	\$60.50	\$0.00
		0001	0050	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	200.00	0.00	200.00	LF	0.00	\$30.50	\$0.00
		0001	0060	2129900	MISC.LINEAR GRADING CLASS 2 FOR SHOULDERS	2,465.00	0.00	2,465.00	100F	0.00	\$61.00	\$0.00
		0001	0070	2129900	MISC.MODIFIED LINEAR GRADING, CLASS 2	41.00	0.00	41.00	100F	0.00	\$900.00	\$0.00
		0001	0080	2159910	MISC.SHAPING SLOPES CLASS III - (MODIFIED MATERIAL REQUIREMENTS)	17.00	0.00	17.00	100F	0.00	\$1,250.00	\$0.00
		0001	0090	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	111.00	0.00	111.00	SQYD	0.00	\$18.50	\$0.00
		0001	0100	3049910	MISC.PERM. AGG. EDGE TREATMENT	5,252.80	0.00	5,252.80	TONS	0.00	\$18.00	\$0.00
		0001	0110	3105002	GRAVEL (A) OR CRUSHED STONE (B)	228.00	0.00	228.00	TONS	0.00	\$53.00	\$0.00
		0001	0120	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	10,501.10	0.00	10,501.10	TONS	0.00	\$67.85	\$0.00
		0001	0130	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	48,035.20	0.00	48,035.20	TONS	0.00	\$63.50	\$0.00
		0001	0140	4071005	TACK COAT	38,006.00	0.00	38,006.00	GAL	0.00	\$2.35	\$0.00
		0001	0150	4081018	PRIME-LIQUID ASPHALT MC 800	15,495.00	0.00	15,495.00	GAL	0.00	\$3.50	\$0.00
		0001	0160	6044011	PIPE COLLAR, TYPE A	8.00	0.00	8.00	EA	0.00	\$3,550.00	\$0.00
		0001	0170	6081010	CONCRETE CURB RAMP	55.60	0.00	55.60	SQYD	0.00	\$251.00	\$0.00
		0001	0180	6081012	TRUNCATED DOMES	100.00	0.00	100.00	SQFT	0.00	\$50.50	\$0.00
		0001	0190	6083003	3 IN. CONCRETE MEDIAN STRIP	84.20	0.00	84.20	SQYD	0.00	\$201.00	\$0.00
		0001	0200	6086004	CONCRETE SIDEWALK, 4 IN.	55.60	0.00	55.60	SQYD	0.00	\$111.00	\$0.00
		0001	0203	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	140.00	0.00	140.00	CUYD	0.00	\$50.50	\$0.00
		0001	0205	6096042	PLACING TYPE 2 ROCK DITCH LINER	140.00	0.00	140.00	CUYD	0.00	\$50.50	\$0.00
		0001	0210	6097000	ROCK LINING	220.00	0.00	220.00	CUYD	0.00	\$101.00	\$0.00
		0001	0220	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$1,650.00	\$0.00
		0001	0230	6161005	CONSTRUCTION SIGNS	2,710.00	0.00	2,710.00	SQFT	96.00	\$6.50	\$624.00
		0001	0240	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$101.00	\$0.00
		0001	0250	6161025	CHANNELIZER (TRIM-LINE)	250.00	0.00	250.00	EA	0.00	\$26.50	\$0.00
		0001	0260	6161030	TYPE 3 MOVEABLE BARRICADE	10.00	0.00	10.00	EA	0.00	\$151.00	\$0.00
		0001	0270	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	3.00	0.00	3.00	EA	2.00	\$5,800.00	\$11,600.00
		0001	0280	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	10.00	0.00	10.00	EA	0.00	\$100.50	\$0.00
		0001	0290	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	56.00	0.00	56.00	LF	0.00	\$100.50	\$0.00
		0001	0300	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$225,000.18	\$56,250.04
		0001	0310	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	76.00	0.00	76.00	LF	0.00	\$23.50	\$0.00
		0001	0320	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	82.00	0.00	82.00	LF	0.00	\$23.50	\$0.00
		0001	0330	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	2.00	0.00	2.00	EA	0.00	\$301.00	\$0.00
		0001	0340	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	4.00	0.00	4.00	EA	0.00	\$1,450.00	\$0.00
		0001	0350	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	25.00	0.00	25.00	EA	0.00	\$211.00	\$0.00
		0001	0360	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	315,870.00	0.00	315,870.00	LF	0.00	\$0.10	\$0.00
		0001	0370	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	199,940.00	0.00	199,940.00	LF	0.00	\$0.10	\$0.00
		0001	0380	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	286.00	0.00	286.00	LF	0.00	\$11.50	\$0.00
		0001	0390	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	10,779.00	0.00	10,779.00	SQYD	0.00	\$2.70	\$0.00
		0001	0400	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	10,515.00	0.00	10,515.00	SQYD	0.00	\$4.30	\$0.00
		0001	0410	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	2,572.90	0.00	2,572.90	STA	0.00	\$17.00	\$0.00
		0001	0420	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	1,286.70	0.00	1,286.70	STA	0.00	\$17.00	\$0.00
		0001	0430	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$16,000.00	\$0.00
		0001	0440	7034041	CLASS B-1 CONCRETE (CULVERTS)	56.70	0.00	56.70	CUYD	0.00	\$1,350.00	\$0.00
		0001	0450	7061030	REINFORCING STEEL (CULVERTS)	10,660.00	0.00	10,660.00	LB	0.00	\$3.10	\$0.00
		0001	0460	7250415	15 IN. PIPE GROUP C	39.00	0.00	39.00	LF	0.00	\$85.10	\$0.00
		0001	0470	7250418	18 IN. PIPE GROUP C	32.00	0.00	32.00	LF	0.00	\$101.00	\$0.00
		0001	0480	7250424	24 IN. PIPE GROUP C	19.00	0.00	19.00	LF	0.00	\$121.00	\$0.00
		0001	0490	7261030	30 IN. PIPE GROUP A	23.00	0.00	23.00	LF	0.00	\$151.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on July 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
241115-G04	JSR0042	0001	0500	7269902	MISC.34 IN. X 53 IN. HORIZONTAL ELLIPTICAL TAPERED END SECTION	2.00	0.00	2.00	EA	0.00	\$4,100.00	\$0.00		
		0001	0510	7269903	MISC.34 IN. X 53 IN. HORIZONTAL ELLIPTICAL PIPE	6.00	0.00	6.00	LF	0.00	\$301.00	\$0.00		
		0001	0520	7320630A	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	6.00	0.00	6.00	EA	0.00	\$1,805.00	\$0.00		
		0001	0530	7320815A	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	6.00	0.00	6.00	EA	0.00	\$401.00	\$0.00		
		0001	0540	7320818A	18 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	4.00	0.00	4.00	EA	0.00	\$501.00	\$0.00		
		0001	0550	7320824A	24 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$601.00	\$0.00		
		0001	0560	8025006	MULCHING	2.40	0.00	2.40	ACRE	0.00	\$1,600.00	\$0.00		
		0001	0570	8032000A	KENTUCKY BLUEGRASS SODDING	89.00	0.00	89.00	SQYD	0.00	\$92.00	\$0.00		
		0001	0580	8051000A	SEEDING - COOL SEASON GRASSES	2.40	0.00	2.40	ACRE	0.00	\$2,705.00	\$0.00		
		0001	0590	8061005	ROCK DITCH CHECK	12,290.00	0.00	12,290.00	LF	0.00	\$11.05	\$0.00		
		0001	0600	8061016	SEDIMENT REMOVAL	1,247.00	0.00	1,247.00	CUYD	0.00	\$9.30	\$0.00		
		0001	0610	8061019	SILT FENCE	1,775.00	0.00	1,775.00	LF	0.00	\$3.00	\$0.00		
		0010	0620	6061060	MGS GUARDRAIL	625.00	0.00	625.00	LF	0.00	\$25.10	\$0.00		
		0010	0630	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	12.00	0.00	12.00	EA	0.00	\$3,500.00	\$0.00		
		0010	0640	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$1,205.00	\$0.00		
		0010	0650	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	11.00	0.00	11.00	EA	0.00	\$3,010.00	\$0.00		
		0040	0660	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	2.00	0.00	2.00	EA	0.00	\$208.00	\$0.00		
		0040	0670	9031280	2.5 IN. PSST POST - 12 GA.	32.00	0.00	32.00	LF	0.00	\$17.10	\$0.00		
		0040	0680	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	2.00	0.00	2.00	EA	0.00	\$280.00	\$0.00		
		0070	0690	2161501	REMOVAL OF ASPHALT WEARING SURFACE	5,250.00	0.00	5,250.00	SQFT	0.00	\$0.80	\$0.00		
		0070	0700	4031050	OPTIONAL ASPHALTIC CONCRETE WEARING SURFACE (BRIDGES)	583.00	0.00	583.00	SQYD	0.00	\$30.00	\$0.00		
		0070	0710	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	0.00	\$355.00	\$0.00		
		Project JSR0042 - Total Value Posted to Date as of Report Generated Date												\$68,474.04
		JSR0163	0001	0720	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$4,250.00	\$0.00	
				0730	2159910	MISC.SHAPING SLOPES CLASS III - (MODIFIED MATERIAL REQUIREMENTS)	7.00	0.00	7.00	100F	0.00	\$1,250.00	\$0.00	
				0740	3105002	GRAVEL (A) OR CRUSHED STONE (B)	68.00	0.00	68.00	TONS	0.00	\$58.00	\$0.00	
				0750	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	7,151.50	0.00	7,151.50	TONS	0.00	\$64.75	\$0.00	
0760	4071005			TACK COAT	6,192.00	0.00	6,192.00	GAL	0.00	\$2.35	\$0.00			
0770	4133200			ULTRATHIN BONDED WEARING SURFACE, TYPE C	1,472.00	0.00	1,472.00	SQYD	0.00	\$27.00	\$0.00			
0780	4134000			BITUMINOUS FOG SEAL	2,289.00	0.00	2,289.00	GAL	0.00	\$4.35	\$0.00			
0790	6161005			CONSTRUCTION SIGNS	2,561.00	0.00	2,561.00	SQFT	0.00	\$6.50	\$0.00			
0800	6161008			ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$51.00	\$0.00			
0810	6161025			CHANNELIZER (TRIM-LINE)	250.00	0.00	250.00	EA	0.00	\$14.00	\$0.00			
0820	6161030			TYPE 3 MOVEABLE BARRICADE	2.00	0.00	2.00	EA	0.00	\$126.00	\$0.00			
0830	6161040			FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$651.00	\$0.00			
0840	6161099			CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	0.00	\$2,005.00	\$0.00			
0850	6181000			MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$66,000.00	\$16,500.00			
0860	6200015			PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	156.00	0.00	156.00	LF	0.00	\$20.05	\$0.00			
0870	6200018			PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	336.00	0.00	336.00	LF	0.00	\$20.05	\$0.00			
0880	6200021			PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	44.00	0.00	44.00	EA	0.00	\$186.00	\$0.00			
0890	6200024			PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	2.00	0.00	2.00	EA	0.00	\$181.00	\$0.00			
0900	6200030			PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	2.00	0.00	2.00	EA	0.00	\$330.00	\$0.00			
0910	6200033			PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00			
0920	6200036			PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	7.00	0.00	7.00	EA	0.00	\$465.00	\$0.00			
0930	6206000C			4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	26,931.00	0.00	26,931.00	LF	0.00	\$0.11	\$0.00			
0940	6206001C			4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	41,621.00	0.00	41,621.00	LF	0.00	\$0.10	\$0.00			
0950	6221001			COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	63,386.00	0.00	63,386.00	SQYD	0.00	\$1.81	\$0.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-G04	JSR0163	0001	0960	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$3,500.00	\$0.00
		0010	0970	6061060	MGS GUARDRAIL	150.00	0.00	150.00	LF	0.00	\$25.10	\$0.00
		0010	0980	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$3,500.00	\$0.00
		0010	0990	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,100.00	\$0.00
		0030	1000	9028500	CABLE, LOOP DETECTOR, IN DUCT	1,120.00	0.00	1,120.00	LF	0.00	\$6.20	\$0.00
		0030	1010	9029902	MISC.CONTRACTOR FURNISHED, CONTRACTOR INSTALLED RADAR DETECTION SYSTEM, 4 SENSOR	2.00	0.00	2.00	EA	2.00	\$49,000.00	\$98,000.00
Project JSR0163 - Total Value Posted to Date as of Report Generated Date												\$114,500.00
241115-G04	JSR0164	0001	1020	2129900	MISC.Linear Grading Class 2 for Shoulders	1,299.00	0.00	1,299.00	100F	0.00	\$58.00	\$0.00
		0001	1030	2129900	MISC.MODIFIED LINEAR GRADING, CLASS 2	124.00	0.00	124.00	100F	0.00	\$410.00	\$0.00
		0001	1040	3049910	MISC.PERM. AGG. EDGE TREATMENT	2,695.40	0.00	2,695.40	TONS	0.00	\$10.00	\$0.00
		0001	1050	3105002	GRAVEL (A) OR CRUSHED STONE (B)	250.00	0.00	250.00	TONS	0.00	\$46.00	\$0.00
		0001	1060	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	3,951.70	0.00	3,951.70	TONS	0.00	\$67.65	\$0.00
		0001	1070	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	21,559.90	0.00	21,559.90	TONS	0.00	\$62.35	\$0.00
		0001	1080	4071005	TACK COAT	19,710.00	0.00	19,710.00	GAL	0.00	\$2.35	\$0.00
		0001	1090	4081018	PRIME-LIQUID ASPHALT MC 800	7,951.00	0.00	7,951.00	GAL	0.00	\$3.60	\$0.00
		0001	1100	6161005	CONSTRUCTION SIGNS	2,573.00	0.00	2,573.00	SQFT	0.00	\$6.50	\$0.00
		0001	1110	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$51.00	\$0.00
		0001	1120	6161025	CHANNELIZER (TRIM-LINE)	100.00	0.00	100.00	EA	0.00	\$25.00	\$0.00
		0001	1130	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	0.00	\$4,000.00	\$0.00
		0001	1140	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$87,000.00	\$21,750.00
		0001	1150	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	47.00	0.00	47.00	LF	0.00	\$21.00	\$0.00
		0001	1160	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$1,250.00	\$0.00
		0001	1170	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	5.00	0.00	5.00	EA	0.00	\$201.00	\$0.00
		0001	1180	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	141,630.00	0.00	141,630.00	LF	0.00	\$0.11	\$0.00
		0001	1190	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	63,850.00	0.00	63,850.00	LF	0.00	\$0.13	\$0.00
		0001	1200	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	9,289.00	0.00	9,289.00	SQYD	0.00	\$2.80	\$0.00
		0001	1210	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,570.00	0.00	1,570.00	SQYD	0.00	\$7.00	\$0.00
		0001	1220	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,375.00	0.00	1,375.00	STA	0.00	\$11.45	\$0.00
		0001	1230	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	687.00	0.00	687.00	STA	0.00	\$17.00	\$0.00
		0001	1240	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$2,200.00	\$0.00
		0001	1250	8025006	MULCHING	2.30	0.00	2.30	ACRE	0.00	\$1,600.00	\$0.00
		0001	1260	8051000A	SEEDING - COOL SEASON GRASSES	2.30	0.00	2.30	ACRE	0.00	\$2,800.00	\$0.00
		0001	1270	8061005	ROCK DITCH CHECK	1,120.00	0.00	1,120.00	LF	0.00	\$11.10	\$0.00
		0001	1280	8061016	SEDIMENT REMOVAL	119.00	0.00	119.00	CUYD	0.00	\$11.00	\$0.00
		0001	1290	8061019	SILT FENCE	700.00	0.00	700.00	LF	0.00	\$2.95	\$0.00
		Project JSR0164 - Total Value Posted to Date as of Report Generated Date										
241115-G04 Overall - Total Value Posted to Date as of Report Generated Date												\$204,724.04



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 19, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSR0042

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0230	6161005	CONSTRUCTION SIGNS	7/9/25	7/15/25	1	96.00	SQFT	RT 160	0		1		
0270	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	6/23/25	7/15/25	1	2.00	EA	RT 160	0		1		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 19, 2025

Contract ID: 241115-G04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSR0042	0620	MGS GUARDRAIL	Construction Stockpile STMI		2	May 1, 2025	SYSTEM	\$7,687.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$7,687.50		
			Construction Stockpile STMI - Total				\$7,687.50			
			0620 - Total				\$7,687.50			
	0630	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		2	May 1, 2025	SYSTEM	\$21,813.60	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$21,813.60		
			Construction Stockpile STMI - Total				\$21,813.60			
			0630 - Total				\$21,813.60			
	0650	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	May 1, 2025	SYSTEM	\$18,712.10	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$18,712.10		
			Construction Stockpile STMI - Total				\$18,712.10			
			0650 - Total				\$18,712.10			
	JSR0042 - Total								\$48,213.20	
	JSR0163	0970	MGS GUARDRAIL	Construction Stockpile STMI		2	May 1, 2025	SYSTEM	\$1,845.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total				\$1,845.00	
Construction Stockpile STMI - Total				\$1,845.00						
0970 - Total				\$1,845.00						
0980		MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		2	May 1, 2025	SYSTEM	\$7,271.20	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$7,271.20		
			Construction Stockpile STMI - Total				\$7,271.20			
			0980 - Total				\$7,271.20			
0990		TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	May 1, 2025	SYSTEM	\$6,804.40	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$6,804.40		
			Construction Stockpile STMI - Total				\$6,804.40			
			0990 - Total				\$6,804.40			
JSR0163 - Total								\$15,920.60		
Overall - Total								\$64,133.80		



Contract Adjustments for Contract - 241115-G04

There are no contract adjustments to display for this contract.