



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on June 5, 2025

Pay Estimate Created Date: June 2, 2025

Progress Estimate Number 10	Contract ID 241115-G05	Prime Contractor Capital Paving & Construction, LLC	Pay Period Start May 16, 2025	Pay Period End June 1, 2025	Original Contract Amount \$1,598,000.00	Net Change Order Amount \$385,993.05	Current Contract Amount \$1,983,993.05
---------------------------------------	----------------------------------	---	---	---------------------------------------	---	--	--

Approval Date						By User	
June 2, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by					gwinc1	
June 2, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					evendj1	
June 4, 2025	Reviewed and Approved at the Central Office Controllers Office Level by					ramses1	

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
May 19, 2025	June 19, 2025		88.86%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 4, 2024	December 4, 2024	
Letting Date	November 15, 2024	November 15, 2024	
Notice to Proceed Date	January 6, 2025	January 6, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
241115-G05	Total Posted Items Pay	\$413,721.38	\$1,349,304.69
	Gross Item Adjustments	(\$178,488.63)	\$0.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
		\$1,349,304.69	\$1,584,537.44
Contract Total Payable This Estimate:		\$235,232.75	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSR0094	0080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$10.810	596	\$6,442.76
	0090	4133200	ULTRATHIN BONDED WEARING SURFACE, TYPE C	SQYD	\$10.830	11,897	\$128,844.51
	0100	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	SQYD	\$82.990	75	\$6,224.25
	0120	6083008	8 IN. CONCRETE MEDIAN STRIP	SQYD	\$80.610	1,520.600	\$122,575.57
	0220	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	LF	\$25.120	251	\$6,305.12
	0230	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	LF	\$25.120	64	\$1,607.68
	0240	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	EA	\$41.340	32	\$1,322.88
	0250	6205901A	4 IN. YELLOW CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	LF	\$0.370	638	\$236.06
	0260	6205902A	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	LF	\$0.410	7,199	\$2,951.59
	0270	6205903A	6 IN. YELLOW CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	LF	\$0.410	3,707	\$1,519.87
	0310	8025006	MULCHING	ACRE	\$1,644.670	2.400	\$3,947.21
	0320	8051000A	SEEDING - COOL SEASON GRASSES	ACRE	\$3,554.620	2.400	\$8,531.09
	0530	9031210	STRUCTURAL STEEL POSTS	LB	\$4.740	1,740	\$8,247.60
	0540	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	EA	\$255.900	2	\$511.80
	0550	9031280	2.5 IN. PSST POST - 12 GA.	LF	\$14.390	46	\$661.94
	0560	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	EA	\$426.500	1	\$426.50
	0570	9035004A	SH-FLAT SHEET	SQFT	\$19.830	187	\$3,708.21
	0580	9035011A	ST-STRUCTURAL	SQFT	\$25.590	212	\$5,425.08



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on June 5, 2025

Pay Estimate Created Date: June 2, 2025

Progress Estimate Number	Contract ID	241115-G05	Pay Period Start	May 16, 2025	Original Contract Amount	\$1,598,000.00
10	Prime Contractor	Capital Paving & Construction, LLC	Pay Period End	June 1, 2025	Net Change Order Amount	\$385,993.05
					Current Contract Amount	\$1,983,993.05

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSR0094	0590	9035069A	SHF-FLAT SHEET FLUORESCENT	SQFT	\$22.390	9	\$201.51
	5001	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	LF	\$0.340	6,360	\$2,162.40
	5003	6189902	MISC.Mobilization - Striping	EA	\$1,338.750	1	\$1,338.75
	5005	5029905	MISC.Red Tinted Truck Apron	SQYD	\$160.000	521	\$83,360.00
	5006	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$15.000	825	\$12,375.00
	5008	4019910	MISC.Cold Mix Asphalt	TONS	\$235.000	20.400	\$4,794.00

Project JSR0094 - Total	\$413,721.38
--------------------------------	---------------------

Overall - Total	\$413,721.38
------------------------	---------------------

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSR0094	0090	ULTRATHIN BONDED WEARING SURFACE, TYPE C	Material			-11,897	\$10.83	(\$128,844.51)
	0090	ULTRATHIN BONDED WEARING SURFACE, TYPE C	Other Item Adjustment	Asphalt Cement Price Adjustment	See attached sheet			\$520.20
	0090	ULTRATHIN BONDED WEARING SURFACE, TYPE C	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	5,206	(\$0.01)	(\$60.60)
	0090	ULTRATHIN BONDED WEARING SURFACE, TYPE C	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	6,691	(\$0.01)	(\$77.88)
	0120	8 IN. CONCRETE MEDIAN STRIP	Material			-620.59100	\$80.61	(\$50,025.84)

Total	(\$178,488.63)
--------------	-----------------------



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on June 5, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSR0094	FAF - 13-1(34)	Roundabout	13	STONE	at the intersection Route 160 near Reeds Spring
Totals by Job Numbers					
JSR0094			This Estimate	Previous	To Date
	Posted Item Pay		\$413,721.38	\$1,349,304.69	\$1,763,026.07
	Gross Item Adjustments		(\$178,488.63)	\$0.00	(\$178,488.63)
	Gross Item Pay		\$235,232.75	\$1,349,304.69	\$1,584,537.44
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 5, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSR0094, Item 4133200, Project Item Line Number 0090, Material Set 413320096, Material 0413UBWSACTC - Ultrathin Bonded Asph Wear Surf Type C, Acceptance Action Generic AspUBAWS is insufficient.	Contractor missing tests	gwinc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JSR0094, Item 6083008, Project Item Line Number 0120, Material Set 608300896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Contractor missing tests	gwinc1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-G05	JSR0094	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$2,715.28	\$0.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.60	\$48,959.61	\$29,375.77
		0001	0030	2035000	UNCLASSIFIED EXCAVATION	7,932.00	0.00	7,932.00	CUYD	7,932.00	\$15.68	\$124,373.76
		0001	0040	2035500	EMBANKMENT IN PLACE	10.00	0.00	10.00	CUYD	10.00	\$158.02	\$1,580.20
		0001	0050	2036000	COMPACTING EMBANKMENT	1,774.00	30.00	1,804.00	CUYD	1,804.00	\$14.49	\$26,139.96
		0001	0060	2037075	COMPACTING IN CUT	28.00	8.00	36.00	STA	30.00	\$957.84	\$28,735.20
		0001	0070	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	1.00	0.00	1.00	100F	0.00	\$1,233.18	\$0.00
		0001	0080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	4,882.00	2,388.00	7,270.00	SQYD	7,123.00	\$10.81	\$76,999.63
		0001	0090	4133200	ULTRATHIN BONDED WEARING SURFACE, TYPE C	11,897.00	0.00	11,897.00	SQYD	11,897.00	\$10.83	\$128,844.51
		0001	0100	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	4,438.40	1,075.00	5,513.40	SQYD	5,513.40	\$82.99	\$457,557.07
		0001	0110	6083003	3 IN. CONCRETE MEDIAN STRIP	1,182.60	-1,182.60	0.00	SQYD	0.00	\$46.94	\$0.00
		0001	0120	6083008	8 IN. CONCRETE MEDIAN STRIP	3,077.30	0.00	3,077.30	SQYD	1,520.60	\$80.61	\$122,575.57
		0001	0130	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.25	\$11,587.18	\$2,896.80
		0001	0140	6161005	CONSTRUCTION SIGNS	1,131.00	0.00	1,131.00	SQFT	1,118.00	\$7.84	\$8,765.12
		0001	0150	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$47.05	\$188.20
		0001	0160	6161025	CHANNELIZER (TRIM-LINE)	300.00	0.00	300.00	EA	300.00	\$12.55	\$3,765.00
		0001	0170	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	3.00	0.00	3.00	EA	3.00	\$3,920.82	\$11,762.46
		0001	0180	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	6.00	0.00	6.00	EA	6.00	\$1,568.33	\$9,409.98
		0001	0190	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$60,484.83	\$60,484.83
		0001	0200	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0001	0210	6191000	PAVEMENT EDGE TREATMENT	2,833.00	0.00	2,833.00	LF	2,833.00	\$2.32	\$6,572.56
		0001	0220	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	251.00	0.00	251.00	LF	251.00	\$25.12	\$6,305.12
		0001	0230	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	143.00	0.00	143.00	LF	64.00	\$25.12	\$1,607.68
		0001	0240	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	32.00	0.00	32.00	EA	32.00	\$41.34	\$1,322.88
		0001	0250	6205901A	4 IN. YELLOW CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	11,505.00	0.00	11,505.00	LF	638.00	\$0.37	\$236.06
		0001	0260	6205902A	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	7,199.00	0.00	7,199.00	LF	7,199.00	\$0.41	\$2,951.59
		0001	0270	6205903A	6 IN. YELLOW CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	3,707.00	0.00	3,707.00	LF	3,707.00	\$0.41	\$1,519.87
		0001	0280	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	7,171.00	0.00	7,171.00	SQYD	7,171.00	\$4.74	\$33,990.54
		0001	0290	6269905	MISC.TRANSVERSE RUMBLE STRIP	148.00	0.00	148.00	SQYD	0.00	\$69.17	\$0.00
		0001	0300	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.75	\$24,006.25	\$18,004.69
		0001	0310	8025006	MULCHING	0.90	1.50	2.40	ACRE	2.40	\$1,644.67	\$3,947.21
		0001	0320	8051000A	SEEDING - COOL SEASON GRASSES	0.90	1.50	2.40	ACRE	2.40	\$3,554.62	\$8,531.09
		0001	0330	8061005	ROCK DITCH CHECK	760.00	0.00	760.00	LF	436.00	\$12.73	\$5,550.28
		0001	0340	8061016	SEDIMENT REMOVAL	49.00	0.00	49.00	CUYD	0.00	\$27.14	\$0.00
		0001	0350	8061019	SILT FENCE	1,644.00	0.00	1,644.00	LF	693.00	\$3.02	\$2,092.86
		0020	0360	9011062	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2	8.00	0.00	8.00	EA	8.00	\$4,917.20	\$39,337.60
		0020	0370	9011064	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 3	5.00	0.00	5.00	EA	5.00	\$4,736.04	\$23,680.20
		0020	0380	9011106	BRACKET ARM, 6 FT. OR 1.8 M	2.00	0.00	2.00	EA	2.00	\$672.88	\$1,345.76
		0020	0390	9011115	BRACKET ARM, 15 FT. OR 4.6 M	11.00	0.00	11.00	EA	11.00	\$1,604.56	\$17,650.16
		0020	0400	9011312	LUMINAIRE, LED-B	13.00	0.00	13.00	EA	13.00	\$471.02	\$6,123.26
		0020	0410	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	1.00	0.00	1.00	EA	1.00	\$9,958.61	\$9,958.61
		0020	0420	9013004	CONDUIT, 4 IN. RIGID, IN TRENCH	118.00	0.00	118.00	LF	118.00	\$22.26	\$2,626.68
		0020	0430	9014004	CONDUIT, 4 IN. RIGID, PUSHED	235.00	0.00	235.00	LF	235.00	\$35.71	\$8,391.85
		0020	0440	9015010	TRENCHING TYPE I	2,536.00	175.00	2,711.00	LF	2,711.00	\$6.21	\$16,835.31
		0020	0450	9016120	PULL BOX, CONCRETE, STANDARD	10.00	0.00	10.00	EA	10.00	\$3,493.80	\$34,938.00
		0020	0460	9017008	CABLE, 8 AWG 1 CONDUCTOR	2,230.00	0.00	2,230.00	LF	2,230.00	\$1.55	\$3,456.50
		0020	0470	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	1,690.00	0.00	1,690.00	LF	1,690.00	\$1.14	\$1,926.60
		0020	0480	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	2,820.00	175.00	2,995.00	LF	2,995.00	\$5.43	\$16,262.85
		0020	0490	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	13.00	0.00	13.00	EA	13.00	\$2,707.05	\$35,191.65
		0020	0500	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	1.00	0.00	1.00	EA	1.00	\$9,963.78	\$9,963.78
		0020	0510	9028202	CABLE, 2 AWG 1 CONDUCTOR, POWER	100.00	0.00	100.00	LF	100.00	\$3.78	\$378.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-G05	JSR0094	0040	0520	9031010	CONCRETE FOOTINGS, EMBEDDED	3.10	0.00	3.10	CUYD	3.10	\$1,610.05	\$4,991.16
		0040	0530	9031210	STRUCTURAL STEEL POSTS	2,100.00	0.00	2,100.00	LB	2,100.00	\$4.74	\$9,954.00
		0040	0540	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	31.00	0.00	31.00	EA	11.00	\$255.90	\$2,814.90
		0040	0550	9031280	2.5 IN. PSST POST - 12 GA.	644.00	0.00	644.00	LF	327.00	\$14.39	\$4,705.53
		0040	0560	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	40.00	0.00	40.00	EA	20.00	\$426.50	\$8,530.00
		0040	0570	9035004A	SH-FLAT SHEET	257.00	0.00	257.00	SQFT	187.00	\$19.83	\$3,708.21
		0040	0580	9035011A	ST-STRUCTURAL	309.00	0.00	309.00	SQFT	212.00	\$25.59	\$5,425.08
		0040	0590	9035069A	SHF-FLAT SHEET FLUORESCENT	97.00	0.00	97.00	SQFT	9.00	\$22.39	\$201.51
		0001	5001	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	0.00	11,760.00	11,760.00	LF	11,760.00	\$0.34	\$3,998.40
		0001	5002	6208063	TEMPORARY PAVEMENT MARKING	0.00	4.00	4.00	EA	4.00	\$157.50	\$630.00
		0001	5003	6189902	MISC.Mobilization - Striping	0.00	2.00	2.00	EA	2.00	\$1,338.75	\$2,677.50
		0001	5004	2029905	MISC.Removal of Existing Concrete Pavement	0.00	2,070.00	2,070.00	SQYD	2,070.00	\$35.75	\$74,002.50
		0001	5005	5029905	MISC.Red Tinted Truck Apron	0.00	1,307.00	1,307.00	SQYD	1,307.00	\$160.00	\$209,120.00
		0001	5006	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	0.00	825.00	825.00	SQYD	825.00	\$15.00	\$12,375.00
		0001	5007	6161030	TYPE 3 MOVEABLE BARRICADE	0.00	4.00	4.00	EA	4.00	\$236.25	\$945.00
		0001	5008	4019910	MISC.Cold Mix Asphalt	0.00	20.40	20.40	TONS	20.40	\$235.00	\$4,794.00
Project JSR0094 - Total Value Posted to Date as of Report Generated Date												\$1,763,026.06
241115-G05 Overall - Total Value Posted to Date as of Report Generated Date												\$1,763,026.06



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 5, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSR0094

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	5/16/25	5/30/25	75.00	SQYD	Dogwood Tree					
			5/19/25	5/30/25	521.00	SQYD	North and SE Truck apron					
0090	4133200	ULTRATHIN BONDED WEARING SURFACE, TYPE C	5/29/25	5/30/25	6,691.00	SQYD	All of 13 and circular roadway					
			5/30/25	6/2/25	5,206.00	SQYD	Dogwood and 160					
0100	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINF.	5/16/25	5/30/25	75.00	SQYD	Dogwood Tree					
0120	6083008	8 IN. CONCRETE MEDIAN STRIP	5/21/25	5/30/25	380.00	SQYD	half of east side of center island in alternating 11ft strips					
			5/22/25	5/30/25	380.30	SQYD	Remainder of east half of center island					
			5/28/25	5/30/25	380.00	SQYD	half of west side center island					
			5/30/25	6/2/25	380.30	SQYD	west center island					
0220	6200015	PREF THERMO PVMT MARK, 24 IN WHIT	5/30/25	6/2/25	251.00	LF	All project locations					
0230	6200018	PREF THERMO PVMT MARK, 24 IN YELLOW	5/30/25	6/2/25	64.00	LF	West and East Leg					
0240	6200042	PREF THERMO PVMT MARK, YIELD TRIAN	5/30/25	6/2/25	32.00	EA	All project locations					
0250	6205901A	4 IN. YELLOW CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	5/30/25	6/2/25	638.00	LF	All project locations					
0260	6205902A	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	5/30/25	6/2/25	7,199.00	LF	All project locations					
0270	6205903A	6 IN. YELLOW CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	5/30/25	6/2/25	3,707.00	LF	All project locations					
0310	8025006	MULCHING	5/17/25	5/30/25	2.40	ACRE	proj wide					
0320	8051000A	SEEDING - COOL SEASON GRASSES	5/16/25	5/30/25	2.40	ACRE	Proj wide					
0530	9031210	STRUCTURAL STEEL POSTS	5/29/25	5/30/25	1,740.00	LB	Signs 6, 19, 34					
0540	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	5/29/25	5/30/25	2.00	EA	11 total, signs 1,2,5,8,17,22,25,27,31,37					
0550	9031280	2.5 IN. PSST POST - 12 GA.	5/29/25	5/30/25	46.00	LF	1,2,4,5,7,8,17,18,21-23,25,27,29,31,33,36-38					
0560	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	5/29/25	5/30/25	1.00	EA	20 to date, all but #3, 9-16, 20, 24, 26, 28, 30, 32, 35					
0570	9035004A	SH-FLAT SHEET	5/29/25	5/30/25	187.00	SQFT	all but #3, 9-16, 20, 24, 26, 28, 30, 32, 35					
0580	9035011A	ST-STRUCTURAL	5/29/25	5/30/25	212.00	SQFT	all but #3, 9-16, 20, 24, 26, 28, 30, 32, 35					
0590	9035069A	SHF-FLAT SHEET FLUORESCENT	5/29/25	5/30/25	9.00	SQFT	all but #3, 9-16, 20, 24, 26, 28, 30, 32, 35					
5001	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	5/29/25	5/30/25	6,360.00	LF	Temp stripe into roundabout configuration and removal of conflicting existing stripe					
5003	6189902	MISC.	5/29/25	5/30/25	1.00	EA	Mob for temp striping into roundabout config					
5005	5029905	MISC.	5/19/25	5/30/25	521.00	SQYD	North and SE sections					
5006	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5/28/25	5/30/25	825.00	SQYD	Dogwood and 160/248					
5008	4019910	MISC.	5/29/25	5/30/25	20.40	TONS	Temporary wedge in Dogwood Tree Rd for traffic shift					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Jun 5, 2025

Contract ID: 241115-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSR0094	0090	ULTRATHIN BONDED WEARING SURFACE, TYPE C	Material		10	Jun 2, 2025	SYSTEM	(\$128,844.51)	
				- Total				(\$128,844.51)	
			Material - Total				(\$128,844.51)		
			Other Item Adjustment	ACAD	10	Jun 2, 2025	gwinc1	\$520.20	See attached sheet
				ACAD - Total				\$520.20	
			Other Item Adjustment - Total				\$520.20		
			Price FUEL		10	Jun 2, 2025	SYSTEM	(\$138.48)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total				(\$138.48)	
			Price FUEL - Total				(\$138.48)		
			0090 - Total				(\$128,462.79)		
	0100	CONCRETE PAVEMENT (9 1/2 IN. NON-REINF,	Material		6	Apr 2, 2025	SYSTEM	(\$111,754.33)	
					6	Apr 2, 2025	SYSTEM	\$111,754.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gwinc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00		
			Material - Total				\$0.00		
	0100 - Total				\$0.00				
	0120	8 IN. CONCRETE MEDIAN STRIP	Material		10	Jun 2, 2025	SYSTEM	(\$50,025.84)	
				- Total				(\$50,025.84)	
			Material - Total				(\$50,025.84)		
	0120 - Total				(\$50,025.84)				
	0360	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT	Construction Stockpile		8	May 2, 2025	SYSTEM	(\$11,777.78)	Payment Estimate Item Adjustment generated Stockpile Transaction
					9	May 16, 2025	SYSTEM	(\$5,182.22)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$16,960.00)		
			Construction Stockpile - Total				(\$16,960.00)		
			Construction Stockpile STMI		7	Apr 16, 2025	SYSTEM	\$16,960.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$16,960.00	
			Construction Stockpile STMI - Total				\$16,960.00		
	0360 - Total				\$0.00				
	0370	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT	Construction Stockpile		8	May 2, 2025	SYSTEM	(\$10,035.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$10,035.00)	
			Construction Stockpile - Total				(\$10,035.00)		
			Construction Stockpile STMI		7	Apr 16, 2025	SYSTEM	\$10,035.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$10,035.00	
	Construction Stockpile STMI - Total				\$10,035.00				
	0370 - Total				\$0.00				
	0380	BRACKET ARM, 6 FT. OR 1.8 M	Construction Stockpile		8	May 2, 2025	SYSTEM	(\$422.22)	Payment Estimate Item Adjustment generated Stockpile Transaction
					9	May 16, 2025	SYSTEM	(\$337.78)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$760.00)		
			Construction Stockpile - Total				(\$760.00)		
			Construction Stockpile STMI		7	Apr 16, 2025	SYSTEM	\$760.00	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total				\$760.00				



Line Item Adjustments by Estimate

Jun 5, 2025

Contract ID: 241115-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSR0094	0380	BRACKET ARM, 6 FT. OR 1.8 M	Construction Stockpile STMI - Total					\$760.00		
	0380 - Total							\$0.00		
	0390	BRACKET ARM, 15 FT. OR 4.6 M	Construction Stockpile		8	May 2, 2025	SYSTEM	(\$9,370.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					9	May 16, 2025	SYSTEM	(\$937.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					(\$10,307.00)	
				Construction Stockpile - Total					(\$10,307.00)	
			Construction Stockpile STMI		7	Apr 16, 2025	SYSTEM	\$10,307.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$10,307.00	
			Construction Stockpile STMI - Total					\$10,307.00		
			0390 - Total							\$0.00
	5005	MISC.	Material		8	May 2, 2025	SYSTEM	(\$40,000.00)		
					8	May 2, 2025	SYSTEM	\$40,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user gwinc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				- Total					\$0.00	
			Material - Total					\$0.00		
			5005 - Total							\$0.00
	JSR0094 - Total								(\$178,488.63)	
	Overall - Total								(\$178,488.63)	



Contract Adjustments for Contract - 241115-G05

There are no contract adjustments to display for this contract.