



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 1, 2026

|                          |    |                  |                                    |                  |                    |                          |                |
|--------------------------|----|------------------|------------------------------------|------------------|--------------------|--------------------------|----------------|
| Progress Estimate Number | 36 | Contract ID      | 241115-G10                         | Pay Period Start | September 16, 2026 | Original Contract Amount | \$9,700,000.00 |
|                          |    | Prime Contractor | Capital Paving & Construction, LLC | Pay Period End   | October 1, 2026    | Net Change Order Amount  | \$44,377.76    |
|                          |    |                  |                                    |                  |                    | Current Contract Amount  | \$9,744,377.76 |

|                 |                                                                                          |         |
|-----------------|------------------------------------------------------------------------------------------|---------|
| Approval Date   |                                                                                          | By User |
| October 1, 2026 | Generated and Approved (and should be considered Draft) at the Project Office Level by   | tropeb1 |
| October 2, 2026 | Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by | gwinc1  |
| October 5, 2026 | Reviewed and Approved at the Central Office Controllers Office Level by                  | hannos1 |

|                          |                         |                        |                                       |
|--------------------------|-------------------------|------------------------|---------------------------------------|
| Original Completion Date | Current Completion Date | Actual Completion Date | % of Current Contract Amount Complete |
| December 1, 2026         | December 1, 2026        |                        | 75.93%                                |

| Contract Informational Dates |                          |                         | Milestones                       |
|------------------------------|--------------------------|-------------------------|----------------------------------|
| Date Description             | Original Completion Date | Current Completion Date | No Milestones Exist for Contract |
| Acceptance Date              |                          |                         |                                  |
| Awarded Date                 | December 4, 2024         | December 4, 2024        |                                  |
| Letting Date                 | November 15, 2024        | November 15, 2024       |                                  |
| Notice to Proceed Date       | January 6, 2025          | January 6, 2025         |                                  |
| Work Began Date              | April 14, 2025           | April 14, 2025          |                                  |

| Contract Total Pay For Estimate No. 36 |                |                |                |
|----------------------------------------|----------------|----------------|----------------|
|                                        | This Estimate  | Previous       | To Date        |
| 241115-G10                             |                |                |                |
| Total Posted Items Pay                 | \$348,226.84   | \$7,050,415.45 | \$7,398,642.29 |
| Gross Item Adjustments                 | (\$154,162.96) | (\$129,678.04) | (\$283,841.00) |
| Incentive                              | \$0.00         | \$0.00         | \$0.00         |
| Disincentive                           | \$0.00         | \$0.00         | \$0.00         |
| Liquidated Damage                      | \$0.00         | \$0.00         | \$0.00         |
| Other Contract Adjustments             | \$0.00         | \$0.00         | \$0.00         |
|                                        |                | \$6,920,737.41 | \$7,114,801.29 |
| Contract Total Payable This Estimate:  | \$194,063.88   |                |                |

Items Paid This Estimate Period

| Project Number | Line Number | Item Code | Item Description                                             | Unit | Unit Price  | Current Installed Qty | Current Installed Amount |
|----------------|-------------|-----------|--------------------------------------------------------------|------|-------------|-----------------------|--------------------------|
| JSR0095        | 0120        | 3040506   | TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)                      | SQYD | \$11.000    | 4,130.350             | \$45,433.85              |
|                | 0220        | 5021310   | CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)      | SQYD | \$70.250    | 2,955.900             | \$207,651.98             |
|                | 0240        | 5029905   | MISC.8" RED TINT CONCRETE TRUCK APRON                        | SQYD | \$96.150    | 457.230               | \$43,962.66              |
|                | 0270        | 6044011   | PIPE COLLAR, TYPE A                                          | EA   | \$1,575.000 | 2                     | \$3,150.00               |
|                | 0850        | 7250418   | 18 IN. PIPE GROUP C                                          | LF   | \$93.500    | 54                    | \$5,049.00               |
|                | 0890        | 7261030   | 30 IN. PIPE GROUP A                                          | LF   | \$105.000   | 138                   | \$14,490.00              |
|                | 0900        | 7261036   | 36 IN. PIPE GROUP A                                          | LF   | \$142.000   | 164                   | \$23,288.00              |
|                | 0940        | 7320630A  | 30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION      | EA   | \$820.000   | 2                     | \$1,640.00               |
|                | 0950        | 7320636A  | 36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION      | EA   | \$820.000   | 3                     | \$2,460.00               |
|                | 0970        | 7320818A  | 18 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION      | EA   | \$175.000   | 2                     | \$350.00                 |
|                | 1270        | 9015010   | TRENCHING TYPE I                                             | LF   | \$5.940     | 65                    | \$386.10                 |
|                | 1330        | 9017407   | CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG | LF   | \$4.870     | 75                    | \$365.25                 |

|                         |              |
|-------------------------|--------------|
| Project JSR0095 - Total | \$348,226.84 |
| Overall - Total         | \$348,226.84 |

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

| Project Number | Line No. | Item Description | Adjustment Type       | Other Item Adjustment Type | Comments                                                                                  | Adjustment Quantity | Line Item Adjustment Unit Price | Adjustment amount |
|----------------|----------|------------------|-----------------------|----------------------------|-------------------------------------------------------------------------------------------|---------------------|---------------------------------|-------------------|
| JSR0095        | 0200     | MISC.            | Other Item Adjustment | Fuel Price                 | Fuel adjustment for Line 0200 on north 97 in September 2026. This fuel adjustment applies |                     |                                 | \$9,233.36        |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 1, 2026

| <b>Progress Estimate Number</b><br>36 |          | <b>Contract ID</b><br>241115-G10                        | <b>Prime Contractor</b><br>Capital Paving & Construction, LLC |                                 | <b>Pay Period Start</b><br>September 16, 2026                                                                                                                                                                                                                               | <b>Pay Period End</b><br>October 1, 2026 | <b>Original Contract Amount</b><br>\$9,700,000.00 | <b>Net Change Order Amount</b><br>\$44,377.76 | <b>Current Contract Amount</b><br>\$9,744,377.76 |
|---------------------------------------|----------|---------------------------------------------------------|---------------------------------------------------------------|---------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------------|-----------------------------------------------|--------------------------------------------------|
| Project Number                        | Line No. | Item Description                                        | Adjustment Type                                               | Other Item Adjustment Type      | Comments                                                                                                                                                                                                                                                                    | Adjustment Quantity                      | Line Item Adjustment Unit Price                   | Adjustment amount                             |                                                  |
| JSR0095                               |          |                                                         |                                                               |                                 | to work done in the previous estimate period (Estimate 0035). See associated fuel adjustment sheet.                                                                                                                                                                         |                                          |                                                   |                                               |                                                  |
|                                       | 0200     | MISC.                                                   | Other Item Adjustment                                         | Asphalt Cement Price Adjustment | Asphalt content adjustment for Line 0200 optional asphalt pavement on the north side of the 97 intersection in September of 2026. This asphalt content adjustment applies to work done in the previous estimate period (Estimate 0035). See associated AC adjustment sheet. |                                          |                                                   | \$5,785.66                                    |                                                  |
|                                       | 0220     | CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS) | Material                                                      |                                 |                                                                                                                                                                                                                                                                             | -6,288.55200                             | \$70.25                                           | (\$441,770.78)                                |                                                  |
|                                       | 0220     | CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS) | MaterialCredit                                                |                                 |                                                                                                                                                                                                                                                                             | 3,332.65200                              | \$70.25                                           | \$234,118.80                                  |                                                  |
|                                       | 0890     | 30 IN. PIPE GROUP A                                     | MaterialCredit                                                |                                 |                                                                                                                                                                                                                                                                             | 138                                      | \$105.00                                          | \$14,490.00                                   |                                                  |
|                                       | 0900     | 36 IN. PIPE GROUP A                                     | MaterialCredit                                                |                                 |                                                                                                                                                                                                                                                                             | 140                                      | \$142.00                                          | \$19,880.00                                   |                                                  |
|                                       | 0940     | 30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION | MaterialCredit                                                |                                 |                                                                                                                                                                                                                                                                             | 2                                        | \$820.00                                          | \$1,640.00                                    |                                                  |
|                                       | 0950     | 36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION | MaterialCredit                                                |                                 |                                                                                                                                                                                                                                                                             | 3                                        | \$820.00                                          | \$2,460.00                                    |                                                  |
| <b>Total</b>                          |          |                                                         |                                                               |                                 |                                                                                                                                                                                                                                                                             |                                          |                                                   | <b>(\$154,162.96)</b>                         |                                                  |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on October 6, 2026

| Contract Project Information |                            |                           |                |                |                                                                                                |
|------------------------------|----------------------------|---------------------------|----------------|----------------|------------------------------------------------------------------------------------------------|
| Project Number               | Federal Proj. Number       | Project Description       | Route          | County         | Location of Work                                                                               |
| JSR0095                      | FAF-60-1(56)               | Intersection improvements | 60             | NEWTON         | at Route Y/CC, at Hammer Road, at Oak Ridge Drive, at Route HH, at Routes M/W, and at Route 97 |
| Totals by Job Numbers        |                            |                           |                |                |                                                                                                |
| JSR0095                      |                            |                           | This Estimate  | Previous       | To Date                                                                                        |
|                              | Posted Item Pay            |                           | \$348,226.84   | \$7,050,415.45 | \$7,398,642.29                                                                                 |
|                              | Gross Item Adjustments     |                           | (\$154,162.96) | (\$129,678.04) | (\$283,841.00)                                                                                 |
|                              | Gross Item Pay             |                           | \$194,063.88   | \$6,920,737.41 | \$7,114,801.29                                                                                 |
|                              | Incentive                  |                           | \$0.00         | \$0.00         | \$0.00                                                                                         |
|                              | Disincentive               |                           | \$0.00         | \$0.00         | \$0.00                                                                                         |
|                              | Liquidated Damages         |                           | \$0.00         | \$0.00         | \$0.00                                                                                         |
|                              | Other Contract Adjustments |                           | \$0.00         | \$0.00         | \$0.00                                                                                         |



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on October 6, 2026

**Exceptions (Discrepancies) This Estimate Period**

| Exceptions / Discrepancies                                                                                                                                                                                                                                | Explanation                                                                                                                        | Entered By | Status       |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|------------|--------------|
| Estimate Exception Type: Insufficient Materials: Project JSR0095, Item 5021310, Project Item Line Number 0220, Material Set 502131096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient. | Waiting for contractor to submit material tests.                                                                                   | tropeb1    | Acknowledged |
| Estimate Exception Type: Insufficient Materials: Project JSR0095, Item 5021310, Project Item Line Number 0220, Material Set 502131096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.  | Waiting for contractor to submit material tests.                                                                                   | tropeb1    | Acknowledged |
| Estimate Exception Type: Item Overrun: Contract 241115-G10, Contract Project JSR0095, Project Item Line Number 0460, Contract Line Item Number 0460, Item 6161025, Minor Item.                                                                            | This overrun will be addressed on the next change order, which will be submitted once the current change order has been processed. | tropeb1    | Acknowledged |
| Estimate Exception Type: Item Overrun: Contract 241115-G10, Contract Project JSR0095, Project Item Line Number 0210, Contract Line Item Number 0210, Item 4071005, Minor Item.                                                                            | This overrun will be addressed on the next change order, which will be submitted once the current change order has been processed. | tropeb1    | Acknowledged |



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract ID | Project No. | Category | Line No. | Item Code | Description                                                                           | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price   | Total Value POSTED To Date (See report generated date) |
|-------------|-------------|----------|----------|-----------|---------------------------------------------------------------------------------------|--------------|------------------|------------------------|------|---------------------------|--------------|--------------------------------------------------------|
| 241115-G10  | JSR0095     | 0001     | 0010     | 2013000   | CLEARING AND GRUBBING                                                                 | 1.00         | 0.00             | 1.00                   | ACRE | 1.00                      | \$2,625.00   | \$2,625.00                                             |
|             |             | 0001     | 0020     | 2022010   | REMOVAL OF IMPROVEMENTS                                                               | 1.00         | 0.00             | 1.00                   | LS   | 0.65                      | \$145,000.00 | \$94,250.00                                            |
|             |             | 0001     | 0030     | 2035000   | UNCLASSIFIED EXCAVATION                                                               | 53,236.00    | 0.00             | 53,236.00              | CUYD | 43,540.60                 | \$13.75      | \$598,683.25                                           |
|             |             | 0001     | 0040     | 2035500   | EMBANKMENT IN PLACE                                                                   | 20,547.00    | 0.00             | 20,547.00              | CUYD | 16,648.00                 | \$9.00       | \$149,832.00                                           |
|             |             | 0001     | 0050     | 2036000   | COMPACTING EMBANKMENT                                                                 | 25,284.00    | 0.00             | 25,284.00              | CUYD | 18,566.70                 | \$4.85       | \$90,048.50                                            |
|             |             | 0001     | 0060     | 2051010   | MODIFIED SUBGRADE                                                                     | 61,168.00    | 0.00             | 61,168.00              | SQYD | 0.00                      | \$6.00       | \$0.00                                                 |
|             |             | 0001     | 0070     | 2063000   | CLASS 3 EXCAVATION                                                                    | 616.00       | 0.00             | 616.00                 | CUYD | 61.26                     | \$56.75      | \$3,476.50                                             |
|             |             | 0001     | 0080     | 2063300   | CLASS 4 EXCAVATION                                                                    | 46.00        | 0.00             | 46.00                  | CUYD | 46.00                     | \$280.00     | \$12,880.00                                            |
|             |             | 0001     | 0090     | 2063500   | CULVERT CLEANOUT                                                                      | 9.00         | 0.00             | 9.00                   | EA   | 2.00                      | \$1,650.00   | \$3,300.00                                             |
|             |             | 0001     | 0100     | 2071000   | LINEAR GRADING CLASS 1                                                                | 4.50         | 0.00             | 4.50                   | STA  | 0.00                      | \$1,300.00   | \$0.00                                                 |
|             |             | 0001     | 0110     | 3040504   | TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)                                               | 6,886.00     | 0.00             | 6,886.00               | SQYD | 6,305.00                  | \$7.60       | \$47,918.00                                            |
|             |             | 0001     | 0120     | 3040506   | TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)                                               | 58,937.00    | 0.00             | 58,937.00              | SQYD | 55,799.33                 | \$11.00      | \$613,792.63                                           |
|             |             | 0001     | 0130     | 3105003   | GRAVEL (A) OR CRUSHED STONE (B)                                                       | 1,411.00     | -537.00          | 874.00                 | SQYD | 0.00                      | \$13.00      | \$0.00                                                 |
|             |             | 0001     | 0140     | 4010105   | 5 3/4 INCHES, BITUMINOUS PAVEMENT                                                     | 262.30       | 0.00             | 262.30                 | SQYD | 0.00                      | \$42.25      | \$0.00                                                 |
|             |             | 0001     | 0150     | 4010150   | TYPE A2 SHOULDER                                                                      | 8,935.60     | 0.00             | 8,935.60               | SQYD | 8,446.63                  | \$30.00      | \$253,398.90                                           |
|             |             | 0001     | 0160     | 4011209   | BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)                                           | 20.00        | -7.50            | 12.50                  | TONS | 12.50                     | \$285.00     | \$3,562.50                                             |
|             |             | 0001     | 0170     | 4013000   | BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)                                            | 71.10        | -33.60           | 37.50                  | TONS | 37.50                     | \$149.00     | \$5,587.50                                             |
|             |             | 0001     | 0180     | 4030003   | ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)                                      | 1,280.90     | -339.00          | 941.90                 | TONS | 941.90                    | \$105.50     | \$99,370.45                                            |
|             |             | 0001     | 0190     | 4039905   | MISC.ASPHALTIC CONCRETE SUPERPAVE                                                     | 11,133.90    | 718.10           | 11,852.00              | SQYD | 11,674.59                 | \$68.25      | \$796,790.77                                           |
|             |             | 0001     | 0200     | 4039905   | MISC.OPTIONAL PAVEMENT                                                                | 10,693.90    | 0.00             | 10,693.90              | SQYD | 10,693.90                 | \$48.40      | \$517,584.76                                           |
|             |             | 0001     | 0210     | 4071005   | TACK COAT                                                                             | 1,164.00     | -21.00           | 1,143.00               | GAL  | 1,171.00                  | \$2.50       | \$2,927.50                                             |
|             |             | 0001     | 0220     | 5021310   | CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)                               | 23,438.30    | 0.00             | 23,438.30              | SQYD | 20,687.40                 | \$70.25      | \$1,453,289.85                                         |
|             |             | 0001     | 0230     | 5021333   | CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)                           | 3,369.60     | 0.00             | 3,369.60               | SQYD | 3,369.60                  | \$80.75      | \$272,095.20                                           |
|             |             | 0001     | 0240     | 5029905   | MISC.8" RED TINT CONCRETE TRUCK APRON                                                 | 4,090.40     | 0.00             | 4,090.40               | SQYD | 2,579.23                  | \$96.15      | \$247,992.96                                           |
|             |             | 0001     | 0250     | 6039903   | WATER                                                                                 | 620.00       | 0.00             | 620.00                 | LF   | 577.00                    | \$166.00     | \$95,782.00                                            |
|             |             | 0001     | 0260     | 6039903   | WATER                                                                                 | 125.00       | 0.00             | 125.00                 | LF   | 125.00                    | \$81.00      | \$10,125.00                                            |
|             |             | 0001     | 0270     | 6044011   | PIPE COLLAR, TYPE A                                                                   | 13.00        | 0.00             | 13.00                  | EA   | 9.00                      | \$1,575.00   | \$14,175.00                                            |
|             |             | 0001     | 0280     | 6083008   | 8 IN. CONCRETE MEDIAN STRIP                                                           | 2,095.20     | 0.00             | 2,095.20               | SQYD | 1,319.20                  | \$91.50      | \$120,706.80                                           |
|             |             | 0001     | 0290     | 6085008   | PAVED APPROACH, 8 IN.                                                                 | 606.50       | 0.00             | 606.50                 | SQYD | 288.10                    | \$117.00     | \$33,707.70                                            |
|             |             | 0001     | 0300     | 6091041   | CONCRETE GUTTER TYPE A                                                                | 128.00       | 0.00             | 128.00                 | LF   | 92.00                     | \$165.00     | \$15,180.00                                            |
|             |             | 0001     | 0310     | 6091052   | CURB AND GUTTER TYPE B                                                                | 489.00       | 0.00             | 489.00                 | LF   | 162.00                    | \$41.50      | \$6,723.00                                             |
|             |             | 0001     | 0320     | 6092011   | INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A                                         | 261.00       | -261.00          | 0.00                   | LF   | 0.00                      | \$31.25      | \$0.00                                                 |
|             |             | 0001     | 0330     | 6092021   | INTEGRAL CURB (OVER 6 IN. HEIGHT) TYPE A                                              | 309.00       | 0.00             | 309.00                 | LF   | 0.00                      | \$43.50      | \$0.00                                                 |
|             |             | 0001     | 0340     | 6092031   | CONCRETE CURB LOW PROFILE TYPE E                                                      | 1,407.00     | 0.00             | 1,407.00               | LF   | 727.00                    | \$24.00      | \$17,448.00                                            |
|             |             | 0001     | 0350     | 6097000   | ROCK LINING                                                                           | 340.00       | 0.00             | 340.00                 | CUYD | 154.33                    | \$118.00     | \$18,210.94                                            |
|             |             | 0001     | 0360     | 6099903   | MISC.3 FT ROLL BACK CURB & GUTTER                                                     | 1,179.00     | 0.00             | 1,179.00               | LF   | 1,179.00                  | \$37.00      | \$43,623.00                                            |
|             |             | 0001     | 0370     | 6113020   | FURNISHING TYPE 2 ROCK BLANKET                                                        | 3,182.00     | 0.00             | 3,182.00               | CUYD | 1,471.00                  | \$64.50      | \$94,879.50                                            |
|             |             | 0001     | 0380     | 6113040   | PLACING TYPE 2 ROCK BLANKET                                                           | 3,182.00     | 0.00             | 3,182.00               | CUYD | 1,471.00                  | \$28.25      | \$41,555.75                                            |
|             |             | 0001     | 0390     | 6122017   | IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)                                          | 6.00         | 0.00             | 6.00                   | EA   | 6.00                      | \$2,050.00   | \$12,300.00                                            |
|             |             | 0001     | 0400     | 6122030   | IMPACT ATTENUATOR (RELOCATION)                                                        | 1.00         | 0.00             | 1.00                   | EA   | 1.00                      | \$2,050.00   | \$2,050.00                                             |
|             |             | 0001     | 0410     | 6123001   | TRUCK MOUNTED ATTENUATOR (TMA)                                                        | 1.00         | 0.00             | 1.00                   | LS   | 1.00                      | \$21,500.00  | \$21,500.00                                            |
|             |             | 0001     | 0420     | 6132018   | FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR    | 41.80        | 0.00             | 41.80                  | CUYD | 15.70                     | \$2,500.00   | \$39,250.00                                            |
|             |             | 0001     | 0430     | 6132019   | REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR                                     | 752.20       | 0.00             | 752.20                 | SQYD | 282.60                    | \$73.50      | \$20,771.10                                            |
|             |             | 0001     | 0440     | 6161005   | CONSTRUCTION SIGNS                                                                    | 2,656.00     | 0.00             | 2,656.00               | SQFT | 1,569.00                  | \$7.25       | \$11,375.25                                            |
|             |             | 0001     | 0450     | 6161008   | ADVANCED WARNING RAIL SYSTEM                                                          | 6.00         | 0.00             | 6.00                   | EA   | 0.00                      | \$207.25     | \$0.00                                                 |
|             |             | 0001     | 0460     | 6161025   | CHANNELIZER (TRIM-LINE)                                                               | 300.00       | 80.00            | 380.00                 | EA   | 480.00                    | \$39.50      | \$18,960.00                                            |
|             |             | 0001     | 0470     | 6161040   | FLASHING ARROW PANEL                                                                  | 3.00         | 0.00             | 3.00                   | EA   | 2.00                      | \$2,750.00   | \$5,500.00                                             |
|             |             | 0001     | 0480     | 6161095   | RADAR SPEED ADVISORY SYSTEM                                                           | 2.00         | 0.00             | 2.00                   | EA   | 2.00                      | \$9,325.00   | \$18,650.00                                            |
|             |             | 0001     | 0490     | 6161099   | CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED | 11.00        | 1.00             | 12.00                  | EA   | 12.00                     | \$8,800.00   | \$105,600.00                                           |
|             |             | 0001     | 0500     | 6162002   | TEMPORARY LONG-TERM RUMBLE STRIPS                                                     | 7.00         | 0.00             | 7.00                   | EA   | 2.00                      | \$2,275.00   | \$4,550.00                                             |
|             |             | 0001     | 0510     | 6173600D  | TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED                            | 4,034.00     | 0.00             | 4,034.00               | LF   | 3,972.00                  | \$19.50      | \$77,454.00                                            |
|             |             | 0001     | 0520     | 6175010A  | RELOCATING TEMPORARY TRAFFIC BARRIER                                                  | 4,096.00     | 0.00             | 4,096.00               | LF   | 2,760.00                  | \$9.60       | \$26,496.00                                            |
|             |             | 0001     | 0530     | 6181000   | MOBILIZATION                                                                          | 1.00         | 0.00             | 1.00                   | LS   | 1.00                      | \$326,281.74 | \$326,281.74                                           |
|             |             | 0001     | 0540     | 6181020   | ADDITIONAL MOBILIZATION FOR SEEDING                                                   | 11.00        | 0.00             | 11.00                  | EA   | 3.00                      | \$600.00     | \$1,800.00                                             |
|             |             | 0001     | 0550     | 6191000   | PAVEMENT EDGE TREATMENT                                                               | 15,354.00    | 0.00             | 15,354.00              | LF   | 12,434.00                 | \$2.35       | \$29,219.90                                            |



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract ID | Project No. | Category | Line No. | Item Code | Description                                                                    | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price  | Total Value POSTED To Date (See report generated date) |
|-------------|-------------|----------|----------|-----------|--------------------------------------------------------------------------------|--------------|------------------|------------------------|------|---------------------------|-------------|--------------------------------------------------------|
| 241115-G10  | JSR0095     | 0001     | 0560     | 6200015   | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE                         | 600.00       | 0.00             | 600.00                 | LF   | 292.00                    | \$23.85     | \$6,964.20                                             |
|             |             | 0001     | 0570     | 6200018   | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW                        | 2,562.00     | 0.00             | 2,562.00               | LF   | 535.00                    | \$21.25     | \$11,368.75                                            |
|             |             | 0001     | 0580     | 6200021   | PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW                     | 23.00        | 0.00             | 23.00                  | EA   | 17.00                     | \$200.00    | \$3,400.00                                             |
|             |             | 0001     | 0590     | 6200024   | PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW                       | 1.00         | 0.00             | 1.00                   | EA   | 1.00                      | \$212.50    | \$212.50                                               |
|             |             | 0001     | 0600     | 6200042   | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES    | 79.00        | 0.00             | 79.00                  | EA   | 31.00                     | \$31.00     | \$961.00                                               |
|             |             | 0001     | 0610     | 6205309   | TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE                                | 8.00         | 0.00             | 8.00                   | LF   | 8.00                      | \$12.50     | \$100.00                                               |
|             |             | 0001     | 0620     | 6205320   | TEMPORARY REMOVABLE MARKING TAPE, 12 IN., WHITE                                | 719.00       | 0.00             | 719.00                 | LF   | 0.00                      | \$3.50      | \$0.00                                                 |
|             |             | 0001     | 0630     | 6205901A  | 4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS        | 17,874.00    | 0.00             | 17,874.00              | LF   | 16,750.00                 | \$0.28      | \$4,690.00                                             |
|             |             | 0001     | 0640     | 6205902A  | 6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS         | 23,011.00    | 0.00             | 23,011.00              | LF   | 16,160.00                 | \$0.35      | \$5,656.00                                             |
|             |             | 0001     | 0650     | 6205903A  | 6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS        | 3,355.00     | 0.00             | 3,355.00               | LF   | 1,894.00                  | \$0.35      | \$662.90                                               |
|             |             | 0001     | 0660     | 6206000C  | 4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS           | 3,814.00     | 0.00             | 3,814.00               | LF   | 0.00                      | \$0.28      | \$0.00                                                 |
|             |             | 0001     | 0670     | 6206001C  | 4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS          | 4,071.00     | 0.00             | 4,071.00               | LF   | 0.00                      | \$0.28      | \$0.00                                                 |
|             |             | 0001     | 0680     | 6206108A  | 8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS           | 52.00        | 0.00             | 52.00                  | LF   | 0.00                      | \$4.14      | \$0.00                                                 |
|             |             | 0001     | 0690     | 6207001   | PAVEMENT MARKING REMOVAL                                                       | 3,435.00     | 510.00           | 3,945.00               | LF   | 3,614.00                  | \$1.61      | \$5,818.54                                             |
|             |             | 0001     | 0700     | 6208064A  | TEMPORARY RAISED PAVEMENT MARKER                                               | 414.00       | 0.00             | 414.00                 | EA   | 0.00                      | \$2.42      | \$0.00                                                 |
|             |             | 0001     | 0710     | 6208076   | 4 IN TEMPORARY PAVEMENT MARKING PAINT                                          | 58,013.00    | 0.00             | 58,013.00              | LF   | 16,328.00                 | \$0.67      | \$10,939.76                                            |
|             |             | 0001     | 0720     | 6209903   | MISC.ISLAND MARKING FACE & TOP OF CURB WHITE                                   | 307.00       | 0.00             | 307.00                 | LF   | 155.00                    | \$3.63      | \$562.65                                               |
|             |             | 0001     | 0730     | 6209903   | MISC.ISLAND MARKING FACE & TOP OF CURB YELLOW                                  | 3,626.00     | 18.00            | 3,644.00               | LF   | 1,714.00                  | \$3.06      | \$5,244.84                                             |
|             |             | 0001     | 0740     | 6221001   | COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS) | 11,433.80    | 0.00             | 11,433.80              | SQYD | 11,433.80                 | \$7.88      | \$90,098.34                                            |
|             |             | 0001     | 0750     | 6240103A  | PERMANENT EROSION CONTROL GEOTEXTILE                                           | 4,775.00     | 0.00             | 4,775.00               | SQYD | 736.00                    | \$4.50      | \$3,312.00                                             |
|             |             | 0001     | 0760     | 6261000A  | BITUMINOUS SHOULDER RUMBLE STRIP                                               | 39.20        | 0.00             | 39.20                  | STA  | 39.20                     | \$25.50     | \$999.60                                               |
|             |             | 0001     | 0770     | 6261001   | BITUMINOUS CENTERLINE RUMBLE STRIP                                             | 19.80        | 0.00             | 19.80                  | STA  | 2.37                      | \$25.50     | \$60.44                                                |
|             |             | 0001     | 0780     | 6262000A  | PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP                                 | 102.90       | 0.00             | 102.90                 | STA  | 13.89                     | \$84.50     | \$1,173.70                                             |
|             |             | 0001     | 0790     | 6262001   | PORTLAND CEMENT CONCRETE CENTERLINE RUMBLE STRIP                               | 50.80        | 0.00             | 50.80                  | STA  | 0.74                      | \$84.50     | \$62.53                                                |
|             |             | 0001     | 0800     | 6269903   | MISC.TRANSVERSE RUMBLE STRIP                                                   | 192.00       | 0.00             | 192.00                 | LF   | 0.00                      | \$205.00    | \$0.00                                                 |
|             |             | 0001     | 0810     | 6274000   | CONTRACTOR FURNISHED SURVEYING AND STAKING                                     | 1.00         | 0.00             | 1.00                   | LS   | 0.35                      | \$66,500.00 | \$23,275.00                                            |
|             |             | 0001     | 0820     | 7034041   | CLASS B-1 CONCRETE (CULVERTS)                                                  | 55.60        | 0.00             | 55.60                  | CUYD | 55.60                     | \$2,075.00  | \$115,370.00                                           |
|             |             | 0001     | 0830     | 7061030   | REINFORCING STEEL (CULVERTS)                                                   | 7,240.00     | 0.00             | 7,240.00               | LB   | 7,240.00                  | \$4.75      | \$34,390.00                                            |
|             |             | 0001     | 0840     | 7101010   | EPOXY COATED TIE BARS (DRILLED AND INSTALLED)                                  | 4,580.00     | 0.00             | 4,580.00               | LB   | 0.00                      | \$1.85      | \$0.00                                                 |
|             |             | 0001     | 0850     | 7250418   | 18 IN. PIPE GROUP C                                                            | 242.00       | 0.00             | 242.00                 | LF   | 204.00                    | \$93.50     | \$19,074.00                                            |
|             |             | 0001     | 0860     | 7250424   | 24 IN. PIPE GROUP C                                                            | 324.00       | 0.00             | 324.00                 | LF   | 40.00                     | \$107.00    | \$4,280.00                                             |
|             |             | 0001     | 0870     | 7261018   | 18 IN. PIPE GROUP A                                                            | 160.00       | 0.00             | 160.00                 | LF   | 63.00                     | \$116.00    | \$7,308.00                                             |
|             |             | 0001     | 0880     | 7261024   | 24 IN. PIPE GROUP A                                                            | 109.00       | 0.00             | 109.00                 | LF   | 109.00                    | \$113.00    | \$12,317.00                                            |
|             |             | 0001     | 0890     | 7261030   | 30 IN. PIPE GROUP A                                                            | 276.00       | 0.00             | 276.00                 | LF   | 276.00                    | \$105.00    | \$28,980.00                                            |
|             |             | 0001     | 0900     | 7261036   | 36 IN. PIPE GROUP A                                                            | 304.00       | 0.00             | 304.00                 | LF   | 304.00                    | \$142.00    | \$43,168.00                                            |
|             |             | 0001     | 0910     | 7261048   | 48 IN. PIPE GROUP A                                                            | 17.00        | 0.00             | 17.00                  | LF   | 0.00                      | \$270.00    | \$0.00                                                 |
|             |             | 0001     | 0920     | 7320618A  | 18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION                        | 7.00         | 0.00             | 7.00                   | EA   | 5.00                      | \$175.00    | \$875.00                                               |
|             |             | 0001     | 0930     | 7320624A  | 24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION                        | 4.00         | 0.00             | 4.00                   | EA   | 4.00                      | \$245.00    | \$980.00                                               |
|             |             | 0001     | 0940     | 7320630A  | 30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION                        | 4.00         | 0.00             | 4.00                   | EA   | 4.00                      | \$820.00    | \$3,280.00                                             |
|             |             | 0001     | 0950     | 7320636A  | 36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION                        | 6.00         | 0.00             | 6.00                   | EA   | 6.00                      | \$820.00    | \$4,920.00                                             |
|             |             | 0001     | 0960     | 7320648A  | 48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION                        | 2.00         | 0.00             | 2.00                   | EA   | 0.00                      | \$2,125.00  | \$0.00                                                 |
|             |             | 0001     | 0970     | 7320818A  | 18 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION                        | 10.00        | 0.00             | 10.00                  | EA   | 6.00                      | \$175.00    | \$1,050.00                                             |
|             |             | 0001     | 0980     | 7320824A  | 24 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION                        | 12.00        | 0.00             | 12.00                  | EA   | 0.00                      | \$245.00    | \$0.00                                                 |
|             |             | 0001     | 0990     | 8025006   | MULCHING                                                                       | 18.10        | 0.30             | 18.40                  | ACRE | 6.50                      | \$1,525.00  | \$9,912.50                                             |
|             |             | 0001     | 1000     | 8051000A  | SEEDING - COOL SEASON GRASSES                                                  | 11.90        | 0.00             | 11.90                  | ACRE | 0.00                      | \$2,850.00  | \$0.00                                                 |
|             |             | 0001     | 1010     | 8061003   | SEDIMENT TRAP EXCAVATION                                                       | 100.00       | 0.00             | 100.00                 | CUYD | 20.00                     | \$42.02     | \$840.40                                               |
|             |             | 0001     | 1020     | 8061004   | SEDIMENT TRAP ROCK                                                             | 100.00       | 0.00             | 100.00                 | CUYD | 20.00                     | \$52.53     | \$1,050.60                                             |



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

| Contract ID | Project No. | Category | Line No. | Item Code | Description                                                        | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price  | Total Value POSTED To Date (See report generated date) |
|-------------|-------------|----------|----------|-----------|--------------------------------------------------------------------|--------------|------------------|------------------------|------|---------------------------|-------------|--------------------------------------------------------|
| 241115-G10  | JSR0095     | 0001     | 1030     | 8061005   | ROCK DITCH CHECK                                                   | 3,816.00     | 0.00             | 3,816.00               | LF   | 2,440.20                  | \$11.56     | \$28,208.71                                            |
|             |             | 0001     | 1040     | 8061006   | ALTERNATE DITCH CHECK                                              | 14.00        | 6.00             | 20.00                  | LF   | 20.00                     | \$16.81     | \$336.20                                               |
|             |             | 0001     | 1050     | 8061016   | SEDIMENT REMOVAL                                                   | 385.00       | 0.00             | 385.00                 | CUYD | 0.00                      | \$29.68     | \$0.00                                                 |
|             |             | 0001     | 1060     | 8061017   | TEMPORARY SEEDING                                                  | 6.20         | 0.30             | 6.50                   | ACRE | 6.50                      | \$1,575.87  | \$10,243.16                                            |
|             |             | 0001     | 1070     | 8061019   | SILT FENCE                                                         | 13,233.00    | 0.00             | 13,233.00              | LF   | 11,557.00                 | \$2.73      | \$31,550.61                                            |
|             |             | 0001     | 1080     | 8064130   | TYPE 3 TURF REINFORCEMENT MAT                                      | 3,158.00     | 0.00             | 3,158.00               | SQYD | 0.00                      | \$3.99      | \$0.00                                                 |
|             |             | 0001     | 1090     | 8064140   | TYPE 3B EROSION CONTROL BLANKET                                    | 25,953.00    | 0.00             | 25,953.00              | SQYD | 0.00                      | \$2.21      | \$0.00                                                 |
|             |             | 0010     | 1100     | 6061060   | MGS GUARDRAIL                                                      | 375.00       | 0.00             | 375.00                 | LF   | 375.00                    | \$45.40     | \$17,025.00                                            |
|             |             | 0010     | 1110     | 6061061   | MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING                  | 338.00       | 0.00             | 338.00                 | LF   | 337.50                    | \$49.62     | \$16,746.75                                            |
|             |             | 0010     | 1120     | 6063014   | TYPE A CRASHWORTHY END TERMINAL (MASH)                             | 4.00         | 0.00             | 4.00                   | EA   | 4.00                      | \$3,425.76  | \$13,703.04                                            |
|             |             | 0010     | 1130     | 6161030   | TYPE 3 MOVEABLE BARRICADE                                          | 38.00        | 0.00             | 38.00                  | EA   | 14.00                     | \$191.70    | \$2,683.80                                             |
|             |             | 0020     | 1140     | 9011030   | LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT                            | 28.00        | 0.00             | 28.00                  | EA   | 10.00                     | \$3,489.97  | \$34,899.70                                            |
|             |             | 0020     | 1150     | 9011104   | BRACKET ARM, 4 FT. OR 1.2 M                                        | 3.00         | 0.00             | 3.00                   | EA   | 0.00                      | \$589.35    | \$0.00                                                 |
|             |             | 0020     | 1160     | 9011108   | BRACKET ARM, 8 FT. OR 2.4 M                                        | 2.00         | 0.00             | 2.00                   | EA   | 0.00                      | \$625.22    | \$0.00                                                 |
|             |             | 0020     | 1170     | 9011110   | BRACKET ARM, 10 FT. OR 3.0 M                                       | 10.00        | 0.00             | 10.00                  | EA   | 10.00                     | \$1,358.06  | \$13,580.60                                            |
|             |             | 0020     | 1180     | 9011112   | BRACKET ARM, 12 FT. OR 3.6 M                                       | 3.00         | 0.00             | 3.00                   | EA   | 0.00                      | \$1,419.56  | \$0.00                                                 |
|             |             | 0020     | 1190     | 9011115   | BRACKET ARM, 15 FT. OR 4.6 M                                       | 10.00        | 0.00             | 10.00                  | EA   | 0.00                      | \$1,460.56  | \$0.00                                                 |
|             |             | 0020     | 1200     | 9011311   | LUMINAIRE, LED-A                                                   | 28.00        | 0.00             | 28.00                  | EA   | 10.00                     | \$363.86    | \$3,638.60                                             |
|             |             | 0020     | 1210     | 9011312   | LUMINAIRE, LED-B                                                   | 2.00         | 0.00             | 2.00                   | EA   | 2.00                      | \$430.48    | \$860.96                                               |
|             |             | 0020     | 1220     | 9012230   | BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT                  | 2.00         | 0.00             | 2.00                   | EA   | 1.00                      | \$9,480.83  | \$9,480.83                                             |
|             |             | 0020     | 1230     | 9013002   | CONDUIT, 2 IN. RIGID, IN TRENCH                                    | 237.00       | 0.00             | 237.00                 | LF   | 195.00                    | \$12.81     | \$2,497.95                                             |
|             |             | 0020     | 1240     | 9013003   | CONDUIT, 3 IN. RIGID, IN TRENCH                                    | 283.00       | 0.00             | 283.00                 | LF   | 0.00                      | \$16.66     | \$0.00                                                 |
|             |             | 0020     | 1250     | 9013004   | CONDUIT, 4 IN. RIGID, IN TRENCH                                    | 25.00        | 0.00             | 25.00                  | LF   | 0.00                      | \$21.01     | \$0.00                                                 |
|             |             | 0020     | 1260     | 9014004   | CONDUIT, 4 IN. RIGID, PUSHED                                       | 431.00       | 0.00             | 431.00                 | LF   | 212.00                    | \$31.52     | \$6,682.24                                             |
|             |             | 0020     | 1270     | 9015010   | TRENCHING TYPE I                                                   | 3,852.00     | 0.00             | 3,852.00               | LF   | 1,395.00                  | \$5.94      | \$8,286.30                                             |
|             |             | 0020     | 1280     | 9016120   | PULL BOX, CONCRETE, STANDARD                                       | 14.00        | 0.00             | 14.00                  | EA   | 6.00                      | \$3,331.10  | \$19,986.60                                            |
|             |             | 0020     | 1290     | 9016121   | PULL BOX, CONCRETE, DOUBLE, TYPE A                                 | 2.00         | 0.00             | 2.00                   | EA   | 1.00                      | \$5,237.52  | \$5,237.52                                             |
|             |             | 0020     | 1300     | 9017002   | CABLE, 2 AWG 1 CONDUCTOR                                           | 870.00       | 0.00             | 870.00                 | LF   | 690.00                    | \$3.64      | \$2,511.60                                             |
|             |             | 0020     | 1310     | 9017110   | CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET                        | 2,410.00     | 0.00             | 2,410.00               | LF   | 900.00                    | \$1.08      | \$972.00                                               |
|             |             | 0020     | 1320     | 9017404   | CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG       | 1,560.00     | 0.00             | 1,560.00               | LF   | 0.00                      | \$5.28      | \$0.00                                                 |
|             |             | 0020     | 1330     | 9017407   | CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG       | 3,910.00     | 0.00             | 3,910.00               | LF   | 1,920.00                  | \$4.87      | \$9,350.40                                             |
|             |             | 0020     | 1340     | 9018230   | POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)                  | 28.00        | 0.00             | 28.00                  | EA   | 14.00                     | \$1,798.79  | \$25,183.06                                            |
|             |             | 0020     | 1350     | 9018612   | POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY | 2.00         | 0.00             | 2.00                   | EA   | 1.00                      | \$7,231.05  | \$7,231.05                                             |
|             |             | 0020     | 1360     | 9019400   | TEMPORARY LIGHTING                                                 | 1.00         | 0.00             | 1.00                   | LS   | 0.00                      | \$12,811.93 | \$0.00                                                 |
|             |             | 0030     | 1370     | 9023502   | POST, STEEL SPAN WIRE, FOR 30 FT. OR 9.0 M LUMINAIRE MOUNTING      | 2.00         | 0.00             | 2.00                   | EA   | 2.00                      | \$18,269.81 | \$36,539.62                                            |
|             |             | 0030     | 1380     | 9023601   | SPAN WIRE ASSEMBLY, SINGLE MESSENGER                               | 110.00       | 0.00             | 110.00                 | LF   | 110.00                    | \$16.14     | \$1,775.40                                             |
|             |             | 0030     | 1390     | 9025020   | CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE                     | 6.00         | 0.00             | 6.00                   | LF   | 6.00                      | \$6.66      | \$39.96                                                |
|             |             | 0030     | 1400     | 9025300   | CONDUIT, 3 IN., TRENCH WITH TRACER WIRE                            | 48.00        | 0.00             | 48.00                  | LF   | 48.00                     | \$19.47     | \$934.56                                               |
|             |             | 0030     | 1410     | 9028100   | CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET                        | 270.00       | 0.00             | 270.00                 | LF   | 270.00                    | \$1.08      | \$291.60                                               |
|             |             | 0030     | 1420     | 9028208   | CABLE, 8 AWG 1 CONDUCTOR, POWER                                    | 70.00        | 0.00             | 70.00                  | LF   | 70.00                     | \$1.54      | \$107.80                                               |
|             |             | 0030     | 1430     | 9028302   | CABLE, 12 AWG 2 CONDUCTOR                                          | 500.00       | 0.00             | 500.00                 | LF   | 500.00                    | \$2.05      | \$1,025.00                                             |
|             |             | 0030     | 1440     | 9028500   | CABLE, LOOP DETECTOR, IN DUCT                                      | 1,220.00     | 0.00             | 1,220.00               | LF   | 0.00                      | \$7.23      | \$0.00                                                 |
|             |             | 0030     | 1450     | 9028510   | CABLE, LOOP DETECTOR, LEAD-IN                                      | 670.00       | 0.00             | 670.00                 | LF   | 270.00                    | \$1.18      | \$318.60                                               |
|             |             | 0030     | 1460     | 9028620   | POWER SUPPLY ASSEMBLY, TYPE 2                                      | 1.00         | 0.00             | 1.00                   | EA   | 1.00                      | \$7,379.67  | \$7,379.67                                             |
|             |             | 0030     | 1470     | 9028820   | PULL BOX, CONCRETE, STANDARD                                       | 2.00         | 0.00             | 2.00                   | EA   | 2.00                      | \$3,325.98  | \$6,651.96                                             |
|             |             | 0030     | 1480     | 9029100   | BASE, CONCRETE                                                     | 6.30         | 0.00             | 6.30                   | CUYD | 6.30                      | \$1,265.82  | \$7,974.67                                             |
|             |             | 0030     | 1490     | 9029901   | MISC.RELOCATION OF EXISTING SIGNAL CONTROLLER                      | 1.00         | 0.00             | 1.00                   | LS   | 1.00                      | \$1,352.94  | \$1,352.94                                             |
|             |             | 0030     | 1500     | 9029902   | MISC.SIGNAL HEAD, TYPE 1111C                                       | 1.00         | 0.00             | 1.00                   | EA   | 1.00                      | \$1,588.68  | \$1,588.68                                             |
|             |             | 0040     | 1510     | 9031010   | CONCRETE FOOTINGS, EMBEDDED                                        | 1.40         | 0.00             | 1.40                   | CUYD | 0.68                      | \$1,689.12  | \$1,148.60                                             |
|             |             | 0040     | 1520     | 9031210   | I-BEAM POSTS                                                       | 1,480.00     | 0.00             | 1,480.00               | LB   | 796.00                    | \$6.33      | \$5,038.68                                             |
|             |             | 0040     | 1530     | 9031241   | BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)                  | 28.00        | 0.00             | 28.00                  | EA   | 8.00                      | \$258.65    | \$2,069.20                                             |
|             |             | 0040     | 1540     | 9031280   | 2.5 IN. PSST POST - 12 GA.                                         | 2,096.00     | 0.00             | 2,096.00               | LF   | 976.00                    | \$13.88     | \$13,546.88                                            |
|             |             | 0040     | 1550     | 9031285   | CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.                     | 131.00       | 0.00             | 131.00                 | EA   | 69.00                     | \$395.89    | \$27,316.41                                            |
|             |             | 0040     | 1560     | 9035004A  | SH-FLAT SHEET                                                      | 690.70       | 0.00             | 690.70                 | SQFT | 229.80                    | \$19.37     | \$4,451.23                                             |
|             |             | 0040     | 1570     | 9035011A  | ST-STRUCTURAL                                                      | 278.00       | 0.00             | 278.00                 | SQFT | 108.00                    | \$26.66     | \$2,879.28                                             |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on October 6, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract ID                                                                 | Project No. | Category | Line No. | Item Code | Description                             | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price | Total Value POSTED To Date (See report generated date) |
|-----------------------------------------------------------------------------|-------------|----------|----------|-----------|-----------------------------------------|--------------|------------------|------------------------|------|---------------------------|------------|--------------------------------------------------------|
| 241115-G10                                                                  | JSR0095     | 0040     | 1580     | 9035069A  | SHF-FLAT SHEET FLUORESCENT              | 255.00       | 0.00             | 255.00                 | SQFT | 181.90                    | \$21.83    | \$3,970.88                                             |
|                                                                             |             | 0040     | 1590     | 9035071A  | STF-STRUCTURAL FLUORESCENT              | 80.00        | 0.00             | 80.00                  | SQFT | 80.00                     | \$28.77    | \$2,301.60                                             |
|                                                                             |             | 0040     | 1600     | 9039902   | MISC.RELOCATE EXIST. SIGNS TO NEW POSTS | 11.00        | 0.00             | 11.00                  | EA   | 0.00                      | \$427.56   | \$0.00                                                 |
|                                                                             |             | 0030     | 5001     | 9028309   | CABLE, 16 AWG 3 CONDUCTOR               | 0.00         | 200.00           | 200.00                 | LF   | 200.00                    | \$2.25     | \$450.00                                               |
|                                                                             |             | 0001     | 5002     | 6083004   | 4 IN. CONCRETE MEDIAN STRIP             | 0.00         | 537.00           | 537.00                 | SQYD | 537.00                    | \$40.89    | \$21,957.93                                            |
|                                                                             |             | 0001     | 5003     | 6085007   | PAVED APPROACH, 7 IN.                   | 0.00         | 122.00           | 122.00                 | SQYD | 122.00                    | \$74.05    | \$9,034.10                                             |
|                                                                             |             | 0001     | 5004     | 6099903   | MISC.8 IN. INTEGRAL CURB TYPE A         | 0.00         | 261.00           | 261.00                 | LF   | 261.00                    | \$31.25    | \$8,156.25                                             |
| Project JSR0095 - Total Value Posted to Date as of Report Generated Date    |             |          |          |           |                                         |              |                  |                        |      |                           |            | \$7,405,837.37                                         |
| 241115-G10 Overall - Total Value Posted to Date as of Report Generated Date |             |          |          |           |                                         |              |                  |                        |      |                           |            | \$7,405,837.37                                         |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JSR0095

| Line Number | Item Code | Description                               | DWR Date | DWR Approval Date | Posting Sequence No. | Quantity Posted | Units | Location                                                                             | From Station/ Log Mile | Offset/ Distance | To Station/ Log Mile | Offset/ Distance | Comments |
|-------------|-----------|-------------------------------------------|----------|-------------------|----------------------|-----------------|-------|--------------------------------------------------------------------------------------|------------------------|------------------|----------------------|------------------|----------|
| 0120        | 3040506   | TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)   | 9/24/26  | 9/30/26           | 1                    | 1,890.35        | SQYD  | South side of the west leg of US 60 at the intersection with 97.                     | 151+00.00              |                  | 158+56.96            |                  |          |
|             |           |                                           | 9/28/26  | 10/1/26           | 1                    | 2,240.00        | SQYD  | South side of 97 at the intersection with US 60.                                     | 1+02.79                |                  | 5+50.65              |                  |          |
| 0220        | 5021310   | CONCRETE PAVEMENT (10 IN. NON-REINFORCED) | 9/1/26   | 10/1/26           | 1                    | 485.60          | SQYD  | North side of the intersection between 97 and US 60.                                 | 151+00.00              |                  | 158+56.96            |                  |          |
|             |           |                                           | 9/28/26  | 10/1/26           | 1                    | 1,477.95        | SQYD  | South side of 97 at the intersection with US 60.                                     | 1+02.79                |                  | 5+50.65              |                  |          |
|             |           |                                           | 9/30/26  | 10/1/26           | 1                    | 992.35          | SQYD  | Southeast section of 97 at the US 60 intersection.                                   | 1+02.79                |                  | 5+50.65              |                  |          |
| 0240        | 5029905   | MISC.                                     | 9/16/26  | 9/24/26           | 1                    | 457.23          | SQYD  | Center of the roundabout on the south side of the intersection between US 60 and 97. | 158+56.96              |                  | 160+56.96            |                  |          |
| 0270        | 6044011   | PIPE COLLAR, TYPE A                       | 9/28/26  | 10/1/26           | 1                    | 2.00            | EA    | South side of the intersection between 97 and US 60.                                 |                        |                  |                      |                  |          |
| 0850        | 7250418   | 18 IN. PIPE CULVERT GROUP C               | 9/28/26  | 10/1/26           | 1                    | 54.00           | LF    | South side of the intersection between 97 and US 60.                                 |                        |                  |                      |                  |          |
| 0890        | 7261030   | 30 IN. PIPE GROUP A                       | 9/28/26  | 10/1/26           | 1                    | 138.00          | LF    | South side of the intersection between 97 and US 60.                                 |                        |                  |                      |                  |          |
| 0900        | 7261036   | 36 IN. PIPE GROUP A                       | 9/28/26  | 10/1/26           | 1                    | 164.00          | LF    | South side of the intersection between 97 and US 60.                                 |                        |                  |                      |                  |          |
| 0940        | 7320630A  | 30 IN. GROUP A FLARED END SECT            | 9/28/26  | 10/1/26           | 1                    | 2.00            | EA    | South side of the intersection between 97 and US 60.                                 |                        |                  |                      |                  |          |
| 0950        | 7320636A  | 36 IN. GROUP A FLARED END SECT            | 9/28/26  | 10/1/26           | 1                    | 3.00            | EA    | South side of the intersection between 97 and US 60.                                 |                        |                  |                      |                  |          |
| 0970        | 7320818A  | 18 IN. GROUP C FLARED END SEC             | 9/28/26  | 10/1/26           | 1                    | 2.00            | EA    | South side of the intersection between 97 and US 60.                                 |                        |                  |                      |                  |          |
| 1270        | 9015010   | TRENCHING TYPE I                          | 9/28/26  | 10/1/26           | 1                    | 65.00           | LF    | South side of the intersection between 97 and US 60.                                 | PB 9                   |                  | LC-9                 |                  |          |
| 1330        | 9017407   | CABLE-CONDUIT, 1 IN., 2 CONDUCTORS        | 9/28/26  | 10/1/26           | 1                    | 75.00           | LF    | South side of the intersection between 97 and US 60.                                 | PB 9                   |                  | LC-9                 |                  |          |

The information below this line are details for Construction Signs (if applicable).  
No Data Available



## Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 241115-G10

| Project | Line             | Description                             | Adjustment Type        | Other Adjustment Type | Est. Number  | Created Date  | Created By     | Amount                                                                                                                                                                                                                                       | Remarks                                                                                                                                                                                             |        |
|---------|------------------|-----------------------------------------|------------------------|-----------------------|--------------|---------------|----------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|
| JSR0095 | 0110             | TYPE 5 AGGREGATE FOR BASE               | Material               |                       | 9            | Aug 18, 2025  | SYSTEM         | (\$14,060.00)                                                                                                                                                                                                                                |                                                                                                                                                                                                     |        |
|         |                  |                                         |                        |                       | 9            | Aug 18, 2025  | SYSTEM         | \$14,060.00                                                                                                                                                                                                                                  | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user edelhb1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |        |
|         |                  |                                         |                        | - Total               |              |               |                | \$0.00                                                                                                                                                                                                                                       |                                                                                                                                                                                                     |        |
|         |                  |                                         | Material - Total       |                       |              |               | \$0.00         |                                                                                                                                                                                                                                              |                                                                                                                                                                                                     |        |
|         |                  |                                         | 0110 - Total           |                       |              |               |                |                                                                                                                                                                                                                                              |                                                                                                                                                                                                     | \$0.00 |
|         | 0120             | TYPE 5 AGGREGATE FOR BASE (6 IN. THICK) | Material               |                       | 13           | Oct 16, 2025  | SYSTEM         | (\$38,786.57)                                                                                                                                                                                                                                |                                                                                                                                                                                                     |        |
|         |                  |                                         |                        |                       | 15           | Nov 17, 2025  | SYSTEM         | (\$70,059.00)                                                                                                                                                                                                                                |                                                                                                                                                                                                     |        |
|         |                  |                                         |                        |                       | 16           | Dec 2, 2025   | SYSTEM         | (\$119,796.27)                                                                                                                                                                                                                               |                                                                                                                                                                                                     |        |
|         |                  |                                         |                        |                       | 17           | Dec 16, 2025  | SYSTEM         | (\$20,210.18)                                                                                                                                                                                                                                |                                                                                                                                                                                                     |        |
|         |                  |                                         |                        |                       | 18           | Jan 2, 2026   | SYSTEM         | (\$35,115.18)                                                                                                                                                                                                                                |                                                                                                                                                                                                     |        |
|         |                  |                                         |                        |                       | 24           | Apr 1, 2026   | SYSTEM         | (\$6,922.75)                                                                                                                                                                                                                                 |                                                                                                                                                                                                     |        |
|         |                  |                                         |                        |                       | - Total      |               |                |                                                                                                                                                                                                                                              | (\$290,889.95)                                                                                                                                                                                      |        |
|         |                  |                                         | Material - Total       |                       |              |               | (\$290,889.95) |                                                                                                                                                                                                                                              |                                                                                                                                                                                                     |        |
|         |                  |                                         | MaterialCredit         |                       | 14           | Nov 3, 2025   | SYSTEM         | \$38,786.57                                                                                                                                                                                                                                  |                                                                                                                                                                                                     |        |
|         |                  |                                         |                        |                       | 16           | Dec 2, 2025   | SYSTEM         | \$70,059.00                                                                                                                                                                                                                                  |                                                                                                                                                                                                     |        |
|         |                  |                                         |                        |                       | 17           | Dec 16, 2025  | SYSTEM         | \$119,796.27                                                                                                                                                                                                                                 |                                                                                                                                                                                                     |        |
|         |                  |                                         |                        |                       | 18           | Jan 2, 2026   | SYSTEM         | \$20,210.18                                                                                                                                                                                                                                  |                                                                                                                                                                                                     |        |
|         |                  |                                         |                        |                       | 19           | Jan 16, 2026  | SYSTEM         | \$35,115.18                                                                                                                                                                                                                                  |                                                                                                                                                                                                     |        |
|         |                  |                                         |                        |                       | 25           | Apr 16, 2026  | SYSTEM         | \$6,922.75                                                                                                                                                                                                                                   |                                                                                                                                                                                                     |        |
|         |                  |                                         |                        |                       | - Total      |               |                |                                                                                                                                                                                                                                              | \$290,889.95                                                                                                                                                                                        |        |
|         |                  |                                         | MaterialCredit - Total |                       |              |               | \$290,889.95   |                                                                                                                                                                                                                                              |                                                                                                                                                                                                     |        |
|         |                  |                                         | 0120 - Total           |                       |              |               |                |                                                                                                                                                                                                                                              |                                                                                                                                                                                                     | \$0.00 |
| 0150    | TYPE A2 SHOULDER | Material                                |                        | 15                    | Nov 17, 2025 | SYSTEM        | (\$43,266.00)  |                                                                                                                                                                                                                                              |                                                                                                                                                                                                     |        |
|         |                  |                                         |                        | 16                    | Dec 2, 2025  | SYSTEM        | (\$43,266.00)  |                                                                                                                                                                                                                                              |                                                                                                                                                                                                     |        |
|         |                  |                                         |                        | - Total               |              |               |                | (\$86,532.00)                                                                                                                                                                                                                                |                                                                                                                                                                                                     |        |
|         |                  | Material - Total                        |                        |                       |              | (\$86,532.00) |                |                                                                                                                                                                                                                                              |                                                                                                                                                                                                     |        |
|         |                  | MaterialCredit                          |                        | 16                    | Dec 2, 2025  | SYSTEM        | \$43,266.00    |                                                                                                                                                                                                                                              |                                                                                                                                                                                                     |        |
|         |                  |                                         |                        | 17                    | Dec 16, 2025 | SYSTEM        | \$43,266.00    |                                                                                                                                                                                                                                              |                                                                                                                                                                                                     |        |
|         |                  |                                         |                        | - Total               |              |               |                | \$86,532.00                                                                                                                                                                                                                                  |                                                                                                                                                                                                     |        |
|         |                  | MaterialCredit - Total                  |                        |                       |              | \$86,532.00   |                |                                                                                                                                                                                                                                              |                                                                                                                                                                                                     |        |
|         |                  | Other Item Adjustment                   | ACAD                   | 16                    | Dec 2, 2025  | edelhb1       | \$269.69       | Mix ID: SP095 24-80<br>Represented Quantity: 1442.20 SY<br>Thickness: 4.25 IN.<br>Virgin AC%: 4.0%<br><br>Base Index: 493.75<br>Current Index: 513.75<br>Index Difference: 20.0<br><br>20.0 * 1.98 * (4.25/36) * 1442.20 * 0.0400 = \$269.69 |                                                                                                                                                                                                     |        |
|         |                  |                                         |                        | 17                    | Dec 16, 2025 | tropeb1       | \$186.49       | AC Adjustment - Line Number 0150<br><br>Estimate 0017<br><br>Mix ID: SP095 24-80<br>Represented Quantity: 2712.62 SY                                                                                                                         |                                                                                                                                                                                                     |        |



## Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 241115-G10

| Project | Line | Description      | Adjustment Type       | Other Adjustment Type         | Est. Number  | Created Date | Created By | Amount       | Remarks                                                                                                                                                                                                                                                                                                                                                                                                          |
|---------|------|------------------|-----------------------|-------------------------------|--------------|--------------|------------|--------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| JSR0095 | 0150 | TYPE A2 SHOULDER | Other Item Adjustment | ACAD                          |              |              |            |              | Thickness: 2.50 IN.<br>Virgin AC%: 4.00%<br><br>Base Index: 493.75<br>Current Index: 506.25<br>Index Difference: 12.5<br><br>$12.5 * 1.98 * (2.5/36) * 2712.62 * 0.0400 = \$186.49$                                                                                                                                                                                                                              |
|         |      |                  |                       |                               | 17           | Dec 16, 2025 | tropeb1    | \$117.49     | AC Adjustment - Line Number 0150<br><br>Estimate 0017<br><br>Mix ID: SP250 24-46A<br>Represented Quantity: 2712.62 SY<br>Thickness: 1.75 IN.<br>Virgin AC%: 3.60%<br><br>Base Index: 493.75<br>Current Index: 506.25<br>Index Difference: 12.5<br><br>$12.5 * 1.98 * (1.75/36) * 2712.62 * 0.0360 = \$117.49$                                                                                                    |
|         |      |                  |                       |                               | 28           | Jun 2, 2026  | tropeb1    | \$4,311.17   | Asphalt content adjustment for Line 0150 A2 shoulders at the M&W intersection.                                                                                                                                                                                                                                                                                                                                   |
|         |      |                  |                       |                               | 28           | Jun 2, 2026  | tropeb1    | \$184.46     | Asphalt content adjustment for Line 0150 A2 shoulders at the Hammer Road intersection in May of 2026.                                                                                                                                                                                                                                                                                                            |
|         |      |                  |                       |                               | 28           | Jun 2, 2026  | tropeb1    | \$907.59     | Asphalt content adjustment for Line 0150 A2 shoulders at the Y/CC intersection in May of 2026. This corrects the missing AC adjustment from the last estimate.                                                                                                                                                                                                                                                   |
|         |      |                  |                       |                               | ACAD - Total |              |            | \$5,976.89   |                                                                                                                                                                                                                                                                                                                                                                                                                  |
|         |      |                  |                       | FUEL                          | 16           | Dec 2, 2025  | edelhb1    | \$0.14       | Fuel Adjustment - Line Number 0150<br><br>Estimate 0015<br><br>Represented Quantity: 1442.20 SY<br>Thickness: 5.75 IN.<br>1.98 T/CY<br><br>Base Index: 3.517<br>Current Index: 3.773<br>Index Difference: 0.256<br><br>$0.256 * 1442.20 SY * 1.04995 = \$387.64$<br><br>This differs from the system generated Fuel Adjustment of \$387.50. This is a manual correction to match the actual required adjustment. |
|         |      |                  |                       |                               | 17           | Dec 16, 2025 | tropeb1    | \$0.26       | Fuel Adjustment - Line Number 0150<br><br>Estimate 0017<br><br>Represented Quantity: 2712.62 SY<br>Thickness: 5.75 IN.<br>1.98 T/CY<br><br>Base Index: 3.517<br>Current Index: 3.755<br>Index Difference: 0.238<br><br>$0.238 * 2712.62 * 1.04995 = \$677.85$<br><br>This differs from the system generated Fuel Adjustment of \$677.59. This is a manual correction to match the actual required adjustment.    |
|         |      |                  |                       |                               | 28           | Jun 2, 2026  | tropeb1    | (\$8,945.40) | Removal of system generated item adjustment for correction on the M&W intersection.                                                                                                                                                                                                                                                                                                                              |
|         |      |                  |                       |                               | 28           | Jun 2, 2026  | tropeb1    | \$8,948.81   | Replacement item adjustment for correction on the M&W intersection. See associated fuel adjustment sheet.                                                                                                                                                                                                                                                                                                        |
|         |      |                  |                       |                               | 28           | Jun 2, 2026  | tropeb1    | (\$373.17)   | Removal of system generated item adjustment for correction on the Hammer Road intersection.                                                                                                                                                                                                                                                                                                                      |
|         |      |                  |                       |                               | 28           | Jun 2, 2026  | tropeb1    | \$373.31     | Replacement item adjustment for correction on the Hammer Road intersection. See associated fuel adjustment sheet.                                                                                                                                                                                                                                                                                                |
|         |      |                  |                       |                               | 29           | Jun 16, 2026 | gwinc1     | \$704.14     | Corrected Fuel Adjustment for Est. 0027. See adjustment sheet.                                                                                                                                                                                                                                                                                                                                                   |
|         |      |                  |                       |                               | 29           | Jun 16, 2026 | gwinc1     | (\$703.87)   | Removing incorrect system generated fuel adjustment from Est. 0027                                                                                                                                                                                                                                                                                                                                               |
|         |      |                  |                       |                               | FUEL - Total |              |            | \$4.22       |                                                                                                                                                                                                                                                                                                                                                                                                                  |
|         |      |                  |                       | Other Item Adjustment - Total |              |              |            | \$5,981.11   |                                                                                                                                                                                                                                                                                                                                                                                                                  |



## Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 241115-G10

| Project                       | Line                                     | Description                          | Adjustment Type       | Other Adjustment Type         | Est. Number | Created Date                                                          | Created By         | Amount                                                                                                                                                                         | Remarks                                                                     |                                                                       |         |         |
|-------------------------------|------------------------------------------|--------------------------------------|-----------------------|-------------------------------|-------------|-----------------------------------------------------------------------|--------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------|-----------------------------------------------------------------------|---------|---------|
| JSR0095                       | 0150                                     | TYPE A2 SHOULDER                     | Price FUEL            |                               | 15          | Nov 17, 2025                                                          | SYSTEM             | \$387.50                                                                                                                                                                       | Reference Item Price Adjustment Index Adjustment Type applied is FUEL       |                                                                       |         |         |
|                               |                                          |                                      |                       |                               | 17          | Dec 16, 2025                                                          | SYSTEM             | \$677.59                                                                                                                                                                       | Reference Item Price Adjustment Index Adjustment Type applied is FUEL       |                                                                       |         |         |
|                               |                                          |                                      |                       |                               | 27          | May 18, 2026                                                          | SYSTEM             | \$703.87                                                                                                                                                                       | Reference Item Price Adjustment Index Adjustment Type applied is FUEL       |                                                                       |         |         |
|                               |                                          |                                      |                       |                               | 28          | Jun 2, 2026                                                           | SYSTEM             | \$9,318.57                                                                                                                                                                     | Reference Item Price Adjustment Index Adjustment Type applied is FUEL       |                                                                       |         |         |
|                               |                                          |                                      |                       | - Total                       |             |                                                                       | \$11,087.53        |                                                                                                                                                                                |                                                                             |                                                                       |         |         |
|                               |                                          |                                      |                       | Price FUEL - Total            |             |                                                                       | \$11,087.53        |                                                                                                                                                                                |                                                                             |                                                                       |         |         |
|                               |                                          |                                      |                       | 0150 - Total                  |             |                                                                       | \$17,068.64        |                                                                                                                                                                                |                                                                             |                                                                       |         |         |
|                               | 0160                                     | BIT. PAVEMENT MIXTURE PG64-22 (BP-1) | Other Item Adjustment | ACAD                          | 16          | Dec 2, 2025                                                           | edelhb1            | \$10.00                                                                                                                                                                        | AC Adjustment - Line Number 0160                                            |                                                                       |         |         |
|                               |                                          |                                      |                       |                               |             |                                                                       |                    |                                                                                                                                                                                | Estimate 0016                                                               |                                                                       |         |         |
|                               |                                          |                                      |                       |                               |             |                                                                       |                    |                                                                                                                                                                                | Mix ID: SP095 24-80<br>Represented Quantity: 12.50 Tons<br>Virgin AC%: 4.0% |                                                                       |         |         |
|                               |                                          |                                      |                       |                               |             |                                                                       |                    |                                                                                                                                                                                | Base Index: 493.75<br>Current Index: 513.75<br>Index Difference: 20.0       |                                                                       |         |         |
|                               |                                          |                                      |                       |                               |             |                                                                       |                    |                                                                                                                                                                                | 20.0 * 12.50 Tons * 0.0400 = \$10.00                                        |                                                                       |         |         |
|                               |                                          |                                      |                       |                               |             |                                                                       |                    |                                                                                                                                                                                | ACAD - Total                                                                |                                                                       |         | \$10.00 |
| Other Item Adjustment - Total |                                          |                                      |                       |                               |             |                                                                       |                    |                                                                                                                                                                                | \$10.00                                                                     |                                                                       |         |         |
| Price FUEL                    |                                          | 16                                   | Dec 2, 2025           | SYSTEM                        | \$10.62     | Reference Item Price Adjustment Index Adjustment Type applied is FUEL |                    |                                                                                                                                                                                |                                                                             |                                                                       |         |         |
|                               |                                          |                                      |                       |                               |             |                                                                       | - Total            |                                                                                                                                                                                |                                                                             | \$10.62                                                               |         |         |
|                               |                                          |                                      |                       |                               |             |                                                                       | Price FUEL - Total |                                                                                                                                                                                |                                                                             | \$10.62                                                               |         |         |
|                               |                                          |                                      |                       |                               |             |                                                                       | 0160 - Total       |                                                                                                                                                                                |                                                                             | \$20.62                                                               |         |         |
| 0170                          | BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS | Other Item Adjustment                | ACAD                  | 16                            | Dec 2, 2025 | edelhb1                                                               | \$30.00            | AC Adjustment - Line Number 0170                                                                                                                                               |                                                                             |                                                                       |         |         |
|                               |                                          |                                      |                       |                               |             |                                                                       |                    | Estimate 0016                                                                                                                                                                  |                                                                             |                                                                       |         |         |
|                               |                                          |                                      |                       |                               |             |                                                                       |                    | Mix ID: SP095 24-80<br>Represented Quantity: 37.50 Tons<br>Virgin AC%: 4.0%                                                                                                    |                                                                             |                                                                       |         |         |
|                               |                                          |                                      |                       |                               |             |                                                                       |                    | Base Index: 493.75<br>Current Index: 513.75<br>Index Difference: 20.0                                                                                                          |                                                                             |                                                                       |         |         |
|                               |                                          |                                      |                       |                               |             |                                                                       |                    | 20.0 * 37.50 Tons * 0.0400 = \$30.00                                                                                                                                           |                                                                             |                                                                       |         |         |
|                               |                                          |                                      |                       |                               |             |                                                                       |                    | ACAD - Total                                                                                                                                                                   |                                                                             |                                                                       | \$30.00 |         |
|                               |                                          |                                      |                       |                               |             |                                                                       |                    | Other Item Adjustment - Total                                                                                                                                                  |                                                                             |                                                                       | \$30.00 |         |
| Price FUEL                    |                                          | 16                                   | Dec 2, 2025           | SYSTEM                        | \$31.87     | Reference Item Price Adjustment Index Adjustment Type applied is FUEL |                    |                                                                                                                                                                                |                                                                             |                                                                       |         |         |
|                               |                                          |                                      |                       |                               |             |                                                                       | - Total            |                                                                                                                                                                                |                                                                             | \$31.87                                                               |         |         |
|                               |                                          |                                      |                       |                               |             |                                                                       | Price FUEL - Total |                                                                                                                                                                                |                                                                             | \$31.87                                                               |         |         |
|                               |                                          |                                      |                       |                               |             |                                                                       | 0170 - Total       |                                                                                                                                                                                |                                                                             | \$61.87                                                               |         |         |
| 0180                          | ASPH. CONC. MIXTURE PG 70-22 (SP095C)    | Other Item Adjustment                | ACAD                  | 28                            | Jun 2, 2026 | tropeb1                                                               | \$1,463.65         | Asphalt content adjustment for Line 0180 resurfacing asphalt pavement at the Hammer Road intersection in May of 2026.                                                          |                                                                             |                                                                       |         |         |
|                               |                                          |                                      |                       | 28                            | Jun 2, 2026 | tropeb1                                                               | \$2,892.26         | Asphalt content adjustment for Line 0180 resurfacing asphalt pavement at the Y/CC intersection in May of 2026. This corrects the missing AC adjustment from the last estimate. |                                                                             |                                                                       |         |         |
|                               |                                          |                                      |                       | ACAD - Total                  |             |                                                                       | \$4,355.91         |                                                                                                                                                                                |                                                                             |                                                                       |         |         |
|                               |                                          |                                      |                       | Other Item Adjustment - Total |             |                                                                       | \$4,355.91         |                                                                                                                                                                                |                                                                             |                                                                       |         |         |
|                               |                                          |                                      |                       | Price FUEL                    |             | 27                                                                    | May 18, 2026       | SYSTEM                                                                                                                                                                         | \$5,853.46                                                                  | Reference Item Price Adjustment Index Adjustment Type applied is FUEL |         |         |
|                               |                                          |                                      |                       |                               |             | 28                                                                    | Jun 2, 2026        | SYSTEM                                                                                                                                                                         | \$1,104.36                                                                  | Reference Item Price Adjustment Index Adjustment Type applied is FUEL |         |         |
|                               |                                          |                                      |                       | - Total                       |             |                                                                       | \$6,957.82         |                                                                                                                                                                                |                                                                             |                                                                       |         |         |
| Price FUEL - Total            |                                          |                                      | \$6,957.82            |                               |             |                                                                       |                    |                                                                                                                                                                                |                                                                             |                                                                       |         |         |
| 0180 - Total                  |                                          |                                      | \$11,313.73           |                               |             |                                                                       |                    |                                                                                                                                                                                |                                                                             |                                                                       |         |         |
| 0190                          | MISC.                                    | Other Item                           | ACAD                  | 16                            | Dec 2,      | edelhb1                                                               | \$1,330.41         | AC Adjustment - Line Number 0190                                                                                                                                               |                                                                             |                                                                       |         |         |



## Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 241115-G10

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount   | Remarks                                                                                                                                                                                                                                                                                                     |
|---------|------|-------------|-----------------|-----------------------|-------------|--------------|------------|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| JSR0095 | 0190 | MISC.       | Adjustment      | ACAD                  |             | 2025         |            |          | Estimate 0015<br><br>Mix ID: SP250 24-46A<br>Represented Quantity: 4479.50 SY<br>Thickness: 7.50 IN.<br>Virgin AC%: 3.6%<br><br>Base Index: 493.75<br>Current Index: 513.75<br>Index Difference: 20.0<br><br>$20.0 * 1.98 * (7.5/36) * 4479.50 * 0.0360 = \$1,330.41$                                       |
|         |      |             |                 |                       | 16          | Dec 2, 2025  | edelhb1    | \$492.75 | AC Adjustment - Line Number 0190<br><br>Estimate 0015<br><br>Mix ID: SP095 24-80<br>Represented Quantity: 4479.50 SY<br>Thickness: 2.50 IN.<br>Virgin AC%: 4.0%<br><br>Base Index: 493.75<br>Current Index: 513.75<br>Index Difference: 20.0<br><br>$20.0 * 1.98 * (2.5/36) * 4479.50 * 0.0400 = \$492.75$  |
|         |      |             |                 |                       | 16          | Dec 2, 2025  | edelhb1    | \$175.59 | AC Adjustment - Line Number 0190<br><br>Estimate 0016<br><br>Mix ID: SP095 24-80<br>Represented Quantity: 1596.28 SY<br>Thickness: 2.5 IN.<br>Virgin AC%: 4.0%<br><br>Base Index: 493.75<br>Current Index: 513.75<br>Index Difference: 20.0<br><br>$20.0 * 1.98 * (2.5/36) * 1596.28 * 0.0400 = \$175.59$   |
|         |      |             |                 |                       | 16          | Dec 2, 2025  | edelhb1    | \$474.10 | AC Adjustment - Line Number 0190<br><br>Estimate 0016<br><br>Mix ID: SP250 24-46A<br>Represented Quantity: 1596.28 SY<br>Thickness: 7.5 IN.<br>Virgin AC%: 3.6%<br><br>Base Index: 493.75<br>Current Index: 513.75<br>Index Difference: 20.0<br><br>$20.0 * 1.98 * (7.5/36) * 1596.28 * 0.0360 = \$474.10$  |
|         |      |             |                 |                       | 17          | Dec 16, 2025 | tropeb1    | \$397.18 | AC Adjustment - Line Number 0190<br><br>Estimate 0017<br><br>Mix ID: SP250 24-46A<br>Represented Quantity: 2139.68 SY<br>Thickness: 7.50 IN.<br>Virgin AC%: 3.6%<br><br>Base Index: 493.75<br>Current Index: 506.25<br>Index Difference: 12.5<br><br>$12.5 * 1.98 * (7.5/36) * 2139.68 * 0.0360 = \$397.18$ |
|         |      |             |                 |                       | 17          | Dec 16, 2025 | tropeb1    | \$147.10 | AC Adjustment - Line Number 0190<br><br>Estimate 0017<br><br>Mix ID: SP095 24-80<br>Represented Quantity: 2139.68 SY<br>Thickness: 2.50 IN.<br>Virgin AC%: 4.00%<br><br>Base Index: 493.75<br>Current Index: 506.25<br>Index Difference: 12.5<br><br>$12.5 * 1.98 * (2.5/36) * 2139.68 * 0.0400 = \$147.10$ |
|         |      |             |                 |                       | 28          | Jun 2,       | tropeb1    | \$390.33 | Asphalt content adjustment for Line 0190 11.5-inch asphalt pavement at the                                                                                                                                                                                                                                  |



## Line Item Adjustments by Estimate

Contract ID: 241115-G10

| Project | Line | Description | Adjustment Type       | Other Adjustment Type         | Est. Number | Created Date | Created By | Amount      | Remarks                                                                                                                                                                                                                                                                                |
|---------|------|-------------|-----------------------|-------------------------------|-------------|--------------|------------|-------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| JSR0095 | 0190 | MISC.       |                       | ACAD                          |             | 2026         |            |             | Hammer Road intersection in November of 2025.                                                                                                                                                                                                                                          |
|         |      |             |                       |                               | 28          | Jun 2, 2026  | tropeb1    | \$2,085.50  | Asphalt content adjustment for Line 0190 11.5-inch asphalt pavement at the Hammer Road intersection in May of 2026.                                                                                                                                                                    |
|         |      |             |                       |                               | 28          | Jun 2, 2026  | tropeb1    | \$1,249.98  | Asphalt content adjustment for Line 0190 11.5-inch asphalt pavement at the Y/CC intersection in May of 2026. This corrects the missing AC adjustment from the last estimate.                                                                                                           |
|         |      |             |                       |                               | 29          | Jun 15, 2026 | tropeb1    | \$1,244.97  | Asphalt content adjustment for Line 0190 asphalt pavement at the Oak Ridge intersection in June of 2026.                                                                                                                                                                               |
|         |      |             |                       | ACAD - Total                  |             |              |            | \$7,987.91  |                                                                                                                                                                                                                                                                                        |
|         |      |             |                       | FUEL                          | 16          | Dec 2, 2025  | edelhb1    | \$2,408.06  | Fuel Adjustment - Line Number 0190<br><br>Estimate 0015<br><br>Represented Quantity: 4479.5 SY<br>Thickness: 11.50 IN.<br>1.98 T/CY<br><br>Base Index: 3.517<br>Current Index: 3.773<br>Index Difference: 0.256<br><br>$0.256 * 2833.28 \text{ Tons} * 3.32 = \$2,408.06$              |
|         |      |             |                       |                               | 16          | Dec 2, 2025  | edelhb1    | \$858.12    | Fuel Adjustment - Line Number 0190<br><br>Estimate 0016<br><br>Represented Quantity: 1596.28 SY<br>Thickness: 11.50 IN.<br>1.98 T/CY<br><br>Base Index: 3.517<br>Current Index: 3.773<br>Index Difference: 0.256<br><br>$0.256 * 1009.65 \text{ Tons} * 3.32 = \$858.12$               |
|         |      |             |                       |                               | 17          | Dec 16, 2025 | tropeb1    | \$1,069.36  | Fuel Adjustment - Line Number 0190<br><br>Estimate 0017<br><br>Represented Quantity: 2139.68 SY = 1353.35 Tons<br>Thickness: 11.50 IN.<br>1.98 T/CY<br><br>Base Index: 3.517<br>Current Index: 3.755<br>Index Difference: 0.238<br><br>$0.238 * 1353.35 * 3.32000 = \$1069.36$         |
|         |      |             |                       |                               | 28          | Jun 2, 2026  | tropeb1    | \$6,673.42  | Fuel adjustment for Line 190 on Hammer Road in May 2026. See associated fuel adjustment sheet.                                                                                                                                                                                         |
|         |      |             |                       |                               | 28          | Jun 2, 2026  | tropeb1    | \$1,311.26  | Fuel adjustment for Line 190 on Hammer Road in November 2025. See associated fuel adjustment sheet.                                                                                                                                                                                    |
|         |      |             |                       |                               | 29          | Jun 15, 2026 | tropeb1    | \$2,123.29  | Fuel adjustment for Line 0190 on M&W in June 2026. See associated fuel adjustment sheet.                                                                                                                                                                                               |
|         |      |             |                       | FUEL - Total                  |             |              |            | \$14,443.51 |                                                                                                                                                                                                                                                                                        |
|         |      |             |                       | Other Item Adjustment - Total |             |              |            | \$22,431.42 |                                                                                                                                                                                                                                                                                        |
|         |      |             |                       | 0190 - Total                  |             |              |            | \$22,431.42 |                                                                                                                                                                                                                                                                                        |
|         | 0200 | MISC.       | Other Item Adjustment | ACAD                          | 10          | Sep 2, 2025  | edelhb1    | \$1,429.73  | AC Adjustment - Line Number 0200<br><br>Mix ID: SP250 24-46A<br>Represented Quantity: 6017.40 SY<br>Thickness: 6.00 IN.<br>Virgin AC%: 3.6%<br><br>Base Index: 493.75<br>Current Index: 513.75<br>Index Difference: 20.0<br><br>$20.0 * 1.98 * (6/36) * 6017.40 * 0.0360 = \$1,429.73$ |
|         |      |             |                       |                               | 10          | Sep 2, 2025  | edelhb1    | \$516.29    | AC Adjustment - Line Number 0200<br><br>Mix ID: SP095 25-15<br>Represented Quantity: 6017.40 SY<br>Thickness: 2.00 IN.<br>Virgin AC%: 3.9%<br><br>Base Index: 493.75                                                                                                                   |



## Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 241115-G10

| Project | Line | Description                               | Adjustment Type        | Other Adjustment Type         | Est. Number     | Created Date | Created By | Amount         | Remarks                                                                                                                                                                                                                                                                     |
|---------|------|-------------------------------------------|------------------------|-------------------------------|-----------------|--------------|------------|----------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| JSR0095 | 0200 | MISC.                                     | Other Item Adjustment  | ACAD                          |                 |              |            |                | Current Index: 513.75<br>Index Difference: 20.0<br><br>$20.0 * 1.98 * (2/36) * 6017.40 * 0.0390 = \$516.29$                                                                                                                                                                 |
|         |      |                                           |                        |                               | 32              | Aug 3, 2026  | tropeb1    | \$3,655.33     | Asphalt content adjustment for Line 0200 asphalt pavement at the 97 intersection in July of 2026.                                                                                                                                                                           |
|         |      |                                           |                        |                               | 36              | Oct 1, 2026  | tropeb1    | \$5,785.66     | Asphalt content adjustment for Line 0200 optional asphalt pavement on the north side of the 97 intersection in September of 2026. This asphalt content adjustment applies to work done in the previous estimate period (Estimate 0035). See associated AC adjustment sheet. |
|         |      |                                           |                        |                               | ACAD - Total    |              |            | \$11,387.01    |                                                                                                                                                                                                                                                                             |
|         |      |                                           |                        | FUEL                          | 10              | Sep 2, 2025  | edelhb1    | \$2,417.31     | Fuel Adjustment - Line Number 0200<br><br>Represented Quantity: 6017.40 SY<br>Thickness: 8.00 IN.<br>1.98 T/CY<br><br>Base Index: 3.517<br>Current Index: 3.792<br>Index Difference: 0.275<br><br>$0.275 * 2647.66 \text{ Tons} * 3.32 = \$2,417.31$                        |
|         |      |                                           |                        |                               | 32              | Aug 3, 2026  | tropeb1    | \$2,851.35     | Fuel adjustment for Line 0200 on south 97 in July 2026. See associated fuel adjustment sheet.                                                                                                                                                                               |
|         |      |                                           |                        |                               | 36              | Oct 1, 2026  | tropeb1    | \$9,233.36     | Fuel adjustment for Line 0200 on north 97 in September 2026. This fuel adjustment applies to work done in the previous estimate period (Estimate 0035). See associated fuel adjustment sheet.                                                                               |
|         |      |                                           |                        |                               | FUEL - Total    |              |            | \$14,502.02    |                                                                                                                                                                                                                                                                             |
|         |      |                                           |                        | Other Item Adjustment - Total |                 |              |            | \$25,889.03    |                                                                                                                                                                                                                                                                             |
|         |      |                                           |                        | 0200 - Total                  |                 |              |            | \$25,889.03    |                                                                                                                                                                                                                                                                             |
|         | 0210 | TACK COAT                                 | Overrun                | Overrun                       | 28              | Jun 2, 2026  | SYSTEM     | (\$70.00)      |                                                                                                                                                                                                                                                                             |
|         |      |                                           |                        |                               | Overrun - Total |              |            | (\$70.00)      |                                                                                                                                                                                                                                                                             |
|         |      |                                           |                        |                               | Overrun - Total |              |            | (\$70.00)      |                                                                                                                                                                                                                                                                             |
|         |      |                                           |                        |                               | 0210 - Total    |              |            | (\$70.00)      |                                                                                                                                                                                                                                                                             |
|         | 0220 | CONCRETE PAVEMENT (10 IN. NON-REINFORCED) | Material               |                               | 34              | Sep 2, 2026  | SYSTEM     | (\$164,406.22) |                                                                                                                                                                                                                                                                             |
|         |      |                                           |                        |                               | 34              | Sep 2, 2026  | SYSTEM     | \$164,406.22   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gwinc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.                                                                          |
|         |      |                                           |                        |                               | 35              | Sep 15, 2026 | SYSTEM     | (\$234,118.80) |                                                                                                                                                                                                                                                                             |
|         |      |                                           |                        |                               | 36              | Oct 1, 2026  | SYSTEM     | (\$441,770.78) |                                                                                                                                                                                                                                                                             |
|         |      |                                           |                        | - Total                       |                 |              |            | (\$675,889.58) |                                                                                                                                                                                                                                                                             |
|         |      |                                           | Material - Total       |                               |                 |              |            | (\$675,889.58) |                                                                                                                                                                                                                                                                             |
|         |      |                                           | MaterialCredit         |                               | 36              | Oct 1, 2026  | SYSTEM     | \$234,118.80   |                                                                                                                                                                                                                                                                             |
|         |      |                                           |                        | - Total                       |                 |              |            | \$234,118.80   |                                                                                                                                                                                                                                                                             |
|         |      |                                           | MaterialCredit - Total |                               |                 |              |            | \$234,118.80   |                                                                                                                                                                                                                                                                             |
|         |      |                                           | Other Item Adjustment  | PCCS                          | 21              | Feb 17, 2026 | tropeb1    | \$6,584.53     | JSR0095 - Line 0220 - CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)<br><br>Lot 1 strength pay factor adjustment. 3749.2 square yards represented. Average of 105.0%.                                                                                              |
|         |      |                                           |                        |                               | 21              | Feb 17, 2026 | tropeb1    | \$7,229.95     | JSR0095 - Line 0220 - CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)<br><br>Lot 2 strength pay factor adjustment. 4116.7 square yards represented. Average of 105.0%.                                                                                              |
|         |      |                                           |                        |                               | 21              | Feb 17, 2026 | tropeb1    | \$1,049.89     | JSR0095 - Line 0220 - CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)<br><br>Lot 3 strength pay factor adjustment. 597.8 square yards represented. Average of 105.0%.                                                                                               |
|         |      |                                           |                        |                               | 21              | Feb 17, 2026 | tropeb1    | \$4,026.55     | JSR0095 - Line 0220 - CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)<br><br>Lot 4 strength pay factor adjustment. 2292.7 square yards represented.                                                                                                                 |



## Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 241115-G10

| Project | Line                   | Description                              | Adjustment Type       | Other Adjustment Type | Est. Number                             | Created Date   | Created By     | Amount         | Remarks                                                                                                                                                                         |               |               |                |
|---------|------------------------|------------------------------------------|-----------------------|-----------------------|-----------------------------------------|----------------|----------------|----------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------|---------------|----------------|
| JSR0095 | 0220                   | CONCRETE PAVEMENT (10 IN. NON-REINFORCED | Other Item Adjustment | PCCS                  |                                         |                |                |                | Average of 105.0%.                                                                                                                                                              |               |               |                |
|         |                        |                                          |                       |                       | 21                                      | Feb 17, 2026   | tropeb1        | \$1,024.25     | JSR0095 - Line 0220 - CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)<br><br>Lot 5 strength pay factor adjustment. 583.2 square yards represented. Average of 105.0%.   |               |               |                |
|         |                        |                                          |                       |                       | 21                                      | Feb 17, 2026   | tropeb1        | \$3,207.26     | JSR0095 - Line 0220 - CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)<br><br>Lot 6 strength pay factor adjustment. 1826.2 square yards represented. Average of 105.0%.  |               |               |                |
|         |                        |                                          |                       |                       | PCCS - Total                            |                |                | \$23,122.43    |                                                                                                                                                                                 |               |               |                |
|         |                        |                                          |                       | PCCT                  | 21                                      | Feb 17, 2026   | tropeb1        | \$6,584.53     | JSR0095 - Line 0220 - CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)<br><br>Lot 1 thickness pay factor adjustment. 3749.2 square yards represented. Average of 105.0%. |               |               |                |
|         |                        |                                          |                       |                       | 21                                      | Feb 17, 2026   | tropeb1        | \$7,229.95     | JSR0095 - Line 0220 - CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)<br><br>Lot 2 thickness pay factor adjustment. 4116.7 square yards represented. Average of 105.0%. |               |               |                |
|         |                        |                                          |                       |                       | 21                                      | Feb 17, 2026   | tropeb1        | \$1,049.89     | JSR0095 - Line 0220 - CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)<br><br>Lot 3 thickness pay factor adjustment. 597.8 square yards represented. Average of 105.0%.  |               |               |                |
|         |                        |                                          |                       |                       | 21                                      | Feb 17, 2026   | tropeb1        | \$4,026.55     | JSR0095 - Line 0220 - CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)<br><br>Lot 4 thickness pay factor adjustment. 2292.7 square yards represented. Average of 105.0%. |               |               |                |
|         |                        |                                          |                       |                       | 21                                      | Feb 17, 2026   | tropeb1        | \$1,024.25     | JSR0095 - Line 0220 - CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)<br><br>Lot 5 thickness pay factor adjustment. 583.2 square yards represented. Average of 105.0%.  |               |               |                |
|         |                        |                                          |                       |                       | 21                                      | Feb 17, 2026   | tropeb1        | \$3,207.26     | JSR0095 - Line 0220 - CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)<br><br>Lot 6 thickness pay factor adjustment. 1826.2 square yards represented. Average of 105.0%. |               |               |                |
|         |                        |                                          |                       |                       | PCCT - Total                            |                |                | \$23,122.43    |                                                                                                                                                                                 |               |               |                |
|         |                        |                                          |                       |                       | Other Item Adjustment - Total           |                |                | \$46,244.86    |                                                                                                                                                                                 |               |               |                |
|         |                        |                                          |                       | 0220 - Total          |                                         |                |                |                |                                                                                                                                                                                 |               |               | (\$395,525.92) |
|         |                        |                                          |                       | 0230                  | CONCRETE PAVEMENT (9 1/2 IN. NON-REINF, | Material       |                | 24             | Apr 1, 2026                                                                                                                                                                     | SYSTEM        | (\$60,570.58) |                |
|         |                        |                                          |                       |                       |                                         |                | - Total        |                |                                                                                                                                                                                 | (\$60,570.58) |               |                |
|         | Material - Total       |                                          |                       |                       |                                         | (\$60,570.58)  |                |                |                                                                                                                                                                                 |               |               |                |
|         | MaterialCredit         |                                          | 25                    |                       |                                         | Apr 16, 2026   | SYSTEM         | \$60,570.58    |                                                                                                                                                                                 |               |               |                |
|         |                        | - Total                                  |                       |                       |                                         | \$60,570.58    |                |                |                                                                                                                                                                                 |               |               |                |
|         | MaterialCredit - Total |                                          |                       |                       |                                         | \$60,570.58    |                |                |                                                                                                                                                                                 |               |               |                |
|         | 0230 - Total           |                                          |                       |                       |                                         |                |                |                | \$0.00                                                                                                                                                                          |               |               |                |
|         | 0240                   | MISC.                                    | Material              |                       | 15                                      | Nov 17, 2025   | SYSTEM         | (\$25,825.89)  |                                                                                                                                                                                 |               |               |                |
|         |                        |                                          |                       |                       | 16                                      | Dec 2, 2025    | SYSTEM         | (\$155,955.30) |                                                                                                                                                                                 |               |               |                |
|         |                        |                                          |                       | - Total               |                                         |                | (\$181,781.19) |                |                                                                                                                                                                                 |               |               |                |
|         |                        |                                          | Material - Total      |                       |                                         | (\$181,781.19) |                |                |                                                                                                                                                                                 |               |               |                |
|         |                        |                                          | MaterialCredit        |                       | 16                                      | Dec 2, 2025    | SYSTEM         | \$25,825.89    |                                                                                                                                                                                 |               |               |                |
|         |                        |                                          |                       |                       | 17                                      | Dec 16, 2025   | SYSTEM         | \$155,955.30   |                                                                                                                                                                                 |               |               |                |
|         |                        |                                          | - Total               |                       |                                         | \$181,781.19   |                |                |                                                                                                                                                                                 |               |               |                |
|         | MaterialCredit - Total |                                          |                       | \$181,781.19          |                                         |                |                |                |                                                                                                                                                                                 |               |               |                |
|         | 0240 - Total           |                                          |                       |                       |                                         |                |                |                | \$0.00                                                                                                                                                                          |               |               |                |



## Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 241115-G10

| Project | Line  | Description                 | Adjustment Type        | Other Adjustment Type | Est. Number    | Created Date   | Created By    | Amount         | Remarks |
|---------|-------|-----------------------------|------------------------|-----------------------|----------------|----------------|---------------|----------------|---------|
| JSR0095 | 0280  | 8 IN. CONCRETE MEDIAN STRIP | Material               |                       | 16             | Dec 2, 2025    | SYSTEM        | (\$90,630.75)  |         |
|         |       |                             |                        |                       | 17             | Dec 16, 2025   | SYSTEM        | (\$90,630.75)  |         |
|         |       |                             |                        |                       | - Total        |                |               | (\$181,261.50) |         |
|         |       |                             | Material - Total       |                       |                | (\$181,261.50) |               |                |         |
|         |       |                             | MaterialCredit         |                       | 17             | Dec 16, 2025   | SYSTEM        | \$90,630.75    |         |
|         |       |                             |                        |                       | 18             | Jan 2, 2026    | SYSTEM        | \$90,630.75    |         |
|         |       |                             |                        |                       | - Total        |                |               | \$181,261.50   |         |
|         |       |                             | MaterialCredit - Total |                       |                | \$181,261.50   |               |                |         |
|         |       |                             | 0280 - Total           |                       |                |                |               |                |         |
|         | 0290  | PAVED APPROACH, 8 IN.       | Material               |                       | 15             | Nov 17, 2025   | SYSTEM        | (\$33,707.70)  |         |
|         |       |                             |                        |                       | 16             | Dec 2, 2025    | SYSTEM        | (\$33,707.70)  |         |
|         |       |                             |                        |                       | 17             | Dec 16, 2025   | SYSTEM        | (\$33,707.70)  |         |
|         |       |                             |                        |                       | 18             | Jan 2, 2026    | SYSTEM        | (\$33,707.70)  |         |
|         |       |                             |                        |                       | 19             | Jan 16, 2026   | SYSTEM        | (\$33,707.70)  |         |
|         |       |                             | - Total                |                       |                | (\$168,538.50) |               |                |         |
|         |       |                             | Material - Total       |                       |                | (\$168,538.50) |               |                |         |
|         |       |                             | MaterialCredit         |                       | 16             | Dec 2, 2025    | SYSTEM        | \$33,707.70    |         |
|         |       |                             |                        |                       | 17             | Dec 16, 2025   | SYSTEM        | \$33,707.70    |         |
|         |       |                             |                        |                       | 18             | Jan 2, 2026    | SYSTEM        | \$33,707.70    |         |
|         |       |                             |                        |                       | 19             | Jan 16, 2026   | SYSTEM        | \$33,707.70    |         |
|         |       |                             |                        |                       | 20             | Feb 2, 2026    | SYSTEM        | \$33,707.70    |         |
|         |       |                             | - Total                |                       |                | \$168,538.50   |               |                |         |
|         |       |                             | MaterialCredit - Total |                       |                | \$168,538.50   |               |                |         |
|         |       |                             | 0290 - Total           |                       |                |                |               |                |         |
| 0360    | MISC. | Material                    |                        | 13                    | Oct 16, 2025   | SYSTEM         | (\$5,550.00)  |                |         |
|         |       |                             |                        | 14                    | Nov 3, 2025    | SYSTEM         | (\$8,362.00)  |                |         |
|         |       |                             |                        | 15                    | Nov 17, 2025   | SYSTEM         | (\$33,411.00) |                |         |
|         |       |                             |                        | 16                    | Dec 2, 2025    | SYSTEM         | (\$33,411.00) |                |         |
|         |       |                             |                        | 17                    | Dec 16, 2025   | SYSTEM         | (\$33,411.00) |                |         |
|         |       |                             |                        | 18                    | Jan 2, 2026    | SYSTEM         | (\$43,623.00) |                |         |
|         |       |                             |                        | 19                    | Jan 16, 2026   | SYSTEM         | (\$43,623.00) |                |         |
|         |       | - Total                     |                        |                       | (\$201,391.00) |                |               |                |         |
|         |       | Material - Total            |                        |                       | (\$201,391.00) |                |               |                |         |
|         |       | MaterialCredit              |                        | 14                    | Nov 3, 2025    | SYSTEM         | \$5,550.00    |                |         |
|         |       |                             |                        | 15                    | Nov 17, 2025   | SYSTEM         | \$8,362.00    |                |         |
|         |       |                             |                        | 16                    | Dec 2, 2025    | SYSTEM         | \$33,411.00   |                |         |
|         |       |                             |                        | 17                    | Dec 16, 2025   | SYSTEM         | \$33,411.00   |                |         |



## Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 241115-G10

| Project          | Line                                                                                  | Description             | Adjustment Type         | Other Adjustment Type  | Est. Number  | Created Date | Created By    | Amount                                                                                                                                                                                              | Remarks                                                                                                                                                                           |  |  |
|------------------|---------------------------------------------------------------------------------------|-------------------------|-------------------------|------------------------|--------------|--------------|---------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--|
| JSR0095          | 0360                                                                                  | MISC.                   | MaterialCredit          |                        |              | 2025         |               |                                                                                                                                                                                                     |                                                                                                                                                                                   |  |  |
|                  |                                                                                       |                         |                         |                        | 18           | Jan 2, 2026  | SYSTEM        | \$33,411.00                                                                                                                                                                                         |                                                                                                                                                                                   |  |  |
|                  |                                                                                       |                         |                         |                        | 19           | Jan 16, 2026 | SYSTEM        | \$43,623.00                                                                                                                                                                                         |                                                                                                                                                                                   |  |  |
|                  |                                                                                       |                         |                         |                        | 20           | Feb 2, 2026  | SYSTEM        | \$43,623.00                                                                                                                                                                                         |                                                                                                                                                                                   |  |  |
|                  |                                                                                       |                         |                         |                        | - Total      |              |               | \$201,391.00                                                                                                                                                                                        |                                                                                                                                                                                   |  |  |
|                  |                                                                                       |                         | MaterialCredit - Total  |                        |              | \$201,391.00 |               |                                                                                                                                                                                                     |                                                                                                                                                                                   |  |  |
|                  | 0360 - Total                                                                          |                         |                         |                        |              |              |               |                                                                                                                                                                                                     | \$0.00                                                                                                                                                                            |  |  |
|                  | 0460                                                                                  | CHANNELIZER (TRIM-LINE) | Overrun                 | Overrun                | 11           | Sep 15, 2025 | SYSTEM        | (\$3,160.00)                                                                                                                                                                                        |                                                                                                                                                                                   |  |  |
|                  |                                                                                       |                         |                         |                        | 14           | Nov 3, 2025  | SYSTEM        | \$3,160.00                                                                                                                                                                                          | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',39.50000 - 39.50000, 'is applied (if non-zero). |  |  |
|                  |                                                                                       |                         |                         |                        | 27           | May 18, 2026 | SYSTEM        | (\$3,950.00)                                                                                                                                                                                        |                                                                                                                                                                                   |  |  |
| Overrun - Total  |                                                                                       |                         |                         |                        | (\$3,950.00) |              |               |                                                                                                                                                                                                     |                                                                                                                                                                                   |  |  |
| Overrun - Total  |                                                                                       |                         |                         |                        | (\$3,950.00) |              |               |                                                                                                                                                                                                     |                                                                                                                                                                                   |  |  |
| 0460 - Total     |                                                                                       |                         |                         |                        |              |              |               | (\$3,950.00)                                                                                                                                                                                        |                                                                                                                                                                                   |  |  |
| 0490             | CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED | Overrun                 | Overrun                 | 2                      | Apr 1, 2025  | SYSTEM       | (\$8,800.00)  |                                                                                                                                                                                                     |                                                                                                                                                                                   |  |  |
|                  |                                                                                       |                         |                         | 3                      | Apr 15, 2025 | SYSTEM       | \$8,800.00    | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8800.00000 - 8800.00000, 'is applied (if non-zero).               |                                                                                                                                                                                   |  |  |
|                  |                                                                                       |                         |                         | Overrun - Total        |              |              | \$0.00        |                                                                                                                                                                                                     |                                                                                                                                                                                   |  |  |
|                  |                                                                                       |                         |                         | Overrun - Total        |              |              | \$0.00        |                                                                                                                                                                                                     |                                                                                                                                                                                   |  |  |
|                  |                                                                                       |                         |                         | 0490 - Total           |              |              |               |                                                                                                                                                                                                     |                                                                                                                                                                                   |  |  |
|                  |                                                                                       | 0550                    | PAVEMENT EDGE TREATMENT | Material               |              | 24           | Apr 1, 2026   | SYSTEM                                                                                                                                                                                              | (\$2,326.50)                                                                                                                                                                      |  |  |
| 24               | Apr 1, 2026                                                                           |                         |                         |                        |              | SYSTEM       | \$2,326.50    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fielda4 overriding Payment Estimate Exception 3 on the current Payment Estimate. |                                                                                                                                                                                   |  |  |
| - Total          |                                                                                       |                         |                         |                        |              | \$0.00       |               |                                                                                                                                                                                                     |                                                                                                                                                                                   |  |  |
| Material - Total |                                                                                       |                         |                         |                        |              | \$0.00       |               |                                                                                                                                                                                                     |                                                                                                                                                                                   |  |  |
| 0550 - Total     |                                                                                       |                         |                         |                        |              |              |               | \$0.00                                                                                                                                                                                              |                                                                                                                                                                                   |  |  |
| 0560             | PREF THERMO PVMT MARK, 24 IN WHIT                                                     |                         |                         | Material               |              | 31           | Jul 15, 2026  | SYSTEM                                                                                                                                                                                              | (\$6,964.20)                                                                                                                                                                      |  |  |
|                  |                                                                                       | - Total                 |                         |                        |              | (\$6,964.20) |               |                                                                                                                                                                                                     |                                                                                                                                                                                   |  |  |
|                  |                                                                                       | Material - Total        |                         |                        |              | (\$6,964.20) |               |                                                                                                                                                                                                     |                                                                                                                                                                                   |  |  |
|                  |                                                                                       | MaterialCredit          |                         | 32                     | Aug 3, 2026  | SYSTEM       | \$6,964.20    |                                                                                                                                                                                                     |                                                                                                                                                                                   |  |  |
|                  |                                                                                       |                         |                         | - Total                |              |              | \$6,964.20    |                                                                                                                                                                                                     |                                                                                                                                                                                   |  |  |
|                  |                                                                                       |                         |                         | MaterialCredit - Total |              |              | \$6,964.20    |                                                                                                                                                                                                     |                                                                                                                                                                                   |  |  |
| 0560 - Total     |                                                                                       |                         |                         |                        |              |              |               | \$0.00                                                                                                                                                                                              |                                                                                                                                                                                   |  |  |
| 0570             | PREF THERMO PVMT MARK, 24 IN YELLOW                                                   | Material                |                         | 31                     | Jul 15, 2026 | SYSTEM       | (\$11,368.75) |                                                                                                                                                                                                     |                                                                                                                                                                                   |  |  |
|                  |                                                                                       |                         |                         | - Total                |              |              | (\$11,368.75) |                                                                                                                                                                                                     |                                                                                                                                                                                   |  |  |
|                  |                                                                                       |                         |                         | Material - Total       |              |              | (\$11,368.75) |                                                                                                                                                                                                     |                                                                                                                                                                                   |  |  |
|                  |                                                                                       | MaterialCredit          |                         | 32                     | Aug 3, 2026  | SYSTEM       | \$11,368.75   |                                                                                                                                                                                                     |                                                                                                                                                                                   |  |  |
|                  |                                                                                       |                         |                         | - Total                |              |              | \$11,368.75   |                                                                                                                                                                                                     |                                                                                                                                                                                   |  |  |
|                  |                                                                                       |                         |                         | MaterialCredit - Total |              |              | \$11,368.75   |                                                                                                                                                                                                     |                                                                                                                                                                                   |  |  |
| 0570 - Total     |                                                                                       |                         |                         |                        |              |              |               | \$0.00                                                                                                                                                                                              |                                                                                                                                                                                   |  |  |
| 0580             | PREF THERMO PVMT MARK, LT/RT ARROW                                                    | Material                |                         | 31                     | Jul 15, 2026 | SYSTEM       | (\$3,400.00)  |                                                                                                                                                                                                     |                                                                                                                                                                                   |  |  |
|                  |                                                                                       |                         |                         | - Total                |              |              | (\$3,400.00)  |                                                                                                                                                                                                     |                                                                                                                                                                                   |  |  |
|                  |                                                                                       | Material - Total        |                         |                        | (\$3,400.00) |              |               |                                                                                                                                                                                                     |                                                                                                                                                                                   |  |  |



## Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 241115-G10

| Project | Line | Description                                    | Adjustment Type        | Other Adjustment Type | Est. Number | Created Date | Created By | Amount        | Remarks |
|---------|------|------------------------------------------------|------------------------|-----------------------|-------------|--------------|------------|---------------|---------|
| JSR0095 | 0580 | PREF THERMO<br>PVMT MARK,<br>LT/RT ARROW       | MaterialCredit         |                       | 32          | Aug 3, 2026  | SYSTEM     | \$3,400.00    |         |
|         |      |                                                | - Total                |                       |             |              |            | \$3,400.00    |         |
|         |      |                                                | MaterialCredit - Total |                       |             |              |            | \$3,400.00    |         |
|         |      |                                                | 0580 - Total           |                       |             |              |            | \$0.00        |         |
|         | 0590 | PREF THERMO<br>PVMT MRKG,<br>STRIAGHT<br>ARROW | Material               |                       | 31          | Jul 15, 2026 | SYSTEM     | (\$212.50)    |         |
|         |      |                                                | - Total                |                       |             |              |            | (\$212.50)    |         |
|         |      |                                                | Material - Total       |                       |             |              |            | (\$212.50)    |         |
|         |      |                                                | MaterialCredit         |                       | 32          | Aug 3, 2026  | SYSTEM     | \$212.50      |         |
|         |      |                                                | - Total                |                       |             |              |            | \$212.50      |         |
|         |      |                                                | MaterialCredit - Total |                       |             |              |            | \$212.50      |         |
|         |      |                                                | 0590 - Total           |                       |             |              |            | \$0.00        |         |
|         | 0600 | PREF THERMO<br>PVMT MARK,<br>YIELD TRIAN       | Material               |                       | 31          | Jul 15, 2026 | SYSTEM     | (\$961.00)    |         |
|         |      |                                                | - Total                |                       |             |              |            | (\$961.00)    |         |
|         |      |                                                | Material - Total       |                       |             |              |            | (\$961.00)    |         |
|         |      |                                                | MaterialCredit         |                       | 32          | Aug 3, 2026  | SYSTEM     | \$961.00      |         |
|         |      |                                                | - Total                |                       |             |              |            | \$961.00      |         |
|         |      |                                                | MaterialCredit - Total |                       |             |              |            | \$961.00      |         |
|         |      |                                                | 0600 - Total           |                       |             |              |            | \$0.00        |         |
|         | 0830 | REINFORCING<br>STEEL<br>(CULVERTS)             | Material               |                       | 24          | Apr 1, 2026  | SYSTEM     | (\$14,487.50) |         |
|         |      |                                                | - Total                |                       |             |              |            | (\$14,487.50) |         |
|         |      |                                                | Material - Total       |                       |             |              |            | (\$14,487.50) |         |
|         |      |                                                | MaterialCredit         |                       | 25          | Apr 16, 2026 | SYSTEM     | \$14,487.50   |         |
|         |      |                                                | - Total                |                       |             |              |            | \$14,487.50   |         |
|         |      |                                                | MaterialCredit - Total |                       |             |              |            | \$14,487.50   |         |
|         |      |                                                | 0830 - Total           |                       |             |              |            | \$0.00        |         |
|         | 0890 | 30 IN. PIPE<br>GROUP A                         | Material               |                       | 34          | Sep 2, 2026  | SYSTEM     | (\$14,490.00) |         |
|         |      |                                                |                        |                       | 35          | Sep 15, 2026 | SYSTEM     | (\$14,490.00) |         |
|         |      |                                                | - Total                |                       |             |              |            | (\$28,980.00) |         |
|         |      |                                                | Material - Total       |                       |             |              |            | (\$28,980.00) |         |
|         |      |                                                | MaterialCredit         |                       | 35          | Sep 15, 2026 | SYSTEM     | \$14,490.00   |         |
|         |      |                                                |                        |                       | 36          | Oct 1, 2026  | SYSTEM     | \$14,490.00   |         |
|         |      |                                                | - Total                |                       |             |              |            | \$28,980.00   |         |
|         |      |                                                | MaterialCredit - Total |                       |             |              |            | \$28,980.00   |         |
|         |      |                                                | 0890 - Total           |                       |             |              |            | \$0.00        |         |
|         | 0900 | 36 IN. PIPE<br>GROUP A                         | Material               |                       | 34          | Sep 2, 2026  | SYSTEM     | (\$19,880.00) |         |
|         |      |                                                |                        |                       | 35          | Sep 15, 2026 | SYSTEM     | (\$19,880.00) |         |
|         |      |                                                | - Total                |                       |             |              |            | (\$39,760.00) |         |
|         |      |                                                | Material - Total       |                       |             |              |            | (\$39,760.00) |         |
|         |      |                                                | MaterialCredit         |                       | 35          | Sep 15, 2026 | SYSTEM     | \$19,880.00   |         |
|         |      |                                                |                        |                       | 36          | Oct 1, 2026  | SYSTEM     | \$19,880.00   |         |
|         |      |                                                | - Total                |                       |             |              |            | \$39,760.00   |         |
|         |      |                                                | MaterialCredit - Total |                       |             |              |            | \$39,760.00   |         |



## Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 241115-G10

| Project | Line                   | Description                             | Adjustment Type        | Other Adjustment Type          | Est. Number  | Created Date | Created By    | Amount        | Remarks                                                                                                                                                                               |              |        |  |
|---------|------------------------|-----------------------------------------|------------------------|--------------------------------|--------------|--------------|---------------|---------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|--------|--|
| JSR0095 | 0900 - Total           |                                         |                        |                                |              |              |               |               | \$0.00                                                                                                                                                                                |              |        |  |
|         | 0920                   | 18 IN. GROUP A FLARED END SECT          | Material               |                                | 4            | May 1, 2025  | SYSTEM        | (\$350.00)    |                                                                                                                                                                                       |              |        |  |
|         |                        |                                         |                        | - Total                        |              |              |               | (\$350.00)    |                                                                                                                                                                                       |              |        |  |
|         |                        |                                         | Material - Total       |                                |              |              | (\$350.00)    |               |                                                                                                                                                                                       |              |        |  |
|         |                        |                                         | MaterialCredit         |                                | 5            | May 15, 2025 | SYSTEM        | \$350.00      |                                                                                                                                                                                       |              |        |  |
|         |                        |                                         |                        | - Total                        |              |              |               | \$350.00      |                                                                                                                                                                                       |              |        |  |
|         |                        |                                         | MaterialCredit - Total |                                |              |              | \$350.00      |               |                                                                                                                                                                                       |              |        |  |
|         | 0920 - Total           |                                         |                        |                                |              |              |               |               | \$0.00                                                                                                                                                                                |              |        |  |
|         | 0940                   | 30 IN. GROUP A FLARED END SECT          | Material               |                                | 34           | Sep 2, 2026  | SYSTEM        | (\$1,640.00)  |                                                                                                                                                                                       |              |        |  |
|         |                        |                                         |                        |                                | 35           | Sep 15, 2026 | SYSTEM        | (\$1,640.00)  |                                                                                                                                                                                       |              |        |  |
|         |                        |                                         | - Total                |                                |              |              | (\$3,280.00)  |               |                                                                                                                                                                                       |              |        |  |
|         |                        |                                         | Material - Total       |                                |              |              | (\$3,280.00)  |               |                                                                                                                                                                                       |              |        |  |
|         |                        |                                         | MaterialCredit         |                                | 35           | Sep 15, 2026 | SYSTEM        | \$1,640.00    |                                                                                                                                                                                       |              |        |  |
|         |                        |                                         |                        |                                | 36           | Oct 1, 2026  | SYSTEM        | \$1,640.00    |                                                                                                                                                                                       |              |        |  |
|         |                        |                                         | - Total                |                                |              |              | \$3,280.00    |               |                                                                                                                                                                                       |              |        |  |
|         |                        |                                         | MaterialCredit - Total |                                |              |              | \$3,280.00    |               |                                                                                                                                                                                       |              |        |  |
|         |                        |                                         | 0940 - Total           |                                |              |              |               |               |                                                                                                                                                                                       |              | \$0.00 |  |
|         |                        |                                         | 0950                   | 36 IN. GROUP A FLARED END SECT | Material     |              | 34            | Sep 2, 2026   | SYSTEM                                                                                                                                                                                | (\$2,460.00) |        |  |
|         |                        |                                         |                        |                                |              |              | 35            | Sep 15, 2026  | SYSTEM                                                                                                                                                                                | (\$2,460.00) |        |  |
|         |                        |                                         |                        |                                | - Total      |              |               |               | (\$4,920.00)                                                                                                                                                                          |              |        |  |
|         | Material - Total       |                                         |                        |                                | (\$4,920.00) |              |               |               |                                                                                                                                                                                       |              |        |  |
|         | MaterialCredit         |                                         |                        |                                | 35           | Sep 15, 2026 | SYSTEM        | \$2,460.00    |                                                                                                                                                                                       |              |        |  |
|         |                        |                                         |                        |                                | 36           | Oct 1, 2026  | SYSTEM        | \$2,460.00    |                                                                                                                                                                                       |              |        |  |
|         | - Total                |                                         |                        |                                | \$4,920.00   |              |               |               |                                                                                                                                                                                       |              |        |  |
|         | MaterialCredit - Total |                                         |                        |                                | \$4,920.00   |              |               |               |                                                                                                                                                                                       |              |        |  |
|         | 0950 - Total           |                                         |                        |                                |              |              |               |               | \$0.00                                                                                                                                                                                |              |        |  |
|         | 1040                   | ALTERNATE DITCH CHECK                   |                        |                                | Overrun      | Overrun      | 3             | Apr 15, 2025  | SYSTEM                                                                                                                                                                                | (\$100.86)   |        |  |
|         |                        |                                         | 5                      | May 15, 2025                   |              |              | SYSTEM        | \$100.86      | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',16.81000 - 16.81000, 'is applied (if non-zero).     |              |        |  |
|         |                        |                                         | Overrun - Total        |                                |              |              | \$0.00        |               |                                                                                                                                                                                       |              |        |  |
|         |                        |                                         | Overrun - Total        |                                |              |              | \$0.00        |               |                                                                                                                                                                                       |              |        |  |
|         | 1040 - Total           |                                         |                        |                                |              |              |               |               | \$0.00                                                                                                                                                                                |              |        |  |
|         | 1060                   | TEMPORARY SEEDING                       | Overrun                | Overrun                        | 20           | Feb 2, 2026  | SYSTEM        | (\$472.76)    |                                                                                                                                                                                       |              |        |  |
|         |                        |                                         |                        |                                | 24           | Apr 1, 2026  | SYSTEM        | \$472.76      | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1575.87000 - 1575.87000, 'is applied (if non-zero). |              |        |  |
|         |                        |                                         | Overrun - Total        |                                |              |              | \$0.00        |               |                                                                                                                                                                                       |              |        |  |
|         |                        |                                         | Overrun - Total        |                                |              |              | \$0.00        |               |                                                                                                                                                                                       |              |        |  |
|         | 1060 - Total           |                                         |                        |                                |              |              |               |               | \$0.00                                                                                                                                                                                |              |        |  |
|         | 1140                   | LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT | Material               |                                | 15           | Nov 17, 2025 | SYSTEM        | (\$17,449.85) |                                                                                                                                                                                       |              |        |  |
|         |                        |                                         |                        | - Total                        |              |              |               | (\$17,449.85) |                                                                                                                                                                                       |              |        |  |
|         |                        |                                         | Material - Total       |                                |              |              | (\$17,449.85) |               |                                                                                                                                                                                       |              |        |  |
|         |                        |                                         | MaterialCredit         |                                | 16           | Dec 2, 2025  | SYSTEM        | \$17,449.85   |                                                                                                                                                                                       |              |        |  |



## Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 241115-G10

| Project | Line | Description                             | Adjustment Type                     | Other Adjustment Type | Est. Number | Created Date | Created By | Amount        | Remarks                                                          |
|---------|------|-----------------------------------------|-------------------------------------|-----------------------|-------------|--------------|------------|---------------|------------------------------------------------------------------|
| JSR0095 | 1140 | LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT | MaterialCredit                      | - Total               |             |              |            | \$17,449.85   |                                                                  |
|         |      |                                         | MaterialCredit - Total              |                       |             |              |            | \$17,449.85   |                                                                  |
|         |      |                                         | 1140 - Total                        |                       |             |              |            | \$0.00        |                                                                  |
|         | 1150 | BRACKET ARM, 4 FT. OR 1.2 M             | Construction Stockpile STMI         |                       | 14          | Nov 3, 2025  | SYSTEM     | \$780.00      | Payment Estimate Item Adjustment generated Stockpile Transaction |
|         |      |                                         | - Total                             |                       |             |              |            | \$780.00      |                                                                  |
|         |      |                                         | Construction Stockpile STMI - Total |                       |             |              |            | \$780.00      |                                                                  |
|         | 1150 | 1150 - Total                            |                                     |                       |             |              |            | \$780.00      |                                                                  |
|         |      |                                         |                                     |                       |             |              |            |               |                                                                  |
|         |      |                                         |                                     |                       |             |              |            |               |                                                                  |
|         | 1160 | BRACKET ARM, 8 FT. OR 2.4 M             | Construction Stockpile STMI         |                       | 14          | Nov 3, 2025  | SYSTEM     | \$646.32      | Payment Estimate Item Adjustment generated Stockpile Transaction |
|         |      |                                         | - Total                             |                       |             |              |            | \$646.32      |                                                                  |
|         |      |                                         | Construction Stockpile STMI - Total |                       |             |              |            | \$646.32      |                                                                  |
|         | 1160 | 1160 - Total                            |                                     |                       |             |              |            | \$646.32      |                                                                  |
|         |      |                                         |                                     |                       |             |              |            |               |                                                                  |
|         |      |                                         |                                     |                       |             |              |            |               |                                                                  |
|         | 1170 | BRACKET ARM, 10 FT. OR 3.0 M            | Construction Stockpile              |                       | 15          | Nov 17, 2025 | SYSTEM     | (\$3,689.45)  | Payment Estimate Item Adjustment generated Stockpile Transaction |
|         |      |                                         |                                     |                       | 19          | Jan 16, 2026 | SYSTEM     | (\$3,689.45)  | Payment Estimate Item Adjustment generated Stockpile Transaction |
|         |      |                                         | - Total                             |                       |             |              |            | (\$7,378.90)  |                                                                  |
|         |      |                                         | Construction Stockpile - Total      |                       |             |              |            | (\$7,378.90)  |                                                                  |
|         |      |                                         | Construction Stockpile STMI         |                       | 14          | Nov 3, 2025  | SYSTEM     | \$7,378.90    | Payment Estimate Item Adjustment generated Stockpile Transaction |
|         |      |                                         |                                     | - Total               |             |              |            | \$7,378.90    |                                                                  |
|         |      |                                         | Construction Stockpile STMI - Total |                       |             |              |            | \$7,378.90    |                                                                  |
|         |      |                                         | Material                            |                       | 15          | Nov 17, 2025 | SYSTEM     | (\$6,790.30)  |                                                                  |
|         |      |                                         |                                     | - Total               |             |              |            | (\$6,790.30)  |                                                                  |
|         |      |                                         | Material - Total                    |                       |             |              |            | (\$6,790.30)  |                                                                  |
|         |      |                                         | MaterialCredit                      |                       | 16          | Dec 2, 2025  | SYSTEM     | \$6,790.30    |                                                                  |
|         |      |                                         |                                     | - Total               |             |              |            | \$6,790.30    |                                                                  |
|         |      |                                         | MaterialCredit - Total              |                       |             |              |            | \$6,790.30    |                                                                  |
|         | 1170 | 1170 - Total                            |                                     |                       |             |              |            | \$0.00        |                                                                  |
|         |      |                                         |                                     |                       |             |              |            |               |                                                                  |
|         |      |                                         |                                     |                       |             |              |            |               |                                                                  |
|         | 1180 | BRACKET ARM, 12 FT. OR 3.6 M            | Construction Stockpile STMI         |                       | 14          | Nov 3, 2025  | SYSTEM     | \$2,327.37    | Payment Estimate Item Adjustment generated Stockpile Transaction |
|         |      |                                         | - Total                             |                       |             |              |            | \$2,327.37    |                                                                  |
|         |      |                                         | Construction Stockpile STMI - Total |                       |             |              |            | \$2,327.37    |                                                                  |
|         | 1180 | 1180 - Total                            |                                     |                       |             |              |            | \$2,327.37    |                                                                  |
|         |      |                                         |                                     |                       |             |              |            |               |                                                                  |
|         |      |                                         |                                     |                       |             |              |            |               |                                                                  |
|         | 1190 | BRACKET ARM, 15 FT. OR 4.6 M            | Construction Stockpile STMI         |                       | 14          | Nov 3, 2025  | SYSTEM     | \$8,189.50    | Payment Estimate Item Adjustment generated Stockpile Transaction |
|         |      |                                         | - Total                             |                       |             |              |            | \$8,189.50    |                                                                  |
|         |      |                                         | Construction Stockpile STMI - Total |                       |             |              |            | \$8,189.50    |                                                                  |
|         | 1190 | 1190 - Total                            |                                     |                       |             |              |            | \$8,189.50    |                                                                  |
|         |      |                                         |                                     |                       |             |              |            |               |                                                                  |
|         |      |                                         |                                     |                       |             |              |            |               |                                                                  |
|         | 1200 | LUMINAIRE, LED-A                        | Material                            |                       | 15          | Nov 17, 2025 | SYSTEM     | (\$1,819.30)  |                                                                  |
|         |      |                                         |                                     | - Total               |             |              |            | (\$1,819.30)  |                                                                  |
|         |      |                                         | Material - Total                    |                       |             |              |            | (\$1,819.30)  |                                                                  |
|         |      |                                         | MaterialCredit                      |                       | 16          | Dec 2, 2025  | SYSTEM     | \$1,819.30    |                                                                  |
|         |      |                                         |                                     | - Total               |             |              |            | \$1,819.30    |                                                                  |
|         |      |                                         | MaterialCredit - Total              |                       |             |              |            | \$1,819.30    |                                                                  |
|         | 1200 | 1200 - Total                            |                                     |                       |             |              |            | \$0.00        |                                                                  |
|         |      |                                         |                                     |                       |             |              |            |               |                                                                  |
|         |      |                                         |                                     |                       |             |              |            |               |                                                                  |
|         | 1340 | POLE FOUNDATION (30 FT. OR 9.0 M        | Construction Stockpile              |                       | 15          | Nov 17, 2025 | SYSTEM     | (\$7,493.45)  | Payment Estimate Item Adjustment generated Stockpile Transaction |
|         |      |                                         |                                     |                       | 19          | Jan 16, 2026 | SYSTEM     | (\$7,493.45)  | Payment Estimate Item Adjustment generated Stockpile Transaction |
|         |      |                                         | - Total                             |                       |             |              |            | (\$14,986.90) |                                                                  |



## Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 241115-G10

| Project         | Line | Description                                    | Adjustment Type                     | Other Adjustment Type | Est. Number | Created Date | Created By    | Amount         | Remarks                                                          |  |
|-----------------|------|------------------------------------------------|-------------------------------------|-----------------------|-------------|--------------|---------------|----------------|------------------------------------------------------------------|--|
| JSR0095         | 1340 | POLE FOUNDATION (30 FT. OR 9.0 M               | Construction Stockpile - Total      |                       |             |              |               |                | (\$14,986.90)                                                    |  |
|                 |      |                                                | Construction Stockpile STMI         |                       | 14          | Nov 3, 2025  | SYSTEM        | \$41,963.32    | Payment Estimate Item Adjustment generated Stockpile Transaction |  |
|                 |      |                                                |                                     | - Total               |             |              | \$41,963.32   |                |                                                                  |  |
|                 |      |                                                | Construction Stockpile STMI - Total |                       |             |              |               |                | \$41,963.32                                                      |  |
|                 |      |                                                | 1340 - Total                        |                       |             |              |               |                | \$26,976.42                                                      |  |
|                 | 1350 | POWER SUPPLY ASSEMBLY, TYPE 2, 240/120         | Material                            |                       | 15          | Nov 17, 2025 | SYSTEM        | (\$7,231.05)   |                                                                  |  |
|                 |      |                                                |                                     | - Total               |             |              | (\$7,231.05)  |                |                                                                  |  |
|                 |      |                                                | Material - Total                    |                       |             |              |               |                | (\$7,231.05)                                                     |  |
|                 |      |                                                | MaterialCredit                      |                       | 16          | Dec 2, 2025  | SYSTEM        | \$7,231.05     |                                                                  |  |
|                 |      |                                                |                                     | - Total               |             |              | \$7,231.05    |                |                                                                  |  |
|                 |      |                                                | MaterialCredit - Total              |                       |             |              |               |                | \$7,231.05                                                       |  |
|                 |      |                                                | 1350 - Total                        |                       |             |              |               |                | \$0.00                                                           |  |
|                 | 1370 | POST, STEEL SPAN WIRE, FOR 30 FT. OR 9.0       | Construction Stockpile              |                       | 22          | Mar 2, 2026  | SYSTEM        | (\$15,300.26)  | Payment Estimate Item Adjustment generated Stockpile Transaction |  |
|                 |      |                                                |                                     | - Total               |             |              | (\$15,300.26) |                |                                                                  |  |
|                 |      |                                                | Construction Stockpile - Total      |                       |             |              |               |                | (\$15,300.26)                                                    |  |
|                 |      |                                                | Construction Stockpile STMI         |                       | 14          | Nov 3, 2025  | SYSTEM        | \$15,300.26    | Payment Estimate Item Adjustment generated Stockpile Transaction |  |
|                 |      |                                                |                                     | - Total               |             |              | \$15,300.26   |                |                                                                  |  |
|                 |      |                                                | Construction Stockpile STMI - Total |                       |             |              |               |                | \$15,300.26                                                      |  |
|                 |      |                                                | 1370 - Total                        |                       |             |              |               |                | \$0.00                                                           |  |
|                 | 1460 | POWER SUPPLY ASSEMBLY, TYPE 2                  | Material                            |                       | 6           | Jun 30, 2025 | SYSTEM        | (\$7,379.67)   |                                                                  |  |
|                 |      |                                                |                                     | - Total               |             |              | (\$7,379.67)  |                |                                                                  |  |
|                 |      |                                                | Material - Total                    |                       |             |              |               |                | (\$7,379.67)                                                     |  |
|                 |      |                                                | MaterialCredit                      |                       | 7           | Jul 16, 2025 | SYSTEM        | \$7,379.67     |                                                                  |  |
|                 |      |                                                |                                     | - Total               |             |              | \$7,379.67    |                |                                                                  |  |
|                 |      |                                                | MaterialCredit - Total              |                       |             |              |               |                | \$7,379.67                                                       |  |
|                 |      |                                                | 1460 - Total                        |                       |             |              |               |                | \$0.00                                                           |  |
|                 | 1470 | PULL BOX, CONCRETE, STANDARD                   | Material                            |                       | 6           | Jun 30, 2025 | SYSTEM        | (\$6,651.96)   |                                                                  |  |
|                 |      |                                                |                                     | - Total               |             |              | (\$6,651.96)  |                |                                                                  |  |
|                 |      |                                                | Material - Total                    |                       |             |              |               |                | (\$6,651.96)                                                     |  |
|                 |      |                                                | MaterialCredit                      |                       | 7           | Jul 16, 2025 | SYSTEM        | \$6,651.96     |                                                                  |  |
|                 |      |                                                |                                     | - Total               |             |              | \$6,651.96    |                |                                                                  |  |
|                 |      |                                                | MaterialCredit - Total              |                       |             |              |               |                | \$6,651.96                                                       |  |
|                 |      |                                                | 1470 - Total                        |                       |             |              |               |                | \$0.00                                                           |  |
|                 | 1550 | CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA. | Material                            |                       | 21          | Feb 17, 2026 | SYSTEM        | (\$18,606.83)  |                                                                  |  |
|                 |      |                                                |                                     | - Total               |             |              | (\$18,606.83) |                |                                                                  |  |
|                 |      |                                                | Material - Total                    |                       |             |              |               |                | (\$18,606.83)                                                    |  |
|                 |      |                                                | MaterialCredit                      |                       | 22          | Mar 2, 2026  | SYSTEM        | \$18,606.83    |                                                                  |  |
|                 |      |                                                |                                     | - Total               |             |              | \$18,606.83   |                |                                                                  |  |
|                 |      |                                                | MaterialCredit - Total              |                       |             |              |               |                | \$18,606.83                                                      |  |
|                 |      |                                                | 1550 - Total                        |                       |             |              |               |                | \$0.00                                                           |  |
| JSR0095 - Total |      |                                                |                                     |                       |             |              |               | (\$283,841.00) |                                                                  |  |
| Overall - Total |      |                                                |                                     |                       |             |              |               | (\$283,841.00) |                                                                  |  |



---

## Contract Adjustments for Contract - 241115-G10

There are no contract adjustments to display for this contract.