



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on March 20, 2025

Pay Estimate Created Date: March 18, 2025

Progress Estimate Number 1	Contract ID	241115-G3A	Pay Period Start	See NTP Date	Original Contract Amount	\$6,166,000.00
	Prime Contractor	Hartman and Company, Inc.	Pay Period End	March 15, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$6,166,000.00

Approval Date					By User
March 18, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by				gripkd
March 18, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				gripkd
March 19, 2025	Reviewed and Approved at the Central Office Controllers Office Level by				ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
May 22, 2026	May 22, 2026		1.92%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 4, 2024	December 4, 2024	
Letting Date	November 15, 2024	November 15, 2024	
Notice to Proceed Date	January 6, 2025	January 6, 2025	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 1

		This Estimate	Previous	To Date
241115-G3A				
	Total Posted Items Pay	\$118,546.93	\$0.00	\$118,546.93
	Gross Item Adjustments	(\$36,801.29)	\$0.00	(\$36,801.29)
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$0.00	\$81,745.64
Contract Total Payable This Estimate:		\$81,745.64		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J8S3238	0040	2035500	EMBANKMENT IN PLACE	CUYD	\$8.900	2,707	\$24,092.30
	0410	6161005	CONSTRUCTION SIGNS	SQFT	\$9.000	306.5	\$2,758.50
	0430	6161025	CHANNELIZER (TRIM LINE)	EA	\$25.000	307	\$7,675.00
	0460	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$8,800.000	3	\$26,400.00
	0490	6189901	MISC.MOBILIZATION	LS	\$230,484.510	0.25	\$57,621.13
Project J8S3238 - Total							\$118,546.93
Overall - Total							\$118,546.93

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J8S3238	0040	EMBANKMENT IN PLACE	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,207	\$0.01	\$14.36
	0040	EMBANKMENT IN PLACE	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,500	\$0.01	\$17.85
	0040	EMBANKMENT IN PLACE	Material			-2,707	\$8.90	(\$24,092.30)
	0040	EMBANKMENT IN PLACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	2,707	\$8.90	\$24,092.30



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on March 20, 2025

Pay Estimate Created Date: March 18, 2025

Progress Estimate Number 1		Contract ID Prime Contractor		241115-G3A Hartman and Company, Inc.	Pay Period Start Pay Period End	See NTP Date March 15, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount	\$6,166,000.00 \$0.00 \$6,166,000.00	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J8S3238					Adjustment (0003) due to user dragod2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
	0410	CONSTRUCTION SIGNS	Material				-306.5	\$9.00	(\$2,758.50)
	0430	CHANNELIZER (TRIM LINE)	Material				-307	\$25.00	(\$7,675.00)
	0460	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material				-3	\$8,800.00	(\$26,400.00)
Total									(\$36,801.29)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on March 20, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J8S3238	FAS S604(64)	Roundabout	125	GREENE	at I-44 ramps and at Chestnut Street, add signal at Route OO and add turn lane from Washington Avenue to Route OO in Strafford
Totals by Job Numbers					
J8S3238			This Estimate	Previous	To Date
	Posted Item Pay		\$118,546.93	\$0.00	\$118,546.93
	Gross Item Adjustments		(\$36,801.29)	\$0.00	(\$36,801.29)
	Gross Item Pay		\$81,745.64	\$0.00	\$81,745.64
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on March 20, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J8S3238, Item 2035500, Project Item Line Number 0040, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Embankment material acceptable for proof role testing.	dragod2	Overridden
Estimate Exception Type: Insufficient Materials: Project J8S3238, Item 6161005, Project Item Line Number 0410, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Contractor to Submit the Certs Required	dragod2	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8S3238, Item 6161025, Project Item Line Number 0430, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Contractor to Submit the Certs Required	dragod2	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8S3238, Item 6161099, Project Item Line Number 0460, Material Set 616109996, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Contractor to Submit the Certs Required	dragod2	Acknowledged



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on March 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-G3A	J8S3238	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$16,800.00	\$0.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$156,000.00	\$0.00
		0001	0030	2035000	UNCLASSIFIED EXCAVATION	10,882.00	0.00	10,882.00	CUYD	0.00	\$5.70	\$0.00
		0001	0040	2035500	EMBANKMENT IN PLACE	22,693.00	0.00	22,693.00	CUYD	2,707.00	\$8.90	\$24,092.30
		0001	0050	2036000	COMPACTING EMBANKMENT	9,069.00	0.00	9,069.00	CUYD	0.00	\$5.80	\$0.00
		0001	0060	2063000	CLASS 3 EXCAVATION	1,994.00	0.00	1,994.00	CUYD	0.00	\$33.00	\$0.00
		0001	0070	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	2,502.00	0.00	2,502.00	LF	0.00	\$21.50	\$0.00
		0001	0080	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,449.00	0.00	1,449.00	SQYD	0.00	\$11.60	\$0.00
		0001	0090	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	776.00	0.00	776.00	SQYD	0.00	\$13.80	\$0.00
		0001	0100	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	24,718.00	0.00	24,718.00	SQYD	0.00	\$7.80	\$0.00
		0001	0110	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	516.10	0.00	516.10	TONS	0.00	\$100.00	\$0.00
		0001	0120	4030306	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP250C MIX)	1,837.90	0.00	1,837.90	TONS	0.00	\$85.90	\$0.00
		0001	0130	4039905	MISC.OPTIONAL PAVEMENT	444.60	0.00	444.60	SQYD	0.00	\$124.50	\$0.00
		0001	0140	4039905	MISC.OPTIONAL SHOULDER	148.70	0.00	148.70	SQYD	0.00	\$60.80	\$0.00
		0001	0150	4071005	TACK COAT	235.00	0.00	235.00	GAL	0.00	\$2.50	\$0.00
		0001	0160	5021334	CONCRETE PAVEMENT (10 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	14,362.30	0.00	14,362.30	SQYD	0.00	\$90.90	\$0.00
		0001	0170	5021340	TYPE A2 SHOULDER	1,951.70	0.00	1,951.70	SQYD	0.00	\$34.00	\$0.00
		0001	0180	5029905	MISC.TINTED TRUCK APRON CONCRETE PAVEMENT (10 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	1,192.70	0.00	1,192.70	SQYD	0.00	\$153.50	\$0.00
		0001	0190	6044011	PIPE COLLAR, TYPE A	2.00	0.00	2.00	EA	0.00	\$3,650.00	\$0.00
		0001	0200	6081010	CONCRETE CURB RAMP	404.40	0.00	404.40	SQYD	0.00	\$160.50	\$0.00
		0001	0210	6081012	TRUNCATED DOMES	272.00	0.00	272.00	SQFT	0.00	\$48.40	\$0.00
		0001	0220	6083006	6 IN. CONCRETE MEDIAN STRIP	1,073.00	0.00	1,073.00	SQYD	0.00	\$69.90	\$0.00
		0001	0230	6085008	PAVED APPROACH, 8 IN.	775.80	0.00	775.80	SQYD	0.00	\$146.00	\$0.00
		0001	0240	6086004	CONCRETE SIDEWALK, 4 IN.	1,060.10	0.00	1,060.10	SQYD	0.00	\$56.00	\$0.00
		0001	0250	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	994.00	0.00	994.00	LF	0.00	\$32.40	\$0.00
		0001	0260	6091052	CURB AND GUTTER TYPE B	2,677.00	0.00	2,677.00	LF	0.00	\$35.00	\$0.00
		0001	0270	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	114.00	0.00	114.00	LF	0.00	\$38.30	\$0.00
		0001	0280	6092014	INTEGRAL CURB TYPE N	1,053.00	0.00	1,053.00	LF	0.00	\$14.30	\$0.00
		0001	0290	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	12.00	0.00	12.00	CUYD	0.00	\$61.20	\$0.00
		0001	0300	6096041	PLACING TYPE 1 ROCK DITCH LINER	12.00	0.00	12.00	CUYD	0.00	\$298.00	\$0.00
		0001	0310	6097000	ROCK LINING	40.00	0.00	40.00	CUYD	0.00	\$149.00	\$0.00
		0001	0320	6099903	MISC.MODIFIED TYPE A GUTTER	9.00	0.00	9.00	LF	0.00	\$332.50	\$0.00
		0001	0330	6099903	MISC.STEEL PLATE	10.00	0.00	10.00	LF	0.00	\$657.50	\$0.00
		0001	0340	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$32,400.00	\$0.00
		0001	0350	6141022	GRATE AND BEARING PLATE (3 FT. X 3 FT. OR 914 MM X 914 MM)	1.00	0.00	1.00	EA	0.00	\$2,820.00	\$0.00
		0001	0360	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	14.00	0.00	14.00	EA	0.00	\$1,520.00	\$0.00
		0001	0370	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	2.00	0.00	2.00	EA	0.00	\$2,720.00	\$0.00
		0001	0380	6143012	MANHOLE FRAME AND COVER, TYPE 2	1.00	0.00	1.00	EA	0.00	\$1,780.00	\$0.00
		0001	0390	6143013	MANHOLE FRAME AND COVER, TYPE 3	17.00	0.00	17.00	EA	0.00	\$1,950.00	\$0.00
		0001	0400	6143020	CURB INLET	24.00	0.00	24.00	EA	0.00	\$1,140.00	\$0.00
		0001	0410	6161005	CONSTRUCTION SIGNS	923.00	0.00	923.00	SQFT	306.50	\$9.00	\$2,758.50
		0001	0420	6161008	ADVANCED WARNING RAIL SYSTEM	5.00	0.00	5.00	EA	0.00	\$60.00	\$0.00
		0001	0430	6161025	CHANNELIZER (TRIM LINE)	450.00	0.00	450.00	EA	307.00	\$25.00	\$7,675.00
		0001	0440	6161030	TYPE III MOVEABLE BARRICADE	31.00	0.00	31.00	EA	0.00	\$250.00	\$0.00
		0001	0450	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$2,750.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-G3A	J8S3238	0001	0460	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	3.00	\$8,800.00	\$26,400.00
		0001	0470	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	12.00	0.00	12.00	EA	0.00	\$250.00	\$0.00
		0001	0480	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0490	6189901	MISC.MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$230,484.51	\$57,621.13
		0001	0500	6191000	PAVEMENT EDGE TREATMENT	9,763.00	0.00	9,763.00	LF	0.00	\$3.80	\$0.00
		0001	0510	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	152.00	0.00	152.00	LF	0.00	\$25.00	\$0.00
		0001	0520	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	48.00	0.00	48.00	LF	0.00	\$25.00	\$0.00
		0001	0530	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	29.00	0.00	29.00	EA	0.00	\$280.00	\$0.00
		0001	0540	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	15.00	0.00	15.00	EA	0.00	\$250.00	\$0.00
		0001	0550	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	25.00	0.00	25.00	EA	0.00	\$450.00	\$0.00
		0001	0560	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	63.00	0.00	63.00	EA	0.00	\$180.00	\$0.00
		0001	0570	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	143.00	0.00	143.00	EA	0.00	\$70.00	\$0.00
		0001	0580	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	23,367.00	0.00	23,367.00	LF	0.00	\$2.00	\$0.00
		0001	0590	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	22,913.00	0.00	22,913.00	LF	0.00	\$2.00	\$0.00
		0001	0600	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	586.00	0.00	586.00	LF	0.00	\$10.00	\$0.00
		0001	0610	6205440A	TEMPORARY NON-REMOVABLE MARKING TAPE LEFT/RIGHT ARROW	8.00	0.00	8.00	EA	0.00	\$200.00	\$0.00
		0001	0620	6205442	TEMPORARY NON-REMOVABLE MARKING TAPE STRAIGHT ARROW	4.00	0.00	4.00	EA	0.00	\$150.00	\$0.00
		0001	0630	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	9,653.00	0.00	9,653.00	LF	0.00	\$0.50	\$0.00
		0001	0640	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	9,180.00	0.00	9,180.00	LF	0.00	\$0.50	\$0.00
		0001	0650	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	66.00	0.00	66.00	SQYD	0.00	\$6.20	\$0.00
		0001	0660	6279901	MISC.CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$64,000.00	\$0.00
		0001	0670	7261012	12 IN. PIPE GROUP A	70.00	0.00	70.00	LF	0.00	\$99.20	\$0.00
		0001	0680	7261015	15 IN. PIPE GROUP A	321.00	0.00	321.00	LF	0.00	\$46.40	\$0.00
		0001	0690	7261018	18 IN. PIPE GROUP A	926.00	0.00	926.00	LF	0.00	\$64.40	\$0.00
		0001	0700	7261024	24 IN. PIPE GROUP A	782.00	0.00	782.00	LF	0.00	\$71.90	\$0.00
		0001	0710	7261036	36 IN. PIPE GROUP A	148.00	0.00	148.00	LF	0.00	\$183.00	\$0.00
		0001	0720	7309903	MISC.19" X 30" REINFORCED CONCRETE ELLIPTICAL CULVERT, GROUP A	67.00	0.00	67.00	LF	0.00	\$135.00	\$0.00
		0001	0730	7309903	MISC.22" X 34" REINFORCED CONCRETE ELLIPTICAL CULVERT, GROUP A	41.00	0.00	41.00	LF	0.00	\$205.50	\$0.00
		0001	0740	7309903	MISC.24" X 38" REINFORCED CONCRETE ELLIPTICAL CULVERT, GROUP A	80.00	0.00	80.00	LF	0.00	\$172.50	\$0.00
		0001	0750	7309903	MISC.26" X 42" REINFORCED CONCRETE ELLIPTICAL CULVERT, GROUP A	11.00	0.00	11.00	LF	0.00	\$233.50	\$0.00
		0001	0760	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	24.00	0.00	24.00	FT	0.00	\$998.50	\$0.00
		0001	0770	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	5.00	0.00	5.00	FT	0.00	\$1,140.00	\$0.00
		0001	0780	7310072	PRECAST CONCRETE MANHOLE - 72 IN.	12.00	0.00	12.00	FT	0.00	\$993.50	\$0.00
		0001	0790	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	17.00	0.00	17.00	FT	0.00	\$942.50	\$0.00
		0001	0800	7311030	PRECAST CONCRETE DROP INLET 3 FT X 2 FT-6 IN.	58.00	0.00	58.00	FT	0.00	\$813.00	\$0.00
		0001	0810	7311032	PRECAST CONCRETE DROP INLET 3 FT X 2 FT	4.00	0.00	4.00	FT	0.00	\$2,490.00	\$0.00
		0001	0820	7311033	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	5.00	0.00	5.00	FT	0.00	\$909.50	\$0.00
		0001	0830	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	8.00	0.00	8.00	FT	0.00	\$956.50	\$0.00
		0001	0840	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	36.00	0.00	36.00	FT	0.00	\$1,100.00	\$0.00
		0001	0850	7320012A	12 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$657.50	\$0.00
		0001	0860	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	3.00	0.00	3.00	EA	0.00	\$573.50	\$0.00
		0001	0870	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END	6.00	0.00	6.00	EA	0.00	\$650.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-G3A	J8S3238				SECTION							
		0001	0880	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,560.00	\$0.00
		0001	0890	7320036A	36 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$1,600.00	\$0.00
		0001	0900	7329902	MISC.24" X 38" OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$2,720.00	\$0.00
		0001	0910	7329902	MISC.26" X 42" OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$2,720.00	\$0.00
		0001	0920	7339901	MISC.CONNECTION OF EXISTING DRAINAGE FACILITIES	1.00	0.00	1.00	LS	0.00	\$2,140.00	\$0.00
		0001	0930	8031000A	TURF TYPE TALL FESCUE SODDING	2,976.00	0.00	2,976.00	SQYD	0.00	\$21.50	\$0.00
		0001	0940	8051000A	SEEDING - COOL SEASON GRASSES	4.80	0.00	4.80	ACRE	0.00	\$2,870.00	\$0.00
		0001	0950	8061005	ROCK DITCH CHECK	25.00	0.00	25.00	LF	25.00	\$14.90	\$372.50
		0001	0960	8061006	ALTERNATE DITCH CHECK	980.00	0.00	980.00	LF	670.00	\$9.60	\$6,432.00
		0001	0970	8061007A	CURB INLET CHECK	50.00	0.00	50.00	EA	0.00	\$95.60	\$0.00
		0001	0980	8061016	SEDIMENT REMOVAL	1,060.00	0.00	1,060.00	CUYD	0.00	\$11.70	\$0.00
		0001	0990	8061017	TEMPORARY SEEDING	1.40	0.00	1.40	ACRE	0.00	\$1,910.00	\$0.00
		0001	1000	8061019	SILT FENCE	4,544.00	0.00	4,544.00	LF	0.00	\$3.10	\$0.00
		0001	1010	9029400	TEMPORARY TRAFFIC SIGNALS	1.00	0.00	1.00	LS	0.00	\$30,500.00	\$0.00
		0001	1020	9029902	MISC.ADJUST TEMPORARY SIGNAL	3.00	0.00	3.00	EA	0.00	\$4,080.00	\$0.00
		0002	1030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$41,800.00	\$0.00
		0002	1040	2063000	CLASS 3 EXCAVATION	381.00	0.00	381.00	CUYD	0.00	\$51.00	\$0.00
		0002	1050	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	1,404.00	0.00	1,404.00	LF	0.00	\$26.80	\$0.00
		0002	1060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	740.00	0.00	740.00	SQYD	0.00	\$14.30	\$0.00
		0002	1070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	466.00	0.00	466.00	SQYD	0.00	\$20.30	\$0.00
		0002	1080	6049902	MISC.EXISTING INLET STRUCTURE RETROFITS	8.00	0.00	8.00	EA	0.00	\$2,950.00	\$0.00
		0002	1090	6049903	MISC.TRENCH DRAIN	67.00	0.00	67.00	LF	0.00	\$432.00	\$0.00
		0002	1100	6081010	CONCRETE CURB RAMP	274.70	0.00	274.70	SQYD	0.00	\$158.00	\$0.00
		0002	1110	6081012	TRUNCATED DOMES	68.00	0.00	68.00	SQFT	0.00	\$48.40	\$0.00
		0002	1120	6085008	PAVED APPROACH, 8 IN.	466.00	0.00	466.00	SQYD	0.00	\$136.50	\$0.00
		0002	1130	6086004	CONCRETE SIDEWALK, 4 IN.	523.10	0.00	523.10	SQYD	0.00	\$56.00	\$0.00
		0002	1140	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	50.00	0.00	50.00	LF	0.00	\$83.80	\$0.00
		0002	1150	6091052	CURB AND GUTTER TYPE B	1,234.00	0.00	1,234.00	LF	0.00	\$38.90	\$0.00
		0002	1160	6097000	ROCK LINING	15.00	0.00	15.00	CUYD	0.00	\$151.00	\$0.00
		0002	1170	6099903	MISC.MODIFIED TYPE A GUTTER	30.00	0.00	30.00	LF	0.00	\$304.00	\$0.00
		0002	1180	6099903	MISC.STEEL PLATE	22.00	0.00	22.00	LF	0.00	\$639.00	\$0.00
		0002	1190	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	12.00	0.00	12.00	EA	0.00	\$1,500.00	\$0.00
		0002	1200	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	1.00	0.00	1.00	EA	0.00	\$3,790.00	\$0.00
		0002	1210	6143013	MANHOLE FRAME AND COVER, TYPE 3	1.00	0.00	1.00	EA	0.00	\$1,450.00	\$0.00
		0002	1220	6149902	MISC.DOUBLE-SIDED INLET TOP	1.00	0.00	1.00	EA	0.00	\$6,200.00	\$0.00
		0002	1230	6189901	MISC.MOBILIZATION - CITY OF STRAFFORD	1.00	0.00	1.00	LS	0.00	\$67,700.00	\$0.00
		0002	1240	6279901	MISC.CONTRACTOR FURNISHED SURVEYING AND STAKING - CITY OF STRAFFORD	1.00	0.00	1.00	LS	0.00	\$15,000.00	\$0.00
		0002	1250	7261012	12 IN. PIPE GROUP A	4.00	0.00	4.00	LF	0.00	\$379.50	\$0.00
		0002	1260	7261015	15 IN. PIPE GROUP A	15.00	0.00	15.00	LF	0.00	\$164.00	\$0.00
		0002	1270	7261018	18 IN. PIPE GROUP A	73.00	0.00	73.00	LF	0.00	\$110.00	\$0.00
		0002	1280	7261024	24 IN. PIPE GROUP A	250.00	0.00	250.00	LF	0.00	\$80.70	\$0.00
		0002	1290	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	5.00	0.00	5.00	FT	0.00	\$848.00	\$0.00
		0002	1300	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	16.00	0.00	16.00	FT	0.00	\$867.50	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on March 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-G3A	J8S3238	0002	1310	7311032	PRECAST CONCRETE DROP INLET 3 FT X 2 FT	14.00	0.00	14.00	FT	0.00	\$687.50	\$0.00
		0002	1320	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	2.00	0.00	2.00	FT	0.00	\$2,240.00	\$0.00
		0002	1330	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,350.00	\$0.00
		0002	1340	8031000A	TURF TYPE TALL FESCUE SODDING	178.00	0.00	178.00	SQYD	0.00	\$11.70	\$0.00
		0002	1350	9031220	PIPE POSTS	40.00	0.00	40.00	LB	0.00	\$5.00	\$0.00
		0002	1360	9031280	2.5 IN. PSST POST - 12 GA.	112.00	0.00	112.00	LF	0.00	\$23.00	\$0.00
		0002	1370	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	7.00	0.00	7.00	EA	0.00	\$200.00	\$0.00
		0002	1380	9035004A	SH-FLAT SHEET	68.00	0.00	68.00	SQFT	0.00	\$21.00	\$0.00
		0002	1390	9035069A	SHF-FLAT SHEET FLUORESCENT	9.00	0.00	9.00	SQFT	0.00	\$23.00	\$0.00
		0002	1400	9039901	MISC.RELOCATE CENTRAL BANK SIGN ON NEW POST	1.00	0.00	1.00	LS	0.00	\$10,600.00	\$0.00
		0010	1410	6061060	MGS GUARDRAIL	175.00	0.00	175.00	LF	0.00	\$26.00	\$0.00
		0010	1420	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	0.00	\$3,600.00	\$0.00
		0010	1430	6062200A	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (ROADWAY AND REHABILITATION WORK ONLY)	2.00	0.00	2.00	EA	0.00	\$2,800.00	\$0.00
		0010	1440	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,200.00	\$0.00
		0020	1450	9011064	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 3	24.00	0.00	24.00	EA	0.00	\$4,200.00	\$0.00
		0020	1460	9011106	BRACKET ARM, 6 FT. OR 1.8 M	19.00	0.00	19.00	EA	0.00	\$630.00	\$0.00
		0020	1470	9011110	BRACKET ARM, 10 FT. OR 3.0 M	3.00	0.00	3.00	EA	0.00	\$1,410.00	\$0.00
		0020	1480	9011115	BRACKET ARM, 15 FT. OR 4.6 M	2.00	0.00	2.00	EA	0.00	\$1,490.00	\$0.00
		0020	1490	9011312	LUMINAIRE, LED-B	24.00	0.00	24.00	EA	0.00	\$450.00	\$0.00
		0020	1500	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	1.00	0.00	1.00	EA	0.00	\$9,600.00	\$0.00
		0020	1510	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	16.00	0.00	16.00	LF	0.00	\$18.20	\$0.00
		0020	1520	9013004	CONDUIT, 4 IN. RIGID, IN TRENCH	105.00	0.00	105.00	LF	0.00	\$20.50	\$0.00
		0020	1530	9014004	CONDUIT, 4 IN. RIGID, PUSHED	721.00	0.00	721.00	LF	0.00	\$29.50	\$0.00
		0020	1540	9015010	TRENCHING TYPE I	6,810.00	0.00	6,810.00	LF	0.00	\$5.30	\$0.00
		0020	1550	9016110	PULL BOX, PREFORMED CLASS 1	23.00	0.00	23.00	EA	0.00	\$1,220.00	\$0.00
		0020	1560	9017002	CABLE, 2 AWG 1 CONDUCTOR	100.00	0.00	100.00	LF	0.00	\$4.10	\$0.00
		0020	1570	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	3,410.00	0.00	3,410.00	LF	0.00	\$1.10	\$0.00
		0020	1580	9017404	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG	8,970.00	0.00	8,970.00	LF	0.00	\$5.50	\$0.00
		0020	1590	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	10.00	0.00	10.00	EA	0.00	\$2,010.00	\$0.00
		0020	1600	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	14.00	0.00	14.00	EA	0.00	\$2,830.00	\$0.00
		0020	1610	9019901	MISC.UTILIZE EXISTING TYPE 2 POWER SUPPLY	1.00	0.00	1.00	LS	0.00	\$615.00	\$0.00
		0030	1620	9020211	SIGNAL HEAD, TYPE 1S	2.00	0.00	2.00	EA	0.00	\$680.00	\$0.00
		0030	1630	9020213	SIGNAL HEAD, TYPE 3S	2.00	0.00	2.00	EA	0.00	\$1,060.00	\$0.00
		0030	1640	9020513	SIGNAL HEAD, TYPE 3B	4.00	0.00	4.00	EA	0.00	\$1,200.00	\$0.00
		0030	1650	9020514	SIGNAL HEAD, TYPE 4B	1.00	0.00	1.00	EA	0.00	\$1,450.00	\$0.00
		0030	1660	9020833	SH-FLAT SHEET - SIGNAL SIGN	9.00	0.00	9.00	SQFT	0.00	\$26.80	\$0.00
		0030	1670	9020834	SIGNAL SIGN, MOUNTING HARDWARE	3.00	0.00	3.00	EA	0.00	\$325.00	\$0.00
		0030	1680	9022708	POST, SIGNAL 8 FT.	1.00	0.00	1.00	EA	0.00	\$1,330.00	\$0.00
		0030	1690	9023120	POST, TYPE CL, 20 FT. ARM OR 6.1 M ARM	2.00	0.00	2.00	EA	0.00	\$11,100.00	\$0.00
		0030	1700	9023130	POST, TYPE CL, 30 FT. ARM OR 9.1 M ARM	1.00	0.00	1.00	EA	0.00	\$14,400.00	\$0.00
		0030	1710	9024170	CONTROLLER ASSEMBLY HOUSING, TYPE 170	1.00	0.00	1.00	EA	0.00	\$28,600.00	\$0.00
		0030	1720	9024965	DETECTOR, MICROWAVE	1.00	0.00	1.00	EA	0.00	\$46,300.00	\$0.00
		0030	1730	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	117.00	0.00	117.00	LF	0.00	\$9.10	\$0.00
		0030	1740	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	84.00	0.00	84.00	LF	0.00	\$20.90	\$0.00
		0030	1750	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	197.00	0.00	197.00	LF	0.00	\$30.20	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-G3A	J8S3238	0030	1760	9028204	CABLE, 4 AWG 1 CONDUCTOR, POWER	520.00	0.00	520.00	LF	0.00	\$2.60	\$0.00
		0030	1770	9028308	CABLE, 16 AWG 2 CONDUCTOR	250.00	0.00	250.00	LF	0.00	\$1.20	\$0.00
		0030	1780	9028310	CABLE, 16 AWG 5 CONDUCTOR	1,380.00	0.00	1,380.00	LF	0.00	\$1.60	\$0.00
		0030	1790	9028621	POWER SUPPLY ASSEMBLY, TYPE-2 WITH 120V LIGHTING CONTROL CABINET	1.00	0.00	1.00	EA	0.00	\$9,900.00	\$0.00
		0030	1800	9028810	PULL BOX, PREFORMED CLASS 1	1.00	0.00	1.00	EA	0.00	\$1,200.00	\$0.00
		0030	1810	9028811	PULL BOX, PREFORMED CLASS 2	1.00	0.00	1.00	EA	0.00	\$1,580.00	\$0.00
		0030	1820	9028820	PULL BOX, CONCRETE, STANDARD	1.00	0.00	1.00	EA	0.00	\$3,290.00	\$0.00
		0030	1830	9028821	PULL BOX, CONCRETE, DOUBLE, TYPE A	1.00	0.00	1.00	EA	0.00	\$5,200.00	\$0.00
		0030	1840	9029100	BASE, CONCRETE	10.00	0.00	10.00	CUYD	0.00	\$1,260.00	\$0.00
		0030	1850	9029902	MISC.2070 ATC CONTROLLER	1.00	0.00	1.00	EA	0.00	\$27,500.00	\$0.00
		0030	1860	9029902	MISC.AUDIBLE PEDESTRIAN PUSHBUTTONS AND SIGNING	2.00	0.00	2.00	EA	0.00	\$1,100.00	\$0.00
		0030	1870	9029902	MISC.RECTANGULAR RAPID FLASHING BEACON ASSEMBLY	8.00	0.00	8.00	EA	0.00	\$10,500.00	\$0.00
		0040	1880	9031010	CONCRETE FOOTINGS, EMBEDDED	7.70	0.00	7.70	CUYD	0.00	\$1,200.00	\$0.00
		0040	1890	9031220	PIPE POSTS	2,410.00	0.00	2,410.00	LB	0.00	\$5.00	\$0.00
		0040	1900	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	22.00	0.00	22.00	EA	0.00	\$375.00	\$0.00
		0040	1910	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	14.00	0.00	14.00	EA	0.00	\$175.00	\$0.00
		0040	1920	9031280	2.5 IN. PSST POST - 12 GA.	1,264.00	0.00	1,264.00	LF	0.00	\$23.00	\$0.00
		0040	1930	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	79.00	0.00	79.00	EA	0.00	\$200.00	\$0.00
		0040	1940	9035004A	SH-FLAT SHEET	577.00	0.00	577.00	SQFT	0.00	\$21.00	\$0.00
		0040	1950	9035011A	ST-STRUCTURAL	982.00	0.00	982.00	SQFT	0.00	\$30.00	\$0.00
		0040	1960	9035069A	SHF-FLAT SHEET FLUORESCENT	435.00	0.00	435.00	SQFT	0.00	\$23.00	\$0.00
		0040	1970	9036042	TUBULAR SUPPORT, TYPE C-2018-28	1.00	0.00	1.00	EA	0.00	\$32,000.00	\$0.00
		0040	1980	9036043	TUBULAR SUPPORT, TYPE C-2018-34	4.00	0.00	4.00	EA	0.00	\$35,000.00	\$0.00
		0040	1990	9039901	MISC.TYPE S TWO TUBE OVERHEAD SIGN TRUSS 60'-0"	1.00	0.00	1.00	LS	0.00	\$39,000.00	\$0.00
		0040	2000	9039901	MISC.TYPE S-27718 TUBULAR STEEL SUPPORT POSTS ONLY	1.00	0.00	1.00	LS	0.00	\$35,000.00	\$0.00
		0040	2010	9039902	MISC.RELOCATE EXISTING SIGN ON NEW POST	8.00	0.00	8.00	EA	0.00	\$500.00	\$0.00
		0050	2020	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	1,215.00	0.00	1,215.00	LF	0.00	\$9.10	\$0.00
		0050	2030	9107201	CONDUIT, 3 IN., RIGID, PUSHED	292.00	0.00	292.00	LF	0.00	\$30.00	\$0.00
		0050	2040	9108204	CABLE, 4 AWG, 1 CONDUCTOR, POWER	3,450.00	0.00	3,450.00	LF	0.00	\$2.60	\$0.00
		0050	2050	9108352	FIBER OPTIC CABLE, 24-STRAND, 18 SINGLE MODE, 6 MULTIMODE	1,190.00	0.00	1,190.00	LF	0.00	\$6.50	\$0.00
		0050	2060	9108820	PULL BOX, CONCRETE, STANDARD	6.00	0.00	6.00	EA	0.00	\$3,150.00	\$0.00
		0050	2070	9109242	FIELD CONNECTOR, TYPE ST	12.00	0.00	12.00	EA	0.00	\$115.00	\$0.00
		0070	2080	6073001	(48 IN.) DECORATIVE PEDESTRIAN FENCE(STRUCTURES)	238.00	0.00	238.00	LF	0.00	\$290.00	\$0.00
		0070	2090	7034219A	TYPE D BARRIER	277.00	0.00	277.00	LF	0.00	\$99.50	\$0.00
		0070	2100	7049902	MISC.SLAB DRAIN MODIFICATIONS	10.00	0.00	10.00	EA	0.00	\$681.00	\$0.00
Project J8S3238 - Total Value Posted to Date as of Report Generated Date												\$125,351.43
241115-G3A Overall - Total Value Posted to Date as of Report Generated Date												\$125,351.43



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on March 20, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J8S3238

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0040	2035500	EMBANKMENT IN PLACE	3/12/25	3/17/25	1,207.00	CUYD	fill for Rte. 125 North bound and the I44 East bound ramp at approx. station 489+96 to 491+77	See Location				Material from Mid-State Materials Quarry
			3/13/25	3/17/25	1,500.00	CUYD	fill for North bound Hwy. 125 and the East bound I44 on ramp from approximate stations 492+50 to 489+96	See Location				Material from Mid-State Materials Quarry
0410	6161005	CONSTRUCTION SIGNS	3/10/25	3/18/25	306.50	SQFT	See attached pdf for construction signs					
0430	6161025	CHANNELIZER (TRIM LINE)	3/10/25	3/18/25	307.00	EA	Route 00, Highway 125 and East and West Ramps On & Off					
0460	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	3/10/25	3/18/25	3.00	EA	East Bound Off Ramp RT 125 South Bound RT 125 North Bound					
0490	6189901	MISC.	3/10/25	3/18/25	0.25	LS	Project site (See comments)	(see location)				Contractor has notice to proceed and has mobilized to the project site.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 241115-G3A

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J8S3238	0040	EMBANKMENT IN PLACE	Material		1	Mar 18, 2025	SYSTEM	\$24,092.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dragod2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					1	Mar 18, 2025	SYSTEM	(\$24,092.30)			
				- Total						\$0.00	
				Material - Total						\$0.00	
			Price FUEL		1	Mar 18, 2025	SYSTEM	\$32.21	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total						\$32.21
				Price FUEL - Total						\$32.21	
			0040 - Total							\$32.21	
			0410	CONSTRUCTION SIGNS	Material		1	Mar 18, 2025	SYSTEM	(\$2,758.50)	
		- Total						(\$2,758.50)			
		Material - Total						(\$2,758.50)			
	0410 - Total							(\$2,758.50)			
	0430	CHANNELIZER (TRIM LINE)	Material		1	Mar 18, 2025	SYSTEM	(\$7,675.00)			
					- Total						(\$7,675.00)
				Material - Total						(\$7,675.00)	
			0430 - Total							(\$7,675.00)	
	0460	CMS WITH COMMUNICATION INTERFACE, CONT F	Material		1	Mar 18, 2025	SYSTEM	(\$26,400.00)			
					- Total						(\$26,400.00)
				Material - Total						(\$26,400.00)	
			0460 - Total							(\$26,400.00)	
	J8S3238 - Total								(\$36,801.29)		
Overall - Total								(\$36,801.29)			



Contract Adjustments for Contract - 241115-G3A

There are no contract adjustments to display for this contract.