



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on March 20, 2025

Pay Estimate Created Date: March 17, 2025

Progress Estimate Number 3	Contract ID	241115-H01	Pay Period Start	March 2, 2025	Original Contract Amount	\$4,412,323.37
	Prime Contractor	H.R. Quadri Contractors, LLC	Pay Period End	March 15, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$4,412,323.37

Approval Date		By User
March 17, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	lewisj4
March 17, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	bolli1
March 19, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026		4.53%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 4, 2024	December 4, 2024	
Letting Date	November 15, 2024	November 15, 2024	
Notice to Proceed Date	January 6, 2025	January 6, 2025	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 3

		This Estimate	Previous	To Date
241115-H01	Total Posted Items Pay	\$36,982.50	\$162,839.25	\$199,821.75
	Gross Item Adjustments	\$69,406.50	\$55,272.17	\$124,678.67
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$218,111.42	\$324,500.42
Contract Total Payable This Estimate:		\$106,389.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3548	0020	2022010	REMOVAL OF IMPROVEMENTS	LS	\$237,000.000	0.06	\$14,220.00
	0030	2031000	CLASS A EXCAVATION	CUYD	\$30.000	3	\$90.00
	0070	2063000	CLASS 3 EXCAVATION	CUYD	\$20.000	3	\$60.00
	0530	7034001	CLASS B-1 CONCRETE	CUYD	\$10,000.000	0.4	\$4,000.00
	0540	7034041	CLASS B-1 CONCRETE (CULVERTS)	CUYD	\$2,000.000	8.4	\$16,800.00
	0780	8061005	ROCK DITCH CHECK	LF	\$12.500	145	\$1,812.50
Project J9P3548 - Total							\$36,982.50
Overall - Total							\$36,982.50

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3548	0810	SILT FENCE	MaterialCredit			2,795	\$3.10	\$8,664.50
	0980	BRIDGE GUARDRAIL (THRIE BEAM)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$24,200.00
	0990	BRIDGE GUARDRAIL (THRIE BEAM)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$21,296.00
	1000	BRIDGE GUARDRAIL (THRIE BEAM)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$15,246.00
Total								\$69,406.50



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on March 20, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3548	FAF-21-2(89)	Resurface and safety improvements	Route 21	IRON	from Route E to Route 49 in Arcadia

Totals by Job Numbers				
J9P3548		This Estimate	Previous	To Date
	Posted Item Pay	\$36,982.50	\$162,839.25	\$199,821.75
	Gross Item Adjustments	\$69,406.50	\$55,272.17	\$124,678.67
	Gross Item Pay	\$106,389.00	\$218,111.42	\$324,500.42
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on March 20, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted- Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-H01	J9P3548	0001	0010	2013000	CLEARING AND GRUBBING	3.00	0.00	3.00	ACRE	3.00	\$10,000.00	\$30,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.09	\$237,000.00	\$21,330.00
		0001	0030	2031000	CLASS A EXCAVATION	1,381.00	0.00	1,381.00	CUYD	3.00	\$30.00	\$90.00
		0001	0040	2032000	CLASS C EXCAVATION	580.00	0.00	580.00	CUYD	0.00	\$100.00	\$0.00
		0001	0050	2035000	UNCLASSIFIED EXCAVATION	4,315.00	0.00	4,315.00	CUYD	0.00	\$40.00	\$0.00
		0001	0060	2036000	COMPACTING EMBANKMENT	630.00	0.00	630.00	CUYD	0.00	\$5.00	\$0.00
		0001	0070	2063000	CLASS 3 EXCAVATION	259.00	0.00	259.00	CUYD	3.00	\$20.00	\$60.00
		0001	0080	2063100	CLASS 3 EXCAVATION IN ROCK	108.00	0.00	108.00	CUYD	0.00	\$100.00	\$0.00
		0001	0090	2072000	LINEAR GRADING CLASS 2	16.00	0.00	16.00	STA	0.00	\$500.00	\$0.00
		0001	0100	2129909	MISC.SHOULDER GRADING	383.00	0.00	383.00	STA	0.00	\$840.00	\$0.00
		0001	0110	2142000	FURNISHING ROCK FILL	116.00	0.00	116.00	CUYD	0.00	\$1.00	\$0.00
		0001	0120	2143000	PLACING ROCK FILL	116.00	0.00	116.00	CUYD	0.00	\$80.00	\$0.00
		0001	0130	2159903	MISC.MODIFIED SHAPING SLOPES, CLASS III	1,120.00	0.00	1,120.00	LF	0.00	\$14.00	\$0.00
		0001	0140	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,527.00	0.00	2,527.00	SQYD	0.00	\$25.00	\$0.00
		0001	0150	3049907	MISC.TYPE 1 AGGREGATE FOR CROSSROAD PIPES	774.00	0.00	774.00	CUYD	0.00	\$60.00	\$0.00
		0001	0160	3105002	GRAVEL (A) OR CRUSHED STONE (B)	85.00	0.00	85.00	TONS	0.00	\$50.00	\$0.00
		0001	0170	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	12,859.70	0.00	12,859.70	TONS	0.00	\$84.00	\$0.00
		0001	0180	4019905	MISC.OPTIONAL FULL DEPTH PAVEMENT - 10.25"	438.10	0.00	438.10	SQYD	0.00	\$80.00	\$0.00
		0001	0190	4019905	MISC.OPTIONAL FULL DEPTH PAVEMENT - 8"	2,525.60	0.00	2,525.60	SQYD	0.00	\$52.00	\$0.00
		0001	0200	4019910	MISC.OPTIONAL SHOULDER	3,514.30	0.00	3,514.30	TONS	0.00	\$80.00	\$0.00
		0001	0210	4071005	TACK COAT	10,978.00	0.00	10,978.00	GAL	0.00	\$3.00	\$0.00
		0001	0220	6044011	PIPE COLLAR, TYPE A	4.00	0.00	4.00	EA	0.00	\$1,500.00	\$0.00
		0001	0230	6049901	MISC.REMOVE DEBRIS FROM ARCHWAYS	1.00	0.00	1.00	LS	0.00	\$25,000.00	\$0.00
		0001	0240	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	601.00	0.00	601.00	CUYD	0.00	\$1.00	\$0.00
		0001	0250	6096042	PLACING TYPE 2 ROCK DITCH LINER	601.00	0.00	601.00	CUYD	0.00	\$75.00	\$0.00
		0001	0260	6109903	MISC.DECONSTRUCT & RECONSTRUCT STONE WALL & STONE FACING	100.00	0.00	100.00	LF	0.00	\$500.00	\$0.00
		0001	0270	6119910	MISC.FURNISHING AND PLACING ROCK DITCH LINER	1,458.00	0.00	1,458.00	TONS	0.00	\$75.00	\$0.00
		0001	0280	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	3.00	0.00	3.00	EA	0.00	\$3,552.00	\$0.00
		0001	0290	6122020	REPLACEMENT SAND BARREL	3.00	0.00	3.00	EA	0.00	\$495.00	\$0.00
		0001	0300	6122030	IMPACT ATTENUATOR (RELOCATION)	3.00	0.00	3.00	EA	0.00	\$1,160.00	\$0.00
		0001	0310	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	2,110.00	0.00	2,110.00	LF	0.00	\$5.00	\$0.00
		0001	0320	6161005	CONSTRUCTION SIGNS	2,851.00	0.00	2,851.00	SQFT	342.00	\$8.00	\$2,736.00
		0001	0330	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$25.00	\$0.00
		0001	0340	6161025	CHANNELIZER (TRIM LINE)	250.00	0.00	250.00	EA	50.00	\$18.00	\$900.00
		0001	0350	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	0.00	\$125.00	\$0.00
		0001	0360	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	7.00	0.00	7.00	EA	2.00	\$2,500.00	\$5,000.00
		0001	0370	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	295.00	0.00	295.00	LF	0.00	\$49.65	\$0.00
		0001	0380	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	295.00	0.00	295.00	LF	0.00	\$23.52	\$0.00
		0001	0390	6178004	TRAFFIC BARRIER DELINEATOR, WHITE/WHITE	80.00	0.00	80.00	EA	0.00	\$20.00	\$0.00
		0001	0400	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$433,715.00	\$108,428.75
		0001	0410	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0420	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	370.00	0.00	370.00	LF	0.00	\$4.00	\$0.00
		0001	0430	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	7,304.00	0.00	7,304.00	LF	0.00	\$2.00	\$0.00
		0001	0440	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	85,114.00	0.00	85,114.00	LF	0.00	\$0.15	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-H01	J9P3548	0001	0450	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	75,206.00	0.00	75,206.00	LF	0.00	\$0.14	\$0.00
		0001	0460	6207001	PAVEMENT MARKING REMOVAL	3,506.00	0.00	3,506.00	LF	0.00	\$2.00	\$0.00
		0001	0470	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	4,029.00	0.00	4,029.00	SQYD	0.00	\$5.10	\$0.00
		0001	0480	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	956.00	0.00	956.00	SQYD	0.00	\$12.30	\$0.00
		0001	0490	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	2,442.00	0.00	2,442.00	SQYD	0.00	\$5.00	\$0.00
		0001	0500	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	625.70	0.00	625.70	STA	0.00	\$13.25	\$0.00
		0001	0510	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	425.00	0.00	425.00	STA	0.00	\$13.25	\$0.00
		0001	0520	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$75,000.00	\$0.00
		0001	0530	7034001	CLASS B-1 CONCRETE	0.40	0.00	0.40	CUYD	0.40	\$10,000.00	\$4,000.00
		0001	0540	7034041	CLASS B-1 CONCRETE (CULVERTS)	23.20	0.00	23.20	CUYD	14.40	\$2,000.00	\$28,800.00
		0001	0550	7039902	MISC.HEADWALL COLLAR (B-1 CONCRETE W/ AIR)	4.00	0.00	4.00	EA	0.00	\$10,000.00	\$0.00
		0001	0560	7039902	MISC.RETAINING COLLAR (B-1 CONCRETE W/ AIR)	4.00	0.00	4.00	EA	0.00	\$10,000.00	\$0.00
		0001	0570	7061030	REINFORCING STEEL (CULVERTS)	6,040.00	0.00	6,040.00	LB	860.00	\$3.00	\$2,580.00
		0001	0580	7250318A	18 IN. PIPE GROUP B	584.00	0.00	584.00	LF	0.00	\$100.00	\$0.00
		0001	0590	7250324A	24 IN. PIPE GROUP B	1.00	0.00	1.00	LF	0.00	\$125.00	\$0.00
		0001	0600	7250330A	30 IN. PIPE GROUP B	3.00	0.00	3.00	LF	0.00	\$175.00	\$0.00
		0001	0610	7250415	15 IN. PIPE GROUP C	482.00	0.00	482.00	LF	0.00	\$80.00	\$0.00
		0001	0620	7250418	18 IN. PIPE GROUP C	141.00	0.00	141.00	LF	0.00	\$80.00	\$0.00
		0001	0630	7250424	24 IN. PIPE GROUP C	35.00	0.00	35.00	LF	0.00	\$100.00	\$0.00
		0001	0640	7252012	CORRUGATED METALLIC-COATED STEEL PIPE-ARCH TYPE B-12/B-12A	35.00	0.00	35.00	LF	0.00	\$300.00	\$0.00
		0001	0650	7269903	MISC.18 IN. REINFORCED CONCRETE CULVERT PIPE CLASS IV	64.00	0.00	64.00	LF	0.00	\$200.00	\$0.00
		0001	0660	7269903	MISC.21 IN. REINFORCED CONCRETE CULVERT PIPE CLASS IV	68.00	0.00	68.00	LF	0.00	\$250.00	\$0.00
		0001	0670	7269903	MISC.30 IN. REINFORCED CONCRETE CULVERT PIPE CLASS IV	108.00	0.00	108.00	LF	0.00	\$300.00	\$0.00
		0001	0680	7319902	MISC.CUSTOM PRECAST INLET (B-1 CONCRETE W/ AIR)	4.00	0.00	4.00	EA	0.00	\$15,000.00	\$0.00
		0001	0690	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$600.00	\$0.00
		0001	0700	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	31.00	0.00	31.00	EA	0.00	\$600.00	\$0.00
		0001	0710	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$800.00	\$0.00
		0001	0720	7329902	MISC.21 IN. RCCP F.E.S.	1.00	0.00	1.00	EA	0.00	\$3,000.00	\$0.00
		0001	0730	7329902	MISC.30 IN. RCCP F.E.S.	3.00	0.00	3.00	EA	0.00	\$3,000.00	\$0.00
		0001	0740	8025006	MULCHING	18.00	0.00	18.00	ACRE	0.00	\$1,450.00	\$0.00
		0001	0750	8051000A	SEEDING - COOL SEASON GRASSES	18.00	0.00	18.00	ACRE	0.00	\$2,250.00	\$0.00
		0001	0760	8061003	SEDIMENT TRAP EXCAVATION	83.00	0.00	83.00	CUYD	0.00	\$65.00	\$0.00
		0001	0770	8061004	SEDIMENT TRAP ROCK	233.00	0.00	233.00	CUYD	0.00	\$85.00	\$0.00
		0001	0780	8061005	ROCK DITCH CHECK	4,305.00	0.00	4,305.00	LF	145.00	\$12.50	\$1,812.50
		0001	0790	8061016	SEDIMENT REMOVAL	405.00	0.00	405.00	CUYD	0.00	\$20.00	\$0.00
		0001	0800	8061017	TEMPORARY SEEDING	18.00	0.00	18.00	ACRE	0.00	\$650.00	\$0.00
		0001	0810	8061019	SILT FENCE	4,653.00	0.00	4,653.00	LF	2,795.00	\$3.10	\$8,664.50
		0011	0820	6061060	MGS GUARDRAIL	1,000.00	0.00	1,000.00	LF	0.00	\$28.00	\$0.00
		0011	0830	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	88.00	0.00	88.00	LF	0.00	\$34.00	\$0.00
		0011	0840	6061075	MGS LONG SPAN GUARDRAIL SECTION	1.00	0.00	1.00	EA	0.00	\$3,200.00	\$0.00
		0011	0850	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	12.00	0.00	12.00	EA	0.00	\$4,200.00	\$0.00
		0011	0860	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	14.00	0.00	14.00	EA	0.00	\$3,900.00	\$0.00
		0040	0870	9031210	STRUCTURAL STEEL POSTS	180.00	0.00	180.00	LB	0.00	\$10.00	\$0.00
		0040	0880	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	8.00	0.00	8.00	EA	0.00	\$275.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on March 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-H01	J9P3548	0040	0890	9031260	WOOD POST, 4 IN. BY 4 IN.	203.00	0.00	203.00	LF	0.00	\$40.00	\$0.00
		0040	0900	9031270A	2 IN. PSST POST - 12 GA.	384.00	0.00	384.00	LF	0.00	\$34.00	\$0.00
		0040	0910	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	32.00	0.00	32.00	EA	0.00	\$250.00	\$0.00
		0040	0920	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	4.00	0.00	4.00	EA	0.00	\$80.00	\$0.00
		0040	0930	9031280	2.5 IN. PSST POST - 12 GA.	110.00	0.00	110.00	LF	0.00	\$38.00	\$0.00
		0040	0940	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	5.00	0.00	5.00	EA	0.00	\$400.00	\$0.00
		0040	0950	9035004A	SH-FLAT SHEET	96.00	0.00	96.00	SQFT	0.00	\$36.00	\$0.00
		0040	0960	9035069A	SHF-FLAT SHEET FLUORESCENT	40.00	0.00	40.00	SQFT	0.00	\$38.00	\$0.00
		0040	0970	9035071A	STF-STRUCTURAL FLUORESCENT	48.00	0.00	48.00	SQFT	0.00	\$46.00	\$0.00
		0070	0980	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	100.00	0.00	100.00	LF	0.00	\$342.00	\$0.00
		0071	0990	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	88.00	0.00	88.00	LF	0.00	\$342.00	\$0.00
		0072	1000	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	63.00	0.00	63.00	LF	0.00	\$342.00	\$0.00
Project J9P3548 - Total Value Posted to Date as of Report Generated Date												\$214,401.75
241115-H01 Overall - Total Value Posted to Date as of Report Generated Date												\$214,401.75



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on March 20, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9P3548

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0020	2022010	REMOVAL OF IMPROVEMENTS	3/10/25	3/10/25	0.03	LS	Object markers & headwalls & wings of existing box.	501+71.14	Rt./Lt.			
				3/11/25	0.03	LS	Removal of existing type 3 object markers & wings & flow line of existing box.	448+34.34	Rt.			
0030	2031000	CLASS A EXCAVATION	3/12/25	3/12/25	3.00	CUYD	Rte. 21	448+34.34	Rt.			Excavation at box culvert extension site to help water drain.
0070	2063000	CLASS 3 EXCAVATION	3/12/25	3/12/25	1.00	CUYD	Rte. 21	385+17.35	Rt./Lt.			Excavation for box culvert extension.
				3/12/25	1.00	CUYD	Rte. 21	448+34.34	Rt.			Excavation for box culvert extension.
				3/12/25	1.00	CUYD	Rte. 21	501+71.14	Rt./Lt.			Excavation for box culvert extension.
0530	7034001	CLASS B-1 CONCRETE	3/5/25	3/17/25	0.20	CUYD	Rte. 21	448+34.34	Lt.			
				3/17/25	0.20	CUYD	Rte. 21	459+96.93	Lt.			
0540	7034041	CLASS B-1 CONCRETE (CULVERTS)	3/12/25	3/12/25	8.40	CUYD	Rte. 21	385+17.35	Rt./Lt.			Box culvert extension complete with good cylinder breaks.
0780	8061005	ROCK DITCH CHECK	3/7/25	3/7/25	6.00	LF	ROUTE 2, IRON COUNTY	STA 181+25	RT			CURVE 1
				3/7/25	6.00	LF	ROUTE 21, IRON COUNTY	LM 90.125	LT			CURVE 3
				3/7/25	6.00	LF	ROUTE 21, IRON COUNTY	LM 90.295	LT			CURVE 3
				3/7/25	10.00	LF	ROUTE 21, IRON COUNTY	LM 90.101	RT			CURVE 2
				3/7/25	10.00	LF	ROUTE 21, IRON COUNTY	LM 90.51	RT			CURVE 4
				3/7/25	13.00	LF	ROUTE 21, IRON COUNTY	LM 90.51	RT			CURVE 4
				3/7/25	14.00	LF	ROUTE 21, IRON COUNTY	LM 90.02	RT			CURVE 2
				3/7/25	14.00	LF	ROUTE 21, IRON COUNTY	LM 90.48	RT			CURVE 4
				3/7/25	19.00	LF	ROUTE 21, IRON COUNTY	LM 90.45	RT			CURVE 4
				3/7/25	23.00	LF	ROUTE 21, IRON COUNTY	LM 90.065	RT			CURVE 2
				3/7/25	24.00	LF	ROUTE 21, IRON COUNTY	LM 89.974	RT			CURVE 2

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9P3548	0320	February 13, 2025	76	CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		87.731	Rt.	1.00	12.00			12.00
				GO20-2 48x24 8.00 END ROAD WORK		87.631	Lt.	1.00	8.00			8.00
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		87.631	Rt.	1.00	10.00			10.00
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		96.674	Lt.	1.00	10.00			10.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		96.432	Lt.	1.00	12.00			12.00
				GO20-2 48x24 8.00 END ROAD WORK		96.258	Rt.	1.00	8.00			8.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		96.103	Lt.	1.00	16.00			16.00
		February 25, 2025	266	WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		102.548	Rt.	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		102.759	Lt.	1.00	16.00			16.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		102.875	Lt.	1.00	16.00			16.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		103.090	Lt.	1.00	16.00			16.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		103.104	Rt.	1.00	16.00			16.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		103.440	Rt.	1.00	16.00			16.00
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		104.368	Lt.	1.00	8.75			8.75
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		104.454	Lt.	1.00	8.75			8.75
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		104.855	Lt.	1.00	8.75			8.75
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		105.029	Rt.	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		102.22	Rt.	1.00	16.00			16.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		105.413	Rt.	1.00	16.00			16.00
				WO3-4 8x48 16.00 BE PREPARED TO STOP		101.1	Rt.	1.00	16.00			16.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		100.940	Rt.	1.00	16.00			16.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		100.549	Lt.	1.00	16.00			16.00
				WO3-4 8x48 16.00 BE PREPARED TO STOP		100.417	Lt.	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		100.308	Lt.	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		101.279	Rt.	1.00	16.00			16.00
				0320 - Total								



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 241115-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3548	0810	SILT FENCE	Material		2	Mar 3, 2025	SYSTEM	(\$8,664.50)	
				- Total				(\$8,664.50)	
			Material - Total				(\$8,664.50)		
			MaterialCredit		3	Mar 17, 2025	SYSTEM	\$8,664.50	
				- Total				\$8,664.50	
			MaterialCredit - Total				\$8,664.50		
			0810 - Total				\$0.00		
	0820	MGS GUARDRAIL	Construction Stockpile STMI		2	Mar 3, 2025	SYSTEM	\$12,170.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$12,170.00	
			Construction Stockpile STMI - Total				\$12,170.00		
	0820 - Total				\$12,170.00				
	0830	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		2	Mar 3, 2025	SYSTEM	\$1,323.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$1,323.00	
			Construction Stockpile STMI - Total				\$1,323.00		
	0830 - Total				\$1,323.00				
	0840	MGS LONG SPAN GUARDRAIL SECTION	Construction Stockpile STMI		2	Mar 3, 2025	SYSTEM	\$1,503.67	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$1,503.67	
			Construction Stockpile STMI - Total				\$1,503.67		
	0840 - Total				\$1,503.67				
	0850	MGS BR APP TRANSITION (THRIE-BEAM BRIDGE	Construction Stockpile STMI		2	Mar 3, 2025	SYSTEM	\$23,040.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$23,040.00	
			Construction Stockpile STMI - Total				\$23,040.00		
	0850 - Total				\$23,040.00				
	0860	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	Mar 3, 2025	SYSTEM	\$25,900.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$25,900.00	
			Construction Stockpile STMI - Total				\$25,900.00		
	0860 - Total				\$25,900.00				
	0980	BRIDGE GUARDRAIL (THRIE BEAM)	Construction Stockpile STMI		3	Mar 17, 2025	SYSTEM	\$24,200.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$24,200.00	
			Construction Stockpile STMI - Total				\$24,200.00		
	0980 - Total				\$24,200.00				
	0990	BRIDGE GUARDRAIL (THRIE BEAM)	Construction Stockpile STMI		3	Mar 17, 2025	SYSTEM	\$21,296.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$21,296.00	
			Construction Stockpile STMI - Total				\$21,296.00		
	0990 - Total				\$21,296.00				
	1000	BRIDGE GUARDRAIL (THRIE BEAM)	Construction Stockpile STMI		3	Mar 17, 2025	SYSTEM	\$15,246.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$15,246.00	
			Construction Stockpile STMI - Total				\$15,246.00		
	1000 - Total				\$15,246.00				
J9P3548 - Total								\$124,678.67	
Overall - Total								\$124,678.67	



Contract Adjustments for Contract - 241115-H01

There are no contract adjustments to display for this contract.