



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2026

Pay Estimate Created Date: June 16, 2026

Progress Estimate Number 10	Contract ID 241115-H04	Prime Contractor Magruder Paving, LLC	Pay Period Start June 2, 2026	Pay Period End June 15, 2026	Original Contract Amount \$10,996,050.14	Net Change Order Amount \$789,132.16	Current Contract Amount \$11,785,182.30
---------------------------------------	----------------------------------	---	---	--	--	--	---

Approval Date	By User
June 16, 2026	reedv1
June 16, 2026	bolli1
June 18, 2026	hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026		82.10%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 4, 2024	December 4, 2024	
Letting Date	November 15, 2024	November 15, 2024	
Notice to Proceed Date	January 6, 2025	January 6, 2025	
Work Began Date	February 20, 2026	February 20, 2026	

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
241115-H04			
Total Posted Items Pay	\$1,673,758.09	\$8,002,204.61	\$9,675,962.70
Gross Item Adjustments	\$204,881.44	\$453,889.38	\$658,770.82
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	(\$8,000.00)	(\$8,000.00)
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$94,990.00	\$129,689.20	\$224,679.20
		\$8,577,783.19	\$10,551,412.72
Contract Total Payable This Estimate:	\$1,973,629.53		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSE0002	0020	2129900	MISC.Shoulder Grading	100F	\$2,657.840	12	\$31,894.08
	0060	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	TONS	\$79.030	170.440	\$13,469.87
	0070	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	TONS	\$67.850	18,016.950	\$1,222,450.06
	0090	4071007	TACK COAT - NON-TRACKING	GAL	\$3.310	16,329	\$54,048.99
	0130	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	SQYD	\$1.000	52	\$52.00
	0150	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	LF	\$7.000	1,279.690	\$8,957.83
	0340	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$1.250	274,308.210	\$342,885.26
Project JSE0002 - Total							\$1,673,758.09
Overall - Total							\$1,673,758.09

Contract Adjustments This Estimate

Project Number	Adj Type	System Generated	Comments	Project Percentage	Amount
JSE0002	Other Contract Adjustment	REEDV1	Lot 11 Adjustment see 26SERJS035, reedv1 Estimate 0010	100	\$13,570.00
JSE0002	Other Contract Adjustment	REEDV1	Lot 12 Adjustment see QA 26SERJS039, reedv1 estimate 0010.	100	\$13,570.00
JSE0002	Other Contract Adjustment	REEDV1	Lot 13 Adjustment see QA 26SERJS043, reedv1 estimate 0010.	100	\$13,570.00
JSE0002	Other Contract Adjustment	REEDV1	Lot 14 Adjustment see QA 26SERJS044, reedv1 estimate 0010.	100	\$13,570.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2026

Pay Estimate Created Date: June 16, 2026

Progress Estimate Number 10	Contract ID 241115-H04	Prime Contractor Magruder Paving, LLC	Pay Period Start June 2, 2026	Pay Period End June 15, 2026	Original Contract Amount \$10,996,050.14	Net Change Order Amount \$789,132.16	Current Contract Amount \$11,785,182.30
---------------------------------------	----------------------------------	---	---	--	--	--	---

Project Number	Adj Type	System Generated	Comments	Project Percentage	Amount
JSE0002	Other Contract Adjustment	REEDV1	Lot 15 Adjustment see QA 26SERJS045, reedv1 estimate 0010.	100	\$13,570.00
JSE0002	Other Contract Adjustment	REEDV1	Lot 16 Adjustment see QA 26SERJS047, reedv1 estimate 0010.	100	\$13,570.00
JSE0002	Other Contract Adjustment	REEDV1	Lot 18 Adjustment see QA 26SERJS048, reedv1 estimate 0010.	100	\$13,570.00

Project JSE0002 - Total **\$94,990.00**

Overall - Total **\$94,990.00** These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSE0002	0060	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Other Item Adjustment	Asphalt Cement Price Adjustment	This adjustment is based on 170.44 tons of BB 26-3 laid this estimate period. The base index was 493.75 and the current ihndex is 585. The virgin AC is 2.9%. reedv1 Estimate 0010			\$451.03
	0060	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',86.41699 - 79.03000, 'is applied (if non-zero).	369.72000	\$86.42	\$31,950.09
	0060	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	170.44000	\$6.22	\$1,060.99
	0070	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	The adjustment is for 18,016.95 tons of SP125 26-22 laid during this estimate period. the base index was 493.75 and the current index is 585 with a virgin AC of 3.3%. reedv1 estimate 0010.			\$54,253.54
	0070	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,818.37000	\$6.22	\$11,319.35
	0070	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,130.69000	\$6.22	\$13,263.55
	0070	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,265.96000	\$6.22	\$14,105.60
	0070	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,110.78000	\$6.22	\$6,914.61
	0070	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,381.62000	\$6.22	\$14,825.58
	0070	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,066.79000	\$6.22	\$6,640.77
	0070	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,940.11000	\$6.22	\$12,077.18
	0070	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,038.48000	\$6.22	\$12,689.54
	0070	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,116.25000	\$6.22	\$13,173.66
	0070	ASPHALTIC CONCRETE	Price		Reference Item Price Adjustment Index	1,147.90000	\$6.22	\$7,145.68



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2026

Pay Estimate Created Date: June 16, 2026

Progress Estimate Number 10	Contract ID Prime Contractor	241115-H04 Magruder Paving, LLC	Pay Period Start Pay Period End	June 2, 2026 June 15, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount	\$10,996,050.14 \$789,132.16 \$11,785,182.30
---------------------------------------	---	------------------------------------	--	-------------------------------	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSE0002		MIXTURE PG 70-22 (SP125C MIX)			Adjustment Type applied is FUEL			
	0130	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	Overrun			-52	\$1.00	(\$52.00)
	0350	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '6.22000 - 6.22000, 'is applied (if non-zero).	813.87000	\$6.22	\$5,062.27
Total								\$204,881.44



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 19, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSE0002	FAF 67-3(153)	Coldmill and resurface	67	ST FRANCOIS	Jefferson County line to Route 221

Totals by Job Numbers

JSE0002	This Estimate			Previous			To Date		
	Posted Item Pay	\$1,673,758.09	\$8,002,204.61	\$9,675,962.70					
Gross Item Adjustments	\$204,881.44	\$453,889.38	\$658,770.82						
Gross Item Pay	\$1,878,639.53	\$8,456,093.99	\$10,334,733.52						
Incentive	\$0.00	\$0.00	\$0.00						
Disincentive	\$0.00	(\$8,000.00)	(\$8,000.00)						
Liquidated Damages	\$0.00	\$0.00	\$0.00						
Other Contract Adjustments	\$94,990.00	\$129,689.20	\$224,679.20						



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 19, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 241115-H04, Contract Project JSE0002, Project Item Line Number 0130, Contract Line Item Number 0130, Item 6131012, Minor Item.	Change order in progress	REEDV1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-H04	JSE0002	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$20,500.00	\$0.00
		0001	0020	2129900	MISC.Shoulder Grading	12.00	0.00	12.00	100F	12.00	\$2,657.84	\$31,894.08
		0001	0030	2159903	MISC.Modified Shaping Slopes, Class III	3,473.00	0.00	3,473.00	LF	3,078.00	\$12.50	\$38,475.00
		0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	27.00	0.00	27.00	TONS	0.00	\$100.00	\$0.00
		0001	0050	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	24,167.90	0.00	24,167.90	TONS	8,086.55	\$58.77	\$475,246.54
		0001	0060	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	2,731.00	647.72	3,378.72	TONS	3,271.16	\$79.03	\$258,519.77
		0001	0070	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	83,714.80	0.00	83,714.80	TONS	76,594.90	\$67.85	\$5,196,963.96
		0001	0080	4039905	MISC.SYSTEM B GEOSYNTHETIC MATERIAL	402.00	0.00	402.00	SQYD	0.00	\$45.98	\$0.00
		0001	0090	4071007	TACK COAT - NON-TRACKING	105,214.00	0.00	105,214.00	GAL	73,321.00	\$3.31	\$242,692.51
		0001	0100	6122040	WORK ZONE CRASH CUSHION (NARROW)	2.00	0.00	2.00	EA	0.00	\$7,500.00	\$0.00
		0001	0110	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$20,000.00	\$0.00
		0001	0120	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	3,721.90	2,741.42	6,463.32	SQYD	6,463.32	\$231.75	\$1,497,874.41
		0001	0130	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	372.00	-372.00	0.00	SQYD	52.00	\$1.00	\$52.00
		0001	0140	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	372.00	-372.00	0.00	SQYD	0.00	\$5.00	\$0.00
		0001	0150	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	16,532.00	8,180.50	24,712.50	LF	24,712.19	\$7.00	\$172,985.33
		0001	0160	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	8,394.00	5,670.00	14,064.00	EA	14,064.00	\$7.50	\$105,480.00
		0001	0170	6161005	CONSTRUCTION SIGNS	2,044.00	0.00	2,044.00	SQFT	1,003.00	\$7.00	\$7,021.00
		0001	0180	6161025	CHANNELIZER (TRIM-LINE)	550.00	0.00	550.00	EA	550.00	\$15.00	\$8,250.00
		0001	0190	6161030	TYPE 3 MOVEABLE BARRICADE	38.00	0.00	38.00	EA	0.00	\$105.00	\$0.00
		0001	0200	6161033	DIRECTION INDICATOR BARRICADE	84.00	0.00	84.00	EA	84.00	\$95.00	\$7,980.00
		0001	0210	6161040	FLASHING ARROW PANEL	9.00	0.00	9.00	EA	2.00	\$950.00	\$1,900.00
		0001	0220	6161096	CHANGEABLE MESSAGE SIGN, COMMISSION FURNISHED / RETAINED	4.00	0.00	4.00	EA	0.00	\$0.01	\$0.00
		0001	0230	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	120.00	0.00	120.00	LF	0.00	\$338.70	\$0.00
		0001	0240	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	760.00	0.00	760.00	LF	0.00	\$32.00	\$0.00
		0001	0250	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$217,200.00	\$217,200.00
		0001	0260	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	123.00	0.00	123.00	LF	0.00	\$20.00	\$0.00
		0001	0270	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	48.00	0.00	48.00	EA	0.00	\$300.00	\$0.00
		0001	0280	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	4,200.00	0.00	4,200.00	LF	0.00	\$4.00	\$0.00
		0001	0290	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	333,986.00	0.00	333,986.00	LF	0.00	\$0.25	\$0.00
		0001	0300	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	246,356.00	0.00	246,356.00	LF	0.00	\$0.24	\$0.00
		0001	0310	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	30,809.00	0.00	30,809.00	LF	0.00	\$1.00	\$0.00
		0001	0320	6207001	PAVEMENT MARKING REMOVAL	4,830.00	0.00	4,830.00	LF	0.00	\$1.00	\$0.00
		0001	0330	6209901	MISC.Temporary Pavement Marking Paint	1.00	0.00	1.00	LS	1.00	\$81,000.00	\$81,000.00
		0001	0340	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,050,209.00	0.00	1,050,209.00	SQYD	968,223.31	\$1.25	\$1,210,279.14
		0001	0350	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	10,053.00	813.87	10,866.87	SQYD	10,866.87	\$6.22	\$67,591.93
		0001	0360	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	4,174.10	0.00	4,174.10	STA	0.00	\$5.06	\$0.00
		0010	0370	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	2,875.00	0.00	2,875.00	LF	2,875.00	\$28.50	\$81,937.50
		0010	0380	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	5.00	0.00	5.00	EA	1.00	\$4,200.00	\$4,200.00
		0010	0390	6061080	MGS END ANCHOR	4.00	0.00	4.00	EA	2.00	\$1,800.00	\$3,600.00
		0010	0400	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	1.00	\$3,800.00	\$3,800.00
Project JSE0002 - Total Value Posted to Date as of Report Generated Date											\$9,714,943.18	
241115-H04 Overall - Total Value Posted to Date as of Report Generated Date											\$9,714,943.18	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 19, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JSE0002

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2129900	MISC.	6/15/26	6/16/26	1	5.80	100F		0.151	Right	0.048	Right	Ramp from 221 to 67 Northbound
				6/16/26	2	4.90	100F		0.008	Right	0.095	Right	Ramp from Rt. K to NB Hwy 67
				6/16/26	3	0.50	100F		0.008	Left	0.017	Left	Ramp from Hwy K to NB 67
				6/16/26	4	0.70	100F		85.484	Right	85.497	Right	Outside shoulder SB Hwy 67
				6/16/26	5	0.10	100F		0.140	Left		Left	Right Turn Lane SB Hwy 67 to Hwy 8.
0060	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	6/15/26	6/16/26	1	170.44	TONS		0.008	Left and Right	0.095	Left and Right	Ramp from Hwy K/47 to Northbound Hwy 67
0070	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	6/1/26	6/3/26	1	1,818.37	TONS		100.427	Left	102.271	Left	See asphalt roadway report
			6/2/26	6/4/26	1	2,130.69	TONS		102.271	Left	104.471	Left	See asphalt roadway report
			6/3/26	6/5/26	1	2,265.96	TONS		105.783	Right	108.584	Right	See asphalt roadway report
			6/4/26	6/6/26	1	1,110.78	TONS		108.584	Right	109.901	Right	See asphalt roadway report
			6/5/26	6/10/26	1	2,381.62	TONS		109.983	Right	112.881	Right	See asphalt roadway report
			6/8/26	6/10/26	1	1,066.79	TONS		104.471	Left	105.471	Left	See asphalt roadway report
			6/9/26	6/11/26	1	1,940.11	TONS		105.471	Left	107.346	Left	See asphalt roadway report
			6/10/26	6/12/26	1	2,038.48	TONS		107.346	Right	109.511	Right	See asphalt roadway report.
			6/12/26	6/16/26	1	2,116.25	TONS		109.511	Left	111.711	Left	See asphalt roadway report.
			6/15/26	6/16/26	1	1,147.90	TONS		111.711	Left	112.881	Left	See asphalt roadway report
0090	4071007	TACK COAT - NON-TRACKING	6/1/26	6/3/26	1	1,551.00	GAL		100.427	Left	102.271	Left	See asphalt roadway report
			6/2/26	6/4/26	1	1,740.00	GAL		102.271	Left	104.471	Left	See asphalt roadway report
			6/3/26	6/5/26	1	3,049.00	GAL		105.783	Right	108.584	Right	See asphalt roadway report
			6/4/26	6/6/26	1	967.00	GAL		108.584	Right	109.901	Right	See asphalt roadway report.
			6/5/26	6/10/26	1	2,350.00	GAL		109.983	Right	112.881	Right	See asphalt roadway report
			6/8/26	6/10/26	1	873.00	GAL		104.471	Left	105.471	Left	See asphalt roadway report
			6/9/26	6/11/26	1	1,402.00	GAL		105.471	Left	107.346	Left	See asphalt roadway report
			6/10/26	6/12/26	1	1,641.00	GAL		107.346	Right	109.511	Right	See asphalt roadway report.
			6/12/26	6/16/26	1	1,641.00	GAL		109.511	Left	111.511	Left	See asphalt roadway report.
			6/15/26	6/16/26	1	1,115.00	GAL		111.711	Left	112.881	Left	See roadway report
0130	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM)	6/15/26	6/16/26	1	52.00	SQYD		0.008	Left and Right	0.095	Right and Left	Ramp from US Hwy K/47 to NB Hwy 67
0150	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	6/15/26	6/16/26	1	158.00	LF		0.008	Left and Right	0.095	Left and Right	Ramp from Hwy K/47 to NB US 67
			6/16/26	2	551.89	LF		0.048	Right	0.151	Right	Ramp from Hwy 221 to NB Hwy 67	
			6/16/26	3	551.80	LF		85.484	Right	85.497	Right	SB Hwy 67	
			6/16/26	4	18.00	LF		0.140	Right		Right	SB Hwy 67 to Hwy 8	
0340	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	6/1/26	6/3/26	1	16,952.32	SQYD		100.427	Left	102.271	Left	LM 100.427 to LM 102.271 = 1.844 - 0.038 = 1.806 x 5280 = 9,535.68 x 16 = 152,570.88 / 9 = 16,952.32 BR A0614 102.088 to 102.106 = 0.038 x 5280 = 200.64 x 16 = 3,210.24 / 9 = 356.69
			6/2/26	6/4/26	1	20,650.70	SQYD		102.271	Left	104.471	Left	102.271 to 104.471 = 2.2 x 5280 = 11,616 x 16 = 185,856 / 9 = 20,650.7
			6/3/26	6/5/26	1	22,381.33	SQYD		105.783	Right	108.584	Right	105.783 to 106.718 = 0.935 x 5280 = 4,936.8 106.794 to 108.584 = 1.79 x 5280 = 9,451.2 4,936.8 + 9,451.2 = 14,388.0 x 14 = 201,432 / 9 = 22381.33
			6/4/26	6/6/26	1	10,603.41	SQYD		108.584	Right	109.901	Right	108.584 to 109.310 = 0.726 x 5280 = 3,833.28 109.336 to 109.901 = 0.565 x 5280 = 2,983.28 6,816.48 x 14 = 95,430.72 / 9 = 10,603.41
			6/5/26	6/10/26	1	23,802.24	SQYD		109.983	Right	112.881	Right	109.983 to 112.881 = 2.898 x 5280 = 15,301.44 x 14 = 214,220.16 / 9 = 23,802.24
			6/8/26	6/10/26	1	23,802.20	SQYD		109.983	Right	112.881	Right	104.471 - 105.471 = 1 x 5280 = 5280 x 16 = 84,480 / 9 = 9,386.67
			6/9/26	6/11/26	1	16,866.61	SQYD		105.471	Left	107.346	Left	105.471 to 106.718 = 1.247 x 5280 = 6,584.16 x 16 = 105,346.56 / 9 = 11,705.17 106.794 to 107.346 = 0.552 x 5280 = 2,914.56 x 16 = 46,632.96 / 9 = 5,181.44 11,705.17 + 5,181.44 = 16,886.61
			6/10/26	6/12/26	1	19,693.23	SQYD		107.346	Right	109.511	Right	107.346 to 109.511 = 2.165 x 5280 = 11,431.20 x 16 = 182,899.20 / 9 = 20,322.13 BR L0664 108.370 to 108.411 = 0.041 x 5280 = 216.5 x 16 = 3,463.68 / 9 = 384.85 BR A0654 109.310 to 109.336 = 0.026 x 5280 = 137.28 x 16 = 2,196.48 / 9 = 244.05 Total = 19,693.23
			6/12/26	6/16/26	1	20,714.57	SQYD		109.511	Left	111.711	Left	Median Crossover at SB LM 87.448 Planned 63.9 SY Mill 109.511 to 111.711 = 2.2 Miles x 5280 = 11,616 x 16 = 185,856 / 9 = 20,650.67 + 63.9 = 20,714.57
			6/15/26	6/16/26	1	98,841.60	SQYD		111.711	Right	112.881	Right	LM 111.711 to LM 112.881 = 1.17 x 5280 = 6,177.60 x 16 = 98,841.6 / 9 = 10982.4

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 241115-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JSE0002	0050	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Other Item Adjustment	ACAD	7	May 2, 2026	REEDV1	\$964.89	This adjustment is for 8040.75 tons of BP-2 placed during this estimate period. The original index was 497.5 and the current index is 493.75 with a virgin AC of 3.2% reedv1 05/02/2026 estimate 0007.			
				ACAD - Total							\$964.89	
			Other Item Adjustment - Total							\$964.89		
			Price FUEL		7	May 2, 2026	SYSTEM	\$47,704.48	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				- Total							\$47,704.48	
			Price FUEL - Total							\$47,704.48		
			0050 - Total							\$48,669.37		
			0060	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD	7	May 2, 2026	REEDV1	\$157.96	This adjustment is for 1452.55 tons of Bit Base placed during this estimate period. The original index was 497.5 and the current index is 493.75 with a virgin AC of 2.9% reedv1 05/02/2026 estimate 0007.	
							8	May 18, 2026	REEDV1	\$4,361.47	This adjustment is for 1648.17 tons of Bit Base placed during this estimate period. The original index was 493.745 and the current index is 585 with a virgin AC of 3.2%. reedv1 05/18/2026 estimate 0008	
							10	Jun 16, 2026	REEDV1	\$451.03	This adjustment is based on 170.44 tons of BB 26-3 laid this estimate period. The base index was 493.75 and the current index is 585. The virgin AC is 2.9%. reedv1 Estimate 0010	
ACAD - Total							\$4,970.46					
Other Item Adjustment - Total							\$4,970.46					
Overrun	Overrun	8			May 18, 2026	SYSTEM	(\$31,950.09)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
		10			Jun 16, 2026	SYSTEM	\$31,950.09	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',86.41699 - 79.03000, 'is applied (if non-zero).				
Overrun - Total							\$0.00					
Overrun - Total							\$0.00					
Price FUEL		7			May 2, 2026	SYSTEM	\$8,617.75	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
		8			May 18, 2026	SYSTEM	\$12,175.03	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
		10			Jun 16, 2026	SYSTEM	\$1,060.99	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
- Total							\$21,853.77					
Price FUEL - Total							\$21,853.77					
0060 - Total							\$26,824.23					
0070	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	ACAD	5	Apr 1, 2026	vielr1	(\$4,455.07)	This line item adjustment is for asphalt placed during this estimate period. There were 10,800.18 tons of sp125 26-22 laid with a virgin ac of 3.3%. vielr1 Estimate #5 4/1/26				
				6	Apr 16, 2026	REEDV1	\$2,232.07	This adjustment is for 18,036.94 tons of SP 125 26-22 Laid during estimate period 0006. The original index was 497.5 and the current index was 493.75. reedv1 04/15/2026				
				7	May 2, 2026	REEDV1	\$252.25	This adjustment is for 2038.37 tons of SP125 26-22 placed during this estimate period. The original index was 497.5 and the current index is 493.75 with a virgin AC of 3.3% reedv1 05/02/2026 estimate 0007.				
				8	May 18, 2026	REEDV1	\$39,335.45	This adjustment is for 13,062.83 tons of SP125 26-22 placed during this estimate period. The original index was 497.5 and the current index is 585. with a virgin AC of 3.3%. reedv1, 05/15/2026, estimate 0008				
				9	Jun 2, 2026	REEDV1	(\$39,335.45)	This adjustment is to correct a payment for this line number made on Estimate 0008. The original adjustment for 13,062.83 tons of SP125 26-00 was based on an incorrect quantity. 06/02/2026 reedv1				
				9	Jun 2, 2026	REEDV1	\$39,289.80	This adjustment is for 13047.67 tons of SP125 26-22 placed during this estimate period. The original index was 497.5 and the current index is 585. with a virgin AC of 3.3%. reedv1. This adjustment corrects an adjustment from estimate 0008. Estimate 0009 reedv1 06/02/2026				
				9	Jun 2, 2026	REEDV1	\$42,922.27	This adjustment is for 14253.97 tons of SP125 26-22 placed during this estimate period. The original index was 497.5 and the current index is 585. with a virgin AC of 3.3%. reedv1, 06/02/2026 reedv1				
				10	Jun 16, 2026	REEDV1	\$54,253.54	The adjustment is for 18,016.95 tons of SP125 26-22 laid during this estimate period. the base index was 493.75 and the current index is 585 with a virgin AC of 3.3%. reedv1 estimate 0010.				
				ACAD - Total							\$134,494.86	



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 241115-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JSE0002	0070	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment - Total						\$134,494.86		
			Price FUEL		5	Apr 1, 2026	SYSTEM	\$13,302.80	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					6	Apr 16, 2026	SYSTEM	\$4,823.87	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					6	Apr 16, 2026	SYSTEM	\$102,186.40	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					7	May 2, 2026	SYSTEM	\$12,093.32	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					8	May 18, 2026	SYSTEM	\$96,495.12	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					9	Jun 2, 2026	SYSTEM	\$105,182.09	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					10	Jun 16, 2026	SYSTEM	\$112,155.52	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				- Total						\$446,239.12	
				Price FUEL - Total						\$446,239.12	
		0070 - Total						\$580,733.98			
	0120	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		3	Mar 1, 2026	SYSTEM	(\$44,496.00)			
					3	Mar 1, 2026	SYSTEM	\$44,496.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				- Total						\$0.00	
				Material - Total						\$0.00	
			Other Item Adjustment	OTHR	3	Mar 1, 2026	REEDV1	(\$8,899.20)	This adjustment is for concrete testing for the pavement repairs. Total for Furnishing and Placing Concrete Material is 44,496.00 x 20% = -8,899.20. This will be removed once the required testing for this line item has been satisfied. reedv1 03/01/2026		
				OTHR - Total						(\$8,899.20)	
		Other Item Adjustment - Total						(\$8,899.20)			
		0120 - Total						(\$8,899.20)			
	0130	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM)	Overrun	Overrun	10	Jun 16, 2026	SYSTEM	(\$52.00)			
					Overrun - Total						(\$52.00)
			Overrun - Total						(\$52.00)		
		0130 - Total						(\$52.00)			
	0330	MISC.	Material		8	May 18, 2026	SYSTEM	(\$81,000.00)			
					8	May 18, 2026	SYSTEM	\$81,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
			- Total						\$0.00		
	Material - Total						\$0.00				
	0330 - Total						\$0.00				
0350	COLDMILLING BITUMINOUS PAVEMENT FOR REM	Overrun	Overrun	8	May 18, 2026	SYSTEM	(\$5,062.27)				
				10	Jun 16, 2026	SYSTEM	\$5,062.27	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '6.22000 - 6.22000', 'is applied (if non-zero).			
			Overrun - Total						\$0.00		
	Overrun - Total						\$0.00				
	0350 - Total						\$0.00				
0370	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		4	Mar 16, 2026	SYSTEM	(\$37,755.59)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				5	Apr 1, 2026	SYSTEM	(\$5,915.66)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						(\$43,671.25)		
	Construction Stockpile - Total						(\$43,671.25)				



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 241115-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JSE0002	0370	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMA		2	May 2, 2025	SYSTEM	\$20,886.25	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$20,886.25	
			Construction Stockpile STMA - Total							\$20,886.25	
			Construction Stockpile STMI		1	Apr 2, 2025	SYSTEM	\$22,785.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$22,785.00	
			Construction Stockpile STMI - Total							\$22,785.00	
	0370 - Total								\$0.00		
	0380	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		4	Mar 16, 2026	SYSTEM	(\$1,955.56)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$1,955.56)	
			Construction Stockpile - Total							(\$1,955.56)	
			Construction Stockpile STMI		1	Apr 2, 2025	SYSTEM	\$8,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$8,800.00	
			Construction Stockpile STMI - Total							\$8,800.00	
	0380 - Total								\$6,844.44		
	0390	MGS END ANCHOR	Construction Stockpile		4	Mar 16, 2026	SYSTEM	(\$722.22)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					5	Apr 1, 2026	SYSTEM	(\$722.22)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$1,444.44)	
			Construction Stockpile - Total							(\$1,444.44)	
			Construction Stockpile STMI		1	Apr 2, 2025	SYSTEM	\$2,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$2,600.00	
Construction Stockpile STMI - Total							\$2,600.00				
0390 - Total								\$1,155.56			
0400	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		4	Mar 16, 2026	SYSTEM	(\$2,055.56)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							(\$2,055.56)		
		Construction Stockpile - Total							(\$2,055.56)		
		Construction Stockpile STMI		1	Apr 2, 2025	SYSTEM	\$5,550.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$5,550.00		
		Construction Stockpile STMI - Total							\$5,550.00		
0400 - Total								\$3,494.44			
JSE0002 - Total								\$658,770.82			
Overall - Total								\$658,770.82			



Contract Adjustments for Contract - 241115-H04

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
5	JSE0002	Other Contract Adjustment	SPAD	\$7,559.20	100	April 1, 2026	vielr1	Lot 1 Adjustment see QA ID#26SERJS008, vielr1, EST 0005
		Other Contract Adjustment	SPAD	\$13,570.00	100	April 1, 2026	REEDV1	Lot 2 Adjustment see QA ID#26SERJ0009, reedv1, Est 0005
5 - Total				\$21,129.20				
6	JSE0002	Disincentive	RUC	(\$8,000.00)	100	April 16, 2026	REEDV1	Liquidated damages are being assessed due to the contractor's failure to meet the requirements of JSP C, Section 3.4 of the executed contract. On April 10, 2026, the overnight lane drop remained in place beyond the required 6:00 AM contract time for this segment of highway and was not removed until 10:00 AM. In accordance with the contract provisions, liquidated damages are assessed at a rate of \$500.00 for every fifteen (15) minutes past 6:00 AM. The lane drop remained in place for a total of four (4) hours beyond the allowable time. Total liquidated damages: \$500.00 per 15-minute interval × 16 intervals = \$8,000.00. reedv1 04/16/2026
		Other Contract Adjustment	SPAD	\$13,570.00	100	April 16, 2026	REEDV1	Lot 3 Adjustment see QA ID26SERJS012, Estimate 0006 reedv1
		Other Contract Adjustment	SPAD	\$13,570.00	100	April 16, 2026	REEDV1	Lot 4 Adjustment see QA ID#26SERJS015, Estimate 0006, reedv1
		Other Contract Adjustment	SPAD	\$13,570.00	100	April 16, 2026	REEDV1	Lot 5 Adjustment see QA ID# 26SERJS016, Estimate 0006 reedv1
		Other Contract Adjustment	SPAD	\$13,570.00	100	April 16, 2026	REEDV1	Lot 6 Adjustment see QA ID# 26SERJS017, estimate 0006 reedv1
		Other Contract Adjustment	SPAD	\$13,570.00	100	April 16, 2026	REEDV1	Lot 7 Adjustment see QA ID# 26SERJS018, Estimate 0006, reedv1
6 - Total				\$59,850.00				
8	JSE0002	Other Contract Adjustment	SPAD	\$13,570.00	100	May 18, 2026	REEDV1	Lot 8 adjustment see QA ID# 26SERJS033, reedv1 Estimate 0008
		Other Contract Adjustment	SPAD	\$13,570.00	100	May 18, 2026	REEDV1	Lot 10 adjustment see QA ID#26SEJRS035, reedv1 estimate 0008.
		Other Contract Adjustment	SPAD	\$13,570.00	100	May 18, 2026	REEDV1	Lot 9 adjustment see QA ID# 26SERJS034, reedv1 estimate 0008.
8 - Total				\$40,710.00				
10	JSE0002	Other Contract Adjustment	SPAD	\$13,570.00	100	June 16, 2026	REEDV1	Lot 11 Adjustment see 26SERJS035, reedv1 Estimate 0010
		Other Contract Adjustment	SPAD	\$13,570.00	100	June 16, 2026	REEDV1	Lot 12 Adjustment see QA 26SERJS039, reedv1 estimate 0010.
		Other Contract Adjustment	SPAD	\$13,570.00	100	June 16, 2026	REEDV1	Lot 13 Adjustment see QA 26SERJS043, reedv1 estimate 0010.
		Other Contract Adjustment	SPAD	\$13,570.00	100	June 16, 2026	REEDV1	Lot 14 Adjustment see QA 26SERJS044, reedv1 estimate 0010.
		Other Contract Adjustment	SPAD	\$13,570.00	100	June 16, 2026	REEDV1	Lot 16 Adjustment see QA 26SERJS047, reedv1 estimate 0010.
		Other Contract Adjustment	SPAD	\$13,570.00	100	June 16, 2026	REEDV1	Lot 15 Adjustment see QA 26SERJS045, reedv1 estimate 0010.
Other Contract Adjustment	SPAD	\$13,570.00	100	June 16, 2026	REEDV1	Lot 18 Adjustment see QA 26SERJS048, reedv1 estimate 0010.		
10 - Total				\$94,990.00				
Overall - Total				\$216,679.20				