



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 20, 2026

Pay Estimate Created Date: August 17, 2026

Progress Estimate Number	Contract ID	241115-H04	Pay Period Start	August 2, 2026	Original Contract Amount	\$10,996,050.14
14	Prime Contractor	Magruder Paving, LLC	Pay Period End	August 15, 2026	Net Change Order Amount	\$830,857.52
					Current Contract Amount	\$11,826,907.66

Approval Date	By User				
August 17, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by reedv1				
August 17, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by bollis1				
August 19, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1				

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026		95.66%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 4, 2024	December 4, 2024	
Letting Date	November 15, 2024	November 15, 2024	
Notice to Proceed Date	January 6, 2025	January 6, 2025	
Work Began Date	February 20, 2026	February 20, 2026	

Contract Total Pay For Estimate No. 14			
	This Estimate	Previous	To Date
241115-H04			
Total Posted Items Pay	\$103,854.13	\$11,209,200.56	\$11,313,054.69
Gross Item Adjustments	(\$2,354.72)	\$813,361.35	\$811,006.63
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	(\$8,000.00)	(\$8,000.00)
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$13,570.00	\$224,679.20	\$238,249.20
		\$12,239,241.11	\$12,354,310.52
Contract Total Payable This Estimate:		\$115,069.41	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSE0002	0290	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.250	254,417	\$63,604.25
	0300	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.240	100,162	\$24,038.88
	0310	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$1.000	16,110	\$16,110.00
	0360	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	STA	\$5.060	19,960	\$101.00

Project JSE0002 - Total	\$103,854.13
Overall - Total	\$103,854.13

Contract Adjustments This Estimate

Project Number	Adj Type	System Generated	Comments	Project Percentage	Amount
JSE0002	Other Contract Adjustment	REEDV1	Lot 17 Adjustment see QA 26SERJS051, reedv1 estimate 0014	100	\$13,570.00
Project JSE0002 - Total					\$13,570.00
Overall - Total					\$13,570.00
These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments					

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSE0002	0290	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment	This adjustment is for tested sections of the permanent stripe NB LM 100.50 to LM 1123.90 and SB LM 82.50 to LM 94.90 Centerline only. of the 33,423 Linear feet tested 1.6% tested for 100% of pay and 98.4% tested for 105% of pay. The Pavement Marking Payment Adjustment form is saved in			\$411.04



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 20, 2026

Pay Estimate Created Date: August 17, 2026

Progress Estimate Number		Contract ID	241115-H04		Pay Period Start	August 2, 2026	Original Contract Amount		\$10,996,050.14
14		Prime Contractor	Magruder Paving, LLC		Pay Period End	August 15, 2026	Net Change Order Amount	\$830,857.52	
							Current Contract Amount	\$11,826,907.66	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSE0002					E-Projects.				
	0300	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun				-11,524	\$0.24	(\$2,765.76)
Total									(\$2,354.72)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on August 20, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSE0002	FAF 67-3(153)	Coldmill and resurface	67	ST FRANCOIS	Jefferson County line to Route 221
Totals by Job Numbers					
JSE0002			This Estimate	Previous	To Date
	Posted Item Pay		\$103,854.13	\$11,209,200.56	\$11,313,054.69
	Gross Item Adjustments		(\$2,354.72)	\$813,361.35	\$811,006.63
	Gross Item Pay		\$101,499.41	\$12,022,561.91	\$12,124,061.32
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	(\$8,000.00)	(\$8,000.00)
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$13,570.00	\$224,679.20	\$238,249.20



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 20, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 241115-H04, Contract Project JSE0002, Project Item Line Number 0300, Contract Line Item Number 0300, Item 6205903A, Minor Item.	This exception will be addressed by Change order 0006	REEDV1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 241115-H04, Contract Project JSE0002, Project Item Line Number 0260, Contract Line Item Number 0260, Item 6200015, Minor Item.	This exception will be addressed by Change order 0006	REEDV1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 241115-H04, Contract Project JSE0002, Project Item Line Number 0270, Contract Line Item Number 0270, Item 6200021, Minor Item.	This exception will be addressed by Change order 0006	REEDV1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 241115-H04, Contract Project JSE0002, Project Item Line Number 0130, Contract Line Item Number 0130, Item 6131012, Minor Item.	This exception will be addressed by Change order 0006	REEDV1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 20, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-H04	JSE0002	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$20,500.00	\$0.00
		0001	0020	2129900	MISC.Shoulder Grading	12.00	0.00	12.00	100F	12.00	\$2,657.84	\$31,894.08
		0001	0030	2159903	MISC.Modified Shaping Slopes, Class III	3,473.00	0.00	3,473.00	LF	3,078.00	\$12.50	\$38,475.00
		0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	27.00	0.00	27.00	TONS	27.00	\$100.00	\$2,700.00
		0001	0050	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	24,167.90	0.00	24,167.90	TONS	20,934.88	\$58.77	\$1,230,342.90
		0001	0060	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	2,731.00	647.72	3,378.72	TONS	3,271.16	\$79.03	\$258,519.77
		0001	0070	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	83,714.80	0.00	83,714.80	TONS	83,493.04	\$67.85	\$5,665,002.76
		0001	0080	4039905	MISC.SYSTEM B GEOSYNTHETIC MATERIAL	402.00	0.00	402.00	SQYD	0.00	\$45.98	\$0.00
		0001	0090	4071007	TACK COAT - NON-TRACKING	105,214.00	0.00	105,214.00	GAL	91,256.00	\$3.31	\$302,057.36
		0001	0100	6122040	WORK ZONE CRASH CUSHION (NARROW)	2.00	0.00	2.00	EA	0.00	\$7,500.00	\$0.00
		0001	0110	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$20,000.00	\$0.00
		0001	0120	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	3,721.90	2,741.42	6,463.32	SQYD	6,463.32	\$231.75	\$1,497,874.41
		0001	0130	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	372.00	-372.00	0.00	SQYD	52.00	\$1.00	\$52.00
		0001	0140	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	372.00	-372.00	0.00	SQYD	0.00	\$5.00	\$0.00
		0001	0150	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	16,532.00	8,180.50	24,712.50	LF	24,712.19	\$7.00	\$172,985.33
		0001	0160	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	8,394.00	5,670.00	14,064.00	EA	14,064.00	\$7.50	\$105,480.00
		0001	0170	6161005	CONSTRUCTION SIGNS	2,044.00	0.00	2,044.00	SQFT	1,003.00	\$7.00	\$7,021.00
		0001	0180	6161025	CHANNELIZER (TRIM-LINE)	550.00	0.00	550.00	EA	550.00	\$15.00	\$8,250.00
		0001	0190	6161030	TYPE 3 MOVEABLE BARRICADE	38.00	0.00	38.00	EA	0.00	\$105.00	\$0.00
		0001	0200	6161033	DIRECTION INDICATOR BARRICADE	84.00	0.00	84.00	EA	84.00	\$95.00	\$7,980.00
		0001	0210	6161040	FLASHING ARROW PANEL	9.00	0.00	9.00	EA	2.00	\$950.00	\$1,900.00
		0001	0220	6161096	CHANGEABLE MESSAGE SIGN, COMMISSION FURNISHED / RETAINED	4.00	-4.00	0.00	EA	0.00	\$0.01	\$0.00
		0001	0230	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	120.00	0.00	120.00	LF	0.00	\$338.70	\$0.00
		0001	0240	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	760.00	0.00	760.00	LF	0.00	\$32.00	\$0.00
		0001	0250	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$217,200.00	\$217,200.00
		0001	0260	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	123.00	0.00	123.00	LF	163.00	\$20.00	\$3,260.00
		0001	0270	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	48.00	0.00	48.00	EA	58.00	\$300.00	\$17,400.00
		0001	0280	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	4,200.00	0.00	4,200.00	LF	0.00	\$4.00	\$0.00
		0001	0290	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	333,986.00	0.00	333,986.00	LF	312,697.00	\$0.25	\$78,174.25
		0001	0300	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	246,356.00	0.00	246,356.00	LF	257,880.00	\$0.24	\$61,891.20
		0001	0310	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	30,809.00	0.00	30,809.00	LF	16,110.00	\$1.00	\$16,110.00
		0001	0320	6207001	PAVEMENT MARKING REMOVAL	4,830.00	0.00	4,830.00	LF	0.00	\$1.00	\$0.00
		0001	0330	6209901	MISC.Temporary Pavement Marking Paint	1.00	0.00	1.00	LS	1.00	\$81,000.00	\$81,000.00
		0001	0340	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,050,209.00	0.00	1,050,209.00	SQYD	1,050,209.00	\$1.25	\$1,312,761.25
		0001	0350	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	10,053.00	813.87	10,866.87	SQYD	10,866.87	\$6.22	\$67,591.93
		0001	0360	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	4,174.10	0.00	4,174.10	STA	3,798.20	\$5.06	\$19,218.89
		0010	0370	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	2,875.00	0.00	2,875.00	LF	2,875.00	\$28.50	\$81,937.50
		0010	0380	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	5.00	0.00	5.00	EA	1.00	\$4,200.00	\$4,200.00
		0010	0390	6061080	MGS END ANCHOR	4.00	0.00	4.00	EA	2.00	\$1,800.00	\$3,600.00
		0010	0400	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	1.00	\$3,800.00	\$3,800.00
		0001	5001	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	0.00	4.00	4.00	EA	4.00	\$3,200.00	\$12,800.00
		0001	5002	9024975	VIDEO DETECTION SYSTEM	0.00	1.00	1.00	EA	0.00	\$26,562.90	\$0.00
		0001	5003	6200042A	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. X 36 IN., YIELD LINE TRIANGLE	0.00	30.00	30.00	EA	20.00	\$78.75	\$1,575.00
Project JSE0002 - Total Value Posted to Date as of Report Generated Date												\$11,313,054.64
241115-H04 Overall - Total Value Posted to Date as of Report Generated Date												\$11,313,054.64



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 20, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JSE0002

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0290	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8/3/26	8/6/26	1	146,094.00	LF		75.826	Left and Right	97.299	Left and Right	
			8/4/26	8/6/26	1	97,622.00	LF		75.826	Left and Right	97.299	Right and Left	
			8/5/26	8/13/26	1	10,701.00	LF		75.826	Left and Right	97.299	Left and Right	
0300	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8/3/26	8/6/26	1	65,667.00	LF		75.826	Left and Right	97.299	Left and Right	
			8/5/26	8/13/26	1	34,495.00	LF		75.826	Left and Right	97.299	Right and Left	
0310	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8/3/26	8/6/26	1	3,408.00	LF		75.826	Right and Left	97.299	Left and Right	
			8/4/26	8/6/26	1	5,724.00	LF		75.826	Left and Right	97.299	Right and Left	
			8/5/26	8/13/26	1	6,978.00	LF		75.826	Left and Right	97.299	Right and Left	
0360	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	7/23/26	8/13/26	1	19.96	STA		75.826	Left and Right	97.299	Left and Right	

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 241115-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
JSE0002	0050	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Other Item Adjustment	ACAD	7	May 2, 2026	REEDV1	\$964.89	This adjustment is for 8040.75 tons of BP-2 placed during this estimate period. The original index was 497.5 and the current index is 493.75 with a virgin AC of 3.2% reedv1 05/02/2026 estimate 0007.							
					11	Jul 2, 2026	REEDV1	\$5,651.27	This adjustment is for 1,876.72 Ton of SP125 26-22 placed in Lieu of BP-2 26-32 during estimate period 0011. The original index was 493.75 and the current index is 585 with a virgin AC of 3.3%. Reedv1 07/02/2026							
					12	Jul 16, 2026	REEDV1	\$34,258.88	This adjustment is for 1,876.72 Ton of BP-2 26-32 placed during estimate period 0012. The original index was 493.75 and the current index is 605 with a virgin AC of 3.2%. Reedv1 07/15/2026							
					13	Aug 3, 2026	REEDV1	\$4,963.10	This adjustment is for 1394.13 tons of BP-2 26-32 placed during this estimate period. The original index was 493.75 and the current index is 605.0 with a virgin AC of 3.2%. reedv1 08/03/2026							
				ACAD - Total							\$45,838.14					
				Other Item Adjustment - Total							\$45,838.14					
				Price FUEL		7	May 2, 2026	SYSTEM	\$47,704.48	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
						11	Jul 2, 2026	SYSTEM	\$11,682.58	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
						12	Jul 16, 2026	SYSTEM	\$30,064.27	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
						13	Aug 3, 2026	SYSTEM	\$4,355.43	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
				- Total							\$93,806.76					
				Price FUEL - Total							\$93,806.76					
				0050 - Total								\$139,644.90				
					0060	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS	Other Item Adjustment	ACAD	7	May 2, 2026	REEDV1	\$157.96	This adjustment is for 1452.55 tons of Bit Base placed during this estimate period. The original index was 497.5 and the current index is 493.75 with a virgin AC of 2.9% reedv1 05/02/2026 estimate 0007.			
									8	May 18, 2026	REEDV1	\$4,361.47	This adjustment is for 1648.17 tons of Bit Base placed during this estimate period. The original index was 493.745 and the current index is 585 with a virgin AC of 3.2%. reedv1 05/18/2026 estimate 0008			
									10	Jun 16, 2026	REEDV1	\$451.03	This adjustment is based on 170.44 tons of BB 26-3 laid this estimate period. The base index was 493.75 and the current ihndex is 585. The virgin AC is 2.9%. reedv1 Estimate 0010			
								ACAD - Total							\$4,970.46	
								Other Item Adjustment - Total							\$4,970.46	
								Overrun	Overrun	8	May 18, 2026	SYSTEM	(\$31,950.09)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
10	Jun 16, 2026	SYSTEM	\$31,950.09							Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',86.41699 - 79.03000, 'is applied (if non-zero).						
Overrun - Total								\$0.00								
Overrun - Total								\$0.00								
Price FUEL		7	May 2, 2026					SYSTEM	\$8,617.75	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
		8	May 18, 2026					SYSTEM	\$12,175.03	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
		10	Jun 16, 2026					SYSTEM	\$1,060.99	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
- Total								\$21,853.77								
Price FUEL - Total								\$21,853.77								
0060 - Total								\$26,824.23								
	0070	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment					ACAD	5	Apr 1, 2026	vielr1	(\$4,455.07)	This line item adjustment is for asphalt placed during this estimate period. There were 10,800.18 tons of sp125 26-22 laid with a virgin ac of 3.3%. vielr1 Estimate #5 4/1/26			
									6	Apr 16, 2026	REEDV1	\$2,232.07	This adjustment is for 18,036.94 tons of SP 125 26-22 Laid during estimate period 0006. The original index was 497.5 and the current index was 493.75. reedv1 04/15/2026			
									7	May 2, 2026	REEDV1	\$252.25	This adjustment is for 2038.37 tons of SP125 26-22 placed during this estimate period. The original index was 497.5 and the current index is 493.75 with a virgin AC of 3.3% reedv1 05/02/2026 estimate 0007.			
									8	May 18, 2026	REEDV1	\$39,335.45	This adjustment is for 13,062.83 tons of SP125 26-22 placed during this estimate period. The original index was 497.5 and the current index is 585.			



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 241115-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JSE0002	0070	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	ACAD					with a virgin AC of 3.3%. reedv1, 05/15/2026, estimate 0008		
					9	Jun 2, 2026	REEDV1	(\$39,335.45)	This adjustment is to correct a payment for this line number made on Estimate 0008. The original adjustment for 13,062.83 tons of SP125 26-00 was based on an incorrect quantity. 06/02/2026 reedv1		
					9	Jun 2, 2026	REEDV1	\$39,289.80	This adjustment is for 13047.67 tons of SP125 26-22 placed during this estimate period. The original index was 497.5 and the current index is 585. with a virgin AC of 3.3%. reedv1. This adjustment corrects an adjustment from estimate 0008. Estimate 0009 reedv1 06/02/2026		
					9	Jun 2, 2026	REEDV1	\$42,922.27	This adjustment is for 14253.97 tons of SP125 26-22 placed during this estimate period. The original index was 497.5 and the current index is 585. with a virgin AC of 3.3%. reedv1, 06/02/2026 reedv1		
					10	Jun 16, 2026	REEDV1	\$54,253.54	The adjustment is for 18,016.95 tons of SP125 26-22 laid during this estimate period. the base index was 493.75 and the current index is 585 with a virgin AC of 3.3%. reedv1 estimate 0010.		
					11	Jul 2, 2026	REEDV1	\$21,978.99	This adjustment is for 7298.96 tons of SP 125 26-22 planed during estimate period 0011. The original index was 493.75 and the current index is 585 with a virgin AC of 3.3%. Reedv1 07/02/2026		
				ACAD - Total						\$156,473.85	
				Other Item Adjustment - Total						\$156,473.85	
				Price FUEL		5	Apr 1, 2026	SYSTEM	\$13,302.80	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						6	Apr 16, 2026	SYSTEM	\$4,823.87	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						6	Apr 16, 2026	SYSTEM	\$102,186.40	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						7	May 2, 2026	SYSTEM	\$12,093.32	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						8	May 18, 2026	SYSTEM	\$96,495.12	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						9	Jun 2, 2026	SYSTEM	\$105,182.09	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						10	Jun 16, 2026	SYSTEM	\$112,155.52	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						11	Jul 2, 2026	SYSTEM	\$45,436.01	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total						\$491,675.13	
				Price FUEL - Total						\$491,675.13	
				0070 - Total						\$648,148.98	
				0120	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		3	Mar 1, 2026	SYSTEM	(\$44,496.00)
		3	Mar 1, 2026				SYSTEM	\$44,496.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
	- Total							\$0.00			
	Material - Total						\$0.00				
	Other Item Adjustment	OTHR	3			Mar 1, 2026	REEDV1	(\$8,899.20)	This adjustment is for concrete testing for the pavement repairs. Total for Furnishing and Placing Concrete Material is 44,496.00 x 20% = -8.899.20. This will be removed once the required testing for this line item has been satisfied. reedv1 03/01/2026		
			OTHR - Total					(\$8,899.20)			
			Other Item Adjustment - Total					(\$8,899.20)			
	0120 - Total						(\$8,899.20)				
	0130	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM)	Overrun	Overrun	10	Jun 16, 2026	SYSTEM	(\$52.00)			
				Overrun - Total					(\$52.00)		
			Overrun - Total					(\$52.00)			
	0130 - Total					(\$52.00)					
	0260	PREF THERMO PVMT MARK, 24 IN WHIT	Material		13	Aug 3, 2026	SYSTEM	(\$3,260.00)			
					13	Aug 3, 2026	SYSTEM	\$3,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 241115-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0002	0260	PREF THERMO PVMT MARK, 24 IN WHIT	Material	- Total				\$0.00	
			Material - Total					\$0.00	
			Overrun	Overrun	13	Aug 3, 2026	SYSTEM	(\$800.00)	
			Overrun - Total					(\$800.00)	
			Overrun - Total					(\$800.00)	
			0260 - Total					(\$800.00)	
	0270	PREF THERMO PVMT MARK, LT/RT ARROW	Material		13	Aug 3, 2026	SYSTEM	(\$17,400.00)	
					13	Aug 3, 2026	SYSTEM	\$17,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user reedv1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
			- Total					\$0.00	
			Material - Total					\$0.00	
			Overrun	Overrun	13	Aug 3, 2026	SYSTEM	(\$3,000.00)	
			Overrun - Total					(\$3,000.00)	
			Overrun - Total					(\$3,000.00)	
			0270 - Total					(\$3,000.00)	
	0290	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	REFL	14	Aug 17, 2026	REEDV1	\$411.04	This adjustment is for tested sections of the permanent stripe NB LM 100.50 to LM 1123.90 and SB LM 82.50 to LM 94.90 Centerline only. of the 33,423 Linear feet tested 1.6% tested for 100% of pay and 98.4% tested for 105% of pay. The Pavement Marking Payment Adjustment form is saved in E-Projects.
				REFL - Total				\$411.04	
			Other Item Adjustment - Total					\$411.04	
			0290 - Total					\$411.04	
	0300	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun	Overrun	14	Aug 17, 2026	SYSTEM	(\$2,765.76)	
				Overrun - Total				(\$2,765.76)	
			Overrun - Total					(\$2,765.76)	
			0300 - Total					(\$2,765.76)	
	0330	MISC.	Material		8	May 18, 2026	SYSTEM	(\$81,000.00)	
					8	May 18, 2026	SYSTEM	\$81,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total					\$0.00	
			Material - Total					\$0.00	
			0330 - Total					\$0.00	
	0350	COLDMILLING BITUMINOUS PAVEMENT FOR REM	Overrun	Overrun	8	May 18, 2026	SYSTEM	(\$5,062.27)	
					10	Jun 16, 2026	SYSTEM	\$5,062.27	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '6.22000 - 6.22000, 'is applied (if non-zero).
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
			0350 - Total					\$0.00	
	0370	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		4	Mar 16, 2026	SYSTEM	(\$37,755.59)	Payment Estimate Item Adjustment generated Stockpile Transaction
					5	Apr 1, 2026	SYSTEM	(\$5,915.66)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$43,671.25)	
			Construction Stockpile - Total					(\$43,671.25)	
			Construction Stockpile STMA		2	May 2, 2025	SYSTEM	\$20,886.25	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$20,886.25	
			Construction Stockpile STMA - Total					\$20,886.25	



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 241115-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0002	0370	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		1	Apr 2, 2025	SYSTEM	\$22,785.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$22,785.00	
			Construction Stockpile STMI - Total				\$22,785.00		
			0370 - Total						
	0380	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		4	Mar 16, 2026	SYSTEM	(\$1,955.56)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$1,955.56)	
			Construction Stockpile - Total				(\$1,955.56)		
			Construction Stockpile STMI		1	Apr 2, 2025	SYSTEM	\$8,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$8,800.00	
			Construction Stockpile STMI - Total				\$8,800.00		
	0380 - Total							\$6,844.44	
	0390	MGS END ANCHOR	Construction Stockpile		4	Mar 16, 2026	SYSTEM	(\$722.22)	Payment Estimate Item Adjustment generated Stockpile Transaction
					5	Apr 1, 2026	SYSTEM	(\$722.22)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$1,444.44)		
			Construction Stockpile - Total				(\$1,444.44)		
			Construction Stockpile STMI		1	Apr 2, 2025	SYSTEM	\$2,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$2,600.00	
			Construction Stockpile STMI - Total				\$2,600.00		
			0390 - Total						
	0400	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		4	Mar 16, 2026	SYSTEM	(\$2,055.56)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$2,055.56)	
			Construction Stockpile - Total				(\$2,055.56)		
			Construction Stockpile STMI		1	Apr 2, 2025	SYSTEM	\$5,550.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$5,550.00	
			Construction Stockpile STMI - Total				\$5,550.00		
	0400 - Total							\$3,494.44	
	5003	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. X 36 IN., YIELD LINE TRIANGLE	Material		13	Aug 3, 2026	SYSTEM	(\$1,575.00)	
					13	Aug 3, 2026	SYSTEM	\$1,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user reedv1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
			- Total				\$0.00		
			Material - Total				\$0.00		
	5003 - Total							\$0.00	
JSE0002 - Total								\$811,006.63	
Overall - Total								\$811,006.63	



Contract Adjustments for Contract - 241115-H04

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
5	JSE0002	Other Contract Adjustment	SPAD	\$7,559.20	100	April 1, 2026	vielr1	Lot 1 Adjustment see QA ID#26SERJS008, vielr1, EST 0005
		Other Contract Adjustment	SPAD	\$13,570.00	100	April 1, 2026	REEDV1	Lot 2 Adjustment see QA ID#26SERJ0009, reedv1, Est 0005
5 - Total				\$21,129.20				
6	JSE0002	Disincentive	RUC	(\$8,000.00)	100	April 16, 2026	REEDV1	Liquidated damages are being assessed due to the contractor's failure to meet the requirements of JSP C, Section 3.4 of the executed contract. On April 10, 2026, the overnight lane drop remained in place beyond the required 6:00 AM contract time for this segment of highway and was not removed until 10:00 AM. In accordance with the contract provisions, liquidated damages are assessed at a rate of \$500.00 for every fifteen (15) minutes past 6:00 AM. The lane drop remained in place for a total of four (4) hours beyond the allowable time. Total liquidated damages: \$500.00 per 15-minute interval × 16 intervals = \$8,000.00. reedv1 04/16/2026
		Other Contract Adjustment	SPAD	\$13,570.00	100	April 16, 2026	REEDV1	Lot 3 Adjustment see QA ID26SERJS012, Estimate 0006 reedv1
		Other Contract Adjustment	SPAD	\$13,570.00	100	April 16, 2026	REEDV1	Lot 4 Adjustment see QA ID#26SERJS015, Estimate 0006, reedv1
		Other Contract Adjustment	SPAD	\$13,570.00	100	April 16, 2026	REEDV1	Lot 5 Adjustment see QA ID# 26SERJS016, Estimate 0006 reedv1
		Other Contract Adjustment	SPAD	\$13,570.00	100	April 16, 2026	REEDV1	Lot 6 Adjustment see QA ID# 26SERJS017, estimate 0006 reedv1
		Other Contract Adjustment	SPAD	\$13,570.00	100	April 16, 2026	REEDV1	Lot 7 Adjustment see QA ID# 26SERJS018, Estimate 0006, reedv1
6 - Total				\$59,850.00				
8	JSE0002	Other Contract Adjustment	SPAD	\$13,570.00	100	May 18, 2026	REEDV1	Lot 8 adjustment see QA ID# 26SERJS033, reedv1 Estimate 0008
		Other Contract Adjustment	SPAD	\$13,570.00	100	May 18, 2026	REEDV1	Lot 9 adjustment see QA ID# 26SERJS034, reedv1 estimate 0008.
		Other Contract Adjustment	SPAD	\$13,570.00	100	May 18, 2026	REEDV1	Lot 10 adjustment see QA ID#26SEJRS035, reedv1 estimate 0008.
8 - Total				\$40,710.00				
10	JSE0002	Other Contract Adjustment	SPAD	\$13,570.00	100	June 16, 2026	REEDV1	Lot 11 Adjustment see 26SERJS035, reedv1 Estimate 0010
		Other Contract Adjustment	SPAD	\$13,570.00	100	June 16, 2026	REEDV1	Lot 12 Adjustment see QA 26SERJS039, reedv1 estimate 0010.
		Other Contract Adjustment	SPAD	\$13,570.00	100	June 16, 2026	REEDV1	Lot 13 Adjustment see QA 26SERJS043, reedv1 estimate 0010.
		Other Contract Adjustment	SPAD	\$13,570.00	100	June 16, 2026	REEDV1	Lot 14 Adjustment see QA 26SERJS044, reedv1 estimate 0010.
		Other Contract Adjustment	SPAD	\$13,570.00	100	June 16, 2026	REEDV1	Lot 15 Adjustment see QA 26SERJS045, reedv1 estimate 0010.
		Other Contract Adjustment	SPAD	\$13,570.00	100	June 16, 2026	REEDV1	Lot 16 Adjustment see QA 26SERJS047, reedv1 estimate 0010.
		Other Contract Adjustment	SPAD	\$13,570.00	100	June 16, 2026	REEDV1	Lot 18 Adjustment see QA 26SERJS048, reedv1 estimate 0010.
10 - Total				\$94,990.00				
14	JSE0002	Other Contract Adjustment	SPAD	\$13,570.00	100	August 17, 2026	REEDV1	Lot 17 Adjustment see QA 26SERJS051, reedv1 estimate 0014
14 - Total				\$13,570.00				
Overall - Total				\$230,249.20				