



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 6, 2025

Pay Estimate Created Date: May 2, 2025

Progress Estimate Number 2	Contract ID	241115-H04	Pay Period Start	April 2, 2025	Original Contract Amount	\$10,996,050.14
	Prime Contractor	Magruder Paving, LLC	Pay Period End	May 1, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$10,996,050.14

Approval Date					By User
May 2, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by				killib1
May 2, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				bolli1
May 5, 2025	Reviewed and Approved at the Central Office Controllers Office Level by				ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026		0.49%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 4, 2024	December 4, 2024	
Letting Date	November 15, 2024	November 15, 2024	
Notice to Proceed Date	January 6, 2025	January 6, 2025	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2

		This Estimate	Previous	To Date
241115-H04	Total Posted Items Pay	\$0.00	\$54,300.00	\$54,300.00
	Gross Item Adjustments	\$20,886.25	\$39,735.00	\$60,621.25
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$94,035.00	\$114,921.25
Contract Total Payable This Estimate:		\$20,886.25		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSE0002	0370	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$20,886.25
Total								\$20,886.25



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on May 6, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSE0002	FAF 67-3(153)	Coldmill and resurface	67	ST FRANCOIS	Jefferson County line to Route 221
Totals by Job Numbers					
JSE0002			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$54,300.00	\$54,300.00
	Gross Item Adjustments		\$20,886.25	\$39,735.00	\$60,621.25
	Gross Item Pay		\$20,886.25	\$94,035.00	\$114,921.25
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 6, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 6, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-H04	JSE0002	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$20,500.00	\$0.00
		0001	0020	2129900	MISC.Shoulder Grading	12.00	0.00	12.00	100F	0.00	\$2,657.84	\$0.00
		0001	0030	2159903	MISC.Modified Shaping Slopes, Class III	3,473.00	0.00	3,473.00	LF	0.00	\$12.50	\$0.00
		0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	27.00	0.00	27.00	TONS	0.00	\$100.00	\$0.00
		0001	0050	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	24,167.90	0.00	24,167.90	TONS	0.00	\$58.77	\$0.00
		0001	0060	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	2,731.00	0.00	2,731.00	TONS	0.00	\$79.03	\$0.00
		0001	0070	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	83,714.80	0.00	83,714.80	TONS	0.00	\$67.85	\$0.00
		0001	0080	4039905	MISC.SYSTEM B GEOSYNTHETIC MATERIAL	402.00	0.00	402.00	SQYD	0.00	\$45.98	\$0.00
		0001	0090	4071007	TACK COAT - NON-TRACKING	105,214.00	0.00	105,214.00	GAL	0.00	\$3.31	\$0.00
		0001	0100	6122040	WORK ZONE CRASH CUSHION (NARROW)	2.00	0.00	2.00	EA	0.00	\$7,500.00	\$0.00
		0001	0110	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$20,000.00	\$0.00
		0001	0120	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	3,721.90	0.00	3,721.90	SQYD	0.00	\$231.75	\$0.00
		0001	0130	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	372.00	0.00	372.00	SQYD	0.00	\$1.00	\$0.00
		0001	0140	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	372.00	0.00	372.00	SQYD	0.00	\$5.00	\$0.00
		0001	0150	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	16,532.00	0.00	16,532.00	LF	0.00	\$7.00	\$0.00
		0001	0160	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	8,394.00	0.00	8,394.00	EA	0.00	\$7.50	\$0.00
		0001	0170	6161005	CONSTRUCTION SIGNS	2,044.00	0.00	2,044.00	SQFT	0.00	\$7.00	\$0.00
		0001	0180	6161025	CHANNELIZER (TRIM LINE)	550.00	0.00	550.00	EA	0.00	\$15.00	\$0.00
		0001	0190	6161030	TYPE III MOVEABLE BARRICADE	38.00	0.00	38.00	EA	0.00	\$105.00	\$0.00
		0001	0200	6161033	DIRECTIONAL INDICATOR BARRICADE	84.00	0.00	84.00	EA	0.00	\$95.00	\$0.00
		0001	0210	6161040	FLASHING ARROW PANEL	9.00	0.00	9.00	EA	0.00	\$950.00	\$0.00
		0001	0220	6161096	CHANGEABLE MESSAGE SIGN, COMMISSION FURNISHED / RETAINED	4.00	0.00	4.00	EA	0.00	\$0.01	\$0.00
		0001	0230	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	120.00	0.00	120.00	LF	0.00	\$338.70	\$0.00
		0001	0240	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	760.00	0.00	760.00	LF	0.00	\$32.00	\$0.00
		0001	0250	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$217,200.00	\$54,300.00
		0001	0260	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	123.00	0.00	123.00	LF	0.00	\$20.00	\$0.00
		0001	0270	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	48.00	0.00	48.00	EA	0.00	\$300.00	\$0.00
		0001	0280	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	4,200.00	0.00	4,200.00	LF	0.00	\$4.00	\$0.00
		0001	0290	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	333,986.00	0.00	333,986.00	LF	0.00	\$0.25	\$0.00
		0001	0300	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	246,356.00	0.00	246,356.00	LF	0.00	\$0.24	\$0.00
		0001	0310	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	30,809.00	0.00	30,809.00	LF	0.00	\$1.00	\$0.00
		0001	0320	6207001	PAVEMENT MARKING REMOVAL	4,830.00	0.00	4,830.00	LF	0.00	\$1.00	\$0.00
		0001	0330	6209901	MISC.Temporary Pavement Marking Paint	1.00	0.00	1.00	LS	0.00	\$81,000.00	\$0.00
		0001	0340	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,050,209.00	0.00	1,050,209.00	SQYD	0.00	\$1.25	\$0.00
		0001	0350	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	10,053.00	0.00	10,053.00	SQYD	0.00	\$6.22	\$0.00
		0001	0360	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	4,174.10	0.00	4,174.10	STA	0.00	\$5.06	\$0.00
		0010	0370	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	2,875.00	0.00	2,875.00	LF	0.00	\$28.50	\$0.00
		0010	0380	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	5.00	0.00	5.00	EA	0.00	\$4,200.00	\$0.00
		0010	0390	6061080	MGS END ANCHOR	4.00	0.00	4.00	EA	0.00	\$1,800.00	\$0.00
		0010	0400	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	0.00	\$3,800.00	\$0.00
Project JSE0002 - Total Value Posted to Date as of Report Generated Date												\$54,300.00
241115-H04 Overall - Total Value Posted to Date as of Report Generated Date												\$54,300.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 6, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 241115-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0002	0370	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMA		2	May 2, 2025	SYSTEM	\$20,886.25	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$20,886.25		
			Construction Stockpile STMA - Total				\$20,886.25		
			Construction Stockpile STMI		1	Apr 2, 2025	SYSTEM	\$22,785.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$22,785.00		
			Construction Stockpile STMI - Total				\$22,785.00		
			0370 - Total				\$43,671.25		
	0380	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		1	Apr 2, 2025	SYSTEM	\$8,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$8,800.00		
			Construction Stockpile STMI - Total				\$8,800.00		
			0380 - Total				\$8,800.00		
	0390	MGS END ANCHOR	Construction Stockpile STMI		1	Apr 2, 2025	SYSTEM	\$2,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$2,600.00		
			Construction Stockpile STMI - Total				\$2,600.00		
			0390 - Total				\$2,600.00		
	0400	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Apr 2, 2025	SYSTEM	\$5,550.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$5,550.00		
			Construction Stockpile STMI - Total				\$5,550.00		
			0400 - Total				\$5,550.00		
	JSE0002 - Total								\$60,621.25
Overall - Total								\$60,621.25	



Contract Adjustments for Contract - 241115-H04

There are no contract adjustments to display for this contract.