



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 5, 2026

Pay Estimate Created Date: February 5, 2026

Final Estimate Number 7	Contract ID 241115-H05	Pay Period Start December 16, 2025	Original Contract Amount \$807,000.00
Prime Contractor Pace Construction Company, LLC	Pay Period End January 1, 2026	Net Change Order Amount \$11,477.56	Current Contract Amount \$818,477.56

Approval Date		By User
February 6, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by	hillsd1
February 26, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	hallej1
March 4, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025	May 6, 2025	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	February 5, 2026	February 5, 2026	
Awarded Date	December 4, 2024	December 4, 2024	
Letting Date	November 15, 2024	November 15, 2024	
Notice to Proceed Date	January 6, 2025	January 6, 2025	
Work Began Date	April 7, 2025	April 7, 2025	

Contract Total Pay For Estimate No. 7

	This Estimate	Previous	To Date
241115-H05			
Total Posted Items Pay	\$0.00	\$818,477.56	\$818,477.56
Gross Item Adjustments	\$0.00	\$7,154.48	\$7,154.48
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$0.00	\$825,632.04	\$825,632.04

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on March 5, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSE0020	FAS S705(83)	Resurface	95	DOUGLAS	from Route 76 to Route 14 near West Plains

Totals by Job Numbers

Job Number	This Estimate	Previous	To Date
JSE0020			
Posted Item Pay	\$0.00	\$818,477.56	\$818,477.56
Gross Item Adjustments	\$0.00	\$7,154.48	\$7,154.48
Gross Item Pay	\$0.00	\$825,632.04	\$825,632.04
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on March 5, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 5, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241115-H05	JSE0020	0001	0010	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,703.00	-1,703.00	0.00	TONS	0.00	\$42.00	\$0.00
		0001	0020	3105002	GRAVEL (A) OR CRUSHED STONE (B)	80.00	-34.20	45.80	TONS	45.80	\$42.00	\$1,923.60
		0001	0030	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	7,889.40	764.10	8,653.50	TONS	8,653.50	\$74.00	\$640,359.00
		0001	0040	4071005	TACK COAT	9,131.00	290.00	9,421.00	GAL	9,421.00	\$2.85	\$26,849.85
		0001	0050	6161005	CONSTRUCTION SIGNS	691.00	197.00	888.00	SQFT	888.00	\$6.00	\$5,328.00
		0001	0060	6161025	CHANNELIZER (TRIM-LINE)	100.00	-100.00	0.00	EA	0.00	\$11.00	\$0.00
		0001	0070	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$83,454.45	\$83,454.45
		0001	0080	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	99,898.00	0.00	99,898.00	LF	99,898.00	\$0.11	\$10,988.78
		0001	0090	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	99,562.00	0.00	99,562.00	LF	99,562.00	\$0.11	\$10,951.82
		0001	0100	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	554.00	0.00	554.00	SQYD	554.00	\$21.00	\$11,634.00
		0001	5001	4029901		0.00	1.00	1.00	LS	1.00	\$26,988.06	\$26,988.06
Project JSE0020 - Total Value Posted to Date as of Report Generated Date												\$818,477.56
241115-H05 Overall - Total Value Posted to Date as of Report Generated Date												\$818,477.56



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 5, 2026

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

No Data Available



Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 241115-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSE0020	0030	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	3	May 1, 2025	forshd1	\$4,001.97	AC Adjustment one- Work was completed in first period inadvertently left off estimate 0002. 5717.1 tons at 4% virgin AC, SL24-51	
					3	May 1, 2025	forshd1	\$2,055.48	AC Adjustment two- Work was completed in second period. 2,936.4 tons at 4% virgin AC, SL24-51	
					ACAD - Total			\$6,057.45		
					Other Item Adjustment - Total			\$6,057.45		
	0030 - Total								\$6,057.45	
	0040	TACK COAT	Material		2	Apr 16, 2025	SYSTEM	(\$17,969.25)		
					2	Apr 16, 2025	SYSTEM	\$17,969.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user forshd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
	0040 - Total								\$0.00	
	0050	CONSTRUCTION SIGNS	Material		2	Apr 16, 2025	SYSTEM	(\$4,146.00)		
					2	Apr 16, 2025	SYSTEM	\$4,146.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user forshd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
	0050 - Total								\$0.00	
	0080	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		3	May 1, 2025	SYSTEM	(\$8,791.02)		
					3	May 1, 2025	SYSTEM	\$8,791.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user forshd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
					Other Item Adjustment	REFL	4	Jun 16, 2025	forshd1	\$549.44
REFL - Total								\$549.44		
Other Item Adjustment - Total								\$549.44		
0080 - Total								\$549.44		
0090	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		3	May 1, 2025	SYSTEM	(\$8,761.46)			
				3	May 1, 2025	SYSTEM	\$8,761.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user forshd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				- Total			\$0.00			
				Material - Total			\$0.00			
				Other Item Adjustment	REFL	4	Jun 16, 2025	forshd1	\$547.59	100% of the project limits in the 105% bonus section. \$0.11 unit cost bonus of \$547.59 for 99562LF
						REFL - Total			\$547.59	
Other Item Adjustment - Total			\$547.59							
0090 - Total								\$547.59		
JSE0020 - Total								\$7,154.48		
Overall - Total								\$7,154.48		



Contract Adjustments for Contract - 241115-H05

There are no contract adjustments to display for this contract.