



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on June 5, 2025

Pay Estimate Created Date: June 2, 2025

Progress Estimate Number	Contract ID	241213-A01	Pay Period Start	May 16, 2025	Original Contract Amount	\$4,810,577.92
3	Prime Contractor	Emery Sapp & Sons, Inc.	Pay Period End	June 1, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$4,810,577.92

Approval Date						By User
June 2, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by					thurmb2
June 2, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					stronk1
June 4, 2025	Reviewed and Approved at the Central Office Controllers Office Level by					ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2025	December 1, 2025		18.65%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 8, 2025	January 8, 2025	
Letting Date	December 13, 2024	December 13, 2024	
Notice to Proceed Date	February 10, 2025	February 10, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
241213-A01	Total Posted Items Pay	\$690,166.51	\$207,100.40
	Gross Item Adjustments	\$120,106.20	(\$134,709.94)
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
		\$72,390.46	\$882,663.17
Contract Total Payable This Estimate:		\$810,272.71	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J113280	0700	4019905	MISC.OPTIONAL PAVEMENT	SQYD	\$123.500	2,257.800	\$278,838.30
	0860	6181000	MOBILIZATION	LS	\$234,700.000	0.500	\$117,350.00
	0870	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	LF	\$2.130	5,040	\$10,735.20
	0880	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	LF	\$2.130	1,800	\$3,834.00
	0910	6207001	PAVEMENT MARKING REMOVAL	LF	\$0.600	1,000	\$600.00
	0920	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$9.000	1,693.890	\$15,245.01
	0950	7032002	CLASS B CONCRETE (MISC)	CUYD	\$900.000	4	\$3,600.00
	1060	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	SQFT	\$3.500	3,600	\$12,600.00
	1070	2169904	MISC.Removal of Existing Bridge Approach Slab	SQFT	\$6.500	528	\$3,432.00
	1085	5050001	OPTIONAL CONCRETE WEARING SURFACE	SQYD	\$250.000	389	\$97,250.00
	1110	7040104	HALF-SOLE REPAIR	SQFT	\$58.000	200	\$11,600.00
	1130	7049902	MISC.Plugging Existing Curb Outlets	EA	\$850.000	19	\$16,150.00
	1160	7129902	MISC.Cored Slab Drains	EA	\$1,400.000	11	\$15,400.00
	1200	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	SQFT	\$3.500	3,600	\$12,600.00
	1210	2169904	MISC.Removal of Existing Bridge Approach Slab	SQFT	\$6.500	528	\$3,432.00
	1225	5050001	OPTIONAL CONCRETE WEARING SURFACE	SQYD	\$250.000	189	\$47,250.00
	1250	7040104	HALF-SOLE REPAIR	SQFT	\$58.000	150	\$8,700.00
	1270	7049902	MISC.Plugging Existing Curb Outlets	EA	\$850.000	19	\$16,150.00
	1300	7129902	MISC.Cored Slab Drains	EA	\$1,400.000	11	\$15,400.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on June 5, 2025

Pay Estimate Created Date: June 2, 2025

Progress Estimate Number	Contract ID	241213-A01	Pay Period Start	May 16, 2025	Original Contract Amount	\$4,810,577.92
3	Prime Contractor	Emery Sapp & Sons, Inc.	Pay Period End	June 1, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$4,810,577.92

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
Project J113280 - Total							\$690,166.51
Overall - Total							\$690,166.51

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J113280	0690	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit			2,587	\$21.20	\$54,844.40
	0780	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	MaterialCredit			4	\$4,150.00	\$16,600.00
	0820	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	MaterialCredit			2	\$3,750.00	\$7,500.00
	0830	MISC.	MaterialCredit			1	\$21,600.00	\$21,600.00
	0840	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	MaterialCredit			1,101	\$31.00	\$34,131.00
	0870	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	Material			-5,040	\$2.13	(\$10,735.20)
	0880	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	Material			-1,800	\$2.13	(\$3,834.00)
Total								\$120,106.20



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on June 5, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J113262	I 29-2(205)	2 Bridge rehabilitations	I-29	ANDREW	over Mill Creek, 2.2 miles north of Route K near Amazonia
J113280	I 29-2(206)	2 Bridge rehabilitations	I-29	ATCHISON	over Mill Creek, 0.2 miles south of Route Z near Coming
Totals by Job Numbers					
J113262			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$58,675.00	\$58,675.00
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$0.00	\$58,675.00	\$58,675.00
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J113280			This Estimate	Previous	To Date
	Posted Item Pay		\$690,166.51	\$148,425.40	\$838,591.91
	Gross Item Adjustments		\$120,106.20	(\$134,709.94)	(\$14,603.74)
	Gross Item Pay		\$810,272.71	\$13,715.46	\$823,988.17
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 5, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J113280, Item 6205301B, Project Item Line Number 0870, Material Set 6205301B96, Material 1048PMRPMTWH - Marking Tape Removable White, Acceptance Action Generic 1048PMRPMTWH is insufficient.	Waiting on contractor Certs	thurmb2	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J113280, Item 6205303B, Project Item Line Number 0880, Material Set 6205303B96, Material 1048PMRPMTYL - Marking Tape Removable Yellow, Acceptance Action Generic 1048PMRPMTYL is insufficient.	Waiting on contractor Certs	thurmb2	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-A01	J113262	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$55,300.00	\$0.00
		0001	0020	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	2.00	0.00	2.00	100F	0.00	\$3,000.00	\$0.00
		0001	0030	2121000A	SUBGRADING AND SHOULDERING CLASS 1	2.00	0.00	2.00	100F	0.00	\$950.00	\$0.00
		0001	0040	2129900	MISC.SHOULDER GRADING	24.00	0.00	24.00	100F	0.00	\$475.00	\$0.00
		0001	0050	2151000A	SHAPING SLOPES, CLASS I	2.00	0.00	2.00	100F	0.00	\$750.00	\$0.00
		0001	0060	2153000	SHAPING SLOPES, CLASS III	13.00	0.00	13.00	100F	0.00	\$850.00	\$0.00
		0001	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,255.00	0.00	2,255.00	SQYD	0.00	\$23.00	\$0.00
		0001	0080	4019905	MISC.OPTIONAL PAVEMENT	1,891.10	0.00	1,891.10	SQYD	0.00	\$113.00	\$0.00
		0001	0090	4030105	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	74.70	0.00	74.70	TONS	0.00	\$350.00	\$0.00
		0001	0100	4071005	TACK COAT	68.00	0.00	68.00	GAL	0.00	\$10.80	\$0.00
		0001	0110	5041000	CONCRETE APPROACH PAVEMENT	363.70	0.00	363.70	SQYD	0.00	\$250.00	\$0.00
		0001	0120	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	4.00	0.00	4.00	EA	0.00	\$4,150.00	\$0.00
		0001	0130	6122020	REPLACEMENT SAND BARREL	6.00	0.00	6.00	EA	0.00	\$670.00	\$0.00
		0001	0140	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	0.00	\$3,760.00	\$0.00
		0001	0150	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$5,500.00	\$0.00
		0001	0160	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	0.00	\$3,750.00	\$0.00
		0001	0170	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$21,600.00	\$0.00
		0001	0180	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,306.00	0.00	1,306.00	LF	0.00	\$31.00	\$0.00
		0001	0190	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,203.00	0.00	1,203.00	LF	0.00	\$9.70	\$0.00
		0001	0200	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$234,700.00	\$58,675.00
		0001	0210	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	6,668.00	0.00	6,668.00	LF	0.00	\$2.13	\$0.00
		0001	0220	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	6,405.00	0.00	6,405.00	LF	0.00	\$2.13	\$0.00
		0001	0230	6205902A	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	6,052.00	0.00	6,052.00	LF	0.00	\$0.26	\$0.00
		0001	0240	6205903A	6 IN. YELLOW CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	4,842.00	0.00	4,842.00	LF	0.00	\$0.26	\$0.00
		0001	0250	6207001	PAVEMENT MARKING REMOVAL	17,119.00	0.00	17,119.00	LF	0.00	\$0.60	\$0.00
		0001	0260	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	676.00	0.00	676.00	SQYD	0.00	\$9.00	\$0.00
		0001	0270	6269909	MISC.SHOULDER RUMBLE STRIPS	22.60	0.00	22.60	STA	0.00	\$270.00	\$0.00
		0001	0280	8025006	MULCHING	1.00	0.00	1.00	ACRE	0.00	\$1,500.00	\$0.00
		0001	0290	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$3,340.00	\$0.00
		0001	0300	8061005	ROCK DITCH CHECK	140.00	0.00	140.00	LF	0.00	\$16.00	\$0.00
		0001	0310	8061016	SEDIMENT REMOVAL	14.00	0.00	14.00	CUYD	0.00	\$90.00	\$0.00
		0001	0320	8061019	SILT FENCE	1,006.00	0.00	1,006.00	LF	0.00	\$3.00	\$0.00
		0010	0330	6061060	MGS GUARDRAIL	850.00	0.00	850.00	LF	0.00	\$25.00	\$0.00
		0010	0340	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	4.00	0.00	4.00	EA	0.00	\$3,700.00	\$0.00
		0010	0350	6066400	GUARDRAIL, RELOCATED AND MODIFIED	200.00	0.00	200.00	LF	0.00	\$34.50	\$0.00
		0070	0355	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$24,000.00	\$0.00
		0070	0360	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,013.00	0.00	1,013.00	SQYD	0.00	\$90.00	\$0.00
		0070	0370	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	9,116.00	0.00	9,116.00	SQFT	0.00	\$3.50	\$0.00
		0070	0380	2161503	REMOVAL OF EXISTING DECK REPAIR	100.00	0.00	100.00	SQFT	0.00	\$48.00	\$0.00
		0070	0390	5031010A	BRIDGE APPROACH SLAB (MAJOR)	175.00	0.00	175.00	SQYD	0.00	\$600.00	\$0.00
		0070	0400	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	12.00	0.00	12.00	CY	0.00	\$1,000.00	\$0.00
		0070	0410	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,013.00	0.00	1,013.00	SQYD	0.00	\$167.00	\$0.00
		0070	0420	7031004	DIAMOND GRINDING	1,013.00	0.00	1,013.00	SQYD	0.00	\$18.00	\$0.00
		0070	0430	7034600	CURB BLOCKOUT	481.00	0.00	481.00	LF	0.00	\$185.00	\$0.00
		0070	0440	7040106	FULL DEPTH REPAIR	250.00	0.00	250.00	SQFT	0.00	\$140.00	\$0.00
		0070	0445	7040113	CLEANING AND EPOXY COATING	1,100.00	0.00	1,100.00	SQFT	0.00	\$9.60	\$0.00
		0070	0450	7049902	MISC.Plugging Existing Curb Outlets	19.00	0.00	19.00	EA	0.00	\$850.00	\$0.00
		0070	0460	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$9,500.00	\$0.00
		0070	0470	7123100	CLEANING AND COATING EXISTING BEARINGS	10.00	0.00	10.00	EA	0.00	\$4,500.00	\$0.00
		0070	0480	7129902	MISC.Cored Slab Drains	26.00	0.00	26.00	EA	0.00	\$1,400.00	\$0.00
		0070	0482	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$16,000.00	\$0.00
		0071	0485	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$24,000.00	\$0.00
		0071	0490	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,013.00	0.00	1,013.00	SQYD	0.00	\$90.00	\$0.00
		0071	0500	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	9,116.00	0.00	9,116.00	SQFT	0.00	\$3.50	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-A01	J113262	0071	0510	2161503	REMOVAL OF EXISTING DECK REPAIR	100.00	0.00	100.00	SQFT	0.00	\$48.00	\$0.00
		0071	0520	5031010A	BRIDGE APPROACH SLAB (MAJOR)	175.00	0.00	175.00	SQYD	0.00	\$600.00	\$0.00
		0071	0530	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	12.00	0.00	12.00	CY	0.00	\$1,000.00	\$0.00
		0071	0540	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,013.00	0.00	1,013.00	SQYD	0.00	\$167.00	\$0.00
		0071	0550	7031004	DIAMOND GRINDING	1,013.00	0.00	1,013.00	SQYD	0.00	\$18.00	\$0.00
		0071	0560	7034600	CURB BLOCKOUT	481.00	0.00	481.00	LF	0.00	\$185.00	\$0.00
		0071	0570	7040106	FULL DEPTH REPAIR	500.00	0.00	500.00	SQFT	0.00	\$140.00	\$0.00
		0071	0575	7040113	CLEANING AND EPOXY COATING	1,100.00	0.00	1,100.00	SQFT	0.00	\$9.60	\$0.00
		0071	0580	7049902	MISC.Plugging Existing Curb Outlets	20.00	0.00	20.00	EA	0.00	\$850.00	\$0.00
		0071	0590	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$9,500.00	\$0.00
		0071	0600	7123100	CLEANING AND COATING EXISTING BEARINGS	10.00	0.00	10.00	EA	0.00	\$4,500.00	\$0.00
		0071	0610	7129902	MISC.Cored Slab Drains	26.00	0.00	26.00	EA	0.00	\$1,400.00	\$0.00
		0071	0615	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$16,000.00	\$0.00
Project J113262 - Total Value Posted to Date as of Report Generated Date												\$58,675.00
J113280	0001	0620	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.25	\$55,000.00	\$13,750.00	
	0001	0630	2039901	MISC.CHANNEL CLEANOUT	1.00	0.00	1.00	LS	0.00	\$138,450.00	\$0.00	
	0001	0640	2063000	CLASS 3 EXCAVATION	31.00	0.00	31.00	CUYD	0.00	\$25.00	\$0.00	
	0001	0650	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	5.00	0.00	5.00	100F	0.00	\$3,000.00	\$0.00	
	0001	0660	2121000A	SUBGRADING AND SHOULDERING CLASS 1	5.00	0.00	5.00	100F	0.00	\$950.00	\$0.00	
	0001	0670	2129900	MISC.SHOULDER GRADING	25.00	0.00	25.00	100F	0.00	\$475.00	\$0.00	
	0001	0680	2153000	SHAPING SLOPES, CLASS III	12.00	0.00	12.00	100F	0.00	\$850.00	\$0.00	
	0001	0690	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,587.00	0.00	2,587.00	SQYD	2,587.00	\$21.20	\$54,844.40	
	0001	0700	4019905	MISC.OPTIONAL PAVEMENT	2,257.80	0.00	2,257.80	SQYD	2,257.80	\$123.50	\$278,838.30	
	0001	0710	4030105	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	226.10	0.00	226.10	TONS	0.00	\$215.00	\$0.00	
	0001	0720	4071005	TACK COAT	204.00	0.00	204.00	GAL	0.00	\$10.80	\$0.00	
	0001	0730	5041000	CONCRETE APPROACH PAVEMENT	328.50	0.00	328.50	SQYD	0.00	\$260.00	\$0.00	
	0001	0740	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	26.00	0.00	26.00	LF	0.00	\$220.00	\$0.00	
	0001	0750	6094010	DRAIN BASIN	4.00	0.00	4.00	EA	0.00	\$6,000.00	\$0.00	
	0001	0760	6113020	FURNISHING TYPE 2 ROCK BLANKET	1,084.00	0.00	1,084.00	CUYD	0.00	\$80.00	\$0.00	
	0001	0770	6113040	PLACING TYPE 2 ROCK BLANKET	1,084.00	0.00	1,084.00	CUYD	0.00	\$53.00	\$0.00	
	0001	0780	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	4.00	0.00	4.00	EA	4.00	\$4,150.00	\$16,600.00	
	0001	0790	6122020	REPLACEMENT SAND BARREL	6.00	0.00	6.00	EA	0.00	\$670.00	\$0.00	
	0001	0800	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	0.00	\$3,760.00	\$0.00	
	0001	0810	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$5,500.00	\$0.00	
	0001	0820	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$3,750.00	\$7,500.00	
	0001	0830	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$21,600.00	\$21,600.00	
	0001	0840	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,101.00	0.00	1,101.00	LF	1,101.00	\$31.00	\$34,131.00	
	0001	0850	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,024.00	0.00	1,024.00	LF	0.00	\$9.70	\$0.00	
	0001	0860	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$234,700.00	\$117,350.00	
	0001	0870	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	6,259.00	0.00	6,259.00	LF	5,040.00	\$2.13	\$10,735.20	
	0001	0880	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	6,118.00	0.00	6,118.00	LF	1,800.00	\$2.13	\$3,834.00	
	0001	0890	6205902A	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	5,796.00	0.00	5,796.00	LF	0.00	\$0.26	\$0.00	
	0001	0900	6205903A	6 IN. YELLOW CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	4,637.00	0.00	4,637.00	LF	0.00	\$0.26	\$0.00	
	0001	0910	6207001	PAVEMENT MARKING REMOVAL	16,295.00	0.00	16,295.00	LF	1,000.00	\$0.60	\$600.00	
	0001	0920	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,044.00	0.00	2,044.00	SQYD	1,693.89	\$9.00	\$15,245.01	
	0001	0930	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,846.00	0.00	1,846.00	SQYD	0.00	\$4.50	\$0.00	
	0001	0940	6269909	MISC.SHOULDER RUMBLE STRIPS	23.90	0.00	23.90	STA	0.00	\$270.00	\$0.00	
	0001	0950	7032002	CLASS B CONCRETE (MISC)	8.00	0.00	8.00	CUYD	4.00	\$900.00	\$3,600.00	
	0001	0960	8025006	MULCHING	1.00	0.00	1.00	ACRE	0.00	\$1,500.00	\$0.00	
	0001	0970	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$3,340.00	\$0.00	
	0001	0980	8061005	ROCK DITCH CHECK	210.00	0.00	210.00	LF	0.00	\$16.00	\$0.00	
	0001	0990	8061016	SEDIMENT REMOVAL	19.00	0.00	19.00	CUYD	0.00	\$90.00	\$0.00	
	0001	1000	8061019	SILT FENCE	995.00	0.00	995.00	LF	0.00	\$3.00	\$0.00	
	0010	1010	6061060	MGS GUARDRAIL	700.00	0.00	700.00	LF	0.00	\$25.00	\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on June 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-A01	J113280	0010	1020	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	4.00	0.00	4.00	EA	0.00	\$3,700.00	\$0.00
		0010	1030	6066400	GUARDRAIL, RELOCATED AND MODIFIED	200.00	0.00	200.00	LF	0.00	\$34.50	\$0.00
		0070	1040	2061000	CLASS 1 EXCAVATION	70.00	0.00	70.00	CUYD	0.00	\$125.00	\$0.00
		0070	1050	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$24,000.00	\$0.00
		0070	1060	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	5,693.00	0.00	5,693.00	SQFT	3,600.00	\$3.50	\$12,600.00
		0070	1070	2169904	MISC.Removal of Existing Bridge Approach Slab	1,856.00	0.00	1,856.00	SQFT	528.00	\$6.50	\$3,432.00
		0070	1080	5031010A	BRIDGE APPROACH SLAB (MAJOR)	178.00	0.00	178.00	SQYD	0.00	\$600.00	\$0.00
		0070	1085	5050001	OPTIONAL CONCRETE WEARING SURFACE	633.00	0.00	633.00	SQYD	389.00	\$250.00	\$97,250.00
		0070	1095	7031004	DIAMOND GRINDING	633.00	0.00	633.00	SQYD	0.00	\$18.00	\$0.00
		0070	1100	7034600	CURB BLOCKOUT	320.00	0.00	320.00	LF	0.00	\$210.00	\$0.00
		0070	1110	7040104	HALF-SOLE REPAIR	250.00	0.00	250.00	SQFT	200.00	\$58.00	\$11,600.00
		0070	1120	7040113	CLEANING AND EPOXY COATING	2,200.00	0.00	2,200.00	SQFT	0.00	\$5.50	\$0.00
		0070	1130	7049902	MISC.Plugging Existing Curb Outlets	38.00	0.00	38.00	EA	19.00	\$850.00	\$16,150.00
		0070	1140	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$9,700.00	\$0.00
		0070	1150	7125960	ALUMINUM EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$4,300.00	\$0.00
		0070	1160	7129902	MISC.Cored Slab Drains	22.00	0.00	22.00	EA	11.00	\$1,400.00	\$15,400.00
		0070	1170	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$4,000.00	\$0.00
		0071	1180	2061000	CLASS 1 EXCAVATION	70.00	0.00	70.00	CUYD	0.00	\$125.00	\$0.00
		0071	1190	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$24,000.00	\$0.00
		0071	1200	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	5,693.00	0.00	5,693.00	SQFT	3,600.00	\$3.50	\$12,600.00
		0071	1210	2169904	MISC.Removal of Existing Bridge Approach Slab	1,856.00	0.00	1,856.00	SQFT	528.00	\$6.50	\$3,432.00
		0071	1220	5031010A	BRIDGE APPROACH SLAB (MAJOR)	178.00	0.00	178.00	SQYD	0.00	\$600.00	\$0.00
		0071	1225	5050001	OPTIONAL CONCRETE WEARING SURFACE	633.00	0.00	633.00	SQYD	189.00	\$250.00	\$47,250.00
		0071	1235	7031004	DIAMOND GRINDING	633.00	0.00	633.00	SQYD	0.00	\$18.00	\$0.00
		0071	1240	7034600	CURB BLOCKOUT	320.00	0.00	320.00	LF	0.00	\$210.00	\$0.00
		0071	1250	7040104	HALF-SOLE REPAIR	250.00	0.00	250.00	SQFT	150.00	\$58.00	\$8,700.00
		0071	1260	7040113	CLEANING AND EPOXY COATING	2,200.00	0.00	2,200.00	SQFT	0.00	\$5.50	\$0.00
		0071	1270	7049902	MISC.Plugging Existing Curb Outlets	38.00	0.00	38.00	EA	19.00	\$850.00	\$16,150.00
		0071	1280	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$4,300.00	\$0.00
		0071	1290	7125960	ALUMINUM EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$4,300.00	\$0.00
		0071	1300	7129902	MISC.Cored Slab Drains	22.00	0.00	22.00	EA	11.00	\$1,400.00	\$15,400.00
		0071	1310	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$4,000.00	\$0.00
Project J113280 - Total Value Posted to Date as of Report Generated Date												\$838,591.91
241213-A01 Overall - Total Value Posted to Date as of Report Generated Date												\$897,266.91



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 5, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J113280

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0700	4019905	MISC.	5/28/25	5/30/25	2,257.80	SQYD	1154+06.23-1157+91.23 SBL IS Shoulder 1155+25.72-1157+75.72 NBL IS Shoulder 1155+25.72-1157+75.72 NBL OS Shoulder 1157+60.72-1157+79.72 NBL 1157+76.31-1157+94.80 SBL 1159+53.33-1159+81.81 NBL 1159+78.92-1159+97.40 SBL 1159+66.90-1163+51.90 BBL OS shoulder 1159+66.90-1163+51.90 NBL IS Shoulder 1159+82.41-1162+32.41 SBL OS shoulder 1159+82.41-1162+32.41 SBL OS shoulder	1154+06.23		1157+91.23		
0860	6181000	MOBILIZATION	5/28/25	5/30/25	0.50	LS		1154+86.43		1162+71.70		
0870	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN.	5/28/25	5/30/25	5,040.00	LF	1155+34.18-1163+43.35 NBL OS 1139+05.40-1162+23.94 SBL OS 1155+34.18-1178+52.72 NBL OS	1154+14.78		1162+23.94		
0880	6205303B	TEMPORARY REMOVABLE MARKING TAPE	5/28/25	5/30/25	1,800.00	LF	1156+04.81-1178+52.72 NBL IS 1154+14.78-1162+23.94 SBL IS 1155+34.18-1163+43.35 NBL IS	1139+05.40		1161+53.32		
0910	6207001	PAVEMENT MARKING REMOVAL	5/28/25	5/30/25	1,000.00	LF		1139+05.40		1178+52.72		
0920	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5/28/25	5/30/25	1,693.89	SQYD	1156+61.31-1157+76.31	1156+45.72		1157+60.72		
0950	7032002	CLASS B CONCRETE (MISC)	5/16/25	5/16/25	4.00	CUYD		214+25.80		22		
1060	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	5/28/25	5/30/25	3,600.00	SQFT	1156+61.31-1157+76.31	1156+45.72		1157+60.72		
1070	2169904	MISC. REMOVALS	5/28/25	5/30/25	528.00	SQFT		1157+60.72		1158+02.69		
1085	5050001	OPTIONAL CONCRETE WEARING SURFACE	5/28/25	5/30/25	389.00	SQYD		1156+45.71		1159+74.52		
1110	7040104	HALF-SOLE REPAIR	5/28/25	5/30/25	200.00	SQFT		1156+45.72		1156+61.31		
1130	7049902	MISC.	5/28/25	5/30/25	19.00	EA		1159+67.55		1159+90.11		
1160	7129902	MISC.	5/28/25	5/30/25	11.00	EA		1159+67.55		1159+90.11		
1200	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	5/28/25	5/30/25	3,600.00	SQFT		1159+55.44		1159+97.40		
1210	2169904	MISC. REMOVALS	5/28/25	5/30/25	528.00	SQFT		1159+55.44		1159+97.40		
1225	5050001	OPTIONAL CONCRETE WEARING SURFACE	5/28/25	5/30/25	189.00	SQYD	1156+61.31-1157+76.31 1159+81.81-1160+96.81 1159+97.40-1161+12.40	1156+45.72		1157+60.72		
1250	7040104	HALF-SOLE REPAIR	5/28/25	5/30/25	150.00	SQFT	1156+61.31-1157+76.31 1159+81.81-1160+96.81 1159+97.40-1161+12.40	1156+45.72		1157+60.72		
1270	7049902	MISC.	5/28/25	5/30/25	19.00	EA		1159+67.55		115959+90.11		
1300	7129902	MISC.	5/28/25	5/30/25	11.00	EA		1159+67.55		115959+90.11		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Jun 5, 2025

Contract ID: 241213-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J113280	0690	TYPE 5 AGGREGATE FOR BASE	Material		2	May 16, 2025	SYSTEM	(\$54,844.40)	
			- Total					(\$54,844.40)	
			Material - Total					(\$54,844.40)	
			MaterialCredit		3	Jun 2, 2025	SYSTEM	\$54,844.40	
			- Total					\$54,844.40	
			MaterialCredit - Total					\$54,844.40	
			Price FUEL		2	May 16, 2025	SYSTEM	(\$34.54)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total					(\$34.54)	
			Price FUEL - Total					(\$34.54)	
			0690 - Total					(\$34.54)	
	0780	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	Material		2	May 16, 2025	SYSTEM	(\$16,600.00)	
			- Total					(\$16,600.00)	
			Material - Total					(\$16,600.00)	
			MaterialCredit		3	Jun 2, 2025	SYSTEM	\$16,600.00	
			- Total					\$16,600.00	
			MaterialCredit - Total					\$16,600.00	
			0780 - Total					\$0.00	
	0820	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		2	May 16, 2025	SYSTEM	(\$7,500.00)	
			- Total					(\$7,500.00)	
			Material - Total					(\$7,500.00)	
			MaterialCredit		3	Jun 2, 2025	SYSTEM	\$7,500.00	
			- Total					\$7,500.00	
			MaterialCredit - Total					\$7,500.00	
			0820 - Total					\$0.00	
	0830	MISC.	Material		2	May 16, 2025	SYSTEM	(\$21,600.00)	
			- Total					(\$21,600.00)	
			Material - Total					(\$21,600.00)	
			MaterialCredit		3	Jun 2, 2025	SYSTEM	\$21,600.00	
			- Total					\$21,600.00	
			MaterialCredit - Total					\$21,600.00	
			0830 - Total					\$0.00	
	0840	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		2	May 16, 2025	SYSTEM	(\$34,131.00)	
			- Total					(\$34,131.00)	
			Material - Total					(\$34,131.00)	
			MaterialCredit		3	Jun 2, 2025	SYSTEM	\$34,131.00	
			- Total					\$34,131.00	
			MaterialCredit - Total					\$34,131.00	
			0840 - Total					\$0.00	
	0870	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Material		3	Jun 2, 2025	SYSTEM	(\$10,735.20)	
			- Total					(\$10,735.20)	
			Material - Total					(\$10,735.20)	
			0870 - Total					(\$10,735.20)	
	0880	TEMPORARY REMOVABLE	Material		3	Jun 2, 2025	SYSTEM	(\$3,834.00)	



Line Item Adjustments by Estimate

Jun 5, 2025

Contract ID: 241213-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J113280	0880	MARKING TAPE	Material	- Total				(\$3,834.00)	
			Material - Total					(\$3,834.00)	
		0880 - Total						(\$3,834.00)	
J113280	- Total							(\$14,603.74)	
Overall	- Total							(\$14,603.74)	



Contract Adjustments for Contract - 241213-A01

There are no contract adjustments to display for this contract.