



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on November 19, 2025

Pay Estimate Created Date: November 17, 2025

Progress Estimate Number 16	Contract ID 241213-C01 Prime Contractor Radmacher Brothers Excavating Co., Inc.	Pay Period Start November 2, 2025 Pay Period End November 15, 2025	Original Contract Amount \$3,434,155.85 Net Change Order Amount (\$5.63) Current Contract Amount \$3,434,150.22
-----------------------------	--	---	---

Approval Date		By User
November 17, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	simst
November 17, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	riley1
November 18, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2025	December 1, 2025		99.62%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 8, 2025	January 8, 2025	
Letting Date	December 13, 2024	December 13, 2024	
Notice to Proceed Date	February 10, 2025	February 10, 2025	
Work Began Date	April 21, 2025	April 21, 2025	

Contract Total Pay For Estimate No. 16

		This Estimate	Previous	To Date
241213-C01	Total Posted Items Pay	\$111,893.29	\$3,309,101.75	\$3,420,995.04
	Gross Item Adjustments	\$152.99	\$1,892.34	\$2,045.33
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$3,310,994.09	\$3,423,040.37
Contract Total Payable This Estimate:		\$112,046.28		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J3S3162	0070	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$16.950	659	\$11,170.05
	0080	4019905	MISC.Optional Pavement	SQYD	\$74.300	659	\$48,963.70
	0200	6161025	CHANNELIZER (TRIM-LINE)	EA	\$23.150	164	\$3,796.60
	0220	6161040	FLASHING ARROW PANEL	EA	\$1,579.500	1	\$1,579.50
	0360	7250318A	18 IN. PIPE GROUP B	LF	\$92.900	80	\$7,432.00
	0370	7261048	48 IN. PIPE GROUP A	LF	\$197.750	8	\$1,582.00
	0400	8051000A	SEEDING - COOL SEASON GRASSES	ACRE	\$3,054.000	0.400	\$1,221.60
	0460	8064131	TYPE 1A EROSION CONTROL BLANKET	SQYD	\$1.400	5,287.600	\$7,402.64
	0480	6061060	MGS GUARDRAIL	LF	\$24.200	76	\$1,839.20
	0500	6061080	MGS END ANCHOR	EA	\$1,369.000	2	\$2,738.00
	0660	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	SQYD	\$323.500	4	\$1,294.00
	5001	9019901	MISC.PULL BOX ADJUSTMENTS	LS	\$6,974.000	1	\$6,974.00
	5002	7029903	MISC.PILE CUT-OFFS	LF	\$75.000	212	\$15,900.00

Project J3S3162 - Total \$111,893.29

Overall - Total \$111,893.29

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on November 19, 2025

Pay Estimate Created Date: November 17, 2025

Progress Estimate Number	Contract ID	Pay Period Start	Original Contract Amount
16	241213-C01	November 2, 2025	\$3,434,155.85
	Prime Contractor	Pay Period End	Net Change Order Amount
	Radmacher Brothers Excavating Co., Inc.	November 15, 2025	(\$5.63)
			Current Contract Amount
			\$3,434,150.22

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3S3162	0030	EMBANKMENT IN PLACE	Material			-8,706	\$13.95	(\$121,448.70)
	0030	EMBANKMENT IN PLACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.	8,706	\$13.95	\$121,448.70
	0040	COMPACTING EMBANKMENT	Material			-1,729	\$2.85	(\$4,927.65)
	0040	COMPACTING EMBANKMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.	1,729	\$2.85	\$4,927.65
	0070	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			-6,902	\$16.95	(\$116,988.90)
	0070	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.	6,902	\$16.95	\$116,988.90
	0070	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Other Item Adjustment	Fuel Price	ITEMS INSTALLED 2ND PERIOD OF SEPT CURRENT INDEX 3.722, BASE INDEX 3.521 (.201) X 659 X .23= \$30.47			\$30.47
	0070	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Other Item Adjustment	Fuel Price	Adjustment to zero out System Generated Adjustment. User Generated Adjustment entered with correct data.			(\$38.20)
	0070	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	659	\$0.06	\$38.20
	0080	MISC.	Other Item Adjustment	Fuel Price	ITEMS INSTALLED 2ND PERIOD OF SEPT CURRENT INDEX 3.722, BASE INDEX 3.521 (.201) X 1015.9 X .60= \$122.52			\$122.52
	0300	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material			-36	\$57.90	(\$2,084.40)
	0300	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 13 on the current Payment Estimate.	36	\$57.90	\$2,084.40
	0310	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-2,475	\$0.80	(\$1,980.00)
	0310	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 14 on the current Payment Estimate.	2,475	\$0.80	\$1,980.00
	0320	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-1,331	\$0.80	(\$1,064.80)
	0320	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 16 on the current Payment Estimate.	1,331	\$0.80	\$1,064.80
	0330	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT	Material			-1,411	\$0.80	(\$1,128.80)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on November 19, 2025

Pay Estimate Created Date: November 17, 2025

Progress Estimate Number	Contract ID	Pay Period Start	Original Contract Amount
16	241213-C01	November 2, 2025	\$3,434,155.85
	Prime Contractor	Pay Period End	Net Change Order Amount
	Radmacher Brothers Excavating Co., Inc.	November 15, 2025	(\$5.63)
			Current Contract Amount
			\$3,434,150.22

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3S3162		MARKING PAINT, TYPE P BEADS						
	0330	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user simst overriding Payment Estimate Exception 18 on the current Payment Estimate.	1,411	\$0.80	\$1,128.80
	0340	PERMANENT EROSION CONTROL GEOTEXTILE	Material			-1,183	\$3.05	(\$3,608.15)
	0340	PERMANENT EROSION CONTROL GEOTEXTILE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user simst overriding Payment Estimate Exception 20 on the current Payment Estimate.	1,183	\$3.05	\$3,608.15
	0400	SEEDING - COOL SEASON GRASSES	Material			-2.70000	\$3,054.00	(\$8,245.80)
	0400	SEEDING - COOL SEASON GRASSES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user simst overriding Payment Estimate Exception 33 on the current Payment Estimate.	2.70000	\$3,054.00	\$8,245.80
	0470	GUARDRAIL TYPE A	Material			-738	\$23.15	(\$17,084.70)
	0470	GUARDRAIL TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user simst overriding Payment Estimate Exception 10 on the current Payment Estimate.	738	\$23.15	\$17,084.70
	0480	MGS GUARDRAIL	Material			-1,476	\$24.20	(\$35,719.20)
	0480	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user simst overriding Payment Estimate Exception 11 on the current Payment Estimate.	1,476	\$24.20	\$35,719.20
	0600	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material			-13	\$263.25	(\$3,422.25)
	0600	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user simst overriding Payment Estimate Exception 35 on the current Payment Estimate.	13	\$263.25	\$3,422.25
	0610	2 IN. PSST POST - 12 GA.	Material			-173	\$21.05	(\$3,641.65)
	0610	2 IN. PSST POST - 12 GA.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user simst overriding Payment Estimate Exception 36 on the current Payment Estimate.	173	\$21.05	\$3,641.65
	0630	SH-FLAT SHEET	Material			-97	\$31.60	(\$3,065.20)
	0630	SH-FLAT SHEET	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user simst overriding Payment Estimate Exception 37 on the current Payment Estimate.	97	\$31.60	\$3,065.20
	0660	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			-159	\$323.50	(\$51,436.50)
	0660	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user simst overriding Payment Estimate Exception 5 on the current Payment Estimate.	159	\$323.50	\$51,436.50



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on November 19, 2025

Pay Estimate Created Date: November 17, 2025

Progress Estimate Number	Contract ID	Pay Period Start	Original Contract Amount
16	241213-C01	November 2, 2025	\$3,434,155.85
	Prime Contractor	Pay Period End	Net Change Order Amount
	Radmacher Brothers Excavating Co., Inc.	November 15, 2025	(\$5.63)
			Current Contract Amount
			\$3,434,150.22

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3S3162	0670	DRILLED SHAFTS (5 FT. 6 IN. DIA.)	Material			-56.10000	\$1,541.50	(\$86,478.15)
	0670	DRILLED SHAFTS (5 FT. 6 IN. DIA.)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user simst overriding Payment Estimate Exception 21 on the current Payment Estimate.	56.10000	\$1,541.50	\$86,478.15
	0760	SLAB ON CONCRETE BEAM	Material			-972	\$479.50	(\$466,074.00)
	0760	SLAB ON CONCRETE BEAM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user simst overriding Payment Estimate Exception 26 on the current Payment Estimate.	972	\$479.50	\$466,074.00
	0770	CONCRETE CURB (BRIDGE RAIL)	Material			-479	\$52.75	(\$25,267.25)
	0770	CONCRETE CURB (BRIDGE RAIL)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user simst overriding Payment Estimate Exception 28 on the current Payment Estimate.	479	\$52.75	\$25,267.25
	0790	REINFORCING STEEL (BRIDGES)	Material			-69,660	\$1.45	(\$101,007.00)
	0790	REINFORCING STEEL (BRIDGES)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user simst overriding Payment Estimate Exception 29 on the current Payment Estimate.	69,660	\$1.45	\$101,007.00
	0810	VERTICAL DRAIN AT END BENTS	Material			-2	\$1,774.50	(\$3,549.00)
	0810	VERTICAL DRAIN AT END BENTS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user simst overriding Payment Estimate Exception 32 on the current Payment Estimate.	2	\$1,774.50	\$3,549.00
	5001	MISC.	Material			-1	\$6,974.00	(\$6,974.00)
	5001	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user simst overriding Payment Estimate Exception 34 on the current Payment Estimate.	1	\$6,974.00	\$6,974.00
	5002	MISC.	Material			-212	\$75.00	(\$15,900.00)
	5002	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user simst overriding Payment Estimate Exception 23 on the current Payment Estimate.	212	\$75.00	\$15,900.00
Total								\$152.99



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on November 19, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J3S3162	FAS S304(81)	Bridge replacement	Y	LAFAYETTE	over I-70 north of Emma
Totals by Job Numbers					
J3S3162			This Estimate	Previous	To Date
	Posted Item Pay		\$111,893.29	\$3,309,101.75	\$3,420,995.04
	Gross Item Adjustments		\$152.99	\$1,892.34	\$2,045.33
	Gross Item Pay		\$112,046.28	\$3,310,994.09	\$3,423,040.37
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on November 19, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 2035500, Project Item Line Number 0030, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 2036000, Project Item Line Number 0040, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 3040506, Project Item Line Number 0070, Material Set 304050696, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 3040506, Project Item Line Number 0070, Material Set 304050696, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 5031011A, Project Item Line Number 0660, Material Set 5031011A96, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 5031011A, Project Item Line Number 0660, Material Set 5031011A96, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 5031011A, Project Item Line Number 0660, Material Set 5031011A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 5031011A, Project Item Line Number 0660, Material Set 5031011A96, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 5031011A, Project Item Line Number 0660, Material Set 5031011A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 6061010, Project Item Line Number 0470, Material Set 606101096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 6061060, Project Item Line Number 0480, Material Set 606106096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 6061060, Project Item Line Number 0480, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 6200015, Project Item Line Number 0300, Material Set 620001596, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 6205902A, Project Item Line Number 0310, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 6205902A, Project Item Line Number 0310, Material Set 6205902A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 6205903A, Project Item Line Number 0320, Material Set 6205903A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 6205903A, Project Item Line Number 0320, Material Set 6205903A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 6206001C, Project Item Line Number 0330, Material Set 6206001C96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 6206001C, Project Item Line Number 0330, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 6240103A, Project Item Line Number 0340, Material Set 6240103A96, Material 1011GXT3 - Geotextile Fabric for ErosionControl(T3), Acceptance Action Generic 1011GXT3 is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 7011109, Project Item Line Number 0670, Material Set 701110996, Material 0701PLCSLT - Drilled Shaft CSL steel pipe, Acceptance Action Generic 0701PLCSLT is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 7011109, Project Item Line Number 0670, Material Set 701110996, Material 0701PLCA - Casing for Drilled Shafts, Acceptance Action Generic 0701PLCA is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 7029903, Project Item Line Number 5002, Material Set 702990396, Material 0702PLCPCZC - Bearing Piles Shell Casing for CIP Galvd, Acceptance Action Generic 0702PLCPCZC is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 7029903, Project Item Line Number 5002, Material Set 702990396, Material 0702PTBIPL - Bituminous Paint for Pile Coating, Acceptance	Reports in AWP need to be adjusted.	SIMST	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on November 19, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Action Generic 0702PTBIPL is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 7032003, Project Item Line Number 0750, Material Set 703200396, Material 0501CCB.A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB.A is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 7034222, Project Item Line Number 0760, Material Set 703422296, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 7034222, Project Item Line Number 0760, Material Set 703422296, Material 1036RSDFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 7034630, Project Item Line Number 0760, Material Set 703463096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 7061060, Project Item Line Number 0790, Material Set 706106096, Material 1036RSDFL42M32 - Reinforcing Steel No. 10/M32 Gr 60/M420@, Acceptance Action Generic ReSteelBars is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 7061060, Project Item Line Number 0790, Material Set 706106096, Material 1036RSDFL42M22 - Reinforcing Steel No. 7/M22 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 7061060, Project Item Line Number 0790, Material Set 706106096, Material 1036RSDFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 7151001, Project Item Line Number 0810, Material Set 715100196, Material 0715DRVT - Vertical Drain at End Bents, Acceptance Action Generic 0715DRVT is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 8051000A, Project Item Line Number 0400, Material Set 8051000A96, Material 0805SD - Grass Seed -Seed, Acceptance Action Generic 0805SD is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 9019901, Project Item Line Number 5001, Material Set 9019901, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 9031241, Project Item Line Number 0600, Material Set 903124196, Material 0903HSBA - Breakaway Assembly for Highway Signing, Acceptance Action Generic 0903HSBA is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 9031270A, Project Item Line Number 0610, Material Set 9031270A96, Material 0903HSTS - OBSOLETE (DO NOT USE for 2025 or later contracts) Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 9035004A, Project Item Line Number 0630, Material Set 9035004A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-C01	J3S3162	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$71,183.00	\$71,183.00
		0001	0020	2031000	CLASS A EXCAVATION	2,161.00	0.00	2,161.00	CUYD	2,161.00	\$12.05	\$26,040.05
		0001	0030	2035500	EMBANKMENT IN PLACE	8,706.00	0.00	8,706.00	CUYD	8,706.00	\$13.95	\$121,448.70
		0001	0040	2036000	COMPACTING EMBANKMENT	1,729.00	0.00	1,729.00	CUYD	1,729.00	\$2.85	\$4,927.65
		0001	0050	2063000	CLASS 3 EXCAVATION	104.00	0.00	104.00	CUYD	104.00	\$24.80	\$2,579.20
		0001	0060	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	7.00	-3.72	3.28	100F	3.28	\$2,476.00	\$8,121.28
		0001	0070	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	6,243.00	659.00	6,902.00	SQYD	6,902.00	\$16.95	\$116,988.90
		0001	0080	4019905	MISC.Optional Pavement	6,243.00	659.00	6,902.00	SQYD	6,902.00	\$74.30	\$512,818.60
		0001	0100	6044011	PIPE COLLAR, TYPE A	1.00	-1.00	0.00	EA	0.00	\$1,945.50	\$0.00
		0001	0110	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	29.00	0.00	29.00	CUYD	29.00	\$69.55	\$2,016.95
		0001	0120	6096041	PLACING TYPE 1 ROCK DITCH LINER	29.00	0.00	29.00	CUYD	29.00	\$44.85	\$1,300.65
		0001	0130	6113020	FURNISHING TYPE 2 ROCK BLANKET	1,365.00	-182.00	1,183.00	CUYD	1,183.00	\$70.40	\$83,283.20
		0001	0140	6113040	PLACING TYPE 2 ROCK BLANKET	1,365.00	-182.00	1,183.00	CUYD	1,183.00	\$29.90	\$35,371.70
		0001	0150	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	4.00	0.00	4.00	EA	4.00	\$3,159.50	\$12,638.00
		0001	0160	6122020	REPLACEMENT SAND BARREL	8.00	-8.00	0.00	EA	0.00	\$421.25	\$0.00
		0001	0170	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	-2.00	0.00	EA	0.00	\$1,579.50	\$0.00
		0001	0180	6161005	CONSTRUCTION SIGNS	2,992.00	0.00	2,992.00	SQFT	2,992.00	\$7.10	\$21,243.20
		0001	0190	6161008	ADVANCED WARNING RAIL SYSTEM	10.00	0.00	10.00	EA	10.00	\$105.25	\$1,052.50
		0001	0200	6161025	CHANNELIZER (TRIM-LINE)	100.00	164.00	264.00	EA	264.00	\$23.15	\$6,111.60
		0001	0210	6161030	TYPE 3 MOVEABLE BARRICADE	40.00	0.00	40.00	EA	40.00	\$194.75	\$7,790.00
		0001	0220	6161040	FLASHING ARROW PANEL	3.00	1.00	4.00	EA	4.00	\$1,579.50	\$6,318.00
		0001	0230	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	4.00	\$6,003.00	\$24,012.00
		0001	0240	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$1,843.00	\$7,372.00
		0001	0250	6172000	CONCRETE TRAFFIC BARRIER, TYPE B	76.00	-76.00	0.00	LF	0.00	\$213.50	\$0.00
		0001	0260	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,310.00	-129.00	1,181.00	LF	1,181.00	\$19.05	\$22,498.05
		0001	0270	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,310.00	-1,310.00	0.00	LF	0.00	\$19.05	\$0.00
		0001	0280	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$299,002.00	\$299,002.00
		0001	0290	6189902	MISC.MISC. ADDITIONAL MOBILIZATION FOR SEEDING	2.00	-2.00	0.00	EA	0.00	\$632.00	\$0.00
		0001	0300	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	36.00	0.00	36.00	LF	36.00	\$57.90	\$2,084.40
		0001	0310	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,475.00	0.00	2,475.00	LF	2,475.00	\$0.80	\$1,980.00
		0001	0320	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,331.00	0.00	1,331.00	LF	1,331.00	\$0.80	\$1,064.80
		0001	0330	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,411.00	0.00	1,411.00	LF	1,411.00	\$0.80	\$1,128.80
		0001	0340	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,375.00	-182.00	1,193.00	SQYD	1,183.00	\$3.05	\$3,608.15
		0001	0350	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$17,377.00	\$17,377.00
		0001	0360	7250318A	18 IN. PIPE GROUP B	138.00	80.00	218.00	LF	218.00	\$92.90	\$20,252.20
		0001	0370	7261048	48 IN. PIPE GROUP A	34.00	8.00	42.00	LF	42.00	\$197.75	\$8,305.50
		0001	0380	7320648A	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$4,401.00	\$4,401.00
		0001	0390	7321014A	18 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	2.00	0.00	2.00	EA	2.00	\$4,236.00	\$8,472.00
		0001	0400	8051000A	SEEDING - COOL SEASON GRASSES	2.30	1.30	3.60	ACRE	2.70	\$3,054.00	\$8,245.80
		0001	0410	8061004	SEDIMENT TRAP ROCK	4.00	-4.00	0.00	CUYD	0.00	\$330.00	\$0.00
		0001	0420	8061006	ALTERNATE DITCH CHECK	928.00	0.00	928.00	LF	674.00	\$9.20	\$6,200.80
		0001	0430	8061016	SEDIMENT REMOVAL	21.00	0.00	21.00	CUYD	0.00	\$86.80	\$0.00
		0001	0440	8061017	TEMPORARY SEEDING	0.70	-0.70	0.00	ACRE	0.00	\$2,369.50	\$0.00
		0001	0450	8061019	SILT FENCE	1,966.00	0.00	1,966.00	LF	881.00	\$2.95	\$2,598.95
		0001	0460	8064131	TYPE 1A EROSION CONTROL BLANKET	12,330.00	5,287.60	17,617.60	SQYD	17,617.60	\$1.40	\$24,664.64
		0011	0470	6061010	GUARDRAIL TYPE A	738.00	0.00	738.00	LF	738.00	\$23.15	\$17,084.70
		0011	0480	6061060	MGS GUARDRAIL	1,400.00	76.00	1,476.00	LF	1,476.00	\$24.20	\$35,719.20
		0011	0490	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	2.00	-2.00	0.00	EA	0.00	\$3,264.50	\$0.00
		0011	0500	6061080	MGS END ANCHOR	3.00	2.00	5.00	EA	5.00	\$1,369.00	\$6,845.00
		0011	0510	6062204A	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (NEW CONSTRUCTION ONLY)	4.00	0.00	4.00	EA	4.00	\$2,633.00	\$10,532.00
		0011	0520	6062300A	TRANSITION SECTION, 6.5 FT. POSTS	4.00	0.00	4.00	EA	4.00	\$526.50	\$2,106.00
		0011	0530	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	5.00	0.00	5.00	EA	5.00	\$3,159.50	\$15,797.50
		0011	0540	6063015	TYPE A CRASHWORTHY END TERMINAL	2.00	0.00	2.00	EA	2.00	\$3,159.50	\$6,319.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on November 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-C01	J3S3162	0011	0550	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	1.00	0.00	1.00	EA	1.00	\$5,792.00	\$5,792.00
		0011	0560	6066610	END ANCHOR	2.00	0.00	2.00	EA	2.00	\$1,264.00	\$2,528.00
		0040	0570	9031010	CONCRETE FOOTINGS, EMBEDDED	7.80	0.00	7.80	CUYD	7.80	\$1,106.00	\$8,626.80
		0040	0580	9031210	STRUCTURAL STEEL POSTS	4,500.00	0.00	4,500.00	LB	4,333.00	\$5.25	\$22,748.25
		0040	0590	9031220	PIPE POSTS	590.00	0.00	590.00	LB	590.00	\$4.75	\$2,802.50
		0040	0600	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	13.00	0.00	13.00	EA	13.00	\$263.25	\$3,422.25
		0040	0610	9031270A	2 IN. PSST POST - 12 GA.	173.00	0.00	173.00	LF	173.00	\$21.05	\$3,641.65
		0040	0620	9031274	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	39.00	0.00	39.00	EA	39.00	\$237.00	\$9,243.00
		0040	0630	9035004A	SH-FLAT SHEET	97.00	0.00	97.00	SQFT	97.00	\$31.60	\$3,065.20
		0070	0640	2061000	CLASS 1 EXCAVATION	70.00	0.00	70.00	CUYD	70.00	\$49.25	\$3,447.50
		0070	0650	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$68,970.00	\$68,970.00
		0070	0660	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	155.00	4.00	159.00	SQYD	159.00	\$323.50	\$51,436.50
		0070	0670	7011109	DRILLED SHAFTS (5 FT. 6 IN. DIA.)	56.10	0.00	56.10	LF	56.10	\$1,541.50	\$86,478.15
		0070	0680	7011208	ROCK SOCKETS (5 FT 0 IN. DIA.)	258.00	0.00	258.00	LF	258.00	\$485.75	\$125,323.50
		0070	0690	7011300	VIDEO CAMERA INSPECTION	9.00	0.00	9.00	EA	9.00	\$52.65	\$473.85
		0070	0700	7011400	FOUNDATION INSPECTION HOLES	348.00	-60.00	288.00	LF	288.00	\$61.80	\$17,798.40
		0070	0710	7011600	SONIC LOGGING TESTING	9.00	0.00	9.00	EA	9.00	\$2,771.50	\$24,943.50
		0070	0720	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	535.00	-212.00	323.00	LF	323.00	\$94.50	\$30,523.50
		0070	0730	7025001	DYNAMIC PILE TESTING	2.00	0.00	2.00	EA	0.00	\$1,069.50	\$0.00
		0070	0740	7027000	PILE POINT REINFORCEMENT	10.00	0.00	10.00	EA	10.00	\$126.25	\$1,262.50
		0070	0750	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	178.80	0.00	178.80	CUYD	178.80	\$1,036.00	\$185,236.80
		0070	0760	7034222	SLAB ON CONCRETE BEAM	972.00	0.00	972.00	SQYD	972.00	\$479.50	\$466,074.00
		0070	0770	7034630	CONCRETE CURB (BRIDGE RAIL)	479.00	0.00	479.00	LF	479.00	\$52.75	\$25,267.25
		0070	0780	7056050A	27 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	940.00	0.00	940.00	LF	940.00	\$419.25	\$394,095.00
		0070	0790	7061060	REINFORCING STEEL (BRIDGES)	69,660.00	0.00	69,660.00	LB	69,660.00	\$1.45	\$101,007.00
		0070	0800	7122300	BRIDGE RAIL (32 IN. TWO TUBE STRUCTURAL STEEL)	481.00	0.00	481.00	LF	481.00	\$300.25	\$144,420.25
		0070	0810	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,774.50	\$3,549.00
		0070	0820	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$386.50	\$3,092.00
		0070	0830	7161002	LAMINATED NEOPRENE BEARING PAD	24.00	0.00	24.00	EA	24.00	\$164.50	\$3,948.00
		0001	5001	9019901	MISC.PULL BOX ADJUSTMENTS	0.00	1.00	1.00	LS	1.00	\$6,974.00	\$6,974.00
		0070	5002	7029903	MISC.PILE CUT-OFFS	0.00	212.00	212.00	LF	212.00	\$75.00	\$15,900.00
Project J3S3162 - Total Value Posted to Date as of Report Generated Date												\$3,420,995.02
241213-C01 Overall - Total Value Posted to Date as of Report Generated Date												\$3,420,995.02



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on November 19, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J3S3162

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0070	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	11/13/25	11/17/25	1	659.00	SQYD	Rte. Y	12+83		19+40		
0080	4019905	MISC.	11/13/25	11/17/25	1	659.00	SQYD	Rte. Y	12+83		19+40		
0200	6161025	CHANNELIZER (TRIM-LINE)	11/13/25	11/17/25	1	164.00	EA	Rte. Y	12+34		19+40		
0220	6161040	FLASHING ARROW PANEL	11/13/25	11/17/25	1	1.00	EA	Rte. Y	15+00				
0360	7250318A	18 IN. PIPE CULVERT GROUP B	11/13/25	11/17/25	1	80.00	LF	Rte. Y	15+00				
0370	7261048	48 IN. PIPE GROUP A	11/13/25	11/17/25	1	8.00	LF	Rte. Y	18+48				
0400	8051000A	SEEDING - COOL SEASON GRASSES	11/13/25	11/17/25	1	0.40	ACRE	Rte. Y	12+34		19+40		
0460	8064131	TYPE 1A EROSION CONTROL BLANKET	11/13/25	11/17/25	1	5,287.60	SQYD	Rte. Y	13+80		19+40		
0480	6061060	MGS GUARDRAIL	11/13/25	11/17/25	1	76.00	LF	Rte. Y I-70	14+61		15+51		
0500	6061080	MGS END ANCHOR	11/13/25	11/17/25	1	2.00	EA	Rte. Y I-70	14+61		15+51		
0660	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	11/13/25	11/17/25	1	4.00	SQYD	Rte. Y	13+60		16+39		
5001	9019901	MISC. HIGHWAY LIGHTING	11/13/25	11/17/25	1	1.00	LS	Rte. Y	13+30	42			
5002	7029903	MISC. BEARING PILE	11/13/25	11/17/25	1	212.00	LF	rte Y	14+81		16+19		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J3S3162	0020	CLASS A EXCAVATION	Price FUEL		11	Sep 2, 2025	SYSTEM	\$105.15	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					12	Sep 16, 2025	SYSTEM	\$8.88	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total			\$114.03			
					Price FUEL - Total			\$114.03			
					0020 - Total			\$114.03			
	0030	EMBANKMENT IN PLACE	Material		11	Sep 2, 2025	SYSTEM	(\$72,819.00)			
					11	Sep 2, 2025	SYSTEM	\$72,819.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					12	Sep 16, 2025	SYSTEM	(\$97,650.00)			
					12	Sep 16, 2025	SYSTEM	\$97,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					13	Oct 1, 2025	SYSTEM	(\$121,448.70)			
					13	Oct 1, 2025	SYSTEM	\$121,448.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					14	Oct 16, 2025	SYSTEM	(\$121,448.70)			
					14	Oct 16, 2025	SYSTEM	\$121,448.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					15	Nov 3, 2025	SYSTEM	(\$121,448.70)			
					15	Nov 3, 2025	SYSTEM	\$121,448.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					16	Nov 17, 2025	SYSTEM	(\$121,448.70)			
					16	Nov 17, 2025	SYSTEM	\$121,448.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.		
			- Total			\$0.00					
			Material - Total			\$0.00					
			Price FUEL		11	Sep 2, 2025	SYSTEM	\$495.12	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					12	Sep 16, 2025	SYSTEM	\$125.22	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					13	Oct 1, 2025	SYSTEM	\$120.02	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total			\$740.36			
			Price FUEL - Total			\$740.36					
			0030 - Total			\$740.36					
			0040	COMPACTING EMBANKMENT	Material		10	Aug 18, 2025	SYSTEM	(\$1,567.50)	
							10	Aug 18, 2025	SYSTEM	\$1,567.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
							11	Sep 2, 2025	SYSTEM	(\$4,417.50)	
	11	Sep 2, 2025					SYSTEM	\$4,417.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.		
	12	Sep 16, 2025					SYSTEM	(\$4,927.65)			
	12	Sep 16, 2025					SYSTEM	\$4,927.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.		
	13	Oct 1, 2025					SYSTEM	(\$4,927.65)			



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3S3162	0040	COMPACTING EMBANKMENT	Material			2025			
					13	Oct 1, 2025	SYSTEM	\$4,927.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.
					14	Oct 16, 2025	SYSTEM	(\$4,927.65)	
					14	Oct 16, 2025	SYSTEM	\$4,927.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.
					15	Nov 3, 2025	SYSTEM	(\$4,927.65)	
					15	Nov 3, 2025	SYSTEM	\$4,927.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.
					16	Nov 17, 2025	SYSTEM	(\$4,927.65)	
					16	Nov 17, 2025	SYSTEM	\$4,927.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0040 - Total			\$0.00	
	0070	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		11	Sep 2, 2025	SYSTEM	(\$50,848.31)	
					11	Sep 2, 2025	SYSTEM	\$50,848.31	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.
					12	Sep 16, 2025	SYSTEM	(\$105,818.85)	
					12	Sep 16, 2025	SYSTEM	\$105,818.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.
					13	Oct 1, 2025	SYSTEM	(\$105,818.85)	
					13	Oct 1, 2025	SYSTEM	\$105,818.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.
					14	Oct 16, 2025	SYSTEM	(\$105,818.85)	
					14	Oct 16, 2025	SYSTEM	\$105,818.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.
					15	Nov 3, 2025	SYSTEM	(\$105,818.85)	
					15	Nov 3, 2025	SYSTEM	\$105,818.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.
					16	Nov 17, 2025	SYSTEM	(\$116,988.90)	
					16	Nov 17, 2025	SYSTEM	\$116,988.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.
- Total					\$0.00				
Material - Total					\$0.00				
Other Item Adjustment			FUEL	16	Nov 17, 2025	SIMST	\$30.47	ITEMS INSTALLED 2ND PERIOD OF SEPT CURRENT INDEX 3.722, BASE INDEX 3.521 (.201) X 659 X .23= \$30.47	
				16	Nov 17, 2025	SIMST	(\$38.20)	Adjustment to zero out System Generated Adjustment. User Generated Adjustment entered with correct data.	
			FUEL - Total			(\$7.73)			
			Other Item Adjustment - Total			(\$7.73)			
			Price FUEL		11	Sep 2, 2025	SYSTEM	\$186.98	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					12	Sep 16, 2025	SYSTEM	\$149.93	Reference Item Price Adjustment Index Adjustment Type applied is FUEL



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3S3162	0070	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price FUEL			2025			
					16	Nov 17, 2025	SYSTEM	\$38.20	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			\$375.11	
					Price FUEL - Total			\$375.11	
					0070 - Total			\$367.38	
	0080	MISC.	Other Item Adjustment	FUEL	12	Sep 16, 2025	SIMST	\$395.10	
					13	Oct 1, 2025	SIMST	\$280.64	
					14	Oct 16, 2025	SIMST	\$25.30	
					16	Nov 17, 2025	SIMST	\$122.52	ITEMS INSTALLED 2ND PERIOD OF SEPT CURRENT INDEX 3.722, BASE INDEX 3.521 (.201) X 1015.9 X .60= \$122.52
					FUEL - Total			\$823.56	
					Other Item Adjustment - Total			\$823.56	
					0080 - Total			\$823.56	
	0110	FURNISHING TYPE 1 ROCK DITCH LINER	Material		12	Sep 16, 2025	SYSTEM	(\$2,016.95)	
					12	Sep 16, 2025	SYSTEM	\$2,016.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	0110 - Total			\$0.00					
	0130	FURNISHING TYPE 2 ROCK BLANKET	Material		8	Jul 16, 2025	SYSTEM	(\$31,630.72)	
					8	Jul 16, 2025	SYSTEM	\$31,630.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Aug 4, 2025	SYSTEM	(\$31,630.72)	
					9	Aug 4, 2025	SYSTEM	\$31,630.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Aug 18, 2025	SYSTEM	(\$61,543.68)	
					10	Aug 18, 2025	SYSTEM	\$61,543.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.
					11	Sep 2, 2025	SYSTEM	(\$83,283.20)	
					11	Sep 2, 2025	SYSTEM	\$83,283.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.
- Total					\$0.00				
Material - Total					\$0.00				
0130 - Total			\$0.00						
0150	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	Material		3	May 2, 2025	SYSTEM	(\$12,638.00)		
				3	May 2, 2025	SYSTEM	\$12,638.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				- Total			\$0.00		
				Material - Total			\$0.00		
0150 - Total			\$0.00						
0180	CONSTRUCTION SIGNS	Material		3	May 2, 2025	SYSTEM	(\$21,243.20)		
				3	May 2, 2025	SYSTEM	\$21,243.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment	



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3S3162	0180	CONSTRUCTION SIGNS	Material						Estimate Exception 3 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				0180 - Total				\$0.00	
	0190	ADVANCED WARNING RAIL SYSTEM	Material		3	May 2, 2025	SYSTEM	(\$1,052.50)	
					3	May 2, 2025	SYSTEM	\$1,052.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				0190 - Total				\$0.00	
	0200	CHANNELIZER (TRIM-LINE)	Material		3	May 2, 2025	SYSTEM	(\$2,315.00)	
					3	May 2, 2025	SYSTEM	\$2,315.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 5 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				0200 - Total				\$0.00	
	0210	TYPE 3 MOVEABLE BARRICADE	Material		3	May 2, 2025	SYSTEM	(\$7,790.00)	
					3	May 2, 2025	SYSTEM	\$7,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 6 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				0210 - Total				\$0.00	
	0220	FLASHING ARROW PANEL	Material		3	May 2, 2025	SYSTEM	(\$4,738.50)	
					3	May 2, 2025	SYSTEM	\$4,738.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 7 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				0220 - Total				\$0.00	
	0230	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		1	Apr 2, 2025	SYSTEM	(\$24,012.00)	
					1	Apr 2, 2025	SYSTEM	\$24,012.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
					2	Apr 16, 2025	SYSTEM	(\$24,012.00)	
					2	Apr 16, 2025	SYSTEM	\$24,012.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	May 2, 2025	SYSTEM	(\$24,012.00)	
					3	May 2, 2025	SYSTEM	\$24,012.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 8 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				0230 - Total				\$0.00	
	0240	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		3	May 2, 2025	SYSTEM	(\$7,372.00)	
					3	May 2, 2025	SYSTEM	\$7,372.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.
				- Total				\$0.00	



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3S3162	0240	TEMPORARY LONG-TERM RUMBLE STRIPS	Material - Total					\$0.00	
	0240 - Total							\$0.00	
	0260	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		3	May 2, 2025	SYSTEM	(\$22,498.05)	
					3	May 2, 2025	SYSTEM	\$22,498.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user simst overriding Payment Estimate Exception 10 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0260 - Total			\$0.00	
	0300	PREF THERMO PVMT MARK, 24 IN WHIT	Material		14	Oct 16, 2025	SYSTEM	(\$2,084.40)	
					14	Oct 16, 2025	SYSTEM	\$2,084.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 12 on the current Payment Estimate.
					15	Nov 3, 2025	SYSTEM	(\$2,084.40)	
					15	Nov 3, 2025	SYSTEM	\$2,084.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 12 on the current Payment Estimate.
					16	Nov 17, 2025	SYSTEM	(\$2,084.40)	
					16	Nov 17, 2025	SYSTEM	\$2,084.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 13 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0300 - Total			\$0.00	
					0310	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		14
	14	Oct 16, 2025	SYSTEM	\$1,980.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 13 on the current Payment Estimate.
	15	Nov 3, 2025	SYSTEM	(\$1,980.00)					
	15	Nov 3, 2025	SYSTEM	\$1,980.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 14 on the current Payment Estimate.
	16	Nov 17, 2025	SYSTEM	(\$1,980.00)					
	16	Nov 17, 2025	SYSTEM	\$1,980.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 14 on the current Payment Estimate.
	- Total			\$0.00					
	Material - Total			\$0.00					
	0310 - Total			\$0.00					
	0320	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		14	Oct 16, 2025	SYSTEM	(\$1,064.80)	
					14	Oct 16, 2025	SYSTEM	\$1,064.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 15 on the current Payment Estimate.
					15	Nov 3, 2025	SYSTEM	(\$1,064.80)	
					15	Nov 3, 2025	SYSTEM	\$1,064.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 16 on the current Payment Estimate.
					16	Nov 17, 2025	SYSTEM	(\$1,064.80)	
					16	Nov 17, 2025	SYSTEM	\$1,064.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 16 on the current Payment Estimate.
					- Total			\$0.00	



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J3S3162	0320	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material - Total						\$0.00	
	0320 - Total							\$0.00		
	0330	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		14	Oct 16, 2025	SYSTEM	(\$1,128.80)		
					14	Oct 16, 2025	SYSTEM	\$1,128.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					15	Nov 3, 2025	SYSTEM	(\$1,128.80)		
					15	Nov 3, 2025	SYSTEM	\$1,128.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					16	Nov 17, 2025	SYSTEM	(\$1,128.80)		
					16	Nov 17, 2025	SYSTEM	\$1,128.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user simst overriding Payment Estimate Exception 18 on the current Payment Estimate.	
			- Total				\$0.00			
			Material - Total				\$0.00			
	0330 - Total							\$0.00		
	0340	PERMANENT EROSION CONTROL GEOTEXTILE	Material		8	Jul 16, 2025	SYSTEM	(\$1,644.26)		
					8	Jul 16, 2025	SYSTEM	\$1,644.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					9	Aug 4, 2025	SYSTEM	(\$1,644.26)		
					9	Aug 4, 2025	SYSTEM	\$1,644.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					10	Aug 18, 2025	SYSTEM	(\$3,184.51)		
					10	Aug 18, 2025	SYSTEM	\$3,184.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					11	Sep 2, 2025	SYSTEM	(\$3,608.15)		
					11	Sep 2, 2025	SYSTEM	\$3,608.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user simst overriding Payment Estimate Exception 10 on the current Payment Estimate.	
12					Sep 16, 2025	SYSTEM	(\$3,608.15)			
12					Sep 16, 2025	SYSTEM	\$3,608.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user simst overriding Payment Estimate Exception 10 on the current Payment Estimate.		
13					Oct 1, 2025	SYSTEM	(\$3,608.15)			
13					Oct 1, 2025	SYSTEM	\$3,608.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 11 on the current Payment Estimate.		
14					Oct 16, 2025	SYSTEM	(\$3,608.15)			
14					Oct 16, 2025	SYSTEM	\$3,608.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user simst overriding Payment Estimate Exception 19 on the current Payment Estimate.		
15					Nov 3, 2025	SYSTEM	(\$3,608.15)			
15					Nov 3, 2025	SYSTEM	\$3,608.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user simst overriding Payment Estimate Exception 19 on the current Payment Estimate.		
16					Nov 17, 2025	SYSTEM	(\$3,608.15)			



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J3S3162	0340	PERMANENT EROSION CONTROL GEOTEXTILE	Material			2025				
					16	Nov 17, 2025	SYSTEM	\$3,608.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user simst overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					- Total				\$0.00	
					Material - Total				\$0.00	
	0340 - Total								\$0.00	
	0400	SEEDING - COOL SEASON GRASSES	Material		15	Nov 3, 2025	SYSTEM	(\$7,024.20)		
					15	Nov 3, 2025	SYSTEM	\$7,024.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user simst overriding Payment Estimate Exception 30 on the current Payment Estimate.	
					16	Nov 17, 2025	SYSTEM	(\$8,245.80)		
					16	Nov 17, 2025	SYSTEM	\$8,245.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user simst overriding Payment Estimate Exception 33 on the current Payment Estimate.	
					- Total				\$0.00	
					Material - Total				\$0.00	
	0400 - Total								\$0.00	
	0420	ALTERNATE DITCH CHECK	Material		3	May 2, 2025	SYSTEM	(\$3,440.80)		
					3	May 2, 2025	SYSTEM	\$3,440.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user simst overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				- Total				\$0.00		
				Material - Total				\$0.00		
0420 - Total								\$0.00		
0450	SILT FENCE	Material		3	May 2, 2025	SYSTEM	(\$2,598.95)			
				3	May 2, 2025	SYSTEM	\$2,598.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user simst overriding Payment Estimate Exception 12 on the current Payment Estimate.		
				- Total				\$0.00		
				Material - Total				\$0.00		
0450 - Total								\$0.00		
0460	TYPE 1A EROSION CONTROL BLANKET	Material		15	Nov 3, 2025	SYSTEM	(\$17,262.00)			
				15	Nov 3, 2025	SYSTEM	\$17,262.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user simst overriding Payment Estimate Exception 31 on the current Payment Estimate.		
				- Total				\$0.00		
				Material - Total				\$0.00		
0460 - Total								\$0.00		
0470	GUARDRAIL TYPE A	Material		14	Oct 16, 2025	SYSTEM	(\$17,084.70)			
				14	Oct 16, 2025	SYSTEM	\$17,084.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.		
				15	Nov 3, 2025	SYSTEM	(\$17,084.70)			
				15	Nov 3, 2025	SYSTEM	\$17,084.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.		
				16	Nov 17, 2025	SYSTEM	(\$17,084.70)			
				16	Nov 17, 2025	SYSTEM	\$17,084.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user simst overriding Payment Estimate Exception 10 on the current Payment Estimate.		
				- Total				\$0.00		
				Material - Total				\$0.00		



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J3S3162	0470 - Total								\$0.00				
	0480	MGS GUARDRAIL	Material		13	Oct 1, 2025	SYSTEM	(\$26,015.00)					
					13	Oct 1, 2025	SYSTEM	\$26,015.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					14	Oct 16, 2025	SYSTEM	(\$33,880.00)					
					14	Oct 16, 2025	SYSTEM	\$33,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user simst overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					15	Nov 3, 2025	SYSTEM	(\$33,880.00)					
					15	Nov 3, 2025	SYSTEM	\$33,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user simst overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					16	Nov 17, 2025	SYSTEM	(\$35,719.20)					
					16	Nov 17, 2025	SYSTEM	\$35,719.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user simst overriding Payment Estimate Exception 11 on the current Payment Estimate.				
	- Total							\$0.00					
	Material - Total							\$0.00					
	0480 - Total								\$0.00				
	0550	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Material		3	May 2, 2025	SYSTEM	(\$5,792.00)					
					3	May 2, 2025	SYSTEM	\$5,792.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
	0550 - Total								\$0.00				
	0600	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material		14	Oct 16, 2025	SYSTEM	(\$3,422.25)					
					14	Oct 16, 2025	SYSTEM	\$3,422.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user simst overriding Payment Estimate Exception 30 on the current Payment Estimate.				
					15	Nov 3, 2025	SYSTEM	(\$3,422.25)					
					15	Nov 3, 2025	SYSTEM	\$3,422.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user simst overriding Payment Estimate Exception 32 on the current Payment Estimate.				
					16	Nov 17, 2025	SYSTEM	(\$3,422.25)					
					16	Nov 17, 2025	SYSTEM	\$3,422.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user simst overriding Payment Estimate Exception 35 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
	0600 - Total								\$0.00				
	0610	2 IN. PSST POST - 12 GA.	Material		14	Oct 16, 2025	SYSTEM	(\$3,641.65)					
					14	Oct 16, 2025	SYSTEM	\$3,641.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user simst overriding Payment Estimate Exception 31 on the current Payment Estimate.				
					15	Nov 3, 2025	SYSTEM	(\$3,641.65)					
					15	Nov 3, 2025	SYSTEM	\$3,641.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user simst overriding Payment Estimate Exception 33 on the current Payment Estimate.				
					16	Nov 17, 2025	SYSTEM	(\$3,641.65)					
					16	Nov 17, 2025	SYSTEM	\$3,641.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user simst overriding Payment				



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3S3162	0610	2 IN. PSST POST - 12 GA.	Material						Estimate Exception 36 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				0610 - Total				\$0.00	
	0630	SH-FLAT SHEET	Material		14	Oct 16, 2025	SYSTEM	(\$853.20)	
					14	Oct 16, 2025	SYSTEM	\$853.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user simst overriding Payment Estimate Exception 32 on the current Payment Estimate.
					15	Nov 3, 2025	SYSTEM	(\$3,065.20)	
					15	Nov 3, 2025	SYSTEM	\$3,065.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user simst overriding Payment Estimate Exception 34 on the current Payment Estimate.
					16	Nov 17, 2025	SYSTEM	(\$3,065.20)	
					16	Nov 17, 2025	SYSTEM	\$3,065.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user simst overriding Payment Estimate Exception 37 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				0630 - Total				\$0.00	
	0660	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		11	Sep 2, 2025	SYSTEM	(\$50,142.50)	
					11	Sep 2, 2025	SYSTEM	\$50,142.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.
					12	Sep 16, 2025	SYSTEM	(\$50,142.50)	
					12	Sep 16, 2025	SYSTEM	\$50,142.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.
					13	Oct 1, 2025	SYSTEM	(\$50,142.50)	
					13	Oct 1, 2025	SYSTEM	\$50,142.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.
					14	Oct 16, 2025	SYSTEM	(\$50,142.50)	
					14	Oct 16, 2025	SYSTEM	\$50,142.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.
					15	Nov 3, 2025	SYSTEM	(\$50,142.50)	
					15	Nov 3, 2025	SYSTEM	\$50,142.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user simst overriding Payment Estimate Exception 8 on the current Payment Estimate.
					16	Nov 17, 2025	SYSTEM	(\$51,436.50)	
					16	Nov 17, 2025	SYSTEM	\$51,436.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user simst overriding Payment Estimate Exception 5 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				0660 - Total				\$0.00	
	0670	DRILLED SHAFTS (5 FT. 6 IN. DIA.)	Material		5	Jun 2, 2025	SYSTEM	(\$27,284.55)	
					5	Jun 2, 2025	SYSTEM	\$27,284.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Jun 16, 2025	SYSTEM	(\$54,106.65)	
					6	Jun 16, 2025	SYSTEM	\$54,106.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J3S3162	0670	DRILLED SHAFTS (5 FT. 6 IN. DIA.)	Material						Estimate Exception 1 on the current Payment Estimate.					
					7	Jul 1, 2025	SYSTEM	(\$86,478.15)						
					7	Jul 1, 2025	SYSTEM	\$86,478.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Jul 16, 2025	SYSTEM	(\$86,478.15)						
					8	Jul 16, 2025	SYSTEM	\$86,478.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					9	Aug 4, 2025	SYSTEM	(\$86,478.15)						
					9	Aug 4, 2025	SYSTEM	\$86,478.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					10	Aug 18, 2025	SYSTEM	(\$86,478.15)						
					10	Aug 18, 2025	SYSTEM	\$86,478.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					11	Sep 2, 2025	SYSTEM	(\$86,478.15)						
					11	Sep 2, 2025	SYSTEM	\$86,478.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user simst overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					12	Sep 16, 2025	SYSTEM	(\$86,478.15)						
					12	Sep 16, 2025	SYSTEM	\$86,478.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user simst overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					13	Oct 1, 2025	SYSTEM	(\$86,478.15)						
					13	Oct 1, 2025	SYSTEM	\$86,478.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user simst overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					14	Oct 16, 2025	SYSTEM	(\$86,478.15)						
					14	Oct 16, 2025	SYSTEM	\$86,478.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user simst overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					15	Nov 3, 2025	SYSTEM	(\$86,478.15)						
					15	Nov 3, 2025	SYSTEM	\$86,478.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user simst overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					16	Nov 17, 2025	SYSTEM	(\$86,478.15)						
					16	Nov 17, 2025	SYSTEM	\$86,478.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user simst overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
					0670 - Total								\$0.00	
						0680	ROCK SOCKETS (5 FT 0 IN. DIA.)	Material		5	Jun 2, 2025	SYSTEM	(\$45,174.75)	
										5	Jun 2, 2025	SYSTEM	\$45,174.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.
										6	Jun 16, 2025	SYSTEM	(\$85,977.75)	
6	Jun 16, 2025	SYSTEM	\$85,977.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.										
7	Jul 1, 2025	SYSTEM	(\$125,323.50)											



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3S3162	0680	ROCK SOCKETS (5 FT 0 IN. DIA.)	Material		7	Jul 1, 2025	SYSTEM	\$125,323.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.
					8	Jul 16, 2025	SYSTEM	(\$125,323.50)	
					8	Jul 16, 2025	SYSTEM	\$125,323.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 6 on the current Payment Estimate.
					9	Aug 4, 2025	SYSTEM	(\$125,323.50)	
					9	Aug 4, 2025	SYSTEM	\$125,323.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 6 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0680 - Total			\$0.00	
	0720	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Material		5	Jun 2, 2025	SYSTEM	(\$15,309.00)	
					5	Jun 2, 2025	SYSTEM	\$15,309.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 6 on the current Payment Estimate.
					6	Jun 16, 2025	SYSTEM	(\$30,523.50)	
					6	Jun 16, 2025	SYSTEM	\$30,523.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 7 on the current Payment Estimate.
					7	Jul 1, 2025	SYSTEM	(\$30,523.50)	
					7	Jul 1, 2025	SYSTEM	\$30,523.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 7 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0720 - Total			\$0.00	
	0740	PILE POINT REINFORCEMENT	Material		4	May 16, 2025	SYSTEM	(\$631.25)	
					4	May 16, 2025	SYSTEM	\$631.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Jun 2, 2025	SYSTEM	(\$631.25)	
					5	Jun 2, 2025	SYSTEM	\$631.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 7 on the current Payment Estimate.
					6	Jun 16, 2025	SYSTEM	(\$1,262.50)	
					6	Jun 16, 2025	SYSTEM	\$1,262.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 8 on the current Payment Estimate.
					7	Jul 1, 2025	SYSTEM	(\$1,262.50)	
					7	Jul 1, 2025	SYSTEM	\$1,262.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 8 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0740 - Total			\$0.00	
	0750	CLASS B CONCRETE (SUBSTRUCTURE)	Material		4	May 16, 2025	SYSTEM	(\$26,210.80)	
					4	May 16, 2025	SYSTEM	\$26,210.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.
					5	Jun 2, 2025	SYSTEM	(\$26,210.80)	



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3S3162	0750	CLASS B CONCRETE (SUBSTRUCTURE)	Material		5	Jun 2, 2025	SYSTEM	\$26,210.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 8 on the current Payment Estimate.
					6	Jun 16, 2025	SYSTEM	(\$71,515.08)	
					6	Jun 16, 2025	SYSTEM	\$71,515.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.
					7	Jul 1, 2025	SYSTEM	(\$158,155.76)	
					7	Jul 1, 2025	SYSTEM	\$158,155.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.
					8	Jul 16, 2025	SYSTEM	(\$185,060.68)	
					8	Jul 16, 2025	SYSTEM	\$185,060.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.
					9	Aug 4, 2025	SYSTEM	(\$185,060.68)	
					9	Aug 4, 2025	SYSTEM	\$185,060.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0750 - Total			\$0.00	
					0760	SLAB ON CONCRETE BEAM	Material		8
8	Jul 16, 2025	SYSTEM	\$93,023.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 13 on the current Payment Estimate.					
9	Aug 4, 2025	SYSTEM	(\$279,548.50)						
9	Aug 4, 2025	SYSTEM	\$279,548.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 13 on the current Payment Estimate.					
10	Aug 18, 2025	SYSTEM	(\$466,074.00)						
10	Aug 18, 2025	SYSTEM	\$466,074.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 7 on the current Payment Estimate.					
11	Sep 2, 2025	SYSTEM	(\$466,074.00)						
11	Sep 2, 2025	SYSTEM	\$466,074.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user simst overriding Payment Estimate Exception 14 on the current Payment Estimate.					
12	Sep 16, 2025	SYSTEM	(\$466,074.00)						
12	Sep 16, 2025	SYSTEM	\$466,074.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user simst overriding Payment Estimate Exception 14 on the current Payment Estimate.					
13	Oct 1, 2025	SYSTEM	(\$466,074.00)						
13	Oct 1, 2025	SYSTEM	\$466,074.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user simst overriding Payment Estimate Exception 15 on the current Payment Estimate.					
14	Oct 16, 2025	SYSTEM	(\$466,074.00)						
14	Oct 16, 2025	SYSTEM	\$466,074.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user simst overriding Payment Estimate Exception 23 on the current Payment Estimate.					
15	Nov 3, 2025	SYSTEM	(\$466,074.00)						
15	Nov 3, 2025	SYSTEM	\$466,074.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user simst overriding Payment Estimate Exception 24 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3S3162	0760	SLAB ON CONCRETE BEAM	Material		16	Nov 17, 2025	SYSTEM	(\$466,074.00)	
					16	Nov 17, 2025	SYSTEM	\$466,074.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user simst overriding Payment Estimate Exception 26 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	0760 - Total							\$0.00	
	0770	CONCRETE CURB (BRIDGE RAIL)	Material		11	Sep 2, 2025	SYSTEM	(\$25,267.25)	
					11	Sep 2, 2025	SYSTEM	\$25,267.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user simst overriding Payment Estimate Exception 16 on the current Payment Estimate.
					12	Sep 16, 2025	SYSTEM	(\$25,267.25)	
					12	Sep 16, 2025	SYSTEM	\$25,267.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user simst overriding Payment Estimate Exception 16 on the current Payment Estimate.
					13	Oct 1, 2025	SYSTEM	(\$25,267.25)	
13					Oct 1, 2025	SYSTEM	\$25,267.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user simst overriding Payment Estimate Exception 17 on the current Payment Estimate.	
14					Oct 16, 2025	SYSTEM	(\$25,267.25)		
14					Oct 16, 2025	SYSTEM	\$25,267.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user simst overriding Payment Estimate Exception 25 on the current Payment Estimate.	
15					Nov 3, 2025	SYSTEM	(\$25,267.25)		
15					Nov 3, 2025	SYSTEM	\$25,267.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user simst overriding Payment Estimate Exception 25 on the current Payment Estimate.	
16					Nov 17, 2025	SYSTEM	(\$25,267.25)		
16					Nov 17, 2025	SYSTEM	\$25,267.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user simst overriding Payment Estimate Exception 28 on the current Payment Estimate.	
- Total					\$0.00				
Material - Total					\$0.00				
0770 - Total							\$0.00		
	0790	REINFORCING STEEL (BRIDGES)	Material		4	May 16, 2025	SYSTEM	(\$43,652.25)	
					4	May 16, 2025	SYSTEM	\$43,652.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.
					5	Jun 2, 2025	SYSTEM	(\$43,652.25)	
					5	Jun 2, 2025	SYSTEM	\$43,652.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.
					6	Jun 16, 2025	SYSTEM	(\$70,923.85)	
					6	Jun 16, 2025	SYSTEM	\$70,923.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 12 on the current Payment Estimate.
					7	Jul 1, 2025	SYSTEM	(\$101,007.00)	
					7	Jul 1, 2025	SYSTEM	\$101,007.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 13 on the current Payment Estimate.
					8	Jul 16, 2025	SYSTEM	(\$101,007.00)	
					8	Jul 16, 2025	SYSTEM	\$101,007.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user simst overriding Payment



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J3S3162	0790	REINFORCING STEEL (BRIDGES)	Material						Estimate Exception 15 on the current Payment Estimate.				
					9	Aug 4, 2025	SYSTEM	(\$101,007.00)					
					9	Aug 4, 2025	SYSTEM	\$101,007.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					10	Aug 18, 2025	SYSTEM	(\$101,007.00)					
					10	Aug 18, 2025	SYSTEM	\$101,007.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					11	Sep 2, 2025	SYSTEM	(\$101,007.00)					
					11	Sep 2, 2025	SYSTEM	\$101,007.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user simst overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					12	Sep 16, 2025	SYSTEM	(\$101,007.00)					
					12	Sep 16, 2025	SYSTEM	\$101,007.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user simst overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					13	Oct 1, 2025	SYSTEM	(\$101,007.00)					
					13	Oct 1, 2025	SYSTEM	\$101,007.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user simst overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					14	Oct 16, 2025	SYSTEM	(\$101,007.00)					
					14	Oct 16, 2025	SYSTEM	\$101,007.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user simst overriding Payment Estimate Exception 26 on the current Payment Estimate.				
					15	Nov 3, 2025	SYSTEM	(\$101,007.00)					
					15	Nov 3, 2025	SYSTEM	\$101,007.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user simst overriding Payment Estimate Exception 28 on the current Payment Estimate.				
					16	Nov 17, 2025	SYSTEM	(\$101,007.00)					
					16	Nov 17, 2025	SYSTEM	\$101,007.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user simst overriding Payment Estimate Exception 29 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
	0790 - Total								\$0.00				
	0810	VERTICAL DRAIN AT END BENTS	Material		10	Aug 18, 2025	SYSTEM	(\$3,549.00)					
					10	Aug 18, 2025	SYSTEM	\$3,549.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 12 on the current Payment Estimate.				
					11	Sep 2, 2025	SYSTEM	(\$3,549.00)					
					11	Sep 2, 2025	SYSTEM	\$3,549.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user simst overriding Payment Estimate Exception 20 on the current Payment Estimate.				
					12	Sep 16, 2025	SYSTEM	(\$3,549.00)					
					12	Sep 16, 2025	SYSTEM	\$3,549.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user simst overriding Payment Estimate Exception 20 on the current Payment Estimate.				
					13	Oct 1, 2025	SYSTEM	(\$3,549.00)					
					13	Oct 1, 2025	SYSTEM	\$3,549.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user simst overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					14	Oct 16, 2025	SYSTEM	(\$3,549.00)					



Line Item Adjustments by Estimate

Nov 19, 2025

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J3S3162	0810	VERTICAL DRAIN AT END BENTS	Material		14	Oct 16, 2025	SYSTEM	\$3,549.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user simst overriding Payment Estimate Exception 29 on the current Payment Estimate.		
					15	Nov 3, 2025	SYSTEM	(\$3,549.00)			
					15	Nov 3, 2025	SYSTEM	\$3,549.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user simst overriding Payment Estimate Exception 29 on the current Payment Estimate.		
					16	Nov 17, 2025	SYSTEM	(\$3,549.00)			
					16	Nov 17, 2025	SYSTEM	\$3,549.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user simst overriding Payment Estimate Exception 32 on the current Payment Estimate.		
					- Total				\$0.00		
					Material - Total				\$0.00		
			0810 - Total							\$0.00	
			5001	MISC. HIGHWAY LIGHTING	Material		16	Nov 17, 2025	SYSTEM	(\$6,974.00)	
							16	Nov 17, 2025	SYSTEM	\$6,974.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user simst overriding Payment Estimate Exception 34 on the current Payment Estimate.
							- Total				\$0.00
					Material - Total				\$0.00		
	5001 - Total							\$0.00			
	5002	MISC. BEARING PILE			Material		16	Nov 17, 2025	SYSTEM	(\$15,900.00)	
			16	Nov 17, 2025			SYSTEM	\$15,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user simst overriding Payment Estimate Exception 23 on the current Payment Estimate.		
							- Total				\$0.00
					Material - Total				\$0.00		
			5002 - Total							\$0.00	
J3S3162 - Total							\$2,045.33				
Overall - Total							\$2,045.33				



Contract Adjustments for Contract - 241213-C01

There are no contract adjustments to display for this contract.