



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on July 21, 2026

Pay Estimate Created Date: July 16, 2026

Progress Estimate Number 18	Contract ID 241213-C01 Prime Contractor Radmacher Brothers Excavating Co., Inc.	Pay Period Start January 16, 2026 Pay Period End July 15, 2026	Original Contract Amount \$3,434,155.85 Net Change Order Amount (\$5.63) Current Contract Amount \$3,434,150.22
-----------------------------	--	---	---

Approval Date		By User
July 16, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by	simst
July 16, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	riley1
July 20, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2025	December 1, 2025	November 13, 2025	99.79%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 8, 2025	January 8, 2025	
Letting Date	December 13, 2024	December 13, 2024	
Notice to Proceed Date	February 10, 2025	February 10, 2025	
Work Began Date	April 21, 2025	April 21, 2025	

Contract Total Pay For Estimate No. 18			
	This Estimate	Previous	To Date
241213-C01			
Total Posted Items Pay	\$4,887.60	\$3,421,902.29	\$3,426,789.89
Gross Item Adjustments	\$0.00	\$2,045.33	\$2,045.33
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$3,423,947.62	\$3,428,835.22
Contract Total Payable This Estimate:		\$4,887.60	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J3S3162	0400	8051000A	SEEDING - COOL SEASON GRASSES	ACRE	\$3,054.000	0.900	\$2,748.60
	0730	7025001	DYNAMIC PILE TESTING	EA	\$1,069.500	2	\$2,139.00

Project J3S3162 - Total \$4,887.60

Overall - Total \$4,887.60

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3S3162	0760	SLAB ON CONCRETE BEAM	Material			-972	\$479.50	(\$466,074.00)
	0760	SLAB ON CONCRETE BEAM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.	972	\$479.50	\$466,074.00
	0790	REINFORCING STEEL (BRIDGES)	Material			-69,660	\$1.45	(\$101,007.00)
	0790	REINFORCING STEEL (BRIDGES)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.	69,660	\$1.45	\$101,007.00
Total								\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on July 21, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J3S3162	FAS S304(81)	Bridge replacement	Y	LAFAYETTE	over I-70 north of Emma
Totals by Job Numbers					
J3S3162			This Estimate	Previous	To Date
	Posted Item Pay		\$4,887.60	\$3,421,902.29	\$3,426,789.89
	Gross Item Adjustments		\$0.00	\$2,045.33	\$2,045.33
	Gross Item Pay		\$4,887.60	\$3,423,947.62	\$3,428,835.22
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 21, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 7034222, Project Item Line Number 0760, Material Set 703422296, Material 1036RSDFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 7061060, Project Item Line Number 0790, Material Set 706106096, Material 1036RSDFL42M32 - Reinforcing Steel No. 10/M32 Gr 60/M420@, Acceptance Action Generic ReSteelBars is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 7061060, Project Item Line Number 0790, Material Set 706106096, Material 1036RSDFL42M22 - Reinforcing Steel No. 7/M22 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3162, Item 7061060, Project Item Line Number 0790, Material Set 706106096, Material 1036RSDFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 21, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-C01	J3S3162	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$71,183.00	\$71,183.00
		0001	0020	2031000	CLASS A EXCAVATION	2,161.00	0.00	2,161.00	CUYD	2,161.00	\$12.05	\$26,040.05
		0001	0030	2035500	EMBANKMENT IN PLACE	8,706.00	0.00	8,706.00	CUYD	8,706.00	\$13.95	\$121,448.70
		0001	0040	2036000	COMPACTING EMBANKMENT	1,729.00	0.00	1,729.00	CUYD	1,729.00	\$2.85	\$4,927.65
		0001	0050	2063000	CLASS 3 EXCAVATION	104.00	0.00	104.00	CUYD	104.00	\$24.80	\$2,579.20
		0001	0060	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	7.00	-3.72	3.28	100F	3.28	\$2,476.00	\$8,121.28
		0001	0070	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	6,243.00	659.00	6,902.00	SQYD	6,902.00	\$16.95	\$116,988.90
		0001	0080	4019905	MISC.Optional Pavement	6,243.00	659.00	6,902.00	SQYD	6,902.00	\$74.30	\$512,818.60
		0001	0100	6044011	PIPE COLLAR, TYPE A	1.00	-1.00	0.00	EA	0.00	\$1,945.50	\$0.00
		0001	0110	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	29.00	0.00	29.00	CUYD	29.00	\$69.55	\$2,016.95
		0001	0120	6096041	PLACING TYPE 1 ROCK DITCH LINER	29.00	0.00	29.00	CUYD	29.00	\$44.85	\$1,300.65
		0001	0130	6113020	FURNISHING TYPE 2 ROCK BLANKET	1,365.00	-182.00	1,183.00	CUYD	1,183.00	\$70.40	\$83,283.20
		0001	0140	6113040	PLACING TYPE 2 ROCK BLANKET	1,365.00	-182.00	1,183.00	CUYD	1,183.00	\$29.90	\$35,371.70
		0001	0150	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	4.00	0.00	4.00	EA	4.00	\$3,159.50	\$12,638.00
		0001	0160	6122020	REPLACEMENT SAND BARREL	8.00	-8.00	0.00	EA	0.00	\$421.25	\$0.00
		0001	0170	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	-2.00	0.00	EA	0.00	\$1,579.50	\$0.00
		0001	0180	6161005	CONSTRUCTION SIGNS	2,992.00	0.00	2,992.00	SQFT	2,992.00	\$7.10	\$21,243.20
		0001	0190	6161008	ADVANCED WARNING RAIL SYSTEM	10.00	0.00	10.00	EA	10.00	\$105.25	\$1,052.50
		0001	0200	6161025	CHANNELIZER (TRIM-LINE)	100.00	164.00	264.00	EA	264.00	\$23.15	\$6,111.60
		0001	0210	6161030	TYPE 3 MOVEABLE BARRICADE	40.00	0.00	40.00	EA	40.00	\$194.75	\$7,790.00
		0001	0220	6161040	FLASHING ARROW PANEL	3.00	1.00	4.00	EA	4.00	\$1,579.50	\$6,318.00
		0001	0230	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	4.00	\$6,003.00	\$24,012.00
		0001	0240	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$1,843.00	\$7,372.00
		0001	0250	6172000	CONCRETE TRAFFIC BARRIER, TYPE B	76.00	-76.00	0.00	LF	0.00	\$213.50	\$0.00
		0001	0260	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,310.00	-129.00	1,181.00	LF	1,181.00	\$19.05	\$22,498.05
		0001	0270	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,310.00	-1,310.00	0.00	LF	0.00	\$19.05	\$0.00
		0001	0280	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$299,002.00	\$299,002.00
		0001	0290	6189902	MISC.MISC. ADDITIONAL MOBILIZATION FOR SEEDING	2.00	-2.00	0.00	EA	0.00	\$632.00	\$0.00
		0001	0300	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	36.00	0.00	36.00	LF	36.00	\$57.90	\$2,084.40
		0001	0310	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,475.00	0.00	2,475.00	LF	2,475.00	\$0.80	\$1,980.00
		0001	0320	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,331.00	0.00	1,331.00	LF	1,331.00	\$0.80	\$1,064.80
		0001	0330	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,411.00	0.00	1,411.00	LF	1,411.00	\$0.80	\$1,128.80
		0001	0340	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,375.00	-182.00	1,193.00	SQYD	1,193.00	\$3.05	\$3,638.65
		0001	0350	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$17,377.00	\$17,377.00
		0001	0360	7250318A	18 IN. PIPE GROUP B	138.00	80.00	218.00	LF	218.00	\$92.90	\$20,252.20
		0001	0370	7261048	48 IN. PIPE GROUP A	34.00	8.00	42.00	LF	42.00	\$197.75	\$8,305.50
		0001	0380	7320648A	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$4,401.00	\$4,401.00
		0001	0390	7321014A	18 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	2.00	0.00	2.00	EA	2.00	\$4,236.00	\$8,472.00
		0001	0400	8051000A	SEEDING - COOL SEASON GRASSES	2.30	1.30	3.60	ACRE	3.60	\$3,054.00	\$10,994.40
		0001	0410	8061004	SEDIMENT TRAP ROCK	4.00	-4.00	0.00	CUYD	0.00	\$330.00	\$0.00
		0001	0420	8061006	ALTERNATE DITCH CHECK	928.00	0.00	928.00	LF	674.00	\$9.20	\$6,200.80
		0001	0430	8061016	SEDIMENT REMOVAL	21.00	0.00	21.00	CUYD	0.00	\$86.80	\$0.00
		0001	0440	8061017	TEMPORARY SEEDING	0.70	-0.70	0.00	ACRE	0.00	\$2,369.50	\$0.00
		0001	0450	8061019	SILT FENCE	1,966.00	0.00	1,966.00	LF	881.00	\$2.95	\$2,598.95
		0001	0460	8064131	TYPE 1A EROSION CONTROL BLANKET	12,330.00	5,287.60	17,617.60	SQYD	17,617.60	\$1.40	\$24,664.64
		0011	0470	6061010	GUARDRAIL TYPE A	738.00	0.00	738.00	LF	738.00	\$23.15	\$17,084.70
		0011	0480	6061060	MGS GUARDRAIL	1,400.00	76.00	1,476.00	LF	1,476.00	\$24.20	\$35,719.20
		0011	0490	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	2.00	-2.00	0.00	EA	0.00	\$3,264.50	\$0.00
		0011	0500	6061080	MGS END ANCHOR	3.00	2.00	5.00	EA	5.00	\$1,369.00	\$6,845.00
		0011	0510	6062204A	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (NEW CONSTRUCTION ONLY)	4.00	0.00	4.00	EA	4.00	\$2,633.00	\$10,532.00
		0011	0520	6062300A	TRANSITION SECTION, 6.5 FT. POSTS	4.00	0.00	4.00	EA	4.00	\$526.50	\$2,106.00
		0011	0530	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	5.00	0.00	5.00	EA	5.00	\$3,159.50	\$15,797.50
		0011	0540	6063015	TYPE A CRASHWORTHY END TERMINAL	2.00	0.00	2.00	EA	2.00	\$3,159.50	\$6,319.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on July 21, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-C01	J3S3162	0011	0550	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	1.00	0.00	1.00	EA	1.00	\$5,792.00	\$5,792.00
		0011	0560	6066610	END ANCHOR	2.00	0.00	2.00	EA	2.00	\$1,264.00	\$2,528.00
		0040	0570	9031010	CONCRETE FOOTINGS, EMBEDDED	7.80	0.00	7.80	CUYD	7.80	\$1,106.00	\$8,626.80
		0040	0580	9031210	I-BEAM POSTS	4,500.00	0.00	4,500.00	LB	4,500.00	\$5.25	\$23,625.00
		0040	0590	9031220	PIPE POSTS	590.00	0.00	590.00	LB	590.00	\$4.75	\$2,802.50
		0040	0600	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	13.00	0.00	13.00	EA	13.00	\$263.25	\$3,422.25
		0040	0610	9031270A	2 IN. PSST POST - 12 GA.	173.00	0.00	173.00	LF	173.00	\$21.05	\$3,641.65
		0040	0620	9031274	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	39.00	0.00	39.00	EA	39.00	\$237.00	\$9,243.00
		0040	0630	9035004A	SH-FLAT SHEET	97.00	0.00	97.00	SQFT	97.00	\$31.60	\$3,065.20
		0070	0640	2061000	CLASS 1 EXCAVATION	70.00	0.00	70.00	CUYD	70.00	\$49.25	\$3,447.50
		0070	0650	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$68,970.00	\$68,970.00
		0070	0660	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	155.00	4.00	159.00	SQYD	159.00	\$323.50	\$51,436.50
		0070	0670	7011109	DRILLED SHAFTS (5 FT. 6 IN. DIA.)	56.10	0.00	56.10	LF	56.10	\$1,541.50	\$86,478.15
		0070	0680	7011208	ROCK SOCKETS (5 FT 0 IN. DIA.)	258.00	0.00	258.00	LF	258.00	\$485.75	\$125,323.50
		0070	0690	7011300	VIDEO CAMERA INSPECTION	9.00	0.00	9.00	EA	9.00	\$52.65	\$473.85
		0070	0700	7011400	FOUNDATION INSPECTION HOLES	348.00	-60.00	288.00	LF	288.00	\$61.80	\$17,798.40
		0070	0710	7011600	SONIC LOGGING TESTING	9.00	0.00	9.00	EA	9.00	\$2,771.50	\$24,943.50
		0070	0720	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	535.00	-212.00	323.00	LF	323.00	\$94.50	\$30,523.50
		0070	0730	7025001	DYNAMIC PILE TESTING	2.00	0.00	2.00	EA	2.00	\$1,069.50	\$2,139.00
		0070	0740	7027000	PILE POINT REINFORCEMENT	10.00	0.00	10.00	EA	10.00	\$126.25	\$1,262.50
		0070	0750	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	178.80	0.00	178.80	CUYD	178.80	\$1,036.00	\$185,236.80
		0070	0760	7034222	SLAB ON CONCRETE BEAM	972.00	0.00	972.00	SQYD	972.00	\$479.50	\$466,074.00
		0070	0770	7034630	CONCRETE CURB (BRIDGE RAIL)	479.00	0.00	479.00	LF	479.00	\$52.75	\$25,267.25
		0070	0780	7056050A	27 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	940.00	0.00	940.00	LF	940.00	\$419.25	\$394,095.00
		0070	0790	7061060	REINFORCING STEEL (BRIDGES)	69,660.00	0.00	69,660.00	LB	69,660.00	\$1.45	\$101,007.00
		0070	0800	7122300	BRIDGE RAIL (32 IN. TWO TUBE STRUCTURAL STEEL)	481.00	0.00	481.00	LF	481.00	\$300.25	\$144,420.25
		0070	0810	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,774.50	\$3,549.00
		0070	0820	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$386.50	\$3,092.00
		0070	0830	7161002	LAMINATED NEOPRENE BEARING PAD	24.00	0.00	24.00	EA	24.00	\$164.50	\$3,948.00
		0001	5001	9019901	MISC.PULL BOX ADJUSTMENTS	0.00	1.00	1.00	LS	1.00	\$6,974.00	\$6,974.00
		0070	5002	7029903	MISC.PILE CUT-OFFS	0.00	212.00	212.00	LF	212.00	\$75.00	\$15,900.00
Project J3S3162 - Total Value Posted to Date as of Report Generated Date												\$3,426,789.87
241213-C01 Overall - Total Value Posted to Date as of Report Generated Date												\$3,426,789.87



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 21, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: J3S3162

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0400	8051000A	SEEDING - COOL SEASON GRASSES	7/15/26	7/15/26	1	0.90	ACRE	rte Y	15+00				
0730	7025001	DYNAMIC PILE TESTING	2/23/26	2/23/26	1	2.00	EA	rte Y	13+80			16+19	bridge AS319

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Jul 21, 2026

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J3S3162	0020	CLASS A EXCAVATION	Price FUEL		11	Sep 2, 2025	SYSTEM	\$105.15	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					12	Sep 16, 2025	SYSTEM	\$8.88	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total			\$114.03			
					Price FUEL - Total			\$114.03			
					0020 - Total			\$114.03			
	0030	EMBANKMENT IN PLACE	Material		11	Sep 2, 2025	SYSTEM	(\$72,819.00)			
					11	Sep 2, 2025	SYSTEM	\$72,819.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					12	Sep 16, 2025	SYSTEM	(\$97,650.00)			
					12	Sep 16, 2025	SYSTEM	\$97,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					13	Oct 1, 2025	SYSTEM	(\$121,448.70)			
					13	Oct 1, 2025	SYSTEM	\$121,448.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					14	Oct 16, 2025	SYSTEM	(\$121,448.70)			
					14	Oct 16, 2025	SYSTEM	\$121,448.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					15	Nov 3, 2025	SYSTEM	(\$121,448.70)			
					15	Nov 3, 2025	SYSTEM	\$121,448.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					16	Nov 17, 2025	SYSTEM	(\$121,448.70)			
					16	Nov 17, 2025	SYSTEM	\$121,448.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					17	Jan 15, 2026	SYSTEM	(\$121,448.70)			
					17	Jan 15, 2026	SYSTEM	\$121,448.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					- Total			\$0.00			
			Material - Total			\$0.00					
			Price FUEL		11	Sep 2, 2025	SYSTEM	\$495.12	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					12	Sep 16, 2025	SYSTEM	\$125.22	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					13	Oct 1, 2025	SYSTEM	\$120.02	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total			\$740.36			
			Price FUEL - Total			\$740.36					
			0030 - Total			\$740.36					
			0040	COMPACTING EMBANKMENT	Material		10	Aug 18, 2025	SYSTEM	(\$1,567.50)	
							10	Aug 18, 2025	SYSTEM	\$1,567.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
							11	Sep 2, 2025	SYSTEM	(\$4,417.50)	
							11	Sep 2, 2025	SYSTEM	\$4,417.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.
							12	Sep 16, 2025	SYSTEM	(\$4,927.65)	



Line Item Adjustments by Estimate

Jul 21, 2026

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J3S3162	0040	COMPACTING EMBANKMENT	Material			2025							
					12	Sep 16, 2025	SYSTEM	\$4,927.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					13	Oct 1, 2025	SYSTEM	(\$4,927.65)					
					13	Oct 1, 2025	SYSTEM	\$4,927.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					14	Oct 16, 2025	SYSTEM	(\$4,927.65)					
					14	Oct 16, 2025	SYSTEM	\$4,927.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					15	Nov 3, 2025	SYSTEM	(\$4,927.65)					
					15	Nov 3, 2025	SYSTEM	\$4,927.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					16	Nov 17, 2025	SYSTEM	(\$4,927.65)					
					16	Nov 17, 2025	SYSTEM	\$4,927.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					17	Jan 15, 2026	SYSTEM	(\$4,927.65)					
					17	Jan 15, 2026	SYSTEM	\$4,927.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
0040 - Total								\$0.00					
0070	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		11	Sep 2, 2025	SYSTEM	(\$50,848.31)						
				11	Sep 2, 2025	SYSTEM	\$50,848.31	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				12	Sep 16, 2025	SYSTEM	(\$105,818.85)						
				12	Sep 16, 2025	SYSTEM	\$105,818.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				13	Oct 1, 2025	SYSTEM	(\$105,818.85)						
				13	Oct 1, 2025	SYSTEM	\$105,818.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				14	Oct 16, 2025	SYSTEM	(\$105,818.85)						
				14	Oct 16, 2025	SYSTEM	\$105,818.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				15	Nov 3, 2025	SYSTEM	(\$105,818.85)						
				15	Nov 3, 2025	SYSTEM	\$105,818.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				16	Nov 17, 2025	SYSTEM	(\$116,988.90)						
				16	Nov 17, 2025	SYSTEM	\$116,988.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				17	Jan 15, 2026	SYSTEM	(\$116,988.90)						
				17	Jan 15, 2026	SYSTEM	\$116,988.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment					



Line Item Adjustments by Estimate

Jul 21, 2026

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J3S3162	0070	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material						Estimate Exception 3 on the current Payment Estimate.			
				- Total				\$0.00				
			Material - Total				\$0.00					
			Other Item Adjustment	FUEL	16	Nov 17, 2025	SIMST	\$30.47	ITEMS INSTALLED 2ND PERIOD OF SEPT CURRENT INDEX 3.722, BASE INDEX 3.521 (.201) X 659 X .23= \$30.47			
					16	Nov 17, 2025	SIMST	(\$38.20)	Adjustment to zero out System Generated Adjustment. User Generated Adjustment entered with correct data.			
			FUEL - Total				(\$7.73)					
			Other Item Adjustment - Total				(\$7.73)					
			Price FUEL		11	Sep 2, 2025	SYSTEM	\$186.98	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					12	Sep 16, 2025	SYSTEM	\$149.93	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					16	Nov 17, 2025	SYSTEM	\$38.20	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			- Total				\$375.11					
			Price FUEL - Total				\$375.11					
			0070 - Total								\$367.38	
			0080	MISC.	Other Item Adjustment	FUEL	12	Sep 16, 2025	SIMST	\$395.10		
							13	Oct 1, 2025	SIMST	\$280.64		
	14	Oct 16, 2025					SIMST	\$25.30				
	16	Nov 17, 2025					SIMST	\$122.52	ITEMS INSTALLED 2ND PERIOD OF SEPT CURRENT INDEX 3.722, BASE INDEX 3.521 (.201) X 1015.9 X .60= \$122.52			
	FUEL - Total				\$823.56							
	Other Item Adjustment - Total				\$823.56							
	0080 - Total								\$823.56			
	0110	FURNISHING TYPE 1 ROCK DITCH LINER	Material		12	Sep 16, 2025	SYSTEM	(\$2,016.95)				
					12	Sep 16, 2025	SYSTEM	\$2,016.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.			
			- Total				\$0.00					
			Material - Total				\$0.00					
	0110 - Total								\$0.00			
	0130	FURNISHING TYPE 2 ROCK BLANKET	Material		8	Jul 16, 2025	SYSTEM	(\$31,630.72)				
					8	Jul 16, 2025	SYSTEM	\$31,630.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					9	Aug 4, 2025	SYSTEM	(\$31,630.72)				
					9	Aug 4, 2025	SYSTEM	\$31,630.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					10	Aug 18, 2025	SYSTEM	(\$61,543.68)				
					10	Aug 18, 2025	SYSTEM	\$61,543.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					11	Sep 2, 2025	SYSTEM	(\$83,283.20)				
					11	Sep 2, 2025	SYSTEM	\$83,283.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.			
			- Total				\$0.00					
	Material - Total				\$0.00							



Line Item Adjustments by Estimate

Jul 21, 2026

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J3S3162	0130 - Total								\$0.00	
	0150	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	Material		3	May 2, 2025	SYSTEM	(\$12,638.00)		
					3	May 2, 2025	SYSTEM	\$12,638.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.	
			- Total				\$0.00			
			Material - Total				\$0.00			
	0150 - Total								\$0.00	
	0180	CONSTRUCTION SIGNS	Material		3	May 2, 2025	SYSTEM	(\$21,243.20)		
					3	May 2, 2025	SYSTEM	\$21,243.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			- Total				\$0.00			
			Material - Total				\$0.00			
	0180 - Total								\$0.00	
	0190	ADVANCED WARNING RAIL SYSTEM	Material		3	May 2, 2025	SYSTEM	(\$1,052.50)		
					3	May 2, 2025	SYSTEM	\$1,052.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.	
			- Total				\$0.00			
			Material - Total				\$0.00			
	0190 - Total								\$0.00	
	0200	CHANNELIZER (TRIM-LINE)	Material		3	May 2, 2025	SYSTEM	(\$2,315.00)		
					3	May 2, 2025	SYSTEM	\$2,315.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 5 on the current Payment Estimate.	
			- Total				\$0.00			
			Material - Total				\$0.00			
	0200 - Total								\$0.00	
	0210	TYPE 3 MOVEABLE BARRICADE	Material		3	May 2, 2025	SYSTEM	(\$7,790.00)		
					3	May 2, 2025	SYSTEM	\$7,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 6 on the current Payment Estimate.	
			- Total				\$0.00			
			Material - Total				\$0.00			
	0210 - Total								\$0.00	
	0220	FLASHING ARROW PANEL	Material		3	May 2, 2025	SYSTEM	(\$4,738.50)		
					3	May 2, 2025	SYSTEM	\$4,738.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 7 on the current Payment Estimate.	
			- Total				\$0.00			
			Material - Total				\$0.00			
	0220 - Total								\$0.00	
	0230	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		1	Apr 2, 2025	SYSTEM	(\$24,012.00)		
					1	Apr 2, 2025	SYSTEM	\$24,012.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					2	Apr 16, 2025	SYSTEM	(\$24,012.00)		
					2	Apr 16, 2025	SYSTEM	\$24,012.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	May 2, 2025	SYSTEM	(\$24,012.00)		



Line Item Adjustments by Estimate

Jul 21, 2026

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3S3162	0230	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		3	May 2, 2025	SYSTEM	\$24,012.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 8 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0230 - Total			\$0.00	
	0240	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		3	May 2, 2025	SYSTEM	(\$7,372.00)	
					3	May 2, 2025	SYSTEM	\$7,372.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	0240 - Total			\$0.00					
	0260	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		3	May 2, 2025	SYSTEM	(\$22,498.05)	
					3	May 2, 2025	SYSTEM	\$22,498.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user simst overriding Payment Estimate Exception 10 on the current Payment Estimate.
					- Total			\$0.00	
Material - Total					\$0.00				
0260 - Total			\$0.00						
0300	PREF THERMO PVMT MARK, 24 IN WHIT	Material		14	Oct 16, 2025	SYSTEM	(\$2,084.40)		
				14	Oct 16, 2025	SYSTEM	\$2,084.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				15	Nov 3, 2025	SYSTEM	(\$2,084.40)		
				15	Nov 3, 2025	SYSTEM	\$2,084.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				16	Nov 17, 2025	SYSTEM	(\$2,084.40)		
				16	Nov 17, 2025	SYSTEM	\$2,084.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				17	Jan 15, 2026	SYSTEM	(\$2,084.40)		
				17	Jan 15, 2026	SYSTEM	\$2,084.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				- Total			\$0.00		
				Material - Total			\$0.00		
	0300 - Total			\$0.00					
0310	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		14	Oct 16, 2025	SYSTEM	(\$1,980.00)		
				14	Oct 16, 2025	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				15	Nov 3, 2025	SYSTEM	(\$1,980.00)		
				15	Nov 3, 2025	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 14 on the current Payment Estimate.	
				16	Nov 17, 2025	SYSTEM	(\$1,980.00)		
				16	Nov 17, 2025	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 14 on the current Payment Estimate.	
				17	Jan 15, 2026	SYSTEM	(\$1,980.00)		



Line Item Adjustments by Estimate

Jul 21, 2026

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3S3162	0310	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		17	Jan 15, 2026	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 12 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0310 - Total			\$0.00	
	0320	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		14	Oct 16, 2025	SYSTEM	(\$1,064.80)	
					14	Oct 16, 2025	SYSTEM	\$1,064.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 15 on the current Payment Estimate.
					15	Nov 3, 2025	SYSTEM	(\$1,064.80)	
					15	Nov 3, 2025	SYSTEM	\$1,064.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 16 on the current Payment Estimate.
					16	Nov 17, 2025	SYSTEM	(\$1,064.80)	
					16	Nov 17, 2025	SYSTEM	\$1,064.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 16 on the current Payment Estimate.
					17	Jan 15, 2026	SYSTEM	(\$1,064.80)	
					17	Jan 15, 2026	SYSTEM	\$1,064.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 14 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	0320 - Total			\$0.00					
	0330	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		14	Oct 16, 2025	SYSTEM	(\$1,128.80)	
					14	Oct 16, 2025	SYSTEM	\$1,128.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 17 on the current Payment Estimate.
					15	Nov 3, 2025	SYSTEM	(\$1,128.80)	
					15	Nov 3, 2025	SYSTEM	\$1,128.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 18 on the current Payment Estimate.
					16	Nov 17, 2025	SYSTEM	(\$1,128.80)	
					16	Nov 17, 2025	SYSTEM	\$1,128.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user simst overriding Payment Estimate Exception 18 on the current Payment Estimate.
					17	Jan 15, 2026	SYSTEM	(\$1,128.80)	
					17	Jan 15, 2026	SYSTEM	\$1,128.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 16 on the current Payment Estimate.
- Total					\$0.00				
Material - Total					\$0.00				
0330 - Total			\$0.00						
0340	PERMANENT EROSION CONTROL GEOTEXTILE	Material		8	Jul 16, 2025	SYSTEM	(\$1,644.26)		
				8	Jul 16, 2025	SYSTEM	\$1,644.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				9	Aug 4, 2025	SYSTEM	(\$1,644.26)		
				9	Aug 4, 2025	SYSTEM	\$1,644.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				10	Aug 18, 2025	SYSTEM	(\$3,184.51)		



Line Item Adjustments by Estimate

Jul 21, 2026

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J3S3162	0340	PERMANENT EROSION CONTROL GEOTEXTILE	Material		10	Aug 18, 2025	SYSTEM	\$3,184.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					11	Sep 2, 2025	SYSTEM	(\$3,608.15)					
					11	Sep 2, 2025	SYSTEM	\$3,608.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user simst overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					12	Sep 16, 2025	SYSTEM	(\$3,608.15)					
					12	Sep 16, 2025	SYSTEM	\$3,608.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user simst overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					13	Oct 1, 2025	SYSTEM	(\$3,608.15)					
					13	Oct 1, 2025	SYSTEM	\$3,608.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					14	Oct 16, 2025	SYSTEM	(\$3,608.15)					
					14	Oct 16, 2025	SYSTEM	\$3,608.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user simst overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					15	Nov 3, 2025	SYSTEM	(\$3,608.15)					
					15	Nov 3, 2025	SYSTEM	\$3,608.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user simst overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					16	Nov 17, 2025	SYSTEM	(\$3,608.15)					
					16	Nov 17, 2025	SYSTEM	\$3,608.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user simst overriding Payment Estimate Exception 20 on the current Payment Estimate.				
					17	Jan 15, 2026	SYSTEM	(\$3,638.65)					
					17	Jan 15, 2026	SYSTEM	\$3,638.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user simst overriding Payment Estimate Exception 18 on the current Payment Estimate.				
									- Total			\$0.00	
									Material - Total			\$0.00	
	0340 - Total								\$0.00				
	0400	SEEDING - COOL SEASON GRASSES	Material		15	Nov 3, 2025	SYSTEM	(\$7,024.20)					
					15	Nov 3, 2025	SYSTEM	\$7,024.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user simst overriding Payment Estimate Exception 30 on the current Payment Estimate.				
					16	Nov 17, 2025	SYSTEM	(\$8,245.80)					
					16	Nov 17, 2025	SYSTEM	\$8,245.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user simst overriding Payment Estimate Exception 33 on the current Payment Estimate.				
									- Total		\$0.00		
									Material - Total			\$0.00	
	0400 - Total								\$0.00				
	0420	ALTERNATE DITCH CHECK	Material		3	May 2, 2025	SYSTEM	(\$3,440.80)					
					3	May 2, 2025	SYSTEM	\$3,440.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user simst overriding Payment Estimate Exception 11 on the current Payment Estimate.				
									- Total		\$0.00		
									Material - Total			\$0.00	
	0420 - Total								\$0.00				
	0450	SILT FENCE	Material		3	May 2, 2025	SYSTEM	(\$2,598.95)					



Line Item Adjustments by Estimate

Jul 21, 2026

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3S3162	0450	SILT FENCE	Material		3	May 2, 2025	SYSTEM	\$2,598.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user simst overriding Payment Estimate Exception 12 on the current Payment Estimate.
				- Total			\$0.00		
				Material - Total			\$0.00		
				0450 - Total			\$0.00		
	0460	TYPE 1A EROSION CONTROL BLANKET	Material		15	Nov 3, 2025	SYSTEM	(\$17,262.00)	
					15	Nov 3, 2025	SYSTEM	\$17,262.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user simst overriding Payment Estimate Exception 31 on the current Payment Estimate.
				- Total			\$0.00		
				Material - Total			\$0.00		
	0460 - Total			\$0.00					
	0470	GUARDRAIL TYPE A	Material		14	Oct 16, 2025	SYSTEM	(\$17,084.70)	
					14	Oct 16, 2025	SYSTEM	\$17,084.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.
					15	Nov 3, 2025	SYSTEM	(\$17,084.70)	
					15	Nov 3, 2025	SYSTEM	\$17,084.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.
					16	Nov 17, 2025	SYSTEM	(\$17,084.70)	
					16	Nov 17, 2025	SYSTEM	\$17,084.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user simst overriding Payment Estimate Exception 10 on the current Payment Estimate.
					17	Jan 15, 2026	SYSTEM	(\$17,084.70)	
					17	Jan 15, 2026	SYSTEM	\$17,084.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user simst overriding Payment Estimate Exception 8 on the current Payment Estimate.
				- Total			\$0.00		
				Material - Total			\$0.00		
				0470 - Total			\$0.00		
	0480	MGS GUARDRAIL	Material		13	Oct 1, 2025	SYSTEM	(\$26,015.00)	
					13	Oct 1, 2025	SYSTEM	\$26,015.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.
					14	Oct 16, 2025	SYSTEM	(\$33,880.00)	
					14	Oct 16, 2025	SYSTEM	\$33,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user simst overriding Payment Estimate Exception 10 on the current Payment Estimate.
					15	Nov 3, 2025	SYSTEM	(\$33,880.00)	
					15	Nov 3, 2025	SYSTEM	\$33,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user simst overriding Payment Estimate Exception 11 on the current Payment Estimate.
					16	Nov 17, 2025	SYSTEM	(\$35,719.20)	
				16	Nov 17, 2025	SYSTEM	\$35,719.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user simst overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				17	Jan 15, 2026	SYSTEM	(\$35,719.20)		
				17	Jan 15, 2026	SYSTEM	\$35,719.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.	
- Total				\$0.00					
Material - Total				\$0.00					



Line Item Adjustments by Estimate

Jul 21, 2026

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J3S3162	0480 - Total								\$0.00	
	0550	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Material		3	May 2, 2025	SYSTEM	(\$5,792.00)		
					3	May 2, 2025	SYSTEM	\$5,792.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
	0550 - Total								\$0.00	
	0600	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material		14	Oct 16, 2025	SYSTEM	(\$3,422.25)		
					14	Oct 16, 2025	SYSTEM	\$3,422.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user simst overriding Payment Estimate Exception 30 on the current Payment Estimate.	
					15	Nov 3, 2025	SYSTEM	(\$3,422.25)		
					15	Nov 3, 2025	SYSTEM	\$3,422.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user simst overriding Payment Estimate Exception 32 on the current Payment Estimate.	
					16	Nov 17, 2025	SYSTEM	(\$3,422.25)		
					16	Nov 17, 2025	SYSTEM	\$3,422.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user simst overriding Payment Estimate Exception 35 on the current Payment Estimate.	
					17	Jan 15, 2026	SYSTEM	(\$3,422.25)		
					17	Jan 15, 2026	SYSTEM	\$3,422.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user simst overriding Payment Estimate Exception 30 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
	0600 - Total								\$0.00	
	0610	2 IN. PSST POST - 12 GA.	Material		14	Oct 16, 2025	SYSTEM	(\$3,641.65)		
					14	Oct 16, 2025	SYSTEM	\$3,641.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user simst overriding Payment Estimate Exception 31 on the current Payment Estimate.	
					15	Nov 3, 2025	SYSTEM	(\$3,641.65)		
					15	Nov 3, 2025	SYSTEM	\$3,641.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user simst overriding Payment Estimate Exception 33 on the current Payment Estimate.	
					16	Nov 17, 2025	SYSTEM	(\$3,641.65)		
					16	Nov 17, 2025	SYSTEM	\$3,641.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user simst overriding Payment Estimate Exception 36 on the current Payment Estimate.	
					17	Jan 15, 2026	SYSTEM	(\$3,641.65)		
					17	Jan 15, 2026	SYSTEM	\$3,641.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user simst overriding Payment Estimate Exception 31 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
	0610 - Total								\$0.00	
	0630	SH-FLAT SHEET	Material		14	Oct 16, 2025	SYSTEM	(\$853.20)		
					14	Oct 16, 2025	SYSTEM	\$853.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user simst overriding Payment Estimate Exception 32 on the current Payment Estimate.	
					15	Nov 3, 2025	SYSTEM	(\$3,065.20)		
					15	Nov 3, 2025	SYSTEM	\$3,065.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user simst overriding Payment	



Line Item Adjustments by Estimate

Jul 21, 2026

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3S3162	0630	SH-FLAT SHEET	Material						Estimate Exception 34 on the current Payment Estimate.
					16	Nov 17, 2025	SYSTEM	(\$3,065.20)	
					16	Nov 17, 2025	SYSTEM	\$3,065.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user simst overriding Payment Estimate Exception 37 on the current Payment Estimate.
					17	Jan 15, 2026	SYSTEM	(\$3,065.20)	
					17	Jan 15, 2026	SYSTEM	\$3,065.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user simst overriding Payment Estimate Exception 32 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0630 - Total			\$0.00	
	0660	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		11	Sep 2, 2025	SYSTEM	(\$50,142.50)	
					11	Sep 2, 2025	SYSTEM	\$50,142.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.
					12	Sep 16, 2025	SYSTEM	(\$50,142.50)	
					12	Sep 16, 2025	SYSTEM	\$50,142.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.
					13	Oct 1, 2025	SYSTEM	(\$50,142.50)	
					13	Oct 1, 2025	SYSTEM	\$50,142.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.
					14	Oct 16, 2025	SYSTEM	(\$50,142.50)	
					14	Oct 16, 2025	SYSTEM	\$50,142.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.
					15	Nov 3, 2025	SYSTEM	(\$50,142.50)	
					15	Nov 3, 2025	SYSTEM	\$50,142.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user simst overriding Payment Estimate Exception 8 on the current Payment Estimate.
					16	Nov 17, 2025	SYSTEM	(\$51,436.50)	
					16	Nov 17, 2025	SYSTEM	\$51,436.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user simst overriding Payment Estimate Exception 5 on the current Payment Estimate.
					17	Jan 15, 2026	SYSTEM	(\$51,436.50)	
					17	Jan 15, 2026	SYSTEM	\$51,436.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user simst overriding Payment Estimate Exception 5 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0660 - Total			\$0.00	
	0670	DRILLED SHAFTS (5 FT. 6 IN. DIA.)	Material		5	Jun 2, 2025	SYSTEM	(\$27,284.55)	
					5	Jun 2, 2025	SYSTEM	\$27,284.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Jun 16, 2025	SYSTEM	(\$54,106.65)	
					6	Jun 16, 2025	SYSTEM	\$54,106.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Jul 1, 2025	SYSTEM	(\$86,478.15)	



Line Item Adjustments by Estimate

Jul 21, 2026

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J3S3162	0670	DRILLED SHAFTS (5 FT. 6 IN. DIA.)	Material		7	Jul 1, 2025	SYSTEM	\$86,478.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Jul 16, 2025	SYSTEM	(\$86,478.15)						
					8	Jul 16, 2025	SYSTEM	\$86,478.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					9	Aug 4, 2025	SYSTEM	(\$86,478.15)						
					9	Aug 4, 2025	SYSTEM	\$86,478.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					10	Aug 18, 2025	SYSTEM	(\$86,478.15)						
					10	Aug 18, 2025	SYSTEM	\$86,478.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					11	Sep 2, 2025	SYSTEM	(\$86,478.15)						
					11	Sep 2, 2025	SYSTEM	\$86,478.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user simst overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					12	Sep 16, 2025	SYSTEM	(\$86,478.15)						
					12	Sep 16, 2025	SYSTEM	\$86,478.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user simst overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					13	Oct 1, 2025	SYSTEM	(\$86,478.15)						
					13	Oct 1, 2025	SYSTEM	\$86,478.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user simst overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					14	Oct 16, 2025	SYSTEM	(\$86,478.15)						
					14	Oct 16, 2025	SYSTEM	\$86,478.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user simst overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					15	Nov 3, 2025	SYSTEM	(\$86,478.15)						
					15	Nov 3, 2025	SYSTEM	\$86,478.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user simst overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					16	Nov 17, 2025	SYSTEM	(\$86,478.15)						
					16	Nov 17, 2025	SYSTEM	\$86,478.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user simst overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
					0670 - Total								\$0.00	
	0680	ROCK SOCKETS (5 FT 0 IN. DIA.)	Material		5	Jun 2, 2025	SYSTEM	(\$45,174.75)						
					5	Jun 2, 2025	SYSTEM	\$45,174.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					6	Jun 16, 2025	SYSTEM	(\$85,977.75)						
					6	Jun 16, 2025	SYSTEM	\$85,977.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					7	Jul 1, 2025	SYSTEM	(\$125,323.50)						
					7	Jul 1, 2025	SYSTEM	\$125,323.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Jul 21, 2026

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3S3162	0680	ROCK SOCKETS (5 FT 0 IN. DIA.)	Material		8	Jul 16, 2025	SYSTEM	(\$125,323.50)	
					8	Jul 16, 2025	SYSTEM	\$125,323.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 6 on the current Payment Estimate.
					9	Aug 4, 2025	SYSTEM	(\$125,323.50)	
					9	Aug 4, 2025	SYSTEM	\$125,323.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 6 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0680 - Total			\$0.00	
					5	Jun 2, 2025	SYSTEM	(\$15,309.00)	
					5	Jun 2, 2025	SYSTEM	\$15,309.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 6 on the current Payment Estimate.
	0720	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Material		6	Jun 16, 2025	SYSTEM	(\$30,523.50)	
					6	Jun 16, 2025	SYSTEM	\$30,523.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 7 on the current Payment Estimate.
					7	Jul 1, 2025	SYSTEM	(\$30,523.50)	
					7	Jul 1, 2025	SYSTEM	\$30,523.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 7 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0720 - Total			\$0.00	
					4	May 16, 2025	SYSTEM	(\$631.25)	
					4	May 16, 2025	SYSTEM	\$631.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
	0740	PILE POINT REINFORCEMENT	Material		5	Jun 2, 2025	SYSTEM	(\$631.25)	
					5	Jun 2, 2025	SYSTEM	\$631.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 7 on the current Payment Estimate.
					6	Jun 16, 2025	SYSTEM	(\$1,262.50)	
					6	Jun 16, 2025	SYSTEM	\$1,262.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 8 on the current Payment Estimate.
					7	Jul 1, 2025	SYSTEM	(\$1,262.50)	
					7	Jul 1, 2025	SYSTEM	\$1,262.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 8 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0740 - Total			\$0.00	
	0750	CLASS B CONCRETE (SUBSTRUCTURE)	Material		4	May 16, 2025	SYSTEM	(\$26,210.80)	
					4	May 16, 2025	SYSTEM	\$26,210.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.
					5	Jun 2, 2025	SYSTEM	(\$26,210.80)	
					5	Jun 2, 2025	SYSTEM	\$26,210.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 8 on the current Payment Estimate.



Line Item Adjustments by Estimate

Jul 21, 2026

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3S3162	0750	CLASS B CONCRETE (SUBSTRUCTURE)	Material		6	Jun 16, 2025	SYSTEM	(\$71,515.08)	
					6	Jun 16, 2025	SYSTEM	\$71,515.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.
					7	Jul 1, 2025	SYSTEM	(\$158,155.76)	
					7	Jul 1, 2025	SYSTEM	\$158,155.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.
					8	Jul 16, 2025	SYSTEM	(\$185,060.68)	
					8	Jul 16, 2025	SYSTEM	\$185,060.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.
					9	Aug 4, 2025	SYSTEM	(\$185,060.68)	
					9	Aug 4, 2025	SYSTEM	\$185,060.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0750 - Total			\$0.00	
0760	SLAB ON CONCRETE BEAM	Material		8	Jul 16, 2025	SYSTEM	(\$93,023.00)		
				8	Jul 16, 2025	SYSTEM	\$93,023.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				9	Aug 4, 2025	SYSTEM	(\$279,548.50)		
				9	Aug 4, 2025	SYSTEM	\$279,548.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				10	Aug 18, 2025	SYSTEM	(\$466,074.00)		
				10	Aug 18, 2025	SYSTEM	\$466,074.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				11	Sep 2, 2025	SYSTEM	(\$466,074.00)		
				11	Sep 2, 2025	SYSTEM	\$466,074.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user simst overriding Payment Estimate Exception 14 on the current Payment Estimate.	
				12	Sep 16, 2025	SYSTEM	(\$466,074.00)		
				12	Sep 16, 2025	SYSTEM	\$466,074.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user simst overriding Payment Estimate Exception 14 on the current Payment Estimate.	
				13	Oct 1, 2025	SYSTEM	(\$466,074.00)		
				13	Oct 1, 2025	SYSTEM	\$466,074.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user simst overriding Payment Estimate Exception 15 on the current Payment Estimate.	
				14	Oct 16, 2025	SYSTEM	(\$466,074.00)		
				14	Oct 16, 2025	SYSTEM	\$466,074.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user simst overriding Payment Estimate Exception 23 on the current Payment Estimate.	
				15	Nov 3, 2025	SYSTEM	(\$466,074.00)		
				15	Nov 3, 2025	SYSTEM	\$466,074.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user simst overriding Payment Estimate Exception 24 on the current Payment Estimate.	
				16	Nov 17, 2025	SYSTEM	(\$466,074.00)		
				16	Nov 17, 2025	SYSTEM	\$466,074.00	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Jul 21, 2026

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3S3162	0760	SLAB ON CONCRETE BEAM	Material			2025			Estimate Item Adjustment (0018) due to user simst overriding Payment Estimate Exception 26 on the current Payment Estimate.
					17	Jan 15, 2026	SYSTEM	(\$466,074.00)	
					17	Jan 15, 2026	SYSTEM	\$466,074.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user simst overriding Payment Estimate Exception 22 on the current Payment Estimate.
					18	Jul 16, 2026	SYSTEM	(\$466,074.00)	
					18	Jul 16, 2026	SYSTEM	\$466,074.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0760 - Total			\$0.00	
	0770	CONCRETE CURB (BRIDGE RAIL)	Material		11	Sep 2, 2025	SYSTEM	(\$25,267.25)	
					11	Sep 2, 2025	SYSTEM	\$25,267.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user simst overriding Payment Estimate Exception 16 on the current Payment Estimate.
					12	Sep 16, 2025	SYSTEM	(\$25,267.25)	
					12	Sep 16, 2025	SYSTEM	\$25,267.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user simst overriding Payment Estimate Exception 16 on the current Payment Estimate.
					13	Oct 1, 2025	SYSTEM	(\$25,267.25)	
					13	Oct 1, 2025	SYSTEM	\$25,267.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user simst overriding Payment Estimate Exception 17 on the current Payment Estimate.
					14	Oct 16, 2025	SYSTEM	(\$25,267.25)	
					14	Oct 16, 2025	SYSTEM	\$25,267.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user simst overriding Payment Estimate Exception 25 on the current Payment Estimate.
					15	Nov 3, 2025	SYSTEM	(\$25,267.25)	
					15	Nov 3, 2025	SYSTEM	\$25,267.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user simst overriding Payment Estimate Exception 25 on the current Payment Estimate.
					16	Nov 17, 2025	SYSTEM	(\$25,267.25)	
					16	Nov 17, 2025	SYSTEM	\$25,267.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user simst overriding Payment Estimate Exception 28 on the current Payment Estimate.
					17	Jan 15, 2026	SYSTEM	(\$25,267.25)	
					17	Jan 15, 2026	SYSTEM	\$25,267.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user simst overriding Payment Estimate Exception 24 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0770 - Total			\$0.00	
	0790	REINFORCING STEEL (BRIDGES)	Material		4	May 16, 2025	SYSTEM	(\$43,652.25)	
					4	May 16, 2025	SYSTEM	\$43,652.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.
					5	Jun 2, 2025	SYSTEM	(\$43,652.25)	
					5	Jun 2, 2025	SYSTEM	\$43,652.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.
					6	Jun 16, 2025	SYSTEM	(\$70,923.85)	



Line Item Adjustments by Estimate

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3S3162	0790	REINFORCING STEEL (BRIDGES)	Material		6	Jun 16, 2025	SYSTEM	\$70,923.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 12 on the current Payment Estimate.
					7	Jul 1, 2025	SYSTEM	(\$101,007.00)	
					7	Jul 1, 2025	SYSTEM	\$101,007.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 13 on the current Payment Estimate.
					8	Jul 16, 2025	SYSTEM	(\$101,007.00)	
					8	Jul 16, 2025	SYSTEM	\$101,007.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 15 on the current Payment Estimate.
					9	Aug 4, 2025	SYSTEM	(\$101,007.00)	
					9	Aug 4, 2025	SYSTEM	\$101,007.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 17 on the current Payment Estimate.
					10	Aug 18, 2025	SYSTEM	(\$101,007.00)	
					10	Aug 18, 2025	SYSTEM	\$101,007.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 10 on the current Payment Estimate.
					11	Sep 2, 2025	SYSTEM	(\$101,007.00)	
					11	Sep 2, 2025	SYSTEM	\$101,007.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user simst overriding Payment Estimate Exception 17 on the current Payment Estimate.
					12	Sep 16, 2025	SYSTEM	(\$101,007.00)	
					12	Sep 16, 2025	SYSTEM	\$101,007.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user simst overriding Payment Estimate Exception 17 on the current Payment Estimate.
					13	Oct 1, 2025	SYSTEM	(\$101,007.00)	
					13	Oct 1, 2025	SYSTEM	\$101,007.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user simst overriding Payment Estimate Exception 18 on the current Payment Estimate.
					14	Oct 16, 2025	SYSTEM	(\$101,007.00)	
					14	Oct 16, 2025	SYSTEM	\$101,007.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user simst overriding Payment Estimate Exception 26 on the current Payment Estimate.
					15	Nov 3, 2025	SYSTEM	(\$101,007.00)	
					15	Nov 3, 2025	SYSTEM	\$101,007.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user simst overriding Payment Estimate Exception 28 on the current Payment Estimate.
					16	Nov 17, 2025	SYSTEM	(\$101,007.00)	
					16	Nov 17, 2025	SYSTEM	\$101,007.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user simst overriding Payment Estimate Exception 29 on the current Payment Estimate.
					17	Jan 15, 2026	SYSTEM	(\$101,007.00)	
					17	Jan 15, 2026	SYSTEM	\$101,007.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user simst overriding Payment Estimate Exception 25 on the current Payment Estimate.
					18	Jul 16, 2026	SYSTEM	(\$101,007.00)	
					18	Jul 16, 2026	SYSTEM	\$101,007.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.
- Total								\$0.00	
Material - Total								\$0.00	
0790 - Total								\$0.00	



Line Item Adjustments by Estimate

Jul 21, 2026

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3S3162	0810	VERTICAL DRAIN AT END BENTS	Material		10	Aug 18, 2025	SYSTEM	(\$3,549.00)	
					10	Aug 18, 2025	SYSTEM	\$3,549.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 12 on the current Payment Estimate.
					11	Sep 2, 2025	SYSTEM	(\$3,549.00)	
					11	Sep 2, 2025	SYSTEM	\$3,549.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user simst overriding Payment Estimate Exception 20 on the current Payment Estimate.
					12	Sep 16, 2025	SYSTEM	(\$3,549.00)	
					12	Sep 16, 2025	SYSTEM	\$3,549.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user simst overriding Payment Estimate Exception 20 on the current Payment Estimate.
					13	Oct 1, 2025	SYSTEM	(\$3,549.00)	
					13	Oct 1, 2025	SYSTEM	\$3,549.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user simst overriding Payment Estimate Exception 21 on the current Payment Estimate.
					14	Oct 16, 2025	SYSTEM	(\$3,549.00)	
					14	Oct 16, 2025	SYSTEM	\$3,549.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user simst overriding Payment Estimate Exception 29 on the current Payment Estimate.
					15	Nov 3, 2025	SYSTEM	(\$3,549.00)	
					15	Nov 3, 2025	SYSTEM	\$3,549.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user simst overriding Payment Estimate Exception 29 on the current Payment Estimate.
					16	Nov 17, 2025	SYSTEM	(\$3,549.00)	
					16	Nov 17, 2025	SYSTEM	\$3,549.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user simst overriding Payment Estimate Exception 32 on the current Payment Estimate.
					17	Jan 15, 2026	SYSTEM	(\$3,549.00)	
					17	Jan 15, 2026	SYSTEM	\$3,549.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user simst overriding Payment Estimate Exception 28 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0810 - Total			\$0.00	
					5001	MISC.	Material		16
	16	Nov 17, 2025	SYSTEM	\$6,974.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user simst overriding Payment Estimate Exception 34 on the current Payment Estimate.
	17	Jan 15, 2026	SYSTEM	(\$6,974.00)					
	17	Jan 15, 2026	SYSTEM	\$6,974.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user simst overriding Payment Estimate Exception 29 on the current Payment Estimate.
	- Total			\$0.00					
	Material - Total			\$0.00					
	5001 - Total			\$0.00					
	5002	MISC.	Material		16	Nov 17, 2025	SYSTEM	(\$15,900.00)	
16					Nov 17, 2025	SYSTEM	\$15,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user simst overriding Payment Estimate Exception 23 on the current Payment Estimate.	
17					Jan 15, 2026	SYSTEM	(\$15,900.00)		
17					Jan 15, 2026	SYSTEM	\$15,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user simst overriding Payment	



Line Item Adjustments by Estimate

Jul 21, 2026

Contract ID: 241213-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3S3162	5002	MISC.	Material						Estimate Exception 19 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
	5002 - Total							\$0.00	
J3S3162 - Total								\$2,045.33	
Overall - Total								\$2,045.33	



Contract Adjustments for Contract - 241213-C01

There are no contract adjustments to display for this contract.