

Missouri Department of Transportation Contractor's Pay Estimate Summary

Pay Estimate Created Date: August 4, 2025

Progress Estimate Number 8	_	241213-C02 Widel, Inc.				July 16, 2025 August 1, 2025			ginal Contract A Change Order Arrent Contract A	\$821,458.82 \$6,085.74 \$827,544.56					
Approval Date												Е	By User		
August 4, 2025			Generated	and App	rove	d (and shou	ıld be d	considered	Draft)	at the Project Of	fice Level by		forsyh1		
August 5, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by											sandis1			
August 6, 2025	Reviewed and Approved at the Central Office Controllers Office Level by											ramses1			
Original Complet	ion Date	Current	Completion D	ate	Α	ctual Com	ctual Completion Date % of Current Contract Amo						unt Complete		
September 4,	ember 4, 2025				48.19%										
	Contract Inf	formational D	ates							Milestones					
Date Description		Original Completion Date					on	Date Descrip		Origin Comple	tion	Current Completion	Days Remaining on Milestone		Diary Charge
Acceptance Date								Date		Date			Days		
Awarded Date	January 8,	2025	January 8, 2	2025		Milestone Calendar		September 4, 2025		September 4, 2025		29			
Letting Date	Date December 13, 2024 December 13, 202														
Notice to Proceed Date	February 3	, 2025	February 3,	2025											
Work Began Date	May 19, 20	25	May 19, 202	25											

Contract Total Pay For Estimate No. 8										
		This Estimate	Previous	To Date						
241213-C02										
Total Posted	d Items Pay	\$3,600.00	\$395,216.76	\$398,816.76						
Gross Item	Adjustments	\$0.00	\$19,099.75	\$19,099.75						
Incentive	•	\$0.00	\$0.00	\$0.00						
Disincentive		\$0.00	\$0.00	\$0.00						
Liquidated D	Damage	\$0.00	\$0.00	\$0.00						
Other Contr	act Adjustments	\$0.00	\$0.00	\$0.00						
	•		\$414,316.51	\$417,916.51						
Contract Total Payable This Estim	ate:	\$3,600.00								
Contract Total Payable This Estim	ate:	\$3,600.00								

Items Paid This Estin	mate Period											
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount					
J4S3453	0380	7123610	SLAB DRAIN	EA	\$300.000	12	\$3,600.00					
Project J4S3453 - T	Project J4S3453 - Total											
Overall - Total		\$3,600.00										
Contract Adjustment	contract Adjustments This Estimate											

No Contract Adjustments Exist on Contract Line Item Adjustments This Estimate

No Data Available


Page 1 of 8 Revision 5/29/2025



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

					Co	ontract Project Informa	ition						
Project Number	Federal Proj. Number	Project Description	Route	County		Location of Work							
J4S3453	FAS S304(84)	Bridge replacement	D	CASS	over Coldwater Creek, 0.1 r	mile south of East 319th Str	eet and 0.3 miles north of 323rd Stre						
Totals b	by Job N	umbers											
J4S3453		d Item Pay Item Adjustm		s Item Pay	This Estimate \$3,600.00 \$0.00 \$,500.00	Previous \$395,216.76 \$19,099.75 \$414,316.51	To Date \$398,816.76 \$19,099.75 \$417,916.51						
	Liquid	tive centive lated Damages Contract Adju			\$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00						

Revision 5/29/2025 Page 2 of 8





Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

Revision 5/29/2025 Page 3 of 8



Missouri Department of Transportation Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213- C02	J4S3453	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$4,500.00	\$4,500.00
C02		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.80	\$8,500.00	\$6,800.00
		0001	0030	2031000	CLASS A EXCAVATION	350.00	0.00	350.00	CUYD	0.00	\$13.00	\$0.00
		0001	0040	2036000	COMPACTING EMBANKMENT	PACTING EMBANKMENT 32.00 0.00						\$0.00
		0001	0050	2037075	COMPACTING IN CUT	4.20	0.00	4.20	STA	0.00	\$450.00	\$0.00
		0001	0060	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	1,131.00	0.00	1,131.00	SQYD	0.00	\$13.00	\$0.00
		0001	0070	4059905	MISC.OPTIONAL PAVEMENT	1,131.30	0.00	1,131.30	SQYD	0.00	\$105.00	\$0.00
		0001	0800	6113020	FURNISHING TYPE 2 ROCK BLANKET	457.00	0.00	457.00	CUYD	376.00	\$82.00	\$30,832.00
		0001	0090	6113040	PLACING TYPE 2 ROCK BLANKET	457.00	0.00	457.00	CUYD	376.00	\$20.00	\$7,520.00
		0001	0100	6161005	CONSTRUCTION SIGNS	528.00	113.00	641.00	SQFT	641.00	\$7.00	\$4,487.00
		0001	0110	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$30.00	\$60.00
		0001	0120	6161030	TYPE 3 MOVEABLE BARRICADE	6.00	4.00	10.00	EA	10.00	\$145.00	\$1,450.00
		0001	0130	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	3.00	0.00	3.00	EA	3.00	\$1,600.00	\$4,800.00
		0001	0140	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$65,000.00	\$65,000.00
		0001	0150	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	1.00	0.00	1.00	EA	0.00	\$600.00	\$0.00
		0001	0160	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,018.00	0.00	1,018.00	LF	0.00	\$0.17	\$0.00
		0001	0170	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	803.00	0.00	803.00	LF	0.00	\$0.17	\$0.00
		0001	0180	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$3,500.00	\$0.00
		0001	0190	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$4,000.00	\$0.00
		0001	0200	8061006	ALTERNATE DITCH CHECK	60.00	22.00	82.00	LF	82.00	\$18.00	\$1,476.00
		0001	0210	8061016	SEDIMENT REMOVAL	18.00	0.00	18.00	CUYD	3.00	\$100.00	\$300.00
		0001	0220	8061019	SILT FENCE	1,003.00	0.00	1,003.00	LF	764.00	\$3.25	\$2,483.00
		0001	0230	8061050	TYPE C BERM	268.00	0.00	268.00	LF	65.00	\$30.00	\$1,950.00
		0010	0240	6061060	MGS GUARDRAIL	325.00	0.00	325.00	LF	0.00	\$25.00	\$0.00
		0010	0250	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$3,600.00	\$0.00
		0010	0260	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,250.00	\$0.00
		0070	0270	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	8.00	0.00	8.00	SQFT	8.00	\$515.00	\$4,120.00
		0070	0280	2061000	CLASS 1 EXCAVATION	70.00	0.00	70.00	CUYD	50.00	\$45.00	\$2,250.00
		0070	0290	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$22,500.00	\$22,500.00
		0070	0300	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	109.00	0.00	109.00	SQYD	0.00	\$550.00	\$0.00
		0070	0310	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	170.00	9.00	179.00	LF	179.00	\$130.00	\$23,270.00
		0070	0320	7026000	PRE-BORE FOR PILING	150.00	0.00	150.00	LF	150.00	\$158.00	\$23,700.00
		0070	0330	7027000	PILE POINT REINFORCEMENT	10.00	0.00	10.00	EA	10.00	\$157.00	\$1,570.00
		0070	0340	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	24.80	0.00	24.80	CUYD	24.80	\$1,700.00	\$42,160.00
		0070	0350	7034219A	TYPE D BARRIER	223.00	0.00	223.00	LF	0.00	\$175.00	\$0.00
		0070	0360	7034222	SLAB ON CONCRETE BEAM	274.00	0.00	274.00	SQYD	0.00	\$450.00	\$0.00
		0070	0370	7056052A	39 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	272.00	0.00	272.00	LF	272.00	\$515.00	\$140,080.00
		0070	0380	7123610	SLAB DRAIN	12.00	0.00	12.00	EA	12.00	\$300.00	\$3,600.00
		0070	0390	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0070	0400	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	6.00	\$220.00	\$1,320.00
		0001	5001	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	0.00	686.00	686.00	SQYD	564.00	\$4.59	\$2,588.76
	Project J	1S3453 - To	otal Value	Posted to D	Date as of Report Generated Date							\$398,816.76
241213-C	02 Overal	l - Total Va	lue Poste	d to Date as	of Report Generated Date							\$398,816.76

Revision 5/29/2025 Page 4 of 8



Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4S3453

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.		Units		Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0380	7123610	SLAB DRAIN	7/30/25	8/4/25	1	12.00	EA	A9428				12 Were installed

The information below this line are details for Construction Signs (if applicable).

No Data Available

Revision 6/5/2025 Page 5 of 8



Line Item Adjustments by Estimate

Contract ID: 241213-C02

	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
3	0100	CONSTRUCTION SIGNS	Overrun	Overrun	4	Jun 2, 2025	SYSTEM	(\$791.00)	
					5	Jun 16, 2025	SYSTEM	\$791.00	Unit price based on averaged overrun adjustments for installed quantity on al previous payment estimates. Price Adjustments of ',7.00000 - 7.00000, 'is applied (if non-zero).
				Overrun - T	otal			\$0.00	
			Overrun - To	tal				\$0.00	
	0100 -	Total						\$0.00	
	0120	TYPE 3 MOVEABLE BARRICADE	Overrun	Overrun	4	Jun 2, 2025	SYSTEM	(\$580.00)	
		B) WWW.BE			5	Jun 16, 2025	SYSTEM	\$580.00	Unit price based on averaged overrun adjustments for installed quantity on al previous payment estimates. Price Adjustments of ',145.00000 - 145.00000, 'applied (if non-zero).
				Overrun - T	errun - Total				
			Overrun - To	tal				\$0.00	
	0120 -	Total						\$0.00	
	0200	ALTERNATE DITCH CHECK	Overrun	Overrun	4	Jun 2, 2025	SYSTEM	(\$396.00)	
					5	Jun 16, 2025	SYSTEM	\$396.00	Unit price based on averaged overrun adjustments for installed quantity on a previous payment estimates. Price Adjustments of ',18.00000 - 18.00000, 'is applied (if non-zero).
				Overrun - T	otal			\$0.00	
			Overrun - To	tal				\$0.00	
	0200 -	Total						\$0.00	
	0240	MGS GUARDRAIL	Construction Stockpile STMI		2	Mar 3, 2025	SYSTEM	\$4,099.75	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$4,099.75	
			Construction	Stockpile S	ΓMI - Total			\$4,099.75	
	0240 -	Total						\$4,099.75	
	0250	MGS BRIDGE APP. TRANS SEC (REG/NO	Construction Stockpile STMI		2	Mar 3, 2025	SYSTEM	\$8,240.00	Payment Estimate Item Adjustment generated Stockpile Transaction
		CURB)	O a mademus di au	- Total	FRAIL TOACH			\$8,240.00	
	0250	Tatal	Construction	Stockpile S	i wii - Totai			\$8,240.00	
	0250 -		0	A Nove CVOTEM				\$8,240.00	December 5 of the state through the state of the state of Chapter 15 of Tanana street
	0260	TYPE A CRASHWORTHY END TERMINAL	Construction Stockpile STMI	- Total	2	Mar 3, 2025	SYSTEM	\$6,760.00 \$6,760.00	Payment Estimate Item Adjustment generated Stockpile Transaction
		(MASH)	Construction	Stockpile S	FML Total			\$6,760.00	
	0260 -	Total	Construction	1 Stockpile 3	i wii - i Ota				
		GALVANIZED STRUCTURAL	Overrun	Overrun	6	Jul 1,	SYSTEM	\$6,760.00 (\$1,170.00)	
		STEEL PILES (12 IN			7	2025 Jul 15, 2025	SYSTEM	\$1,170.00	Unit price based on averaged overrun adjustments for installed quantity on a previous payment estimates. Price Adjustments of ',130.00000 - 130.00000,
									applied (if non-zero).
				Overrun - T	otal			\$0.00	
			Overrun - To	tal				\$0.00	
	0310 -	Total						\$0.00	
	0370	39 IN., PRESTRESSED CONC SPREAD	Construction Stockpile		7	Jul 15, 2025	SYSTEM	(\$98,403.44)	Payment Estimate Item Adjustment generated Stockpile Transaction
		BOX BM		- Total				(\$98,403.44)	
			Construction	Stockpile - 1	Total			(\$98,403.44)	
			Construction Stockpile STMI		3 May 16 2025		SYSTEM	\$98,403.44	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$98,403.44	
			Construction	Stockpile S	ΓΜΙ - Total			\$98,403.44	
_	0370 -	Total						\$0.00	
	Total							\$19,099.75	



Line Item Adjustments by Estimate

Aug 7, 2025

Contract ID: 241213-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
Overall -	Total					\$19,099.75			

MoDOT

Contract Adjustments for Contract - 241213-C02

There are no contract adjustments to display for this contract.

Revision 5/29/2025 Page 8 of 8