



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on March 5, 2026

**Pay Estimate Created Date: March 3, 2026**

<b>Progress Estimate Number</b> 20	<b>Contract ID</b> 241213-D02	<b>Prime Contractor</b> S & A Equipment & Builders, LLC	<b>Pay Period Start</b> February 16, 2026	<b>Pay Period End</b> March 1, 2026	<b>Original Contract Amount</b> \$1,467,994.56	<b>Net Change Order Amount</b> (\$11,977.65)	<b>Current Contract Amount</b> \$1,456,016.91
---------------------------------------	----------------------------------	--	--	--	---	---	--

Approval Date	By User
March 3, 2026	hopkim1
March 3, 2026	hopkim1
March 4, 2026	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025		98.24%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 8, 2025	January 8, 2025	
Letting Date	December 13, 2024	December 13, 2024	
Notice to Proceed Date	February 10, 2025	February 10, 2025	
Work Began Date	June 10, 2025	June 10, 2025	

Contract Total Pay For Estimate No. 20			
	This Estimate	Previous	To Date
241213-D02			
Total Posted Items Pay	\$36,712.31	\$1,393,682.76	\$1,430,395.07
Gross Item Adjustments	\$5,123.11	(\$176,019.02)	(\$170,895.91)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	(\$21,000.00)	(\$21,000.00)
Other Contract Adjustments	\$0.00	(\$50,400.00)	(\$50,400.00)
<b>Contract Total Payable This Estimate:</b>	<b>\$41,835.42</b>	<b>\$1,146,263.74</b>	<b>\$1,188,099.16</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JCD0113	0140	6083006	6 IN. CONCRETE MEDIAN STRIP	SQYD	\$61.790	230	\$14,211.70
	0160	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	CUYD	\$66.260	137	\$9,077.62
	0170	6096041	PLACING TYPE 1 ROCK DITCH LINER	CUYD	\$32.260	137	\$4,419.62
	0260	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	LF	\$36.810	30	\$1,104.30
	0270	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	LF	\$36.810	18	\$662.58
	0280	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	EA	\$26.290	4	\$105.16
	0300	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$1.580	559	\$883.22
	0310	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$1.580	549	\$867.42
	0330	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	SQYD	\$6.550	531	\$3,478.05
	0410	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	EA	\$951.320	2	\$1,902.64
<b>Project JCD0113 - Total</b>							<b>\$36,712.31</b>
<b>Overall - Total</b>							<b>\$36,712.31</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCD0113	0030	EMBANKMENT IN PLACE	Material			-2,098	\$46.15	(\$96,822.70)
	0030	EMBANKMENT IN PLACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hopkim1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	2,098	\$46.15	\$96,822.70



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on March 5, 2026

**Pay Estimate Created Date: March 3, 2026**

<b>Progress Estimate Number</b> 20	<b>Contract ID</b> 241213-D02	<b>Prime Contractor</b> S & A Equipment & Builders, LLC	<b>Pay Period Start</b> February 16, 2026	<b>Pay Period End</b> March 1, 2026	<b>Original Contract Amount</b> \$1,467,994.56	<b>Net Change Order Amount</b> (\$11,977.65)	<b>Current Contract Amount</b> \$1,456,016.91
---------------------------------------	----------------------------------	--	--	--	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCD0113	0040	COMPACTING EMBANKMENT	Material			-647	\$5.38	(\$3,480.86)
	0040	COMPACTING EMBANKMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hopkim1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	647	\$5.38	\$3,480.86
	0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			-398.05200	\$9.63	(\$3,833.24)
	0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hopkim1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	398.05200	\$9.63	\$3,833.24
	0130	MISC.	Material			-603.20000	\$83.36	(\$50,282.75)
	0130	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hopkim1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	603.20000	\$83.36	\$50,282.75
	0140	6 IN. CONCRETE MEDIAN STRIP	Material			-595	\$61.79	(\$36,765.05)
	0140	6 IN. CONCRETE MEDIAN STRIP	MaterialCredit			365	\$61.79	\$22,553.35
	0150	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material			-245	\$48.23	(\$11,816.35)
	0150	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	MaterialCredit			245	\$48.23	\$11,816.35
	0230	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material			-250	\$61.89	(\$15,472.50)
	0230	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hopkim1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	250	\$61.89	\$15,472.50
	0260	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material			-150	\$36.81	(\$5,521.50)
	0260	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	MaterialCredit			120	\$36.81	\$4,417.20
	0270	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	Material			-90	\$36.81	(\$3,312.90)
	0270	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	MaterialCredit			72	\$36.81	\$2,650.32
	0280	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	Material			-40	\$26.29	(\$1,051.60)
	0280	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN	MaterialCredit			36	\$26.29	\$946.44



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on March 5, 2026

**Pay Estimate Created Date: March 3, 2026**

<b>Progress Estimate Number</b> 20	<b>Contract ID</b> 241213-D02	<b>Prime Contractor</b> S & A Equipment & Builders, LLC	<b>Pay Period Start</b> February 16, 2026	<b>Pay Period End</b> March 1, 2026	<b>Original Contract Amount</b> \$1,467,994.56	<b>Net Change Order Amount</b> (\$11,977.65)	<b>Current Contract Amount</b> \$1,456,016.91
---------------------------------------	----------------------------------	--	--	--	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCD0113		WHITE, YIELD LINE TRIANGLES						
	0290	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	Material			-72	\$29.45	(\$2,120.40)
	0290	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	MaterialCredit			72	\$29.45	\$2,120.40
	0300	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-2,795	\$1.58	(\$4,416.10)
	0300	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit			2,236	\$1.58	\$3,532.88
	0310	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-2,745	\$1.58	(\$4,337.10)
	0310	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit			2,196	\$1.58	\$3,469.68
	0330	PERMANENT EROSION CONTROL GEOTEXTILE	Material			-531	\$6.55	(\$3,478.05)
	0350	12 IN. PIPE GROUP B	Material			-43	\$60.56	(\$2,604.08)
	0350	12 IN. PIPE GROUP B	MaterialCredit			43	\$60.56	\$2,604.08
	0360	15 IN. PIPE GROUP B	Material			-73	\$50.39	(\$3,678.47)
	0360	15 IN. PIPE GROUP B	MaterialCredit			73	\$50.39	\$3,678.47
	0390	12 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material			-2	\$810.86	(\$1,621.72)
	0390	12 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	MaterialCredit			2	\$810.86	\$1,621.72
	0400	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material			-2	\$868.70	(\$1,737.40)
	0400	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	MaterialCredit			2	\$868.70	\$1,737.40
	0410	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material			-4	\$951.32	(\$3,805.28)
	0410	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	MaterialCredit			2	\$951.32	\$1,902.64
	0420	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material			-2	\$975.74	(\$1,951.48)
	0420	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	MaterialCredit			2	\$975.74	\$1,951.48
	0460	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	MaterialCredit			7	\$2,985.87	\$20,901.09
	0470	BRACKET ARM, 6 FT. OR 1.8 M	MaterialCredit			7	\$617.37	\$4,321.59
	0480	LUMINAIRE, LED-A	Material			-7	\$373.37	(\$2,613.59)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on March 5, 2026

**Pay Estimate Created Date: March 3, 2026**

<b>Progress Estimate Number</b> 20	<b>Contract ID</b> 241213-D02	<b>Prime Contractor</b> S & A Equipment & Builders, LLC	<b>Pay Period Start</b> February 16, 2026	<b>Pay Period End</b> March 1, 2026	<b>Original Contract Amount</b> \$1,467,994.56	<b>Net Change Order Amount</b> (\$11,977.65)	<b>Current Contract Amount</b> \$1,456,016.91
---------------------------------------	----------------------------------	--	--	--	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCD0113	0480	LUMINAIRE, LED-A	MaterialCredit			7	\$373.37	\$2,613.59
	0490	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	Material			-1	\$10,306.99	(\$10,306.99)
	0490	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	MaterialCredit			1	\$10,306.99	\$10,306.99
	0500	CONDUIT, 2 IN. RIGID, IN TRENCH	MaterialCredit			16	\$16.83	\$269.28
	0520	CONDUIT, 3 IN. RIGID, PUSHED	MaterialCredit			123	\$23.14	\$2,846.22
	0550	CABLE, 2 AWG 1 CONDUCTOR	Material			-80	\$5.05	(\$404.00)
	0550	CABLE, 2 AWG 1 CONDUCTOR	MaterialCredit			80	\$5.05	\$404.00
	0560	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	Material			-510	\$1.05	(\$535.50)
	0560	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	MaterialCredit			510	\$1.05	\$535.50
	0570	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	Material			-1,560	\$4.00	(\$6,240.00)
	0570	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	MaterialCredit			1,560	\$4.00	\$6,240.00
	0590	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	Material			-1	\$10,306.99	(\$10,306.99)
	0590	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	MaterialCredit			1	\$10,306.99	\$10,306.99
	0600	TEMPORARY TRAFFIC SIGNALS AND LIGHTING	Material			-1	\$126,208.04	(\$126,208.04)
	0600	TEMPORARY TRAFFIC SIGNALS AND LIGHTING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user hopkim1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	1	\$126,208.04	\$126,208.04
	0620	STRUCTURAL STEEL POSTS	Material			-1,330	\$5.54	(\$7,368.20)
	0620	STRUCTURAL STEEL POSTS	MaterialCredit			1,330	\$5.54	\$7,368.20
	0630	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material			-37	\$319.63	(\$11,826.31)
	0630	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	MaterialCredit			37	\$319.63	\$11,826.31
	0640	36 IN. SURFACE-MOUNT DELINEATOR POST	Material			-20	\$112.49	(\$2,249.80)
	0640	36 IN. SURFACE-MOUNT DELINEATOR POST	MaterialCredit			20	\$112.49	\$2,249.80
	0650	2.5 IN. PSST POST - 12 GA.	Material			-528	\$12.69	(\$6,700.32)
	0650	2.5 IN. PSST POST - 12 GA.	MaterialCredit			528	\$12.69	\$6,700.32



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on March 5, 2026

**Pay Estimate Created Date: March 3, 2026**

<b>Progress Estimate Number</b>	<b>Contract ID</b>	241213-D02	<b>Pay Period Start</b>	February 16, 2026	<b>Original Contract Amount</b>	\$1,467,994.56
<b>20</b>	<b>Prime Contractor</b>	S & A Equipment & Builders, LLC	<b>Pay Period End</b>	March 1, 2026	<b>Net Change Order Amount</b>	(\$11,977.65)
					<b>Current Contract Amount</b>	\$1,456,016.91

  

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCD0113	0660	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	Material			-40	\$315.69	(\$12,627.60)
	0660	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	MaterialCredit			40	\$315.69	\$12,627.60
	0670	SH-FLAT SHEET	Material			-279	\$22.18	(\$6,188.22)
	0670	SH-FLAT SHEET	MaterialCredit			279	\$22.18	\$6,188.22
	0680	ST-STRUCTURAL	Material			-124	\$34.78	(\$4,312.72)
	0680	ST-STRUCTURAL	MaterialCredit			124	\$34.78	\$4,312.72
	0690	SHF-FLAT SHEET FLUORESCENT	Material			-88	\$28.63	(\$2,519.44)
	0690	SHF-FLAT SHEET FLUORESCENT	MaterialCredit			88	\$28.63	\$2,519.44
<b>Total</b>								<b>\$5,123.11</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on March 5, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JCD0113	FAS-S403(028)	Roundabout	87	MONITEAU	at Route C near High Point

**Totals by Job Numbers**

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
JCD0113			
	<b>Posted Item Pay</b>	\$36,712.31	\$1,393,682.76
	<b>Gross Item Adjustments</b>	\$5,123.11	(\$176,019.02)
	<b>Gross Item Pay</b>	<b>\$41,835.42</b>	<b>\$1,217,663.74</b>
	<b>Incentive</b>	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	(\$21,000.00)
	<b>Other Contract Adjustments</b>	\$0.00	(\$50,400.00)



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on March 5, 2026

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 7320012A, Project Item Line Number 0390, Material Set 12 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	Need certification or shipper's form for FES from manufacturer so that free form test can be entered in by MoDOT and material can be accepted.	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 2035500, Project Item Line Number 0030, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Need QA test entered. Passing results obtained in the field.	HOPKIM1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 2036000, Project Item Line Number 0040, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Need QA test entered. Passing results obtained in the field.	HOPKIM1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 3040506, Project Item Line Number 0080, Material Set 304050696, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Passing QC/QA results obtained. Missing 1 QC test, need test entry from QC (contractor)	HOPKIM1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 5029905, Project Item Line Number 0130, Material Set 502990596, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	White cure used; system looking for clear. Working with Materials to resolve	HOPKIM1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 6083006, Project Item Line Number 0140, Material Set 608300696, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Need QC (contractor) tests satisfied through PAL form for cure used on median strip	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 6092011, Project Item Line Number 0150, Material Set 609201196, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Need QC (contractor) tests satisfied through PAL form for cure used on integral curb	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 6173600D, Project Item Line Number 0230, Material Set 6173600D96, Material 0617TCRCTF - Type F Concrete Traffic Barrier, Acceptance Action Generic 0617TCRCTF is insufficient.	Certs on file. Need test entry from MoDOT inspector	HOPKIM1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 6200015, Project Item Line Number 0260, Material Set 620001596, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Need certs for thermo plastic from prime contractor's striping subcontractor	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 6200018, Project Item Line Number 0270, Material Set 620001896, Material 1048PMPFYL - Preformed Thermoplastic Marking Tape YL, Acceptance Action Generic 1048PMPFYL is insufficient.	Need certs for thermo plastic from prime contractor's striping subcontractor	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 6200042, Project Item Line Number 0280, Material Set 620004296, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Need certs for thermo plastic from prime contractor's striping subcontractor	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 6205309, Project Item Line Number 0290, Material Set 620530996, Material 1048PMRPTWH - Marking Tape Removable White, Acceptance Action Generic 1048PMRPTWH is insufficient.	Need certs for thermo plastic from prime contractor's striping subcontractor	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 6206000C, Project Item Line Number 0300, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Need beads/paint reported by Materials Division and nighttime visual test performed in field. Beads and Paint information needs to be sent MoDOT Central Lab	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 6206000C, Project Item Line Number 0300, Material Set 6206000C96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Need beads/paint reported by Materials Division and nighttime visual test performed in field. Beads and Paint information needs to be sent MoDOT Central Lab	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 6206001C, Project Item Line Number 0310, Material Set 6206001C96, Material 1048PMTRHBWBWL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBWL is insufficient.	Need beads/paint reported by Materials Division and nighttime visual test performed in field. Beads and Paint information needs to be sent MoDOT Central Lab	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 6206001C, Project Item Line Number 0310, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Need beads/paint reported by Materials Division and nighttime visual test performed in field. Beads and Paint information needs to be sent MoDOT Central Lab	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 6240103A, Project Item Line Number 0330, Material Set 6240103A96, Material 1011GXT3 - Geotextile Fabric for ErosionControl(T3), Acceptance Action Generic 1011GXT3 is insufficient.	Certification for fabric material is needed.	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 7250312A, Project Item Line Number 0350, Material Set 7250312A96, Material 1020CPCSAC0012 - CulvPipe Al Ctd Corrug Stl 12" 300mm, Acceptance Action Generic 1020CPCSAC0012 is insufficient.	Need QC pipe performance test (camera test) and cert. or shipper's form from manufacturer	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 7250315A, Project Item Line Number 0360, Material Set 7250315A96, Material 1020CPCSAC0015 - CulvPipe Al Ctd Corrug Stl 15" 375mm, Acceptance Action Generic 1020CPCSAC0015 is insufficient.	Need QC pipe performance test (camera test) and cert. or shipper's form from manufacturer	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 7320015A, Project Item Line Number 0400, Material Set 7320015A96, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	Need cert. or shipper's form for FES sent from prime contractor to inspector	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 7320018A, Project Item Line Number 0410, Material Set 7320018A96, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	Need cert. or shipper's form for FES sent from prime contractor to inspector	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 7320024A, Project Item Line Number 0420, Material Set 7320024A96, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	Need cert. or shipper's form for FES sent from prime contractor to inspector	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 9011311, Project Item Line Number 0480, Material Set 9011311, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	Need cert. from contractor	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 9012230, Project Item Line	Need cert. from contractor	HOPKIM1	Acknowledged



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on March 5, 2026

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Number 0490, Material Set 901223096, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.			
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 9017002, Project Item Line Number 0550, Material Set 901700296, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	Need cert. from contractor	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 9017110, Project Item Line Number 0560, Material Set 901711096, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	Need cert. from contractor	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 9017407, Project Item Line Number 0570, Material Set 901740796, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	Need cert. from contractor	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 9018612, Project Item Line Number 0590, Material Set 901861296, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	Need cert. from contractor	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 9029401, Project Item Line Number 0600, Material Set 902940196, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Materials to change to visual test	HOPKIM1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 9031210, Project Item Line Number 0620, Material Set 903121096, Material 0903HSPSSS - Structural Steel Post for Highway Signin, Acceptance Action Generic 0903HSPSSS is insufficient.	Need cert. from contractor	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 9031241, Project Item Line Number 0630, Material Set 903124196, Material 0903HSBA - Breakaway Assembly for Highway Signing, Acceptance Action Generic 0903HSBA is insufficient.	Need cert. from contractor	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 9031242, Project Item Line Number 0640, Material Set 903124296, Material 0903HSDL - Delineator Assembly, Acceptance Action Generic 0903HSDL is insufficient.	Need cert. from contractor	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 9031280, Project Item Line Number 0650, Material Set 903128096, Material 0903HSPSST - Perforated Square Steel Post (PSST) for Highway Signing, Acceptance Action Generic 0903HSPSST is insufficient.	Need cert. from contractor	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 9031280, Project Item Line Number 0650, Material Set 903128096, Material 0903HSTS - OBSOLETE (DO NOT USE for 2025 or later contracts) Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	Need cert. from contractor	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 9031285, Project Item Line Number 0660, Material Set 9031285, Material 0903HSPSST - Perforated Square Steel Post (PSST) for Highway Signing, Acceptance Action Generic 0903HSPSST is insufficient.	Need cert. from contractor	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 9035004A, Project Item Line Number 0670, Material Set 9035004A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Permanent signing materials need to be reported to MoDOT Central Office by prime contractor or subcontractor that performed the work	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 9035011A, Project Item Line Number 0680, Material Set 9035011A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Permanent signing materials need to be reported to MoDOT Central Office by prime contractor or subcontractor that performed the work	HOPKIM1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JCD0113, Item 9035069A, Project Item Line Number 0690, Material Set 9035069A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Permanent signing materials need to be reported to MoDOT Central Office by prime contractor or subcontractor that performed the work	HOPKIM1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 5, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-D02	JCD0113	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$60,962.41	\$60,962.41
		0001	0020	2031000	CLASS A EXCAVATION	1,006.00	36.00	1,042.00	CUYD	1,042.00	\$10.53	\$10,972.26
		0001	0030	2035500	EMBANKMENT IN PLACE	2,453.00	-355.00	2,098.00	CUYD	2,098.00	\$46.15	\$96,822.70
		0001	0040	2036000	COMPACTING EMBANKMENT	860.00	-213.00	647.00	CUYD	647.00	\$5.38	\$3,480.86
		0001	0050	2063000	CLASS 3 EXCAVATION	103.00	0.00	103.00	CUYD	103.00	\$9.24	\$951.72
		0001	0060	2079900	MISC.MOD. LINEAR GRADING, CLASS 2	10.80	0.00	10.80	STA	10.80	\$872.77	\$9,425.92
		0001	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	460.00	0.00	460.00	SQYD	460.00	\$8.61	\$3,960.60
		0001	0080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	6,575.00	359.00	6,934.00	SQYD	6,934.00	\$9.63	\$66,774.42
		0001	0090	3107002	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	98.00	0.00	98.00	TONS	0.00	\$32.72	\$0.00
		0001	0100	4019905	MISC.OPTIONAL PAVEMENT	261.00	0.00	261.00	SQYD	261.00	\$76.25	\$19,901.25
		0001	0110	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	720.70	0.00	720.70	SQYD	720.70	\$81.46	\$58,708.22
		0001	0120	5021332	CONCRETE PAVEMENT (8 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	5,709.70	0.00	5,709.70	SQYD	5,709.70	\$78.49	\$448,154.35
		0001	0130	5029905	MISC.TRUCK APRON PAVEMENT	603.20	0.00	603.20	SQYD	603.20	\$83.36	\$50,282.75
		0001	0140	6083006	6 IN. CONCRETE MEDIAN STRIP	602.00	-7.00	595.00	SQYD	595.00	\$61.79	\$36,765.05
		0001	0150	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	245.00	0.00	245.00	LF	245.00	\$48.23	\$11,816.35
		0001	0160	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	137.00	0.00	137.00	CUYD	137.00	\$66.26	\$9,077.62
		0001	0170	6096041	PLACING TYPE 1 ROCK DITCH LINER	137.00	0.00	137.00	CUYD	137.00	\$32.26	\$4,419.62
		0001	0180	6161005	CONSTRUCTION SIGNS	668.00	192.00	860.00	SQFT	791.00	\$10.52	\$8,321.32
		0001	0190	6161025	CHANNELIZER (TRIM-LINE)	130.00	0.00	130.00	EA	100.00	\$21.03	\$2,103.00
		0001	0200	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	0.00	\$1,051.73	\$0.00
		0001	0210	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	8.00	0.00	8.00	EA	4.00	\$3,365.55	\$13,462.20
		0001	0220	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	8.00	\$1,262.08	\$10,096.64
		0001	0230	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	250.00	0.00	250.00	LF	250.00	\$61.89	\$15,472.50
		0001	0240	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$111,889.98	\$111,889.98
		0001	0250	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0260	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	150.00	0.00	150.00	LF	150.00	\$36.81	\$5,521.50
		0001	0270	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	90.00	0.00	90.00	LF	90.00	\$36.81	\$3,312.90
		0001	0280	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	40.00	0.00	40.00	EA	40.00	\$26.29	\$1,051.60
		0001	0290	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	72.00	0.00	72.00	LF	72.00	\$29.45	\$2,120.40
		0001	0300	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,755.00	40.00	2,795.00	LF	2,795.00	\$1.58	\$4,416.10
		0001	0310	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,704.00	41.00	2,745.00	LF	2,745.00	\$1.58	\$4,337.10
		0001	0320	6209902	MISC.TRANSVERSE RUMBLE	4.00	0.00	4.00	EA	4.00	\$4,837.97	\$19,351.88
		0001	0330	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	531.00	0.00	531.00	SQYD	531.00	\$6.55	\$3,478.05
		0001	0340	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$26,293.34	\$26,293.34
		0001	0350	7250312A	12 IN. PIPE GROUP B	43.00	0.00	43.00	LF	43.00	\$60.56	\$2,604.08
		0001	0360	7250315A	15 IN. PIPE GROUP B	73.00	0.00	73.00	LF	73.00	\$50.39	\$3,678.47
		0001	0370	7250318A	18 IN. PIPE GROUP B	154.00	0.00	154.00	LF	154.00	\$31.31	\$4,821.74
		0001	0380	7250324A	24 IN. PIPE GROUP B	86.00	0.00	86.00	LF	86.00	\$56.65	\$4,871.90
		0001	0390	7320012A	12 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$810.86	\$1,621.72
		0001	0400	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$868.70	\$1,737.40
		0001	0410	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	4.00	0.00	4.00	EA	4.00	\$951.32	\$3,805.28
		0001	0420	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$975.74	\$1,951.48
		0001	0430	8059901	MISC.SEEDING AND MULCHING	1.00	0.00	1.00	LS	0.80	\$3,523.31	\$2,818.65
		0001	0440	8061006	ALTERNATE DITCH CHECK	380.00	0.00	380.00	LF	67.00	\$9.47	\$634.49
		0001	0450	8061016	SEDIMENT REMOVAL	10.00	0.00	10.00	CUYD	0.00	\$47.58	\$0.00
		0020	0460	9011030	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	7.00	0.00	7.00	EA	7.00	\$2,985.87	\$20,901.09
		0020	0470	9011106	BRACKET ARM, 6 FT. OR 1.8 M	7.00	0.00	7.00	EA	7.00	\$617.37	\$4,321.59
		0020	0480	9011311	LUMINAIRE, LED-A	7.00	0.00	7.00	EA	7.00	\$373.37	\$2,613.59
		0020	0490	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	1.00	0.00	1.00	EA	1.00	\$10,306.99	\$10,306.99
		0020	0500	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	16.00	0.00	16.00	LF	16.00	\$16.83	\$269.28



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 5, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-D02	JCD0113	0020	0510	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	54.00	0.00	54.00	LF	54.00	\$18.93	\$1,022.22
		0020	0520	9014003	CONDUIT, 3 IN. RIGID, PUSHED	123.00	0.00	123.00	LF	123.00	\$23.14	\$2,846.22
		0020	0530	9015010	TRENCHING TYPE I	1,136.00	0.00	1,136.00	LF	1,136.00	\$8.41	\$9,553.76
		0020	0540	9016110	PULL BOX, PREFORMED CLASS 1	4.00	0.00	4.00	EA	4.00	\$1,787.95	\$7,151.80
		0020	0550	9017002	CABLE, 2 AWG 1 CONDUCTOR	80.00	0.00	80.00	LF	80.00	\$5.05	\$404.00
		0020	0560	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	510.00	0.00	510.00	LF	510.00	\$1.05	\$535.50
		0020	0570	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	1,560.00	0.00	1,560.00	LF	1,560.00	\$4.00	\$6,240.00
		0020	0580	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	7.00	0.00	7.00	EA	7.00	\$1,594.43	\$11,161.01
		0020	0590	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	1.00	0.00	1.00	EA	1.00	\$10,306.99	\$10,306.99
		0030	0600	9029401	TEMPORARY TRAFFIC SIGNALS AND LIGHTING	1.00	0.00	1.00	LS	1.00	\$126,208.04	\$126,208.04
		0040	0610	9031010	CONCRETE FOOTINGS, EMBEDDED	4.80	0.00	4.80	CUYD	4.80	\$2,189.70	\$10,510.56
		0040	0620	9031210	STRUCTURAL STEEL POSTS	1,330.00	0.00	1,330.00	LB	1,330.00	\$5.54	\$7,368.20
		0040	0630	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	37.00	0.00	37.00	EA	37.00	\$319.63	\$11,826.31
		0040	0640	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	20.00	0.00	20.00	EA	20.00	\$112.49	\$2,249.80
		0040	0650	9031280	2.5 IN. PSST POST - 12 GA.	528.00	0.00	528.00	LF	528.00	\$12.69	\$6,700.32
		0040	0660	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	40.00	0.00	40.00	EA	40.00	\$315.69	\$12,627.60
		0040	0670	9035004A	SH-FLAT SHEET	279.00	0.00	279.00	SQFT	279.00	\$22.18	\$6,188.22
		0040	0680	9035011A	ST-STRUCTURAL	124.00	0.00	124.00	SQFT	124.00	\$34.78	\$4,312.72
		0040	0690	9035069A	SHF-FLAT SHEET FLUORESCENT	88.00	0.00	88.00	SQFT	88.00	\$28.63	\$2,519.44
		<b>Project JCD0113 - Total Value Posted to Date as of Report Generated Date</b>										
<b>241213-D02 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$1,430,395.07</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 5, 2026

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: JCD0113

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0140	6083006	6 IN. CONCRETE MEDIAN STRIP	2/17/26	3/3/26	1	230.00	SQYD	East of roundabout on Rt C					
0160	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	2/17/26	3/3/26	1	137.00	CUYD	Center of Roundabout Circle					
0170	6096041	PLACING TYPE 1 ROCK DITCH LINER	2/17/26	3/3/26	1	137.00	CUYD	Center circle of roundabout					
0260	6200015	PREF THERMO PVMT MARK, 24 IN WHIT	2/27/26	3/3/26	1	30.00	LF	Paying the final 20% based on a nighttime visual inspection.					
0270	6200018	PREF THERMO PVMT MARK, 24 IN YELLOW	2/27/26	3/3/26	1	18.00	LF	Paying the final 20% based on a nighttime visual inspection.					
0280	6200042	PREF THERMO PVMT MARK, YIELD TRIAN	2/27/26	3/3/26	1	4.00	EA	Paying the final 20% based on a nighttime visual inspection.					
0300	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	2/27/26	3/3/26	1	559.00	LF	Placed according to plan.					Paying final 20% after nighttime visual inspection.
0310	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	2/27/26	3/3/26	1	549.00	LF	Placed according to plan.					Paying final 20% after nighttime visual inspection.
0330	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	2/17/26	3/3/26	1	531.00	SQYD	Center of Roundabout Circle					
0410	7320018A	18 IN. GROUP B FLARED END SEC	2/17/26	3/3/26	1	2.00	EA	Rt 87 Drainage Pipe	2+35				

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



### Line Item Adjustments by Estimate

Contract ID: 241213-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JCD0113	0020	CLASS A EXCAVATION	Price FUEL		11	Oct 15, 2025	SYSTEM	\$4.74	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					13	Nov 17, 2025	SYSTEM	\$18.40	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					14	Dec 2, 2025	SYSTEM	\$26.10	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					<b>- Total</b>					<b>\$49.24</b>	
					<b>Price FUEL - Total</b>					<b>\$49.24</b>	
	<b>0020 - Total</b>						<b>\$49.24</b>				
JCD0113	0030	EMBANKMENT IN PLACE	Material		7	Aug 18, 2025	SYSTEM	(\$49,795.85)			
					7	Aug 18, 2025	SYSTEM	\$49,795.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					8	Sep 2, 2025	SYSTEM	(\$49,795.85)			
					8	Sep 2, 2025	SYSTEM	\$49,795.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user lafava1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					9	Sep 16, 2025	SYSTEM	(\$49,795.85)			
					9	Sep 16, 2025	SYSTEM	\$49,795.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user lafava1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					10	Oct 1, 2025	SYSTEM	(\$96,822.70)			
					10	Oct 1, 2025	SYSTEM	\$96,822.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					11	Oct 15, 2025	SYSTEM	(\$96,822.70)			
					11	Oct 15, 2025	SYSTEM	\$96,822.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					12	Nov 3, 2025	SYSTEM	(\$96,822.70)			
					12	Nov 3, 2025	SYSTEM	\$96,822.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user lafava1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					13	Nov 17, 2025	SYSTEM	(\$96,822.70)			
					13	Nov 17, 2025	SYSTEM	\$96,822.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					14	Dec 2, 2025	SYSTEM	(\$96,822.70)			
					14	Dec 2, 2025	SYSTEM	\$96,822.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					15	Dec 16, 2025	SYSTEM	(\$96,822.70)			
					15	Dec 16, 2025	SYSTEM	\$96,822.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
	16	Jan 2, 2026	SYSTEM	(\$96,822.70)							
	16	Jan 2, 2026	SYSTEM	\$96,822.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
	17	Jan 16, 2026	SYSTEM	(\$96,822.70)							
	17	Jan 16, 2026	SYSTEM	\$96,822.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
	18	Feb 2, 2026	SYSTEM	(\$96,822.70)							



## Line Item Adjustments by Estimate

Contract ID: 241213-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JCD0113	0030	EMBANKMENT IN PLACE	Material		18	Feb 2, 2026	SYSTEM	\$96,822.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					19	Feb 17, 2026	SYSTEM	(\$96,822.70)						
					19	Feb 17, 2026	SYSTEM	\$96,822.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user rothos1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					20	Mar 3, 2026	SYSTEM	(\$96,822.70)						
					20	Mar 3, 2026	SYSTEM	\$96,822.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hopkim1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
									<b>- Total</b>			<b>\$0.00</b>		
									<b>Material - Total</b>			<b>\$0.00</b>		
									7	Aug 18, 2025	SYSTEM	\$102.34	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
										Oct 1, 2025	SYSTEM	\$71.69	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
									<b>- Total</b>			<b>\$174.03</b>		
									<b>Price FUEL - Total</b>			<b>\$174.03</b>		
					<b>0030 - Total</b>								<b>\$174.03</b>	
					0040	0040	COMPACTING EMBANKMENT	Material		7	Aug 18, 2025	SYSTEM	(\$333.56)	
										7	Aug 18, 2025	SYSTEM	\$333.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										8	Sep 2, 2025	SYSTEM	(\$333.56)	
										8	Sep 2, 2025	SYSTEM	\$333.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										9	Sep 16, 2025	SYSTEM	(\$333.56)	
										9	Sep 16, 2025	SYSTEM	\$333.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										10	Oct 1, 2025	SYSTEM	(\$726.30)	
										10	Oct 1, 2025	SYSTEM	\$726.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
11	Oct 15, 2025	SYSTEM	(\$726.30)											
11	Oct 15, 2025	SYSTEM	\$726.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
12	Nov 3, 2025	SYSTEM	(\$726.30)											
12	Nov 3, 2025	SYSTEM	\$726.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
13	Nov 17, 2025	SYSTEM	(\$2,614.68)											
13	Nov 17, 2025	SYSTEM	\$2,614.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
14	Dec 2, 2025	SYSTEM	(\$3,480.86)											
14	Dec 2, 2025	SYSTEM	\$3,480.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user lafava1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
15	Dec 16, 2025	SYSTEM	(\$3,480.86)											
15	Dec 16, 2025	SYSTEM	\$3,480.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment										



## Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 241213-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JCD0113	0040	COMPACTING EMBANKMENT	Material						Estimate Exception 3 on the current Payment Estimate.					
					16	Jan 2, 2026	SYSTEM	(\$3,480.86)						
					16	Jan 2, 2026	SYSTEM	\$3,480.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					17	Jan 16, 2026	SYSTEM	(\$3,480.86)						
					17	Jan 16, 2026	SYSTEM	\$3,480.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					18	Feb 2, 2026	SYSTEM	(\$3,480.86)						
					18	Feb 2, 2026	SYSTEM	\$3,480.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					19	Feb 17, 2026	SYSTEM	(\$3,480.86)						
					19	Feb 17, 2026	SYSTEM	\$3,480.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user rothos1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					20	Mar 3, 2026	SYSTEM	(\$3,480.86)						
					20	Mar 3, 2026	SYSTEM	\$3,480.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hopkim1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0040 - Total</b>								<b>\$0.00</b>	
0070	TYPE 5 AGGREGATE FOR BASE	Material			12	Nov 3, 2025	SYSTEM	(\$2,548.56)						
				<b>- Total</b>								<b>(\$2,548.56)</b>		
				<b>Material - Total</b>								<b>(\$2,548.56)</b>		
				MaterialCredit		13	Nov 17, 2025	SYSTEM	\$2,548.56					
					<b>- Total</b>								<b>\$2,548.56</b>	
				<b>MaterialCredit - Total</b>								<b>\$2,548.56</b>		
				Price FUEL		12	Nov 3, 2025	SYSTEM	\$6.62	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						14	Dec 2, 2025	SYSTEM	\$6.20	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					<b>- Total</b>								<b>\$12.82</b>	
				<b>Price FUEL - Total</b>								<b>\$12.82</b>		
<b>0070 - Total</b>								<b>\$12.82</b>						
0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			7	Aug 18, 2025	SYSTEM	(\$12,345.66)						
					7	Aug 18, 2025	SYSTEM	\$12,345.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user lafava1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					8	Sep 2, 2025	SYSTEM	(\$12,345.66)						
					8	Sep 2, 2025	SYSTEM	\$12,345.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lafava1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					14	Dec 2, 2025	SYSTEM	(\$3,833.24)						
					14	Dec 2, 2025	SYSTEM	\$3,833.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user lafava1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					15	Dec 16, 2025	SYSTEM	(\$3,833.24)						
					15	Dec 16, 2025	SYSTEM	\$3,833.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lafava1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					



## Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 241213-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JCD0113	0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		16	Jan 2, 2026	SYSTEM	(\$3,833.24)			
					16	Jan 2, 2026	SYSTEM	\$3,833.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lafava1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					17	Jan 16, 2026	SYSTEM	(\$3,833.24)			
					17	Jan 16, 2026	SYSTEM	\$3,833.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lafava1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					18	Feb 2, 2026	SYSTEM	(\$3,833.24)			
					18	Feb 2, 2026	SYSTEM	\$3,833.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lafava1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					19	Feb 17, 2026	SYSTEM	(\$3,833.24)			
					19	Feb 17, 2026	SYSTEM	\$3,833.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user rothos1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					20	Mar 3, 2026	SYSTEM	(\$3,833.24)			
					20	Mar 3, 2026	SYSTEM	\$3,833.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hopkim1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				<b>- Total</b>						<b>\$0.00</b>	
				<b>Material - Total</b>						<b>\$0.00</b>	
				Price FUEL			7	Aug 18, 2025	SYSTEM	\$79.91	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						10	Oct 1, 2025	SYSTEM	\$58.67	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						13	Nov 17, 2025	SYSTEM	\$80.22	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						14	Dec 2, 2025	SYSTEM	\$173.82	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					<b>- Total</b>						<b>\$392.62</b>
				<b>Price FUEL - Total</b>						<b>\$392.62</b>	
				<b>0080 - Total</b>						<b>\$392.62</b>	
			0100	MISC.	Material		5	Jul 16, 2025	SYSTEM	(\$19,901.25)	
	6	Aug 4, 2025				SYSTEM	(\$19,901.25)				
	6	Aug 4, 2025				SYSTEM	\$19,901.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
	<b>- Total</b>							<b>(\$19,901.25)</b>			
	<b>Material - Total</b>							<b>(\$19,901.25)</b>			
	MaterialCredit				6	Aug 4, 2025	SYSTEM	\$19,901.25			
<b>- Total</b>								<b>\$19,901.25</b>			
	<b>MaterialCredit - Total</b>							<b>\$19,901.25</b>			
	Other Item Adjustment	FUEL			5	Jul 16, 2025	coram	(\$42.49)	Fuel Adjustment		
<b>FUEL - Total</b>								<b>(\$42.49)</b>			
	<b>Other Item Adjustment - Total</b>						<b>(\$42.49)</b>				
	<b>0100 - Total</b>						<b>(\$42.49)</b>				
0110	CONCRETE PAVEMENT (8 IN. NON-REINFORCED,	Material		8	Sep 2, 2025	SYSTEM	(\$5,539.28)				
				9	Sep 16, 2025	SYSTEM	(\$5,539.28)				
				9	Sep 16, 2025	SYSTEM	\$5,539.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user lafava1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			



## Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 241213-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JCD0113	0110	CONCRETE PAVEMENT (8 IN. NON-REINFORCED,	Material	- Total				(\$5,539.28)			
			Material - Total					(\$5,539.28)			
			MaterialCredit		9	Sep 16, 2025	SYSTEM	\$5,539.28			
			- Total					\$5,539.28			
			MaterialCredit - Total					\$5,539.28			
			Price FUEL		8	Sep 2, 2025	SYSTEM	\$11.06	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					11	Oct 15, 2025	SYSTEM	\$10.64	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					12	Nov 3, 2025	SYSTEM	\$26.46	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					14	Dec 2, 2025	SYSTEM	\$18.07	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					15	Dec 16, 2025	SYSTEM	\$16.60	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total					\$82.83			
			Price FUEL - Total					\$82.83			
			<b>0110 - Total</b>						<b>\$82.83</b>		
			0120	CONCRETE PAVEMENT (8 1/2 IN. NON-REINF,	Material		7	Aug 18, 2025	SYSTEM	(\$19,779.48)	
							8	Sep 2, 2025	SYSTEM	(\$115,615.77)	
							9	Sep 16, 2025	SYSTEM	(\$115,615.77)	
							9	Sep 16, 2025	SYSTEM	\$115,615.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user lafava1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
							11	Oct 15, 2025	SYSTEM	(\$64,146.19)	
							11	Oct 15, 2025	SYSTEM	\$64,146.19	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user lafava1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
							12	Nov 3, 2025	SYSTEM	(\$64,146.19)	
		12			Nov 3, 2025	SYSTEM	\$64,146.19	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user lafava1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
		13			Nov 17, 2025	SYSTEM	(\$172,776.35)				
		13			Nov 17, 2025	SYSTEM	\$172,776.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user lafava1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
		14			Dec 2, 2025	SYSTEM	(\$172,776.35)				
		14			Dec 2, 2025	SYSTEM	\$172,776.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user lafava1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
		15			Dec 16, 2025	SYSTEM	(\$115,710.51)				
		15			Dec 16, 2025	SYSTEM	\$115,710.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user lafava1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
- Total							(\$135,395.25)				
Material - Total							(\$135,395.25)				
MaterialCredit		8			Sep 2, 2025	SYSTEM	\$19,779.48				
		9			Sep 16, 2025	SYSTEM	\$115,615.77				
- Total							\$135,395.25				
MaterialCredit - Total							\$135,395.25				
Price FUEL		7	Aug 18, 2025	SYSTEM	\$45.07	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					



### Line Item Adjustments by Estimate

Contract ID: 241213-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JCD0113	0120	CONCRETE PAVEMENT (8 1/2 IN. NON-REINF,	Price FUEL		8	Sep 2, 2025	SYSTEM	\$218.39	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					11	Oct 15, 2025	SYSTEM	\$143.77	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					13	Nov 17, 2025	SYSTEM	\$230.19	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					15	Dec 16, 2025	SYSTEM	\$214.78	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
									- Total			\$852.20		
									Price FUEL - Total			\$852.20		
									<b>0120 - Total</b>			<b>\$852.20</b>		
					0130	MISC.	Material			10	Oct 1, 2025	SYSTEM	(\$25,008.00)	
										10	Oct 1, 2025	SYSTEM	\$25,008.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user lafava1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
										11	Oct 15, 2025	SYSTEM	(\$25,008.00)	
11	Oct 15, 2025	SYSTEM	\$25,008.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user lafava1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
12	Nov 3, 2025	SYSTEM	(\$25,008.00)											
12	Nov 3, 2025	SYSTEM	\$25,008.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user lafava1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
13	Nov 17, 2025	SYSTEM	(\$25,008.00)											
13	Nov 17, 2025	SYSTEM	\$25,008.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user lafava1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
14	Dec 2, 2025	SYSTEM	(\$50,282.75)											
14	Dec 2, 2025	SYSTEM	\$50,282.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user lafava1 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
15	Dec 16, 2025	SYSTEM	(\$50,282.75)											
15	Dec 16, 2025	SYSTEM	\$50,282.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user lafava1 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
16	Jan 2, 2026	SYSTEM	(\$50,282.75)											
16	Jan 2, 2026	SYSTEM	\$50,282.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user lafava1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
17	Jan 16, 2026	SYSTEM	(\$50,282.75)											
17	Jan 16, 2026	SYSTEM	\$50,282.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user lafava1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
18	Feb 2, 2026	SYSTEM	(\$50,282.75)											
18	Feb 2, 2026	SYSTEM	\$50,282.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user lafava1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
19	Feb 17, 2026	SYSTEM	(\$50,282.75)											
19	Feb 17, 2026	SYSTEM	\$50,282.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user rothos1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
20	Mar 3, 2026	SYSTEM	(\$50,282.75)											
20	Mar 3, 2026	SYSTEM	\$50,282.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hopkim1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										



## Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 241213-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JCD0113	0130	MISC.	Material					\$0.00				
			<b>- Total</b>							\$0.00		
	<b>0130 - Total</b>							<b>\$0.00</b>				
	0140	6 IN. CONCRETE MEDIAN STRIP	Material			15	Dec 16, 2025	SYSTEM	(\$18,413.42)			
						16	Jan 2, 2026	SYSTEM	(\$22,553.35)			
						17	Jan 16, 2026	SYSTEM	(\$22,553.35)			
						18	Feb 2, 2026	SYSTEM	(\$22,553.35)			
						19	Feb 17, 2026	SYSTEM	(\$22,553.35)			
						20	Mar 3, 2026	SYSTEM	(\$36,765.05)			
			<b>- Total</b>							(\$145,391.87)		
			<b>Material - Total</b>							(\$145,391.87)		
			MaterialCredit					16	Jan 2, 2026	SYSTEM	\$18,413.42	
								17	Jan 16, 2026	SYSTEM	\$22,553.35	
								18	Feb 2, 2026	SYSTEM	\$22,553.35	
								19	Feb 17, 2026	SYSTEM	\$22,553.35	
							20	Mar 3, 2026	SYSTEM	\$22,553.35		
<b>- Total</b>							\$108,626.82					
<b>MaterialCredit - Total</b>							\$108,626.82					
<b>0140 - Total</b>							<b>(\$36,765.05)</b>					
0150	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material			13	Nov 17, 2025	SYSTEM	(\$8,826.09)				
					14	Dec 2, 2025	SYSTEM	(\$11,816.35)				
					15	Dec 16, 2025	SYSTEM	(\$11,816.35)				
					16	Jan 2, 2026	SYSTEM	(\$11,816.35)				
					17	Jan 16, 2026	SYSTEM	(\$11,816.35)				
					18	Feb 2, 2026	SYSTEM	(\$11,816.35)				
					19	Feb 17, 2026	SYSTEM	(\$11,816.35)				
					20	Mar 3, 2026	SYSTEM	(\$11,816.35)				
		<b>- Total</b>							(\$91,540.54)			
		<b>Material - Total</b>							(\$91,540.54)			
		MaterialCredit					14	Dec 2, 2025	SYSTEM	\$8,826.09		
							15	Dec 16, 2025	SYSTEM	\$11,816.35		
							16	Jan 2, 2026	SYSTEM	\$11,816.35		
							17	Jan 16, 2026	SYSTEM	\$11,816.35		
					18	Feb 2, 2026	SYSTEM	\$11,816.35				
					19	Feb 17, 2026	SYSTEM	\$11,816.35				
				20	Mar 3, 2026	SYSTEM	\$11,816.35					



## Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 241213-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JCD0113	0150	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	MaterialCredit	<b>- Total</b>				\$79,724.19				
			MaterialCredit	<b>- Total</b>				\$79,724.19				
	<b>0150 - Total</b>								<b>(\$11,816.35)</b>			
	0180	CONSTRUCTION SIGNS	Overrun	Overrun	5	Jul 16, 2025	SYSTEM	(\$1,293.96)				
					6	Aug 4, 2025	SYSTEM	\$1,293.96	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',10.52000 - 10.52000, 'is applied (if non-zero).			
					<b>Overrun - Total</b>				\$0.00			
					<b>Overrun - Total</b>				\$0.00			
					<b>0180 - Total</b>							
	0210	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material					2	Jun 2, 2025	SYSTEM	(\$13,462.20)	
				<b>- Total</b>						(\$13,462.20)		
			<b>Material - Total</b>								(\$13,462.20)	
			MaterialCredit					3	Jun 16, 2025	SYSTEM	\$13,462.20	
				<b>- Total</b>						\$13,462.20		
			<b>MaterialCredit - Total</b>								\$13,462.20	
	<b>0210 - Total</b>								<b>\$0.00</b>			
	0230	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material					9	Sep 16, 2025	SYSTEM	(\$15,472.50)	
								9	Sep 16, 2025	SYSTEM	\$15,472.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user lafava1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
								10	Oct 1, 2025	SYSTEM	(\$15,472.50)	
								10	Oct 1, 2025	SYSTEM	\$15,472.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user lafava1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
								11	Oct 15, 2025	SYSTEM	(\$15,472.50)	
								11	Oct 15, 2025	SYSTEM	\$15,472.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user lafava1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
								12	Nov 3, 2025	SYSTEM	(\$15,472.50)	
								12	Nov 3, 2025	SYSTEM	\$15,472.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user lafava1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
								13	Nov 17, 2025	SYSTEM	(\$15,472.50)	
								13	Nov 17, 2025	SYSTEM	\$15,472.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user lafava1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				14	Dec 2, 2025	SYSTEM	(\$15,472.50)					
				14	Dec 2, 2025	SYSTEM	\$15,472.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user lafava1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
				15	Dec 16, 2025	SYSTEM	(\$15,472.50)					
				15	Dec 16, 2025	SYSTEM	\$15,472.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user lafava1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
				16	Jan 2, 2026	SYSTEM	(\$15,472.50)					
				16	Jan 2, 2026	SYSTEM	\$15,472.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user lafava1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
				17	Jan 16, 2026	SYSTEM	(\$15,472.50)					
				17	Jan 16, 2026	SYSTEM	\$15,472.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user lafava1 overriding Payment				



### Line Item Adjustments by Estimate

Contract ID: 241213-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JCD0113	0230	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material						Estimate Exception 8 on the current Payment Estimate.					
					18	Feb 2, 2026	SYSTEM	(\$15,472.50)						
					18	Feb 2, 2026	SYSTEM	\$15,472.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user lafava1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					19	Feb 17, 2026	SYSTEM	(\$15,472.50)						
					19	Feb 17, 2026	SYSTEM	\$15,472.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user rothos1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					20	Mar 3, 2026	SYSTEM	(\$15,472.50)						
					20	Mar 3, 2026	SYSTEM	\$15,472.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hopkim1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
								- Total				\$0.00		
								Material - Total				\$0.00		
												<b>\$0.00</b>		
					0260	0260	PREF THERMO PVTM MARK, 24 IN WHIT	Material		16	Jan 2, 2026	SYSTEM	(\$4,417.20)	
										17	Jan 16, 2026	SYSTEM	(\$4,417.20)	
										18	Feb 2, 2026	SYSTEM	(\$4,417.20)	
										19	Feb 17, 2026	SYSTEM	(\$4,417.20)	
										20	Mar 3, 2026	SYSTEM	(\$5,521.50)	
			- Total									(\$23,190.30)		
			Material - Total									(\$23,190.30)		
MaterialCredit										17	Jan 16, 2026	SYSTEM	\$4,417.20	
										18	Feb 2, 2026	SYSTEM	\$4,417.20	
										19	Feb 17, 2026	SYSTEM	\$4,417.20	
										20	Mar 3, 2026	SYSTEM	\$4,417.20	
													- Total	
			MaterialCredit - Total									\$17,668.80		
												<b>(\$5,521.50)</b>		
0270	0270	PREF THERMO PVTM MARK, 24 IN YELLOW	Material							16	Jan 2, 2026	SYSTEM	(\$2,650.32)	
					17	Jan 16, 2026	SYSTEM	(\$2,650.32)						
					18	Feb 2, 2026	SYSTEM	(\$2,650.32)						
					19	Feb 17, 2026	SYSTEM	(\$2,650.32)						
					20	Mar 3, 2026	SYSTEM	(\$3,312.90)						
								- Total				(\$13,914.18)		
								Material - Total				(\$13,914.18)		
					MaterialCredit					17	Jan 16, 2026	SYSTEM	\$2,650.32	
										18	Feb 2, 2026	SYSTEM	\$2,650.32	
										19	Feb 17, 2026	SYSTEM	\$2,650.32	
										20	Mar 3, 2026	SYSTEM	\$2,650.32	
													- Total	



## Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 241213-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JCD0113	0270	PREF THERMO PVMT MARK, 24 IN YELLOW	MaterialCredit					\$10,601.28					
			<b>- Total</b>						\$10,601.28				
	<b>MaterialCredit - Total</b>								\$10,601.28				
	<b>0270 - Total</b>								<b>(\$3,312.90)</b>				
	0280	PREF THERMO PVMT MARK, YIELD TRIAN	Material			16	Jan 2, 2026	SYSTEM	(\$946.44)				
						17	Jan 16, 2026	SYSTEM	(\$946.44)				
						18	Feb 2, 2026	SYSTEM	(\$946.44)				
						19	Feb 17, 2026	SYSTEM	(\$946.44)				
						20	Mar 3, 2026	SYSTEM	(\$1,051.60)				
				<b>- Total</b>						(\$4,837.36)			
				<b>Material - Total</b>								(\$4,837.36)	
				MaterialCredit		17	Jan 16, 2026	SYSTEM	\$946.44				
						18	Feb 2, 2026	SYSTEM	\$946.44				
						19	Feb 17, 2026	SYSTEM	\$946.44				
						20	Mar 3, 2026	SYSTEM	\$946.44				
				<b>- Total</b>						\$3,785.76			
				<b>MaterialCredit - Total</b>								\$3,785.76	
				<b>0280 - Total</b>								<b>(\$1,051.60)</b>	
	0290	TEMPORARY REMOVABLE MARKING TAPE, 24 IN.	Material			16	Jan 2, 2026	SYSTEM	(\$2,120.40)				
						17	Jan 16, 2026	SYSTEM	(\$2,120.40)				
					18	Feb 2, 2026	SYSTEM	(\$2,120.40)					
					19	Feb 17, 2026	SYSTEM	(\$2,120.40)					
					20	Mar 3, 2026	SYSTEM	(\$2,120.40)					
<b>- Total</b>						(\$10,602.00)							
<b>Material - Total</b>								(\$10,602.00)					
MaterialCredit					17	Jan 16, 2026	SYSTEM	\$2,120.40					
					18	Feb 2, 2026	SYSTEM	\$2,120.40					
					19	Feb 17, 2026	SYSTEM	\$2,120.40					
					20	Mar 3, 2026	SYSTEM	\$2,120.40					
<b>- Total</b>						\$8,481.60							
<b>MaterialCredit - Total</b>								\$8,481.60					
<b>0290 - Total</b>								<b>(\$2,120.40)</b>					
0300	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material			16	Jan 2, 2026	SYSTEM	(\$3,532.88)					
					17	Jan 16, 2026	SYSTEM	(\$3,532.88)					
					18	Feb 2, 2026	SYSTEM	(\$3,532.88)					
					19	Feb 17, 2026	SYSTEM	(\$3,532.88)					
					20	Mar 3, 2026	SYSTEM	(\$4,416.10)					
			<b>- Total</b>						(\$18,547.62)				



## Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 241213-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JCD0113	0300	4 IN. WHITE WATERBORNE PAVEMENT MARKING	<b>Material - Total</b>							<b>(\$18,547.62)</b>			
			MaterialCredit		17	Jan 16, 2026	SYSTEM	\$3,532.88					
					18	Feb 2, 2026	SYSTEM	\$3,532.88					
					19	Feb 17, 2026	SYSTEM	\$3,532.88					
					20	Mar 3, 2026	SYSTEM	\$3,532.88					
				<b>- Total</b>							<b>\$14,131.52</b>		
				<b>MaterialCredit - Total</b>							<b>\$14,131.52</b>		
			<b>0300 - Total</b>								<b>(\$4,416.10)</b>		
			0310	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		16	Jan 2, 2026	SYSTEM	(\$3,469.68)			
							17	Jan 16, 2026	SYSTEM	(\$3,469.68)			
		18				Feb 2, 2026	SYSTEM	(\$3,469.68)					
		19				Feb 17, 2026	SYSTEM	(\$3,469.68)					
		20				Mar 3, 2026	SYSTEM	(\$4,337.10)					
		<b>- Total</b>							<b>(\$18,215.82)</b>				
		<b>Material - Total</b>							<b>(\$18,215.82)</b>				
	MaterialCredit					17	Jan 16, 2026	SYSTEM	\$3,469.68				
						18	Feb 2, 2026	SYSTEM	\$3,469.68				
						19	Feb 17, 2026	SYSTEM	\$3,469.68				
						20	Mar 3, 2026	SYSTEM	\$3,469.68				
						<b>- Total</b>							<b>\$13,878.72</b>
		<b>MaterialCredit - Total</b>							<b>\$13,878.72</b>				
	<b>0310 - Total</b>								<b>(\$4,337.10)</b>				
	0330	PERMANENT EROSION CONTROL GEOTEXTILE				Material		20	Mar 3, 2026	SYSTEM	(\$3,478.05)		
				<b>- Total</b>							<b>(\$3,478.05)</b>		
				<b>Material - Total</b>							<b>(\$3,478.05)</b>		
<b>0330 - Total</b>								<b>(\$3,478.05)</b>					
0350	12 IN. PIPE CULVERT GROUP B	Material		14	Dec 2, 2025	SYSTEM	(\$2,604.08)						
				15	Dec 16, 2025	SYSTEM	(\$2,604.08)						
				16	Jan 2, 2026	SYSTEM	(\$2,604.08)						
				17	Jan 16, 2026	SYSTEM	(\$2,604.08)						
				18	Feb 2, 2026	SYSTEM	(\$2,604.08)						
				19	Feb 17, 2026	SYSTEM	(\$2,604.08)						
				20	Mar 3, 2026	SYSTEM	(\$2,604.08)						
				<b>- Total</b>							<b>(\$18,228.56)</b>		
				<b>Material - Total</b>							<b>(\$18,228.56)</b>		
			MaterialCredit		15	Dec 16, 2025	SYSTEM	\$2,604.08					
	16	Jan 2, 2026		SYSTEM	\$2,604.08								



## Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 241213-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JCD0113	0350	12 IN. PIPE CULVERT GROUP B	MaterialCredit		17	Jan 16, 2026	SYSTEM	\$2,604.08						
					18	Feb 2, 2026	SYSTEM	\$2,604.08						
					19	Feb 17, 2026	SYSTEM	\$2,604.08						
					20	Mar 3, 2026	SYSTEM	\$2,604.08						
									<b>- Total</b>			<b>\$15,624.48</b>		
									<b>MaterialCredit - Total</b>			<b>\$15,624.48</b>		
					<b>0350 - Total</b>								<b>(\$2,604.08)</b>	
					JCD0113	0360	15 IN. PIPE CULVERT GROUP B	Material		14	Dec 2, 2025	SYSTEM	(\$3,678.47)	
										15	Dec 16, 2025	SYSTEM	(\$3,678.47)	
										16	Jan 2, 2026	SYSTEM	(\$3,678.47)	
17	Jan 16, 2026	SYSTEM	(\$3,678.47)											
18	Feb 2, 2026	SYSTEM	(\$3,678.47)											
19	Feb 17, 2026	SYSTEM	(\$3,678.47)											
20	Mar 3, 2026	SYSTEM	(\$3,678.47)											
				<b>- Total</b>							<b>(\$25,749.29)</b>			
				<b>Material - Total</b>					<b>(\$25,749.29)</b>					
MaterialCredit		15	Dec 16, 2025	SYSTEM				\$3,678.47						
		16	Jan 2, 2026	SYSTEM				\$3,678.47						
		17	Jan 16, 2026	SYSTEM				\$3,678.47						
		18	Feb 2, 2026	SYSTEM				\$3,678.47						
		19	Feb 17, 2026	SYSTEM				\$3,678.47						
		20	Mar 3, 2026	SYSTEM				\$3,678.47						
				<b>- Total</b>					<b>\$22,070.82</b>					
				<b>MaterialCredit - Total</b>					<b>\$22,070.82</b>					
<b>0360 - Total</b>								<b>(\$3,678.47)</b>						
JCD0113	0390	12 IN. GROUP B FLARED END SECT	Material		14	Dec 2, 2025	SYSTEM	(\$1,621.72)						
					15	Dec 16, 2025	SYSTEM	(\$1,621.72)						
					16	Jan 2, 2026	SYSTEM	(\$1,621.72)						
					17	Jan 16, 2026	SYSTEM	(\$1,621.72)						
					18	Feb 2, 2026	SYSTEM	(\$1,621.72)						
					19	Feb 17, 2026	SYSTEM	(\$1,621.72)						
					20	Mar 3, 2026	SYSTEM	(\$1,621.72)						
									<b>- Total</b>			<b>(\$11,352.04)</b>		
							<b>Material - Total</b>			<b>(\$11,352.04)</b>				
			MaterialCredit		15	Dec 16, 2025	SYSTEM	\$1,621.72						
					16	Jan 2, 2026	SYSTEM	\$1,621.72						



### Line Item Adjustments by Estimate

Contract ID: 241213-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JCD0113	0390	12 IN. GROUP B FLARED END SECT	MaterialCredit		17	Jan 16, 2026	SYSTEM	\$1,621.72		
					18	Feb 2, 2026	SYSTEM	\$1,621.72		
					19	Feb 17, 2026	SYSTEM	\$1,621.72		
					20	Mar 3, 2026	SYSTEM	\$1,621.72		
					<b>- Total</b>					
	<b>MaterialCredit - Total</b>							\$9,730.32		
	<b>0390 - Total</b>								<b>(\$1,621.72)</b>	
	0400	15 IN. GROUP B FLARED END SEC	Material		14	Dec 2, 2025	SYSTEM	(\$1,737.40)		
					15	Dec 16, 2025	SYSTEM	(\$1,737.40)		
					16	Jan 2, 2026	SYSTEM	(\$1,737.40)		
					17	Jan 16, 2026	SYSTEM	(\$1,737.40)		
					18	Feb 2, 2026	SYSTEM	(\$1,737.40)		
					19	Feb 17, 2026	SYSTEM	(\$1,737.40)		
					20	Mar 3, 2026	SYSTEM	(\$1,737.40)		
					<b>- Total</b>					
<b>Material - Total</b>							(\$12,161.80)			
MaterialCredit					15	Dec 16, 2025	SYSTEM	\$1,737.40		
					16	Jan 2, 2026	SYSTEM	\$1,737.40		
					17	Jan 16, 2026	SYSTEM	\$1,737.40		
					18	Feb 2, 2026	SYSTEM	\$1,737.40		
					19	Feb 17, 2026	SYSTEM	\$1,737.40		
					20	Mar 3, 2026	SYSTEM	\$1,737.40		
	<b>- Total</b>								\$10,424.40	
<b>MaterialCredit - Total</b>							\$10,424.40			
<b>0400 - Total</b>								<b>(\$1,737.40)</b>		
0410	18 IN. GROUP B FLARED END SEC	Material		14	Dec 2, 2025	SYSTEM	(\$1,902.64)			
				15	Dec 16, 2025	SYSTEM	(\$1,902.64)			
				16	Jan 2, 2026	SYSTEM	(\$1,902.64)			
				17	Jan 16, 2026	SYSTEM	(\$1,902.64)			
				18	Feb 2, 2026	SYSTEM	(\$1,902.64)			
				19	Feb 17, 2026	SYSTEM	(\$1,902.64)			
				20	Mar 3, 2026	SYSTEM	(\$3,805.28)			
	<b>- Total</b>							(\$15,221.12)		
	<b>Material - Total</b>							(\$15,221.12)		
	MaterialCredit				15	Dec 16, 2025	SYSTEM	\$1,902.64		
16					Jan 2, 2026	SYSTEM	\$1,902.64			



## Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 241213-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JCD0113	0410	18 IN. GROUP B FLARED END SEC	MaterialCredit		17	Jan 16, 2026	SYSTEM	\$1,902.64					
					18	Feb 2, 2026	SYSTEM	\$1,902.64					
					19	Feb 17, 2026	SYSTEM	\$1,902.64					
					20	Mar 3, 2026	SYSTEM	\$1,902.64					
					<b>- Total</b>							\$11,415.84	
	<b>MaterialCredit - Total</b>							\$11,415.84					
	<b>0410 - Total</b>								<b>(\$3,805.28)</b>				
	0420	24 IN. GROUP B FLARED END SEC	Material		14	Dec 2, 2025	SYSTEM	(\$1,951.48)					
					15	Dec 16, 2025	SYSTEM	(\$1,951.48)					
					16	Jan 2, 2026	SYSTEM	(\$1,951.48)					
17					Jan 16, 2026	SYSTEM	(\$1,951.48)						
18					Feb 2, 2026	SYSTEM	(\$1,951.48)						
19					Feb 17, 2026	SYSTEM	(\$1,951.48)						
20					Mar 3, 2026	SYSTEM	(\$1,951.48)						
<b>- Total</b>									(\$13,660.36)				
<b>Material - Total</b>							(\$13,660.36)						
MaterialCredit					15	Dec 16, 2025	SYSTEM	\$1,951.48					
					16	Jan 2, 2026	SYSTEM	\$1,951.48					
					17	Jan 16, 2026	SYSTEM	\$1,951.48					
					18	Feb 2, 2026	SYSTEM	\$1,951.48					
					19	Feb 17, 2026	SYSTEM	\$1,951.48					
					20	Mar 3, 2026	SYSTEM	\$1,951.48					
	<b>- Total</b>								\$11,708.88				
<b>MaterialCredit - Total</b>							\$11,708.88						
<b>0420 - Total</b>								<b>(\$1,951.48)</b>					
0460	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	Material		17	Jan 16, 2026	SYSTEM	(\$20,901.09)						
				18	Feb 2, 2026	SYSTEM	(\$20,901.09)						
				19	Feb 17, 2026	SYSTEM	(\$20,901.09)						
				<b>- Total</b>							(\$62,703.27)		
				<b>Material - Total</b>							(\$62,703.27)		
	MaterialCredit				18	Feb 2, 2026	SYSTEM	\$20,901.09					
					19	Feb 17, 2026	SYSTEM	\$20,901.09					
					20	Mar 3, 2026	SYSTEM	\$20,901.09					
					<b>- Total</b>							\$62,703.27	
					<b>MaterialCredit - Total</b>							\$62,703.27	
<b>0460 - Total</b>								<b>\$0.00</b>					
0470	BRACKET ARM, 6 FT. OR 1.8 M	Material		17	Jan 16, 2026	SYSTEM	(\$4,321.59)						



## Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 241213-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JCD0113	0470	BRACKET ARM, 6 FT. OR 1.8 M	Material		18	Feb 2, 2026	SYSTEM	(\$4,321.59)				
					19	Feb 17, 2026	SYSTEM	(\$4,321.59)				
				- Total							(\$12,964.77)	
				Material - Total							(\$12,964.77)	
				MaterialCredit		18	Feb 2, 2026	SYSTEM	\$4,321.59			
					19	Feb 17, 2026	SYSTEM	\$4,321.59				
			- Total							\$12,964.77		
			MaterialCredit - Total							\$12,964.77		
			<b>0470 - Total</b>								<b>\$0.00</b>	
				0480	LUMINAIRE, LED-A	Material		17	Jan 16, 2026	SYSTEM	(\$2,613.59)	
	18	Feb 2, 2026					SYSTEM	(\$2,613.59)				
	19	Feb 17, 2026					SYSTEM	(\$2,613.59)				
	20	Mar 3, 2026					SYSTEM	(\$2,613.59)				
- Total							(\$10,454.36)					
Material - Total							(\$10,454.36)					
MaterialCredit		18				Feb 2, 2026	SYSTEM	\$2,613.59				
		19				Feb 17, 2026	SYSTEM	\$2,613.59				
	- Total							\$7,840.77				
MaterialCredit - Total							\$7,840.77					
<b>0480 - Total</b>								<b>(\$2,613.59)</b>				
	0490	BASE MOUNTED CONTROL STATION	Material		17	Jan 16, 2026	SYSTEM	(\$10,306.99)				
					18	Feb 2, 2026	SYSTEM	(\$10,306.99)				
					19	Feb 17, 2026	SYSTEM	(\$10,306.99)				
					20	Mar 3, 2026	SYSTEM	(\$10,306.99)				
				- Total							(\$41,227.96)	
			Material - Total							(\$41,227.96)		
			MaterialCredit		18	Feb 2, 2026	SYSTEM	\$10,306.99				
					19	Feb 17, 2026	SYSTEM	\$10,306.99				
				- Total							\$30,920.97	
			MaterialCredit - Total							\$30,920.97		
<b>0490 - Total</b>								<b>(\$10,306.99)</b>				
	0500	CONDUIT, 2 IN. RIGID, IN TRENCH	Material		17	Jan 16, 2026	SYSTEM	(\$269.28)				
					18	Feb 2, 2026	SYSTEM	(\$269.28)				
					19	Feb 17, 2026	SYSTEM	(\$269.28)				
				- Total							(\$807.84)	



## Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 241213-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JCD0113	0500	CONDUIT, 2 IN. RIGID, IN TRENCH	<b>Material - Total</b>					<b>(\$807.84)</b>				
			MaterialCredit		18	Feb 2, 2026	SYSTEM	\$269.28				
					19	Feb 17, 2026	SYSTEM	\$269.28				
					20	Mar 3, 2026	SYSTEM	\$269.28				
				<b>- Total</b>					<b>\$807.84</b>			
			<b>MaterialCredit - Total</b>					<b>\$807.84</b>				
			<b>0500 - Total</b>								<b>\$0.00</b>	
			0520	CONDUIT, 3 IN. RIGID, PUSHED	Material		15	Dec 16, 2025	SYSTEM	(\$1,874.34)		
							16	Jan 2, 2026	SYSTEM	(\$1,874.34)		
							17	Jan 16, 2026	SYSTEM	(\$1,874.34)		
							18	Feb 2, 2026	SYSTEM	(\$1,874.34)		
							19	Feb 17, 2026	SYSTEM	(\$2,846.22)		
						<b>- Total</b>					<b>(\$10,343.58)</b>	
						<b>Material - Total</b>					<b>(\$10,343.58)</b>	
						MaterialCredit		16	Jan 2, 2026	SYSTEM	\$1,874.34	
	17	Jan 16, 2026					SYSTEM	\$1,874.34				
	18	Feb 2, 2026					SYSTEM	\$1,874.34				
	19	Feb 17, 2026					SYSTEM	\$1,874.34				
	20	Mar 3, 2026					SYSTEM	\$2,846.22				
<b>- Total</b>									<b>\$10,343.58</b>			
<b>MaterialCredit - Total</b>								<b>\$10,343.58</b>				
<b>0520 - Total</b>								<b>\$0.00</b>				
0550	CABLE, 2 AWG 1 CONDUCTOR	Material		17	Jan 16, 2026	SYSTEM	(\$404.00)					
				18	Feb 2, 2026	SYSTEM	(\$404.00)					
				19	Feb 17, 2026	SYSTEM	(\$404.00)					
				20	Mar 3, 2026	SYSTEM	(\$404.00)					
			<b>- Total</b>					<b>(\$1,616.00)</b>				
			<b>Material - Total</b>					<b>(\$1,616.00)</b>				
			MaterialCredit		18	Feb 2, 2026	SYSTEM	\$404.00				
					19	Feb 17, 2026	SYSTEM	\$404.00				
					20	Mar 3, 2026	SYSTEM	\$404.00				
				<b>- Total</b>					<b>\$1,212.00</b>			
			<b>MaterialCredit - Total</b>					<b>\$1,212.00</b>				
			<b>0550 - Total</b>								<b>(\$404.00)</b>	
			0560	CABLE, 10 AWG 1 CONDUCTOR, POLE & BRACKE	Material		17	Jan 16, 2026	SYSTEM	(\$535.50)		
							18	Feb 2, 2026	SYSTEM	(\$535.50)		
							19	Feb 17, 2026	SYSTEM	(\$535.50)		



## Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 241213-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JCD0113	0560	CABLE, 10 AWG 1 CONDUCTOR, POLE & BRACKE	Material		20	Mar 3, 2026	SYSTEM	(\$535.50)				
				- Total							(\$2,142.00)	
			Material - Total							(\$2,142.00)		
			MaterialCredit		18	Feb 2, 2026	SYSTEM	\$535.50				
					19	Feb 17, 2026	SYSTEM	\$535.50				
					20	Mar 3, 2026	SYSTEM	\$535.50				
			- Total							\$1,606.50		
			MaterialCredit - Total							\$1,606.50		
			<b>0560 - Total</b>								<b>(\$535.50)</b>	
			0570	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		15	Dec 16, 2025	SYSTEM	(\$2,600.00)		
	16	Jan 2, 2026				SYSTEM	(\$2,600.00)					
	17	Jan 16, 2026				SYSTEM	(\$2,600.00)					
	18	Feb 2, 2026				SYSTEM	(\$2,600.00)					
	19	Feb 17, 2026				SYSTEM	(\$6,240.00)					
	20	Mar 3, 2026				SYSTEM	(\$6,240.00)					
- Total							(\$22,880.00)					
Material - Total							(\$22,880.00)					
MaterialCredit		16			Jan 2, 2026	SYSTEM	\$2,600.00					
		17			Jan 16, 2026	SYSTEM	\$2,600.00					
		18			Feb 2, 2026	SYSTEM	\$2,600.00					
		19			Feb 17, 2026	SYSTEM	\$2,600.00					
		20			Mar 3, 2026	SYSTEM	\$6,240.00					
- Total							\$16,640.00					
MaterialCredit - Total							\$16,640.00					
<b>0570 - Total</b>								<b>(\$6,240.00)</b>				
0590	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120	Material		17	Jan 16, 2026	SYSTEM	(\$10,306.99)					
				18	Feb 2, 2026	SYSTEM	(\$10,306.99)					
				19	Feb 17, 2026	SYSTEM	(\$10,306.99)					
				20	Mar 3, 2026	SYSTEM	(\$10,306.99)					
		- Total							(\$41,227.96)			
		Material - Total							(\$41,227.96)			
		MaterialCredit		18	Feb 2, 2026	SYSTEM	\$10,306.99					
				19	Feb 17, 2026	SYSTEM	\$10,306.99					
				20	Mar 3, 2026	SYSTEM	\$10,306.99					
		- Total							\$30,920.97			
MaterialCredit - Total							\$30,920.97					
<b>0590 - Total</b>								<b>(\$10,306.99)</b>				
0600	TEMPORARY	Material		6	Aug 4,	SYSTEM	(\$126,208.04)					



## Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 241213-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0113	0600	TRAFFIC SIGNALS AND LIGHTING	Material			2025			
					6	Aug 4, 2025	SYSTEM	\$126,208.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					7	Aug 18, 2025	SYSTEM	(\$126,208.04)	
					7	Aug 18, 2025	SYSTEM	\$126,208.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user lafava1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					8	Sep 2, 2025	SYSTEM	(\$126,208.04)	
					8	Sep 2, 2025	SYSTEM	\$126,208.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user lafava1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					9	Sep 16, 2025	SYSTEM	(\$126,208.04)	
					9	Sep 16, 2025	SYSTEM	\$126,208.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user lafava1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					10	Oct 1, 2025	SYSTEM	(\$126,208.04)	
					10	Oct 1, 2025	SYSTEM	\$126,208.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user lafava1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					11	Oct 15, 2025	SYSTEM	(\$126,208.04)	
					11	Oct 15, 2025	SYSTEM	\$126,208.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user lafava1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					12	Nov 3, 2025	SYSTEM	(\$126,208.04)	
					12	Nov 3, 2025	SYSTEM	\$126,208.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user lafava1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					13	Nov 17, 2025	SYSTEM	(\$126,208.04)	
					13	Nov 17, 2025	SYSTEM	\$126,208.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user lafava1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					14	Dec 2, 2025	SYSTEM	(\$126,208.04)	
					14	Dec 2, 2025	SYSTEM	\$126,208.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user lafava1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					15	Dec 16, 2025	SYSTEM	(\$126,208.04)	
					15	Dec 16, 2025	SYSTEM	\$126,208.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user lafava1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					16	Jan 2, 2026	SYSTEM	(\$126,208.04)	
					16	Jan 2, 2026	SYSTEM	\$126,208.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user lafava1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					17	Jan 16, 2026	SYSTEM	(\$126,208.04)	
					17	Jan 16, 2026	SYSTEM	\$126,208.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user lafava1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					18	Feb 2, 2026	SYSTEM	(\$126,208.04)	
					18	Feb 2, 2026	SYSTEM	\$126,208.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user lafava1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					19	Feb 17, 2026	SYSTEM	(\$126,208.04)	
					19	Feb 17, 2026	SYSTEM	\$126,208.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user rothos1 overriding Payment



## Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 241213-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JCD0113	0600		Material						Estimate Exception 32 on the current Payment Estimate.				
					20	Mar 3, 2026	SYSTEM	(\$126,208.04)					
					20	Mar 3, 2026	SYSTEM	\$126,208.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user hopkim1 overriding Payment Estimate Exception 29 on the current Payment Estimate.				
					<b>- Total</b>						<b>\$0.00</b>		
					<b>Material - Total</b>						<b>\$0.00</b>		
					<b>0600 - Total</b>						<b>\$0.00</b>		
					0620	STRUCTURAL STEEL POSTS	Material		16	Jan 2, 2026	SYSTEM	(\$7,368.20)	
									17	Jan 16, 2026	SYSTEM	(\$7,368.20)	
									18	Feb 2, 2026	SYSTEM	(\$7,368.20)	
									19	Feb 17, 2026	SYSTEM	(\$7,368.20)	
20	Mar 3, 2026	SYSTEM	(\$7,368.20)										
<b>- Total</b>										<b>(\$36,841.00)</b>			
<b>Material - Total</b>										<b>(\$36,841.00)</b>			
MaterialCredit				17					Jan 16, 2026	SYSTEM	\$7,368.20		
				18					Feb 2, 2026	SYSTEM	\$7,368.20		
				19					Feb 17, 2026	SYSTEM	\$7,368.20		
				20					Mar 3, 2026	SYSTEM	\$7,368.20		
				<b>- Total</b>								<b>\$29,472.80</b>	
<b>MaterialCredit - Total</b>										<b>\$29,472.80</b>			
<b>0620 - Total</b>										<b>(\$7,368.20)</b>			
0630	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material		16	Jan 2, 2026	SYSTEM	(\$11,826.31)						
				17	Jan 16, 2026	SYSTEM	(\$11,826.31)						
				18	Feb 2, 2026	SYSTEM	(\$11,826.31)						
				19	Feb 17, 2026	SYSTEM	(\$11,826.31)						
				20	Mar 3, 2026	SYSTEM	(\$11,826.31)						
				<b>- Total</b>						<b>(\$59,131.55)</b>			
				<b>Material - Total</b>						<b>(\$59,131.55)</b>			
				MaterialCredit				17	Jan 16, 2026	SYSTEM	\$11,826.31		
								18	Feb 2, 2026	SYSTEM	\$11,826.31		
								19	Feb 17, 2026	SYSTEM	\$11,826.31		
								20	Mar 3, 2026	SYSTEM	\$11,826.31		
								<b>- Total</b>					
				<b>MaterialCredit - Total</b>						<b>\$47,305.24</b>			
				<b>0630 - Total</b>						<b>(\$11,826.31)</b>			
0640	36 IN. SURFACE-MOUNT DELINEATOR POST	Material		16	Jan 2, 2026	SYSTEM	(\$2,249.80)						
				17	Jan 16, 2026	SYSTEM	(\$2,249.80)						
				18	Feb 2, 2026	SYSTEM	(\$2,249.80)						



## Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 241213-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
JCD0113	0640	36 IN. SURFACE-MOUNT DELINEATOR POST	Material		19	Feb 17, 2026	SYSTEM	(\$2,249.80)							
					20	Mar 3, 2026	SYSTEM	(\$2,249.80)							
			<b>- Total</b>							<b>(\$11,249.00)</b>					
			<b>Material - Total</b>							<b>(\$11,249.00)</b>					
			MaterialCredit		17	Jan 16, 2026	SYSTEM	\$2,249.80							
					18	Feb 2, 2026	SYSTEM	\$2,249.80							
					19	Feb 17, 2026	SYSTEM	\$2,249.80							
					20	Mar 3, 2026	SYSTEM	\$2,249.80							
					<b>- Total</b>							<b>\$8,999.20</b>			
			<b>MaterialCredit - Total</b>							<b>\$8,999.20</b>					
			<b>0640 - Total</b>								<b>(\$2,249.80)</b>				
			0650	2.5 IN. PSST POST - 12 GA.	Material		16	Jan 2, 2026	SYSTEM	(\$6,700.32)					
							17	Jan 16, 2026	SYSTEM	(\$6,700.32)					
							18	Feb 2, 2026	SYSTEM	(\$6,700.32)					
							19	Feb 17, 2026	SYSTEM	(\$6,700.32)					
							20	Mar 3, 2026	SYSTEM	(\$6,700.32)					
							<b>- Total</b>							<b>(\$33,501.60)</b>	
							<b>Material - Total</b>							<b>(\$33,501.60)</b>	
							MaterialCredit		17	Jan 16, 2026	SYSTEM	\$6,700.32			
									18	Feb 2, 2026	SYSTEM	\$6,700.32			
19	Feb 17, 2026	SYSTEM							\$6,700.32						
20	Mar 3, 2026	SYSTEM							\$6,700.32						
<b>- Total</b>							<b>\$26,801.28</b>								
<b>MaterialCredit - Total</b>							<b>\$26,801.28</b>								
<b>0650 - Total</b>								<b>(\$6,700.32)</b>							
0660	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	Material		16	Jan 2, 2026	SYSTEM	(\$12,627.60)								
				17	Jan 16, 2026	SYSTEM	(\$12,627.60)								
				18	Feb 2, 2026	SYSTEM	(\$12,627.60)								
				19	Feb 17, 2026	SYSTEM	(\$12,627.60)								
				20	Mar 3, 2026	SYSTEM	(\$12,627.60)								
				<b>- Total</b>							<b>(\$63,138.00)</b>				
				<b>Material - Total</b>							<b>(\$63,138.00)</b>				
				MaterialCredit		17	Jan 16, 2026	SYSTEM	\$12,627.60						
						18	Feb 2, 2026	SYSTEM	\$12,627.60						
						19	Feb 17, 2026	SYSTEM	\$12,627.60						
						20	Mar 3, 2026	SYSTEM	\$12,627.60						
				<b>- Total</b>							<b>\$50,510.40</b>				



## Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 241213-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JCD0113	0660	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	MaterialCredit - Total						\$50,510.40	
	<b>0660 - Total</b>								<b>(\$12,627.60)</b>	
	0670	SH-FLAT SHEET	Material		16	Jan 2, 2026	SYSTEM	(\$6,188.22)		
					17	Jan 16, 2026	SYSTEM	(\$6,188.22)		
					18	Feb 2, 2026	SYSTEM	(\$6,188.22)		
					19	Feb 17, 2026	SYSTEM	(\$6,188.22)		
					20	Mar 3, 2026	SYSTEM	(\$6,188.22)		
					- Total			(\$30,941.10)		
			Material - Total						(\$30,941.10)	
			MaterialCredit		17	Jan 16, 2026	SYSTEM	\$6,188.22		
					18	Feb 2, 2026	SYSTEM	\$6,188.22		
					19	Feb 17, 2026	SYSTEM	\$6,188.22		
					20	Mar 3, 2026	SYSTEM	\$6,188.22		
					- Total			\$24,752.88		
			MaterialCredit - Total						\$24,752.88	
	<b>0670 - Total</b>								<b>(\$6,188.22)</b>	
	0680	ST-STRUCTURAL	Material		16	Jan 2, 2026	SYSTEM	(\$4,312.72)		
					17	Jan 16, 2026	SYSTEM	(\$4,312.72)		
					18	Feb 2, 2026	SYSTEM	(\$4,312.72)		
					19	Feb 17, 2026	SYSTEM	(\$4,312.72)		
					20	Mar 3, 2026	SYSTEM	(\$4,312.72)		
					- Total			(\$21,563.60)		
			Material - Total						(\$21,563.60)	
			MaterialCredit		17	Jan 16, 2026	SYSTEM	\$4,312.72		
					18	Feb 2, 2026	SYSTEM	\$4,312.72		
					19	Feb 17, 2026	SYSTEM	\$4,312.72		
					20	Mar 3, 2026	SYSTEM	\$4,312.72		
					- Total			\$17,250.88		
			MaterialCredit - Total						\$17,250.88	
	<b>0680 - Total</b>								<b>(\$4,312.72)</b>	
	0690	SHF-FLAT SHEET FLUORESCENT	Material		16	Jan 2, 2026	SYSTEM	(\$2,519.44)		
					17	Jan 16, 2026	SYSTEM	(\$2,519.44)		
					18	Feb 2, 2026	SYSTEM	(\$2,519.44)		
					19	Feb 17, 2026	SYSTEM	(\$2,519.44)		
					20	Mar 3, 2026	SYSTEM	(\$2,519.44)		
					- Total			(\$12,597.20)		



## Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 241213-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JCD0113	0690	SHF-FLAT SHEET FLUORESCENT	<b>Material - Total</b>						<b>(\$12,597.20)</b>	
			MaterialCredit		17	Jan 16, 2026	SYSTEM	\$2,519.44		
					18	Feb 2, 2026	SYSTEM	\$2,519.44		
					19	Feb 17, 2026	SYSTEM	\$2,519.44		
					20	Mar 3, 2026	SYSTEM	\$2,519.44		
					<b>- Total</b>			<b>\$10,077.76</b>		
			<b>MaterialCredit - Total</b>						<b>\$10,077.76</b>	
		<b>0690 - Total</b>							<b>(\$2,519.44)</b>	
<b>JCD0113 - Total</b>								<b>(\$170,895.91)</b>		
<b>Overall - Total</b>								<b>(\$170,895.91)</b>		



**Contract Adjustments for Contract - 241213-D02**

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
13	JCD0113	Liquidated Damage		(\$6,750.00)	100	November 17, 2025	lafava1	Per the Contract Job Special Provisions Section B, the contract completion date is November 1, 2025 and the liquidated damages for administrative cost is \$750 per day. Work is still ongoing. Per Section 108.8.13b, damages will not be charged for Saturdays and Sundays. The number of days charged is 9 for this pay period (Nov. 3-7 & Nov. 10-14 with the Veterans Day holiday on Nov. 11 also being excluded). The total damages is: 9*\$750 = \$6,750
		Other Contract Adjustment	RUC	(\$16,200.00)	100	November 17, 2025	lafava1	Per the Contract Job Special Provisions Section B, the contract completion date is November 1, 2025 and the liquidated damages for road user cost is \$1,800 per day. Work is still ongoing. Per Section 108.8.13b, damages will not be charged for Saturdays and Sundays. The number of days charged is 9 for this pay period (Nov. 3-7 & Nov. 10-14 with the Veterans Day holiday on Nov. 11 also being excluded). The total damages is: 9*\$1,800 = \$16,200
<b>13 - Total</b>				<b>(\$22,950.00)</b>				
14	JCD0113	Liquidated Damage		(\$7,500.00)	100	December 2, 2025	lafava1	Per the Contract Job Special Provisions Section B, the contract completion date is November 1, 2025 and the liquidated damages for administrative cost is \$750 per day. Work is still ongoing. Per Section 108.8.13b, damages will not be charged for Saturdays and Sundays. The number of days charged is 10 for this pay period (Nov. 17-21, Nov. 24-28 with the Thanksgiving Day holiday on Nov. 27 also being excluded, & Dec. 1). The total damages is: 10*\$750 = \$7,500
		Other Contract Adjustment	RUC	(\$18,000.00)	100	December 2, 2025	lafava1	Per the Contract Job Special Provisions Section B, the contract completion date is November 1, 2025 and the liquidated damages for road user cost is \$1,800 per day. Work is still ongoing. Per Section 108.8.13b, damages will not be charged for Saturdays and Sundays. The number of days charged is 10 for this pay period (Nov. 17-21, Nov. 24-28 with the Thanksgiving Day holiday on Nov. 27 also being excluded, & Dec. 1). The total damages is: 10*\$1,800 = \$18,000
<b>14 - Total</b>				<b>(\$25,500.00)</b>				
15	JCD0113	Liquidated Damage		(\$6,750.00)	100	December 16, 2025	lafava1	Per the Contract Job Special Provisions Section B, the contract completion date is November 1, 2025 and the liquidated damages for administrative cost is \$750 per day. Work is still ongoing. Per Section 108.8.13, damages will not be charged for Saturdays, Sundays, and from between December 15 through March 15, both dates inclusive. The number of days charged is 9 for this pay period (Dec. 2-5 & Dec. 8-12). The total damages is: 9*\$750 = \$6,750
		Other Contract Adjustment	RUC	(\$16,200.00)	100	December 16, 2025	lafava1	Per the Contract Job Special Provisions Section B, the contract completion date is November 1, 2025 and the liquidated damages for road user cost is \$1,800 per day. Work is still ongoing. Per Section 108.8.13, damages will not be charged for Saturdays, Sundays, and from between December 15 through March 15, both dates inclusive. The number of days charged is 9 for this pay period (Dec. 2-5 and Dec. 8-12). The total damages is: 9*\$1,800 = \$16,200
<b>15 - Total</b>				<b>(\$22,950.00)</b>				
<b>Overall - Total</b>				<b>(\$71,400.00)</b>				