



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on May 21, 2025

Pay Estimate Created Date: May 16, 2025

Progress Estimate Number 3	Contract ID 241213-D4A Prime Contractor E & C Bridge, LLC	Pay Period Start May 2, 2025 Pay Period End May 15, 2025	Original Contract Amount \$4,994,404.43 Net Change Order Amount \$0.00 Current Contract Amount \$4,994,404.43
-------------------------------	--	---	--

Approval Date			By User
May 16, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by		hensor
May 16, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		browns1
May 20, 2025	Reviewed and Approved at the Central Office Controllers Office Level by		ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2026	December 1, 2026		13.26%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 8, 2025	January 8, 2025	
Letting Date	December 13, 2024	December 13, 2024	
Notice to Proceed Date	February 10, 2025	February 10, 2025	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 3

		This Estimate	Previous	To Date
241213-D4A	Total Posted Items Pay	\$553,686.10	\$108,512.50	\$662,198.60
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$108,512.50	\$662,198.60
Contract Total Payable This Estimate:		\$553,686.10		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5P3525	0760	2022010	REMOVAL OF IMPROVEMENTS	LS	\$45,000.000	0.5	\$22,500.00
	0810	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	EA	\$4,130.000	2	\$8,260.00
	0820	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	EA	\$4,625.000	1	\$4,625.00
	0850	6122040	WORK ZONE CRASH CUSHION (NARROW)	EA	\$7,100.000	6	\$42,600.00
	0880	6161005	CONSTRUCTION SIGNS	SQFT	\$8.000	2,006	\$16,048.00
	0890	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$55.000	10	\$550.00
	0910	6161025	CHANNELIZER (TRIM LINE)	EA	\$30.000	253	\$7,590.00
	0920	6161030	TYPE III MOVEABLE BARRICADE	EA	\$200.000	15	\$3,000.00
	0930	6161033	DIRECTIONAL INDICATOR BARRICADE	EA	\$100.000	30	\$3,000.00
	0940	6161040	FLASHING ARROW PANEL	EA	\$3,000.000	2	\$6,000.00
	0950	6161055	SEQUENTIAL FLASHING WARNING LIGHT	EA	\$100.000	30	\$3,000.00
	0960	6161070	TUBULAR MARKER	EA	\$65.000	73	\$4,745.00
	0970	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$4,250.000	12	\$51,000.00
	0980	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	EA	\$1,850.000	4	\$7,400.00
	0990	6169901	MISC.WORK ZONE INTELLIGENT TRANSPORTATION SYSTEM	LS	\$95,750.000	0.25	\$23,937.50
	1010	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	LF	\$49.200	688	\$33,849.60
	1020	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	LF	\$54.450	575	\$31,308.75



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on May 21, 2025

Pay Estimate Created Date: May 16, 2025

Progress Estimate Number 3	Contract ID Prime Contractor	241213-D4A E & C Bridge, LLC	Pay Period Start Pay Period End	May 2, 2025 May 15, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount	\$4,994,404.43 \$0.00 \$4,994,404.43
-------------------------------	---------------------------------	---------------------------------	------------------------------------	-----------------------------	--	--

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5P3525	1050	6181000	MOBILIZATION	LS	\$175,000.000	0.25	\$43,750.00
	1480	2161001	TOTAL SURFACE HYDRO DEMOLITION	SQYD	\$70.000	737	\$51,590.00
	1490	2161501	REMOVAL OF ASPHALT WEARING SURFACE	SQFT	\$3.250	6,637	\$21,570.25
	1500	2161503	REMOVAL OF EXISTING DECK REPAIR	SQFT	\$20.000	200	\$4,000.00
	1540	7040104	HALF-SOLE REPAIR	SQFT	\$120.000	50	\$6,000.00
	1580	2161501	REMOVAL OF ASPHALT WEARING SURFACE	SQFT	\$3.250	5,502	\$17,881.50
	1590	2161503	REMOVAL OF EXISTING DECK REPAIR	SQFT	\$20.000	100	\$2,000.00
	1630	7040104	HALF-SOLE REPAIR	SQFT	\$120.000	100	\$12,000.00
	1680	2161501	REMOVAL OF ASPHALT WEARING SURFACE	SQFT	\$3.250	2,639	\$8,576.75
	1690	2161503	REMOVAL OF EXISTING DECK REPAIR	SQFT	\$20.000	250	\$5,000.00
	1730	7040104	HALF-SOLE REPAIR	SQFT	\$120.000	50	\$6,000.00
	1760	2161001	TOTAL SURFACE HYDRO DEMOLITION	SQYD	\$70.000	408	\$28,560.00
	1770	2161501	REMOVAL OF ASPHALT WEARING SURFACE	SQFT	\$3.250	3,675	\$11,943.75
	1780	2161503	REMOVAL OF EXISTING DECK REPAIR	SQFT	\$18.000	300	\$5,400.00
	1830	7040104	HALF-SOLE REPAIR	SQFT	\$120.000	500	\$60,000.00
Project J5P3525 - Total							\$553,686.10
Overall - Total							\$553,686.10

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3525	0810	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	Material			-2	\$4,130.00	(\$8,260.00)
	0810	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hensor overriding Payment Estimate Exception 1 on the current Payment Estimate.	2	\$4,130.00	\$8,260.00
	0820	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	Material			-1	\$4,625.00	(\$4,625.00)
	0820	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hensor overriding Payment Estimate Exception 2 on the current Payment Estimate.	1	\$4,625.00	\$4,625.00
	0850	WORK ZONE CRASH CUSHION (NARROW)	Material			-6	\$7,100.00	(\$42,600.00)
	0850	WORK ZONE CRASH CUSHION (NARROW)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hensor overriding Payment Estimate Exception 3 on the current Payment Estimate.	6	\$7,100.00	\$42,600.00
	0880	CONSTRUCTION SIGNS	Material			-2,006	\$8.00	(\$16,048.00)
	0880	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hensor overriding Payment Estimate Exception 4 on the current Payment Estimate.	2,006	\$8.00	\$16,048.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on May 21, 2025

Pay Estimate Created Date: May 16, 2025

Progress Estimate Number 3			Contract ID Prime Contractor		241213-D4A E & C Bridge, LLC	Pay Period Start Pay Period End	May 2, 2025 May 15, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount		\$4,994,404.43 \$0.00 \$4,994,404.43
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J5P3525	0890	ADVANCED WARNING RAIL SYSTEM	Material				-10	\$55.00	(\$550.00)	
	0890	ADVANCED WARNING RAIL SYSTEM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hensor overriding Payment Estimate Exception 5 on the current Payment Estimate.		10	\$55.00	\$550.00	
	0910	CHANNELIZER (TRIM LINE)	Material				-253	\$30.00	(\$7,590.00)	
	0910	CHANNELIZER (TRIM LINE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hensor overriding Payment Estimate Exception 6 on the current Payment Estimate.		253	\$30.00	\$7,590.00	
	0920	TYPE III MOVEABLE BARRICADE	Material				-15	\$200.00	(\$3,000.00)	
	0920	TYPE III MOVEABLE BARRICADE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hensor overriding Payment Estimate Exception 7 on the current Payment Estimate.		15	\$200.00	\$3,000.00	
	0930	DIRECTIONAL INDICATOR BARRICADE	Material				-30	\$100.00	(\$3,000.00)	
	0930	DIRECTIONAL INDICATOR BARRICADE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hensor overriding Payment Estimate Exception 8 on the current Payment Estimate.		30	\$100.00	\$3,000.00	
	0940	FLASHING ARROW PANEL	Material				-2	\$3,000.00	(\$6,000.00)	
	0940	FLASHING ARROW PANEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hensor overriding Payment Estimate Exception 9 on the current Payment Estimate.		2	\$3,000.00	\$6,000.00	
	0950	SEQUENTIAL FLASHING WARNING LIGHT	Material				-30	\$100.00	(\$3,000.00)	
	0950	SEQUENTIAL FLASHING WARNING LIGHT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hensor overriding Payment Estimate Exception 10 on the current Payment Estimate.		30	\$100.00	\$3,000.00	
	0960	TUBULAR MARKER	Material				-73	\$65.00	(\$4,745.00)	
	0960	TUBULAR MARKER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hensor overriding Payment Estimate Exception 11 on the current Payment Estimate.		73	\$65.00	\$4,745.00	
	0970	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material				-12	\$4,250.00	(\$51,000.00)	
	0970	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hensor overriding Payment Estimate Exception 12 on the current Payment Estimate.		12	\$4,250.00	\$51,000.00	
0980	TEMPORARY LONG-TERM	Material				-4	\$1,850.00	(\$7,400.00)		



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on May 21, 2025

Pay Estimate Created Date: May 16, 2025

Progress Estimate Number 3			Contract ID Prime Contractor		241213-D4A E & C Bridge, LLC	Pay Period Start Pay Period End	May 2, 2025 May 15, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount		\$4,994,404.43 \$0.00 \$4,994,404.43
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments			Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3525		RUMBLE STRIPS								
	0980	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hensor overriding Payment Estimate Exception 13 on the current Payment Estimate.			4	\$1,850.00	\$7,400.00
	1010	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material					-688	\$49.20	(\$33,849.60)
	1010	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hensor overriding Payment Estimate Exception 14 on the current Payment Estimate.			688	\$49.20	\$33,849.60
	1020	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	Material					-575	\$54.45	(\$31,308.75)
	1020	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hensor overriding Payment Estimate Exception 15 on the current Payment Estimate.			575	\$54.45	\$31,308.75
Total										\$0.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on May 21, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3523	FAF 50-3(118)	3 Bridge rehabilitations	50	COLE	at Bolivar St. and Vetter Ln. in Jefferson City
J5P3525	FAF 54-3(218)	8 Bridge rehabilitations	54	COLE	at various location near Jefferson City
Totals by Job Numbers					
J5P3523			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$31,250.00	\$31,250.00
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$0.00	\$31,250.00	\$31,250.00
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J5P3525			This Estimate	Previous	To Date
	Posted Item Pay		\$553,686.10	\$77,262.50	\$630,948.60
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$553,686.10	\$77,262.50	\$630,948.60
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on May 21, 2025

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 6122014, Project Item Line Number 0810, Material Set 612201496, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	hensor: waiting on MoDot inspector QA entry.	hensor	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 6122017, Project Item Line Number 0820, Material Set 612201796, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	hensor: waiting on MoDot inspector QA entry.	hensor	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 6122040, Project Item Line Number 0850, Material Set 6122040, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	hensor: waiting on MoDot inspector QA entry.	hensor	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 6161005, Project Item Line Number 0880, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	hensor: waiting on MoDot inspector QA entry.	hensor	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 6161008, Project Item Line Number 0890, Material Set 616100896, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	hensor: waiting on MoDot inspector QA entry.	hensor	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 6161025, Project Item Line Number 0910, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	hensor: waiting on MoDot inspector QA entry.	hensor	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 6161030, Project Item Line Number 0920, Material Set 616103096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	hensor: waiting on MoDot inspector QA entry.	hensor	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 6161033, Project Item Line Number 0930, Material Set 616103396, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	hensor: waiting on MoDot inspector QA entry.	hensor	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 6161040, Project Item Line Number 0940, Material Set 616104096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	hensor: waiting on MoDot inspector QA entry.	hensor	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 6161055, Project Item Line Number 0950, Material Set 616105596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	hensor: waiting on MoDot inspector QA entry.	hensor	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 6161070, Project Item Line Number 0960, Material Set 616107096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	hensor: waiting on MoDot inspector QA entry.	hensor	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 6161099, Project Item Line Number 0970, Material Set 616109996, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	hensor: waiting on MoDot inspector QA entry.	hensor	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 6162002, Project Item Line Number 0980, Material Set 616200296, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	hensor: waiting on MoDot inspector QA entry.	hensor	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 6173600D, Project Item Line Number 1010, Material Set 6173600D96, Material 0617TCRCTF - Type F Concrete Traffic Barrier, Acceptance Action Generic 0617TCRCTF is insufficient.	hensor: waiting on MoDot inspector QA entry.	hensor	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 6173700B, Project Item Line Number 1020, Material Set 6173700B96, Material 0617TCRCTF - Type F Concrete Traffic Barrier, Acceptance Action Generic 0617TCRCTF is insufficient.	hensor: waiting on MoDot inspector QA entry.	hensor	Overridden



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on May 21, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-D4A	J5P3523	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$54,000.00	\$0.00
		0001	0020	2072000	LINEAR GRADING CLASS 2	4.60	0.00	4.60	STA	0.00	\$1,750.00	\$0.00
		0001	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	92.00	0.00	92.00	SQYD	0.00	\$15.00	\$0.00
		0001	0040	4133200	ULTRATHIN BONDED WEARING SURFACE, TYPE C	102.00	0.00	102.00	SQYD	0.00	\$150.00	\$0.00
		0001	0050	6081000	CONCRETE MEDIAN	0.60	0.00	0.60	SQYD	0.00	\$1,500.00	\$0.00
		0001	0060	6086004	CONCRETE SIDEWALK, 4 IN.	91.10	0.00	91.10	SQYD	0.00	\$90.00	\$0.00
		0001	0070	6091052	CURB AND GUTTER TYPE B	158.00	0.00	158.00	LF	0.00	\$60.00	\$0.00
		0001	0080	6122040	WORK ZONE CRASH CUSHION (NARROW)	6.00	0.00	6.00	EA	0.00	\$7,100.00	\$0.00
		0001	0090	6161005	CONSTRUCTION SIGNS	4,281.00	0.00	4,281.00	SQFT	0.00	\$8.00	\$0.00
		0001	0100	6161008	ADVANCED WARNING RAIL SYSTEM	15.00	0.00	15.00	EA	0.00	\$55.00	\$0.00
		0001	0110	6161010	RELOCATED SIGNS	1,124.00	0.00	1,124.00	SQFT	0.00	\$7.25	\$0.00
		0001	0120	6161025	CHANNELIZER (TRIM LINE)	250.00	0.00	250.00	EA	0.00	\$30.00	\$0.00
		0001	0130	6161030	TYPE III MOVEABLE BARRICADE	59.00	0.00	59.00	EA	0.00	\$175.00	\$0.00
		0001	0140	6161033	DIRECTIONAL INDICATOR BARRICADE	29.00	0.00	29.00	EA	0.00	\$100.00	\$0.00
		0001	0150	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$3,000.00	\$0.00
		0001	0160	6161055	SEQUENTIAL FLASHING WARNING LIGHT	29.00	0.00	29.00	EA	0.00	\$100.00	\$0.00
		0001	0170	6161070	TUBULAR MARKER	48.00	0.00	48.00	EA	0.00	\$65.00	\$0.00
		0001	0180	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	8.00	0.00	8.00	EA	0.00	\$4,250.00	\$0.00
		0001	0190	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	0.00	\$1,850.00	\$0.00
		0001	0200	6169901	MISC.WORK ZONE INTELLIGENT TRANSPORTATION SYSTEM	1.00	0.00	1.00	LS	0.00	\$57,000.00	\$0.00
		0001	0210	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	460.00	0.00	460.00	LF	0.00	\$145.00	\$0.00
		0001	0220	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	112.00	0.00	112.00	LF	0.00	\$225.00	\$0.00
		0001	0230	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$125,000.00	\$31,250.00
		0001	0240	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	1.00	0.00	1.00	EA	0.00	\$2,000.00	\$0.00
		0001	0250	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8,571.00	0.00	8,571.00	LF	0.00	\$0.80	\$0.00
		0001	0260	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	7,601.00	0.00	7,601.00	LF	0.00	\$0.80	\$0.00
		0001	0270	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	863.00	0.00	863.00	LF	0.00	\$5.00	\$0.00
		0001	0280	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	123.00	0.00	123.00	LF	0.00	\$5.00	\$0.00
		0001	0290	6207001	PAVEMENT MARKING REMOVAL	40,991.00	0.00	40,991.00	LF	0.00	\$0.80	\$0.00
		0001	0300	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	1.00	0.00	1.00	EA	0.00	\$500.00	\$0.00
		0001	0310	6208064A	TEMPORARY RAISED PAVEMENT MARKER	96.00	0.00	96.00	EA	0.00	\$5.00	\$0.00
		0001	0320	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	17,866.00	0.00	17,866.00	LF	0.00	\$0.80	\$0.00
		0001	0330	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	102.00	0.00	102.00	SQYD	0.00	\$25.00	\$0.00
		0001	0340	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$9,000.00	\$0.00
		0001	0350	8025006	MULCHING	0.40	0.00	0.40	ACRE	0.00	\$2,500.00	\$0.00
		0001	0360	8051000A	SEEDING - COOL SEASON GRASSES	0.40	0.00	0.40	ACRE	0.00	\$4,000.00	\$0.00
		0001	0370	8061016	SEDIMENT REMOVAL	5.00	0.00	5.00	CUYD	0.00	\$5.00	\$0.00
		0001	0380	8061017	TEMPORARY SEEDING	0.40	0.00	0.40	ACRE	0.00	\$2,500.00	\$0.00
		0001	0390	8061019	SILT FENCE	542.00	0.00	542.00	LF	0.00	\$2.80	\$0.00
		0040	0400	9035011A	ST-STRUCTURAL	160.00	0.00	160.00	SQFT	0.00	\$35.00	\$0.00
		0070	0410	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	28.00	0.00	28.00	SQFT	0.00	\$250.00	\$0.00
		0070	0420	2161001	TOTAL SURFACE HYDRO DEMOLITION	962.00	0.00	962.00	SQYD	0.00	\$74.00	\$0.00
		0070	0430	2161501	REMOVAL OF ASPHALT WEARING SURFACE	8,655.00	0.00	8,655.00	SQFT	0.00	\$3.25	\$0.00
		0070	0440	2163000	PARTIAL REMOVAL OF EXISTING BRIDGE DECK	2,791.00	0.00	2,791.00	SQFT	0.00	\$38.00	\$0.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on May 21, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-D4A	J5P3523	0070	0450	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	0.00	\$1,500.00	\$0.00
		0070	0460	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	150.00	0.00	150.00	SQYD	0.00	\$225.00	\$0.00
		0070	0470	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	5.00	0.00	5.00	CY	0.00	\$1,000.00	\$0.00
		0070	0480	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	708.00	0.00	708.00	SQYD	0.00	\$185.00	\$0.00
		0070	0490	6071068	(120 IN.) PEDESTRIAN FENCE (STRUCTURES)	329.00	0.00	329.00	LF	0.00	\$155.00	\$0.00
		0070	0500	7031004	DIAMOND GRINDING	708.00	0.00	708.00	SQYD	0.00	\$7.50	\$0.00
		0070	0510	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	2.50	0.00	2.50	CUYD	0.00	\$2,500.00	\$0.00
		0070	0520	7034219A	TYPE D BARRIER	657.00	0.00	657.00	LF	0.00	\$190.00	\$0.00
		0070	0530	7034430	SIDEWALK (BRIDGES)	3,395.00	0.00	3,395.00	SQFT	0.00	\$45.00	\$0.00
		0070	0540	7040104	HALF-SOLE REPAIR	1,700.00	0.00	1,700.00	SQFT	0.00	\$65.00	\$0.00
		0070	0550	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	212.00	0.00	212.00	SQFT	0.00	\$165.00	\$0.00
		0070	0560	7040113	CLEANING AND EPOXY COATING	3,807.00	0.00	3,807.00	SQFT	0.00	\$5.93	\$0.00
		0070	0570	7121060	FABRICATED SIGN SUPPORT BRACKETS	1.00	0.00	1.00	LS	0.00	\$8,500.00	\$0.00
		0071	0580	2161001	TOTAL SURFACE HYDRO DEMOLITION	474.00	0.00	474.00	SQYD	0.00	\$74.00	\$0.00
		0071	0590	2161501	REMOVAL OF ASPHALT WEARING SURFACE	4,261.00	0.00	4,261.00	SQFT	0.00	\$2.25	\$0.00
		0071	0600	2161503	REMOVAL OF EXISTING DECK REPAIR	100.00	0.00	100.00	SQFT	0.00	\$25.00	\$0.00
		0071	0610	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	3.00	0.00	3.00	CY	0.00	\$1,000.00	\$0.00
		0071	0620	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	474.00	0.00	474.00	SQYD	0.00	\$220.00	\$0.00
		0071	0630	7031004	DIAMOND GRINDING	474.00	0.00	474.00	SQYD	0.00	\$8.00	\$0.00
		0071	0640	7040104	HALF-SOLE REPAIR	100.00	0.00	100.00	SQFT	0.00	\$125.00	\$0.00
		0071	0650	7040113	CLEANING AND EPOXY COATING	1,130.00	0.00	1,130.00	SQFT	0.00	\$7.70	\$0.00
		0071	0660	7172054	OPEN CELL FOAM JOINT SEAL	57.00	0.00	57.00	LF	0.00	\$95.00	\$0.00
		0072	0670	2161001	TOTAL SURFACE HYDRO DEMOLITION	474.00	0.00	474.00	SQYD	0.00	\$74.00	\$0.00
		0072	0680	2161501	REMOVAL OF ASPHALT WEARING SURFACE	4,261.00	0.00	4,261.00	SQFT	0.00	\$3.25	\$0.00
		0072	0690	2161503	REMOVAL OF EXISTING DECK REPAIR	100.00	0.00	100.00	SQFT	0.00	\$25.00	\$0.00
		0072	0700	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	3.00	0.00	3.00	CY	0.00	\$1,000.00	\$0.00
		0072	0710	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	474.00	0.00	474.00	SQYD	0.00	\$220.00	\$0.00
		0072	0720	7031004	DIAMOND GRINDING	474.00	0.00	474.00	SQYD	0.00	\$8.00	\$0.00
		0072	0730	7040104	HALF-SOLE REPAIR	100.00	0.00	100.00	SQFT	0.00	\$125.00	\$0.00
		0072	0740	7040113	CLEANING AND EPOXY COATING	1,130.00	0.00	1,130.00	SQFT	0.00	\$7.70	\$0.00
		0072	0750	7172054	OPEN CELL FOAM JOINT SEAL	57.00	0.00	57.00	LF	0.00	\$95.00	\$0.00
Project J5P3523 - Total Value Posted to Date as of Report Generated Date												\$31,250.00
J5P3525	0001	0760	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$45,000.00	\$22,500.00	
	0001	0770	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	8.20	0.00	8.20	TONS	0.00	\$1,500.00	\$0.00	
	0001	0780	4071005	TACK COAT	8.00	0.00	8.00	GAL	0.00	\$50.00	\$0.00	
	0001	0790	6113020	FURNISHING TYPE 2 ROCK BLANKET	107.00	0.00	107.00	CUYD	0.00	\$60.00	\$0.00	
	0001	0800	6113040	PLACING TYPE 2 ROCK BLANKET	107.00	0.00	107.00	CUYD	0.00	\$40.00	\$0.00	
	0001	0810	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	2.00	\$4,130.00	\$8,260.00	
	0001	0820	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	1.00	0.00	1.00	EA	1.00	\$4,625.00	\$4,625.00	
	0001	0830	6122020	REPLACEMENT SAND BARREL	8.00	0.00	8.00	EA	0.00	\$495.00	\$0.00	
	0001	0840	6122030	IMPACT ATTENUATOR (RELOCATION)	8.00	0.00	8.00	EA	0.00	\$1,140.00	\$0.00	
	0001	0850	6122040	WORK ZONE CRASH CUSHION (NARROW)	6.00	0.00	6.00	EA	6.00	\$7,100.00	\$42,600.00	
	0001	0860	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	5.60	0.00	5.60	TONS	0.00	\$1,200.00	\$0.00	
	0001	0870	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	35.60	0.00	35.60	SQYD	0.00	\$100.00	\$0.00	
	0001	0880	6161005	CONSTRUCTION SIGNS	2,629.00	0.00	2,629.00	SQFT	2,006.00	\$8.00	\$16,048.00	
	0001	0890	6161008	ADVANCED WARNING RAIL SYSTEM	14.00	0.00	14.00	EA	10.00	\$55.00	\$550.00	





Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on May 21, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-D4A	J5P3525	0001	0900	6161010	RELOCATED SIGNS	2,434.00	0.00	2,434.00	SQFT	0.00	\$7.25	\$0.00
		0001	0910	6161025	CHANNELIZER (TRIM LINE)	253.00	0.00	253.00	EA	253.00	\$30.00	\$7,590.00
		0001	0920	6161030	TYPE III MOVEABLE BARRICADE	31.00	0.00	31.00	EA	15.00	\$200.00	\$3,000.00
		0001	0930	6161033	DIRECTIONAL INDICATOR BARRICADE	30.00	0.00	30.00	EA	30.00	\$100.00	\$3,000.00
		0001	0940	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$3,000.00	\$6,000.00
		0001	0950	6161055	SEQUENTIAL FLASHING WARNING LIGHT	30.00	0.00	30.00	EA	30.00	\$100.00	\$3,000.00
		0001	0960	6161070	TUBULAR MARKER	73.00	0.00	73.00	EA	73.00	\$65.00	\$4,745.00
		0001	0970	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	12.00	0.00	12.00	EA	12.00	\$4,250.00	\$51,000.00
		0001	0980	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	20.00	0.00	20.00	EA	4.00	\$1,850.00	\$7,400.00
		0001	0990	6169901	MISC.WORK ZONE INTELLIGENT TRANSPORTATION SYSTEM	1.00	0.00	1.00	LS	0.60	\$95,750.00	\$57,450.00
		0001	1000	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	460.00	0.00	460.00	LF	0.00	\$145.00	\$0.00
		0001	1010	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	688.00	0.00	688.00	LF	688.00	\$49.20	\$33,849.60
		0001	1020	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	575.00	0.00	575.00	LF	575.00	\$54.45	\$31,308.75
		0001	1030	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,775.00	0.00	1,775.00	LF	0.00	\$12.90	\$0.00
		0001	1040	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	663.00	0.00	663.00	LF	0.00	\$17.65	\$0.00
		0001	1050	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$175,000.00	\$87,500.00
		0001	1060	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	25,010.00	0.00	25,010.00	LF	0.00	\$0.80	\$0.00
		0001	1070	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	18,502.00	0.00	18,502.00	LF	0.00	\$0.80	\$0.00
		0001	1080	6207001	PAVEMENT MARKING REMOVAL	102,340.00	0.00	102,340.00	LF	0.00	\$0.80	\$0.00
		0001	1090	6208064A	TEMPORARY RAISED PAVEMENT MARKER	146.00	0.00	146.00	EA	0.00	\$5.00	\$0.00
		0001	1100	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	47,631.00	0.00	47,631.00	LF	0.00	\$0.80	\$0.00
		0001	1110	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	102.00	0.00	102.00	SQYD	0.00	\$30.00	\$0.00
		0001	1120	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	160.00	0.00	160.00	SQYD	0.00	\$10.00	\$0.00
		0001	1130	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$9,000.00	\$0.00
		0070	1140	2161000	SCARIFICATION OF BRIDGE DECK	227.00	0.00	227.00	SQYD	0.00	\$34.25	\$0.00
		0070	1150	2161001	TOTAL SURFACE HYDRO DEMOLITION	909.00	0.00	909.00	SQYD	0.00	\$70.00	\$0.00
		0070	1160	2161501	REMOVAL OF ASPHALT WEARING SURFACE	1,744.00	0.00	1,744.00	SQFT	0.00	\$3.25	\$0.00
		0070	1170	2161502	REMOVAL OF CONCRETE WEARING SURFACE	4,392.00	0.00	4,392.00	SQFT	0.00	\$4.50	\$0.00
		0070	1180	2161503	REMOVAL OF EXISTING DECK REPAIR	50.00	0.00	50.00	SQFT	0.00	\$25.00	\$0.00
		0070	1190	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	4.00	0.00	4.00	CY	0.00	\$1,000.00	\$0.00
		0070	1200	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	909.00	0.00	909.00	SQYD	0.00	\$205.00	\$0.00
		0070	1210	7031004	DIAMOND GRINDING	909.00	0.00	909.00	SQYD	0.00	\$7.00	\$0.00
		0070	1220	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	5.00	0.00	5.00	SQFT	0.00	\$225.00	\$0.00
		0070	1230	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	15.00	0.00	15.00	SQFT	0.00	\$400.00	\$0.00
		0070	1240	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	0.00	\$120.00	\$0.00
		0070	1250	7040113	CLEANING AND EPOXY COATING	1,859.00	0.00	1,859.00	SQFT	0.00	\$6.51	\$0.00
		0070	1260	7172054	OPEN CELL FOAM JOINT SEAL	99.00	0.00	99.00	LF	0.00	\$50.00	\$0.00
		0071	1270	2161000	SCARIFICATION OF BRIDGE DECK	227.00	0.00	227.00	SQYD	0.00	\$34.25	\$0.00
		0071	1280	2161001	TOTAL SURFACE HYDRO DEMOLITION	909.00	0.00	909.00	SQYD	0.00	\$70.00	\$0.00
		0071	1290	2161501	REMOVAL OF ASPHALT WEARING SURFACE	1,744.00	0.00	1,744.00	SQFT	0.00	\$3.25	\$0.00
		0071	1300	2161502	REMOVAL OF CONCRETE WEARING SURFACE	4,392.00	0.00	4,392.00	SQFT	0.00	\$4.50	\$0.00
		0071	1310	2161503	REMOVAL OF EXISTING DECK REPAIR	50.00	0.00	50.00	SQFT	0.00	\$25.00	\$0.00
		0071	1320	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	4.00	0.00	4.00	CY	0.00	\$1,000.00	\$0.00
		0071	1330	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	909.00	0.00	909.00	SQYD	0.00	\$205.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 21, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-D4A	J5P3525	0071	1340	7031004	DIAMOND GRINDING	909.00	0.00	909.00	SQYD	0.00	\$7.00	\$0.00
		0071	1350	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	15.00	0.00	15.00	SQFT	0.00	\$225.00	\$0.00
		0071	1360	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	0.00	\$120.00	\$0.00
		0071	1370	7040113	CLEANING AND EPOXY COATING	1,859.00	0.00	1,859.00	SQFT	0.00	\$6.51	\$0.00
		0071	1380	7172054	OPEN CELL FOAM JOINT SEAL	99.00	0.00	99.00	LF	0.00	\$50.00	\$0.00
		0072	1390	2161001	TOTAL SURFACE HYDRO DEMOLITION	737.00	0.00	737.00	SQYD	0.00	\$70.00	\$0.00
		0072	1400	2161501	REMOVAL OF ASPHALT WEARING SURFACE	6,637.00	0.00	6,637.00	SQFT	0.00	\$3.25	\$0.00
		0072	1410	2161503	REMOVAL OF EXISTING DECK REPAIR	300.00	0.00	300.00	SQFT	0.00	\$15.00	\$0.00
		0072	1420	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	4.00	0.00	4.00	CY	0.00	\$1,000.00	\$0.00
		0072	1430	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	737.00	0.00	737.00	SQYD	0.00	\$190.00	\$0.00
		0072	1440	7031004	DIAMOND GRINDING	737.00	0.00	737.00	SQYD	0.00	\$7.00	\$0.00
		0072	1450	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	0.00	\$120.00	\$0.00
		0072	1460	7040113	CLEANING AND EPOXY COATING	1,792.00	0.00	1,792.00	SQFT	0.00	\$4.86	\$0.00
		0072	1470	7172054	OPEN CELL FOAM JOINT SEAL	94.00	0.00	94.00	LF	0.00	\$50.00	\$0.00
		0073	1480	2161001	TOTAL SURFACE HYDRO DEMOLITION	737.00	0.00	737.00	SQYD	737.00	\$70.00	\$51,590.00
		0073	1490	2161501	REMOVAL OF ASPHALT WEARING SURFACE	6,637.00	0.00	6,637.00	SQFT	6,637.00	\$3.25	\$21,570.25
		0073	1500	2161503	REMOVAL OF EXISTING DECK REPAIR	200.00	0.00	200.00	SQFT	200.00	\$20.00	\$4,000.00
		0073	1510	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	4.00	0.00	4.00	CY	0.00	\$1,000.00	\$0.00
		0073	1520	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	737.00	0.00	737.00	SQYD	0.00	\$190.00	\$0.00
		0073	1530	7031004	DIAMOND GRINDING	737.00	0.00	737.00	SQYD	0.00	\$7.00	\$0.00
		0073	1540	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	50.00	\$120.00	\$6,000.00
		0073	1550	7040113	CLEANING AND EPOXY COATING	1,792.00	0.00	1,792.00	SQFT	0.00	\$4.86	\$0.00
		0073	1560	7172054	OPEN CELL FOAM JOINT SEAL	94.00	0.00	94.00	LF	0.00	\$50.00	\$0.00
		0074	1570	2161001	TOTAL SURFACE HYDRO DEMOLITION	638.00	0.00	638.00	SQYD	0.00	\$70.00	\$0.00
		0074	1580	2161501	REMOVAL OF ASPHALT WEARING SURFACE	5,748.00	0.00	5,748.00	SQFT	5,502.00	\$3.25	\$17,881.50
		0074	1590	2161503	REMOVAL OF EXISTING DECK REPAIR	100.00	0.00	100.00	SQFT	100.00	\$20.00	\$2,000.00
		0074	1600	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	5.00	0.00	5.00	CY	0.00	\$1,000.00	\$0.00
		0074	1610	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	638.00	0.00	638.00	SQYD	0.00	\$190.00	\$0.00
		0074	1620	7031004	DIAMOND GRINDING	638.00	0.00	638.00	SQYD	0.00	\$7.00	\$0.00
		0074	1630	7040104	HALF-SOLE REPAIR	100.00	0.00	100.00	SQFT	100.00	\$120.00	\$12,000.00
		0074	1640	7040107	SLAB EDGE REPAIR (BRIDGES)	10.00	0.00	10.00	LF	0.00	\$500.00	\$0.00
		0074	1650	7040113	CLEANING AND EPOXY COATING	700.00	0.00	700.00	SQFT	0.00	\$11.48	\$0.00
		0074	1660	7172054	OPEN CELL FOAM JOINT SEAL	89.00	0.00	89.00	LF	0.00	\$50.00	\$0.00
		0075	1670	2161001	TOTAL SURFACE HYDRO DEMOLITION	611.00	0.00	611.00	SQYD	0.00	\$70.00	\$0.00
		0075	1680	2161501	REMOVAL OF ASPHALT WEARING SURFACE	5,502.00	0.00	5,502.00	SQFT	2,639.00	\$3.25	\$8,576.75
		0075	1690	2161503	REMOVAL OF EXISTING DECK REPAIR	250.00	0.00	250.00	SQFT	250.00	\$20.00	\$5,000.00
		0075	1700	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	3.00	0.00	3.00	CY	0.00	\$1,000.00	\$0.00
		0075	1710	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	611.00	0.00	611.00	SQYD	0.00	\$190.00	\$0.00
		0075	1720	7031004	DIAMOND GRINDING	611.00	0.00	611.00	SQYD	0.00	\$7.50	\$0.00
		0075	1730	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	50.00	\$120.00	\$6,000.00
		0075	1740	7040113	CLEANING AND EPOXY COATING	500.00	0.00	500.00	SQFT	0.00	\$6.21	\$0.00
		0075	1750	7172054	OPEN CELL FOAM JOINT SEAL	71.00	0.00	71.00	LF	0.00	\$70.00	\$0.00
		0076	1760	2161001	TOTAL SURFACE HYDRO DEMOLITION	803.00	0.00	803.00	SQYD	408.00	\$70.00	\$28,560.00
		0076	1770	2161501	REMOVAL OF ASPHALT WEARING SURFACE	7,227.00	0.00	7,227.00	SQFT	3,675.00	\$3.25	\$11,943.75
		0076	1780	2161503	REMOVAL OF EXISTING DECK REPAIR	300.00	0.00	300.00	SQFT	300.00	\$18.00	\$5,400.00
		0076	1790	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	9.00	0.00	9.00	CY	0.00	\$1,000.00	\$0.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on May 21, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-D4A	J5P3525	0076	1800	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	803.00	0.00	803.00	SQYD	0.00	\$190.00	\$0.00
		0076	1810	7031004	DIAMOND GRINDING	803.00	0.00	803.00	SQYD	0.00	\$7.50	\$0.00
		0076	1820	7040101	SUBSTRUCTURE REPAIR (FORMED)	10.00	0.00	10.00	SQFT	0.00	\$215.00	\$0.00
		0076	1830	7040104	HALF-SOLE REPAIR	500.00	0.00	500.00	SQFT	500.00	\$120.00	\$60,000.00
		0076	1840	7040113	CLEANING AND EPOXY COATING	750.00	0.00	750.00	SQFT	0.00	\$6.21	\$0.00
		0076	1850	7172054	OPEN CELL FOAM JOINT SEAL	90.00	0.00	90.00	LF	0.00	\$55.00	\$0.00
		0077	1860	2061000	CLASS 1 EXCAVATION	23.00	0.00	23.00	CUYD	0.00	\$250.00	\$0.00
		0077	1870	2161001	TOTAL SURFACE HYDRO DEMOLITION	684.00	0.00	684.00	SQYD	0.00	\$74.00	\$0.00
		0077	1880	2161502	REMOVAL OF CONCRETE WEARING SURFACE	6,160.00	0.00	6,160.00	SQFT	0.00	\$4.25	\$0.00
		0077	1890	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	2.00	0.00	2.00	CY	0.00	\$1,000.00	\$0.00
		0077	1900	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	684.00	0.00	684.00	SQYD	0.00	\$200.00	\$0.00
		0077	1910	7031004	DIAMOND GRINDING	684.00	0.00	684.00	SQYD	0.00	\$8.00	\$0.00
		0077	1920	7039907	MISC.SELF-CONSOLIDATING CONCRETE	11.00	0.00	11.00	CUYD	0.00	\$1,800.00	\$0.00
		0077	1930	7040104	HALF-SOLE REPAIR	100.00	0.00	100.00	SQFT	0.00	\$120.00	\$0.00
		0077	1940	7040113	CLEANING AND EPOXY COATING	2,600.00	0.00	2,600.00	SQFT	0.00	\$7.08	\$0.00
		0077	1950	7101000	REINFORCING STEEL (EPOXY COATED)	1,210.00	0.00	1,210.00	LB	0.00	\$5.00	\$0.00
		0077	1960	7172054	OPEN CELL FOAM JOINT SEAL	92.00	0.00	92.00	LF	0.00	\$55.00	\$0.00
Project J5P3525 - Total Value Posted to Date as of Report Generated Date												\$630,948.60
241213-D4A Overall - Total Value Posted to Date as of Report Generated Date												\$662,198.60



**Missouri Department of Transportation**  
**Contractor's Pay Estimate Summary**  
**Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 21, 2025

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J5P3525

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0760	2022010	REMOVAL OF IMPROVEMENTS	5/5/25	5/16/25	0.50	LS	For work being performed on Hwy 54 at Bridges A13092, A13075, A16724 & A16725					
0810	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	5/6/25	5/16/25	2.00	EA	For work being performed on Hwy 54 at Bridges A13092, A13075, A16724 & A16725					
0820	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	5/6/25	5/16/25	1.00	EA	For work being performed on Hwy 54 at Bridges A13092, A13075, A16724 & A16725					
0850	6122040	WORK ZONE CRASH CUSHION (NARROW)	5/6/25	5/16/25	6.00	EA	For work being performed on Hwy 54 at Bridges A13092, A13075, A16724 & A16725					
0880	6161005	CONSTRUCTION SIGNS	5/5/25	5/16/25	2,006.00	SQFT	For work being performed on Hwy 54 at Bridges A13092, A13075, A16724 & A16725					
0890	6161008	ADVANCED WARNING RAIL SYSTEM	5/5/25	5/16/25	10.00	EA	For work being performed on Hwy 54 at Bridges A13092, A13075, A16724 & A16725					
0910	6161025	CHANNELIZER (TRIM LINE)	5/5/25	5/16/25	253.00	EA	For work being performed on Hwy 54 at Bridges A13092, A13075, A16724 & A16725					
0920	6161030	TYPE III MOVEABLE BARRICADE	5/5/25	5/16/25	15.00	EA	For work being performed on Hwy 54 at Bridges A13092, A13075, A16724 & A16725					
0930	6161033	DIRECTIONAL INDICATOR BARRICADE	5/5/25	5/16/25	30.00	EA	For work being performed on Hwy 54 at Bridges A13092, A13075, A16724 & A16725					
0940	6161040	FLASHING ARROW PANEL	5/5/25	5/16/25	2.00	EA	For work being performed on Hwy 54 at Bridges A13092, A13075, A16724 & A16725					
0950	6161055	SEQUENTIAL FLASHING WARNING LIGHT	5/5/25	5/16/25	30.00	EA	For work being performed on Hwy 54 at Bridges A13092, A13075, A16724 & A16725					
0960	6161070	TUBULAR MARKER	5/5/25	5/16/25	73.00	EA	For work being performed on Hwy 54 at Bridges A13092, A13075, A16724 & A16725					
0970	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	5/5/25	5/16/25	12.00	EA	For work being performed on Hwy 54 at Bridges A13092, A13075, A16724 & A16725					
0980	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	5/5/25	5/16/25	4.00	EA	For work being performed on Hwy 54 at Bridges A13075, A16724 & A16725					
0990	6169901	MISC.	5/5/25	5/16/25	0.25	LS	For work being performed on Hwy 54 at Bridges A13092, A13075, A16724 & A16725					
1010	6173600D	TEMPORARY TRAFFIC BARRIER, CONT. FURNIRE	5/6/25	5/16/25	688.00	LF	For work being performed on Hwy 54 at Bridges A13092, A13075, A16724 & A16725					
1020	6173700B	TEMP. TRAFFIC BARRIER ANCHORED., CONT	5/6/25	5/16/25	575.00	LF	For work being performed on Hwy 54 at Bridges A13092, A13075, A16724 & A16725					
1050	6181000	MOBILIZATION	5/7/25	5/16/25	0.25	LS	For work being performed on Hwy 54 at Bridges A13092, A13075, A16724 & A16725					
1480	2161001	TOTAL SURFACE HYDRO DEMOLITION	5/13/25	5/16/25	737.00	SQYD	At bridge A13075					
1490	2161501	REMOVAL OF ASPHALT WEARING SURFACE	5/7/25	5/16/25	6,637.00	SQFT	At Bridge A13075					
1500	2161503	REMOVAL OF EXISTING DECK REPAIR	5/8/25	5/16/25	200.00	SQFT	At Bridge A13075					
1540	7040104	HALF-SOLE REPAIR	5/8/25	5/16/25	50.00	SQFT	At Bridge A13075					
1580	2161501	REMOVAL OF ASPHALT WEARING SURFACE	5/8/25	5/16/25	5,502.00	SQFT	At Bridge A13092					
1590	2161503	REMOVAL OF EXISTING DECK REPAIR	5/13/25	5/16/25	100.00	SQFT	At bridge A13092					
1630	7040104	HALF-SOLE REPAIR	5/13/25	5/16/25	100.00	SQFT	At bridge A13092					
1680	2161501	REMOVAL OF ASPHALT WEARING SURFACE	5/7/25	5/16/25	2,639.00	SQFT	At Bridge A16724					
1690	2161503	REMOVAL OF EXISTING DECK REPAIR	5/14/25	5/16/25	250.00	SQFT	At bridge A16724 passing lane					
1730	7040104	HALF-SOLE REPAIR	5/14/25	5/16/25	50.00	SQFT	At bridge A16724 passing lane					
1760	2161001	TOTAL SURFACE HYDRO DEMOLITION	5/14/25	5/16/25	408.00	SQYD	At bridge A16725 passing lane					
1770	2161501	REMOVAL OF ASPHALT WEARING SURFACE	5/7/25	5/16/25	3,675.00	SQFT	At Bridge A16725					
1780	2161503	REMOVAL OF EXISTING DECK REPAIR	5/13/25	5/16/25	300.00	SQFT	At bridge A16725 passing lane					
1830	7040104	HALF-SOLE REPAIR	5/13/25	5/16/25	500.00	SQFT	At bridge A16725 passing lane					

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 241213-D4A

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3525	0810	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	Material		3	May 16, 2025	SYSTEM	\$8,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hensor overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	May 16, 2025	SYSTEM	(\$8,260.00)	
				- Total			\$0.00		
				Material - Total			\$0.00		
				0810 - Total			\$0.00		
	0820	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	Material		3	May 16, 2025	SYSTEM	\$4,625.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hensor overriding Payment Estimate Exception 2 on the current Payment Estimate.
					3	May 16, 2025	SYSTEM	(\$4,625.00)	
				- Total			\$0.00		
				Material - Total			\$0.00		
				0820 - Total			\$0.00		
	0850	WORK ZONE CRASH CUSHION (NARROW)	Material		3	May 16, 2025	SYSTEM	\$42,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hensor overriding Payment Estimate Exception 3 on the current Payment Estimate.
					3	May 16, 2025	SYSTEM	(\$42,600.00)	
				- Total			\$0.00		
				Material - Total			\$0.00		
				0850 - Total			\$0.00		
	0880	CONSTRUCTION SIGNS	Material		3	May 16, 2025	SYSTEM	\$16,048.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hensor overriding Payment Estimate Exception 4 on the current Payment Estimate.
					3	May 16, 2025	SYSTEM	(\$16,048.00)	
				- Total			\$0.00		
				Material - Total			\$0.00		
				0880 - Total			\$0.00		
	0890	ADVANCED WARNING RAIL SYSTEM	Material		3	May 16, 2025	SYSTEM	\$550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hensor overriding Payment Estimate Exception 5 on the current Payment Estimate.
					3	May 16, 2025	SYSTEM	(\$550.00)	
				- Total			\$0.00		
				Material - Total			\$0.00		
				0890 - Total			\$0.00		
	0910	CHANNELIZER (TRIM LINE)	Material		3	May 16, 2025	SYSTEM	\$7,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hensor overriding Payment Estimate Exception 6 on the current Payment Estimate.
					3	May 16, 2025	SYSTEM	(\$7,590.00)	
				- Total			\$0.00		
				Material - Total			\$0.00		
				0910 - Total			\$0.00		
	0920	TYPE III MOVEABLE BARRICADE	Material		3	May 16, 2025	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hensor overriding Payment Estimate Exception 7 on the current Payment Estimate.
					3	May 16, 2025	SYSTEM	(\$3,000.00)	
				- Total			\$0.00		
				Material - Total			\$0.00		
				0920 - Total			\$0.00		
	0930	DIRECTIONAL INDICATOR BARRICADE	Material		3	May 16, 2025	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hensor overriding Payment Estimate Exception 8 on the current Payment Estimate.
					3	May 16, 2025	SYSTEM	(\$3,000.00)	



## Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 241213-D4A

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3525	0930	DIRECTIONAL INDICATOR BARRICADE	Material			2025			
				- Total				\$0.00	
			Material - Total				\$0.00		
			0930 - Total				\$0.00		
	0940	FLASHING ARROW PANEL	Material		3	May 16, 2025	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hensor overriding Payment Estimate Exception 9 on the current Payment Estimate.
					3	May 16, 2025	SYSTEM	(\$6,000.00)	
			- Total				\$0.00		
			Material - Total				\$0.00		
			0940 - Total				\$0.00		
	0950	SEQUENTIAL FLASHING WARNING LIGHT	Material		3	May 16, 2025	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hensor overriding Payment Estimate Exception 10 on the current Payment Estimate.
					3	May 16, 2025	SYSTEM	(\$3,000.00)	
			- Total				\$0.00		
			Material - Total				\$0.00		
			0950 - Total				\$0.00		
	0960	TUBULAR MARKER	Material		3	May 16, 2025	SYSTEM	\$4,745.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hensor overriding Payment Estimate Exception 11 on the current Payment Estimate.
					3	May 16, 2025	SYSTEM	(\$4,745.00)	
			- Total				\$0.00		
			Material - Total				\$0.00		
			0960 - Total				\$0.00		
	0970	CMS WITH COMMUNICATION INTERFACE, CONT F	Material		3	May 16, 2025	SYSTEM	\$51,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hensor overriding Payment Estimate Exception 12 on the current Payment Estimate.
					3	May 16, 2025	SYSTEM	(\$51,000.00)	
			- Total				\$0.00		
			Material - Total				\$0.00		
			0970 - Total				\$0.00		
	0980	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		3	May 16, 2025	SYSTEM	\$7,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hensor overriding Payment Estimate Exception 13 on the current Payment Estimate.
					3	May 16, 2025	SYSTEM	(\$7,400.00)	
			- Total				\$0.00		
			Material - Total				\$0.00		
			0980 - Total				\$0.00		
	1010	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		3	May 16, 2025	SYSTEM	\$33,849.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hensor overriding Payment Estimate Exception 14 on the current Payment Estimate.
					3	May 16, 2025	SYSTEM	(\$33,849.60)	
			- Total				\$0.00		
			Material - Total				\$0.00		
			1010 - Total				\$0.00		
	1020	TEMP. TRAFFIC BARRIER ANCHORED., CONT	Material		3	May 16, 2025	SYSTEM	\$31,308.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hensor overriding Payment Estimate Exception 15 on the current Payment Estimate.
					3	May 16, 2025	SYSTEM	(\$31,308.75)	
			- Total				\$0.00		
			Material - Total				\$0.00		



## Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 241213-D4A

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3525	1020 - Total							\$0.00	
J5P3525	- Total							\$0.00	
Overall - Total								\$0.00	



## Contract Adjustments for Contract - 241213-D4A

There are no contract adjustments to display for this contract.