



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on June 5, 2025

Pay Estimate Created Date: June 2, 2025

Progress Estimate Number	Contract ID	241213-D4A	Pay Period Start	May 16, 2025	Original Contract Amount	\$4,994,404.43
4	Prime Contractor	E & C Bridge, LLC	Pay Period End	June 1, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$4,994,404.43

Approval Date					By User
June 2, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by				hensor
June 2, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				browns1
June 4, 2025	Reviewed and Approved at the Central Office Controllers Office Level by				ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2026	December 1, 2026		20.01%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 8, 2025	January 8, 2025	
Letting Date	December 13, 2024	December 13, 2024	
Notice to Proceed Date	February 10, 2025	February 10, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 4			
		This Estimate	Previous To Date
241213-D4A	Total Posted Items Pay	\$337,309.24	\$662,198.60 \$999,507.84
	Gross Item Adjustments	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
		\$662,198.60	\$999,507.84
Contract Total Payable This Estimate:		\$337,309.24	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5P3525	0990	6169901	MISC.WORK ZONE INTELLIGENT TRANSPORTATION SYSTEM	LS	\$95,750.000	0.200	\$19,150.00
	1460	7040113	CLEANING AND EPOXY COATING	SQFT	\$4.860	1,792	\$8,709.12
	1510	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	CY	\$1,000.000	4	\$4,000.00
	1520	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	SQYD	\$190.000	737	\$140,030.00
	1550	7040113	CLEANING AND EPOXY COATING	SQFT	\$4.860	1,792	\$8,709.12
	1650	7040113	CLEANING AND EPOXY COATING	SQFT	\$11.480	700	\$8,036.00
	1700	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	CY	\$1,000.000	3	\$3,000.00
	1710	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	SQYD	\$190.000	300	\$57,000.00
	1740	7040113	CLEANING AND EPOXY COATING	SQFT	\$6.210	500	\$3,105.00
	1790	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	CY	\$1,000.000	9	\$9,000.00
	1800	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	SQYD	\$190.000	403	\$76,570.00

Project J5P3525 - Total \$337,309.24

Overall - Total \$337,309.24

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3525	1510	SUPPLEMENTARY WEARING SURFACE MATERIAL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hensor overriding Payment Estimate Exception 1 on the current Payment Estimate.	4	\$1,000.00	\$4,000.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on June 5, 2025

Pay Estimate Created Date: June 2, 2025

Progress Estimate Number		Contract ID	241213-D4A	Pay Period Start	May 16, 2025	Original Contract Amount	\$4,994,404.43	
4		Prime Contractor	E & C Bridge, LLC	Pay Period End	June 1, 2025	Net Change Order Amount	\$0.00	
						Current Contract Amount	\$4,994,404.43	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3525	1510	SUPPLEMENTARY WEARING SURFACE MATERIAL	Material			-4	\$1,000.00	(\$4,000.00)
	1520	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hensor overriding Payment Estimate Exception 8 on the current Payment Estimate.	737	\$190.00	\$140,030.00
	1520	LATEX MODIFIED CONCRETE WEARING SURFACE	Material			-737	\$190.00	(\$140,030.00)
	1700	SUPPLEMENTARY WEARING SURFACE MATERIAL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hensor overriding Payment Estimate Exception 3 on the current Payment Estimate.	3	\$1,000.00	\$3,000.00
	1700	SUPPLEMENTARY WEARING SURFACE MATERIAL	Material			-3	\$1,000.00	(\$3,000.00)
	1710	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hensor overriding Payment Estimate Exception 9 on the current Payment Estimate.	300	\$190.00	\$57,000.00
	1710	LATEX MODIFIED CONCRETE WEARING SURFACE	Material			-300	\$190.00	(\$57,000.00)
	1790	SUPPLEMENTARY WEARING SURFACE MATERIAL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hensor overriding Payment Estimate Exception 5 on the current Payment Estimate.	9	\$1,000.00	\$9,000.00
	1790	SUPPLEMENTARY WEARING SURFACE MATERIAL	Material			-9	\$1,000.00	(\$9,000.00)
	1800	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hensor overriding Payment Estimate Exception 10 on the current Payment Estimate.	403	\$190.00	\$76,570.00
	1800	LATEX MODIFIED CONCRETE WEARING SURFACE	Material			-403	\$190.00	(\$76,570.00)
Total								\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on June 5, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3523	FAF 50-3(118)	3 Bridge rehabilitations	50	COLE	at Bolivar St. and Vetter Ln. in Jefferson City
J5P3525	FAF 54-3(218)	8 Bridge rehabilitations	54	COLE	at various location near Jefferson City
Totals by Job Numbers					
J5P3523			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$31,250.00	\$31,250.00
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$0.00	\$31,250.00	\$31,250.00
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J5P3525			This Estimate	Previous	To Date
	Posted Item Pay		\$337,309.24	\$630,948.60	\$968,257.84
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$337,309.24	\$630,948.60	\$968,257.84
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions

Report Generated on June 5, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 5050004, Project Item Line Number 1510, Material Set 5050004, Material 0505CCLATX - Bridge Deck Concrete, Latex, Acceptance Action Generic 0505CCLATX is insufficient.	hensor: waiting on MoDot QA entry of 7 & 28 day concrete strength	hensor	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 5050004, Project Item Line Number 1510, Material Set 5050004, Material 1054CXLE - Latex Emulsion Admixture @, Acceptance Action Generic 1054CXLE is insufficient.	hensor: waiting on MoDot QA entry of 7 & 28 day concrete strength	hensor	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 5050004, Project Item Line Number 1700, Material Set 5050004, Material 1054CXLE - Latex Emulsion Admixture @, Acceptance Action Generic 1054CXLE is insufficient.	hensor: waiting on MoDot QA entry of 7 & 28 day concrete strength	hensor	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 5050004, Project Item Line Number 1700, Material Set 5050004, Material 0505CCLATX - Bridge Deck Concrete, Latex, Acceptance Action Generic 0505CCLATX is insufficient.	hensor: waiting on MoDot QA entry of 7 & 28 day concrete strength	hensor	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 5050004, Project Item Line Number 1790, Material Set 5050004, Material 0505CCLATX - Bridge Deck Concrete, Latex, Acceptance Action Generic 0505CCLATX is insufficient.	hensor: waiting on MoDot QA entry of 7 & 28 day concrete strength	hensor	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 5050004, Project Item Line Number 1790, Material Set 5050004, Material 1054CXLE - Latex Emulsion Admixture @, Acceptance Action Generic 1054CXLE is insufficient.	hensor: waiting on MoDot QA entry of 7 & 28 day concrete strength	hensor	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 5050004, Project Item Line Number 1790, Material Set 5050004, Material 1005GECMLS - Masonry Grade E LS/DO, Acceptance Action Generic 1005GECMLS is insufficient.	hensor: waiting on MoDot QA entry of 7 & 28 day concrete strength	hensor	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 5052000, Project Item Line Number 1520, Material Set 505200096, Material 0505CCLATX - Bridge Deck Concrete, Latex, Acceptance Action Generic 0505CCLATX is insufficient.	hensor: waiting on MoDot QA entry of 7 & 28 day concrete strength	hensor	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 5052000, Project Item Line Number 1710, Material Set 505200096, Material 0505CCLATX - Bridge Deck Concrete, Latex, Acceptance Action Generic 0505CCLATX is insufficient.	hensor: waiting on MoDot QA entry of 7 & 28 day concrete strength	hensor	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3525, Item 5052000, Project Item Line Number 1800, Material Set 505200096, Material 0505CCLATX - Bridge Deck Concrete, Latex, Acceptance Action Generic 0505CCLATX is insufficient.	hensor: waiting on MoDot QA entry of 7 & 28 day concrete strength	hensor	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-D4A	J5P3523	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$54,000.00	\$0.00
		0001	0020	2072000	LINEAR GRADING CLASS 2	4.60	0.00	4.60	STA	0.00	\$1,750.00	\$0.00
		0001	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	92.00	0.00	92.00	SQYD	0.00	\$15.00	\$0.00
		0001	0040	4133200	ULTRATHIN BONDED WEARING SURFACE, TYPE C	102.00	0.00	102.00	SQYD	0.00	\$150.00	\$0.00
		0001	0050	6081000	CONCRETE MEDIAN	0.60	0.00	0.60	SQYD	0.00	\$1,500.00	\$0.00
		0001	0060	6086004	CONCRETE SIDEWALK, 4 IN.	91.10	0.00	91.10	SQYD	0.00	\$90.00	\$0.00
		0001	0070	6091052	CURB AND GUTTER TYPE B	158.00	0.00	158.00	LF	0.00	\$60.00	\$0.00
		0001	0080	6122040	WORK ZONE CRASH CUSHION (NARROW)	6.00	0.00	6.00	EA	0.00	\$7,100.00	\$0.00
		0001	0090	6161005	CONSTRUCTION SIGNS	4,281.00	0.00	4,281.00	SQFT	0.00	\$8.00	\$0.00
		0001	0100	6161008	ADVANCED WARNING RAIL SYSTEM	15.00	0.00	15.00	EA	0.00	\$55.00	\$0.00
		0001	0110	6161010	RELOCATED SIGNS	1,124.00	0.00	1,124.00	SQFT	0.00	\$7.25	\$0.00
		0001	0120	6161025	CHANNELIZER (TRIM-LINE)	250.00	0.00	250.00	EA	0.00	\$30.00	\$0.00
		0001	0130	6161030	TYPE 3 MOVEABLE BARRICADE	59.00	0.00	59.00	EA	0.00	\$175.00	\$0.00
		0001	0140	6161033	DIRECTION INDICATOR BARRICADE	29.00	0.00	29.00	EA	0.00	\$100.00	\$0.00
		0001	0150	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$3,000.00	\$0.00
		0001	0160	6161055	SEQUENTIAL FLASHING WARNING LIGHT	29.00	0.00	29.00	EA	0.00	\$100.00	\$0.00
		0001	0170	6161070	TUBULAR MARKER	48.00	0.00	48.00	EA	0.00	\$65.00	\$0.00
		0001	0180	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	8.00	0.00	8.00	EA	0.00	\$4,250.00	\$0.00
		0001	0190	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	0.00	\$1,850.00	\$0.00
		0001	0200	6169901	MISC.WORK ZONE INTELLIGENT TRANSPORTATION SYSTEM	1.00	0.00	1.00	LS	0.00	\$57,000.00	\$0.00
		0001	0210	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	460.00	0.00	460.00	LF	0.00	\$145.00	\$0.00
		0001	0220	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	112.00	0.00	112.00	LF	0.00	\$225.00	\$0.00
		0001	0230	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$125,000.00	\$31,250.00
		0001	0240	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	1.00	0.00	1.00	EA	0.00	\$2,000.00	\$0.00
		0001	0250	6205902A	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	8,571.00	0.00	8,571.00	LF	0.00	\$0.80	\$0.00
		0001	0260	6205903A	6 IN. YELLOW CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	7,601.00	0.00	7,601.00	LF	0.00	\$0.80	\$0.00
		0001	0270	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	863.00	0.00	863.00	LF	0.00	\$5.00	\$0.00
		0001	0280	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	123.00	0.00	123.00	LF	0.00	\$5.00	\$0.00
		0001	0290	6207001	PAVEMENT MARKING REMOVAL	40,991.00	0.00	40,991.00	LF	0.00	\$0.80	\$0.00
		0001	0300	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	1.00	0.00	1.00	EA	0.00	\$500.00	\$0.00
		0001	0310	6208064A	TEMPORARY RAISED PAVEMENT MARKER	96.00	0.00	96.00	EA	0.00	\$5.00	\$0.00
		0001	0320	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	17,866.00	0.00	17,866.00	LF	0.00	\$0.80	\$0.00
		0001	0330	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	102.00	0.00	102.00	SQYD	0.00	\$25.00	\$0.00
		0001	0340	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$9,000.00	\$0.00
		0001	0350	8025006	MULCHING	0.40	0.00	0.40	ACRE	0.00	\$2,500.00	\$0.00
		0001	0360	8051000A	SEEDING - COOL SEASON GRASSES	0.40	0.00	0.40	ACRE	0.00	\$4,000.00	\$0.00
		0001	0370	8061016	SEDIMENT REMOVAL	5.00	0.00	5.00	CUYD	0.00	\$5.00	\$0.00
		0001	0380	8061017	TEMPORARY SEEDING	0.40	0.00	0.40	ACRE	0.00	\$2,500.00	\$0.00
		0001	0390	8061019	SILT FENCE	542.00	0.00	542.00	LF	0.00	\$2.80	\$0.00
		0040	0400	9035011A	ST-STRUCTURAL	160.00	0.00	160.00	SQFT	0.00	\$35.00	\$0.00
		0070	0410	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	28.00	0.00	28.00	SQFT	0.00	\$250.00	\$0.00
		0070	0420	2161001	TOTAL SURFACE HYDRO DEMOLITION	962.00	0.00	962.00	SQYD	0.00	\$74.00	\$0.00
		0070	0430	2161501	REMOVAL OF ASPHALT WEARING SURFACE	8,655.00	0.00	8,655.00	SQFT	0.00	\$3.25	\$0.00
		0070	0440	2163000	PARTIAL REMOVAL OF EXISTING BRIDGE DECK	2,791.00	0.00	2,791.00	SQFT	0.00	\$38.00	\$0.00
		0070	0450	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	0.00	\$1,500.00	\$0.00
		0070	0460	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	150.00	0.00	150.00	SQYD	0.00	\$225.00	\$0.00
		0070	0470	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	5.00	0.00	5.00	CY	0.00	\$1,000.00	\$0.00
		0070	0480	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	708.00	0.00	708.00	SQYD	0.00	\$185.00	\$0.00
		0070	0490	6071068	(120 IN.) PEDESTRIAN FENCE (STRUCTURES)	329.00	0.00	329.00	LF	0.00	\$155.00	\$0.00
		0070	0500	7031004	DIAMOND GRINDING	708.00	0.00	708.00	SQYD	0.00	\$7.50	\$0.00
		0070	0510	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	2.50	0.00	2.50	CUYD	0.00	\$2,500.00	\$0.00
		0070	0520	7034219A	TYPE D BARRIER	657.00	0.00	657.00	LF	0.00	\$190.00	\$0.00
		0070	0530	7034430	SIDEWALK (BRIDGES)	3,395.00	0.00	3,395.00	SQFT	0.00	\$45.00	\$0.00
		0070	0540	7040104	HALF-SOLE REPAIR	1,700.00	0.00	1,700.00	SQFT	0.00	\$65.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
241213-D4A	J5P3523	0070	0550	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	212.00	0.00	212.00	SQFT	0.00	\$165.00	\$0.00	
		0070	0560	7040113	CLEANING AND EPOXY COATING	3,807.00	0.00	3,807.00	SQFT	0.00	\$5.93	\$0.00	
		0070	0570	7121060	FABRICATED SIGN SUPPORT BRACKETS	1.00	0.00	1.00	LS	0.00	\$8,500.00	\$0.00	
		0071	0580	2161001	TOTAL SURFACE HYDRO DEMOLITION	474.00	0.00	474.00	SQYD	0.00	\$74.00	\$0.00	
		0071	0590	2161501	REMOVAL OF ASPHALT WEARING SURFACE	4,261.00	0.00	4,261.00	SQFT	0.00	\$2.25	\$0.00	
		0071	0600	2161503	REMOVAL OF EXISTING DECK REPAIR	100.00	0.00	100.00	SQFT	0.00	\$25.00	\$0.00	
		0071	0610	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	3.00	0.00	3.00	CY	0.00	\$1,000.00	\$0.00	
		0071	0620	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	474.00	0.00	474.00	SQYD	0.00	\$220.00	\$0.00	
		0071	0630	7031004	DIAMOND GRINDING	474.00	0.00	474.00	SQYD	0.00	\$8.00	\$0.00	
		0071	0640	7040104	HALF-SOLE REPAIR	100.00	0.00	100.00	SQFT	0.00	\$125.00	\$0.00	
		0071	0650	7040113	CLEANING AND EPOXY COATING	1,130.00	0.00	1,130.00	SQFT	0.00	\$7.70	\$0.00	
		0071	0660	7172054	OPEN CELL FOAM JOINT SEAL	57.00	0.00	57.00	LF	0.00	\$95.00	\$0.00	
		0072	0670	2161001	TOTAL SURFACE HYDRO DEMOLITION	474.00	0.00	474.00	SQYD	0.00	\$74.00	\$0.00	
		0072	0680	2161501	REMOVAL OF ASPHALT WEARING SURFACE	4,261.00	0.00	4,261.00	SQFT	0.00	\$3.25	\$0.00	
		0072	0690	2161503	REMOVAL OF EXISTING DECK REPAIR	100.00	0.00	100.00	SQFT	0.00	\$25.00	\$0.00	
		0072	0700	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	3.00	0.00	3.00	CY	0.00	\$1,000.00	\$0.00	
		0072	0710	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	474.00	0.00	474.00	SQYD	0.00	\$220.00	\$0.00	
		0072	0720	7031004	DIAMOND GRINDING	474.00	0.00	474.00	SQYD	0.00	\$8.00	\$0.00	
		0072	0730	7040104	HALF-SOLE REPAIR	100.00	0.00	100.00	SQFT	0.00	\$125.00	\$0.00	
		0072	0740	7040113	CLEANING AND EPOXY COATING	1,130.00	0.00	1,130.00	SQFT	0.00	\$7.70	\$0.00	
	0072	0750	7172054	OPEN CELL FOAM JOINT SEAL	57.00	0.00	57.00	LF	0.00	\$95.00	\$0.00		
	Project J5P3523 - Total Value Posted to Date as of Report Generated Date												\$31,250.00
	J5P3525	0001	0760	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$45,000.00	\$22,500.00	
		0001	0770	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	8.20	0.00	8.20	TONS	0.00	\$1,500.00	\$0.00	
		0001	0780	4071005	TACK COAT	8.00	0.00	8.00	GAL	0.00	\$50.00	\$0.00	
		0001	0790	6113020	FURNISHING TYPE 2 ROCK BLANKET	107.00	0.00	107.00	CUYD	0.00	\$60.00	\$0.00	
		0001	0800	6113040	PLACING TYPE 2 ROCK BLANKET	107.00	0.00	107.00	CUYD	0.00	\$40.00	\$0.00	
		0001	0810	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	2.00	\$4,130.00	\$8,260.00	
		0001	0820	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	1.00	0.00	1.00	EA	1.00	\$4,625.00	\$4,625.00	
		0001	0830	6122020	REPLACEMENT SAND BARREL	8.00	0.00	8.00	EA	0.00	\$495.00	\$0.00	
		0001	0840	6122030	IMPACT ATTENUATOR (RELOCATION)	8.00	0.00	8.00	EA	0.00	\$1,140.00	\$0.00	
		0001	0850	6122040	WORK ZONE CRASH CUSHION (NARROW)	6.00	0.00	6.00	EA	6.00	\$7,100.00	\$42,600.00	
		0001	0860	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	5.60	0.00	5.60	TONS	0.00	\$1,200.00	\$0.00	
0001		0870	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	35.60	0.00	35.60	SQYD	0.00	\$100.00	\$0.00		
0001		0880	6161005	CONSTRUCTION SIGNS	2,629.00	0.00	2,629.00	SQFT	2,006.00	\$8.00	\$16,048.00		
0001		0890	6161008	ADVANCED WARNING RAIL SYSTEM	14.00	0.00	14.00	EA	10.00	\$55.00	\$550.00		
0001		0900	6161010	RELOCATED SIGNS	2,434.00	0.00	2,434.00	SQFT	0.00	\$7.25	\$0.00		
0001		0910	6161025	CHANNELIZER (TRIM-LINE)	253.00	0.00	253.00	EA	253.00	\$30.00	\$7,590.00		
0001		0920	6161030	TYPE 3 MOVEABLE BARRICADE	31.00	0.00	31.00	EA	15.00	\$200.00	\$3,000.00		
0001		0930	6161033	DIRECTION INDICATOR BARRICADE	30.00	0.00	30.00	EA	30.00	\$100.00	\$3,000.00		
0001		0940	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$3,000.00	\$6,000.00		
0001		0950	6161055	SEQUENTIAL FLASHING WARNING LIGHT	30.00	0.00	30.00	EA	30.00	\$100.00	\$3,000.00		
0001		0960	6161070	TUBULAR MARKER	73.00	0.00	73.00	EA	73.00	\$65.00	\$4,745.00		
0001		0970	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	12.00	0.00	12.00	EA	12.00	\$4,250.00	\$51,000.00		
0001		0980	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	20.00	0.00	20.00	EA	4.00	\$1,850.00	\$7,400.00		
0001	0990	6169901	MISC.WORK ZONE INTELLIGENT TRANSPORTATION SYSTEM	1.00	0.00	1.00	LS	0.80	\$95,750.00	\$76,600.00			
0001	1000	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	460.00	0.00	460.00	LF	0.00	\$145.00	\$0.00			
0001	1010	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	688.00	0.00	688.00	LF	688.00	\$49.20	\$33,849.60			
0001	1020	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	575.00	0.00	575.00	LF	575.00	\$54.45	\$31,308.75			
0001	1030	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,775.00	0.00	1,775.00	LF	0.00	\$12.90	\$0.00			
0001	1040	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	663.00	0.00	663.00	LF	0.00	\$17.65	\$0.00			
0001	1050	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$175,000.00	\$87,500.00			
0001	1060	6205902A	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	25,010.00	0.00	25,010.00	LF	0.00	\$0.80	\$0.00			
0001	1070	6205903A	6 IN. YELLOW CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	18,502.00	0.00	18,502.00	LF	0.00	\$0.80	\$0.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-D4A	J5P3525	0001	1080	6207001	PAVEMENT MARKING REMOVAL	102,340.00	0.00	102,340.00	LF	0.00	\$0.80	\$0.00
		0001	1090	6208064A	TEMPORARY RAISED PAVEMENT MARKER	146.00	0.00	146.00	EA	0.00	\$5.00	\$0.00
		0001	1100	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	47,631.00	0.00	47,631.00	LF	0.00	\$0.80	\$0.00
		0001	1110	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	102.00	0.00	102.00	SQYD	0.00	\$30.00	\$0.00
		0001	1120	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	160.00	0.00	160.00	SQYD	0.00	\$10.00	\$0.00
		0001	1130	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$9,000.00	\$0.00
		0070	1140	2161000	SCARIFICATION OF BRIDGE DECK	227.00	0.00	227.00	SQYD	0.00	\$34.25	\$0.00
		0070	1150	2161001	TOTAL SURFACE HYDRO DEMOLITION	909.00	0.00	909.00	SQYD	0.00	\$70.00	\$0.00
		0070	1160	2161501	REMOVAL OF ASPHALT WEARING SURFACE	1,744.00	0.00	1,744.00	SQFT	0.00	\$3.25	\$0.00
		0070	1170	2161502	REMOVAL OF CONCRETE WEARING SURFACE	4,392.00	0.00	4,392.00	SQFT	0.00	\$4.50	\$0.00
		0070	1180	2161503	REMOVAL OF EXISTING DECK REPAIR	50.00	0.00	50.00	SQFT	0.00	\$25.00	\$0.00
		0070	1190	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	4.00	0.00	4.00	CY	0.00	\$1,000.00	\$0.00
		0070	1200	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	909.00	0.00	909.00	SQYD	0.00	\$205.00	\$0.00
		0070	1210	7031004	DIAMOND GRINDING	909.00	0.00	909.00	SQYD	0.00	\$7.00	\$0.00
		0070	1220	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	5.00	0.00	5.00	SQFT	0.00	\$225.00	\$0.00
		0070	1230	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	15.00	0.00	15.00	SQFT	0.00	\$400.00	\$0.00
		0070	1240	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	0.00	\$120.00	\$0.00
		0070	1250	7040113	CLEANING AND EPOXY COATING	1,859.00	0.00	1,859.00	SQFT	0.00	\$6.51	\$0.00
		0070	1260	7172054	OPEN CELL FOAM JOINT SEAL	99.00	0.00	99.00	LF	0.00	\$50.00	\$0.00
		0071	1270	2161000	SCARIFICATION OF BRIDGE DECK	227.00	0.00	227.00	SQYD	0.00	\$34.25	\$0.00
		0071	1280	2161001	TOTAL SURFACE HYDRO DEMOLITION	909.00	0.00	909.00	SQYD	0.00	\$70.00	\$0.00
		0071	1290	2161501	REMOVAL OF ASPHALT WEARING SURFACE	1,744.00	0.00	1,744.00	SQFT	0.00	\$3.25	\$0.00
		0071	1300	2161502	REMOVAL OF CONCRETE WEARING SURFACE	4,392.00	0.00	4,392.00	SQFT	0.00	\$4.50	\$0.00
		0071	1310	2161503	REMOVAL OF EXISTING DECK REPAIR	50.00	0.00	50.00	SQFT	0.00	\$25.00	\$0.00
		0071	1320	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	4.00	0.00	4.00	CY	0.00	\$1,000.00	\$0.00
		0071	1330	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	909.00	0.00	909.00	SQYD	0.00	\$205.00	\$0.00
		0071	1340	7031004	DIAMOND GRINDING	909.00	0.00	909.00	SQYD	0.00	\$7.00	\$0.00
		0071	1350	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	15.00	0.00	15.00	SQFT	0.00	\$225.00	\$0.00
		0071	1360	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	0.00	\$120.00	\$0.00
		0071	1370	7040113	CLEANING AND EPOXY COATING	1,859.00	0.00	1,859.00	SQFT	0.00	\$6.51	\$0.00
		0071	1380	7172054	OPEN CELL FOAM JOINT SEAL	99.00	0.00	99.00	LF	0.00	\$50.00	\$0.00
		0072	1390	2161001	TOTAL SURFACE HYDRO DEMOLITION	737.00	0.00	737.00	SQYD	0.00	\$70.00	\$0.00
		0072	1400	2161501	REMOVAL OF ASPHALT WEARING SURFACE	6,637.00	0.00	6,637.00	SQFT	0.00	\$3.25	\$0.00
		0072	1410	2161503	REMOVAL OF EXISTING DECK REPAIR	300.00	0.00	300.00	SQFT	0.00	\$15.00	\$0.00
		0072	1420	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	4.00	0.00	4.00	CY	0.00	\$1,000.00	\$0.00
		0072	1430	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	737.00	0.00	737.00	SQYD	0.00	\$190.00	\$0.00
		0072	1440	7031004	DIAMOND GRINDING	737.00	0.00	737.00	SQYD	0.00	\$7.00	\$0.00
		0072	1450	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	0.00	\$120.00	\$0.00
		0072	1460	7040113	CLEANING AND EPOXY COATING	1,792.00	0.00	1,792.00	SQFT	1,792.00	\$4.86	\$8,709.12
		0072	1470	7172054	OPEN CELL FOAM JOINT SEAL	94.00	0.00	94.00	LF	0.00	\$50.00	\$0.00
		0073	1480	2161001	TOTAL SURFACE HYDRO DEMOLITION	737.00	0.00	737.00	SQYD	737.00	\$70.00	\$51,590.00
		0073	1490	2161501	REMOVAL OF ASPHALT WEARING SURFACE	6,637.00	0.00	6,637.00	SQFT	6,637.00	\$3.25	\$21,570.25
		0073	1500	2161503	REMOVAL OF EXISTING DECK REPAIR	200.00	0.00	200.00	SQFT	200.00	\$20.00	\$4,000.00
		0073	1510	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	4.00	0.00	4.00	CY	4.00	\$1,000.00	\$4,000.00
		0073	1520	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	737.00	0.00	737.00	SQYD	737.00	\$190.00	\$140,030.00
		0073	1530	7031004	DIAMOND GRINDING	737.00	0.00	737.00	SQYD	0.00	\$7.00	\$0.00
		0073	1540	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	50.00	\$120.00	\$6,000.00
		0073	1550	7040113	CLEANING AND EPOXY COATING	1,792.00	0.00	1,792.00	SQFT	1,792.00	\$4.86	\$8,709.12
		0073	1560	7172054	OPEN CELL FOAM JOINT SEAL	94.00	0.00	94.00	LF	0.00	\$50.00	\$0.00
		0074	1570	2161001	TOTAL SURFACE HYDRO DEMOLITION	638.00	0.00	638.00	SQYD	0.00	\$70.00	\$0.00
		0074	1580	2161501	REMOVAL OF ASPHALT WEARING SURFACE	5,748.00	0.00	5,748.00	SQFT	5,502.00	\$3.25	\$17,881.50
		0074	1590	2161503	REMOVAL OF EXISTING DECK REPAIR	100.00	0.00	100.00	SQFT	100.00	\$20.00	\$2,000.00
		0074	1600	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	5.00	0.00	5.00	CY	0.00	\$1,000.00	\$0.00
		0074	1610	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	638.00	0.00	638.00	SQYD	0.00	\$190.00	\$0.00
		0074	1620	7031004	DIAMOND GRINDING	638.00	0.00	638.00	SQYD	0.00	\$7.00	\$0.00
		0074	1630	7040104	HALF-SOLE REPAIR	100.00	0.00	100.00	SQFT	100.00	\$120.00	\$12,000.00
		0074	1640	7040107	SLAB EDGE REPAIR (BRIDGES)	10.00	0.00	10.00	LF	0.00	\$500.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on June 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-D4A	J5P3525	0074	1650	7040113	CLEANING AND EPOXY COATING	700.00	0.00	700.00	SQFT	700.00	\$11.48	\$8,036.00
		0074	1660	7172054	OPEN CELL FOAM JOINT SEAL	89.00	0.00	89.00	LF	0.00	\$50.00	\$0.00
		0075	1670	2161001	TOTAL SURFACE HYDRO DEMOLITION	611.00	0.00	611.00	SQYD	0.00	\$70.00	\$0.00
		0075	1680	2161501	REMOVAL OF ASPHALT WEARING SURFACE	5,502.00	0.00	5,502.00	SQFT	2,639.00	\$3.25	\$8,576.75
		0075	1690	2161503	REMOVAL OF EXISTING DECK REPAIR	250.00	0.00	250.00	SQFT	250.00	\$20.00	\$5,000.00
		0075	1700	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	3.00	0.00	3.00	CY	3.00	\$1,000.00	\$3,000.00
		0075	1710	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	611.00	0.00	611.00	SQYD	300.00	\$190.00	\$57,000.00
		0075	1720	7031004	DIAMOND GRINDING	611.00	0.00	611.00	SQYD	0.00	\$7.50	\$0.00
		0075	1730	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	50.00	\$120.00	\$6,000.00
		0075	1740	7040113	CLEANING AND EPOXY COATING	500.00	0.00	500.00	SQFT	500.00	\$6.21	\$3,105.00
		0075	1750	7172054	OPEN CELL FOAM JOINT SEAL	71.00	0.00	71.00	LF	0.00	\$70.00	\$0.00
		0076	1760	2161001	TOTAL SURFACE HYDRO DEMOLITION	803.00	0.00	803.00	SQYD	408.00	\$70.00	\$28,560.00
		0076	1770	2161501	REMOVAL OF ASPHALT WEARING SURFACE	7,227.00	0.00	7,227.00	SQFT	3,675.00	\$3.25	\$11,943.75
		0076	1780	2161503	REMOVAL OF EXISTING DECK REPAIR	300.00	0.00	300.00	SQFT	300.00	\$18.00	\$5,400.00
		0076	1790	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	9.00	0.00	9.00	CY	9.00	\$1,000.00	\$9,000.00
		0076	1800	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	803.00	0.00	803.00	SQYD	403.00	\$190.00	\$76,570.00
		0076	1810	7031004	DIAMOND GRINDING	803.00	0.00	803.00	SQYD	0.00	\$7.50	\$0.00
		0076	1820	7040101	SUBSTRUCTURE REPAIR (FORMED)	10.00	0.00	10.00	SQFT	0.00	\$215.00	\$0.00
		0076	1830	7040104	HALF-SOLE REPAIR	500.00	0.00	500.00	SQFT	500.00	\$120.00	\$60,000.00
		0076	1840	7040113	CLEANING AND EPOXY COATING	750.00	0.00	750.00	SQFT	0.00	\$6.21	\$0.00
		0076	1850	7172054	OPEN CELL FOAM JOINT SEAL	90.00	0.00	90.00	LF	0.00	\$55.00	\$0.00
		0077	1860	2061000	CLASS 1 EXCAVATION	23.00	0.00	23.00	CUYD	0.00	\$250.00	\$0.00
		0077	1870	2161001	TOTAL SURFACE HYDRO DEMOLITION	684.00	0.00	684.00	SQYD	0.00	\$74.00	\$0.00
		0077	1880	2161502	REMOVAL OF CONCRETE WEARING SURFACE	6,160.00	0.00	6,160.00	SQFT	0.00	\$4.25	\$0.00
		0077	1890	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	2.00	0.00	2.00	CY	0.00	\$1,000.00	\$0.00
		0077	1900	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	684.00	0.00	684.00	SQYD	0.00	\$200.00	\$0.00
		0077	1910	7031004	DIAMOND GRINDING	684.00	0.00	684.00	SQYD	0.00	\$8.00	\$0.00
		0077	1920	7039907	MISC.SELF-CONSOLIDATING CONCRETE	11.00	0.00	11.00	CUYD	0.00	\$1,800.00	\$0.00
		0077	1930	7040104	HALF-SOLE REPAIR	100.00	0.00	100.00	SQFT	0.00	\$120.00	\$0.00
		0077	1940	7040113	CLEANING AND EPOXY COATING	2,600.00	0.00	2,600.00	SQFT	0.00	\$7.08	\$0.00
		0077	1950	7101000	REINFORCING STEEL (EPOXY COATED)	1,210.00	0.00	1,210.00	LB	0.00	\$5.00	\$0.00
		0077	1960	7172054	OPEN CELL FOAM JOINT SEAL	92.00	0.00	92.00	LF	0.00	\$55.00	\$0.00
Project J5P3525 - Total Value Posted to Date as of Report Generated Date												\$968,257.84
241213-D4A Overall - Total Value Posted to Date as of Report Generated Date												\$999,507.84



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 5, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5P3525

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0990	6169901	MISC.	5/30/25	6/2/25	0.20	LS		162.180		139.289		
1460	7040113	CLEANING AND EPOXY COATING	5/28/25	6/2/25	1,792.00	SQFT	Columns at Bridge A13074					
1510	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	5/27/25	6/2/25	4.00	CY	Bridge deck and approaches at A13075					
1520	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	5/27/25	6/2/25	737.00	SQYD	Bridge deck and approaches at A13075					
1550	7040113	CLEANING AND EPOXY COATING	5/28/25	6/2/25	1,792.00	SQFT	Columns at Bridge A13075					
1650	7040113	CLEANING AND EPOXY COATING	5/28/25	6/2/25	700.00	SQFT	Columns at Bridge A13092					
1700	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	5/29/25	6/2/25	3.00	CY	Deck and approaches at Bridge A16724 passing lane					
1710	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	5/29/25	6/2/25	300.00	SQYD	Deck and approaches at Bridge A16724 passing lane					
1740	7040113	CLEANING AND EPOXY COATING	5/28/25	6/2/25	500.00	SQFT	Columns at Bridge A16724					
1790	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	5/28/25	6/2/25	9.00	CY	Bridge deck and approaches at A16725 passing lane					
1800	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	5/28/25	6/2/25	403.00	SQYD	Bridge deck and approaches at A16725 passing lane					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jun 5, 2025

Contract ID: 241213-D4A

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3525	0810	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	Material		3	May 16, 2025	SYSTEM	(\$8,260.00)	
					3	May 16, 2025	SYSTEM	\$8,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hensor overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0810 - Total			\$0.00	
	0820	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	Material		3	May 16, 2025	SYSTEM	(\$4,625.00)	
					3	May 16, 2025	SYSTEM	\$4,625.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hensor overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0820 - Total			\$0.00	
	0850	WORK ZONE CRASH CUSHION (NARROW)	Material		3	May 16, 2025	SYSTEM	(\$42,600.00)	
					3	May 16, 2025	SYSTEM	\$42,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hensor overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0850 - Total			\$0.00	
	0880	CONSTRUCTION SIGNS	Material		3	May 16, 2025	SYSTEM	(\$16,048.00)	
					3	May 16, 2025	SYSTEM	\$16,048.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hensor overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0880 - Total			\$0.00	
	0890	ADVANCED WARNING RAIL SYSTEM	Material		3	May 16, 2025	SYSTEM	(\$550.00)	
					3	May 16, 2025	SYSTEM	\$550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hensor overriding Payment Estimate Exception 5 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0890 - Total			\$0.00	
	0910	CHANNELIZER (TRIM-LINE)	Material		3	May 16, 2025	SYSTEM	(\$7,590.00)	
					3	May 16, 2025	SYSTEM	\$7,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hensor overriding Payment Estimate Exception 6 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0910 - Total			\$0.00	
	0920	TYPE 3 MOVEABLE BARRICADE	Material		3	May 16, 2025	SYSTEM	(\$3,000.00)	
					3	May 16, 2025	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hensor overriding Payment Estimate Exception 7 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0920 - Total			\$0.00	
	0930	DIRECTION INDICATOR BARRICADE	Material		3	May 16, 2025	SYSTEM	(\$3,000.00)	
					3	May 16, 2025	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hensor overriding Payment



Line Item Adjustments by Estimate

Jun 5, 2025

Contract ID: 241213-D4A

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3525	0930	DIRECTION INDICATOR BARRICADE	Material						Estimate Exception 8 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
			0930 - Total						
	0940	FLASHING ARROW PANEL	Material		3	May 16, 2025	SYSTEM	(\$6,000.00)	
					3	May 16, 2025	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hensor overriding Payment Estimate Exception 9 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
			0940 - Total						
	0950	SEQUENTIAL FLASHING WARNING LIGHT	Material		3	May 16, 2025	SYSTEM	(\$3,000.00)	
					3	May 16, 2025	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hensor overriding Payment Estimate Exception 10 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
			0950 - Total						
	0960	TUBULAR MARKER	Material		3	May 16, 2025	SYSTEM	(\$4,745.00)	
					3	May 16, 2025	SYSTEM	\$4,745.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hensor overriding Payment Estimate Exception 11 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
			0960 - Total						
	0970	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		3	May 16, 2025	SYSTEM	(\$51,000.00)	
					3	May 16, 2025	SYSTEM	\$51,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hensor overriding Payment Estimate Exception 12 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
			0970 - Total						
	0980	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		3	May 16, 2025	SYSTEM	(\$7,400.00)	
					3	May 16, 2025	SYSTEM	\$7,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hensor overriding Payment Estimate Exception 13 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
			0980 - Total						
	1010	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		3	May 16, 2025	SYSTEM	(\$33,849.60)	
					3	May 16, 2025	SYSTEM	\$33,849.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hensor overriding Payment Estimate Exception 14 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
			1010 - Total						
	1020	TEMP. TRAFFIC BARRIER ANCHORED., CONT	Material		3	May 16, 2025	SYSTEM	(\$31,308.75)	
					3	May 16, 2025	SYSTEM	\$31,308.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hensor overriding Payment Estimate Exception 15 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		



Line Item Adjustments by Estimate

Jun 5, 2025

Contract ID: 241213-D4A

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5P3525	1020 - Total							\$0.00		
	1510	SUPPLEMENTARY WEARING SURFACE MATERIAL	Material		4	Jun 2, 2025	SYSTEM	(\$4,000.00)		
					4	Jun 2, 2025	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hensor overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				- Total					\$0.00	
				Material - Total					\$0.00	
	1510 - Total							\$0.00		
	1520	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		4	Jun 2, 2025	SYSTEM	(\$140,030.00)		
					4	Jun 2, 2025	SYSTEM	\$140,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hensor overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				- Total					\$0.00	
				Material - Total					\$0.00	
	1520 - Total							\$0.00		
	1700	SUPPLEMENTARY WEARING SURFACE MATERIAL	Material		4	Jun 2, 2025	SYSTEM	(\$3,000.00)		
					4	Jun 2, 2025	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hensor overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				- Total					\$0.00	
				Material - Total					\$0.00	
	1700 - Total							\$0.00		
	1710	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		4	Jun 2, 2025	SYSTEM	(\$57,000.00)		
					4	Jun 2, 2025	SYSTEM	\$57,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hensor overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				- Total					\$0.00	
				Material - Total					\$0.00	
	1710 - Total							\$0.00		
	1790	SUPPLEMENTARY WEARING SURFACE MATERIAL	Material		4	Jun 2, 2025	SYSTEM	(\$9,000.00)		
					4	Jun 2, 2025	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hensor overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				- Total					\$0.00	
				Material - Total					\$0.00	
	1790 - Total							\$0.00		
	1800	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		4	Jun 2, 2025	SYSTEM	(\$76,570.00)		
					4	Jun 2, 2025	SYSTEM	\$76,570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hensor overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				- Total					\$0.00	
				Material - Total					\$0.00	
	1800 - Total							\$0.00		
J5P3525 - Total								\$0.00		
Overall - Total								\$0.00		



Contract Adjustments for Contract - 241213-D4A

There are no contract adjustments to display for this contract.