



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on March 20, 2025

Pay Estimate Created Date: March 17, 2025

Progress Estimate Number 3	Contract ID 241213-F02 Prime Contractor N.B. West Contracting Company	Pay Period Start March 2, 2025 Pay Period End March 15, 2025	Original Contract Amount \$8,843,900.00 Net Change Order Amount \$0.00 Current Contract Amount \$8,843,900.00
-------------------------------	--	---	--

Approval Date			By User
March 17, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by		piercw1
March 17, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		REDHAC
March 19, 2025	Reviewed and Approved at the Central Office Controllers Office Level by		ramses1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 24, 2025	November 24, 2025		9.88%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 8, 2025	January 8, 2025	
Letting Date	December 13, 2024	December 13, 2024	
Notice to Proceed Date	February 10, 2025	February 10, 2025	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
241213-F02			
Total Posted Items Pay	\$474,374.34	\$399,445.16	\$873,819.50
Gross Item Adjustments	(\$129,827.11)	\$482,261.90	\$352,434.79
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$881,707.06	\$1,226,254.29
Contract Total Payable This Estimate:	\$344,547.23		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSL0035	0080	2159910	MISC.SHAPING SLOPES, CLASS III - MODIFIED MATERIAL REQUIREMENT	100F	\$1,200.000	14.6	\$17,520.00
	0490	6181000	MOBILIZATION	LS	\$562,838.060	0.25	\$140,709.52
	0790	6061060	MGS GUARDRAIL	LF	\$24.000	6,550	\$157,200.00
	0800	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$27.000	287.5	\$7,762.50
	0830	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	EA	\$3,600.000	2	\$7,200.00
	0840	6061074	MGS HEIGHT AND BLOCK TRANSITION	EA	\$800.000	4	\$3,200.00
	0860	6061080	MGS END ANCHOR	EA	\$2,100.000	3	\$6,300.00
	0870	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,400.000	5	\$17,000.00
	1100	9031010	CONCRETE FOOTINGS, EMBEDDED	CUYD	\$1,800.000	4.09	\$7,362.00
	1120	9031220	PIPE POSTS	LB	\$5.000	208	\$1,040.00
	1130	9031270A	2 IN. PSST POST - 12 GA.	LF	\$28.000	617.5	\$17,290.00
	1140	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	EA	\$125.000	51	\$6,375.00
	1150	9031280	2.5 IN. PSST POST - 12 GA.	LF	\$30.000	165.25	\$4,957.50
	1160	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	EA	\$200.000	12	\$2,400.00
	1170	9035004A	SH-FLAT SHEET	SQFT	\$28.000	1,960.44	\$54,892.32
	1180	9035011A	ST-STRUCTURAL	SQFT	\$36.000	12	\$432.00
	1190	9035069A	SHF-FLAT SHEET FLUORESCENT	SQFT	\$38.000	598.25	\$22,733.50
Project JSL0035 - Total							\$474,374.34
Overall - Total							\$474,374.34



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on March 20, 2025

Pay Estimate Created Date: March 17, 2025

Progress Estimate Number 3	Contract ID	241213-F02	Pay Period Start	March 2, 2025	Original Contract Amount	\$8,843,900.00
	Prime Contractor	N.B. West Contracting Company	Pay Period End	March 15, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$8,843,900.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSL0035	0790	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$79,713.50)
	0800	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$4,275.12)
	0830	MGS VERTICAL CONCRETE BARRIER TRANSITION	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,480.00)
	0840	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,310.00)
	0860	MGS END ANCHOR	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,950.00)
	0870	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$9,250.00)
	1130	2 IN. PSST POST - 12 GA.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$5,668.65)
	1140	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,506.54)
	1150	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,759.92)
	1160	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$954.24)
	1170	SH-FLAT SHEET	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$13,821.10)
	1190	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$6,138.04)
Total								(\$129,827.11)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on March 20, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSL0035	FAF-100-1 (89)	Coldmill, resurface, bridge deck replacement and bridge deck rehabilitation	100	FRANKLIN	from 0.1 mile east of Fifth Street to 0.2 miles west of Route OO

Totals by Job Numbers					
JSL0035			This Estimate	Previous	To Date
	Posted Item Pay		\$474,374.34	\$399,445.16	\$873,819.50
	Gross Item Adjustments		(\$129,827.11)	\$482,261.90	\$352,434.79
	Gross Item Pay		\$344,547.23	\$881,707.06	\$1,226,254.29
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on March 20, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-F02	JSL0035	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$21,625.00	\$0.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$218,075.00	\$0.00
		0001	0030	2031000	CLASS A EXCAVATION	1,694.00	0.00	1,694.00	CUYD	0.00	\$63.50	\$0.00
		0001	0040	2035000	UNCLASSIFIED EXCAVATION	70.00	0.00	70.00	CUYD	0.00	\$79.00	\$0.00
		0001	0050	2036000	COMPACTING EMBANKMENT	177.00	0.00	177.00	CUYD	0.00	\$15.50	\$0.00
		0001	0060	2037075	COMPACTING IN CUT	10.50	0.00	10.50	STA	0.00	\$952.00	\$0.00
		0001	0070	2079909	MISC.MODIFIED LINEAR GRADING	4.10	0.00	4.10	STA	0.00	\$3,550.00	\$0.00
		0001	0080	2159910	MISC.SHAPING SLOPES, CLASS III - MODIFIED MATERIAL REQUIREMENT	77.00	0.00	77.00	100F	37.10	\$1,200.00	\$44,520.00
		0001	0090	3049905	MISC.TYPE 5 AGGREGATE FOR BASE (VARIABLE THICKNESS)	555.00	0.00	555.00	SQYD	0.00	\$33.50	\$0.00
		0001	0100	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	9,123.30	0.00	9,123.30	TONS	0.00	\$91.00	\$0.00
		0001	0110	4030111	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125CLP MIX)	17,911.60	0.00	17,911.60	TONS	0.00	\$85.00	\$0.00
		0001	0120	4071007	TACK COAT - NON-TRACKING	24,998.00	0.00	24,998.00	GAL	0.00	\$2.70	\$0.00
		0001	0130	4133200	ULTRATHIN BONDED WEARING SURFACE, TYPE C	131,687.00	0.00	131,687.00	SQYD	0.00	\$4.75	\$0.00
		0001	0140	4138000	PCCP CRACK FILLING	446.00	0.00	446.00	LF	0.00	\$4.25	\$0.00
		0001	0150	4139905	MISC.HIGH FRICTION SURFACE TREATMENT - BAUXITE	12,057.00	0.00	12,057.00	SQYD	0.00	\$21.34	\$0.00
		0001	0160	5029905	MISC.CONCRETE PAVEMENT (5 3/4 IN. NON-REINFORCED, 7.5 FT. TRANSVERSE CONTRACTION JOINTS)	387.60	0.00	387.60	SQYD	0.00	\$136.00	\$0.00
		0001	0170	5029905	MISC.CONCRETE PAVEMENT (8 1/2 IN. NON-REINFORCED, 6 FT. JOINTS)	162.00	0.00	162.00	SQYD	0.00	\$170.00	\$0.00
		0001	0180	5041000	CONCRETE APPROACH PAVEMENT	150.00	0.00	150.00	SQYD	0.00	\$214.00	\$0.00
		0001	0190	6051018A	PIPE AGGREGATE PAVEMENT CROSS DRAIN	69.00	0.00	69.00	LF	0.00	\$123.00	\$0.00
		0001	0200	6091042	CONCRETE GUTTER TYPE B	519.00	0.00	519.00	LF	0.00	\$84.50	\$0.00
		0001	0210	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	143.00	0.00	143.00	LF	0.00	\$21.00	\$0.00
		0001	0220	6093015	ASPHALT CURB (4 INCH)	95.00	0.00	95.00	LF	0.00	\$57.50	\$0.00
		0001	0230	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	2.00	0.00	2.00	CUYD	0.00	\$58.00	\$0.00
		0001	0240	6096041	PLACING TYPE 1 ROCK DITCH LINER	2.00	0.00	2.00	CUYD	0.00	\$92.00	\$0.00
		0001	0250	6099903	MISC.CONCRETE GUTTER TYPE A (SPECIAL)	14.00	0.00	14.00	LF	0.00	\$136.00	\$0.00
		0001	0260	6113020	FURNISHING TYPE 2 ROCK BLANKET	1,090.00	0.00	1,090.00	CUYD	0.00	\$57.50	\$0.00
		0001	0270	6113040	PLACING TYPE 2 ROCK BLANKET	1,090.00	0.00	1,090.00	CUYD	0.00	\$78.75	\$0.00
		0001	0280	6116010A	SLOPE PROTECTION	2.00	0.00	2.00	SQYD	0.00	\$230.00	\$0.00
		0001	0290	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	1.00	0.00	1.00	EA	0.00	\$4,140.00	\$0.00
		0001	0300	6122020	REPLACEMENT SAND BARREL	8.00	0.00	8.00	EA	0.00	\$445.00	\$0.00
		0001	0310	6122030	IMPACT ATTENUATOR (RELOCATION)	1.00	0.00	1.00	EA	0.00	\$1,275.00	\$0.00
		0001	0320	6122040	WORK ZONE CRASH CUSHION (NARROW)	2.00	0.00	2.00	EA	0.00	\$6,250.00	\$0.00
		0001	0330	6122041	WORK ZONE CRASH CUSHION (NARROW) (RELOCATION)	3.00	0.00	3.00	EA	0.00	\$1,850.00	\$0.00
		0001	0340	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$1.00	\$0.00
		0001	0350	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	767.40	0.00	767.40	SQYD	0.00	\$360.00	\$0.00
		0001	0360	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	122.00	0.00	122.00	SQYD	0.00	\$1.00	\$0.00
		0001	0370	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	122.00	0.00	122.00	SQYD	0.00	\$1.00	\$0.00
		0001	0380	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	3,420.00	0.00	3,420.00	LF	0.00	\$10.25	\$0.00
		0001	0390	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	1,689.00	0.00	1,689.00	EA	0.00	\$14.40	\$0.00
		0001	0400	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	7.00	0.00	7.00	EA	0.00	\$14.40	\$0.00
		0001	0410	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	15.40	0.00	15.40	TONS	0.00	\$550.00	\$0.00
		0001	0420	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	94.50	0.00	94.50	SQYD	0.00	\$49.00	\$0.00
		0001	0430	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	2.00	\$2,800.00	\$5,600.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on March 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
241213-F02	JSL0035	0001	0440	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$1,200.00	\$0.00	
		0001	0450	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$68,000.00	\$34,000.00	
		0001	0460	6173001	CONCRETE TRAFFIC BARRIER, TYPE C (RETAINING WALL)	511.00	0.00	511.00	LF	0.00	\$167.50	\$0.00	
		0001	0470	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	499.00	0.00	499.00	LF	0.00	\$31.65	\$0.00	
		0001	0480	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	460.00	0.00	460.00	LF	0.00	\$11.15	\$0.00	
		0001	0490	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$562,838.06	\$281,419.03	
		0001	0500	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00	
		0001	0510	6191000	PAVEMENT EDGE TREATMENT	626.00	0.00	626.00	LF	0.00	\$4.30	\$0.00	
		0001	0520	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	1,924.00	0.00	1,924.00	LF	0.00	\$18.00	\$0.00	
		0001	0530	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	638.00	0.00	638.00	LF	0.00	\$18.00	\$0.00	
		0001	0540	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	115.00	0.00	115.00	EA	0.00	\$280.00	\$0.00	
		0001	0550	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	3.00	0.00	3.00	EA	0.00	\$250.00	\$0.00	
		0001	0560	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	7.00	0.00	7.00	EA	0.00	\$450.00	\$0.00	
		0001	0570	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	251.00	0.00	251.00	EA	0.00	\$65.00	\$0.00	
		0001	0580	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	3,223.00	0.00	3,223.00	LF	0.00	\$2.00	\$0.00	
		0001	0590	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	3,222.00	0.00	3,222.00	LF	0.00	\$2.00	\$0.00	
		0001	0600	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	129,731.00	0.00	129,731.00	LF	0.00	\$0.21	\$0.00	
		0001	0610	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	204,786.00	0.00	204,786.00	LF	0.00	\$0.28	\$0.00	
		0001	0620	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	63,724.00	0.00	63,724.00	LF	0.00	\$0.28	\$0.00	
		0001	0630	6207001	PAVEMENT MARKING REMOVAL	14,418.00	0.00	14,418.00	LF	0.00	\$1.00	\$0.00	
		0001	0640	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	97.00	0.00	97.00	EA	0.00	\$100.00	\$0.00	
		0001	0650	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$1.00	\$0.00	
		0001	0660	6214600A	FLOWABLE BACKFILL	3.00	0.00	3.00	CUYD	0.00	\$575.00	\$0.00	
		0001	0670	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	248,403.00	0.00	248,403.00	SQYD	0.00	\$1.95	\$0.00	
		0001	0680	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	10,921.00	0.00	10,921.00	SQYD	0.00	\$3.20	\$0.00	
		0001	0690	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	2,449.00	0.00	2,449.00	SQYD	0.00	\$4.50	\$0.00	
		0001	0700	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	905.40	0.00	905.40	STA	0.00	\$16.75	\$0.00	
		0001	0710	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	242.50	0.00	242.50	STA	0.00	\$26.00	\$0.00	
		0001	0720	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	115.00	0.00	115.00	STA	0.00	\$60.00	\$0.00	
		0001	0730	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$29,500.00	\$0.00	
		0001	0740	8025006	MULCHING	0.30	0.00	0.30	ACRE	0.00	\$6,667.00	\$0.00	
		0001	0750	8051000A	SEEDING - COOL SEASON GRASSES	0.30	0.00	0.30	ACRE	0.00	\$10,667.00	\$0.00	
		0001	0760	8061006	ALTERNATE DITCH CHECK	20.00	0.00	20.00	LF	0.00	\$23.00	\$0.00	
		0001	0770	8061016	SEDIMENT REMOVAL	17.00	0.00	17.00	CUYD	0.00	\$7.50	\$0.00	
		0001	0780	8061019	SILT FENCE	1,625.00	0.00	1,625.00	LF	0.00	\$3.65	\$0.00	
		0010	0790	6061060	MGS GUARDRAIL		16,085.00	0.00	16,085.00	LF	9,459.50	\$24.00	\$227,028.00
		0010	0800	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING		9,263.00	0.00	9,263.00	LF	287.50	\$27.00	\$7,762.50
		0010	0810	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)		7.00	0.00	7.00	EA	0.00	\$3,800.00	\$0.00
		0010	0820	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)		7.00	0.00	7.00	EA	2.00	\$3,600.00	\$7,200.00
		0010	0830	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION		4.00	0.00	4.00	EA	3.00	\$3,600.00	\$10,800.00
		0010	0840	6061074	MGS HEIGHT AND BLOCK TRANSITION		40.00	0.00	40.00	EA	22.00	\$800.00	\$17,600.00
		0010	0850	6061075	MGS LONG SPAN GUARDRAIL SECTION		1.00	0.00	1.00	EA	1.00	\$4,200.00	\$4,200.00
		0010	0860	6061080	MGS END ANCHOR		36.00	0.00	36.00	EA	8.00	\$2,100.00	\$16,800.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-F02	JSL0035	0010	0870	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	49.00	0.00	49.00	EA	12.00	\$3,400.00	\$40,800.00
		0010	0880	6069902	MISC.TYPE A CRASHWORTHY END TERMINAL (MASH TL-2)	1.00	0.00	1.00	EA	0.00	\$2,800.00	\$0.00
		0020	0890	9013004	CONDUIT, 4 IN. RIGID, IN TRENCH	30.00	0.00	30.00	LF	0.00	\$17.00	\$0.00
		0020	0900	9014004	CONDUIT, 4 IN. RIGID, PUSHED	122.00	0.00	122.00	LF	0.00	\$31.00	\$0.00
		0020	0910	9016110	PULL BOX, PREFORMED CLASS 1	1.00	0.00	1.00	EA	0.00	\$1,587.00	\$0.00
		0020	0920	9016112	PULL BOX, PREFORMED CLASS 3	2.00	0.00	2.00	EA	0.00	\$2,727.00	\$0.00
		0020	0930	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	560.00	0.00	560.00	LF	0.00	\$5.50	\$0.00
		0030	0940	9020833	SH-FLAT SHEET - SIGNAL SIGN	53.00	0.00	53.00	SQFT	0.00	\$38.00	\$0.00
		0030	0950	9020834	SIGNAL SIGN, MOUNTING HARDWARE	8.00	0.00	8.00	EA	0.00	\$240.00	\$0.00
		0030	0960	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	2.00	0.00	2.00	EA	0.00	\$22,816.00	\$0.00
		0030	0970	9025020	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	22.00	0.00	22.00	LF	0.00	\$20.00	\$0.00
		0030	0980	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	110.00	0.00	110.00	LF	0.00	\$13.00	\$0.00
		0030	0990	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	216.00	0.00	216.00	LF	0.00	\$16.00	\$0.00
		0030	1000	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	400.00	0.00	400.00	LF	0.00	\$1.75	\$0.00
		0030	1010	9028311	CABLE, 16 AWG 7 CONDUCTOR	730.00	0.00	730.00	LF	0.00	\$2.25	\$0.00
		0030	1020	9028500	CABLE, LOOP DETECTOR, IN DUCT	1,930.00	0.00	1,930.00	LF	0.00	\$5.50	\$0.00
		0030	1030	9028510	CABLE, LOOP DETECTOR, LEAD-IN	260.00	0.00	260.00	LF	0.00	\$1.50	\$0.00
		0030	1040	9028810	PULL BOX, PREFORMED CLASS 1	2.00	0.00	2.00	EA	0.00	\$1,587.00	\$0.00
		0030	1050	9029100	BASE, CONCRETE	4.30	0.00	4.30	CUYD	0.00	\$2,400.00	\$0.00
		0030	1060	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMMING	1.00	0.00	1.00	LS	0.00	\$6,500.00	\$0.00
		0030	1070	9029902	MISC.COMBINATION PAD MONUTED 120V/240V POWER SUPPLY AND LIGHTING CONTROLLER WITH UPS	2.00	0.00	2.00	EA	0.00	\$22,000.00	\$0.00
		0030	1080	9029902	MISC.NETWORK CONNECTED SIGNAL MONITOR	2.00	0.00	2.00	EA	0.00	\$1,562.00	\$0.00
		0030	1090	9029902	MISC.SL DISTRICT TRAFFIC SIGNAL DETECTION SYSTEM	2.00	0.00	2.00	EA	0.00	\$49,000.00	\$0.00
		0040	1100	9031010	CONCRETE FOOTINGS, EMBEDDED	40.70	0.00	40.70	CUYD	4.09	\$1,800.00	\$7,362.00
		0040	1110	9031210	STRUCTURAL STEEL POSTS	8,080.00	0.00	8,080.00	LB	0.00	\$5.00	\$0.00
		0040	1120	9031220	PIPE POSTS	18,650.00	0.00	18,650.00	LB	208.00	\$5.00	\$1,040.00
		0040	1130	9031270A	2 IN. PSST POST - 12 GA.	1,486.00	0.00	1,486.00	LF	1,453.50	\$28.00	\$40,698.00
		0040	1140	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	161.00	0.00	161.00	EA	158.00	\$125.00	\$19,750.00
		0040	1150	9031280	2.5 IN. PSST POST - 12 GA.	391.00	0.00	391.00	LF	286.70	\$30.00	\$8,601.00
		0040	1160	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	32.00	0.00	32.00	EA	22.00	\$200.00	\$4,400.00
		0040	1170	9035004A	SH-FLAT SHEET	3,226.00	0.00	3,226.00	SQFT	1,960.44	\$28.00	\$54,892.32
		0040	1180	9035011A	ST-STRUCTURAL	1,518.00	0.00	1,518.00	SQFT	12.00	\$36.00	\$432.00
		0040	1190	9035069A	SHF-FLAT SHEET FLUORESCENT	1,485.00	0.00	1,485.00	SQFT	1,401.44	\$38.00	\$53,254.64
		0040	1200	9039902	MISC.REMOVE AND RELOCATE GROUND MOUNT SIGN	22.00	0.00	22.00	EA	0.00	\$100.00	\$0.00
		0050	1210	9109901	MISC.ITS ASSETS MANAGEMENT TOOL	1.00	0.00	1.00	LS	0.00	\$600.00	\$0.00
		0050	1220	9109902	MISC.CONTRACTOR FURNISHED AND INSTALLED IP- ADDRESSABLE POWER STRIP	2.00	0.00	2.00	EA	0.00	\$474.00	\$0.00
		0050	1230	9109902	MISC.FIBER OPTIC FUSION SPLICE	44.00	0.00	44.00	EA	0.00	\$68.00	\$0.00
		0050	1240	9109902	MISC.FIBER OPTIC JUMPER	16.00	0.00	16.00	EA	0.00	\$20.00	\$0.00
		0050	1250	9109902	MISC.FIBER OPTIC PIGTAIL	20.00	0.00	20.00	EA	0.00	\$20.00	\$0.00
		0050	1260	9109902	MISC.INSTALL CONDUIT INTO EXISTING PULL BOX	4.00	0.00	4.00	EA	0.00	\$400.00	\$0.00
		0050	1270	9109902	MISC.INSTALL OR RELOCATE EXISTING COMMUNICATIONS EQUIPMENT	2.00	0.00	2.00	EA	0.00	\$400.00	\$0.00
		0050	1280	9109902	MISC.WALL-MOUNTED INTERCONNECT CENTER	2.00	0.00	2.00	EA	0.00	\$769.00	\$0.00
		0050	1290	9109903	MISC.CONDUIT, HDPE, TRENCH, 2-2"	98.00	0.00	98.00	LF	0.00	\$16.00	\$0.00
		0050	1300	9109903	MISC.FIBER OPTIC CABLE, 24 STRAND, SINGLE MODE	1,010.00	0.00	1,010.00	LF	0.00	\$3.25	\$0.00
		0050	1310	9109903	MISC.MODOT ITS ASSETS RELOCATION	200.00	0.00	200.00	LF	0.00	\$22.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on March 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-F02	JSL0035	0071	1320	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	23.00	0.00	23.00	SQFT	0.00	\$279.00	\$0.00
		0071	1330	2162000	REMOVAL AND STORAGE OF EXISTING BRIDGE RAIL	237.00	0.00	237.00	LF	0.00	\$20.00	\$0.00
		0071	1340	2162500	REMOVAL OF EXISTING BRIDGE DECK	5,614.00	0.00	5,614.00	SQFT	0.00	\$21.00	\$0.00
		0071	1350	2169904	MISC.REMOVAL OF EXISTING BRIDGE APPROACH SLAB	1,790.00	0.00	1,790.00	SQFT	0.00	\$4.00	\$0.00
		0071	1360	5031010A	BRIDGE APPROACH SLAB (MAJOR)	199.00	0.00	199.00	SQYD	0.00	\$480.00	\$0.00
		0071	1370	7034212	SLAB ON STEEL	623.00	0.00	623.00	SQYD	0.00	\$600.00	\$0.00
		0071	1380	7034219A	TYPE D BARRIER	277.00	0.00	277.00	LF	0.00	\$190.00	\$0.00
		0071	1390	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	20.00	0.00	20.00	SQFT	0.00	\$190.00	\$0.00
		0071	1400	7061070	MECHANICAL BAR SPLICE	473.00	0.00	473.00	EA	0.00	\$41.00	\$0.00
		0071	1410	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$8,000.00	\$0.00
		0071	1420	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	4,800.00	0.00	4,800.00	SQFT	0.00	\$48.00	\$0.00
		0071	1430	7125209	FIELD APPLICATION OF ORGANIC ZINC PRIMER	4,800.00	0.00	4,800.00	SQFT	0.00	\$2.00	\$0.00
		0071	1440	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	900.00	0.00	900.00	SQFT	0.00	\$2.00	\$0.00
		0071	1450	7125370A	FINISH FIELD COAT (SYSTEM G)	900.00	0.00	900.00	SQFT	0.00	\$2.00	\$0.00
		0071	1460	7126000	NON-DESTRUCTIVE TESTING	56.00	0.00	56.00	LF	0.00	\$88.00	\$0.00
		0071	1470	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$5,500.00	\$0.00
		0071	1480	7172054	OPEN CELL FOAM JOINT SEAL	91.00	0.00	91.00	LF	0.00	\$100.00	\$0.00
		00710	1490	6233000	EPOXY POLYMER WEARING SURFACE	596.00	0.00	596.00	SQYD	0.00	\$49.00	\$0.00
		00710	1500	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	0.00	\$193.00	\$0.00
		00710	1510	7040163	CONCRETE CRACK FILLER	217.00	0.00	217.00	SQYD	0.00	\$12.00	\$0.00
		00710	1520	7049903	MISC.BARRIER REPAIR (UNFORMED)	20.00	0.00	20.00	LF	0.00	\$270.00	\$0.00
Project JSL0035 - Total Value Posted to Date as of Report Generated Date												\$888,159.49
241213-F02 Overall - Total Value Posted to Date as of Report Generated Date												\$888,159.49



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on March 20, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSL0035

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/ Distance	To Station/Log Mile	Offset/ Distance	Comments	
0080	2159910	MISC. SHAPING SLOPES	3/5/25	3/17/25	4.20	100F	0.5Sta from 1609+20.06 to 1609+88.62 3.7Sta from 1610+26.99 to 1630+99.66	1609+20.06		1630+99.66		1.0 Sta extra was needed for section from 1610+26.99 to 1630+99.66 to meet standards.	
			3/6/25	3/10/25	6.90	100F		1514+86.95		1572+12.87		3.1 Sta from 1514+86.95 to 1520+86.95 3.8 Sta from 1563+48.17 to 1572+12.87	
			3/11/25	3/13/25	2.60	100F		1474+46.33		1482+88.64			
			3/12/25	3/14/25	0.20	100F		1443+49.13		1446+98.05			
			3/13/25	3/14/25	0.70	100F	Jones LN	195+46.94		198+75.48			
0490	6181000	MOBILIZATION	3/14/25	3/17/25	0.25	LS	Route 100 from 5th St in Washington to Route OO						
0790	6061060	MGS GUARDRAIL	3/5/25	3/17/25	2,075.00	LF	37.5LF from 1609+20.06 to 1609+88.62 2037.5LF from 1610+20.06 to 1630+99.66	1609+20.06		1630+99.66			
			3/6/25	3/10/25	1,387.50	LF		1514+86.95		1572+12.87		600LF from 1514+86.95 to 1520+86.95 787.5LF from 1563+48.17 to 1572+12.87	
			3/11/25	3/13/25	762.50	LF		1474+83.29		1482+37.50			
			3/12/25	3/14/25	2,325.00	LF	337.5LF from 1443+49.13 to 1446+98.05 50LF from 1460+22.54 to 1461+22.54 1937.5LF from 1494+83.93 to 1520+86.95						
0800	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	3/13/25	3/14/25	287.50	LF	Jones Ln	195+46.94		198+75.48			
0830	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	3/5/25	3/17/25	1.00	EA		1609+20.06		1609+20.06			
			3/11/25	3/13/25	1.00	EA		1474+46.33		1474+83.29			
0840	6061074	MGS HEIGHT AND BLOCK TRANSITION	3/6/25	3/10/25	1.00	EA		1563+48.17		1563+73.17			
			3/12/25	3/14/25	3.00	EA	1 from 1460+22.54 to 1460+47.54 1 from 1460+97.54 to 1461+22.54 1 from 1443+49.13 to 1443+74.13						
0860	6061080	MGS END ANCHOR	3/5/25	3/17/25	1.00	EA		1610+26.99		1610+26.99			
			3/12/25	3/14/25	2.00	EA	1 at 1446+94.90 1 at 1495+98.32						
0870	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3/5/25	3/17/25	1.00	EA		1630+99.66		1630+99.66			
			3/6/25	3/10/25	2.00	EA		1520+86.95		1572+12.87		1 at Sta 1520+86.95 1 at Sta 1572+12.87	
			3/11/25	3/13/25	1.00	EA		1482+37.50		1482+88.64			
			3/13/25	3/14/25	1.00	EA	Jones Ln	195+46.94		195+46.94			
1100	9031010	CONCRETE FOOTINGS, EMBEDDED	3/3/25	3/14/25	1.44	CUYD	329, 328, 314, & 326.						
			3/10/25	3/17/25	0.36	CUYD	110						
			3/11/25	3/17/25	0.36	CUYD	207						
			3/13/25	3/17/25	1.93	CUYD	40, 273, 302, 326, 153, & 329.						
			3/3/25	3/14/25	66.00	LB	329, 328, 314, & 326.						
1120	9031220	PIPE POSTS	3/10/25	3/17/25	18.50	LB	110						
			3/11/25	3/17/25	15.75	LB	207						
			3/13/25	3/17/25	107.75	LB	40, 273, 302, 326, 153, & 329.						
			3/3/25	3/14/25	14.50	LF	309 & 311.						
			3/4/25	3/14/25	41.00	LF	296, 289, 275, & 274.						
1130	9031270A	2 IN. PSST POST - 12 GA.	3/5/25	3/17/25	8.75	LF	264.						
			3/6/25	3/17/25	161.00	LF	219, 220, 211, 212, 202, 200, 201, 190, 166, 167, 186, 187, & 180.						
			3/10/25	3/17/25	51.25	LF	139, 128, 130, & 129.						
			3/11/25	3/17/25	25.00	LF	155, & 154.						
			3/12/25	3/14/25	213.75	LF	108, 109, 85, 86, 90, 99, 100, 82, 83, 70, 71, 75, 79, 48, 49, 66, & 67.						
			3/13/25	3/17/25	102.25	LF	43, 41, 42, 24, 25, 15, 16, & 5.						
			3/3/25	3/14/25	2.00	EA	309, & 311.						
			3/4/25	3/14/25	4.00	EA	296, 289, 275, & 274.						
			3/5/25	3/17/25	1.00	EA	264.						
			3/6/25	3/17/25	13.00	EA	219, 220, 211, 212, 202, 200, 201, 190, 166, 167, 186, 187, & 180.						
1140	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	3/10/25	3/17/25	4.00	EA	139, 128, 130, & 129.						
			3/11/25	3/17/25	2.00	EA	155, & 154.						
			3/12/25	3/14/25	17.00	EA	108, 109, 85, 86, 90, 99, 100, 82, 83, 70, 71, 75, 79, 48, 49, 66, & 67.						
			3/13/25	3/17/25	8.00	EA	43, 41, 42, 24, 25, 15, 16, & 5.						
			3/3/25	3/14/25	36.50	LF	303, 304, & 305.						
			3/4/25	3/14/25	12.00	LF	288						
			3/6/25	3/17/25	14.25	LF	179						
			3/10/25	3/17/25	15.00	LF	140						
1150	9031280	2.5 IN. PSST POST - 12 GA.	3/12/25	3/14/25	58.00	LF	96, 89, 74, & 63.						
			3/13/25	3/17/25	29.50	LF	23, & 2.						
			3/3/25	3/14/25	3.00	EA	303, 304, & 305.						
			3/4/25	3/14/25	1.00	EA	288						
			3/6/25	3/17/25	1.00	EA	179						
			3/10/25	3/17/25	1.00	EA	140						
1160	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	3/12/25	3/14/25	4.00	EA	96, 89, 74, & 63.						
			3/13/25	3/17/25	2.00	EA	23, & 2.						
			3/3/25	3/14/25	83.00	SQFT	335, 337, 330, 327, 324, 301, 303, 304, & 309.						
			3/4/25	3/14/25	175.25	SQFT	294, 295, 296, 297, 293, 292, 289, 288, 287, 286, 285, 284, 283, 282, 278, 277, 276, & 274.						
			3/5/25	3/17/25	158.75	SQFT	259, 260, 261, 262, 265, 266, 271, 256, 257, 240, 244, & 245.						
			3/6/25	3/17/25	171.69	SQFT	230, 219, 220, 211, 212, 202, 200, 201, 189, 194, 190, 193, 161, 166, 167, 174, 179, 186, 187, & 172.						
1170	9035004A	SH-FLAT SHEET	3/10/25	3/17/25	437.50	SQFT	138, 145, 146, 147, 149, 140, 139, 144, 148, 111, 112, 117, 121, 122, 128, 115, 127B, 123, 130, 129, 132, 131, 134, 125, 110, 114, 118, & 119.						
			3/11/25	3/17/25	173.06	SQFT	205, 207, 164, 176, 169, 177, 178, 181, 155, 154, & 156.						
			3/12/25	3/14/25	466.75	SQFT	103, 104, 105, 106, 108, 109, 85, 86, 96, 92, 94, 89, 99, 100, 82, 83, 70, 71, 75, 79, 78, 74, 48, 49, 53, 57, 62, 63, 58, 54, 60, 66, & 67.						
			3/13/25	3/17/25	294.44	SQFT	29, 28, 43, 30, 33, 37, 41, 42, 31, 32, 35, 23, 24, 25, 15, 16, 7, 273, 2, & 153.						



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on March 20, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/ Distance	To Station/Log Mile	Offset/ Distance	Comments
1180	9035011A	ST-STRUCTURAL	3/4/25	3/14/25	12.00	SQFT	291					
1190	9035069A	SHF-FLAT SHEET FLUORESCENT	3/3/25	3/14/25	166.00	SQFT	336, 338, 329, 331, 333, 334, 328, 313, 314, 326, 300, 305, & 311.					
			3/4/25	3/14/25	35.00	SQFT	298, 299, 290, 280, & 275.					
			3/5/25	3/17/25	18.75	SQFT	264, 272, & 238.					
			3/6/25	3/17/25	31.00	SQFT	212, 167, 173, 175, 187, 180, & 184.					
			3/10/25	3/17/25	33.00	SQFT	140, 143, 150, 113, 126, 129, 127A, & 110.					
			3/11/25	3/17/25	130.00	SQFT	216, 197, 191, 192, 163, 162, 154, 157, & 158.					
			3/12/25	3/14/25	37.00	SQFT	109, 86, 90, 95, 100, 83, 48, 56, 59, & 67.					
			3/13/25	3/17/25	147.50	SQFT	30, 37, 42, 40, 24, 18, 10, 9, 8, 302, 1, 3, 4, 326, & 329.					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 241213-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0035	0790	MGS GUARDRAIL	Construction Stockpile		2	Mar 3, 2025	SYSTEM	(\$32,670.36)	Payment Estimate Item Adjustment generated Stockpile Transaction
					3	Mar 17, 2025	SYSTEM	(\$79,713.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$112,383.86)	
			Construction Stockpile - Total				(\$112,383.86)		
			Construction Stockpile STMI		1	Feb 17, 2025	SYSTEM	\$195,754.45	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$195,754.45	
			Construction Stockpile STMI - Total				\$195,754.45		
			0790 - Total				\$83,370.59		
	0800	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		3	Mar 17, 2025	SYSTEM	(\$4,275.12)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$4,275.12)	
			Construction Stockpile - Total				(\$4,275.12)		
			Construction Stockpile STMI		1	Feb 17, 2025	SYSTEM	\$137,740.81	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$137,740.81	
			Construction Stockpile STMI - Total				\$137,740.81		
	0800 - Total				\$133,465.69				
	0810	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile STMI		1	Feb 17, 2025	SYSTEM	\$15,001.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$15,001.00	
			Construction Stockpile STMI - Total				\$15,001.00		
			0810 - Total				\$15,001.00		
	0820	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		2	Mar 3, 2025	SYSTEM	(\$4,156.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$4,156.00)	
			Construction Stockpile - Total				(\$4,156.00)		
			Construction Stockpile STMI		1	Feb 17, 2025	SYSTEM	\$14,546.00	Payment Estimate Item Adjustment generated Stockpile Transaction
- Total				\$14,546.00					
Construction Stockpile STMI - Total				\$14,546.00					
0820 - Total				\$10,390.00					
0830	MGS VERTICAL CONCRETE BARRIER TRANSITION	Construction Stockpile		2	Mar 3, 2025	SYSTEM	(\$1,740.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				3	Mar 17, 2025	SYSTEM	(\$3,480.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				(\$5,220.00)		
		Construction Stockpile - Total				(\$5,220.00)			
		Construction Stockpile STMI		1	Feb 17, 2025	SYSTEM	\$6,960.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				\$6,960.00		
		Construction Stockpile STMI - Total				\$6,960.00			
0830 - Total				\$1,740.00					
0840	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		2	Mar 3, 2025	SYSTEM	(\$5,895.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				3	Mar 17, 2025	SYSTEM	(\$1,310.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				(\$7,205.00)		
		Construction Stockpile - Total				(\$7,205.00)			
		Construction Stockpile STMI		1	Feb 17, 2025	SYSTEM	\$13,100.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				\$13,100.00		
		Construction Stockpile STMI - Total				\$13,100.00			
0840 - Total				\$5,895.00					



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 241213-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JSL0035	0850	MGS LONG SPAN GUARDRAIL SECTION	Construction Stockpile STMI		1	Feb 17, 2025	SYSTEM	\$1,350.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total			\$1,350.00				
			Construction Stockpile STMI - Total			\$1,350.00					
			0850 - Total			\$1,350.00					
			0860	MGS END ANCHOR	Construction Stockpile		2	Mar 3, 2025	SYSTEM	(\$2,600.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
		3				Mar 17, 2025	SYSTEM	(\$1,950.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total					(\$4,550.00)					
	Construction Stockpile - Total				(\$4,550.00)						
	Construction Stockpile STMI				1	Feb 17, 2025	SYSTEM	\$23,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total			\$23,400.00						
		Construction Stockpile STMI - Total			\$23,400.00						
	0860 - Total				\$18,850.00						
	0870	TYPE A CRASHWORTHY END TERMINAL (MASH)			Construction Stockpile		2	Mar 3, 2025	SYSTEM	(\$12,950.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
							3	Mar 17, 2025	SYSTEM	(\$9,250.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total			(\$22,200.00)					
			Construction Stockpile - Total			(\$22,200.00)					
			Construction Stockpile STMI		1	Feb 17, 2025	SYSTEM	\$90,650.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total			\$90,650.00				
				Construction Stockpile STMI - Total			\$90,650.00				
			0870 - Total			\$68,450.00					
			0880	MISC. GUARDRAIL ITEM	Construction Stockpile STMI		1	Feb 17, 2025	SYSTEM	\$1,850.00	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total					\$1,850.00					
	Construction Stockpile STMI - Total				\$1,850.00						
	0880 - Total				\$1,850.00						
	1130	2 IN. PSST POST - 12 GA.	Construction Stockpile		2	Mar 3, 2025	SYSTEM	(\$7,674.48)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					3	Mar 17, 2025	SYSTEM	(\$5,668.65)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total			(\$13,343.13)				
			Construction Stockpile - Total			(\$13,343.13)					
			Construction Stockpile STMI		1	Feb 17, 2025	SYSTEM	\$13,641.48	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total			\$13,641.48				
				Construction Stockpile STMI - Total			\$13,641.48				
			1130 - Total			\$298.35					
	1140	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile		2	Mar 3, 2025	SYSTEM	(\$3,160.78)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					3	Mar 17, 2025	SYSTEM	(\$1,506.54)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total			(\$4,667.32)				
			Construction Stockpile - Total			(\$4,667.32)					
			Construction Stockpile STMI		1	Feb 17, 2025	SYSTEM	\$4,755.94	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total			\$4,755.94				
				Construction Stockpile STMI - Total			\$4,755.94				
			Material		2	Mar 3, 2025	SYSTEM	\$13,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user calveg1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					2	Mar 3, 2025	SYSTEM	(\$13,375.00)			



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 241213-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0035	1140	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material			2025			
				- Total				\$0.00	
			Material - Total					\$0.00	
			1140 - Total						
	1150	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		2	Mar 3, 2025	SYSTEM	(\$1,293.44)	Payment Estimate Item Adjustment generated Stockpile Transaction
					3	Mar 17, 2025	SYSTEM	(\$1,759.92)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$3,053.36)		
			Construction Stockpile - Total				(\$3,053.36)		
			Construction Stockpile STMI		1	Feb 17, 2025	SYSTEM	\$4,164.15	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$4,164.15	
			Construction Stockpile STMI - Total				\$4,164.15		
			1150 - Total						
	1160	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile		2	Mar 3, 2025	SYSTEM	(\$795.20)	Payment Estimate Item Adjustment generated Stockpile Transaction
					3	Mar 17, 2025	SYSTEM	(\$954.24)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$1,749.44)		
			Construction Stockpile - Total				(\$1,749.44)		
			Construction Stockpile STMI		1	Feb 17, 2025	SYSTEM	\$2,544.64	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$2,544.64	
			Construction Stockpile STMI - Total				\$2,544.64		
			Material		2	Mar 3, 2025	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user calveg1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					2	Mar 3, 2025	SYSTEM	(\$2,000.00)	
			- Total				\$0.00		
			Material - Total				\$0.00		
			1160 - Total						
	1170	SH-FLAT SHEET	Construction Stockpile		3	Mar 17, 2025	SYSTEM	(\$13,821.10)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$13,821.10)	
			Construction Stockpile - Total				(\$13,821.10)		
			Construction Stockpile STMI		1	Feb 17, 2025	SYSTEM	\$22,743.30	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$22,743.30	
			Construction Stockpile STMI - Total				\$22,743.30		
	1170 - Total							\$8,922.20	
	1190	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile		2	Mar 3, 2025	SYSTEM	(\$8,240.71)	Payment Estimate Item Adjustment generated Stockpile Transaction
					3	Mar 17, 2025	SYSTEM	(\$6,138.04)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$14,378.75)		
			Construction Stockpile - Total				(\$14,378.75)		
			Construction Stockpile STMI		1	Feb 17, 2025	SYSTEM	\$15,236.10	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$15,236.10	
			Construction Stockpile STMI - Total				\$15,236.10		
	1190 - Total							\$857.35	
	JSL0035 - Total							\$352,434.79	
	Overall - Total							\$352,434.79	



Contract Adjustments for Contract - 241213-F02

There are no contract adjustments to display for this contract.