



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on July 19, 2025

Pay Estimate Created Date: July 16, 2025

Progress Estimate Number	7	Contract ID	241213-F04	Pay Period Start	July 1, 2025	Original Contract Amount	\$474,857.73
Prime Contractor	STF, LLC dba Traffic Control Company	Pay Period End	July 15, 2025	Net Change Order Amount	\$0.00		
						Current Contract Amount	\$474,857.73

Approval Date	By User
July 16, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by robert4
July 16, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by hellet
July 18, 2025	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2025	October 1, 2025		65.20%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 8, 2025	January 8, 2025	
Letting Date	December 13, 2024	December 13, 2024	
Notice to Proceed Date	February 10, 2025	February 10, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 7			
	This Estimate	Previous	To Date
241213-F04			
Total Posted Items Pay	\$50,095.64	\$259,520.52	\$309,616.16
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$259,520.52	\$309,616.16
Contract Total Payable This Estimate:		\$50,095.64	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSL0127	0050	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.260	166,209	\$43,214.34
	0060	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.230	23,010	\$5,292.30
	0070	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.500	3,178	\$1,589.00

Project JSL0127 - Total	\$50,095.64
Overall - Total	\$50,095.64

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on July 19, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSL0127	IS 70-4(216)	Pavement marking	I-70	ST LOUIS	from Warren County line to the Mississippi River
Totals by Job Numbers					
JSL0127			This Estimate	Previous	To Date
	Posted Item Pay		\$50,095.64	\$259,520.52	\$309,616.16
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$50,095.64	\$259,520.52	\$309,616.16
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 19, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSL0127, Item 6205902A, Project Item Line Number 0050, Material Set 6205902A96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	Awaiting results of Retroreflectivity tests	robert4	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JSL0127, Item 6205903A, Project Item Line Number 0060, Material Set 6205903A96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	Awaiting Results of Retroreflectivity Test	robert4	Acknowledged



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on July 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-F04	JSL0127	0001	0010	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$500.00	\$0.00
		0001	0020	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0001	0030	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$500.00	\$0.00
		0001	0040	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$15,500.00	\$7,750.00
		0001	0050	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	917,193.00	0.00	917,193.00	LF	608,181.00	\$0.26	\$158,127.06
		0001	0060	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	722,685.00	0.00	722,685.00	LF	527,370.00	\$0.23	\$121,295.10
		0001	0070	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	105,340.00	0.00	105,340.00	LF	44,888.00	\$0.50	\$22,444.00
Project JSL0127 - Total Value Posted to Date as of Report Generated Date												\$309,616.16
241213-F04 Overall - Total Value Posted to Date as of Report Generated Date												\$309,616.16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 19, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSL0127

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0050	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	6/16/25	7/16/25	1	142,466.00	LF	Ramp Edge Line from 249.00 to 230.641					
			7/12/25	7/16/25	1	23,743.00	LF	234.033 to 230.202 I-70					6" white
0060	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	7/12/25	7/16/25	1	23,010.00	LF	234.033 to 230.202					6" yellow
0070	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	6/16/25	7/16/25	1	2,066.00	LF	Gore I-70 from 233.944 to 249.00					12" white
			7/12/25	7/16/25	1	1,112.00	LF	230.202 to 233.731 I-70					12" white

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 19, 2025

Contract ID: 241213-F04

No Data Available



Contract Adjustments for Contract - 241213-F04

There are no contract adjustments to display for this contract.