



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on January 7, 2026

Pay Estimate Created Date: December 31, 2025

Progress Estimate Number	Contract ID	241213-H01	Pay Period Start	December 16, 2025	Original Contract Amount	\$5,580,000.00
Prime Contractor	Pace Construction Company, LLC		Pay Period End	December 31, 2025	Net Change Order Amount	(\$9,906.15)
18					Current Contract Amount	\$5,570,093.85

Approval Date	Comments	By User
December 31, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	lewisj4
January 2, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	bolis1
January 6, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2026	October 1, 2026		91.19%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 8, 2025	January 8, 2025	
Letting Date	December 13, 2024	December 13, 2024	
Notice to Proceed Date	February 10, 2025	February 10, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 18				
		This Estimate	Previous	To Date
241213-H01	Total Posted Items Pay	\$38,806.62	\$5,040,685.83	\$5,079,492.45
	Gross Item Adjustments	(\$300.00)	\$14,915.26	\$14,615.26
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$5,055,601.09	\$5,094,107.71
<b>Contract Total Payable This Estimate:</b>		<b>\$38,506.62</b>		

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3736	0260	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	LF	\$20.000	88	\$1,760.00
	0270	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	EA	\$300.000	2	\$600.00
	0320	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.140	149,782	\$20,969.48
	0330	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.140	110,551	\$15,477.14
<b>Project J9P3736 - Total</b>							<b>\$38,806.62</b>
<b>Overall - Total</b>							<b>\$38,806.62</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3736	0200	TYPE 3 OBJECT MARKER	Material			-18	\$200.00	(\$3,600.00)
	0200	TYPE 3 OBJECT MARKER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user lewisj4 overriding Payment Estimate Exception 2 on the current Payment Estimate.	18	\$200.00	\$3,600.00
	0270	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Overrun			-1	\$300.00	(\$300.00)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on January 7, 2026

**Pay Estimate Created Date: December 31, 2025**

Progress Estimate Number		Contract ID	241213-H01	Pay Period Start	December 16, 2025	Original Contract Amount	\$5,580,000.00	
18		Prime Contractor	Pace Construction Company, LLC	Pay Period End	December 31, 2025	Net Change Order Amount	(\$9,906.15)	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3736	0320	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-149,782	\$0.14	(\$20,969.48)
	0320	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lewisj4 overriding Payment Estimate Exception 3 on the current Payment Estimate.	149,782	\$0.14	\$20,969.48
	0330	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-110,551	\$0.14	(\$15,477.14)
	0330	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user lewisj4 overriding Payment Estimate Exception 4 on the current Payment Estimate.	110,551	\$0.14	\$15,477.14
	5003	MISC.	Material			-795.70000	\$20.60	(\$16,391.42)
	5003	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user lewisj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.	795.70000	\$20.60	\$16,391.42
<b>Total</b>								<b>(\$300.00)</b>



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on January 7, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3736	FAS S704(51)	Resurface and add shoulders	72	IRON	from Route 67 to Route 21 near Arcadia



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on January 7, 2026

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9P3736, Item 3049905, Project Item Line Number 5003, Material Set 304990596, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	QC testing complete but having trouble getting one of their CRE20 reports to upload, materials dept. working on it.	lewisj4	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3736, Item 6161047, Project Item Line Number 0200, Material Set 616104796, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Materials is working on sampling & testing error on this item.	lewisj4	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3736, Item 6206000C, Project Item Line Number 0320, Material Set 6206000C96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Materials not set up correctly, contractor has submitted all certs for this material.	lewisj4	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3736, Item 6206001C, Project Item Line Number 0330, Material Set 6206001C96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	Materials not set up correctly for this item, working on issue, contractor has submitted all certs associated with this item.	lewisj4	Overridden
Estimate Exception Type: Item Overrun: Contract 241213-H01, Contract Project J9P3736, Project Item Line Number 0270, Contract Line Item Number 0270, Item 6200021, Minor Item.	Item on current change order.	lewisj4	Acknowledged
Estimate Exception Type: Item Overrun: Contract 241213-H01, Contract Project J9P3736, Project Item Line Number 0130, Contract Line Item Number 0130, Item 4020520, Minor Item.	Item on current change order.	lewisj4	Overridden
Estimate Exception Type: Item Overrun: Contract 241213-H01, Contract Project J9P3736, Project Item Line Number 0340, Contract Line Item Number 0340, Item 6221001, Minor Item.	Item on current change order.	lewisj4	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 7, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-H01	J9P3736	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$124,672.63	\$124,672.63
		0001	0020	2063000	CLASS 3 EXCAVATION	56.50	0.00	56.50	CUYD	56.50	\$20.00	\$1,130.00
		0001	0030	2063300	CLASS 4 EXCAVATION	193.40	0.00	193.40	CUYD	193.40	\$100.00	\$19,340.00
		0001	0040	2063500	CULVERT CLEANOUT	9.00	0.00	9.00	EA	0.00	\$2,000.00	\$0.00
		0001	0050	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	11.00	0.00	11.00	100F	11.00	\$3,650.00	\$40,150.00
		0001	0060	2129909	MISC. SHOULDER GRADING	1,547.00	0.00	1,547.00	STA	1,547.00	\$455.00	\$703,885.00
		0001	0070	2159910	MISC. MODIFIED SHAPING SLOPES CLASS III	10.00	-2.80	7.20	100F	7.20	\$1,400.00	\$10,080.00
		0001	0080	3030600	FURNISHING ROCK BASE MATERIAL	4,722.00	-4,722.00	0.00	SQYD	0.00	\$14.00	\$0.00
		0001	0090	3030610A	PLACING ROCK BASE	4,722.00	-4,722.00	0.00	SQYD	0.00	\$6.60	\$0.00
		0001	0100	3049910	MISC. PERMANENT AGGREGATE EDGE TREATMENT	5,876.30	0.00	5,876.30	TONS	417.96	\$0.01	\$4.18
		0001	0110	3105002	GRAVEL (A) OR CRUSHED STONE (B)	582.00	0.00	582.00	TONS	273.32	\$40.00	\$10,932.80
		0001	0120	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	10,250.00	0.00	10,250.00	TONS	10,165.37	\$71.25	\$724,282.61
		0001	0130	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	17,814.10	0.00	17,814.10	TONS	18,070.75	\$73.50	\$1,328,200.12
		0001	0140	4071007	TACK COAT - NON-TRACKING	19,613.00	0.00	19,613.00	GAL	17,507.00	\$3.65	\$63,900.55
		0001	0150	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	4,722.20	73.50	4,795.70	SQYD	4,795.70	\$116.00	\$556,301.20
		0001	0160	6044011	PIPE COLLAR, TYPE A	2.00	1.00	3.00	EA	3.00	\$1,000.00	\$3,000.00
		0001	0170	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	68.00	102.00	170.00	CUYD	170.00	\$30.00	\$5,100.00
		0001	0180	6096042	PLACING TYPE 2 ROCK DITCH LINER	68.00	102.00	170.00	CUYD	170.00	\$45.00	\$7,650.00
		0001	0190	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	1.00	\$1,500.00	\$1,500.00
		0001	0200	6161047	TYPE 3 OBJECT MARKER	24.00	0.00	24.00	EA	18.00	\$200.00	\$3,600.00
		0001	0210	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	1.00	3.00	EA	3.00	\$5,200.00	\$15,600.00
		0001	0220	6169901	MISC. LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.95	\$19,500.00	\$18,525.00
		0001	0230	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$471,000.00	\$471,000.00
		0001	0240	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	9.00	0.00	9.00	EA	0.00	\$600.00	\$0.00
		0001	0250	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	169.00	0.00	169.00	LF	147.00	\$20.00	\$2,940.00
		0001	0260	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	258.00	0.00	258.00	LF	258.00	\$20.00	\$5,160.00
		0001	0270	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	10.00	0.00	10.00	EA	11.00	\$300.00	\$3,300.00
		0001	0280	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	34.00	0.00	34.00	EA	34.00	\$65.00	\$2,210.00
		0001	0290	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	252.00	0.00	252.00	LF	126.00	\$10.00	\$1,260.00
		0001	0300	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,770.00	865.00	3,635.00	LF	2,908.00	\$0.21	\$610.68
		0001	0310	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	5,194.00	0.00	5,194.00	LF	4,138.00	\$0.29	\$1,200.02
		0001	0320	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	189,021.00	0.00	189,021.00	LF	149,782.00	\$0.14	\$20,969.48
		0001	0330	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	138,189.00	0.00	138,189.00	LF	110,551.00	\$0.14	\$15,477.14
		0001	0340	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	2,815.00	0.00	2,815.00	SQYD	3,262.00	\$8.20	\$26,748.40
		0001	0350	6223010	DIAMOND GRINDING (CONCRETE PAVEMENT)	5,626.00	0.00	5,626.00	SQYD	5,626.00	\$9.97	\$56,091.22
		0001	0360	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	10,664.00	0.00	10,664.00	SQYD	10,664.00	\$9.85	\$105,040.40
		0001	0370	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	103.00	0.00	103.00	SQYD	103.00	\$3.00	\$309.00
		0001	0380	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	608.30	0.00	608.30	STA	0.00	\$30.75	\$0.00
		0001	0390	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.80	\$5,000.00	\$4,000.00
		0001	0400	7034041	CLASS B-1 CONCRETE (CULVERTS)	68.60	0.00	68.60	CUYD	68.60	\$3,350.00	\$229,810.00
		0001	0410	7061030	REINFORCING STEEL (CULVERTS)	11,980.00	0.00	11,980.00	LB	11,980.00	\$5.00	\$59,900.00
		0001	0420	7261018	18 IN. PIPE GROUP A	8.00	0.00	8.00	LF	8.00	\$100.00	\$800.00
		0001	0430	7261036	36 IN. PIPE GROUP A	6.00	-6.00	0.00	LF	0.00	\$200.00	\$0.00
		0001	0440	8025006	MULCHING	39.80	0.00	39.80	ACRE	17.44	\$1,450.00	\$25,288.00
		0001	0450	8051000A	SEEDING - COOL SEASON GRASSES	35.80	0.00	35.80	ACRE	17.44	\$1,200.00	\$20,928.00
		0001	0460	8061004	SEDIMENT TRAP ROCK	130.00	0.00	130.00	CUYD	0.00	\$90.00	\$0.00
		0001	0470	8061005	ROCK DITCH CHECK	26,973.00	0.00	26,973.00	LF	2,802.00	\$11.50	\$32,223.00
		0001	0480	8061006	ALTERNATE DITCH CHECK	5,395.00	0.00	5,395.00	LF	788.00	\$9.00	\$7,092.00
		0001	0490	8061016	SEDIMENT REMOVAL	1,669.00	0.00	1,669.00	CUYD	0.00	\$5.00	\$0.00
		0001	0500	8061017	TEMPORARY SEEDING	4.00	0.00	4.00	ACRE	0.00	\$850.00	\$0.00
		0001	0510	8061019	SILT FENCE	18,989.00	0.00	18,989.00	LF	7,567.00	\$2.80	\$21,187.60



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 7, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
241213-H01	J9P3736	0010	0520	6061010	GUARDRAIL TYPE A	138.00	-138.00	0.00	LF	0.00	\$28.00	\$0.00	
		0010	0530	6061060	MGS GUARDRAIL	1,675.00	-262.50	1,412.50	LF	1,412.50	\$32.00	\$45,200.00	
		0010	0540	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	9.00	-4.00	5.00	EA	5.00	\$3,800.00	\$19,000.00	
		0010	0550	6061075	MGS LONG SPAN GUARDRAIL SECTION	1.00	0.00	1.00	EA	1.00	\$4,800.00	\$4,800.00	
		0010	0560	6061080	MGS END ANCHOR	2.00	-1.00	1.00	EA	1.00	\$1,850.00	\$1,850.00	
		0010	0570	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	12.00	-2.00	10.00	EA	10.00	\$3,600.00	\$36,000.00	
		0010	0580	6063015	TYPE A CRASHWORTHY END TERMINAL	2.00	-2.00	0.00	EA	0.00	\$3,400.00	\$0.00	
		0010	0590	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	1.00	\$30,000.00	\$30,000.00	
		0010	0600	6069902	MISC.REMOVE EXISTING BRIDGE ANCHOR HARDWARE AND RECONFIGURE FOR MASH CONNECTION	8.00	-4.00	4.00	EA	4.00	\$250.00	\$1,000.00	
		0030	0610	9029400	TEMPORARY TRAFFIC SIGNALS	1.00	0.00	1.00	LS	1.00	\$76,000.00	\$76,000.00	
		0040	0620	9031260	WOOD POST, 4 IN. BY 4 IN.	120.00	0.00	120.00	LF	0.00	\$10.00	\$0.00	
		0001	5001	7261048	48 IN. PIPE GROUP A	0.00	12.00	12.00	LF	12.00	\$200.00	\$2,400.00	
		0001	5002	6191000	PAVEMENT EDGE TREATMENT	0.00	2.63	2.63	LF	2.63	\$1,986.00	\$5,223.18	
		0001	5003	3049905	MISC.TYPE 5 AGGREGATE FOR BASE (12 IN. THICK)	0.00	4,795.70	4,795.70	SQYD	4,795.70	\$20.60	\$98,791.42	
		0001	5004	6161025	CHANNELIZER (TRIM-LINE)	0.00	100.00	100.00	EA	100.00	\$21.00	\$2,100.00	
		0001	5005	6161005	CONSTRUCTION SIGNS	0.00	252.00	252.00	SQFT	252.00	\$8.40	\$2,116.80	
		0001	5006	6189901		0.00	1.00	1.00	LS	1.00	\$3,612.00	\$3,612.00	
Project J9P3736 - Total Value Posted to Date as of Report Generated Date												\$5,079,492.44	
241213-H01 Overall - Total Value Posted to Date as of Report Generated Date												\$5,079,492.44	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on January 7, 2026

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J9P3736

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0260	6200018	PREF THERMO PVMT MARK, 24 IN YELLOW	12/30/25	12/31/25	1	88.00	LF	Rte. 72	671+00	CL	674+00	CL	24" yellow crosshatch.
0270	6200021	PREF THERMO PVMT MARK, LT/RT ARROW	12/30/25	12/31/25	1	2.00	EA	Rte. 72 SB off ramp.	662+93	Lt.			right turn arrows installed for added turn lane on ramp.
0320	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	12/30/25	12/31/25	1	149,782.00	LF	Rte. 72	6+22.84	Lt. & Rt.	681+22	Lt. & Rt.	Paying 80% till reflectivity results.
0330	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	12/30/25	12/31/25	1	110,551.00	LF	Rte. 72	6+22.84	Lt. & Rt.	681+22	Lt. & Rt.	Paying 80% till reflectivity results.

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 241213-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3736	0010	REMOVAL OF IMPROVEMENTS	Other Item Adjustment	OTHR	17	Dec 16, 2025	lewisj4	(\$10,000.00)	Holding this amount until requested documentation is received.
					OTHR - Total			(\$10,000.00)	
					Other Item Adjustment - Total			(\$10,000.00)	
					0010 - Total			(\$10,000.00)	
	0120	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Material	Other Item Adjustment	13	Oct 15, 2025	SYSTEM	(\$724,282.61)	
					13	Oct 15, 2025	SYSTEM	\$724,282.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user rozhae1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total			\$0.00		
				Material - Total			\$0.00		
				Other Item Adjustment	ACAD	12	Oct 1, 2025	rozhae1	\$3,589.73 AC Adjustment worksheet on file in eProjects.
					13	Oct 16, 2025	rozhae1	\$2,712.80	AC adjustment on file in eProjects.
				ACAD - Total			\$6,302.53		
				OTHR	14	Nov 3, 2025	lewisj4	\$62,350.59	Paying back 20% that was held on est. 0013 for incomplete QC/QA testing.
				OTHR - Total			\$62,350.59		
					13	Oct 15, 2025	rozhae1	(\$62,350.59)	Holding 20% for pending QA/QC testing.
				- Total			(\$62,350.59)		
				Other Item Adjustment - Total			\$6,302.53		
			Price FUEL	Other Item Adjustment	12	Oct 1, 2025	SYSTEM	\$3,863.71	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					13	Oct 15, 2025	SYSTEM	\$2,164.47	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total			\$6,028.18		
				Price FUEL - Total			\$6,028.18		
			0120 - Total				\$12,330.71		
	0130	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material	Other Item Adjustment	13	Oct 15, 2025	SYSTEM	(\$892,068.03)	
					13	Oct 15, 2025	SYSTEM	\$892,068.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user rozhae1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					14	Nov 3, 2025	SYSTEM	(\$5,200.13)	
					- Total			(\$5,200.13)	
				Material - Total			(\$5,200.13)		
				MaterialCredit	15	Nov 17, 2025	SYSTEM	\$5,200.13	
					- Total			\$5,200.13	
				MaterialCredit - Total			\$5,200.13		
			Other Item Adjustment	ACAD	13	Oct 16, 2025	rozhae1	\$13,836.16	AC adjustment on file in eProjects.
					14	Nov 3, 2025	lewisj4	\$4,390.99	AC adjustment worksheet for this period on file in e-projects for this job.
				ACAD - Total			\$18,227.15		
				OTHR	14	Nov 3, 2025	lewisj4	\$178,413.61	Paying back the 20% that was held on est. 0013 for incomplete QC/QA testing.
				OTHR - Total			\$178,413.61		
					13	Oct 15, 2025	rozhae1	(\$178,413.61)	Holding 20% for pending QA/QC testing.
			- Total				(\$178,413.61)		
			Other Item Adjustment - Total				\$18,227.15		
			Overrun	Overrun	14	Nov 3, 2025	SYSTEM	(\$18,990.74)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				Overrun - Total			(\$18,990.74)		



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 241213-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9P3736	0130	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Overrun - Total				(\$18,990.74)			
			Price FUEL		13	Oct 15, 2025	SYSTEM	\$6,003.93	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					14	Nov 3, 2025	SYSTEM	\$2,935.31	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			- Total				\$8,939.24			
			Price FUEL - Total				\$8,939.24			
			0130 - Total				\$8,175.65			
			Material		7	Jul 1, 2025	SYSTEM	(\$211,966.80)		
					7	Jul 1, 2025	SYSTEM	\$211,966.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bollis1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					8	Jul 16, 2025	SYSTEM	(\$427,877.60)		
					8	Jul 16, 2025	SYSTEM	\$427,877.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user lewisj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					9	Aug 4, 2025	SYSTEM	(\$324,301.20)		
					9	Aug 4, 2025	SYSTEM	\$324,301.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lewisj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					10	Aug 18, 2025	SYSTEM	(\$92,301.20)		
					10	Aug 18, 2025	SYSTEM	\$92,301.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user lewisj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					- Total			\$0.00		
			Material - Total				\$0.00			
0150	0150	CONCRETE PAVEMENT (9 IN. NON-REINFORCED,	Other Item Adjustment		MDPA	8	Jul 16, 2025	lewisj4	(\$43,182.16)	20% deduct being made due to QC testing not having aggregate testing completed for this item.
					MDPA - Total				(\$43,182.16)	
					PCCS	7	Jul 1, 2025	bollis1	(\$16,608.88)	Deduct made on pavement that has not yet reached 4000 PSI.
					10	Aug 18, 2025	lewisj4	\$59,791.04	Paying back what was held till pavement got to 4000PSI.	
					11	Sep 2, 2025	lewisj4	\$13,907.53	Strength adjustment for lot 1,2, & 3. Lot 1 = \$4646.67, Lot 2&3 = \$9260.86.	
					PCCS - Total				\$57,089.69	
					PCCT	11	Sep 2, 2025	lewisj4	\$13,907.53	Thickness adjustment for Lots 1,2, & 3 Lot 1 = \$4646.67, Lots 2&3 = \$9260.86
					PCCT - Total				\$13,907.53	
			Other Item Adjustment - Total				\$27,815.06			
			Overrun		Overrun	9	Aug 4, 2025	SYSTEM	(\$8,526.00)	
					14	Nov 3, 2025	SYSTEM	\$8,526.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '116.00000 - 116.00000, ' is applied (if non-zero).	
			Overrun - Total				\$0.00			
			Overrun - Total				\$0.00			
0150 - Total							\$27,815.06			
0160	0160	PIPE COLLAR, TYPE A	Overrun		Overrun	4	May 16, 2025	SYSTEM	(\$1,000.00)	
					5	Jun 2, 2025	SYSTEM	\$1,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,000.00000 - 1000.00000, ' is applied (if non-zero).	
			Overrun - Total				\$0.00			
			Overrun - Total				\$0.00			
0160 - Total							\$0.00			
0200	TYPE 3 OBJECT	Construction			16	Dec 2,	SYSTEM	(\$87.60)	Payment Estimate Item Adjustment generated Stockpile Transaction	



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 241213-H01



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 241213-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3736	0330	MARKING	Material		18	Dec 31, 2025	SYSTEM	\$15,477.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user lewisj4 overriding Payment Estimate Exception 4 on the current Payment Estimate.
								<b>\$0.00</b>	
								<b>\$0.00</b>	
<b>0330 - Total</b>								<b>\$0.00</b>	
0340	COLD MILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	14	Nov 3, 2025	SYSTEM	(\$3,665.40)		
								<b>(\$3,665.40)</b>	
								<b>(\$3,665.40)</b>	
<b>0340 - Total</b>								<b>(\$3,665.40)</b>	
0370	PERMANENT EROSION CONTROL GEOTEXTILE	Material		4	May 16, 2025	SYSTEM	(\$309.00)		
				5	Jun 2, 2025	SYSTEM	(\$309.00)		
				6	Jun 16, 2025	SYSTEM	(\$309.00)		
				7	Jul 1, 2025	SYSTEM	(\$309.00)		
					<b>- Total</b>		<b>(\$1,236.00)</b>		
								<b>(\$1,236.00)</b>	
								<b>(\$1,236.00)</b>	
<b>0370 - Total</b>								<b>\$0.00</b>	
0410	REINFORCING STEEL (CULVERTS)	Material		2	Apr 16, 2025	SYSTEM	(\$6,400.00)		
				3	May 2, 2025	SYSTEM	(\$39,675.00)		
				3	May 2, 2025	SYSTEM	\$39,675.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lewisj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					<b>- Total</b>		<b>(\$6,400.00)</b>		
								<b>(\$6,400.00)</b>	
								<b>(\$6,400.00)</b>	
								<b>(\$6,400.00)</b>	
<b>0410 - Total</b>								<b>\$0.00</b>	
0480	ALTERNATE DITCH CHECK	Material		3	May 2, 2025	SYSTEM	(\$5,652.00)		
				4	May 16, 2025	SYSTEM	(\$7,092.00)		
				4	May 16, 2025	SYSTEM	\$7,092.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user lewisj4 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					<b>- Total</b>		<b>(\$5,652.00)</b>		
								<b>(\$5,652.00)</b>	
								<b>(\$5,652.00)</b>	
								<b>(\$5,652.00)</b>	
<b>0480 - Total</b>								<b>\$5,652.00</b>	



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 241213-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3736	<b>0480 - Total</b>							<b>\$0.00</b>	
0520	GUARDRAIL TYPE A	Construction Stockpile		9	Aug 4, 2025	SYSTEM	(\$1,696.75)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>				<b>(\$1,696.75)</b>		
			<b>Construction Stockpile - Total</b>				<b>(\$1,696.75)</b>		
		Construction Stockpile STMI		1	Apr 2, 2025	SYSTEM	\$1,696.75	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>				<b>\$1,696.75</b>		
			<b>Construction Stockpile STMI - Total</b>				<b>\$1,696.75</b>		
<b>0520 - Total</b>							<b>\$0.00</b>		
0530	MGS GUARDRAIL	Construction Stockpile		9	Aug 4, 2025	SYSTEM	(\$15,752.88)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				10	Aug 18, 2025	SYSTEM	(\$2,002.24)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>				<b>(\$17,755.12)</b>		
		Construction Stockpile STMA	<b>Construction Stockpile - Total</b>				<b>(\$17,755.12)</b>		
				9	Aug 4, 2025	SYSTEM	(\$3,299.63)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>				<b>(\$3,299.63)</b>		
		Construction Stockpile STMA	<b>Construction Stockpile STMA - Total</b>				<b>(\$3,299.63)</b>		
				1	Apr 2, 2025	SYSTEM	\$21,054.75	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>				<b>\$21,054.75</b>		
		<b>Construction Stockpile STMA - Total</b>					<b>\$21,054.75</b>		
<b>0530 - Total</b>							<b>\$0.00</b>		
0540	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		9	Aug 4, 2025	SYSTEM	(\$4,345.68)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				10	Aug 18, 2025	SYSTEM	(\$4,454.32)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>				<b>(\$8,800.00)</b>		
		Construction Stockpile STMA	<b>Construction Stockpile - Total</b>				<b>(\$8,800.00)</b>		
				9	Aug 4, 2025	SYSTEM	(\$7,040.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>				<b>(\$7,040.00)</b>		
		Construction Stockpile STMA	<b>Construction Stockpile STMA - Total</b>				<b>(\$7,040.00)</b>		
				1	Apr 2, 2025	SYSTEM	\$15,840.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>				<b>\$15,840.00</b>		
		<b>Construction Stockpile STMA - Total</b>					<b>\$15,840.00</b>		
<b>0540 - Total</b>							<b>\$0.00</b>		
0550	MGS LONG SPAN GUARDRAIL SECTION	Construction Stockpile		10	Aug 18, 2025	SYSTEM	(\$1,412.45)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>				<b>(\$1,412.45)</b>		
			<b>Construction Stockpile - Total</b>				<b>(\$1,412.45)</b>		
		Construction Stockpile STMI		1	Apr 2, 2025	SYSTEM	\$1,412.45	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>				<b>\$1,412.45</b>		
			<b>Construction Stockpile STMI - Total</b>				<b>\$1,412.45</b>		
<b>0550 - Total</b>							<b>\$0.00</b>		
0560	MGS END ANCHOR	Construction Stockpile		9	Aug 4, 2025	SYSTEM	(\$361.11)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				10	Aug 18, 2025	SYSTEM	(\$288.89)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>				<b>(\$650.00)</b>		
		Construction Stockpile	<b>Construction Stockpile - Total</b>				<b>(\$650.00)</b>		
				9	Aug 4, 2025	SYSTEM	(\$650.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>Construction Stockpile STMI - Total</b>				<b>\$650.00</b>		



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 241213-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3736	0560	MGS END ANCHOR	STMA	- Total				(\$650.00)			
			Construction Stockpile STMA - Total					(\$650.00)			
			Construction Stockpile STMI		1	Apr 2, 2025	SYSTEM	\$1,300.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					\$1,300.00			
			Construction Stockpile STMI - Total					\$1,300.00			
			0560 - Total					\$0.00			
			0570	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile	9	Aug 4, 2025	SYSTEM	(\$11,990.74)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						10	Aug 18, 2025	SYSTEM	(\$6,509.26)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					(\$18,500.00)			
			Construction Stockpile - Total					(\$18,500.00)			
			Construction Stockpile STMA		9	Aug 4, 2025	SYSTEM	(\$3,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total				(\$3,700.00)		
			Construction Stockpile STMA - Total					(\$3,700.00)			
			Construction Stockpile STMI		1	Apr 2, 2025	SYSTEM	\$22,200.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total				\$22,200.00		
			Construction Stockpile STMI - Total					\$22,200.00			
0570 - Total								\$0.00			
0580	0580	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		9	Aug 4, 2025	SYSTEM	(\$3,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total				(\$3,700.00)		
			Construction Stockpile - Total					(\$3,700.00)			
			Construction Stockpile STMI		1	Apr 2, 2025	SYSTEM	\$3,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total				\$3,700.00		
			Construction Stockpile STMI - Total					\$3,700.00			
			0580 - Total					\$0.00			
			0590	TYPE C CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile	10	Aug 18, 2025	SYSTEM	(\$19,293.75)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total				(\$19,293.75)	
			Construction Stockpile - Total					(\$19,293.75)			
			Construction Stockpile STMI		4	May 16, 2025	SYSTEM	\$19,293.75	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total				\$19,293.75		
			Construction Stockpile STMI - Total					\$19,293.75			
			0590 - Total					\$0.00			
			5003	MISC. AGGREGATE FOR BASE	Material	14	Nov 3, 2025	SYSTEM	(\$98,791.42)		
						14	Nov 3, 2025	SYSTEM	\$98,791.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user lewisi4 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						15	Nov 17, 2025	SYSTEM	(\$98,791.42)		
						15	Nov 17, 2025	SYSTEM	\$98,791.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lewisi4 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						16	Dec 2, 2025	SYSTEM	(\$98,791.42)		
						16	Dec 2, 2025	SYSTEM	\$98,791.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lewisi4 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						17	Dec 16, 2025	SYSTEM	(\$16,391.42)		
						17	Dec 16, 2025	SYSTEM	\$16,391.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lewisi4 overriding Payment	



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 241213-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3736	5003	MISC. AGGREGATE FOR BASE	Material						Estimate Exception 1 on the current Payment Estimate.
									18 Dec 31, 2025 SYSTEM (\$16,391.42)
									18 Dec 31, 2025 SYSTEM \$16,391.42 This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user lewisj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.
									- Total \$0.00
									Material - Total \$0.00
									Other Item Adjustment OTHR 14 Nov 3, 2025 lewisj4 (\$19,758.28) Holding 20% for QC testing not being entered in aashtoware yet.
									OTHR - Total (\$19,758.28)
									Other Item Adjustment - Total (\$19,758.28)
									5003 - Total (\$19,758.28)
									J9P3736 - Total \$14,615.26
Overall - Total								\$14,615.26	



---

**Contract Adjustments for Contract - 241213-H01**

There are no contract adjustments to display for this contract.