



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 4, 2025

Pay Estimate Created Date: July 1, 2025

Progress Estimate Number 7	Contract ID 241213-H01	Prime Contractor Pace Construction Company, LLC	Pay Period Start June 16, 2025	Pay Period End June 30, 2025	Original Contract Amount \$5,580,000.00	Net Change Order Amount \$2,200.00	Current Contract Amount \$5,582,200.00
--------------------------------------	----------------------------------	---	--	--	---	--	--

Approval Date	By User
July 1, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by bollis1
July 2, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by bollis1
July 3, 2025	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2026	October 1, 2026		26.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 8, 2025	January 8, 2025	
Letting Date	December 13, 2024	December 13, 2024	
Notice to Proceed Date	February 10, 2025	February 10, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 7			
	This Estimate	Previous	To Date
241213-H01			
Total Posted Items Pay	\$446,590.37	\$1,004,764.80	\$1,451,355.17
Gross Item Adjustments	(\$15,768.88)	\$85,453.82	\$69,684.94
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$430,821.49	\$1,090,218.62	\$1,521,040.11

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3736	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$124,672.630	0.180	\$22,441.07
	0050	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	100F	\$3,650.000	5.050	\$18,432.50
	0150	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	SQYD	\$116.000	1,827.300	\$211,966.80
	0230	6181000	MOBILIZATION	LS	\$471,000.000	0.250	\$117,750.00
	0610	9029400	TEMPORARY TRAFFIC SIGNALS	LS	\$76,000.000	1	\$76,000.00

Project J9P3736 - Total **\$446,590.37**

Overall - Total **\$446,590.37**

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3736	0150	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bollis1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	1,827.30000	\$116.00	\$211,966.80
	0150	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	Material			-1,827.30000	\$116.00	(\$211,966.80)
	0150	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	Other Item Adjustment	PCCP QC/QA Strength Adjustment	Deduct made on pavement that has not yet reached 4000 PSI.			(\$16,608.88)
	0290	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	MaterialCredit			84	\$10.00	\$840.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 4, 2025

Pay Estimate Created Date: July 1, 2025

Progress Estimate Number 7	Contract ID 241213-H01	Prime Contractor Pace Construction Company, LLC	Pay Period Start June 16, 2025	Pay Period End June 30, 2025	Original Contract Amount \$5,580,000.00	Net Change Order Amount \$2,200.00	Current Contract Amount \$5,582,200.00	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3736	0370	PERMANENT EROSION CONTROL GEOTEXTILE	Material			-103	\$3.00	(\$309.00)
	0370	PERMANENT EROSION CONTROL GEOTEXTILE	MaterialCredit			103	\$3.00	\$309.00
Total								(\$15,768.88)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on July 4, 2025

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
J9P3736	FAS S704(51)	Resurface and add shoulders	72	IRON	from Route 67 to Route 21 near Arcadia																																
Totals by Job Numbers																																					
J9P3736					<table border="1"> <thead> <tr> <th></th> <th>This Estimate</th> <th>Previous</th> <th>To Date</th> </tr> </thead> <tbody> <tr> <td>Posted Item Pay</td> <td>\$446,590.37</td> <td>\$1,004,764.80</td> <td>\$1,451,355.17</td> </tr> <tr> <td>Gross Item Adjustments</td> <td>(\$15,768.88)</td> <td>\$85,453.82</td> <td>\$69,684.94</td> </tr> <tr> <td>Gross Item Pay</td> <td>\$430,821.49</td> <td>\$1,090,218.62</td> <td>\$1,521,040.11</td> </tr> <tr> <td>Incentive</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Disincentive</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Liquidated Damages</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Other Contract Adjustments</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> </tbody> </table>		This Estimate	Previous	To Date	Posted Item Pay	\$446,590.37	\$1,004,764.80	\$1,451,355.17	Gross Item Adjustments	(\$15,768.88)	\$85,453.82	\$69,684.94	Gross Item Pay	\$430,821.49	\$1,090,218.62	\$1,521,040.11	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$446,590.37	\$1,004,764.80	\$1,451,355.17																																		
Gross Item Adjustments	(\$15,768.88)	\$85,453.82	\$69,684.94																																		
Gross Item Pay	\$430,821.49	\$1,090,218.62	\$1,521,040.11																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on July 4, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9P3736, Item 5021309, Project Item Line Number 0150, Material Set 502130996, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting for 28 day breaks.	bolli1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3736, Item 5021309, Project Item Line Number 0150, Material Set 502130996, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Waiting for 28 day breaks.	bolli1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3736, Item 5021309, Project Item Line Number 0150, Material Set 502130996, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Waiting for 28 day breaks.	bolli1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3736, Item 5021309, Project Item Line Number 0150, Material Set 502130996, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Waiting for 28 day breaks.	bolli1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3736, Item 6240103A, Project Item Line Number 0370, Material Set 6240103A96, Material 1011GXT3 - Geotextile Fabric for ErosionControl(T3), Acceptance Action Generic 1011GXT3 is insufficient.	Needing certification.	bolli1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 4, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-H01	J9P3736	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.21	\$124,672.63	\$26,555.27
		0001	0020	2063000	CLASS 3 EXCAVATION	56.50	0.00	56.50	CUYD	56.50	\$20.00	\$1,130.00
		0001	0030	2063300	CLASS 4 EXCAVATION	193.40	0.00	193.40	CUYD	193.40	\$100.00	\$19,340.00
		0001	0040	2063500	CULVERT CLEANOUT	9.00	0.00	9.00	EA	0.00	\$2,000.00	\$0.00
		0001	0050	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	11.00	0.00	11.00	100F	5.05	\$3,650.00	\$18,432.50
		0001	0060	2129909	MISC.SHOULDER GRADING	1,547.00	0.00	1,547.00	STA	830.00	\$455.00	\$377,650.00
		0001	0070	2159910	MISC.MODIFIED SHAPING SLOPES CLASS III	10.00	0.00	10.00	100F	0.00	\$1,400.00	\$0.00
		0001	0080	3030600	FURNISHING ROCK BASE MATERIAL	4,722.00	0.00	4,722.00	SQYD	0.00	\$14.00	\$0.00
		0001	0090	3030610A	PLACING ROCK BASE	4,722.00	0.00	4,722.00	SQYD	0.00	\$6.60	\$0.00
		0001	0100	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	5,876.30	0.00	5,876.30	TONS	0.00	\$0.01	\$0.00
		0001	0110	3105002	GRAVEL (A) OR CRUSHED STONE (B)	582.00	0.00	582.00	TONS	0.00	\$40.00	\$0.00
		0001	0120	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	10,250.00	0.00	10,250.00	TONS	0.00	\$71.25	\$0.00
		0001	0130	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	17,814.10	0.00	17,814.10	TONS	0.00	\$73.50	\$0.00
		0001	0140	4071007	TACK COAT - NON-TRACKING	19,613.00	0.00	19,613.00	GAL	0.00	\$3.65	\$0.00
		0001	0150	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	4,722.20	0.00	4,722.20	SQYD	1,951.60	\$116.00	\$226,385.60
		0001	0160	6044011	PIPE COLLAR, TYPE A	2.00	1.00	3.00	EA	3.00	\$1,000.00	\$3,000.00
		0001	0170	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	68.00	0.00	68.00	CUYD	68.00	\$30.00	\$2,040.00
		0001	0180	6096042	PLACING TYPE 2 ROCK DITCH LINER	68.00	0.00	68.00	CUYD	68.00	\$45.00	\$3,060.00
		0001	0190	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	1.00	\$1,500.00	\$1,500.00
		0001	0200	6161047	TYPE 3 OBJECT MARKER	24.00	0.00	24.00	EA	0.00	\$200.00	\$0.00
		0001	0210	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$5,200.00	\$10,400.00
		0001	0220	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$19,500.00	\$9,750.00
		0001	0230	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$471,000.00	\$353,250.00
		0001	0240	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	9.00	0.00	9.00	EA	0.00	\$600.00	\$0.00
		0001	0250	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	169.00	0.00	169.00	LF	0.00	\$20.00	\$0.00
		0001	0260	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	258.00	0.00	258.00	LF	0.00	\$20.00	\$0.00
		0001	0270	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	10.00	0.00	10.00	EA	0.00	\$300.00	\$0.00
		0001	0280	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	34.00	0.00	34.00	EA	0.00	\$65.00	\$0.00
		0001	0290	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	252.00	0.00	252.00	LF	84.00	\$10.00	\$840.00
		0001	0300	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,770.00	0.00	2,770.00	LF	0.00	\$0.21	\$0.00
		0001	0310	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	5,194.00	0.00	5,194.00	LF	0.00	\$0.29	\$0.00
		0001	0320	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	189,021.00	0.00	189,021.00	LF	0.00	\$0.14	\$0.00
		0001	0330	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	138,189.00	0.00	138,189.00	LF	0.00	\$0.14	\$0.00
		0001	0340	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	2,815.00	0.00	2,815.00	SQYD	0.00	\$8.20	\$0.00
		0001	0350	6223010	DIAMOND GRINDING (CONCRETE PAVEMENT)	5,626.00	0.00	5,626.00	SQYD	0.00	\$9.97	\$0.00
		0001	0360	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	10,664.00	0.00	10,664.00	SQYD	0.00	\$9.85	\$0.00
		0001	0370	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	103.00	0.00	103.00	SQYD	103.00	\$3.00	\$309.00
		0001	0380	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	608.30	0.00	608.30	STA	0.00	\$30.75	\$0.00
		0001	0390	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	0400	7034041	CLASS B-1 CONCRETE (CULVERTS)	68.60	0.00	68.60	CUYD	68.60	\$3,350.00	\$229,810.00
		0001	0410	7061030	REINFORCING STEEL (CULVERTS)	11,980.00	0.00	11,980.00	LB	11,980.00	\$5.00	\$59,900.00
		0001	0420	7261018	18 IN. PIPE GROUP A	8.00	0.00	8.00	LF	8.00	\$100.00	\$800.00
		0001	0430	7261036	36 IN. PIPE GROUP A	6.00	-6.00	0.00	LF	0.00	\$200.00	\$0.00
		0001	0440	8025006	MULCHING	39.80	0.00	39.80	ACRE	0.00	\$1,450.00	\$0.00
		0001	0450	8051000A	SEEDING - COOL SEASON GRASSES	35.80	0.00	35.80	ACRE	0.00	\$1,200.00	\$0.00
		0001	0460	8061004	SEDIMENT TRAP ROCK	130.00	0.00	130.00	CUYD	0.00	\$90.00	\$0.00
		0001	0470	8061005	ROCK DITCH CHECK	26,973.00	0.00	26,973.00	LF	2,120.00	\$11.50	\$24,380.00
		0001	0480	8061006	ALTERNATE DITCH CHECK	5,395.00	0.00	5,395.00	LF	788.00	\$9.00	\$7,092.00
		0001	0490	8061016	SEDIMENT REMOVAL	1,669.00	0.00	1,669.00	CUYD	0.00	\$5.00	\$0.00
		0001	0500	8061017	TEMPORARY SEEDING	4.00	0.00	4.00	ACRE	0.00	\$850.00	\$0.00
		0001	0510	8061019	SILT FENCE	18,989.00	0.00	18,989.00	LF	4,732.00	\$2.80	\$13,249.60



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 4, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-H01	J9P3736	0010	0520	6061010	GUARDRAIL TYPE A	138.00	0.00	138.00	LF	0.00	\$28.00	\$0.00
		0010	0530	6061060	MGS GUARDRAIL	1,675.00	0.00	1,675.00	LF	0.00	\$32.00	\$0.00
		0010	0540	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	9.00	0.00	9.00	EA	0.00	\$3,800.00	\$0.00
		0010	0550	6061075	MGS LONG SPAN GUARDRAIL SECTION	1.00	0.00	1.00	EA	0.00	\$4,800.00	\$0.00
		0010	0560	6061080	MGS END ANCHOR	2.00	0.00	2.00	EA	0.00	\$1,850.00	\$0.00
		0010	0570	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	12.00	0.00	12.00	EA	0.00	\$3,600.00	\$0.00
		0010	0580	6063015	TYPE A CRASHWORTHY END TERMINAL	2.00	0.00	2.00	EA	0.00	\$3,400.00	\$0.00
		0010	0590	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$30,000.00	\$0.00
		0010	0600	6069902	MISC.REMOVE EXISTING BRIDGE ANCHOR HARDWARE AND RECONFIGURE FOR MASH CONNECTION	8.00	0.00	8.00	EA	0.00	\$250.00	\$0.00
		0030	0610	9029400	TEMPORARY TRAFFIC SIGNALS	1.00	0.00	1.00	LS	1.00	\$76,000.00	\$76,000.00
		0040	0620	9031260	WOOD POST, 4 IN. BY 4 IN.	120.00	0.00	120.00	LF	0.00	\$10.00	\$0.00
		0001	5001	7261048	48 IN. PIPE GROUP A	0.00	12.00	12.00	LF	12.00	\$200.00	\$2,400.00
		Project J9P3736 - Total Value Posted to Date as of Report Generated Date										
241213-H01 Overall - Total Value Posted to Date as of Report Generated Date											\$1,467,273.97	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 4, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9P3736

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	6/23/25	6/24/25	1	0.18	LS	Rte. 72 & SB on ramp & NB off ramp.	662+17	Rt.	673+50	Rt.	Removal of existing pavement.
0050	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	6/17/25	6/24/25	1	1.25	100F	Rte. 72	664+71	Rt.	662+17	Rt.	EB side of Rte. 72 from beginning of pavement replacement area to bridge approach pavement.
					2	3.80	100F	Rte. 72	668+54	Rt.	665+68	Rt.	Subgrade compaction on EB 72 including NB off ramp from bridge approach slab to existing signals at Walton Drive.
0150	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED,	6/17/25	6/24/25	1	163.40	SQYD	SB on ramp to 67.	664+71	Rt.	663+45	Rt.	SB 67 on ramp at top of ramp near Rte. 72.
			6/18/25	6/24/25	1	346.80	SQYD	EB Rte. 72 Rt.	662+17	Rt.	663+45	Rt.	Mainline pavement up to the middle of SB on ramp.
			6/19/25	6/24/25	1	226.50	SQYD	Rte. 72 from bridge approach pavement to near NB off ramp.	668+54	Rt.	670+15	Rt.	Mainline pavement on EB Rte. 72.
			6/23/25	6/24/25	1	202.10	SQYD	Mainline pavement & piece of NB off ramp.	670+15	Rt.	670+40	Rt.	Mainline pavement & piece of NB off ramp on left side of the top of the ramp.
					2	251.60	SQYD	Mainline Rte. 72 Rt.	671+10	Rt.	673+50	Rt.	Mainline pavement from just past the NB off ramp to just west of the existing lights at Walton drive.
			6/24/25	7/1/25	1	49.40	SQYD	Right turn lane to Walton drive.	672+50	Rt.			Two small patches on turn lane to Walton Drive.
					2	47.20	SQYD	Right Turn Lane to Walton Drive.	673+25	Rt.			One of the two patches on Right Turn Lane to Walton Drive.
			6/25/25	7/1/25	1	193.30	SQYD	SB on ramp Rte.72	663+89	Rt.	664+71	Rt.	Top of SB on ramp to Rte. 67
			7/1/25	7/1/25	2	122.00	SQYD	EB mainline pavement from SB on ramp to bridge.	163+40	Rt.	164+71	Rt.	EB mainline pavement on Rte. 72 from SB on ramp to bridge.
			6/26/25	7/1/25	1	59.40	SQYD	EB mainline from 670+45 to 670+86	670+45	Rt.			EB mainline near NB off ramp.
			6/30/25	7/1/25	1	72.90	SQYD	EB mainline near top of NB off ramp.	671+15 to	Rt.	671+65	Rt.	EB mainline on the Rt.
2	92.70	SQYD			Rt. side of the top of NB off ramp.	670+59	Rt.	670+69	Rt.	Top of NB off ramp Rt. side.			
0230	6181000	MOBILIZATION	6/30/25	7/1/25	1	0.25	LS		104.837		123.090		
0610	9029400	TEMPORARY TRAFFIC SIGNALS	6/30/25	7/1/25	1	1.00	LS	Rte. 72	656+00	Rt./Lt.	676+00	Rt./Lt.	Temporary signals for one lane traffic control 72 - 67 interchange.

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 241213-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3736	0150	CONCRETE PAVEMENT (9 IN. NON-REINFORCED,	Material		7	Jul 1, 2025	SYSTEM	(\$211,966.80)			
					7	Jul 1, 2025	SYSTEM	\$211,966.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bollis1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					- Total					\$0.00	
					Material - Total					\$0.00	
				Other Item Adjustment	PCCS	7	Jul 1, 2025	bollis1	(\$16,608.88)	Deduct made on pavement that has not yet reached 4000 PSI.	
					PCCS - Total					(\$16,608.88)	
					Other Item Adjustment - Total					(\$16,608.88)	
					0150 - Total					(\$16,608.88)	
			0160	PIPE COLLAR, TYPE A	Overrun		4	May 16, 2025	SYSTEM	(\$1,000.00)	
							5	Jun 2, 2025	SYSTEM	\$1,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1000.00000 - 1000.00000, 'is applied (if non-zero).
					Overrun - Total				\$0.00		
					Overrun - Total				\$0.00		
			0160 - Total					\$0.00			
	0200	TYPE 3 OBJECT MARKER	Construction Stockpile STMI		4	May 16, 2025	SYSTEM	\$105.12	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total			\$105.12			
				Construction Stockpile STMI - Total				\$105.12			
		0200 - Total					\$105.12				
0290	TEMPORARY REMOVABLE MARKING TAPE, 24 IN.	Material		6	Jun 16, 2025	SYSTEM	(\$840.00)				
				- Total			(\$840.00)				
				Material - Total				(\$840.00)			
		MaterialCredit		7	Jul 1, 2025	SYSTEM	\$840.00				
				- Total			\$840.00				
				MaterialCredit - Total				\$840.00			
		0290 - Total					\$0.00				
0370	PERMANENT EROSION CONTROL GEOTEXTILE	Material		4	May 16, 2025	SYSTEM	(\$309.00)				
				5	Jun 2, 2025	SYSTEM	(\$309.00)				
				6	Jun 16, 2025	SYSTEM	(\$309.00)				
				7	Jul 1, 2025	SYSTEM	(\$309.00)				
				- Total				(\$1,236.00)			
				Material - Total				(\$1,236.00)			
		MaterialCredit		5	Jun 2, 2025	SYSTEM	\$309.00				
				6	Jun 16, 2025	SYSTEM	\$309.00				
				7	Jul 1, 2025	SYSTEM	\$309.00				
				- Total			\$927.00				
		MaterialCredit - Total				\$927.00					
		0370 - Total					(\$309.00)				
0410	REINFORCING STEEL (CULVERTS)	Material		2	Apr 16, 2025	SYSTEM	(\$6,400.00)				
				3	May 2, 2025	SYSTEM	(\$39,675.00)				
				3	May 2, 2025	SYSTEM	\$39,675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lewisj4 overriding Payment			



Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 241213-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3736	0410	REINFORCING STEEL (CULVERTS)	Material						Estimate Exception 1 on the current Payment Estimate.		
			- Total							(\$6,400.00)	
			Material - Total							(\$6,400.00)	
			MaterialCredit		3	May 2, 2025	SYSTEM	\$6,400.00			
			- Total							\$6,400.00	
	MaterialCredit - Total							\$6,400.00			
	0410 - Total								\$0.00		
	0480	ALTERNATE DITCH CHECK	Material		3	May 2, 2025	SYSTEM	(\$5,652.00)			
					4	May 16, 2025	SYSTEM	(\$7,092.00)			
					4	May 16, 2025	SYSTEM	\$7,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user lewisj4 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
			- Total							(\$5,652.00)	
			Material - Total							(\$5,652.00)	
	MaterialCredit		4	May 16, 2025	SYSTEM	\$5,652.00					
	- Total							\$5,652.00			
	MaterialCredit - Total							\$5,652.00			
0480 - Total								\$0.00			
0520	GUARDRAIL TYPE A	Construction Stockpile STMI		1	Apr 2, 2025	SYSTEM	\$1,696.75	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							\$1,696.75	
			Construction Stockpile STMI - Total							\$1,696.75	
0520 - Total								\$1,696.75			
0530	MGS GUARDRAIL	Construction Stockpile STMI		1	Apr 2, 2025	SYSTEM	\$21,054.75	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							\$21,054.75	
			Construction Stockpile STMI - Total							\$21,054.75	
0530 - Total								\$21,054.75			
0540	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		1	Apr 2, 2025	SYSTEM	\$15,840.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							\$15,840.00	
			Construction Stockpile STMI - Total							\$15,840.00	
0540 - Total								\$15,840.00			
0550	MGS LONG SPAN GUARDRAIL SECTION	Construction Stockpile STMI		1	Apr 2, 2025	SYSTEM	\$1,412.45	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							\$1,412.45	
			Construction Stockpile STMI - Total							\$1,412.45	
0550 - Total								\$1,412.45			
0560	MGS END ANCHOR	Construction Stockpile STMI		1	Apr 2, 2025	SYSTEM	\$1,300.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							\$1,300.00	
			Construction Stockpile STMI - Total							\$1,300.00	
0560 - Total								\$1,300.00			
0570	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Apr 2, 2025	SYSTEM	\$22,200.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							\$22,200.00	
			Construction Stockpile STMI - Total							\$22,200.00	
0570 - Total								\$22,200.00			
0580	TYPE A CRASHWORTHY END TERMINAL	Construction Stockpile STMI		1	Apr 2, 2025	SYSTEM	\$3,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							\$3,700.00	
			Construction Stockpile STMI - Total							\$3,700.00	



Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 241213-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3736	0580 - Total							\$3,700.00	
	0590	TYPE C CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		4	May 16, 2025	SYSTEM	\$19,293.75	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	
								\$19,293.75	
			Construction Stockpile STMI - Total					\$19,293.75	
	0590 - Total							\$19,293.75	
J9P3736 - Total								\$69,684.94	
Overall - Total								\$69,684.94	



Contract Adjustments for Contract - 241213-H01

There are no contract adjustments to display for this contract.