



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2026

**Pay Estimate Created Date: June 16, 2026**

<b>Progress Estimate Number</b> 16	<b>Contract ID</b> 241213-H04	<b>Prime Contractor</b> James H. Drew Corporation	<b>Pay Period Start</b> April 2, 2026	<b>Pay Period End</b> June 15, 2026	<b>Original Contract Amount</b> \$1,726,602.00	<b>Net Change Order Amount</b> (\$79,297.00)	<b>Current Contract Amount</b> \$1,647,305.00
---------------------------------------	----------------------------------	--	--	--	---	---	--

Approval Date	By User
June 16, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by leez1
June 16, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by leez1
June 18, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026		100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 8, 2025	January 8, 2025	
Letting Date	December 13, 2024	December 13, 2024	
Notice to Proceed Date	February 10, 2025	February 10, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 16			
	This Estimate	Previous	To Date
241213-H04			
Total Posted Items Pay	\$12,017.80	\$1,635,287.21	\$1,647,305.01
Gross Item Adjustments	\$11,974.20	(\$13,000.47)	(\$1,026.27)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,622,286.74	\$1,646,278.74
<b>Contract Total Payable This Estimate:</b>	<b>\$23,992.00</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSE0129	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$192,750.000	0.050	\$9,637.50
	0020	2159910	MISC.MODIFIED SHAPING SLOPES, CLASS III	100F	\$1,475.000	1.600	\$2,360.00
	0220	9031010	CONCRETE FOOTINGS, EMBEDDED	CUYD	\$1,015.000	0.020	\$20.30

**Project JSE0129 - Total** **\$12,017.80**

**Overall - Total** **\$12,017.80**

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSE0129	0020	MISC.	Material			-1.60000	\$1,475.00	(\$2,360.00)
	0020	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	1.60000	\$1,475.00	\$2,360.00
	0110	CONCRETE TRAFFIC BARRIER, TYPE B	Material			-120	\$338.00	(\$40,560.00)
	0110	CONCRETE TRAFFIC BARRIER, TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user leez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	120	\$338.00	\$40,560.00
	0220	CONCRETE FOOTINGS,	Overrun		Unit price based on averaged overrun	1.40000	\$1,015.00	\$1,421.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2026

**Pay Estimate Created Date: June 16, 2026**

<b>Progress Estimate Number</b> 16	<b>Contract ID</b> 241213-H04	<b>Prime Contractor</b> James H. Drew Corporation	<b>Pay Period Start</b> April 2, 2026	<b>Pay Period End</b> June 15, 2026	<b>Original Contract Amount</b> \$1,726,602.00	<b>Net Change Order Amount</b> (\$79,297.00)	<b>Current Contract Amount</b> \$1,647,305.00
---------------------------------------	----------------------------------	--	--	--	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSE0129		EMBEDDED			adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1015.00000 - 1015.00000, 'is applied (if non-zero).			
	0230	I-BEAM POSTS	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.60000 - 5.60000, 'is applied (if non-zero).	853.25000	\$5.60	\$4,778.20
	0300	ST-STRUCTURAL	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',30.00000 - 30.00000, 'is applied (if non-zero).	192.50000	\$30.00	\$5,775.00
<b>Total</b>								<b>\$11,974.20</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on June 19, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSE0129	FAS S705(68)	Sign replacements	Various	VARIOUS	on major highways in the Southeast District

**Totals by Job Numbers**

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
JSE0129			
	<b>Posted Item Pay</b>	\$12,017.80	\$1,635,287.21
	<b>Gross Item Adjustments</b>	\$11,974.20	(\$13,000.47)
	<b>Gross Item Pay</b>	<b>\$23,992.00</b>	<b>\$1,622,286.74</b>
	<b>Incentive</b>	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00



### Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 19, 2026

#### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSE0129, Item 2159910, Project Item Line Number 0020, Material Set 2159910, Material 3304AGBS - Aggregate Base JSP, Acceptance Action Generic 3304AGBS is insufficient.	Will resolve after the estimate.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0129, Item 6172000, Project Item Line Number 0110, Material Set 617200096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Will resolve after the estimate.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0129, Item 6172000, Project Item Line Number 0110, Material Set 617200096, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Will resolve after the estimate.	leez1	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
241213-H04	JSE0129	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$192,750.00	\$192,750.00
		0001	0020	2159910	MISC.MODIFIED SHAPING SLOPES, CLASS III	4.00	-2.40	1.60	100F	1.60	\$1,475.00	\$2,360.00
		0001	0030	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	2.00	\$8,185.00	\$16,370.00
		0001	0040	6122020	REPLACEMENT SAND BARREL	2.00	0.00	2.00	EA	2.00	\$221.00	\$442.00
		0001	0050	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	2.00	\$2,215.00	\$4,430.00
		0001	0060	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	1.00	\$33,200.00	\$33,200.00
		0001	0070	6161005	CONSTRUCTION SIGNS	1,113.00	-969.00	144.00	SQFT	144.00	\$47.50	\$6,840.00
		0001	0080	6161025	CHANNELIZER (TRIM-LINE)	300.00	-172.00	128.00	EA	128.00	\$143.00	\$18,304.00
		0001	0090	6161033	DIRECTION INDICATOR BARRICADE	42.00	-16.00	26.00	EA	26.00	\$863.00	\$22,438.00
		0001	0100	6161040	FLASHING ARROW PANEL	3.00	-1.00	2.00	EA	2.00	\$3,320.00	\$6,640.00
		0001	0110	6172000	CONCRETE TRAFFIC BARRIER, TYPE B	120.00	0.00	120.00	LF	120.00	\$338.00	\$40,560.00
		0001	0120	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	750.00	0.00	750.00	LF	750.00	\$54.00	\$40,500.00
		0001	0130	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	650.00	0.00	650.00	LF	650.00	\$23.00	\$14,950.00
		0001	0140	6179902	MISC.TYPE B CONC BARRIER MODIFICATION	4.00	0.00	4.00	EA	4.00	\$1,105.00	\$4,420.00
		0001	0150	6179905	MISC.CONC TRAFFIC BARRIER, TYPE B(MODIFIED MOMENT SLAB)	82.00	0.00	82.00	SQYD	82.00	\$382.00	\$31,324.00
		0001	0160	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$96,830.00	\$96,830.00
		0010	0170	6061060	MGS GUARDRAIL	875.00	0.00	875.00	LF	875.00	\$27.50	\$24,062.50
		0010	0180	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	8.00	0.00	8.00	EA	8.00	\$3,400.00	\$27,200.00
		0010	0190	6061080	MGS END ANCHOR	4.00	0.00	4.00	EA	4.00	\$1,360.00	\$5,440.00
		0010	0200	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,330.00	\$13,320.00
		0040	0210	9031005	SQUARE STEEL SIGN POST (4IN.) BASE	1.00	0.00	1.00	EA	1.00	\$1,035.00	\$1,035.00
		0040	0220	9031010	CONCRETE FOOTINGS, EMBEDDED	2.40	1.42	3.82	CUYD	3.82	\$1,015.00	\$3,877.30
		0040	0230	9031210	I-BEAM POSTS	1,750.00	853.25	2,603.25	LB	2,603.25	\$5.60	\$14,578.20
		0040	0240	9031230	4 IN. SQUARE STEEL POST	14.00	0.00	14.00	LF	14.00	\$128.00	\$1,792.00
		0040	0250	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	56.00	0.00	56.00	EA	56.00	\$384.00	\$21,504.00
		0040	0260	9031270A	2 IN. PSST POST - 12 GA.	21,474.00	0.00	21,474.00	LF	21,474.00	\$12.50	\$268,425.00
		0040	0270	9031274	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	1,964.00	0.00	1,964.00	EA	1,964.00	\$205.00	\$402,620.00
		0040	0280	9031280	2.5 IN. PSST POST - 12 GA.	202.00	0.00	202.00	LF	202.00	\$22.50	\$4,545.00
		0040	0290	9035004A	SH-FLAT SHEET	14,730.00	0.00	14,730.00	SQFT	14,730.00	\$14.50	\$213,585.00
		0040	0300	9035011A	ST-STRUCTURAL	2,485.00	192.50	2,677.50	SQFT	2,677.50	\$30.00	\$80,325.00
		0040	0310	9039902	MISC.OMNIDIRECTIONAL DRIVEN POST ANCHOR FOR 2 IN. PSST - 7 GA.	78.00	0.00	78.00	EA	78.00	\$371.00	\$28,938.00
		0040	0320	9039902	MISC.OMNIDIRECTIONAL DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	10.00	0.00	10.00	EA	10.00	\$370.00	\$3,700.00
Project JSE0129 - Total Value Posted to Date as of Report Generated Date												\$1,647,305.00
241213-H04 Overall - Total Value Posted to Date as of Report Generated Date												\$1,647,305.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 19, 2026

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**  
**Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.**

Project: JSE0129

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	4/9/26	4/9/26	1	0.05	LS	Various Counties					Payment is for the final quantity of removals at various locations in various counties.
0020	2159910	MISC.	4/9/26	4/9/26	1	0.80	100F	CWET on I-55NB	16.563				
				4/9/26	2	0.80	100F	CWET on I-55NB	17.274				
0220	9031010	CONCRETE FOOTINGS, EMBEDDED	6/15/26	6/16/26	1	0.02	CUYD	I-55 SB at MM156.0	156		156		Adjustment for rounding error.

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 241213-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0129	0020	MISC.	Material		16	Jun 16, 2026	SYSTEM	(\$2,360.00)	
					16	Jun 16, 2026	SYSTEM	\$2,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					<b>- Total</b>			<b>\$0.00</b>	
					<b>Material - Total</b>			<b>\$0.00</b>	
					<b>0020 - Total</b>			<b>\$0.00</b>	
0030	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	Material		7	Sep 16, 2025	SYSTEM	(\$16,370.00)		
				7	Sep 16, 2025	SYSTEM	\$16,370.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jonesm3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				8	Oct 1, 2025	SYSTEM	(\$16,370.00)		
				8	Oct 1, 2025	SYSTEM	\$16,370.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jonesm3 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				9	Oct 16, 2025	SYSTEM	(\$16,370.00)		
				9	Oct 16, 2025	SYSTEM	\$16,370.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jonesm3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				10	Nov 3, 2025	SYSTEM	(\$16,370.00)		
				10	Nov 3, 2025	SYSTEM	\$16,370.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jonesm3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				11	Nov 17, 2025	SYSTEM	(\$16,370.00)		
				11	Nov 17, 2025	SYSTEM	\$16,370.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jonesm3 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				<b>- Total</b>			<b>\$0.00</b>		
<b>Material - Total</b>			<b>\$0.00</b>						
<b>0030 - Total</b>			<b>\$0.00</b>						
0040	REPLACEMENT SAND BARREL	Material		8	Oct 1, 2025	SYSTEM	(\$442.00)		
				8	Oct 1, 2025	SYSTEM	\$442.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jonesm3 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				9	Oct 16, 2025	SYSTEM	(\$442.00)		
				9	Oct 16, 2025	SYSTEM	\$442.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jonesm3 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				10	Nov 3, 2025	SYSTEM	(\$442.00)		
				10	Nov 3, 2025	SYSTEM	\$442.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jonesm3 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				11	Nov 17, 2025	SYSTEM	(\$442.00)		
				11	Nov 17, 2025	SYSTEM	\$442.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jonesm3 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
<b>- Total</b>			<b>\$0.00</b>						
<b>Material - Total</b>			<b>\$0.00</b>						
<b>0040 - Total</b>			<b>\$0.00</b>						
0060	TRUCK MOUNTED ATTENUATOR (TMA)	Material		1	Jun 2, 2025	SYSTEM	(\$33,200.00)		
				1	Jun 2, 2025	SYSTEM	\$33,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reedj5 overriding Payment	



## Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 241213-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JSE0129	0060	TRUCK MOUNTED ATTENUATOR (TMA)	Material						Estimate Exception 1 on the current Payment Estimate.					
					2	Jun 16, 2025	SYSTEM	(\$33,200.00)						
					2	Jun 16, 2025	SYSTEM	\$33,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jonesm3 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					<b>- Total</b>							\$0.00		
					<b>Material - Total</b>							\$0.00		
					<b>0060 - Total</b>								<b>\$0.00</b>	
					0070	CONSTRUCTION SIGNS	Material		1	Jun 2, 2025	SYSTEM	(\$6,840.00)		
									1	Jun 2, 2025	SYSTEM	\$6,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user reedj5 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
									2	Jun 16, 2025	SYSTEM	(\$6,840.00)		
									2	Jun 16, 2025	SYSTEM	\$6,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jonesm3 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
<b>- Total</b>											\$0.00			
<b>Material - Total</b>											\$0.00			
<b>0070 - Total</b>								<b>\$0.00</b>						
0080	CHANNELIZER (TRIM-LINE)	Material		7	Sep 16, 2025	SYSTEM	(\$9,152.00)							
				7	Sep 16, 2025	SYSTEM	\$9,152.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jonesm3 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
				8	Oct 1, 2025	SYSTEM	(\$18,304.00)							
				8	Oct 1, 2025	SYSTEM	\$18,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jonesm3 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
				9	Oct 16, 2025	SYSTEM	(\$18,304.00)							
				9	Oct 16, 2025	SYSTEM	\$18,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jonesm3 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
				10	Nov 3, 2025	SYSTEM	(\$18,304.00)							
				10	Nov 3, 2025	SYSTEM	\$18,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jonesm3 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
				11	Nov 17, 2025	SYSTEM	(\$18,304.00)							
				11	Nov 17, 2025	SYSTEM	\$18,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jonesm3 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
<b>- Total</b>							\$0.00							
<b>Material - Total</b>							\$0.00							
<b>0080 - Total</b>								<b>\$0.00</b>						
0090	DIRECTION INDICATOR BARRICADE	Material		7	Sep 16, 2025	SYSTEM	(\$11,219.00)							
				7	Sep 16, 2025	SYSTEM	\$11,219.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jonesm3 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
				8	Oct 1, 2025	SYSTEM	(\$22,438.00)							
				8	Oct 1, 2025	SYSTEM	\$22,438.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jonesm3 overriding Payment Estimate Exception 6 on the current Payment Estimate.						
				9	Oct 16, 2025	SYSTEM	(\$22,438.00)							



## Line Item Adjustments by Estimate

Contract ID: 241213-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JSE0129	0090	DIRECTION INDICATOR BARRICADE	Material		9	Oct 16, 2025	SYSTEM	\$22,438.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jonesm3 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					10	Nov 3, 2025	SYSTEM	(\$22,438.00)			
					10	Nov 3, 2025	SYSTEM	\$22,438.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jonesm3 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
									<b>- Total</b>	<b>\$0.00</b>	
									<b>Material - Total</b>	<b>\$0.00</b>	
									<b>0090 - Total</b>	<b>\$0.00</b>	
	0100	FLASHING ARROW PANEL	Material		8	Oct 1, 2025	SYSTEM	(\$6,640.00)			
					8	Oct 1, 2025	SYSTEM	\$6,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jonesm3 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					9	Oct 16, 2025	SYSTEM	(\$6,640.00)			
					9	Oct 16, 2025	SYSTEM	\$6,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jonesm3 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
10					Nov 3, 2025	SYSTEM	(\$6,640.00)				
10					Nov 3, 2025	SYSTEM	\$6,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jonesm3 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
											<b>- Total</b>
								<b>Material - Total</b>	<b>\$0.00</b>		
								<b>0100 - Total</b>	<b>\$0.00</b>		
0110	CONCRETE TRAFFIC BARRIER, TYPE B	Material		8	Oct 1, 2025	SYSTEM	(\$20,280.00)				
				8	Oct 1, 2025	SYSTEM	\$20,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jonesm3 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
				9	Oct 16, 2025	SYSTEM	(\$40,560.00)				
				9	Oct 16, 2025	SYSTEM	\$40,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jonesm3 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
				10	Nov 3, 2025	SYSTEM	(\$40,560.00)				
				10	Nov 3, 2025	SYSTEM	\$40,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jonesm3 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
				11	Nov 17, 2025	SYSTEM	(\$40,560.00)				
				11	Nov 17, 2025	SYSTEM	\$40,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jonesm3 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
				12	Feb 16, 2026	SYSTEM	(\$40,560.00)				
				12	Feb 16, 2026	SYSTEM	\$40,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jonesm3 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				13	Mar 2, 2026	SYSTEM	(\$40,560.00)				
				13	Mar 2, 2026	SYSTEM	\$40,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jonesm3 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				14	Mar 17, 2026	SYSTEM	(\$40,560.00)				
				14	Mar 17, 2026	SYSTEM	\$40,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jonesm3 overriding Payment Estimate Exception 1 on the current Payment Estimate.			



## Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 241213-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSE0129	0110	CONCRETE TRAFFIC BARRIER, TYPE B	Material		15	Apr 2, 2026	SYSTEM	(\$40,560.00)		
					15	Apr 2, 2026	SYSTEM	\$40,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					16	Jun 16, 2026	SYSTEM	(\$40,560.00)		
					16	Jun 16, 2026	SYSTEM	\$40,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user leez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
	<b>- Total</b>								<b>\$0.00</b>	
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0110 - Total</b>								<b>\$0.00</b>	
	0120	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		7	Sep 16, 2025	SYSTEM	(\$40,500.00)		
					7	Sep 16, 2025	SYSTEM	\$40,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jonesm3 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					8	Oct 1, 2025	SYSTEM	(\$40,500.00)		
8					Oct 1, 2025	SYSTEM	\$40,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jonesm3 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
9					Oct 16, 2025	SYSTEM	(\$40,500.00)			
9					Oct 16, 2025	SYSTEM	\$40,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jonesm3 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
10					Nov 3, 2025	SYSTEM	(\$40,500.00)			
10					Nov 3, 2025	SYSTEM	\$40,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jonesm3 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
<b>- Total</b>								<b>\$0.00</b>		
<b>Material - Total</b>								<b>\$0.00</b>		
<b>0120 - Total</b>								<b>\$0.00</b>		
0170	MGS GUARDRAIL	Material		8	Oct 1, 2025	SYSTEM	(\$12,031.25)			
				8	Oct 1, 2025	SYSTEM	\$12,031.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jonesm3 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				11	Nov 17, 2025	SYSTEM	(\$24,062.50)			
				11	Nov 17, 2025	SYSTEM	\$24,062.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jonesm3 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
<b>- Total</b>								<b>\$0.00</b>		
<b>Material - Total</b>								<b>\$0.00</b>		
<b>0170 - Total</b>								<b>\$0.00</b>		
0190	MGS END ANCHOR	Material		8	Oct 1, 2025	SYSTEM	(\$2,720.00)			
				8	Oct 1, 2025	SYSTEM	\$2,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jonesm3 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				<b>- Total</b>						
<b>Material - Total</b>								<b>\$0.00</b>		
<b>0190 - Total</b>								<b>\$0.00</b>		
0220	CONCRETE FOOTINGS, EMBEDDED	Overrun	Overrun	15	Apr 2, 2026	SYSTEM	(\$1,421.00)			
				16	Jun 16, 2026	SYSTEM	\$1,421.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1015.00000 - 1015.00000, 'is applied (if non-zero).		



## Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 241213-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JSE0129	0220	CONCRETE FOOTINGS, EMBEDDED	Overrun	Overrun - Total				\$0.00				
				Overrun - Total				\$0.00				
	<b>0220 - Total</b>								<b>\$0.00</b>			
	0230			Overrun	Overrun	15	Apr 2, 2026	SYSTEM	(\$4,778.20)			
						16	Jun 16, 2026	SYSTEM	\$4,778.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '5.60000 - 5.60000, 'is applied (if non-zero).		
						Overrun - Total				\$0.00		
						Overrun - Total				\$0.00		
	<b>0230 - Total</b>								<b>\$0.00</b>			
	0260	2 IN. PSST POST - 12 GA.	Material			1	Jun 2, 2025	SYSTEM	(\$6,562.50)			
						1	Jun 2, 2025	SYSTEM	\$6,562.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user reedj5 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						2	Jun 16, 2025	SYSTEM	(\$26,643.75)			
						2	Jun 16, 2025	SYSTEM	\$26,643.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jonesm3 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						- Total				\$0.00		
						Material - Total				\$0.00		
	<b>0260 - Total</b>								<b>\$0.00</b>			
	0270	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	Material			1	Jun 2, 2025	SYSTEM	(\$10,250.00)			
						1	Jun 2, 2025	SYSTEM	\$10,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user reedj5 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
						2	Jun 16, 2025	SYSTEM	(\$41,820.00)			
						2	Jun 16, 2025	SYSTEM	\$41,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jonesm3 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
						- Total				\$0.00		
						Material - Total				\$0.00		
	<b>0270 - Total</b>								<b>\$0.00</b>			
	0290	SH-FLAT SHEET	Material			1	Jun 2, 2025	SYSTEM	(\$5,437.50)			
						1	Jun 2, 2025	SYSTEM	\$5,437.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user reedj5 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
						- Total				\$0.00		
						Material - Total				\$0.00		
						Other Item Adjustment	OTHR	2	Jun 16, 2025	leez1	(\$245.41)	Transportation cost of inspector for shop inspection of signing materials per Section 1042.3.3.1. This amount to be deducted from total contract price. Documentation has been saved to eProjects.
3								Jul 1, 2025	leez1	(\$253.57)	Transportation cost of inspector for shop inspection of signing materials per Section 1042.3.3.1. This amount to be deducted from total contract price. Documentation has been saved to eProjects.	
OTHR - Total								(\$498.98)				
8								Oct 1, 2025	leez1	(\$527.29)	Transportation cost of inspector for shop inspection of signing materials per Section 1042.3.3.1. This amount to be deducted from total contract price. Documentation has been saved to eProjects.	
- Total						(\$527.29)						
Other Item Adjustment - Total						(\$1,026.27)						
<b>0290 - Total</b>								<b>(\$1,026.27)</b>				
0300	ST-STRUCTURAL	Overrun	Overrun	15	Apr 2, 2026	SYSTEM	(\$5,775.00)					
				16	Jun 16, 2026	SYSTEM	\$5,775.00	Unit price based on averaged overrun adjustments for installed quantity on all				



## Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 241213-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0129	0300	ST-STRUCTURAL	Overrun	Overrun		2026			previous payment estimates. Price Adjustments of ',30.00000 - 30.00000, 'is applied (if non-zero).
								<b>Overrun - Total</b>	<b>\$0.00</b>
								<b>Overrun - Total</b>	<b>\$0.00</b>
								<b>0300 - Total</b>	<b>\$0.00</b>
<b>JSE0129 - Total</b>								<b>(\$1,026.27)</b>	
<b>Overall - Total</b>								<b>(\$1,026.27)</b>	



---

**Contract Adjustments for Contract - 241213-H04**

There are no contract adjustments to display for this contract.