



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 4, 2025

Pay Estimate Created Date: July 1, 2025

Progress Estimate Number	Contract ID	250117-A01	Pay Period Start	June 16, 2025	Original Contract Amount	\$1,987,079.79
6	Prime Contractor	Cale Seymour Construction, LLC	Pay Period End	June 30, 2025	Net Change Order Amount	\$20.00
					Current Contract Amount	\$1,987,099.79

Approval Date						By User
July 1, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by					summec1
July 1, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					gillej
July 3, 2025	Reviewed and Approved at the Central Office Controllers Office Level by					ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2025	December 1, 2025		17.67%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time - Job Special Provision B				
Awarded Date	February 5, 2025	February 5, 2025					
Letting Date	January 17, 2025	January 17, 2025					
Notice to Proceed Date	February 20, 2025	February 20, 2025					
Work Began Date	March 6, 2025	March 6, 2025		October 15, 2025	October 15, 2025	104	

Contract Total Pay For Estimate No. 6			
		This Estimate	Previous
250117-A01			To Date
Total Posted Items Pay		\$25,288.44	\$325,855.22
Gross Item Adjustments		(\$16,045.06)	\$29,040.63
Incentive		\$0.00	\$0.00
Disincentive		\$0.00	\$0.00
Liquidated Damage		\$0.00	\$0.00
Other Contract Adjustments		\$0.00	\$0.00
			\$354,895.85
Contract Total Payable This Estimate:		\$9,243.38	\$364,139.23

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1S3414	0050	2035500	EMBANKMENT IN PLACE	CUYD	\$26.340	353	\$9,298.02
	0080	2063000	CLASS 3 EXCAVATION	CUYD	\$37.540	23	\$863.42
	0160	6097000	ROCK LINING	CUYD	\$75.000	3	\$225.00
	0170	6099903	MISC.ROCK FLUME (3 FT. WIDE)	LF	\$100.000	26	\$2,600.00
	0280	7250324A	24 IN. PIPE GROUP B	LF	\$145.000	28	\$4,060.00
	0310	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	EA	\$1,621.000	2	\$3,242.00
	0620	7151001	VERTICAL DRAIN AT END BENTS	EA	\$2,500.000	2	\$5,000.00

Project J1S3414 - Total \$25,288.44

Overall - Total \$25,288.44

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1S3414	0050	EMBANKMENT IN PLACE	Material			-353	\$26.34	(\$9,298.02)
	0050	EMBANKMENT IN PLACE	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	353	(\$0.05)	(\$17.54)
	0280	24 IN. PIPE GROUP B	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$854.40)
	0310	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$875.10)
	0620	VERTICAL DRAIN AT END	Material			-2	\$2,500.00	(\$5,000.00)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on July 4, 2025

Pay Estimate Created Date: July 1, 2025

Progress Estimate Number	Contract ID	250117-A01	Pay Period Start	June 16, 2025	Original Contract Amount	\$1,987,079.79
6	Prime Contractor	Cale Seymour Construction, LLC	Pay Period End	June 30, 2025	Net Change Order Amount	\$20.00
					Current Contract Amount	\$1,987,099.79

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1S3414		BENTS						
Total								(\$16,045.06)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on July 4, 2025

Contract Project Information						
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work	
J1S3414	FAS S102(54)	Bridge replacement	D	CALDWELL	over Shoal Creek	
Totals by Job Numbers						
J1S3414			This Estimate		Previous	To Date
	Posted Item Pay		\$25,288.44		\$325,855.22	\$351,143.66
	Gross Item Adjustments		(\$16,045.06)		\$29,040.63	\$12,995.57
	Gross Item Pay		\$9,243.38		\$354,895.85	\$364,139.23
	Incentive		\$0.00		\$0.00	\$0.00
	Disincentive		\$0.00		\$0.00	\$0.00
	Liquidated Damages		\$0.00		\$0.00	\$0.00
	Other Contract Adjustments		\$0.00		\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 4, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J1S3414, Item 2035500, Project Item Line Number 0050, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	waiting on test results from contractor for the subgrade compaction of dirt installed for the slopes on the North side of the project.	summec1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1S3414, Item 7151001, Project Item Line Number 0620, Material Set 715100196, Material 0715DRVT - Vertical Drain at End Bents, Acceptance Action Generic 0715DRVT is insufficient.	Waiting on the contractor to input the certification and test results for the Vertical Drains at end bent 1 for pipe, core drain that goes on the back wall, and the geotextile fabric.	summec1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 4, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250117-A01	J1S3414	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$6,000.00	\$6,000.00
		0001	0030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.75	\$23,000.00	\$17,250.00
		0001	0040	2031000	CLASS A EXCAVATION	1,005.00	0.00	1,005.00	CUYD	0.00	\$14.52	\$0.00
		0001	0050	2035500	EMBANKMENT IN PLACE	7,291.00	0.00	7,291.00	CUYD	353.00	\$26.34	\$9,298.02
		0001	0060	2036000	COMPACTING EMBANKMENT	905.00	0.00	905.00	CUYD	0.00	\$8.91	\$0.00
		0001	0070	2037075	COMPACTING IN CUT	2.00	0.00	2.00	STA	0.00	\$1,469.00	\$0.00
		0001	0080	2063000	CLASS 3 EXCAVATION	260.00	0.00	260.00	CUYD	260.00	\$37.54	\$9,760.40
		0001	0090	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	2,282.00	0.00	2,282.00	SQYD	0.00	\$8.00	\$0.00
		0001	0100	3049905	MISC.TWO-FOOT AGGREGATE SHOULDER	343.00	0.00	343.00	SQYD	0.00	\$45.32	\$0.00
		0001	0110	3105003	GRAVEL (A) OR CRUSHED STONE (B)	383.00	0.00	383.00	SQYD	0.00	\$34.28	\$0.00
		0001	0120	4019905	MISC.OPTIONAL PAVEMENT (ROUTE D & STINSON DRIVE)	2,282.00	0.00	2,282.00	SQYD	0.00	\$95.00	\$0.00
		0001	0130	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER	197.00	0.00	197.00	CUYD	14.00	\$51.66	\$723.24
		0001	0140	6096043	PLACING TYPE 3 ROCK DITCH LINER	197.00	0.00	197.00	CUYD	14.00	\$60.00	\$840.00
		0001	0150	6096050	BEDDING MATERIAL FOR ROCK DITCH LINER	71.00	0.00	71.00	CUYD	4.00	\$90.00	\$360.00
		0001	0160	6097000	ROCK LINING	3.00	0.00	3.00	CUYD	3.00	\$75.00	\$225.00
		0001	0170	6099903	MISC.ROCK FLUME (3 FT. WIDE)	26.00	0.00	26.00	LF	26.00	\$100.00	\$2,600.00
		0001	0180	6113020	FURNISHING TYPE 2 ROCK BLANKET	564.00	0.00	564.00	CUYD	0.00	\$55.72	\$0.00
		0001	0190	6113040	PLACING TYPE 2 ROCK BLANKET	564.00	0.00	564.00	CUYD	0.00	\$55.72	\$0.00
		0001	0200	6161005	CONSTRUCTION SIGNS	189.00	0.00	189.00	SQFT	135.00	\$22.80	\$3,078.00
		0001	0210	6161030	TYPE 3 MOVEABLE BARRICADE	8.00	0.00	8.00	EA	8.00	\$240.00	\$1,920.00
		0001	0220	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$165,610.00	\$82,805.00
		0001	0230	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0001	0240	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	289.00	0.00	289.00	LF	0.00	\$6.00	\$0.00
		0001	0250	6240104A	SEPARATION GEOTEXTILE	705.00	0.00	705.00	SQYD	0.00	\$3.00	\$0.00
		0001	0260	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$11,500.00	\$11,500.00
		0001	0270	7250315A	15 IN. PIPE GROUP B	56.00	0.00	56.00	LF	56.00	\$125.00	\$7,000.00
		0001	0280	7250324A	24 IN. PIPE GROUP B	28.00	0.00	28.00	LF	28.00	\$145.00	\$4,060.00
		0001	0290	7250330A	30 IN. PIPE GROUP B	154.00	0.00	154.00	LF	154.00	\$247.00	\$38,038.00
		0001	0300	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$1,276.00	\$2,552.00
		0001	0310	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$1,621.00	\$3,242.00
		0001	0320	7320030A	30 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$1,800.00	\$3,600.00
		0001	0330	8025006	MULCHING	1.50	0.00	1.50	ACRE	0.00	\$2,100.00	\$0.00
		0001	0340	8051000A	SEEDING - COOL SEASON GRASSES	1.50	0.00	1.50	ACRE	0.00	\$2,100.00	\$0.00
		0001	0350	8061005	ROCK DITCH CHECK	1,156.00	0.00	1,156.00	LF	0.00	\$42.00	\$0.00
		0001	0360	8061016	SEDIMENT REMOVAL	47.00	0.00	47.00	CUYD	0.00	\$15.00	\$0.00
		0001	0370	8061017	TEMPORARY SEEDING	0.40	0.00	0.40	ACRE	0.00	\$2,400.00	\$0.00
		0001	0380	8061050	TYPE C BERM	310.00	0.00	310.00	LF	165.00	\$48.00	\$7,920.00
		0001	0390	8064130	TYPE 3 TURF REINFORCEMENT MAT	1,197.00	0.00	1,197.00	SQYD	0.00	\$5.52	\$0.00
		0001	0400	8064140	TYPE 3B EROSION CONTROL BLANKET	6,096.00	0.00	6,096.00	SQYD	0.00	\$3.42	\$0.00
		0040	0410	6161047	TYPE 3 OBJECT MARKER	12.00	0.00	12.00	EA	0.00	\$104.52	\$0.00
		0040	0420	9031270A	2 IN. PSST POST - 12 GA.	180.00	0.00	180.00	LF	0.00	\$16.69	\$0.00
		0040	0430	9031273A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 7 GA.	12.00	0.00	12.00	EA	0.00	\$107.44	\$0.00
		0040	0440	9031280	2.5 IN. PSST POST - 12 GA.	15.00	0.00	15.00	LF	0.00	\$38.47	\$0.00
		0040	0450	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	1.00	0.00	1.00	EA	0.00	\$1,342.14	\$0.00
		0040	0460	9035004A	SH-FLAT SHEET	3.00	0.00	3.00	SQFT	0.00	\$149.46	\$0.00
		0070	0470	2061000	CLASS 1 EXCAVATION	60.00	0.00	60.00	CUYD	0.00	\$50.00	\$0.00
		0070	0480	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$47,500.00	\$47,500.00
		0070	0490	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	109.00	0.00	109.00	SQYD	0.00	\$156.00	\$0.00
		0070	0500	7011108	DRILLED SHAFTS (5 FT. 0 IN. DIA.)	72.00	0.00	72.00	LF	0.00	\$960.00	\$0.00
		0070	0510	7011207	ROCK SOCKETS (4 FT 6 IN. DIA.)	64.00	0.00	64.00	LF	0.00	\$652.50	\$0.00
		0070	0520	7011300	VIDEO CAMERA INSPECTION	4.00	0.00	4.00	EA	0.00	\$780.00	\$0.00
		0070	0530	7011400	FOUNDATION INSPECTION HOLES	104.00	0.00	104.00	LF	104.00	\$168.00	\$17,472.00
		0070	0540	7011600	SONIC LOGGING TESTING	4.00	0.00	4.00	EA	0.00	\$1,290.00	\$0.00
		0070	0550	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	300.00	0.00	300.00	LF	262.00	\$120.00	\$31,440.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on July 4, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250117-A01	J1S3414	0070	0560	7027000	PILE POINT REINFORCEMENT	8.00	0.00	8.00	EA	8.00	\$225.00	\$1,800.00
		0070	0570	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	68.10	0.00	68.10	CUYD	24.40	\$1,400.00	\$34,160.00
		0070	0580	7034216	TYPE H BARRIER	500.00	0.00	500.00	LF	0.00	\$91.20	\$0.00
		0070	0590	7034221	SLAB ON CONCRETE NU-GIRDER	689.00	0.00	689.00	SQYD	0.00	\$396.00	\$0.00
		0070	0600	7056021	NU 35, PRESTRESSED CONCRETE NU-GIRDER	689.00	0.00	689.00	LF	0.00	\$454.83	\$0.00
		0070	0610	7061060	REINFORCING STEEL (BRIDGES)	30,650.00	20.00	30,670.00	LB	0.00	\$1.00	\$0.00
		0070	0620	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00
		0070	0630	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	18.00	0.00	18.00	EA	0.00	\$750.00	\$0.00
Project J1S3414 - Total Value Posted to Date as of Report Generated Date												\$351,143.66
250117-A01 Overall - Total Value Posted to Date as of Report Generated Date												\$351,143.66



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 4, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J1S3414

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0050	2035500	EMBANKMENT IN PLACE	6/30/25	7/1/25	1	353.00	CUYD	North end	210+93.92		215+50		Paying for half of plan quantity for the North side of the embankment in place
0080	2063000	CLASS 3 EXCAVATION	6/17/25	7/1/25	1	23.00	CUYD	Northwest field entrance	212+82.73		213+17.56		Paying per plan quantity of 22.2 with the quantity from 232.4. I needed to add the 0.4 and the 0.2 to bring to 0.6 therefore it requires rounding to the nearest CY so the payment will be 23 CY to meet plan payment.
0160	6097000	ROCK LINING	6/17/25	7/1/25	1	3.00	CUYD	North west field entrance	212+82.73		213+17.56		Paying Per field measurements per standard plans of 1x6x14 for 3 CY.
0170	6099903	MISC. PAVED DRAINAGE	6/30/25	7/1/25	1	26.00	LF	North end bent 1	215+06.7		215+16.58		Paying per plan quantity of 26LF
0280	7250324A	24 IN. PIPE CULVERT GROUP B	6/17/25	7/1/25	1	28.00	LF	north side of bridge	212+82.73		213+17.56		installed 28" Group B pipe with 2 flared end sections.
0310	7320024A	24 IN. GROUP B FLARED END SEC	6/17/25	7/1/25	1	2.00	EA	North side of bridge	212+82.73		213+17.56		installed 28" Group B pipe with 2 flared end sections.
0620	7151001	VERTICAL DRAIN AT END BENTS	6/30/25	7/1/25	1	2.00	EA	end bent 1	215+04.72		214+95.32		Paying per plan for installation of vertical drain

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 250117-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J1S3414	0050	EMBANKMENT IN PLACE	Material		6	Jul 1, 2025	SYSTEM	(\$9,298.02)	
				- Total				(\$9,298.02)	
			Material - Total					(\$9,298.02)	
			Price FUEL		6	Jul 1, 2025	SYSTEM	(\$17.54)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total				(\$17.54)	
			Price FUEL - Total					(\$17.54)	
			0050 - Total					(\$9,315.56)	
	0200	CONSTRUCTION SIGNS	Material		1	Mar 19, 2025	SYSTEM	(\$3,078.00)	
					2	Apr 16, 2025	SYSTEM	(\$3,078.00)	
					3	May 2, 2025	SYSTEM	(\$3,078.00)	
			- Total					(\$9,234.00)	
			Material - Total					(\$9,234.00)	
			MaterialCredit		2	Apr 16, 2025	SYSTEM	\$3,078.00	
					3	May 2, 2025	SYSTEM	\$3,078.00	
					4	Jun 2, 2025	SYSTEM	\$3,078.00	
			- Total					\$9,234.00	
			MaterialCredit - Total					\$9,234.00	
			0200 - Total					\$0.00	
	0210	TYPE 3 MOVEABLE BARRICADE	Material		1	Mar 19, 2025	SYSTEM	(\$1,920.00)	
					2	Apr 16, 2025	SYSTEM	(\$1,920.00)	
					3	May 2, 2025	SYSTEM	(\$1,920.00)	
			- Total					(\$5,760.00)	
			Material - Total					(\$5,760.00)	
			MaterialCredit		2	Apr 16, 2025	SYSTEM	\$1,920.00	
					3	May 2, 2025	SYSTEM	\$1,920.00	
					4	Jun 2, 2025	SYSTEM	\$1,920.00	
			- Total					\$5,760.00	
			MaterialCredit - Total					\$5,760.00	
			0210 - Total					\$0.00	
	0270	15 IN. PIPE CULVERT GROUP B	Construction Stockpile		5	Jun 16, 2025	SYSTEM	(\$1,039.36)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$1,039.36)	
			Construction Stockpile - Total					(\$1,039.36)	
			Construction Stockpile STMI		4	Jun 2, 2025	SYSTEM	\$1,039.36	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$1,039.36	
			Construction Stockpile STMI - Total					\$1,039.36	
			0270 - Total					\$0.00	
	0280	24 IN. PIPE CULVERT GROUP B	Construction Stockpile		6	Jul 1, 2025	SYSTEM	(\$854.40)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$854.40)	
			Construction Stockpile - Total					(\$854.40)	
			Construction		4	Jun 2,	SYSTEM	\$854.40	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 250117-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J1S3414	0280	24 IN. PIPE CULVERT GROUP B	Stockpile STMI			2025			
				- Total				\$854.40	
			Construction Stockpile STMI - Total				\$854.40		
			0280 - Total						
	0290	30 IN. PIPE CULVERT GROUP B	Construction Stockpile		5	Jun 16, 2025	SYSTEM	(\$5,650.56)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$5,650.56)	
			Construction Stockpile - Total				(\$5,650.56)		
			Construction Stockpile STMI		4	Jun 2, 2025	SYSTEM	\$5,650.56	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$5,650.56	
			Construction Stockpile STMI - Total				\$5,650.56		
	0290 - Total							\$0.00	
	0300	15 IN. GROUP B FLARED END SEC	Construction Stockpile		5	Jun 16, 2025	SYSTEM	(\$452.20)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$452.20)	
			Construction Stockpile - Total				(\$452.20)		
			Construction Stockpile STMI		4	Jun 2, 2025	SYSTEM	\$452.20	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$452.20	
			Construction Stockpile STMI - Total				\$452.20		
	0300 - Total							\$0.00	
	0310	24 IN. GROUP B FLARED END SEC	Construction Stockpile		6	Jul 1, 2025	SYSTEM	(\$875.10)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$875.10)	
			Construction Stockpile - Total				(\$875.10)		
			Construction Stockpile STMI		4	Jun 2, 2025	SYSTEM	\$875.10	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$875.10	
			Construction Stockpile STMI - Total				\$875.10		
	0310 - Total							\$0.00	
	0320	30 IN. GROUP B FLARED END SEC	Construction Stockpile		5	Jun 16, 2025	SYSTEM	(\$1,597.20)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$1,597.20)	
			Construction Stockpile - Total				(\$1,597.20)		
			Construction Stockpile STMI		4	Jun 2, 2025	SYSTEM	\$1,597.20	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$1,597.20	
			Construction Stockpile STMI - Total				\$1,597.20		
	0320 - Total							\$0.00	
	0590	SLAB ON CONCRETE NU-GIRDER	Construction Stockpile STMI		4	Jun 2, 2025	SYSTEM	\$27,311.13	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$27,311.13	
			Construction Stockpile STMI - Total				\$27,311.13		
			0590 - Total						
	0620	VERTICAL DRAIN AT END BENTS	Material		6	Jul 1, 2025	SYSTEM	(\$5,000.00)	
				- Total				(\$5,000.00)	
			Material - Total				(\$5,000.00)		
			0620 - Total						
J1S3414 - Total								\$12,995.57	
Overall - Total								\$12,995.57	



Contract Adjustments for Contract - 250117-A01

There are no contract adjustments to display for this contract.