



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 19, 2026

**Pay Estimate Created Date: February 17, 2026**

<b>Progress Estimate Number</b> 24	<b>Contract ID</b> 250117-A02	<b>Prime Contractor</b> Herzog Contracting Corp.	<b>Pay Period Start</b> February 2, 2026	<b>Pay Period End</b> February 15, 2026	<b>Original Contract Amount</b> \$7,910,272.59	<b>Net Change Order Amount</b> (\$44,629.66)	<b>Current Contract Amount</b> \$7,865,642.93
---------------------------------------	----------------------------------	---	---	--	---	---	--

Approval Date			By User
February 17, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by		giffp1
February 17, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		scarp1
February 18, 2026	Reviewed and Approved at the Central Office Controllers Office Level by		ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 3, 2025	November 3, 2025	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 5, 2025	February 5, 2025	
Letting Date	January 17, 2025	January 17, 2025	
Notice to Proceed Date	March 10, 2025	March 10, 2025	
Work Began Date	March 7, 2025	March 7, 2025	

Contract Total Pay For Estimate No. 24			
	This Estimate	Previous	To Date
250117-A02			
Total Posted Items Pay	\$30,624.17	\$7,835,018.76	\$7,865,642.93
Gross Item Adjustments	\$3,689.85	\$0.00	\$3,689.85
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$116,754.00	\$116,754.00
		\$7,951,772.76	\$7,986,086.78
<b>Contract Total Payable This Estimate:</b>	<b>\$34,314.02</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNW0035	0060	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	LS	\$30,000.000	0.050	\$1,500.00
	0080	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	LF	\$20.000	12	\$240.00
	0100	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.140	58,744	\$8,224.16
	0110	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.140	48,380	\$6,773.20
<b>Project JNW0035 - Total</b>							<b>\$16,737.36</b>
JNW0038	0270	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	LS	\$27,000.000	0.050	\$1,350.00
	0300	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.140	67,375.800	\$9,432.61
	0310	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.140	18,458.600	\$2,584.20
	0360	8025006	MULCHING	ACRE	\$5,200.000	0.050	\$260.00
	0370	8051000A	SEEDING - COOL SEASON GRASSES	ACRE	\$5,200.000	0.050	\$260.00
<b>Project JNW0038 - Total</b>							<b>\$13,886.81</b>
<b>Overall - Total</b>							<b>\$30,624.17</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNW0035	0100	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P	Other Item Adjustment	Retroreflectivity Adjustment	4in. White			\$1,423.08



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 19, 2026

**Pay Estimate Created Date: February 17, 2026**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
<b>Progress Estimate Number 24</b>		<b>Contract ID</b>	250117-A02		<b>Pay Period Start</b>	February 2, 2026	<b>Original Contract Amount</b>	\$7,910,272.59
		<b>Prime Contractor</b>	Herzog Contracting Corp.		<b>Pay Period End</b>	February 15, 2026	<b>Net Change Order Amount</b>	(\$44,629.66)
							<b>Current Contract Amount</b>	\$7,865,642.93
JNW0035		BEADS						
	0110	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	4 in. Yellow			\$141.22
JNW0038	0300	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	4 in. White - West half			\$587.24
	0300	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	4 in. White - East half			\$1,085.01
	0310	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	4 in. Yellow - West half			\$396.80
	0310	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	4 in. Yellow - East half			\$56.50
<b>Total</b>								<b>\$3,689.85</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on February 19, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNW0035	FAF 0061(35)	Resurface	116	BUCHANAN	from Route 59 near Rushville to Route 169
JNW0038	FAF 0061(36)	Coldmill and resurface	6	DEKALB	from Route 31 to Route 69 near Altamont
Totals by Job Numbers					
JNW0035			<b>This Estimate</b>	<b>Previous</b>	<b>To Date</b>
	Posted Item Pay		\$16,737.36	\$3,617,972.15	\$3,634,709.51
	Gross Item Adjustments		\$1,564.30	\$0.00	\$1,564.30
	<b>Gross Item Pay</b>		<b>\$18,301.66</b>	<b>\$3,617,972.15</b>	<b>\$3,636,273.81</b>
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$65,435.33	\$65,435.33
JNW0038			<b>This Estimate</b>	<b>Previous</b>	<b>To Date</b>
	Posted Item Pay		\$13,886.81	\$4,217,046.61	\$4,230,933.42
	Gross Item Adjustments		\$2,125.55	\$0.00	\$2,125.55
	<b>Gross Item Pay</b>		<b>\$16,012.36</b>	<b>\$4,217,046.61</b>	<b>\$4,233,058.97</b>
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$51,318.67	\$51,318.67



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on February 19, 2026

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 19, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250117-A02	JNW0035	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	6,028.30	-654.59	5,373.71	TONS	5,373.71	\$46.50	\$249,877.52
		0001	0030	4011232	BITUMINOUS PAVEMENT MIXTURE PG58-28H, (BP-2)	34,585.40	100.66	34,686.06	TONS	34,686.06	\$81.00	\$2,809,570.86
		0001	0040	4071005	TACK COAT	30,367.00	-22,695.00	7,672.00	GAL	7,672.00	\$3.75	\$28,770.00
		0001	0041	4071007	TACK COAT - NON-TRACKING	0.00	16,044.00	16,044.00	GAL	16,044.00	\$4.69	\$75,206.25
		0001	0050	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
		0001	0060	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$30,000.00	\$30,000.00
		0001	0070	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$250,000.00	\$250,000.00
		0001	0080	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	24.00	0.00	24.00	LF	24.00	\$20.00	\$480.00
		0001	0090	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	2.00	\$1,450.00	\$2,900.00
		0001	0100	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	302,048.00	-8,331.00	293,717.00	LF	293,717.00	\$0.14	\$41,120.38
		0001	0110	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	246,223.00	-4,325.00	241,898.00	LF	241,898.00	\$0.14	\$33,865.72
		0001	0120	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	36.00	-36.00	0.00	SQYD	0.00	\$48.04	\$0.00
		0001	0130	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	9,524.00	-1,047.83	8,476.17	SQYD	8,476.17	\$12.85	\$108,918.78
<b>Project JNW0035 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$3,634,709.51</b>
JNW0038	JNW0038	0001	0140	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$42,000.00	\$42,000.00
		0001	0150	2153000	SHAPING SLOPES, CLASS III	64.00	0.00	64.00	100F	64.00	\$1,100.00	\$70,400.00
		0001	0160	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	140.00	-7.35	132.65	SQYD	132.65	\$21.00	\$2,785.65
		0001	0170	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,824.40	0.00	3,824.40	TONS	3,824.40	\$47.50	\$181,659.00
		0001	0180	3105002	GRAVEL (A) OR CRUSHED STONE (B)	1,008.00	-160.49	847.51	TONS	847.51	\$47.50	\$40,256.72
		0001	0190	4011232	BITUMINOUS PAVEMENT MIXTURE PG58-28H, (BP-2)	31,162.20	1,950.69	33,112.89	TONS	33,112.89	\$84.00	\$2,781,482.76
		0001	0200	4071005	TACK COAT	28,309.00	-28,309.00	0.00	GAL	0.00	\$3.75	\$0.00
		0001	0201	4071007	TACK COAT - NON-TRACKING	0.00	23,288.00	23,288.00	GAL	23,288.00	\$4.69	\$109,162.50
		0001	0210	6085008	PAVED APPROACH, 8 IN.	138.60	-7.60	131.00	SQYD	131.00	\$100.00	\$13,100.00
		0001	0220	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	3,329.00	25.00	3,354.00	LF	3,354.00	\$38.00	\$127,452.00
		0001	0230	6091052	CURB AND GUTTER TYPE B	6.00	0.00	6.00	LF	6.00	\$45.00	\$270.00
		0001	0240	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	334.10	-334.10	0.00	TONS	0.00	\$355.00	\$0.00
		0001	0250	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	1,511.10	-1,511.10	0.00	SQYD	0.00	\$43.87	\$0.00
		0001	0260	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	5.00	0.00	5.00	EA	5.00	\$1,500.00	\$7,500.00
		0001	0270	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$27,000.00	\$27,000.00
		0001	0280	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$260,000.00	\$260,000.00
		0001	0290	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	36.00	0.00	36.00	LF	36.00	\$20.00	\$720.00
		0001	0300	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	246,187.00	1,400.00	247,587.00	LF	247,587.00	\$0.14	\$34,662.18
		0001	0310	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	157,156.00	1,181.00	158,337.00	LF	158,337.00	\$0.14	\$22,167.18
		0001	0320	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	5,594.00	243.50	5,837.50	SQYD	5,837.50	\$4.74	\$27,669.75
		0001	0330	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	9,094.00	913.20	10,007.20	SQYD	10,007.20	\$10.18	\$101,873.30
		0001	0340	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	2,187.20	-316.65	1,870.55	STA	1,870.55	\$11.00	\$20,576.05
		0001	0350	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0001	0360	8025006	MULCHING	0.30	0.11	0.41	ACRE	0.41	\$5,200.00	\$2,147.60
		0001	0370	8051000A	SEEDING - COOL SEASON GRASSES	0.30	0.11	0.41	ACRE	0.41	\$5,200.00	\$2,147.60
		0001	0380	8061016	SEDIMENT REMOVAL	4.00	-4.00	0.00	CUYD	0.00	\$500.00	\$0.00
		0001	0390	8061019	SILT FENCE	375.00	-375.00	0.00	LF	0.00	\$5.25	\$0.00
		0010	0400	6061060	MGS GUARDRAIL	3,425.00	0.00	3,425.00	LF	3,425.00	\$24.00	\$82,200.00
		0010	0410	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	16.00	0.00	16.00	EA	16.00	\$3,600.00	\$57,600.00
		0010	0420	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$3,500.00	\$14,000.00
		0010	0430	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	30.00	0.00	30.00	EA	30.00	\$3,200.00	\$96,000.00
		0050	0440	4011232	BITUMINOUS PAVEMENT MIXTURE PG58-28H, (BP-2)	101.70	0.00	101.70	TONS	101.70	\$86.00	\$8,746.20
0050	0450	4071005	TACK COAT	93.00	-93.00	0.00	GAL	0.00	\$3.75	\$0.00		
0050	0451	4071007	TACK COAT - NON-TRACKING	0.00	74.40	74.40	GAL	74.40	\$4.69	\$348.75		
0050	0460	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	350.00	63.00	413.00	LF	413.00	\$0.14	\$57.82		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 19, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250117-A02	JNW0038	0050	0470	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	740.00	0.00	740.00	SQYD	740.00	\$8.12	\$6,008.80
		0051	0480	2031000	CLASS A EXCAVATION	12.00	0.00	12.00	CUYD	12.00	\$90.00	\$1,080.00
		0051	0490	2036000	COMPACTING EMBANKMENT	9.00	0.00	9.00	CUYD	9.00	\$200.00	\$1,800.00
		0051	0500	2063000	CLASS 3 EXCAVATION	57.00	0.00	57.00	CUYD	57.00	\$200.00	\$11,400.00
		0051	0510	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	45.00	0.00	45.00	SQYD	45.00	\$25.00	\$1,125.00
		0051	0520	4019905	MISC.OPTIONAL PAVEMENT ROUTE 6	45.40	16.50	61.90	SQYD	61.90	\$110.00	\$6,809.00
		0051	0530	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	1.00	\$1,300.00	\$1,300.00
		0051	0540	6086004	CONCRETE SIDEWALK, 4 IN.	10.00	9.20	19.20	SQYD	19.20	\$100.00	\$1,920.00
		0051	0550	6097000	ROCK LINING	12.00	0.00	12.00	CUYD	12.00	\$75.00	\$900.00
		0051	0560	6143013	MANHOLE FRAME AND COVER, TYPE 3	3.00	0.00	3.00	EA	3.00	\$900.00	\$2,700.00
		0051	0570	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	24.00	0.00	24.00	SQYD	24.00	\$25.00	\$600.00
		0051	0580	7250315A	15 IN. PIPE GROUP B	2.00	0.00	2.00	LF	2.00	\$200.00	\$400.00
		0051	0590	7250324A	24 IN. PIPE GROUP B	41.00	7.00	48.00	LF	48.00	\$80.00	\$3,840.00
		0051	0600	7250336A	36 IN. PIPE GROUP B	23.00	0.00	23.00	LF	23.00	\$120.00	\$2,760.00
		0051	0610	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	4.00	0.00	4.00	FT	4.00	\$1,500.00	\$6,000.00
		0051	0620	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	11.00	0.00	11.00	FT	11.00	\$1,800.00	\$19,800.00
		0051	0630	7320036A	36 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$1,200.00	\$1,200.00
		0010	5101	6069901	MISC.Bolt Down Posts	0.00	1.00	1.00	LS	1.00	\$10,605.55	\$10,605.55
		0001	5102	4019901	MISC.Maysville school approach	0.00	1.00	1.00	LS	1.00	\$11,700.00	\$11,700.00
		<b>Project JNW0038 - Total Value Posted to Date as of Report Generated Date</b>										
<b>250117-A02 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$7,865,642.92</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 19, 2026

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**Project: JNW0035**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0060	6169901	MISC.	1/21/26	2/4/26	1	0.05	LS	Jobsite	0.094		29.582		
0080	6200015	PREF THERMO PVMT MARK, 24 IN WHIT	1/21/26	2/4/26	1	12.00	LF	Railroad tracks in Rushville	0.034				
0100	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	1/21/26	2/4/26	1	58,744.00	LF	Jobsite	0.094		29.582		
0110	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	1/21/26	2/4/26	1	48,380.00	LF	Jobsite	0.094		29.582		

**Project: JNW0038**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0270	6169901	MISC.	1/21/26	2/4/26	1	0.05	LS	Jobsite	0+00		1200+03.06		
0300	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	1/21/26	2/4/26	1	67,375.80	LF	Jobsite	0+00		1200+03.06		
0310	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	1/21/26	2/4/26	1	18,458.60	LF	Jobsite	0+00		1200+03.06		
0360	8025006	MULCHING	2/3/26	2/4/26	1	0.05	ACRE	Maysville Improvements	450+40.51		483+32.92		
0370	8051000A	SEEDING - COOL SEASON GRASSES	2/3/26	2/4/26	1	0.05	ACRE	Maysville Improvements	450+40.51		483+32.92		

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 250117-A02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNW0035	0020	MISC.	Material		4	Apr 15, 2025	SYSTEM	(\$120,163.25)			
				- Total							(\$120,163.25)
			Material - Total							(\$120,163.25)	
			MaterialCredit		5	May 2, 2025	SYSTEM	\$120,163.25			
				- Total							\$120,163.25
			MaterialCredit - Total							\$120,163.25	
	<b>0020 - Total</b>								<b>\$0.00</b>		
	0030	BIT. PAVEMENT MIXTURE PG58-28H (BP-2)	Overrun	Overrun	4	Apr 15, 2025	SYSTEM	(\$8,153.46)			
					13	Sep 2, 2025	SYSTEM	\$8,153.46	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',81.00000 - 81.00000, 'is applied (if non-zero).		
			Overrun - Total							\$0.00	
			Overrun - Total							\$0.00	
	<b>0030 - Total</b>								<b>\$0.00</b>		
	0100	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	24	Feb 17, 2026	giffip1	\$1,423.08	4in. White		
					REFL - Total						\$1,423.08
			Other Item Adjustment - Total						\$1,423.08		
<b>0100 - Total</b>								<b>\$1,423.08</b>			
0110	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	24	Feb 17, 2026	giffip1	\$141.22	4 in. Yellow			
				REFL - Total						\$141.22	
		Other Item Adjustment - Total						\$141.22			
<b>0110 - Total</b>								<b>\$141.22</b>			
<b>JNW0035 - Total</b>								<b>\$1,564.30</b>			
JNW0038	0170	MISC.	Material		5	May 2, 2025	SYSTEM	(\$75,962.48)			
				- Total							(\$75,962.48)
			Material - Total							(\$75,962.48)	
			MaterialCredit		6	May 16, 2025	SYSTEM	\$75,962.48			
				- Total							\$75,962.48
			MaterialCredit - Total							\$75,962.48	
	<b>0170 - Total</b>								<b>\$0.00</b>		
	0190	BIT. PAVEMENT MIXTURE PG58-28H (BP-2)	Overrun	Overrun	16	Oct 17, 2025	SYSTEM	(\$163,857.96)			
					20	Dec 16, 2025	SYSTEM	\$163,857.96	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',84.00000 - 84.00000, 'is applied (if non-zero).		
			Overrun - Total							\$0.00	
			Overrun - Total							\$0.00	
	<b>0190 - Total</b>								<b>\$0.00</b>		
	0201	TACK COAT - NON-TRACKING	Overrun	Overrun	16	Oct 17, 2025	SYSTEM	(\$3,003.75)			
					20	Dec 16, 2025	SYSTEM	\$3,003.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4.68750 - 4.68750, 'is applied (if non-zero).		
			Overrun - Total							\$0.00	
Overrun - Total							\$0.00				
<b>0201 - Total</b>								<b>\$0.00</b>			
0210	PAVED APPROACH, 8 IN.	Material		9	Jul 1, 2025	SYSTEM	(\$10,300.00)				
				10	Jul 15, 2025	SYSTEM	(\$13,100.00)				
				11	Aug 4, 2025	SYSTEM	(\$13,100.00)				



## Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 250117-A02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JNW0038	0210	PAVED APPROACH, 8 IN.	Material			2025							
			<b>- Total</b>							(\$36,500.00)			
			<b>Material - Total</b>							(\$36,500.00)			
			MaterialCredit		10	Jul 15, 2025	SYSTEM	\$10,300.00					
					11	Aug 4, 2025	SYSTEM	\$13,100.00					
					12	Aug 18, 2025	SYSTEM	\$13,100.00					
			<b>- Total</b>							\$36,500.00			
			<b>MaterialCredit - Total</b>							\$36,500.00			
			<b>0210 - Total</b>								<b>\$0.00</b>		
				0220	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		10	Jul 15, 2025	SYSTEM	(\$120,308.00)		
		11				Aug 4, 2025	SYSTEM	(\$120,308.00)					
<b>- Total</b>							(\$240,616.00)						
<b>Material - Total</b>							(\$240,616.00)						
MaterialCredit		11				Aug 4, 2025	SYSTEM	\$120,308.00					
		12				Aug 18, 2025	SYSTEM	\$120,308.00					
<b>- Total</b>							\$240,616.00						
<b>MaterialCredit - Total</b>							\$240,616.00						
Overrun	Overrun	12				Aug 18, 2025	SYSTEM	(\$950.00)					
		18				Nov 17, 2025	SYSTEM	\$950.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',38.00000 - 38.00000, 'is applied (if non-zero).				
<b>Overrun - Total</b>							\$0.00						
<b>Overrun - Total</b>							\$0.00						
<b>0220 - Total</b>								<b>\$0.00</b>					
	0300	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	24	Feb 17, 2026	giffip1	\$587.24	4 in. White - West half				
					24	Feb 17, 2026	giffip1	\$1,085.01	4 in. White - East half				
					<b>REFL - Total</b>							\$1,672.25	
					<b>Other Item Adjustment - Total</b>							\$1,672.25	
<b>0300 - Total</b>								<b>\$1,672.25</b>					
	0310	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	24	Feb 17, 2026	giffip1	\$396.80	4 in. Yellow - West half				
					24	Feb 17, 2026	giffip1	\$56.50	4 in. Yellow - East half				
					<b>REFL - Total</b>							\$453.30	
					<b>Other Item Adjustment - Total</b>							\$453.30	
<b>0310 - Total</b>								<b>\$453.30</b>					
	0320	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	15	Oct 1, 2025	SYSTEM	(\$1,154.19)					
					20	Dec 16, 2025	SYSTEM	\$1,154.19	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4.74000 - 4.74000, 'is applied (if non-zero).				
					<b>Overrun - Total</b>							\$0.00	
					<b>Overrun - Total</b>							\$0.00	
<b>0320 - Total</b>								<b>\$0.00</b>					
	0330	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	15	Oct 1, 2025	SYSTEM	(\$9,296.38)					
					20	Dec 16, 2025	SYSTEM	\$9,296.38	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',10.18000 - 10.18000, 'is applied (if non-zero).				



## Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 250117-A02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNW0038	0330	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun - Total				\$0.00			
			Overrun - Total							\$0.00	
	<b>0330 - Total</b>							<b>\$0.00</b>			
	0360	MULCHING	Material		12	Aug 18, 2025	SYSTEM	(\$1,887.60)			
					13	Sep 2, 2025	SYSTEM	(\$1,887.60)			
				- Total							(\$3,775.20)
			Material - Total							(\$3,775.20)	
			MaterialCredit		13	Sep 2, 2025	SYSTEM	\$1,887.60			
					14	Sep 16, 2025	SYSTEM	\$1,887.60			
				- Total							\$3,775.20
			MaterialCredit - Total							\$3,775.20	
			Overrun	Overrun	12	Aug 18, 2025	SYSTEM	(\$327.60)			
					12	Aug 18, 2025	SYSTEM	\$327.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user giffip1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					13	Sep 2, 2025	SYSTEM	(\$327.60)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					13	Sep 2, 2025	SYSTEM	\$327.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user giffip1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					14	Sep 16, 2025	SYSTEM	(\$327.60)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					20	Dec 16, 2025	SYSTEM	\$327.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5200.00000 - 5200.00000,' is applied (if non-zero).		
					Overrun - Total						
			Overrun - Total							\$0.00	
			<b>0360 - Total</b>							<b>\$0.00</b>	
			0370	SEEDING - COOL SEASON GRASSES	Material		12	Aug 18, 2025	SYSTEM	(\$1,887.60)	
		13				Sep 2, 2025	SYSTEM	(\$1,887.60)			
	- Total									(\$3,775.20)	
	Material - Total								(\$3,775.20)		
	MaterialCredit				13	Sep 2, 2025	SYSTEM	\$1,887.60			
		14			Sep 16, 2025	SYSTEM	\$1,887.60				
- Total									\$3,775.20		
MaterialCredit - Total									\$3,775.20		
Overrun	Overrun	12			Aug 18, 2025	SYSTEM	(\$327.60)				
		12			Aug 18, 2025	SYSTEM	\$327.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user giffip1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
		13			Sep 2, 2025	SYSTEM	(\$327.60)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
		13			Sep 2, 2025	SYSTEM	\$327.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user giffip1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
		14			Sep 16, 2025	SYSTEM	(\$327.60)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
		20			Dec 16, 2025	SYSTEM	\$327.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5200.00000 - 5200.00000,' is applied (if non-zero).			
Overrun - Total									\$0.00		



## Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 250117-A02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNW0038	0370	SEEDING - COOL SEASON GRASSES	<b>Overrun - Total</b>						\$0.00		
	<b>0370 - Total</b>							<b>\$0.00</b>			
	0400	MGS GUARDRAIL	Material		5	May 2, 2025	SYSTEM	(\$36,000.00)			
					6	May 16, 2025	SYSTEM	(\$52,500.00)			
			<b>- Total</b>						<b>(\$88,500.00)</b>		
			<b>Material - Total</b>						<b>(\$88,500.00)</b>		
			MaterialCredit		6	May 16, 2025	SYSTEM	\$36,000.00			
					7	Jun 2, 2025	SYSTEM	\$52,500.00			
			<b>- Total</b>						<b>\$88,500.00</b>		
			<b>MaterialCredit - Total</b>						<b>\$88,500.00</b>		
			<b>0400 - Total</b>							<b>\$0.00</b>	
			0410	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Material		5	May 2, 2025	SYSTEM	(\$3,600.00)	
		6				May 16, 2025	SYSTEM	(\$36,000.00)			
	<b>- Total</b>						<b>(\$39,600.00)</b>				
	<b>Material - Total</b>						<b>(\$39,600.00)</b>				
	MaterialCredit				6	May 16, 2025	SYSTEM	\$3,600.00			
					7	Jun 2, 2025	SYSTEM	\$36,000.00			
	<b>- Total</b>						<b>\$39,600.00</b>				
	<b>MaterialCredit - Total</b>						<b>\$39,600.00</b>				
	<b>0410 - Total</b>							<b>\$0.00</b>			
	0430	TYPE A CRASHWORTHY END TERMINAL (MASH)			Material		5	May 2, 2025	SYSTEM	(\$22,400.00)	
				6		May 16, 2025	SYSTEM	(\$51,200.00)			
			<b>- Total</b>						<b>(\$73,600.00)</b>		
			<b>Material - Total</b>						<b>(\$73,600.00)</b>		
			MaterialCredit		6	May 16, 2025	SYSTEM	\$22,400.00			
					7	Jun 2, 2025	SYSTEM	\$51,200.00			
			<b>- Total</b>						<b>\$73,600.00</b>		
			<b>MaterialCredit - Total</b>						<b>\$73,600.00</b>		
			<b>0430 - Total</b>							<b>\$0.00</b>	
			0460	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Overrun	Overrun	21	Jan 2, 2026	SYSTEM	(\$8.82)	
	22	Jan 15, 2026					SYSTEM	\$8.82	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.14000 - 0.14000, 'is applied (if non-zero).		
	<b>Overrun - Total</b>						<b>\$0.00</b>				
	<b>Overrun - Total</b>						<b>\$0.00</b>				
	<b>0460 - Total</b>							<b>\$0.00</b>			
	0520	MISC.	Overrun	Overrun	12	Aug 18, 2025	SYSTEM	(\$1,815.00)			
18					Nov 17, 2025	SYSTEM	\$1,815.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',110.00000 - 110.00000, 'is applied (if non-zero).			
<b>Overrun - Total</b>						<b>\$0.00</b>					
<b>Overrun - Total</b>						<b>\$0.00</b>					
<b>0520 - Total</b>							<b>\$0.00</b>				



## Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 250117-A02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNW0038	0540	CONCRETE SIDEWALK, 4 IN.	Overrun		12	Aug 18, 2025	SYSTEM	(\$920.00)	
					18	Nov 17, 2025	SYSTEM	\$920.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',100.00000 - 100.00000', is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					<b>0540 - Total</b>			<b>\$0.00</b>	
	0590	24 IN. PIPE CULVERT GROUP B	Material		11	Aug 4, 2025	SYSTEM	(\$3,840.00)	
					- Total			(\$3,840.00)	
					Material - Total			(\$3,840.00)	
			MaterialCredit		12	Aug 18, 2025	SYSTEM	\$3,840.00	
					- Total			\$3,840.00	
					MaterialCredit - Total			\$3,840.00	
			Overrun	Overrun	11	Aug 4, 2025	SYSTEM	(\$560.00)	
					11	Aug 4, 2025	SYSTEM	\$560.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user giffip1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					12	Aug 18, 2025	SYSTEM	(\$560.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					18	Nov 17, 2025	SYSTEM	\$560.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',80.00000 - 80.00000', is applied (if non-zero).
			Overrun - Total			\$0.00			
			Overrun - Total			\$0.00			
			<b>0590 - Total</b>			<b>\$0.00</b>			
	0600	36 IN. PIPE CULVERT GROUP B	Material		11	Aug 4, 2025	SYSTEM	(\$2,760.00)	
					- Total			(\$2,760.00)	
Material - Total						(\$2,760.00)			
MaterialCredit				12	Aug 18, 2025	SYSTEM	\$2,760.00		
				- Total			\$2,760.00		
				MaterialCredit - Total			\$2,760.00		
<b>0600 - Total</b>			<b>\$0.00</b>						
0630	36 IN. GROUP B FLARED END SEC	Material		11	Aug 4, 2025	SYSTEM	(\$1,200.00)		
				- Total			(\$1,200.00)		
				Material - Total			(\$1,200.00)		
		MaterialCredit		12	Aug 18, 2025	SYSTEM	\$1,200.00		
				- Total			\$1,200.00		
MaterialCredit - Total			\$1,200.00						
<b>0630 - Total</b>			<b>\$0.00</b>						
<b>JNW0038 - Total</b>								<b>\$2,125.55</b>	
<b>Overall - Total</b>								<b>\$3,689.85</b>	



**Contract Adjustments for Contract - 250117-A02**

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
10	JNW0035	Other Contract Adjustment	ABIR	\$65,435.33	100	July 15, 2025	giffip1	Route 116 IRI Bonus Percent improvement  WB Bouns: \$32,730.71 EB Bouns: \$32,704.62  Total IRI Route 116 Bonus: \$65435.33
<b>10 - Total</b>				<b>\$65,435.33</b>				
19	JNW0038	Other Contract Adjustment	ABIR	\$51,318.67	100	December 2, 2025	giffip1	Route 6 IRI Bonus  EB: \$23,983.41 WB: \$27,335.26  Total Route 6 IRI Bonus: \$51,318.67
<b>19 - Total</b>				<b>\$51,318.67</b>				
<b>Overall - Total</b>				<b>\$116,754.00</b>				