

Missouri Department of Transportation Contractor's Pay Estimate Summary

Pay Estimate Created Date: August 4, 2025

Progress Estimate Number 10	Contract ID Prime Contrac	250117- etor Bleigh C	B02 Construction Compan		Period Start Period End	July 16, 20 August 1, 2		Original Contract Amount Net Change Order Amount Current Contract Amount	\$860,516.99 (\$22,544.00 \$837,972.99	
Approval Date									By User	
August 4, 2025	gust 4, 2025 Generated and Approved (and should be considered Draft) at the Project Office Lev									
August 4, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by								lincom	
August 6, 2025			Revie	wed and	Approved at t	he Central C	Office	Controllers Office Level by	ramses1	
Original Completion	Original Completion Date							of Current Contract Amount	Amount Complete	
December 1, 20	025	Decembe	er 1, 2025					97.76%		
	Contr	act Informati	onal Dates					Milestones		
Date Description	Original Com	pletion Date	Current Completic	on Date		No Milesto	ones	Exist for Contract		
Acceptance Date										
Awarded Date	February 5, 20)25	February 5, 2025							
Letting Date	ng Date January 17, 2025 January 17, 2025									
Notice to Proceed Date	otice to Proceed Date February 20, 2025 February 20, 2025									
Work Began Date										

Contract Total Pay For Estimate No. 10									
	This Estimate	Previous	To Date						
250117-B02									
Total Posted Items Pay	\$0.00	\$819,209.99	\$819,209.99						
Gross Item Adjustments	\$0.00	\$401.63	\$401.63						
Incentive	\$0.00	\$0.00	\$0.00						
Disincentive	\$0.00	\$0.00	\$0.00						
Liquidated Damage	\$0.00	\$0.00	\$0.00						
Other Contract Adjustments	\$0.00	\$0.00	\$0.00						
		\$819,611.62	\$819,611.62						
Contract Total Payable This Estimate:	\$0.00								

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract Line Item Adjustments This Estimate

No Data Available


Revision 5/29/2025 Page 1 of 8



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

	Contract Project Information											
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work							
JNE0050	FAS- S202(077)	Bridge replacement	J	SHELBY	over Tiger Fork Creek 0.6 miles west of Route W near Bethel							
Totals by Job Numbers												
JNE0050					This Estimate	Previous	To Date					
Posted Item Pay Gross Item Adjustments					\$0.00 \$0.00	\$819,209.99 \$401.63 \$401.63						
			Gross	tem Pay	\$0.00	\$819,611.62	\$819,611.62					
Incentive \$0.00 \$0.00 \$0.00												
Disincentive \$0.00 \$0.00 \$0.00												
		ated Damages			\$0.00	\$0.00	0 \$0.00					
	Other (Contract Adjus	tments		\$0.00	\$0.00	\$0.00					

Revision 5/29/2025 Page 2 of 8





Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

Revision 5/29/2025 Page 3 of 8



Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250117-	JNE0050	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
B02		0001	0020	2013000	CLEARING AND GRUBBING	1.00 0.00				1.00	\$5,600.00	\$5,600.00
		0001	0030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$5,700.00	\$5,700.00
		0001	0040	2031000	CLASS A EXCAVATION	979.00	0.00	979.00	CUYD	979.00	\$11.00	\$10,769.00
		0001	0050	2036000	COMPACTING EMBANKMENT	846.00	0.00	846.00	CUYD	846.00	\$6.00	\$5,076.00
		0001	0060	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	4.00	0.00	4.00	100F	4.00	\$940.00	\$3,760.00
		0001	0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	757.00	22.00	779.00	SQYD	779.00	\$9.00	\$7,011.00
		0001	0080	4019905	MISC.MISC. {OPTIONAL PAVEMENT}	752.90	21.90	774.80	SQYD	774.80	\$100.00	\$77,480.00
		0001	0090	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	75.00	0.00	75.00	CUYD	75.00	\$36.00	\$2,700.00
		0001	0100	6096042	PLACING TYPE 2 ROCK DITCH LINER	75.00	0.00	75.00	CUYD	75.00	\$40.00	\$3,000.00
		0001	0110	6115030A	HEAVY STONE REVETMENT	1,173.00	0.00	1,173.00	SQYD	1,173.00	\$48.00	\$56,304.00
		0001	0120	6161005	CONSTRUCTION SIGNS	171.00	0.00	171.00	SQFT	171.00	\$10.89	\$1,862.19
		0001	0130	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$54.00	\$108.00
		0001	0140	6161010	RELOCATED SIGNS	64.00	0.00	64.00	SQFT	64.00	\$8.50	\$544.00
		0001	0150	6161030	TYPE 3 MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$105.00	\$1,050.00
		0001	0160	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.83	\$104,000.00	\$86,112.00
		0001	0170	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,262.00	0.00	2,262.00	LF	2,262.00	\$0.52	\$1,176.24
		0001	0180	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	128.00	0.00	128.00	LF	128.00	\$0.52	\$66.56
		0001	0190	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,397.00	0.00	1,397.00	SQYD	1,397.00	\$3.00	\$4,191.00
		0001	0200	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$4,600.00	\$4,600.00
		0001	0210	8059901	MISC.SEEDING-COOL SEASON MIXTURES	1.00	0.00	1.00	LS	0.75	\$3,500.00	\$2,625.00
		0001	0220	8061005	ROCK DITCH CHECK	16.00	20.00	36.00	LF	36.00	\$50.00	\$1,800.00
		0001	0230	8061016	SEDIMENT REMOVAL	9.00	-9.00	0.00	CUYD	0.00	\$72.00	\$0.00
		0001	0240	8061019	SILT FENCE	651.00	0.00	651.00	LF	651.00	\$3.00	\$1,953.00
		0001	0250	8061050	TYPE C BERM	265.00	-90.00	175.00	LF	175.00	\$26.00	\$4,550.00
		0040	0260	9031270A	2 IN. PSST POST - 12 GA.	192.00	0.00	192.00	LF	192.00	\$10.00	\$1,920.00
		0040	0270	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	12.00	0.00	12.00	EA	12.00	\$135.00	\$1,620.00
		0040	0280	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	36.00	SQFT	36.00	\$27.00	\$972.00
		0070	0290	2061000	CLASS 1 EXCAVATION	40.00	0.00	40.00	CUYD	40.00	\$60.00	\$2,400.00
		0070	0300	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$27,000.00	\$27,000.00
		0070	0310	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	115.00	0.00	115.00	SQYD	115.00	\$175.00	\$20,125.00
		0070	0320	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	615.00	-239.00	376.00	LF	376.00	\$96.00	\$36,096.00
		0070	0330	7025001	DYNAMIC PILE TESTING	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00
		0070	0340	7027000	PILE POINT REINFORCEMENT	10.00	0.00	10.00	EA	10.00	\$160.00	\$1,600.00
		0070	0350	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	26.60	0.00	26.60	CUYD	26.60	\$1,405.00	\$37,373.00
		0070	0360	7034219A	TYPE D BARRIER	303.00	0.00	303.00	LF	303.00	\$134.00	\$40,602.00
		0070	0370	7034221	SLAB ON CONCRETE NU-GIRDER	386.00	0.00	386.00	SQYD	386.00	\$385.00	\$148,610.00
		0070	0380	7056023	NU 53, PRESTRESSED CONCRETE NU-GIRDER	514.00	0.00	514.00	LF	514.00	\$374.00	\$192,236.00
		0070	0390	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	6.00	0.00	6.00	EA	6.00	\$1,233.00	\$7,398.00
		0070	0400	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$2,790.00	\$5,580.00
		0070	0410	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$205.00	\$1,640.00
	Project Ji	NE0050 - To	tal Value	Posted to D	Date as of Report Generated Date							\$819,209.99
250117-B	02 Overall	l - Total Val	ue Poste	d to Date as	of Report Generated Date							\$819,209.99

Revision 5/29/2025 Page 4 of 8



Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available

Revision 6/5/2025 Page 5 of 8



Line Item Adjustments by Estimate

Contract ID: 250117-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
NE0050	0050	COMPACTING EMBANKMENT	Material		7	Jun 16, 2025	SYSTEM	(\$4,800.00)	
					7	Jun 16, 2025	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user domzar overridding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				\$0.00	
			Material - To	otal				\$0.00	
	0050 -	Total						\$0.00	
	0070	TYPE 1 AGGREGATE FOR	Overrun	Overrun	8	Jun 30, 2025	SYSTEM	(\$198.00)	
		BASE (4 IN. THICK)			9	Jul 17, 2025	SYSTEM	\$198.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',9.00000 - 9.00000, 'is applied (if non-zero).
				Overrun - To	otal			\$0.00	
			Overrun - T	otal				\$0.00	
0	0070 -	Total						\$0.00	
	0080	MISC.	Other Item Adjustment	ACAD	8	Jun 30, 2025	domzar	\$340.91	Adjustment based on 774.80 sy of pavement 10 in thick at virgin AC content of 4.0%.
			,	ACAD - Total				\$340.91	
			Other Item	Adjustment -				\$340.91	
							0)/07514		
			Overrun	Overrun	8	Jun 30, 2025	SYSTEM	(\$2,190.00)	
					9	Jul 17, 2025	SYSTEM	\$2,190.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',100.00000 - 100.00000, 'is applied (if non-zero).
				Overrun - Total				\$0.00	
			Overrun - T	otal				\$0.00	
	0080 -	Total						\$340.91	
	0220	ROCK DITCH CHECK	Overrun	Overrun	8	Jun 30, 2025	SYSTEM	(\$1,000.00)	
					9	Jul 17, 2025	SYSTEM	\$1,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',50.00000 - 50.00000, 'is applied (if non-zero).
				Overrun - T	otal			\$0.00	
			Overrun - Total					\$0.00	
	0220 -	Total						\$0.00	
		TYPE C BERM	BERM Material		2	Apr 1, 2025	SYSTEM	(\$4,550.00)	
					2	Apr 1, 2025	SYSTEM	\$4,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user domzar overridding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
	0250 -	Total						\$0.00	
		BRIDGE APPROACH SLAB	Other Item Adjustment	ACAD	8	Jun 30, 2025	domzar	\$60.72	Adjustment based on 115.00 sy of approach slab 12 in thick at virgin AC content of 4.0%.
		(MINOR ROAD)	rajadanoni	ACAD - Tota	al			\$60.72	
			Other Item /	Adjustment -	Total			\$60.72	
	0310 -	Total						\$60.72	
	0350	CLASS B CONCRETE	Material		4	May 2, 2025	SYSTEM	(\$37,373.00)	
		(SUBSTRUCTURE)			4	May 2, 2025	SYSTEM	\$37,373.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user domzar overridding Payment Estimate Exception 1 on the current Payment Estimate.
					5	May 16, 2025	SYSTEM	(\$37,373.00)	
					5	May 16, 2025	SYSTEM	\$37,373.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user domzar overridding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				\$0.00	
									· · · · · · · · · · · · · · · · · · ·



Line Item Adjustments by Estimate

Contract ID: 250117-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks																
JNE0050	0350	CLASS B CONCRETE (SUBSTRUCTURE)	Material - To	- Total				\$0.00																	
	0350 -	Total						\$0.00																	
	0360	TYPE D BARRIER	Material		6	May 30, 2025	SYSTEM	(\$40,602.00)																	
					6	May 30, 2025	SYSTEM	\$40,602.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user domzar overridding Payment Estimate Exception 1 on the current Payment Estimate.																
				- Total				\$0.00																	
			Material - Total					\$0.00																	
	0360 -	Total						\$0.00																	
	0370	SLAB ON CONCRETE NU- GIRDER	Material		4	May 2, 2025	SYSTEM	(\$29,722.00)																	
		GIRDER								4	May 2, 2025	SYSTEM	\$29,722.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user domzar overridding Payment Estimate Exception 2 on the current Payment Estimate.											
					5	May 16, 2025	SYSTEM	(\$141,179.50)																	
					5	May 16, 2025	SYSTEM	\$141,179.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user domzar overridding Payment Estimate Exception 2 on the current Payment Estimate.																
																						6	May 30, 2025	SYSTEM	(\$141,179.50)
					6	May 30, 2025	SYSTEM	\$141,179.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user domzar overridding Payment Estimate Exception 2 on the current Payment Estimate.																
				- Total				\$0.00																	
			Material - Total					\$0.00																	
	0370 - Total																								
JNE0050	JNE0050 - Total																								
Overall -	Overall - Total							\$401.63																	

MoDOT

Contract Adjustments for Contract - 250117-B02

There are no contract adjustments to display for this contract.

Revision 5/29/2025 Page 8 of 8