



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on June 19, 2025

Pay Estimate Created Date: June 16, 2025

Progress Estimate Number 7	Contract ID Prime Contractor	250117-C02 Ideker, Inc.	Pay Period Start Pay Period End	June 2, 2025 June 15, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount	\$3,628,292.61 (\$52,400.48) \$3,575,892.13
-------------------------------	---------------------------------	----------------------------	------------------------------------	-------------------------------	--	---

Approval Date					By User
June 16, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by				hedenb1
June 17, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				penner1
June 18, 2025	Reviewed and Approved at the Central Office Controllers Office Level by				ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025		89.94%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 5, 2025	February 5, 2025	
Letting Date	January 17, 2025	January 17, 2025	
Notice to Proceed Date	March 10, 2025	March 10, 2025	
Work Began Date	March 17, 2025	March 17, 2025	

Contract Total Pay For Estimate No. 7

		This Estimate	Previous	To Date
250117-C02	Total Posted Items Pay	\$912,608.01	\$2,303,470.78	\$3,216,078.79
	Gross Item Adjustments	\$41,933.25	(\$39,458.58)	\$2,474.67
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$2,264,012.20	\$3,218,553.46
Contract Total Payable This Estimate:		\$954,541.26		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKU0043	0020	2022010	REMOVAL OF IMPROVEMENTS	LS	\$26,051.950	0.900	\$23,446.76
	0030	2153000	SHAPING SLOPES, CLASS III	100F	\$975.000	8.420	\$8,209.50
	0040	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$45.250	785.510	\$35,544.33
	0050	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	TONS	\$72.770	5,805.080	\$422,435.67
	0060	4071005	TACK COAT	GAL	\$2.990	6,509	\$19,461.91
	0070	6083006	6 IN. CONCRETE MEDIAN STRIP	SQYD	\$114.550	87	\$9,965.85
	0100	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	SQYD	\$1.000	0.300	\$0.30
	0130	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	EA	\$4.350	463.700	\$2,017.10
	0160	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	SQYD	\$363.950	1	\$363.95
	0170	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	TONS	\$169.060	0.050	\$8.45
	0180	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	SQYD	\$52.950	0.050	\$2.65
	0270	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	LF	\$20.000	12	\$240.00
	0380	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$1.920	48,375.630	\$92,881.21
	0390	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$24.070	420	\$10,109.40
	0410	6061060	MGS GUARDRAIL	LF	\$19.500	262.500	\$5,118.75
	0420	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$3,155.000	4	\$12,620.00
	0430	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$2,742.000	8	\$21,936.00
	0450	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	TONS	\$102.250	2,201.020	\$225,054.30
	5001	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$32.550	512.500	\$16,681.88



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on June 19, 2025

Pay Estimate Created Date: June 16, 2025

Progress Estimate Number	Contract ID	250117-C02	Pay Period Start	June 2, 2025	Original Contract Amount	\$3,628,292.61
7	Prime Contractor	Ideker, Inc.	Pay Period End	June 15, 2025	Net Change Order Amount	(\$52,400.48)
					Current Contract Amount	\$3,575,892.13

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKU0043	5002	6061075	MGS LONG SPAN GUARDRAIL SECTION	EA	\$3,255.000	2	\$6,510.00

Project JKU0043 - Total **\$912,608.01**

Overall - Total **\$912,608.01**

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0043	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Asphalt Cement Price Adjustment	Asphalt adjustments are as follows: June 2, 2025 - \$102.16 June 4, 2025 - \$1,234.02 June 5, 2025 - \$1,145.29 June 6, 2025 - \$646.63 June 7, 2025 - \$818.88			\$3,946.78
	0060	TACK COAT	Overrun			-268	\$2.99	(\$801.32)
	0170	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',169.06000 - 169.06000, 'is applied (if non-zero).	90.25000	\$169.06	\$15,257.67
	0180	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',52.95000 - 52.95000, 'is applied (if non-zero).	420.65000	\$52.95	\$22,273.42
	0270	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material			-12	\$20.00	(\$240.00)
	0340	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-54,616	\$0.14	(\$7,646.24)
	0340	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit			54,616	\$0.14	\$7,646.24
	0350	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-34,090	\$0.14	(\$4,772.60)
	0350	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit			34,090	\$0.14	\$4,772.60
	0450	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Asphalt Cement Price Adjustment	June 9, 2025 - \$640.03 June 10, 2025 - \$741.21 June 11, 2025 - \$115.46			\$1,496.70

Total **\$41,933.25**



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on June 19, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0043	FAF-150-1 (23)	Coldmill and resurface	150	JACKSON	from Route 291 to Route 50
Totals by Job Numbers					
JKU0043			This Estimate	Previous	To Date
	Posted Item Pay		\$912,608.01	\$2,303,470.78	\$3,216,078.79
	Gross Item Adjustments		\$41,933.25	(\$39,458.58)	\$2,474.67
	Gross Item Pay		\$954,541.26	\$2,264,012.20	\$3,218,553.46
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 19, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JKU0043, Item 6200015, Project Item Line Number 0270, Material Set 620001596, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Waiting on pavement marking report	hedenb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JKU0043, Item 6206000C, Project Item Line Number 0340, Material Set 6206000C96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Pavement marking performance need to be reported	hedenb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JKU0043, Item 6206000C, Project Item Line Number 0340, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Pavement marking materials to be reported	hedenb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JKU0043, Item 6206001C, Project Item Line Number 0350, Material Set 6206001C96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	Pavement marking material needs to be reported	hedenb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JKU0043, Item 6206001C, Project Item Line Number 0350, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Pavement marking performance need to be reported	hedenb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250117-C02, Contract Project JKU0043, Project Item Line Number 0060, Contract Line Item Number 0060, Item 4071005, Minor Item.	Will need a change order	hedenb1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250117-C02	JKU0043	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.90	\$26,051.95	\$23,446.76
		0001	0030	2153000	SHAPING SLOPES, CLASS III	23.00	2.30	25.30	100F	25.30	\$975.00	\$24,667.50
		0001	0040	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,464.00	0.00	3,464.00	TONS	2,247.43	\$45.25	\$101,696.21
		0001	0050	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	20,808.30	0.00	20,808.30	TONS	20,729.49	\$72.77	\$1,508,484.99
		0001	0060	4071005	TACK COAT	17,149.00	0.00	17,149.00	GAL	17,417.00	\$2.99	\$52,076.83
		0001	0070	6083006	6 IN. CONCRETE MEDIAN STRIP	90.00	0.00	90.00	SQYD	87.00	\$114.55	\$9,965.85
		0001	0080	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	162.00	0.00	162.00	LF	0.00	\$59.60	\$0.00
		0001	0090	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,358.00	-251.00	1,107.00	SQYD	1,107.00	\$283.55	\$313,889.85
		0001	0100	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	136.00	-26.00	110.00	SQYD	110.00	\$1.00	\$110.00
		0001	0110	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	136.00	-136.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0120	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	5,734.00	-1,003.00	4,731.00	LF	4,731.00	\$1.45	\$6,859.95
		0001	0130	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	3,332.00	-979.00	2,353.00	EA	2,353.00	\$4.35	\$10,235.55
		0001	0140	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	10.00	-10.00	0.00	EA	0.00	\$3.15	\$0.00
		0001	0150	6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	21.00	0.00	21.00	CUYD	0.00	\$223.40	\$0.00
		0001	0160	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	127.00	0.00	127.00	SQYD	1.00	\$363.95	\$363.95
		0001	0170	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	406.00	90.30	496.30	TONS	496.30	\$169.06	\$83,904.48
		0001	0180	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	2,033.00	420.70	2,453.70	SQYD	2,453.70	\$52.95	\$129,923.42
		0001	0190	6139902	MISC.TIE BAR	112.00	0.00	112.00	EA	0.00	\$3.15	\$0.00
		0001	0200	6143013	MANHOLE FRAME AND COVER, TYPE 3	1.00	0.00	1.00	EA	0.00	\$1,121.25	\$0.00
		0001	0210	6161005	CONSTRUCTION SIGNS	2,254.00	0.00	2,254.00	SQFT	1,593.50	\$6.50	\$10,357.75
		0001	0220	6161025	CHANNELIZER (TRIM-LINE)	1,809.00	0.00	1,809.00	EA	180.00	\$17.00	\$3,060.00
		0001	0230	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00
		0001	0240	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$1,750.00	\$3,500.00
		0001	0250	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.80	\$455,830.77	\$362,841.29
		0001	0260	6200003	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN., WHITE	187.00	0.00	187.00	LF	0.00	\$3.50	\$0.00
		0001	0270	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	435.00	0.00	435.00	LF	12.00	\$20.00	\$240.00
		0001	0280	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	175.00	0.00	175.00	LF	0.00	\$20.00	\$0.00
		0001	0290	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	56.00	0.00	56.00	EA	0.00	\$265.00	\$0.00
		0001	0300	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	3.00	0.00	3.00	EA	0.00	\$199.00	\$0.00
		0001	0310	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	0.00	\$475.00	\$0.00
		0001	0320	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	27.00	0.00	27.00	EA	0.00	\$199.00	\$0.00
		0001	0330	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	9,613.00	0.00	9,613.00	LF	0.00	\$0.26	\$0.00
		0001	0340	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	124,793.00	0.00	124,793.00	LF	54,616.00	\$0.14	\$7,646.24
		0001	0350	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	101,140.00	0.00	101,140.00	LF	34,090.00	\$0.14	\$4,772.60
		0001	0360	6207001	PAVEMENT MARKING REMOVAL	339.00	0.00	339.00	LF	0.00	\$2.00	\$0.00
		0001	0370	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	23.00	0.00	23.00	EA	0.00	\$85.00	\$0.00
		0001	0380	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	55,165.00	0.00	55,165.00	SQYD	52,211.08	\$1.92	\$100,245.27
		0001	0390	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,920.00	0.00	2,920.00	SQYD	2,663.20	\$24.07	\$64,103.22
		0001	0400	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	875.00	0.00	875.00	STA	262.10	\$21.21	\$5,559.14
		0010	0410	6061060	MGS GUARDRAIL	3,375.00	-3,112.50	262.50	LF	262.50	\$19.50	\$5,118.75
		0010	0420	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	10.00	-6.00	4.00	EA	4.00	\$3,155.00	\$12,620.00
		0010	0430	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	30.00	-6.00	24.00	EA	24.00	\$2,742.00	\$65,808.00
		0050	0440	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	130.00	0.00	130.00	TONS	0.00	\$57.35	\$0.00
		0050	0450	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	2,354.90	0.00	2,354.90	TONS	2,201.02	\$102.25	\$225,054.30
		0010	5001	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	0.00	1,887.50	1,887.50	LF	1,812.50	\$32.55	\$58,996.88
		0010	5002	6061075	MGS LONG SPAN GUARDRAIL SECTION	0.00	6.00	6.00	EA	6.00	\$3,255.00	\$19,530.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on June 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250117-C02					Project JKU0043 - Total Value Posted to Date as of Report Generated Date							\$3,216,078.76
250117-C02					Overall - Total Value Posted to Date as of Report Generated Date							\$3,216,078.76



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 19, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JKU0043

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2022010	REMOVAL OF IMPROVEMENTS	6/14/25	6/16/25	1	0.90	LS	Hwy 150					
0030	2153000	SHAPING SLOPES, CLASS III	6/4/25	6/16/25	1	2.72	100F	Rte 150	18.277		18.384		South
			6/5/25	6/16/25	1	2.72	100F	Route 150	18.318		18.385		North
				6/16/25	2	0.75	100F	Route 150	17.075		17.068		Southwest Bridge A2262
				6/16/25	3	0.75	100F	Route 150	17.108		17.128		Southeast Bridge A2262
			6/9/25	6/13/25	1	0.73	100F	Route 150	17.048		17.068		NW side of Bridge A2262
				6/13/25	2	0.75	100F	Route 150	17.108		17.128		NE side of Bridge A2262
0040	3049910	MISC. AGGREGATE FOR BASE	6/9/25	6/13/25	1	304.23	TONS	Route 150					
			6/10/25	6/13/25	1	450.72	TONS	Rte 150 west of Rte 7					
			6/11/25	6/13/25	1	30.58	TONS	Route 150					
0050	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	6/2/25	6/16/25	1	150.23	TONS	Hwy 150 from Doc Henry Rd to Sonic restaurant					
			6/4/25	6/16/25	1	1,814.73	TONS	Hwy 150, EB mainline milling from west side East Branch (Log mile E 17.058), moving west to E 14.95	17.058		14.951		Asphalt overlay from E 17.058 to E 15.900 and Milling and 2: asphalt continuing to E 15.78. stopping at east side of RR overpass and beginning mill and fill paving on the west side of the overpass to the end point for the night at log mile E 14.95.
			6/5/25	6/16/25	1	1,684.25	TONS	WB lane paving began on west side of East Branch bridge at log mile E 17.062; stopped on east side of RR overpass at log mile E 15.774; continued on west side of RR overpass at log mile E 15.606; ending at log mile E 15.17;	E 17.062		E 15.17		
			6/6/25	6/16/25	1	951.63	TONS	Hwy 150, EB lane, Mainline paving	E 14.955		13.887		
			6/7/25	6/16/25	1	1,204.24	TONS	Hwy 150 EB Mainline paving from E 15.171 to E.13.887	15.171		13.887		
0060	4071005	TACK COAT	6/2/25	6/16/25	1	146.00	GAL	Hwy 150 from Doc Henry Rd to Sonic restaurant					
			6/4/25	6/16/25	1	1,261.00	GAL	Hwy 150, EB mainline milling from west side East Branch (Log mile E 17.058), moving west to E 14.95	17.058		14.95		Asphalt overlay from E 17.058 to E 15.900 and Milling and 2: asphalt continuing to E 15.78. stopping at east side of RR overpass and beginning mill and fill paving on the west side of the overpass to the end point for the night at log mile E 14.95.
			6/5/25	6/16/25	1	970.00	GAL	WB lane paving began on west side of East Branch bridge at log mile E 17.062; stopped on east side of RR overpass at log mile E 15.774; continued on west side of RR overpass at log mile E 15.606; ending at log mile E 15.17;	E 17.062		E 15.17		
			6/6/25	6/16/25	1	776.00	GAL	Hwy 150, EB lane, Mainline paving	E 14.955		E 13.887		
			6/7/25	6/16/25	1	1,261.00	GAL	Hwy 150 EB Mainline paving from E 15.171 to E.13.887	15.171		13.887		
			6/9/25	6/16/25	1	834.00	GAL	Raintree Dr, south of Hwy 150, west of Hwy 291, NB lane	S 0.770		S 0.17		
			6/10/25	6/16/25	1	1,067.00	GAL	Raintree Dr, south of Hwy 150, west of Hwy 291, SB lane	0.770		S 0.171		
			6/11/25	6/16/25	1	194.00	GAL	Raintree Dr portion of the 150 Hwy project. NB lane, only paved	S 0.169		S 0.032		A 20 ft wide x 50.5 long area was milled, centered at S 0.769, NB lane to replace an area with noticeable irregularities in it. This was the first area that was paved at approximately 2300 hours on 6/11/2025 and then paved
0070	6083006	6 IN. CONCRETE MEDIAN STRIP	6/14/25	6/16/25	1	87.00	SQYD	Hwy 150					
0100	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM	6/4/25	6/16/25	1	0.30	SQYD	Route 150					Adjusted to whole number.
0130	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	6/4/25	6/16/25	1	463.70	EA	Rte 150	25.482		15.588		Missing dowel and dowel baskets from 3-17 to 4-10.
0160	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVT R	6/13/25	6/16/25	1	1.00	SQYD	1	1				
0170	6133018	FURN & PLACE BIT. MATL FOR CL B PARTIAL	6/4/25	6/16/25	1	0.05	TONS	Rte 150					Adjusted quantity to tenth.
0180	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVT R	6/4/25	6/16/25	1	0.05	SQYD	Rte 150					Adjusted quantity to tenth.
0270	6200015	PREF THERMO P/MT MARK, 24 IN WHIT	6/4/25	6/16/25	1	12.00	LF	Rte 150	25.277				
0380	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	6/2/25	6/16/25	1	1,357.77	SQYD	Hwy 150 from Doc Henry Rd to Sonic restaurant					5 areas were cold-milled and paved
			6/4/25	6/16/25	1	642.21	SQYD	Hwy 150 at approach to Woodland Trail, EB lane, west 180 ft					A very uneven road surface was milled down approximately 13 ft wide by 180 ft long
			6/5/25	6/16/25	1	7,450.43	SQYD	Hwy 150	17.062		15.17		
			6/6/25	6/16/25	1	6,815.10	SQYD		14.955		13.877		
			6/7/25	6/16/25	1	12,444.44	SQYD	Hwy 150					
			6/9/25	6/16/25	1	8,122.00	SQYD	Hwy 150					
			6/10/25	6/16/25	1	10,666.00	SQYD	Hwy 150					
			6/11/25	6/16/25	1	877.68	SQYD	Hwy 150					
0390	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	6/4/25	6/16/25	1	288.90	SQYD	Rte 150	17.1				East Bridge A2262
			6/5/25	6/16/25	1	31.10	SQYD	Rte 150					Drive
				6/16/25	2	11.10	SQYD	Rte 150					Drive
				6/16/25	3	88.90	SQYD	Rte 150	16.5				Woodland Trails
0410	6061060	MGS GUARDRAIL	6/5/25	6/16/25	1	62.50	LF	Route 150	17.048		17.068		Southwest Bridge A2262
				6/16/25	2	75.00	LF	Route 150	17.108		17.128		Southeast Bridge A2262
			6/9/25	6/13/25	1	50.00	LF	Route 150	17.048		17.068		NW Side of Bridge A2262
				6/13/25	2	75.00	LF	Route 150	17.108		17.128		NE Side of Bridge A2262
0420	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	6/5/25	6/16/25	1	1.00	EA	Route 150	17.048		17.068		Southwest Bridge A2262
				6/16/25	2	1.00	EA	Route 150	17.108		17.128		Southeast Bridge A2262
			6/9/25	6/13/25	1	1.00	EA	Route 150	17.048		17.068		NW Side of Bridge A2262
				6/13/25	2	1.00	EA	Route 150	17.108		17.128		NE Side of Bridge A2262
0430	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6/4/25	6/16/25	1	2.00	EA	Rte 150	18.277		18.384		South
			6/5/25	6/16/25	1	2.00	EA	Route 150	18.318		18.385		North
				6/16/25	2	1.00	EA	Route 150	17.048		17.068		Southwest Bridge A2262
				6/16/25	3	1.00	EA	Route 150	17.048		17.128		Southeast Bridge A2262
			6/9/25	6/13/25	1	1.00	EA	Route 150	17.048		17.068		NW Side of Bridge A2262
				6/13/25	2	1.00	EA	Route 150	17.108		17.128		NE Side of Bridge A2262
0450	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	6/9/25	6/16/25	1	941.22	TONS	Raintree Dr, south of Hwy 150, west of Hwy 291, NB lane	S 0.770		S 0.17		
			6/10/25	6/16/25	1	1,090.01	TONS	Raintree Dr, south of Hwy 150, west of Hwy 291, SB lane	0.770		0.171		
			6/11/25	6/16/25	1	169.79	TONS	Raintree Dr portion of the 150 Hwy project. NB lane, only paved	S 0.169		S 0.032		A 20 ft wide x 50.5 long area was milled, centered at S 0.769 - after a screening job that was bumpy, amounting to ~ 12.3 Tons. NB lane to replace an area with noticeable irregularities in it. This was the first area that was paved at approximately 2300 hours on 6/11/2025 and then paved
5001	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	6/4/25	6/16/25	1	350.00	LF	Rte 150	18.277		18.384		South
			6/5/25	6/16/25	1	162.50	LF	Route 150	18.318		18.385		North
5002	6061075	MGS LONG SPAN GUARDRAIL SECTION	6/4/25	6/16/25	1	1.00	EA	Rte 150	18.277		18.384		South



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 19, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
5002	6061075	MGS LONG SPAN GUARDRAIL SECTION	6/5/25	6/16/25	1	1.00	EA	Route 150	18.318		18.385		North

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 250117-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JKU0043	0050	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		5	May 16, 2025	SYSTEM	(\$697,592.87)			
					5	May 16, 2025	SYSTEM	\$697,592.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hedenb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					6	Jun 2, 2025	SYSTEM	(\$1,086,049.32)			
					6	Jun 2, 2025	SYSTEM	\$1,086,049.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hedenb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
			- Total			\$0.00					
			Material - Total			\$0.00					
			Other Item Adjustment	ACAD	5	May 16, 2025	hedenb1	\$6,489.66	5/2/2025 - \$150.68 5/3/2025 - \$822.12 5/5/2025 - \$1,309.11 5/6/2025 - \$13.18.52 5/8/2025 - \$1,173.14 5/9/2025 - \$1,388.24 5/10/2025 - \$327.85		
					6	Jun 2, 2025	hedenb1	\$3,629.95	Asphalt adjustments include: 5/20/2025, \$1,520.85 5/21/2025, \$1,329.64 5/22/2025, \$272.41 5/27/2025, \$289.14 5/29/2025 \$217.91		
					7	Jun 16, 2025	hedenb1	\$3,946.78	Asphalt adjustments are as follows: June 2, 2025 - \$102.16 June 4, 2025 - \$1,234.02 June 5, 2025 - \$1,145.29 June 6, 2025 - \$646.63 June 7, 2025 - \$818.88		
			ACAD - Total			\$14,066.39					
			Other Item Adjustment - Total			\$14,066.39					
			0050 - Total			\$14,066.39					
			0060	TACK COAT	Overrun	Overrun	7	Jun 16, 2025	SYSTEM	(\$801.32)	
										Overrun - Total	(\$801.32)
					Overrun - Total			(\$801.32)			
	0060 - Total				(\$801.32)						
	0090	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		2	Apr 2, 2025	SYSTEM	(\$195,933.05)			
					2	Apr 2, 2025	SYSTEM	\$195,933.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mosesj2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					3	Apr 15, 2025	SYSTEM	(\$313,889.85)			
					3	Apr 15, 2025	SYSTEM	\$313,889.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hedenb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
			- Total			\$0.00					
			Material - Total			\$0.00					
			0090 - Total			\$0.00					
	0130	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		2	Apr 2, 2025	SYSTEM	(\$4,464.40)			
					2	Apr 2, 2025	SYSTEM	\$4,464.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mosesj2 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					3	Apr 15, 2025	SYSTEM	(\$8,218.46)			
					3	Apr 15, 2025	SYSTEM	\$8,218.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hedenb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
			- Total			\$0.00					
			Material - Total			\$0.00					
0130 - Total			\$0.00								



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 250117-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JKU0043	0170	FURN & PLACE BIT. MATL FOR CL B PARTIAL	Other Item Adjustment	ACAD	4	May 2, 2025	hedenb1	\$35.76	AC adjustment for April 30, 2025				
					4	May 2, 2025	hedenb1	\$56.41	AC adjustment for May 1, 2025				
					5	May 16, 2025	hedenb1	\$215.97	5/1/2025 - \$56.38 5/2/2025 - \$16.89 5/3/2025 - \$26.76 5/12/2025 - \$25.66 5/13/2025 - \$27.73 5/14/2025 - \$29.91 5/15/2025 - \$32.64				
					6	Jun 2, 2025	hedenb1	\$63.59	Asphalt adjustments include: 5/16/2025, \$35.50 5/17/2025, \$28.09				
					ACAD - Total			\$371.73					
					Other Item Adjustment - Total			\$371.73					
					Overrun	Overrun	6	Jun 2, 2025	SYSTEM	(\$15,257.66)			
							7	Jun 16, 2025	SYSTEM	\$15,257.67	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,169.06000 - 169.06000, 'is applied (if non-zero).		
					Overrun - Total			\$0.01					
					Overrun - Total			\$0.01					
					0170 - Total			\$371.74					
					0180	REMOVAL FOR CLASS B PARTIAL DEPTH PAVT R	Overrun	Overrun	6	Jun 2, 2025	SYSTEM	(\$22,273.42)	
									7	Jun 16, 2025	SYSTEM	\$22,273.42	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,52.95000 - 52.95000, 'is applied (if non-zero).
	Overrun - Total			\$0.00									
	Overrun - Total			\$0.00									
	0180 - Total			\$0.00									
	0270	PREF THERMO PVMT MARK, 24 IN WHIT	Material		7	Jun 16, 2025	SYSTEM	(\$240.00)					
				- Total			(\$240.00)						
				Material - Total			(\$240.00)						
	0270 - Total			(\$240.00)									
	0340	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		6	Jun 2, 2025	SYSTEM	(\$7,646.24)					
					7	Jun 16, 2025	SYSTEM	(\$7,646.24)					
				- Total			(\$15,292.48)						
Material - Total				(\$15,292.48)									
MaterialCredit					7	Jun 16, 2025	SYSTEM	\$7,646.24					
					- Total			\$7,646.24					
MaterialCredit - Total				\$7,646.24									
0340 - Total			(\$7,646.24)										
0350	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		6	Jun 2, 2025	SYSTEM	(\$4,772.60)						
				7	Jun 16, 2025	SYSTEM	(\$4,772.60)						
			- Total			(\$9,545.20)							
			Material - Total			(\$9,545.20)							
			MaterialCredit		7	Jun 16, 2025	SYSTEM	\$4,772.60					
					- Total			\$4,772.60					
MaterialCredit - Total			\$4,772.60										
0350 - Total			(\$4,772.60)										
0450	BIT.	Other Item	ACAD	7	Jun 16,	hedenb1	\$1,496.70	June 9, 2025 - \$640.03					



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 250117-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0043	0450	PAVEMENT MIXTURE PG64-22 (BP-1)	Adjustment			2025			June 10, 2025 - \$741.21 June 11, 2025 - \$115.46
				ACAD - Total			\$1,496.70		
			Other Item Adjustment - Total			\$1,496.70			
			0450 - Total			\$1,496.70			
	JKU0043 - Total								\$2,474.67
Overall - Total								\$2,474.67	



Contract Adjustments for Contract - 250117-C02

There are no contract adjustments to display for this contract.