



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on July 4, 2025

Pay Estimate Created Date: July 1, 2025

Progress Estimate Number	Contract ID	250117-C02	Pay Period Start	June 16, 2025	Original Contract Amount	\$3,628,292.61
8	Prime Contractor	Ideker, Inc.	Pay Period End	June 30, 2025	Net Change Order Amount	(\$52,400.48)
					Current Contract Amount	\$3,575,892.13

Approval Date						By User
July 1, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by					hedenb1
July 1, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					penner1
July 3, 2025	Reviewed and Approved at the Central Office Controllers Office Level by					ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025		93.41%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 5, 2025	February 5, 2025	
Letting Date	January 17, 2025	January 17, 2025	
Notice to Proceed Date	March 10, 2025	March 10, 2025	
Work Began Date	March 17, 2025	March 17, 2025	

Contract Total Pay For Estimate No. 8			
	This Estimate	Previous	To Date
250117-C02			
Total Posted Items Pay	\$124,036.20	\$3,216,078.79	\$3,340,114.99
Gross Item Adjustments	(\$6,677.82)	\$2,474.67	(\$4,203.15)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$3,218,553.46	\$3,335,911.84
Contract Total Payable This Estimate:		\$117,358.38	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKU0043	0020	2022010	REMOVAL OF IMPROVEMENTS	LS	\$26,051.950	0.100	\$2,605.20
	0040	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$45.250	621.960	\$28,143.69
	0080	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	LF	\$59.600	82	\$4,887.20
	0150	6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	CUYD	\$223.400	19.060	\$4,258.00
	0160	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	SQYD	\$363.950	179.130	\$65,194.36
	0340	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.140	32,000	\$4,480.00
	0350	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.140	16,000	\$2,240.00
	0400	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	STA	\$21.210	225	\$4,772.25
	0440	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$57.350	130	\$7,455.50

Project JKU0043 - Total \$124,036.20

Overall - Total \$124,036.20

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0043	0160	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	Overrun			-53.13000	\$363.95	(\$19,336.66)
	0270	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24	MaterialCredit			12	\$20.00	\$240.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on July 4, 2025

Pay Estimate Created Date: July 1, 2025

Progress Estimate Number 8		Contract ID 250117-C02 Prime Contractor Ideker, Inc.	Pay Period Start June 16, 2025 Pay Period End June 30, 2025	Original Contract Amount \$3,628,292.61 Net Change Order Amount (\$52,400.48) Current Contract Amount \$3,575,892.13				
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0043		IN. WHITE						
	0340	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit			54,616	\$0.14	\$7,646.24
	0350	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit			34,090	\$0.14	\$4,772.60
Total								(\$6,677.82)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on July 4, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0043	FAF-150-1 (23)	Coldmill and resurface	150	JACKSON	from Route 291 to Route 50
Totals by Job Numbers					
JKU0043			This Estimate	Previous	To Date
	Posted Item Pay		\$124,036.20	\$3,216,078.79	\$3,340,114.99
	Gross Item Adjustments		(\$6,677.82)	\$2,474.67	(\$4,203.15)
	Gross Item Pay		\$117,358.38	\$3,218,553.46	\$3,335,911.84
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 4, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 250117-C02, Contract Project JKU0043, Project Item Line Number 0160, Contract Line Item Number 0160, Item 6132019, Minor Item.	Change order pending.	hedenb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250117-C02, Contract Project JKU0043, Project Item Line Number 0060, Contract Line Item Number 0060, Item 4071005, Minor Item.	Change order pending.	hedenb1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 4, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250117-C02	JKU0043	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$26,051.95	\$26,051.95
		0001	0030	2153000	SHAPING SLOPES, CLASS III	23.00	2.30	25.30	100F	25.30	\$975.00	\$24,667.50
		0001	0040	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,464.00	0.00	3,464.00	TONS	2,869.39	\$45.25	\$129,839.90
		0001	0050	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	20,808.30	0.00	20,808.30	TONS	20,729.49	\$72.77	\$1,508,484.99
		0001	0060	4071005	TACK COAT	17,149.00	0.00	17,149.00	GAL	17,417.00	\$2.99	\$52,076.83
		0001	0070	6083006	6 IN. CONCRETE MEDIAN STRIP	90.00	0.00	90.00	SQYD	87.00	\$114.55	\$9,965.85
		0001	0080	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	162.00	0.00	162.00	LF	82.00	\$59.60	\$4,887.20
		0001	0090	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,358.00	-251.00	1,107.00	SQYD	1,107.00	\$283.55	\$313,889.85
		0001	0100	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	136.00	-26.00	110.00	SQYD	110.00	\$1.00	\$110.00
		0001	0110	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	136.00	-136.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0120	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	5,734.00	-1,003.00	4,731.00	LF	4,731.00	\$1.45	\$6,859.95
		0001	0130	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	3,332.00	-979.00	2,353.00	EA	2,353.00	\$4.35	\$10,235.55
		0001	0140	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	10.00	-10.00	0.00	EA	0.00	\$3.15	\$0.00
		0001	0150	6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	21.00	0.00	21.00	CUYD	19.06	\$223.40	\$4,258.00
		0001	0160	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	127.00	0.00	127.00	SQYD	180.13	\$363.95	\$65,558.31
		0001	0170	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	406.00	90.30	496.30	TONS	496.30	\$169.06	\$83,904.48
		0001	0180	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	2,033.00	420.70	2,453.70	SQYD	2,453.70	\$52.95	\$129,923.42
		0001	0190	6139902	MISC.TIE BAR	112.00	0.00	112.00	EA	0.00	\$3.15	\$0.00
		0001	0200	6143013	MANHOLE FRAME AND COVER, TYPE 3	1.00	0.00	1.00	EA	0.00	\$1,121.25	\$0.00
		0001	0210	6161005	CONSTRUCTION SIGNS	2,254.00	0.00	2,254.00	SQFT	1,593.50	\$6.50	\$10,357.75
		0001	0220	6161025	CHANNELIZER (TRIM-LINE)	1,809.00	0.00	1,809.00	EA	180.00	\$17.00	\$3,060.00
		0001	0230	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00
		0001	0240	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$1,750.00	\$3,500.00
		0001	0250	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.80	\$455,830.77	\$362,841.29
		0001	0260	6200003	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN., WHITE	187.00	0.00	187.00	LF	0.00	\$3.50	\$0.00
		0001	0270	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	435.00	0.00	435.00	LF	12.00	\$20.00	\$240.00
		0001	0280	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	175.00	0.00	175.00	LF	0.00	\$20.00	\$0.00
		0001	0290	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	56.00	0.00	56.00	EA	0.00	\$265.00	\$0.00
		0001	0300	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	3.00	0.00	3.00	EA	0.00	\$199.00	\$0.00
		0001	0310	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	0.00	\$475.00	\$0.00
		0001	0320	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	27.00	0.00	27.00	EA	0.00	\$199.00	\$0.00
		0001	0330	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	9,613.00	0.00	9,613.00	LF	0.00	\$0.26	\$0.00
		0001	0340	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	124,793.00	0.00	124,793.00	LF	86,616.00	\$0.14	\$12,126.24
		0001	0350	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	101,140.00	0.00	101,140.00	LF	50,090.00	\$0.14	\$7,012.60
		0001	0360	6207001	PAVEMENT MARKING REMOVAL	339.00	0.00	339.00	LF	0.00	\$2.00	\$0.00
		0001	0370	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	23.00	0.00	23.00	EA	0.00	\$85.00	\$0.00
		0001	0380	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	55,165.00	0.00	55,165.00	SQYD	52,211.08	\$1.92	\$100,245.27
		0001	0390	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,920.00	0.00	2,920.00	SQYD	2,663.20	\$24.07	\$64,103.22
		0001	0400	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	875.00	0.00	875.00	STA	487.10	\$21.21	\$10,331.39
		0010	0410	6061060	MGS GUARDRAIL	3,375.00	-3,112.50	262.50	LF	262.50	\$19.50	\$5,118.75
		0010	0420	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	10.00	-6.00	4.00	EA	4.00	\$3,155.00	\$12,620.00
		0010	0430	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	30.00	-6.00	24.00	EA	24.00	\$2,742.00	\$65,808.00
		0050	0440	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	130.00	0.00	130.00	TONS	130.00	\$57.35	\$7,455.50
		0050	0450	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	2,354.90	0.00	2,354.90	TONS	2,201.02	\$102.25	\$225,054.30
		0010	5001	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	0.00	1,887.50	1,887.50	LF	1,812.50	\$32.55	\$58,996.88
		0010	5002	6061075	MGS LONG SPAN GUARDRAIL SECTION	0.00	6.00	6.00	EA	6.00	\$3,255.00	\$19,530.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on July 4, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250117-C02					Project JKU0043 - Total Value Posted to Date as of Report Generated Date							\$3,340,114.97
250117-C02					Overall - Total Value Posted to Date as of Report Generated Date							\$3,340,114.97



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 4, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JKU0043

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2022010	REMOVAL OF IMPROVEMENTS	6/30/25	7/1/25	1	0.10	LS	Final portion of the "Removal of Improvements" authorization, bringing it up to 100%					
0040	3049910	MISC. AGGREGATE FOR BASE	6/16/25	7/1/25	1	310.98	TONS	Hwy 150 - Miscellaneous locations, along Hwy 150, EB shoulder from approximately E 15.532 to E 13.893 and WB shoulder from approximately E 15.510 to E 13.910.	E 15.532		E 15.893		
			6/23/25	7/1/25	1	310.98	TONS	Various locations along Hwy 150					
0080	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	6/20/25	7/1/25	1	82.00	LF	Hwy 150 curb repair at six locations at several median islands	13.075		13.691		
0150	6132018	FURN & PLACE CONC MATL FOR CL A PARTIAL	6/18/25	7/1/25	1	4.42	CUYD	Field work location was along Hwy 150, east of Raintree Dr, working eastward	E 13.443		E 13.469		
			6/19/25	7/1/25	1	8.80	CUYD	Hwy 150, east of Raintree Dr; southern three, EB lanes. The single, northern lane of the EB lane left only	E 13.443		E 13.523		Concrete used: MD 8.5 SK T-III PR AE STR MR - 0.40
			6/27/25	7/1/25	1	5.84	CUYD	Field work location was along Hwy 150, north two lanes of the EB Mainline, 100 ft east of Raintree Dr, working eastward, approximately 400 ft	E 13.448		E 13.523		
0160	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVT R	6/18/25	7/1/25	1	39.80	SQYD	Field work location was along Hwy 150, east of Raintree Dr, working eastward	E 13.443		E 13.469		
			6/19/25	7/1/25	1	79.24	SQYD	Hwy 150, east of Raintree Dr; southern three, EB lanes. The single, northern lane of the EB lane left only	E 13.443		E 13.523		
			6/27/25	7/1/25	1	60.09	SQYD	Field work location was along Hwy 150, north two lanes of the EB Mainline, 100 ft east of Raintree Dr, working eastward, approximately 400 ft	E 13.448		E 13.523		
0340	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	6/23/25	6/30/25	1	32,000.00	LF	Rte 150	19.777		16.587		Estimated posting. Will revised once DIR received.
0350	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	6/23/25	6/30/25	1	16,000.00	LF	Rte 150	19.77		16.587		Estimated posting. Will revised once DIR received.
0400	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	6/20/25	6/30/25	1	225.00	STA	Rte 150	16.015		19.5		Estimated quantity. Will revise based on submitted DIR.
0440	3049910	MISC. AGGREGATE FOR BASE	6/20/25	7/1/25	1	130.00	TONS	Raintree Dr - Aggregate placed along shoulder on both the SB and NB lanes	S 0.263		S 0.785		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 250117-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JKU0043	0050	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		5	May 16, 2025	SYSTEM	(\$697,592.87)			
					5	May 16, 2025	SYSTEM	\$697,592.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hedenb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					6	Jun 2, 2025	SYSTEM	(\$1,086,049.32)			
					6	Jun 2, 2025	SYSTEM	\$1,086,049.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hedenb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
			- Total			\$0.00					
			Material - Total			\$0.00					
			Other Item Adjustment	ACAD	5	May 16, 2025	hedenb1	\$6,489.66	5/2/2025 - \$150.68 5/3/2025 - \$822.12 5/5/2025 - \$1,309.11 5/6/2025 - \$13.18.52 5/8/2025 - \$1,173.14 5/9/2025 - \$1,388.24 5/10/2025 - \$327.85		
									6	Jun 2, 2025	hedenb1
					6	Jun 16, 2025	hedenb1	\$3,946.78	Asphalt adjustments are as follows: June 2, 2025 - \$102.16 June 4, 2025 - \$1,234.02 June 5, 2025 - \$1,145.29 June 6, 2025 - \$646.63 June 7, 2025 - \$818.88		
									ACAD - Total		
			Other Item Adjustment - Total			\$14,066.39					
			0050 - Total			\$14,066.39					
			0060	TACK COAT	Overrun	Overrun	7	Jun 16, 2025	SYSTEM	(\$801.32)	
											Overrun - Total
					Overrun - Total			(\$801.32)			
					0060 - Total			(\$801.32)			
	0090	FURN & PLACE CONC MATL FOR FULL DEPTH		Material		2	Apr 2, 2025	SYSTEM	(\$195,933.05)		
						2	Apr 2, 2025	SYSTEM	\$195,933.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mosesj2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
			3			Apr 15, 2025	SYSTEM	(\$313,889.85)			
			3			Apr 15, 2025	SYSTEM	\$313,889.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hedenb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
	- Total			\$0.00							
	Material - Total			\$0.00							
	0090 - Total			\$0.00							
	0130	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		2	Apr 2, 2025	SYSTEM	(\$4,464.40)			
					2	Apr 2, 2025	SYSTEM	\$4,464.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mosesj2 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					3	Apr 15, 2025	SYSTEM	(\$8,218.46)			
3					Apr 15, 2025	SYSTEM	\$8,218.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hedenb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
- Total			\$0.00								
Material - Total			\$0.00								
0130 - Total			\$0.00								



Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 250117-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKU0043	0160	REMOVAL FOR CLASS A PARTIAL DEPTH PAVT R	Overrun	Overrun	8	Jul 1, 2025	SYSTEM	(\$19,336.66)		
				Overrun - Total				(\$19,336.66)		
			Overrun - Total		Overrun - Total				(\$19,336.66)	
			0160 - Total							(\$19,336.66)
	0170	FURN & PLACE BIT. MATL FOR CL B PARTIAL	Other Item Adjustment	ACAD	4	May 2, 2025	hedenb1	\$35.76	AC adjustment for April 30, 2025	
					4	May 2, 2025	hedenb1	\$56.41	AC adjustment for May 1, 2025	
					5	May 16, 2025	hedenb1	\$215.97	5/1/2025 - \$56.38 5/2/2025 - \$16.89 5/3/2025 - \$26.76 5/12/2025 - \$25.66 5/13/2025 - \$27.73 5/14/2025 - \$29.91 5/15/2025 - \$32.64	
					6	Jun 2, 2025	hedenb1	\$63.59	Asphalt adjustments include: 5/16/2025, \$35.50 5/17/2025, \$28.09	
					ACAD - Total			\$371.73		
			Other Item Adjustment - Total			\$371.73				
			Overrun	Overrun	6	Jun 2, 2025	SYSTEM	(\$15,257.66)		
					7	Jun 16, 2025	SYSTEM	\$15,257.67	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',169.06000 - 169.06000, 'is applied (if non-zero).	
			Overrun - Total			\$0.01				
			Overrun - Total			\$0.01				
			0170 - Total							\$371.74
	0180	REMOVAL FOR CLASS B PARTIAL DEPTH PAVT R	Overrun	Overrun	6	Jun 2, 2025	SYSTEM	(\$22,273.42)		
					7	Jun 16, 2025	SYSTEM	\$22,273.42	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',52.95000 - 52.95000, 'is applied (if non-zero).	
			Overrun - Total			\$0.00				
			Overrun - Total			\$0.00				
	0180 - Total							\$0.00		
	0270	PREF THERMO PVMT MARK, 24 IN WHIT	Material		7	Jun 16, 2025	SYSTEM	(\$240.00)		
				- Total			(\$240.00)			
			Material - Total			(\$240.00)				
			MaterialCredit		8	Jul 1, 2025	SYSTEM	\$240.00		
				- Total			\$240.00			
			MaterialCredit - Total			\$240.00				
	0270 - Total							\$0.00		
	0340	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		6	Jun 2, 2025	SYSTEM	(\$7,646.24)		
				7	Jun 16, 2025	SYSTEM	(\$7,646.24)			
			- Total			(\$15,292.48)				
			Material - Total			(\$15,292.48)				
			MaterialCredit		7	Jun 16, 2025	SYSTEM	\$7,646.24		
				8	Jul 1, 2025	SYSTEM	\$7,646.24			
			- Total			\$15,292.48				
			MaterialCredit - Total			\$15,292.48				
	0340 - Total							\$0.00		
	0350	4 IN. YELLOW	Material		6	Jun 2,	SYSTEM	(\$4,772.60)		



Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 250117-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JKU0043	0350	WATERBORNE PAVEMENT MARKING	Material			2025						
					7	Jun 16, 2025	SYSTEM	(\$4,772.60)				
			- Total							(\$9,545.20)		
			Material - Total							(\$9,545.20)		
			MaterialCredit		7	Jun 16, 2025	SYSTEM	\$4,772.60				
					8	Jul 1, 2025	SYSTEM	\$4,772.60				
			- Total							\$9,545.20		
			MaterialCredit - Total							\$9,545.20		
			0350 - Total							\$0.00		
			0450	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	7	Jun 16, 2025	hedenb1	\$1,496.70	June 9, 2025 - \$640.03 June 10, 2025 - \$741.21 June 11, 2025 - \$115.46	
	ACAD - Total									\$1,496.70		
	Other Item Adjustment - Total							\$1,496.70				
	0450 - Total							\$1,496.70				
	JKU0043 - Total								(\$4,203.15)			
Overall - Total								(\$4,203.15)				



Contract Adjustments for Contract - 250117-C02

There are no contract adjustments to display for this contract.