



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 19, 2025

Pay Estimate Created Date: July 16, 2025

Progress Estimate Number	Contract ID	250117-F05	Pay Period Start	July 1, 2025	Original Contract Amount	\$861,764.30
7	Prime Contractor	America's Parking Remarketing, LLC	Pay Period End	July 15, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$861,764.30

Approval Date		By User
July 16, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	fryd
July 16, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	hellet
July 18, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2025	October 1, 2025		59.55%

Contract Informational Dates			Milestones
-------------------------------------	--	--	-------------------

Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 5, 2025	February 5, 2025	
Letting Date	January 17, 2025	January 17, 2025	
Notice to Proceed Date	March 10, 2025	March 10, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 7

	This Estimate	Previous	To Date
250117-F05			
Total Posted Items Pay	\$0.00	\$513,207.90	\$513,207.90
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$513,207.90	\$513,207.90
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSL0173	0010	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fryd overriding Payment Estimate Exception 1 on the current Payment Estimate.	2	\$500.00	\$1,000.00
	0010	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material			-2	\$500.00	(\$1,000.00)
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on July 19, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSL0173	FAF 364-1(53)	Pavement marking	I-44, 364	FRANKLIN	on 364 from Technology Drive to 0.5 mile west of I-270 and on I-44 from 0.3 mile west of Route 47 to I-70
Totals by Job Numbers					
JSL0173			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$513,207.90	\$513,207.90
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$0.00	\$513,207.90	\$513,207.90
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 19, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSL0173, Item 6161098A, Project Item Line Number 0010, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Certification on file.	fryd	Overridden



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on July 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250117-F05	JSL0173	0001	0010	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00
		0001	0020	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.75	\$1.00	\$0.75
		0001	0030	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$80,000.00	\$80,000.00
		0001	0040	6209903	MISC.Multi-Component Liquid Pavement Marking, 12 in. Solid White	72,345.00	0.00	72,345.00	LF	42,480.00	\$2.00	\$84,960.00
		0001	0050	6209903	MISC.Multi-Component Liquid Pavement Marking, 24 in. Solid White	298.00	0.00	298.00	LF	0.00	\$20.00	\$0.00
		0001	0060	6209903	MISC.Multi-Component Liquid Pavement Marking, 24 in. Solid Yellow	316.00	0.00	316.00	LF	0.00	\$20.00	\$0.00
		0001	0070	6209903	MISC.Multi-Component Liquid Pavement Marking, 6 in. Dotted White	1,914.00	0.00	1,914.00	LF	839.00	\$1.35	\$1,132.65
		0001	0080	6209903	MISC.Multi-Component Liquid Pavement Marking, 6 in. Intermittent White	15,985.00	0.00	15,985.00	LF	5,641.00	\$1.35	\$7,615.35
		0001	0090	6209903	MISC.Multi-Component Liquid Pavement Marking, 6 in. Solid White	265,901.00	0.00	265,901.00	LF	153,682.00	\$1.35	\$207,470.70
		0001	0100	6209903	MISC.Multi-Component Liquid Pavement Marking, 6 in. Solid Yellow	177,158.00	0.00	177,158.00	LF	95,947.00	\$1.35	\$129,528.45
		0010	0110	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	1.00	\$1,500.00	\$1,500.00
Project JSL0173 - Total Value Posted to Date as of Report Generated Date												\$513,207.90
250117-F05 Overall - Total Value Posted to Date as of Report Generated Date												\$513,207.90



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 19, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 19, 2025

Contract ID: 250117-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSL0173	0010	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		1	Apr 16, 2025	SYSTEM	(\$1,000.00)		
					1	Apr 16, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fryd overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					2	May 2, 2025	SYSTEM	(\$1,000.00)		
					2	May 2, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fryd overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	May 16, 2025	SYSTEM	(\$1,000.00)		
					3	May 16, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fryd overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					4	Jun 2, 2025	SYSTEM	(\$1,000.00)		
					4	Jun 2, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fryd overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					5	Jun 16, 2025	SYSTEM	(\$1,000.00)		
					5	Jun 16, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fryd overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					6	Jul 1, 2025	SYSTEM	(\$1,000.00)		
					6	Jul 1, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fryd overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					7	Jul 16, 2025	SYSTEM	(\$1,000.00)		
					7	Jul 16, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fryd overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						- Total				
		Material - Total							\$0.00	
		0010 - Total							\$0.00	
JSL0173 - Total								\$0.00		
Overall - Total								\$0.00		



Contract Adjustments for Contract - 250117-F05

There are no contract adjustments to display for this contract.