



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 4, 2026

Pay Estimate Created Date: October 22, 2025

Final Estimate Number 7	Contract ID 250117-F4B	Pay Period Start October 16, 2025	Original Contract Amount \$335,000.00
Prime Contractor Blevins Asphalt Construction Company, Inc.	Pay Period End October 22, 2025	Net Change Order Amount \$41,196.75	Current Contract Amount \$376,196.75

Approval Date		By User
January 29, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by	redhac
January 29, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stutbs1
February 3, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
August 29, 2025	August 29, 2025	August 28, 2025	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	November 19, 2025	November 19, 2025	
Awarded Date	February 5, 2025	February 5, 2025	
Letting Date	January 17, 2025	January 17, 2025	
Notice to Proceed Date	March 10, 2025	March 10, 2025	
Work Began Date	August 7, 2025	August 7, 2025	

Contract Total Pay For Estimate No. 7

	This Estimate	Previous	To Date
250117-F4B			
Total Posted Items Pay	\$0.00	\$376,196.75	\$376,196.75
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$0.00	\$376,196.75	\$376,196.75

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on February 4, 2026

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
JSLM0053		Fixed Price Variable Scope for seal coat	Various	FRANKLIN	on Route ZZ from Beemont Scholl Rd to Route C, on Route UU from Route 50 to end of state maintenance, on Route ZZ from Route Y to Route C																																
Totals by Job Numbers																																					
JSLM0053					<table border="1"> <thead> <tr> <th></th> <th>This Estimate</th> <th>Previous</th> <th>To Date</th> </tr> </thead> <tbody> <tr> <td>Posted Item Pay</td> <td>\$0.00</td> <td>\$376,196.75</td> <td>\$376,196.75</td> </tr> <tr> <td>Gross Item Adjustments</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Gross Item Pay</td> <td>\$0.00</td> <td>\$376,196.75</td> <td>\$376,196.75</td> </tr> <tr> <td>Incentive</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Disincentive</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Liquidated Damages</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Other Contract Adjustments</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> </tbody> </table>		This Estimate	Previous	To Date	Posted Item Pay	\$0.00	\$376,196.75	\$376,196.75	Gross Item Adjustments	\$0.00	\$0.00	\$0.00	Gross Item Pay	\$0.00	\$376,196.75	\$376,196.75	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$0.00	\$376,196.75	\$376,196.75																																		
Gross Item Adjustments	\$0.00	\$0.00	\$0.00																																		
Gross Item Pay	\$0.00	\$376,196.75	\$376,196.75																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on February 4, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 4, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250117-F4B	JSLM0053	0001	0010	4091048	EMULSIFIED ASPHALT, SEAL COAT	41,305.00	8,363.00	49,668.00	GAL	49,668.00	\$2.43	\$120,693.24
		0001	0020	4094002	SEAL COAT AGGREGATE, GRADE A2	147,517.00	15,726.00	163,243.00	SQYD	163,243.00	\$0.89	\$145,286.27
		0001	0030	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	6.00	0.00	6.00	EA	6.00	\$2,100.00	\$12,600.00
		0001	0040	6169901	MISC.Lump Sum Traffic Control	1.00	0.00	1.00	LS	1.00	\$12,040.00	\$12,040.00
		0001	0050	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$33,429.44	\$33,429.44
		0001	0060	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	125,748.00	19,164.00	144,912.00	LF	144,912.00	\$0.18	\$26,084.16
		0001	0070	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	125,748.00	19,050.00	144,798.00	LF	144,798.00	\$0.18	\$26,063.64
Project JSLM0053 - Total Value Posted to Date as of Report Generated Date											\$376,196.75	
250117-F4B Overall - Total Value Posted to Date as of Report Generated Date											\$376,196.75	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 4, 2026

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

No Data Available



Line Item Adjustments by Estimate

Feb 4, 2026

Contract ID: 250117-F4B

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSLM0053	0010	EMULSIFIED ASPHALT, SEAL COAT	Overrun	Overrun	2	Aug 18, 2025	SYSTEM	(\$20,322.09)	
					3	Sep 2, 2025	SYSTEM	\$20,322.09	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.43000 - 2.43000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
	0010 - Total			\$0.00					
	0020	SEAL COAT AGGREGATE, GRADE A2	Overrun	Overrun	2	Aug 18, 2025	SYSTEM	(\$13,996.14)	
					3	Sep 2, 2025	SYSTEM	\$13,996.14	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.89000 - 0.89000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
	0020 - Total			\$0.00					
JSLM0053 - Total								\$0.00	
Overall - Total								\$0.00	



Contract Adjustments for Contract - 250117-F4B

There are no contract adjustments to display for this contract.