



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on August 6, 2026

Pay Estimate Created Date: August 3, 2026

|                                 |                         |                              |                         |                |                                 |                |
|---------------------------------|-------------------------|------------------------------|-------------------------|----------------|---------------------------------|----------------|
| <b>Progress Estimate Number</b> | <b>Contract ID</b>      | 250117-H03                   | <b>Pay Period Start</b> | April 2, 2026  | <b>Original Contract Amount</b> | \$2,720,535.77 |
| <b>16</b>                       | <b>Prime Contractor</b> | Fronabarger Concreters, Inc. | <b>Pay Period End</b>   | August 1, 2026 | <b>Net Change Order Amount</b>  | \$61,170.84    |
|                                 |                         |                              |                         |                | <b>Current Contract Amount</b>  | \$2,781,706.61 |

|                      |                                                                                          |                |
|----------------------|------------------------------------------------------------------------------------------|----------------|
| <b>Approval Date</b> |                                                                                          | <b>By User</b> |
| August 3, 2026       | Generated and Approved (and should be considered Draft) at the Project Office Level by   | brophm1        |
| August 3, 2026       | Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by | leez1          |
| August 5, 2026       | Reviewed and Approved at the Central Office Controllers Office Level by                  | hannos1        |

|                                 |                                |                               |                                              |
|---------------------------------|--------------------------------|-------------------------------|----------------------------------------------|
| <b>Original Completion Date</b> | <b>Current Completion Date</b> | <b>Actual Completion Date</b> | <b>% of Current Contract Amount Complete</b> |
| November 1, 2025                | November 12, 2025              | November 8, 2025              | 99.54%                                       |

| Contract Informational Dates |                                 |                                | Milestones                       |
|------------------------------|---------------------------------|--------------------------------|----------------------------------|
| <b>Date Description</b>      | <b>Original Completion Date</b> | <b>Current Completion Date</b> | No Milestones Exist for Contract |
| Acceptance Date              |                                 |                                |                                  |
| Awarded Date                 | February 5, 2025                | February 5, 2025               |                                  |
| Letting Date                 | January 17, 2025                | January 17, 2025               |                                  |
| Notice to Proceed Date       | March 10, 2025                  | March 10, 2025                 |                                  |
| Work Began Date              | June 10, 2025                   | June 10, 2025                  |                                  |

| Contract Total Pay For Estimate No. 16       |                   |                |                |
|----------------------------------------------|-------------------|----------------|----------------|
|                                              | This Estimate     | Previous       | To Date        |
| 250117-H03                                   |                   |                |                |
| Total Posted Items Pay                       | \$4,255.00        | \$2,764,558.58 | \$2,768,813.58 |
| Gross Item Adjustments                       | (\$2,175.00)      | (\$13,711.30)  | (\$15,886.30)  |
| Incentive                                    | \$0.00            | \$0.00         | \$0.00         |
| Disincentive                                 | \$0.00            | \$0.00         | \$0.00         |
| Liquidated Damage                            | \$0.00            | \$0.00         | \$0.00         |
| Other Contract Adjustments                   | \$0.00            | \$0.00         | \$0.00         |
|                                              |                   | \$2,750,847.28 | \$2,752,927.28 |
| <b>Contract Total Payable This Estimate:</b> | <b>\$2,080.00</b> |                |                |

| Items Paid This Estimate Period |             |           |                                    |      |            |                       |                          |
|---------------------------------|-------------|-----------|------------------------------------|------|------------|-----------------------|--------------------------|
| Project Number                  | Line Number | Item Code | Item Description                   | Unit | Unit Price | Current Installed Qty | Current Installed Amount |
| J9P3842                         | 0230        | 6096020   | FURNISHING TYPE 2 ROCK DITCH LINER | CUYD | \$46.000   | 25                    | \$1,150.00               |
|                                 | 0240        | 6096042   | PLACING TYPE 2 ROCK DITCH LINER    | CUYD | \$41.000   | 25                    | \$1,025.00               |
|                                 | 0690        | 9031210   | I-BEAM POSTS                       | LB   | \$8.000    | 260                   | \$2,080.00               |
| <b>Project J9P3842 - Total</b>  |             |           |                                    |      |            |                       | <b>\$4,255.00</b>        |
| <b>Overall - Total</b>          |             |           |                                    |      |            |                       | <b>\$4,255.00</b>        |

|                                           |
|-------------------------------------------|
| <b>Contract Adjustments This Estimate</b> |
|-------------------------------------------|

No Contract Adjustments Exist on Contract

| Line Item Adjustments This Estimate |          |                                    |                 |                            |                                                                                                                                                                                                     |                     |                                 |                     |
|-------------------------------------|----------|------------------------------------|-----------------|----------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|---------------------------------|---------------------|
| Project Number                      | Line No. | Item Description                   | Adjustment Type | Other Item Adjustment Type | Comments                                                                                                                                                                                            | Adjustment Quantity | Line Item Adjustment Unit Price | Adjustment amount   |
| J9P3842                             | 0220     | CONCRETE GUTTER TYPE A             | Material        |                            |                                                                                                                                                                                                     | -93                 | \$55.00                         | (\$5,115.00)        |
|                                     | 0220     | CONCRETE GUTTER TYPE A             | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | 93                  | \$55.00                         | \$5,115.00          |
|                                     | 0230     | FURNISHING TYPE 2 ROCK DITCH LINER | Overrun         |                            |                                                                                                                                                                                                     | -25                 | \$46.00                         | (\$1,150.00)        |
|                                     | 0240     | PLACING TYPE 2 ROCK DITCH LINER    | Overrun         |                            |                                                                                                                                                                                                     | -25                 | \$41.00                         | (\$1,025.00)        |
| <b>Total</b>                        |          |                                    |                 |                            |                                                                                                                                                                                                     |                     |                                 | <b>(\$2,175.00)</b> |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on August 6, 2026

| Contract Project Information |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                     |                |           |                                              |  |               |          |         |                 |            |                |                |                        |              |               |               |                |            |                |                |           |        |        |        |              |        |        |        |                    |        |        |        |                            |        |        |        |
|------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|----------------|-----------|----------------------------------------------|--|---------------|----------|---------|-----------------|------------|----------------|----------------|------------------------|--------------|---------------|---------------|----------------|------------|----------------|----------------|-----------|--------|--------|--------|--------------|--------|--------|--------|--------------------|--------|--------|--------|----------------------------|--------|--------|--------|
| Project Number               | Federal Proj. Number                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Project Description | Route          | County    | Location of Work                             |  |               |          |         |                 |            |                |                |                        |              |               |               |                |            |                |                |           |        |        |        |              |        |        |        |                    |        |        |        |                            |        |        |        |
| J9P3842                      | FAF 72-2(25)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | Roundabout          | 72             | BOLLINGER | at the intersection of Route 72 and Route 51 |  |               |          |         |                 |            |                |                |                        |              |               |               |                |            |                |                |           |        |        |        |              |        |        |        |                    |        |        |        |                            |        |        |        |
| Totals by Job Numbers        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                     |                |           |                                              |  |               |          |         |                 |            |                |                |                        |              |               |               |                |            |                |                |           |        |        |        |              |        |        |        |                    |        |        |        |                            |        |        |        |
| J9P3842                      | <table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$4,255.00</td><td>\$2,764,558.58</td><td>\$2,768,813.58</td></tr><tr><td>Gross Item Adjustments</td><td>(\$2,175.00)</td><td>(\$13,711.30)</td><td>(\$15,886.30)</td></tr><tr><td>Gross Item Pay</td><td>\$2,080.00</td><td>\$2,750,847.28</td><td>\$2,752,927.28</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table> |                     |                |           |                                              |  | This Estimate | Previous | To Date | Posted Item Pay | \$4,255.00 | \$2,764,558.58 | \$2,768,813.58 | Gross Item Adjustments | (\$2,175.00) | (\$13,711.30) | (\$15,886.30) | Gross Item Pay | \$2,080.00 | \$2,750,847.28 | \$2,752,927.28 | Incentive | \$0.00 | \$0.00 | \$0.00 | Disincentive | \$0.00 | \$0.00 | \$0.00 | Liquidated Damages | \$0.00 | \$0.00 | \$0.00 | Other Contract Adjustments | \$0.00 | \$0.00 | \$0.00 |
|                              | This Estimate                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | Previous            | To Date        |           |                                              |  |               |          |         |                 |            |                |                |                        |              |               |               |                |            |                |                |           |        |        |        |              |        |        |        |                    |        |        |        |                            |        |        |        |
| Posted Item Pay              | \$4,255.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | \$2,764,558.58      | \$2,768,813.58 |           |                                              |  |               |          |         |                 |            |                |                |                        |              |               |               |                |            |                |                |           |        |        |        |              |        |        |        |                    |        |        |        |                            |        |        |        |
| Gross Item Adjustments       | (\$2,175.00)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | (\$13,711.30)       | (\$15,886.30)  |           |                                              |  |               |          |         |                 |            |                |                |                        |              |               |               |                |            |                |                |           |        |        |        |              |        |        |        |                    |        |        |        |                            |        |        |        |
| Gross Item Pay               | \$2,080.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | \$2,750,847.28      | \$2,752,927.28 |           |                                              |  |               |          |         |                 |            |                |                |                        |              |               |               |                |            |                |                |           |        |        |        |              |        |        |        |                    |        |        |        |                            |        |        |        |
| Incentive                    | \$0.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | \$0.00              | \$0.00         |           |                                              |  |               |          |         |                 |            |                |                |                        |              |               |               |                |            |                |                |           |        |        |        |              |        |        |        |                    |        |        |        |                            |        |        |        |
| Disincentive                 | \$0.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | \$0.00              | \$0.00         |           |                                              |  |               |          |         |                 |            |                |                |                        |              |               |               |                |            |                |                |           |        |        |        |              |        |        |        |                    |        |        |        |                            |        |        |        |
| Liquidated Damages           | \$0.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | \$0.00              | \$0.00         |           |                                              |  |               |          |         |                 |            |                |                |                        |              |               |               |                |            |                |                |           |        |        |        |              |        |        |        |                    |        |        |        |                            |        |        |        |
| Other Contract Adjustments   | \$0.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | \$0.00              | \$0.00         |           |                                              |  |               |          |         |                 |            |                |                |                        |              |               |               |                |            |                |                |           |        |        |        |              |        |        |        |                    |        |        |        |                            |        |        |        |



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on August 6, 2026

**Exceptions (Discrepancies) This Estimate Period**

| Exceptions / Discrepancies                                                                                                                                                                                                                                         | Explanation                                                                        | Entered By | Status       |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------|------------|--------------|
| Estimate Exception Type: Insufficient Materials: Project J9P3842, Item 6091041, Project Item Line Number 0220, Material Set 609104196, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient. | Inspector needs to contact MoDOT's materials department to resolve the PAL issues. | brophm1    | Overridden   |
| Estimate Exception Type: Item Overrun: Contract 250117-H03, Contract Project J9P3842, Project Item Line Number 0230, Contract Line Item Number 0230, Item 6096020, Minor Item.                                                                                     | Item will be on the next changer order.                                            | brophm1    | Acknowledged |
| Estimate Exception Type: Item Overrun: Contract 250117-H03, Contract Project J9P3842, Project Item Line Number 0240, Contract Line Item Number 0240, Item 6096042, Minor Item.                                                                                     | Item will be on the next changer order.                                            | brophm1    | Acknowledged |
| Estimate Exception Type: Item Overrun: Contract 250117-H03, Contract Project J9P3842, Project Item Line Number 0630, Contract Line Item Number 0630, Item 9014003, Minor Item.                                                                                     | Item will be on the next changer order.                                            | brophm1    | Acknowledged |



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 6, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract ID | Project No. | Category | Line No. | Item Code | Description                                                                              | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price   | Total Value POSTED To Date (See report generated date) |
|-------------|-------------|----------|----------|-----------|------------------------------------------------------------------------------------------|--------------|------------------|------------------------|------|---------------------------|--------------|--------------------------------------------------------|
| 250117-H03  | J9P3842     | 0001     | 0010     | 1041000   | TEMPORARY SURFACING                                                                      | 662.00       | -378.70          | 283.30                 | CUYD | 283.30                    | \$55.00      | \$15,581.50                                            |
|             |             | 0001     | 0020     | 1081000   | SIGNET DBE REPORTING                                                                     | 1.00         | 0.00             | 1.00                   | LS   | 1.00                      | \$1,000.00   | \$1,000.00                                             |
|             |             | 0001     | 0030     | 2022010   | REMOVAL OF IMPROVEMENTS                                                                  | 1.00         | 0.00             | 1.00                   | LS   | 1.00                      | \$85,000.00  | \$85,000.00                                            |
|             |             | 0001     | 0040     | 2031000   | CLASS A EXCAVATION                                                                       | 3,252.00     | 1,818.00         | 5,070.00               | CUYD | 5,070.00                  | \$23.00      | \$116,610.00                                           |
|             |             | 0001     | 0050     | 2035500   | EMBANKMENT IN PLACE                                                                      | 1,551.00     | 4,045.00         | 5,596.00               | CUYD | 5,596.00                  | \$20.00      | \$111,920.00                                           |
|             |             | 0001     | 0060     | 2036000   | COMPACTING EMBANKMENT                                                                    | 2,828.00     | -2,227.00        | 601.00                 | CUYD | 601.00                    | \$7.00       | \$4,207.00                                             |
|             |             | 0001     | 0070     | 2037075   | COMPACTING IN CUT                                                                        | 21.30        | 0.00             | 21.30                  | STA  | 21.30                     | \$1,400.00   | \$29,820.00                                            |
|             |             | 0001     | 0080     | 2063000   | CLASS 3 EXCAVATION                                                                       | 75.00        | 0.00             | 75.00                  | CUYD | 75.00                     | \$40.00      | \$3,000.00                                             |
|             |             | 0001     | 0090     | 2079909   | MISC.Modified Linear Grading Class 2                                                     | 24.10        | -0.40            | 23.70                  | STA  | 23.70                     | \$3,300.00   | \$78,210.00                                            |
|             |             | 0001     | 0100     | 3040506   | TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)                                                  | 11,162.00    | 0.00             | 11,162.00              | SQYD | 11,162.00                 | \$9.00       | \$100,458.00                                           |
|             |             | 0001     | 0110     | 3109907   | MISC.2 Inch Clean Rock                                                                   | 177.00       | 0.00             | 177.00                 | CUYD | 177.00                    | \$52.00      | \$9,204.00                                             |
|             |             | 0001     | 0120     | 4010150   | TYPE A2 SHOULDER                                                                         | 839.40       | 0.00             | 839.40                 | SQYD | 839.40                    | \$50.00      | \$41,970.00                                            |
|             |             | 0001     | 0130     | 4011209   | BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)                                              | 1,530.60     | -899.00          | 631.60                 | TONS | 631.60                    | \$116.11     | \$73,335.08                                            |
|             |             | 0001     | 0140     | 4019905   | MISC.Optional Pavement                                                                   | 1,522.60     | -165.80          | 1,356.80               | SQYD | 1,356.80                  | \$58.58      | \$79,481.34                                            |
|             |             | 0001     | 0150     | 4029905   | MISC.Optional Base                                                                       | 929.30       | 0.00             | 929.30                 | SQYD | 929.30                    | \$27.91      | \$25,936.76                                            |
|             |             | 0001     | 0160     | 4071005   | TACK COAT                                                                                | 412.00       | 0.00             | 412.00                 | GAL  | 412.00                    | \$3.99       | \$1,643.88                                             |
|             |             | 0001     | 0170     | 5021109   | CONCRETE PAVEMENT ( 9 IN. NON-REINF)                                                     | 8,945.80     | 0.00             | 8,945.80               | SQYD | 8,945.80                  | \$95.00      | \$849,851.00                                           |
|             |             | 0001     | 0180     | 5029905   | MISC.Tinted 9 inch PCCP                                                                  | 595.20       | 0.00             | 595.20                 | SQYD | 595.20                    | \$126.00     | \$74,995.20                                            |
|             |             | 0001     | 0190     | 6085007   | PAVED APPROACH, 7 IN.                                                                    | 380.00       | 0.00             | 380.00                 | SQYD | 380.00                    | \$82.00      | \$31,160.00                                            |
|             |             | 0001     | 0200     | 6085008   | PAVED APPROACH, 8 IN.                                                                    | 1,796.00     | 296.00           | 2,092.00               | SQYD | 2,092.00                  | \$87.00      | \$182,004.00                                           |
|             |             | 0001     | 0210     | 6089905   | MISC.Tinted 6 inch Concrete Median                                                       | 829.50       | 0.00             | 829.50                 | SQYD | 829.50                    | \$120.00     | \$99,540.00                                            |
|             |             | 0001     | 0220     | 6091041   | CONCRETE GUTTER TYPE A                                                                   | 93.00        | 0.00             | 93.00                  | LF   | 93.00                     | \$55.00      | \$5,115.00                                             |
|             |             | 0001     | 0230     | 6096020   | FURNISHING TYPE 2 ROCK DITCH LINER                                                       | 41.00        | 132.00           | 173.00                 | CUYD | 198.00                    | \$46.00      | \$9,108.00                                             |
|             |             | 0001     | 0240     | 6096042   | PLACING TYPE 2 ROCK DITCH LINER                                                          | 41.00        | 132.00           | 173.00                 | CUYD | 198.00                    | \$41.00      | \$8,118.00                                             |
|             |             | 0001     | 0250     | 6099903   | MISC.Modified Concrete Curb and Gutter, Type A                                           | 1,744.00     | 13.00            | 1,757.00               | LF   | 1,757.00                  | \$43.00      | \$75,551.00                                            |
|             |             | 0001     | 0260     | 6099903   | MISC.Tinted 6 inch Integral Curb, Type A                                                 | 503.00       | 0.00             | 503.00                 | LF   | 503.00                    | \$15.00      | \$7,545.00                                             |
|             |             | 0001     | 0270     | 6161005   | CONSTRUCTION SIGNS                                                                       | 1,081.00     | -302.00          | 779.00                 | SQFT | 779.00                    | \$9.00       | \$7,011.00                                             |
|             |             | 0001     | 0280     | 6161098A  | CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED | 4.00         | 0.00             | 4.00                   | EA   | 4.00                      | \$3,200.00   | \$12,800.00                                            |
|             |             | 0001     | 0290     | 6169901   | MISC.Temporary Traffic Control                                                           | 1.00         | 0.00             | 1.00                   | LS   | 1.00                      | \$7,625.00   | \$7,625.00                                             |
|             |             | 0001     | 0300     | 6169902   | MISC.Portable Traffic Signal System                                                      | 1.00         | 0.00             | 1.00                   | EA   | 1.00                      | \$25,500.00  | \$25,500.00                                            |
|             |             | 0001     | 0310     | 6173600D  | TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED                               | 1,300.00     | 0.00             | 1,300.00               | LF   | 1,300.00                  | \$36.44      | \$47,372.00                                            |
|             |             | 0001     | 0320     | 6174000A  | TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION, CONTRACTOR FURNISHED / RETAINED             | 2.00         | 0.00             | 2.00                   | EA   | 2.00                      | \$1,194.00   | \$2,388.00                                             |
|             |             | 0001     | 0330     | 6181000   | MOBILIZATION                                                                             | 1.00         | 0.00             | 1.00                   | LS   | 1.00                      | \$205,000.00 | \$205,000.00                                           |
|             |             | 0001     | 0340     | 6200006   | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN YELLOW                                    | 4,918.00     | -177.00          | 4,741.00               | LF   | 4,741.00                  | \$5.00       | \$23,705.00                                            |
|             |             | 0001     | 0350     | 6200009   | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE                                    | 4,782.00     | -121.00          | 4,661.00               | LF   | 4,661.00                  | \$6.00       | \$27,966.00                                            |
|             |             | 0001     | 0360     | 6200018   | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW                                  | 77.00        | 4.00             | 81.00                  | LF   | 81.00                     | \$25.00      | \$2,025.00                                             |
|             |             | 0001     | 0370     | 6205301B  | TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE                                            | 200.00       | 0.00             | 200.00                 | LF   | 0.00                      | \$3.00       | \$0.00                                                 |
|             |             | 0001     | 0380     | 6205303B  | TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW                                           | 1,000.00     | 0.00             | 1,000.00               | LF   | 0.00                      | \$3.00       | \$0.00                                                 |
|             |             | 0001     | 0390     | 6205309   | TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE                                          | 36.00        | 24.00            | 60.00                  | LF   | 60.00                     | \$10.00      | \$600.00                                               |
|             |             | 0001     | 0400     | 6206000C  | 4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS                     | 375.00       | -375.00          | 0.00                   | LF   | 0.00                      | \$5.00       | \$0.00                                                 |
|             |             | 0001     | 0410     | 6206001C  | 4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS                    | 12,172.00    | -8,798.00        | 3,374.00               | LF   | 3,374.00                  | \$0.80       | \$2,699.20                                             |
|             |             | 0001     | 0420     | 6206124A  | 24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS                    | 36.00        | 0.00             | 36.00                  | LF   | 0.00                      | \$10.00      | \$0.00                                                 |
|             |             | 0001     | 0430     | 6207001   | PAVEMENT MARKING REMOVAL                                                                 | 1,236.00     | 0.00             | 1,236.00               | LF   | 476.00                    | \$4.00       | \$1,904.00                                             |
|             |             | 0001     | 0440     | 6209902   | MISC.Preformed Thermoplastic Marking, 24 Inch, Yield Line                                | 32.00        | -12.00           | 20.00                  | EA   | 20.00                     | \$75.00      | \$1,500.00                                             |
|             |             | 0001     | 0450     | 6221001   | COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)           | 775.00       | 0.00             | 775.00                 | SQYD | 0.00                      | \$8.50       | \$0.00                                                 |
|             |             | 0001     | 0460     | 6224010   | MODIFIED COLDMILLING (DEPTH TRANSITIONS)                                                 | 444.00       | -110.00          | 334.00                 | SQYD | 334.00                    | \$14.83      | \$4,953.22                                             |
|             |             | 0001     | 0470     | 6240104A  | SEPARATION GEOTEXTILE                                                                    | 872.00       | 383.00           | 1,255.00               | SQYD | 1,255.00                  | \$5.00       | \$6,275.00                                             |
|             |             | 0001     | 0480     | 6274000   | CONTRACTOR FURNISHED SURVEYING AND STAKING                                               | 1.00         | 0.00             | 1.00                   | LS   | 0.90                      | \$15,000.00  | \$13,500.00                                            |
|             |             | 0001     | 0490     | 7250318A  | 18 IN. PIPE GROUP B                                                                      | 177.00       | 0.00             | 177.00                 | LF   | 177.00                    | \$85.00      | \$15,045.00                                            |
|             |             | 0001     | 0500     | 7250321A  | 21 IN. PIPE GROUP B                                                                      | 71.00        | 0.00             | 71.00                  | LF   | 71.00                     | \$90.00      | \$6,390.00                                             |
|             |             | 0001     | 0510     | 7261018   | 18 IN. PIPE GROUP A                                                                      | 100.00       | 0.00             | 100.00                 | LF   | 100.00                    | \$85.00      | \$8,500.00                                             |
|             |             | 0001     | 0520     | 7261024   | 24 IN. PIPE GROUP A                                                                      | 62.00        | 0.00             | 62.00                  | LF   | 62.00                     | \$95.00      | \$5,890.00                                             |



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 6, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

| Contract ID | Project No. | Category                                                                    | Line No. | Item Code | Description                                                       | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price  | Total Value POSTED To Date (See report generated date) |  |                |
|-------------|-------------|-----------------------------------------------------------------------------|----------|-----------|-------------------------------------------------------------------|--------------|------------------|------------------------|------|---------------------------|-------------|--------------------------------------------------------|--|----------------|
| 250117-H03  | J9P3842     | 0001                                                                        | 0530     | 7320618A  | 18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION           | 2.00         | 0.00             | 2.00                   | EA   | 2.00                      | \$650.00    | \$1,300.00                                             |  |                |
|             |             | 0001                                                                        | 0540     | 7320624A  | 24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION           | 2.00         | 0.00             | 2.00                   | EA   | 2.00                      | \$750.00    | \$1,500.00                                             |  |                |
|             |             | 0001                                                                        | 0550     | 8025006   | MULCHING                                                          | 1.10         | 1.50             | 2.60                   | ACRE | 2.60                      | \$1,250.00  | \$3,250.00                                             |  |                |
|             |             | 0001                                                                        | 0560     | 8051000A  | SEEDING - COOL SEASON GRASSES                                     | 1.10         | 1.50             | 2.60                   | ACRE | 2.60                      | \$2,900.00  | \$7,540.00                                             |  |                |
|             |             | 0001                                                                        | 0570     | 8061005   | ROCK DITCH CHECK                                                  | 180.00       | 253.00           | 433.00                 | LF   | 433.00                    | \$15.00     | \$6,495.00                                             |  |                |
|             |             | 0001                                                                        | 0580     | 8061017   | TEMPORARY SEEDING                                                 | 0.70         | -0.40            | 0.30                   | ACRE | 0.30                      | \$2,150.00  | \$645.00                                               |  |                |
|             |             | 0001                                                                        | 0590     | 8061019   | SILT FENCE                                                        | 3,540.00     | -3,345.00        | 195.00                 | LF   | 195.00                    | \$2.90      | \$565.50                                               |  |                |
|             |             | 0020                                                                        | 0600     | 9011062   | LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2                 | 8.00         | 0.00             | 8.00                   | EA   | 8.00                      | \$2,990.00  | \$23,920.00                                            |  |                |
|             |             | 0020                                                                        | 0610     | 9011106   | BRACKET ARM, 6 FT. OR 1.8 M                                       | 8.00         | 0.00             | 8.00                   | EA   | 8.00                      | \$562.00    | \$4,496.00                                             |  |                |
|             |             | 0020                                                                        | 0620     | 9011312   | LUMINAIRE, LED-B                                                  | 8.00         | 0.00             | 8.00                   | EA   | 8.00                      | \$359.00    | \$2,872.00                                             |  |                |
|             |             | 0020                                                                        | 0630     | 9014003   | CONDUIT, 3 IN. RIGID, PUSHED                                      | 186.00       | 0.00             | 186.00                 | LF   | 222.00                    | \$40.00     | \$8,880.00                                             |  |                |
|             |             | 0020                                                                        | 0640     | 9015010   | TRENCHING TYPE I                                                  | 1,363.00     | 0.00             | 1,363.00               | LF   | 1,280.00                  | \$8.61      | \$11,020.80                                            |  |                |
|             |             | 0020                                                                        | 0650     | 9016110   | PULL BOX, PREFORMED CLASS 1                                       | 6.00         | 2.00             | 8.00                   | EA   | 8.00                      | \$1,232.00  | \$9,856.00                                             |  |                |
|             |             | 0020                                                                        | 0660     | 9017110   | CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET                       | 860.00       | 0.00             | 860.00                 | LF   | 860.00                    | \$1.00      | \$860.00                                               |  |                |
|             |             | 0020                                                                        | 0670     | 9017407   | CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG      | 1,940.00     | 0.00             | 1,940.00               | LF   | 1,759.00                  | \$3.90      | \$6,860.10                                             |  |                |
|             |             | 0020                                                                        | 0680     | 9018245   | POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)                | 8.00         | 0.00             | 8.00                   | EA   | 8.00                      | \$1,853.00  | \$14,824.00                                            |  |                |
|             |             | 0040                                                                        | 0690     | 9031210   | I-BEAM POSTS                                                      | 260.00       | 0.00             | 260.00                 | LB   | 260.00                    | \$8.00      | \$2,080.00                                             |  |                |
|             |             | 0040                                                                        | 0700     | 9031241   | BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)                 | 14.00        | 0.00             | 14.00                  | EA   | 14.00                     | \$350.00    | \$4,900.00                                             |  |                |
|             |             | 0040                                                                        | 0710     | 9031270A  | 2 IN. PSST POST - 12 GA.                                          | 342.00       | 0.00             | 342.00                 | LF   | 342.00                    | \$26.00     | \$8,892.00                                             |  |                |
|             |             | 0040                                                                        | 0720     | 9031271A  | DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.                        | 34.00        | 0.00             | 34.00                  | EA   | 34.00                     | \$175.00    | \$5,950.00                                             |  |                |
|             |             | 0040                                                                        | 0730     | 9031272A  | 2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.                        | 9.00         | 0.00             | 9.00                   | EA   | 9.00                      | \$200.00    | \$1,800.00                                             |  |                |
|             |             | 0040                                                                        | 0740     | 9031280   | 2.5 IN. PSST POST - 12 GA.                                        | 221.00       | 0.00             | 221.00                 | LF   | 221.00                    | \$28.00     | \$6,188.00                                             |  |                |
|             |             | 0040                                                                        | 0750     | 9031281A  | DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.                       | 16.00        | 0.00             | 16.00                  | EA   | 16.00                     | \$225.00    | \$3,600.00                                             |  |                |
|             |             | 0040                                                                        | 0760     | 9035004A  | SH-FLAT SHEET                                                     | 340.00       | 0.00             | 340.00                 | SQFT | 340.00                    | \$26.00     | \$8,840.00                                             |  |                |
|             |             | 0040                                                                        | 0770     | 9035011A  | ST-STRUCTURAL                                                     | 160.00       | 0.00             | 160.00                 | SQFT | 160.00                    | \$36.00     | \$5,760.00                                             |  |                |
|             |             | 0040                                                                        | 0780     | 9035069A  | SHF-FLAT SHEET FLUORESCENT                                        | 88.00        | 0.00             | 88.00                  | SQFT | 88.00                     | \$32.00     | \$2,816.00                                             |  |                |
|             |             | 0001                                                                        | 5001     | 6096050   | BEDDING MATERIAL FOR ROCK DITCH LINER                             | 0.00         | 366.50           | 366.50                 | CUYD | 366.50                    | \$28.00     | \$10,262.00                                            |  |                |
|             |             | 0001                                                                        | 5002     | 6206000D  | 4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS) | 0.00         | 5,785.00         | 5,785.00               | LF   | 5,785.00                  | \$0.80      | \$4,628.00                                             |  |                |
|             |             | 0001                                                                        | 5003     | 5059901   |                                                                   | 0.00         | 1.00             | 1.00                   | L S  | 1.00                      | \$49,200.00 | \$49,200.00                                            |  |                |
|             |             | Project J9P3842 - Total Value Posted to Date as of Report Generated Date    |          |           |                                                                   |              |                  |                        |      |                           |             |                                                        |  | \$2,768,813.58 |
|             |             | 250117-H03 Overall - Total Value Posted to Date as of Report Generated Date |          |           |                                                                   |              |                  |                        |      |                           |             |                                                        |  | \$2,768,813.58 |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: J9P3842

| Line Number | Item Code | Description                     | DWR Date | DWR Approval Date | Posting Sequence No. | Quantity Posted | Units | Location                             | From Station/ Log Mile | Offset/ Distance | To Station/ Log Mile | Offset/ Distance | Comments                                  |
|-------------|-----------|---------------------------------|----------|-------------------|----------------------|-----------------|-------|--------------------------------------|------------------------|------------------|----------------------|------------------|-------------------------------------------|
| 0230        | 6096020   | FURN. TYPE 2 ROCK DITCH LINER   | 6/15/26  | 6/25/26           | 1                    | 13.33           | CUYD  | Route 51 Bollinger County RANE_BL_51 | 4+60.00                |                  |                      |                  | (5')*(48')*(1.5)/27 = 13.33 CY brophm1    |
|             |           |                                 |          | 6/25/26           | 2                    | 3.00            | CUYD  | Route 51 Bollinger County RASW_BL_51 | 4+30.00                |                  |                      |                  | (2.5')*(21')*(1.5)/27 = 3 CY brophm1      |
|             |           |                                 |          | 6/25/26           | 3                    | 3.00            | CUYD  | Route 51 Bollinger County RASE_BL_51 | 4+20.00                |                  |                      |                  | (3')*(18')*(1.5)/27 = 3 CY brophm1        |
|             |           |                                 |          | 6/25/26           | 4                    | 5.67            | CUYD  | Route 51 Bollinger County            | 330+75                 | RT               |                      |                  | (2.5')*(40.8')*(1.5)/27 = 5.67 CY brophm1 |
| 0240        | 6096042   | PLACING TYPE 2 ROCK DITCH LINER | 6/15/26  | 6/25/26           | 1                    | 13.33           | CUYD  | Route 51 Bollinger County RANE_BL_51 | 4+60.00                |                  |                      |                  | (5')*(48')*(1.5)/27 = 13.33 CY brophm1    |
|             |           |                                 |          | 6/25/26           | 2                    | 3.00            | CUYD  | Route 51 Bollinger County RASW_BL_51 | 4+30.00                |                  |                      |                  | (2.5')*(21')*(1.5)/27 = 3 CY brophm1      |
|             |           |                                 |          | 6/25/26           | 3                    | 3.00            | CUYD  | Route 51 Bollinger County RASE_BL_51 | 4+20.00                |                  |                      |                  | (3')*(18')*(1.5)/27 = 3 CY brophm1        |
|             |           |                                 |          | 6/25/26           | 4                    | 5.67            | CUYD  | Route 51 Bollinger County            | 330+75                 | RT               |                      |                  | (2.5')*(40.8')*(1.5)/27 = 5.67 CY brophm1 |
| 0690        | 9031210   |                                 | 7/21/26  | 7/21/26           | 1                    | 65.00           | LB    | MO 72 Bollinger County               | 413+93                 | RT               |                      |                  | Sign 2 Field Verified brophm1             |
|             |           |                                 |          | 7/21/26           | 2                    | 65.00           | LB    | MO 72 Bollinger County               | 432+16 R2              | LT               |                      |                  | Sign 15 Field Verified brophm1            |
|             |           |                                 |          | 7/21/26           | 3                    | 65.00           | LB    | MO 51 Bollinger County               | 319+49                 | RT               |                      |                  | Sign 18 Field Verified brophm1            |
|             |           |                                 |          | 7/21/26           | 4                    | 65.00           | LB    | MO 51 Bollinger County               | 336+36                 | LT               |                      |                  | Sign 29 Field Verified brophm1            |

The information below this line are details for Construction Signs (if applicable).

No Data Available



## Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250117-H03

| Project | Line         | Description                             | Adjustment Type | Other Adjustment Type | Est. Number           | Created Date | Created By | Amount        | Remarks                                                                                                                                                                                             |           |                                                                                                                              |
|---------|--------------|-----------------------------------------|-----------------|-----------------------|-----------------------|--------------|------------|---------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------|------------------------------------------------------------------------------------------------------------------------------|
| J9P3842 | 0050         | EMBANKMENT IN PLACE                     | Material        |                       | 5                     | Aug 1, 2025  | SYSTEM     | (\$19,660.00) |                                                                                                                                                                                                     |           |                                                                                                                              |
|         |              |                                         |                 |                       | 5                     | Aug 1, 2025  | SYSTEM     | \$19,660.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |           |                                                                                                                              |
|         |              |                                         |                 |                       | - Total               |              |            | \$0.00        |                                                                                                                                                                                                     |           |                                                                                                                              |
|         |              |                                         |                 |                       | Material - Total      |              |            | \$0.00        |                                                                                                                                                                                                     |           |                                                                                                                              |
|         |              |                                         |                 |                       | 0050 - Total          |              |            | \$0.00        |                                                                                                                                                                                                     |           |                                                                                                                              |
|         | 0060         | COMPACTING EMBANKMENT                   | Material        |                       | 5                     | Aug 1, 2025  | SYSTEM     | (\$10,528.00) |                                                                                                                                                                                                     |           |                                                                                                                              |
|         |              |                                         |                 |                       | 5                     | Aug 1, 2025  | SYSTEM     | \$10,528.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |           |                                                                                                                              |
|         |              |                                         |                 |                       | - Total               |              |            | \$0.00        |                                                                                                                                                                                                     |           |                                                                                                                              |
|         |              |                                         |                 |                       | Material - Total      |              |            | \$0.00        |                                                                                                                                                                                                     |           |                                                                                                                              |
|         |              |                                         |                 |                       | 0060 - Total          |              |            | \$0.00        |                                                                                                                                                                                                     |           |                                                                                                                              |
|         | 0100         | TYPE 5 AGGREGATE FOR BASE (6 IN. THICK) | Material        |                       | 5                     | Aug 1, 2025  | SYSTEM     | (\$30,231.00) |                                                                                                                                                                                                     |           |                                                                                                                              |
|         |              |                                         |                 |                       | 5                     | Aug 1, 2025  | SYSTEM     | \$30,231.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brophm1 overriding Payment Estimate Exception 3 on the current Payment Estimate. |           |                                                                                                                              |
|         |              |                                         |                 |                       | 6                     | Aug 18, 2025 | SYSTEM     | (\$52,201.80) |                                                                                                                                                                                                     |           |                                                                                                                              |
|         |              |                                         |                 |                       | 6                     | Aug 18, 2025 | SYSTEM     | \$52,201.80   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |           |                                                                                                                              |
|         |              |                                         |                 |                       | - Total               |              |            | \$0.00        |                                                                                                                                                                                                     |           |                                                                                                                              |
|         |              |                                         |                 |                       | Material - Total      |              |            | \$0.00        |                                                                                                                                                                                                     |           |                                                                                                                              |
|         | 0100 - Total |                                         |                 | \$0.00                |                       |              |            |               |                                                                                                                                                                                                     |           |                                                                                                                              |
|         | 0110         | MISC.                                   | Material        |                       | 7                     | Sep 2, 2025  | SYSTEM     | (\$9,204.00)  |                                                                                                                                                                                                     |           |                                                                                                                              |
|         |              |                                         |                 |                       | 7                     | Sep 2, 2025  | SYSTEM     | \$9,204.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |           |                                                                                                                              |
|         |              |                                         |                 |                       | - Total               |              |            | \$0.00        |                                                                                                                                                                                                     |           |                                                                                                                              |
|         |              |                                         |                 |                       | Material - Total      |              |            | \$0.00        |                                                                                                                                                                                                     |           |                                                                                                                              |
|         |              |                                         |                 |                       | 0110 - Total          |              |            | \$0.00        |                                                                                                                                                                                                     |           |                                                                                                                              |
|         | 0120         | TYPE A2 SHOULDER                        | Material        |                       | 7                     | Sep 2, 2025  | SYSTEM     | (\$20,015.50) |                                                                                                                                                                                                     |           |                                                                                                                              |
|         |              |                                         |                 |                       | 7                     | Sep 2, 2025  | SYSTEM     | \$20,015.50   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |           |                                                                                                                              |
|         |              |                                         |                 |                       | 8                     | Sep 16, 2025 | SYSTEM     | (\$27,064.50) |                                                                                                                                                                                                     |           |                                                                                                                              |
|         |              |                                         |                 |                       | 8                     | Sep 16, 2025 | SYSTEM     | \$27,064.50   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |           |                                                                                                                              |
|         |              |                                         |                 |                       | 9                     | Oct 1, 2025  | SYSTEM     | (\$30,533.50) |                                                                                                                                                                                                     |           |                                                                                                                              |
|         |              |                                         |                 |                       | 9                     | Oct 1, 2025  | SYSTEM     | \$30,533.50   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |           |                                                                                                                              |
|         |              |                                         |                 |                       | 10                    | Oct 15, 2025 | SYSTEM     | (\$38,964.50) |                                                                                                                                                                                                     |           |                                                                                                                              |
|         |              |                                         |                 |                       | 10                    | Oct 15, 2025 | SYSTEM     | \$38,964.50   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |           |                                                                                                                              |
|         |              |                                         |                 |                       | - Total               |              |            | \$0.00        |                                                                                                                                                                                                     |           |                                                                                                                              |
|         |              |                                         |                 |                       | Material - Total      |              |            | \$0.00        |                                                                                                                                                                                                     |           |                                                                                                                              |
|         |              |                                         |                 |                       | Other Item Adjustment | FUEL         | 6          | Aug 18, 2025  | brophm1                                                                                                                                                                                             | (\$43.90) | All A2 shoulders on this project are concrete. The system assumed the shoulders are asphalt and took fuel out automatically. |
|         |              |                                         |                 |                       |                       |              | 7          | Sep 2,        | brophm1                                                                                                                                                                                             | (\$66.18) | System gave money for fuel adjustment. Contractor did not check fuel                                                         |



## Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250117-H03

| Project                       | Line      | Description           | Adjustment Type               | Other Adjustment Type         | Est. Number                          | Created Date          | Created By                    | Amount                                                                                                                                                                                              | Remarks                                                                                                                                                                                                        |                                                                       |          |                                                                                                                                                      |                                                                       |          |                                                |
|-------------------------------|-----------|-----------------------|-------------------------------|-------------------------------|--------------------------------------|-----------------------|-------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------|----------|------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------|----------|------------------------------------------------|
| J9P3842                       | 0120      | TYPE A2 SHOULDER      | Other Item Adjustment         | FUEL                          |                                      | 2025                  |                               |                                                                                                                                                                                                     | adjustment for concrete on contract.                                                                                                                                                                           |                                                                       |          |                                                                                                                                                      |                                                                       |          |                                                |
|                               |           |                       |                               |                               | 8                                    | Sep 16, 2025          | brophm1                       | (\$28.41)                                                                                                                                                                                           | System gave money for fuel adjustment. Contractor did not check fuel adjustment for concrete on contract                                                                                                       |                                                                       |          |                                                                                                                                                      |                                                                       |          |                                                |
|                               |           |                       |                               |                               | 9                                    | Oct 1, 2025           | brophm1                       | (\$13.98)                                                                                                                                                                                           | Contractor did not select fuel adjustment on contract.                                                                                                                                                         |                                                                       |          |                                                                                                                                                      |                                                                       |          |                                                |
|                               |           |                       |                               |                               | 10                                   | Oct 15, 2025          | brophm1                       | (\$24.78)                                                                                                                                                                                           | Contractor did not select fuel adjustment of concrete.                                                                                                                                                         |                                                                       |          |                                                                                                                                                      |                                                                       |          |                                                |
|                               |           |                       |                               |                               | 11                                   | Nov 3, 2025           | brophm1                       | (\$8.83)                                                                                                                                                                                            | The system made two fuel adjustments for this pay period. The Contractor did not select fuel adjustment for concrete.<br><br>1st Adjustment: \$1.15<br>2nd Adjustment: \$7.68<br>Total Fuel Adjustment: \$8.83 |                                                                       |          |                                                                                                                                                      |                                                                       |          |                                                |
|                               |           |                       |                               | FUEL - Total                  |                                      |                       |                               |                                                                                                                                                                                                     |                                                                                                                                                                                                                | (\$186.08)                                                            |          |                                                                                                                                                      |                                                                       |          |                                                |
|                               |           |                       |                               | Other Item Adjustment - Total |                                      |                       |                               |                                                                                                                                                                                                     |                                                                                                                                                                                                                | (\$186.08)                                                            |          |                                                                                                                                                      |                                                                       |          |                                                |
|                               |           |                       |                               | Price FUEL                    |                                      | 6                     | Aug 18, 2025                  | SYSTEM                                                                                                                                                                                              | \$43.90                                                                                                                                                                                                        | Reference Item Price Adjustment Index Adjustment Type applied is FUEL |          |                                                                                                                                                      |                                                                       |          |                                                |
|                               |           |                       |                               |                               |                                      | 7                     | Sep 2, 2025                   | SYSTEM                                                                                                                                                                                              | \$66.18                                                                                                                                                                                                        | Reference Item Price Adjustment Index Adjustment Type applied is FUEL |          |                                                                                                                                                      |                                                                       |          |                                                |
|                               |           |                       |                               |                               |                                      | 8                     | Sep 16, 2025                  | SYSTEM                                                                                                                                                                                              | \$28.41                                                                                                                                                                                                        | Reference Item Price Adjustment Index Adjustment Type applied is FUEL |          |                                                                                                                                                      |                                                                       |          |                                                |
|                               |           |                       |                               |                               |                                      | 9                     | Oct 1, 2025                   | SYSTEM                                                                                                                                                                                              | \$13.98                                                                                                                                                                                                        | Reference Item Price Adjustment Index Adjustment Type applied is FUEL |          |                                                                                                                                                      |                                                                       |          |                                                |
|                               |           |                       |                               |                               |                                      | 10                    | Oct 15, 2025                  | SYSTEM                                                                                                                                                                                              | \$24.78                                                                                                                                                                                                        | Reference Item Price Adjustment Index Adjustment Type applied is FUEL |          |                                                                                                                                                      |                                                                       |          |                                                |
|                               |           |                       |                               |                               |                                      | 11                    | Nov 3, 2025                   | SYSTEM                                                                                                                                                                                              | \$8.83                                                                                                                                                                                                         | Reference Item Price Adjustment Index Adjustment Type applied is FUEL |          |                                                                                                                                                      |                                                                       |          |                                                |
|                               |           |                       |                               |                               |                                      | - Total               |                               |                                                                                                                                                                                                     |                                                                                                                                                                                                                |                                                                       |          | \$186.08                                                                                                                                             |                                                                       |          |                                                |
|                               |           |                       |                               | Price FUEL - Total            |                                      |                       |                               |                                                                                                                                                                                                     |                                                                                                                                                                                                                | \$186.08                                                              |          |                                                                                                                                                      |                                                                       |          |                                                |
|                               |           |                       |                               | 0120 - Total                  |                                      |                       |                               |                                                                                                                                                                                                     |                                                                                                                                                                                                                |                                                                       | \$0.00   |                                                                                                                                                      |                                                                       |          |                                                |
|                               |           |                       |                               | 0130                          | BIT. PAVEMENT MIXTURE PG64-22 (BP-1) | Other Item Adjustment | ACAD                          | 4                                                                                                                                                                                                   | Jul 16, 2025                                                                                                                                                                                                   | brophm1                                                               | \$493.31 | Contractor selected AC adjustment on contract.                                                                                                       |                                                                       |          |                                                |
|                               |           |                       |                               |                               |                                      |                       |                               | 7                                                                                                                                                                                                   | Sep 2, 2025                                                                                                                                                                                                    | brophm1                                                               | \$24.60  | Refer to the document called, "250117-H03 J9P3842 Estimate 0007 AC Index Price Adjustment Hot Mix Asphalt Ton" on eProjects for further information. |                                                                       |          |                                                |
|                               |           |                       |                               |                               |                                      |                       |                               | ACAD - Total                                                                                                                                                                                        |                                                                                                                                                                                                                |                                                                       |          | \$517.91                                                                                                                                             |                                                                       |          |                                                |
|                               |           |                       |                               |                               |                                      |                       | Other Item Adjustment - Total |                                                                                                                                                                                                     |                                                                                                                                                                                                                |                                                                       | \$517.91 |                                                                                                                                                      |                                                                       |          |                                                |
|                               |           |                       |                               |                               |                                      |                       | Price FUEL                    |                                                                                                                                                                                                     | 4                                                                                                                                                                                                              | Jul 16, 2025                                                          | SYSTEM   | \$405.45                                                                                                                                             | Reference Item Price Adjustment Index Adjustment Type applied is FUEL |          |                                                |
|                               |           |                       |                               |                               |                                      |                       |                               |                                                                                                                                                                                                     | 7                                                                                                                                                                                                              | Sep 2, 2025                                                           | SYSTEM   | \$26.10                                                                                                                                              | Reference Item Price Adjustment Index Adjustment Type applied is FUEL |          |                                                |
|                               |           |                       |                               |                               |                                      |                       |                               |                                                                                                                                                                                                     | - Total                                                                                                                                                                                                        |                                                                       |          |                                                                                                                                                      | \$431.55                                                              |          |                                                |
|                               |           |                       |                               |                               |                                      |                       | Price FUEL - Total            |                                                                                                                                                                                                     |                                                                                                                                                                                                                |                                                                       | \$431.55 |                                                                                                                                                      |                                                                       |          |                                                |
|                               |           |                       |                               |                               |                                      |                       | 0130 - Total                  |                                                                                                                                                                                                     |                                                                                                                                                                                                                |                                                                       |          |                                                                                                                                                      |                                                                       | \$949.46 |                                                |
|                               |           |                       |                               |                               |                                      |                       | 0140                          | MISC.                                                                                                                                                                                               | Other Item Adjustment                                                                                                                                                                                          | ACAD                                                                  | 4        | Jul 16, 2025                                                                                                                                         | brophm1                                                               | \$331.33 | Contractor selected AC adjustment on contract. |
|                               |           |                       |                               | ACAD - Total                  |                                      |                       |                               |                                                                                                                                                                                                     |                                                                                                                                                                                                                |                                                                       |          |                                                                                                                                                      |                                                                       |          |                                                |
| Other Item Adjustment - Total |           |                       |                               | \$331.33                      |                                      |                       |                               |                                                                                                                                                                                                     |                                                                                                                                                                                                                |                                                                       |          |                                                                                                                                                      |                                                                       |          |                                                |
| 0140 - Total                  |           |                       |                               |                               |                                      |                       |                               |                                                                                                                                                                                                     |                                                                                                                                                                                                                | \$331.33                                                              |          |                                                                                                                                                      |                                                                       |          |                                                |
| 0150                          | MISC.     | Other Item Adjustment | ACAD                          | 4                             | Jul 16, 2025                         | brophm1               | \$151.29                      | Contractor selected AC adjustment on contract.                                                                                                                                                      |                                                                                                                                                                                                                |                                                                       |          |                                                                                                                                                      |                                                                       |          |                                                |
|                               |           |                       |                               |                               |                                      |                       |                               |                                                                                                                                                                                                     | ACAD - Total                                                                                                                                                                                                   |                                                                       |          |                                                                                                                                                      | \$151.29                                                              |          |                                                |
|                               |           |                       | Other Item Adjustment - Total |                               |                                      |                       | \$151.29                      |                                                                                                                                                                                                     |                                                                                                                                                                                                                |                                                                       |          |                                                                                                                                                      |                                                                       |          |                                                |
|                               |           |                       | 0150 - Total                  |                               |                                      |                       |                               |                                                                                                                                                                                                     |                                                                                                                                                                                                                | \$151.29                                                              |          |                                                                                                                                                      |                                                                       |          |                                                |
| 0160                          | TACK COAT | Material              |                               | 4                             | Jul 16, 2025                         | SYSTEM                | (\$1,643.88)                  |                                                                                                                                                                                                     |                                                                                                                                                                                                                |                                                                       |          |                                                                                                                                                      |                                                                       |          |                                                |
|                               |           |                       |                               | 4                             | Jul 16, 2025                         | SYSTEM                | \$1,643.88                    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |                                                                                                                                                                                                                |                                                                       |          |                                                                                                                                                      |                                                                       |          |                                                |
|                               |           |                       |                               | - Total                       |                                      |                       |                               | \$0.00                                                                                                                                                                                              |                                                                                                                                                                                                                |                                                                       |          |                                                                                                                                                      |                                                                       |          |                                                |
|                               |           |                       | Material - Total              |                               |                                      |                       | \$0.00                        |                                                                                                                                                                                                     |                                                                                                                                                                                                                |                                                                       |          |                                                                                                                                                      |                                                                       |          |                                                |



## Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250117-H03

| Project                      | Line                                                                                                                                                             | Description                          | Adjustment Type                                                                                                                                             | Other Adjustment Type | Est. Number | Created Date | Created By   | Amount                                                                                                                                                              | Remarks                                                                                                                                                                                             |                                                                             |                                                                       |  |
|------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------|-------------|--------------|--------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------|-----------------------------------------------------------------------|--|
| J9P3842                      | 0160 - Total                                                                                                                                                     |                                      |                                                                                                                                                             |                       |             |              |              | \$0.00                                                                                                                                                              |                                                                                                                                                                                                     |                                                                             |                                                                       |  |
|                              | 0170                                                                                                                                                             | CONCRETE PAVEMENT ( 9 IN. NON-REINF) | Material                                                                                                                                                    |                       | 6           | Aug 18, 2025 | SYSTEM       | (\$188,831.50)                                                                                                                                                      |                                                                                                                                                                                                     |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  |                                      |                                                                                                                                                             |                       | 6           | Aug 18, 2025 | SYSTEM       | \$188,831.50                                                                                                                                                        | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  |                                      |                                                                                                                                                             |                       | 7           | Sep 2, 2025  | SYSTEM       | (\$377,178.50)                                                                                                                                                      |                                                                                                                                                                                                     |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  |                                      |                                                                                                                                                             |                       | 7           | Sep 2, 2025  | SYSTEM       | \$377,178.50                                                                                                                                                        | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brophm1 overriding Payment Estimate Exception 4 on the current Payment Estimate. |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  |                                      |                                                                                                                                                             |                       | 8           | Sep 16, 2025 | SYSTEM       | (\$469,556.50)                                                                                                                                                      |                                                                                                                                                                                                     |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  |                                      |                                                                                                                                                             |                       | 8           | Sep 16, 2025 | SYSTEM       | \$469,556.50                                                                                                                                                        | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brophm1 overriding Payment Estimate Exception 3 on the current Payment Estimate. |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  |                                      |                                                                                                                                                             |                       | 9           | Oct 1, 2025  | SYSTEM       | (\$733,252.75)                                                                                                                                                      |                                                                                                                                                                                                     |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  |                                      |                                                                                                                                                             |                       | 9           | Oct 1, 2025  | SYSTEM       | \$733,252.75                                                                                                                                                        | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brophm1 overriding Payment Estimate Exception 3 on the current Payment Estimate. |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  |                                      |                                                                                                                                                             |                       | 10          | Oct 15, 2025 | SYSTEM       | (\$733,252.75)                                                                                                                                                      |                                                                                                                                                                                                     |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  |                                      |                                                                                                                                                             |                       | 10          | Oct 15, 2025 | SYSTEM       | \$733,252.75                                                                                                                                                        | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  |                                      |                                                                                                                                                             | - Total               |             |              |              |                                                                                                                                                                     |                                                                                                                                                                                                     | \$0.00                                                                      |                                                                       |  |
|                              |                                                                                                                                                                  |                                      |                                                                                                                                                             | Material - Total      |             |              |              |                                                                                                                                                                     |                                                                                                                                                                                                     | \$0.00                                                                      |                                                                       |  |
|                              |                                                                                                                                                                  |                                      |                                                                                                                                                             | Other Item Adjustment | PCCS        | 10           | Oct 15, 2025 | brophm1                                                                                                                                                             | (\$37,447.90)                                                                                                                                                                                       | Lot 1: (\$4,982.64); Standard Deviation = 242, One core broke at 3,920 PSI. |                                                                       |  |
|                              |                                                                                                                                                                  |                                      | Lot 2: (\$14,494.91); Standard Deviation = 318, One core broke at 3,920 PSI and another broke at 3,890 PSI.                                                 |                       |             |              |              |                                                                                                                                                                     |                                                                                                                                                                                                     |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  |                                      | Lot 3: (\$17,970.35); Standard Deviation = 718, One core broke at 3,950 PSI and another broke at 3,570 PSI.                                                 |                       |             |              |              |                                                                                                                                                                     |                                                                                                                                                                                                     |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  |                                      | Due to large standard deviations and cores that broke below the required 4,000 PSI, MoDOTs Pavement Quality Analysis Program took a total of (\$37,447.90). |                       |             |              |              |                                                                                                                                                                     |                                                                                                                                                                                                     |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  |                                      | 11                                                                                                                                                          |                       |             | Nov 3, 2025  | brophm1      | \$2,525.97                                                                                                                                                          | The QA core strength was a lot higher than QC average. The standard deviation of the average QC to the QA was large, therefore the QA core had to be added to the pavement quality analysis.        |                                                                             |                                                                       |  |
| Average Strength = 4,620 PSI |                                                                                                                                                                  |                                      |                                                                                                                                                             |                       |             |              |              |                                                                                                                                                                     |                                                                                                                                                                                                     |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  |                                      | Lot 4                                                                                                                                                       |                       |             |              |              |                                                                                                                                                                     |                                                                                                                                                                                                     |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  |                                      | PCCS - Total                                                                                                                                                |                       |             |              |              |                                                                                                                                                                     | (\$34,921.93)                                                                                                                                                                                       |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  |                                      |                                                                                                                                                             |                       |             | PCCT         | 10           | Oct 15, 2025                                                                                                                                                        | brophm1                                                                                                                                                                                             | \$10,017.60                                                                 | Lot 1: \$4,700.60, Standard Deviation = 0.4, Average Thickness = 9.6" |  |
|                              |                                                                                                                                                                  |                                      | Lot 2: \$3,192.71, Standard Deviation = 0.7, Average Thickness = 9.8"                                                                                       |                       |             |              |              |                                                                                                                                                                     |                                                                                                                                                                                                     |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  |                                      | Lot 3: \$2,124.29, Standard Deviation = 0.8, Average Thickness = 9.7"                                                                                       |                       |             |              |              |                                                                                                                                                                     |                                                                                                                                                                                                     |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  |                                      | Lot 4                                                                                                                                                       |                       |             |              |              |                                                                                                                                                                     |                                                                                                                                                                                                     |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  |                                      |                                                                                                                                                             | 11                    | Nov 3, 2025 | brophm1      | \$2,870.43   | Average Thickness = 9.6-inches.                                                                                                                                     |                                                                                                                                                                                                     |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  |                                      | Lot 4                                                                                                                                                       |                       |             |              |              |                                                                                                                                                                     |                                                                                                                                                                                                     |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  |                                      |                                                                                                                                                             | 13                    | Dec 2, 2025 | brophm1      | \$4,730.76   | Average thickness for Lot 5 is 10.1-inches. Refer to the document called, "250117-H03 J9P3842 Estimate 0013 Lot 5 Pay Factor" on eProjects for further information. |                                                                                                                                                                                                     |                                                                             |                                                                       |  |
|                              | Average strength for Lot 5 is 4,798 PSI. Refer to the document called, "250117-H03 J9P3842 Estimate 0013 Lot 5 Pay Factor" on eProjects for further information. |                                      |                                                                                                                                                             |                       |             |              |              |                                                                                                                                                                     |                                                                                                                                                                                                     |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  | PCCT - Total                         |                                                                                                                                                             |                       |             |              |              | \$22,349.55                                                                                                                                                         |                                                                                                                                                                                                     |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  | Other Item Adjustment - Total        |                                                                                                                                                             |                       |             |              |              | (\$12,572.38)                                                                                                                                                       |                                                                                                                                                                                                     |                                                                             |                                                                       |  |
|                              | 0170 - Total                                                                                                                                                     |                                      |                                                                                                                                                             |                       |             |              |              | (\$12,572.38)                                                                                                                                                       |                                                                                                                                                                                                     |                                                                             |                                                                       |  |
|                              | 0180                                                                                                                                                             | MISC.                                | Material                                                                                                                                                    |                       | 6           | Aug 18, 2025 | SYSTEM       | (\$69,274.80)                                                                                                                                                       |                                                                                                                                                                                                     |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  |                                      |                                                                                                                                                             |                       | 6           | Aug 18, 2025 | SYSTEM       | \$69,274.80                                                                                                                                                         | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brophm1 overriding Payment Estimate Exception 6 on the current Payment Estimate. |                                                                             |                                                                       |  |
|                              |                                                                                                                                                                  |                                      |                                                                                                                                                             | - Total               |             |              |              |                                                                                                                                                                     |                                                                                                                                                                                                     | \$0.00                                                                      |                                                                       |  |



## Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250117-H03

| Project | Line         | Description           | Adjustment Type  | Other Adjustment Type | Est. Number  | Created Date | Created By     | Amount                                                                                                                                                                                              | Remarks                                                                                                                                                                                             |  |
|---------|--------------|-----------------------|------------------|-----------------------|--------------|--------------|----------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|
| J9P3842 | 0180         | MISC.                 | Material - Total |                       |              |              |                |                                                                                                                                                                                                     | \$0.00                                                                                                                                                                                              |  |
|         | 0180 - Total |                       |                  |                       |              |              |                |                                                                                                                                                                                                     | \$0.00                                                                                                                                                                                              |  |
|         | 0190         | PAVED APPROACH, 7 IN. | Material         |                       | 10           | Oct 15, 2025 | SYSTEM         | (\$23,870.20)                                                                                                                                                                                       |                                                                                                                                                                                                     |  |
|         |              |                       |                  |                       | 10           | Oct 15, 2025 | SYSTEM         | \$23,870.20                                                                                                                                                                                         | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brophm1 overriding Payment Estimate Exception 4 on the current Payment Estimate. |  |
|         |              |                       |                  |                       | 11           | Nov 3, 2025  | SYSTEM         | (\$31,160.00)                                                                                                                                                                                       |                                                                                                                                                                                                     |  |
|         |              |                       |                  |                       | 11           | Nov 3, 2025  | SYSTEM         | \$31,160.00                                                                                                                                                                                         | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |  |
|         |              |                       |                  |                       | 12           | Nov 17, 2025 | SYSTEM         | (\$31,160.00)                                                                                                                                                                                       |                                                                                                                                                                                                     |  |
|         |              |                       |                  |                       | 12           | Nov 17, 2025 | SYSTEM         | \$31,160.00                                                                                                                                                                                         | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |  |
|         |              |                       | - Total          |                       |              |              | \$0.00         |                                                                                                                                                                                                     |                                                                                                                                                                                                     |  |
|         |              |                       | Material - Total |                       |              |              | \$0.00         |                                                                                                                                                                                                     |                                                                                                                                                                                                     |  |
|         | 0190 - Total |                       |                  |                       |              |              |                |                                                                                                                                                                                                     | \$0.00                                                                                                                                                                                              |  |
|         | 0200         | PAVED APPROACH, 8 IN. | Material         |                       | 6            | Aug 18, 2025 | SYSTEM         | (\$5,220.00)                                                                                                                                                                                        |                                                                                                                                                                                                     |  |
|         |              |                       |                  |                       | 6            | Aug 18, 2025 | SYSTEM         | \$5,220.00                                                                                                                                                                                          | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brophm1 overriding Payment Estimate Exception 7 on the current Payment Estimate. |  |
|         |              |                       |                  |                       | 7            | Sep 2, 2025  | SYSTEM         | (\$50,364.30)                                                                                                                                                                                       |                                                                                                                                                                                                     |  |
|         |              |                       |                  |                       | 7            | Sep 2, 2025  | SYSTEM         | \$50,364.30                                                                                                                                                                                         | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brophm1 overriding Payment Estimate Exception 7 on the current Payment Estimate. |  |
|         |              |                       |                  |                       | 8            | Sep 16, 2025 | SYSTEM         | (\$50,364.30)                                                                                                                                                                                       |                                                                                                                                                                                                     |  |
|         |              |                       |                  |                       | 8            | Sep 16, 2025 | SYSTEM         | \$50,364.30                                                                                                                                                                                         | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brophm1 overriding Payment Estimate Exception 5 on the current Payment Estimate. |  |
|         |              |                       |                  |                       | 9            | Oct 1, 2025  | SYSTEM         | (\$50,364.30)                                                                                                                                                                                       |                                                                                                                                                                                                     |  |
|         |              |                       |                  |                       | 9            | Oct 1, 2025  | SYSTEM         | \$50,364.30                                                                                                                                                                                         | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brophm1 overriding Payment Estimate Exception 6 on the current Payment Estimate. |  |
|         |              |                       |                  |                       | 10           | Oct 15, 2025 | SYSTEM         | (\$141,714.30)                                                                                                                                                                                      |                                                                                                                                                                                                     |  |
|         |              |                       |                  |                       | 10           | Oct 15, 2025 | SYSTEM         | \$141,714.30                                                                                                                                                                                        | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brophm1 overriding Payment Estimate Exception 8 on the current Payment Estimate. |  |
|         |              |                       |                  |                       | 11           | Nov 3, 2025  | SYSTEM         | (\$182,004.00)                                                                                                                                                                                      |                                                                                                                                                                                                     |  |
|         |              |                       |                  |                       | 11           | Nov 3, 2025  | SYSTEM         | \$182,004.00                                                                                                                                                                                        | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brophm1 overriding Payment Estimate Exception 3 on the current Payment Estimate. |  |
|         |              |                       |                  |                       | 12           | Nov 17, 2025 | SYSTEM         | (\$182,004.00)                                                                                                                                                                                      |                                                                                                                                                                                                     |  |
|         |              |                       |                  |                       | 12           | Nov 17, 2025 | SYSTEM         | \$182,004.00                                                                                                                                                                                        | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |  |
|         |              |                       |                  |                       | 13           | Dec 2, 2025  | SYSTEM         | (\$182,004.00)                                                                                                                                                                                      |                                                                                                                                                                                                     |  |
|         |              |                       |                  |                       | 13           | Dec 2, 2025  | SYSTEM         | \$182,004.00                                                                                                                                                                                        | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |  |
| 14      |              |                       |                  |                       | Feb 17, 2026 | SYSTEM       | (\$182,004.00) |                                                                                                                                                                                                     |                                                                                                                                                                                                     |  |
| 14      |              |                       |                  |                       | Feb 17, 2026 | SYSTEM       | \$182,004.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |                                                                                                                                                                                                     |  |



## Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250117-H03

| Project | Line | Description            | Adjustment Type  | Other Adjustment Type | Est. Number | Created Date | Created By | Amount        | Remarks                                                                                                                                                                                              |
|---------|------|------------------------|------------------|-----------------------|-------------|--------------|------------|---------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| J9P3842 | 0200 | PAVED APPROACH, 8 IN.  | Material         | - Total               |             |              |            | \$0.00        |                                                                                                                                                                                                      |
|         |      |                        | Material - Total |                       |             |              | \$0.00     |               |                                                                                                                                                                                                      |
|         |      |                        | Overrun          | Overrun               | 11          | Nov 3, 2025  | SYSTEM     | (\$25,752.00) |                                                                                                                                                                                                      |
|         |      |                        |                  |                       | 14          | Feb 17, 2026 | SYSTEM     | \$25,752.00   | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',87.00000 - 87.00000, 'is applied (if non-zero).                    |
|         |      |                        |                  | Overrun - Total       |             |              |            | \$0.00        |                                                                                                                                                                                                      |
|         |      |                        | Overrun - Total  |                       |             |              | \$0.00     |               |                                                                                                                                                                                                      |
|         |      |                        | 0200 - Total     |                       |             |              | \$0.00     |               |                                                                                                                                                                                                      |
|         | 0210 | MISC.                  | Material         |                       | 8           | Sep 16, 2025 | SYSTEM     | (\$41,570.40) |                                                                                                                                                                                                      |
|         |      |                        |                  |                       | 8           | Sep 16, 2025 | SYSTEM     | \$41,570.40   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brophm1 overriding Payment Estimate Exception 10 on the current Payment Estimate. |
|         |      |                        |                  |                       | 9           | Oct 1, 2025  | SYSTEM     | (\$41,570.40) |                                                                                                                                                                                                      |
|         |      |                        |                  |                       | 9           | Oct 1, 2025  | SYSTEM     | \$41,570.40   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brophm1 overriding Payment Estimate Exception 10 on the current Payment Estimate. |
|         |      |                        |                  |                       | 10          | Oct 15, 2025 | SYSTEM     | (\$42,684.00) |                                                                                                                                                                                                      |
|         |      |                        |                  |                       | 10          | Oct 15, 2025 | SYSTEM     | \$42,684.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brophm1 overriding Payment Estimate Exception 11 on the current Payment Estimate. |
|         |      |                        | - Total          |                       |             |              | \$0.00     |               |                                                                                                                                                                                                      |
|         |      |                        | Material - Total |                       |             |              | \$0.00     |               |                                                                                                                                                                                                      |
|         |      |                        | 0210 - Total     |                       |             |              | \$0.00     |               |                                                                                                                                                                                                      |
|         | 0220 | CONCRETE GUTTER TYPE A | Material         |                       | 8           | Sep 16, 2025 | SYSTEM     | (\$346.50)    |                                                                                                                                                                                                      |
|         |      |                        |                  |                       | 8           | Sep 16, 2025 | SYSTEM     | \$346.50      | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brophm1 overriding Payment Estimate Exception 11 on the current Payment Estimate. |
|         |      |                        |                  |                       | 9           | Oct 1, 2025  | SYSTEM     | (\$346.50)    |                                                                                                                                                                                                      |
|         |      |                        |                  |                       | 9           | Oct 1, 2025  | SYSTEM     | \$346.50      | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brophm1 overriding Payment Estimate Exception 11 on the current Payment Estimate. |
|         |      |                        |                  |                       | 10          | Oct 15, 2025 | SYSTEM     | (\$4,081.00)  |                                                                                                                                                                                                      |
|         |      |                        |                  |                       | 10          | Oct 15, 2025 | SYSTEM     | \$4,081.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brophm1 overriding Payment Estimate Exception 12 on the current Payment Estimate. |
|         |      |                        |                  |                       | 11          | Nov 3, 2025  | SYSTEM     | (\$5,115.00)  |                                                                                                                                                                                                      |
|         |      |                        |                  |                       | 11          | Nov 3, 2025  | SYSTEM     | \$5,115.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brophm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.  |
|         |      |                        |                  |                       | 12          | Nov 17, 2025 | SYSTEM     | (\$5,115.00)  |                                                                                                                                                                                                      |
|         |      |                        |                  |                       | 12          | Nov 17, 2025 | SYSTEM     | \$5,115.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brophm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.  |
|         |      |                        |                  |                       | 13          | Dec 2, 2025  | SYSTEM     | (\$5,115.00)  |                                                                                                                                                                                                      |
|         |      |                        |                  |                       | 13          | Dec 2, 2025  | SYSTEM     | \$5,115.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brophm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.  |
|         |      |                        |                  |                       | 14          | Feb 17, 2026 | SYSTEM     | (\$5,115.00)  |                                                                                                                                                                                                      |
|         |      |                        |                  |                       | 14          | Feb 17, 2026 | SYSTEM     | \$5,115.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.  |
|         |      |                        |                  |                       | 15          | Apr 2,       | SYSTEM     | (\$5,115.00)  |                                                                                                                                                                                                      |



## Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250117-H03

| Project          | Line                            | Description                   | Adjustment Type | Other Adjustment Type | Est. Number      | Created Date | Created By   | Amount                                                                                                                                                                            | Remarks                                                                                                                                                                                              |
|------------------|---------------------------------|-------------------------------|-----------------|-----------------------|------------------|--------------|--------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| J9P3842          | 0220                            | CONCRETE GUTTER TYPE A        | Material        |                       |                  | 2026         |              |                                                                                                                                                                                   |                                                                                                                                                                                                      |
|                  |                                 |                               |                 |                       | 15               | Apr 2, 2026  | SYSTEM       | \$5,115.00                                                                                                                                                                        | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.  |
|                  |                                 |                               |                 |                       | 16               | Aug 3, 2026  | SYSTEM       | (\$5,115.00)                                                                                                                                                                      |                                                                                                                                                                                                      |
|                  |                                 |                               |                 |                       | 16               | Aug 3, 2026  | SYSTEM       | \$5,115.00                                                                                                                                                                        | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.  |
|                  |                                 |                               |                 |                       | - Total          |              |              | \$0.00                                                                                                                                                                            |                                                                                                                                                                                                      |
|                  |                                 |                               |                 |                       | Material - Total |              |              | \$0.00                                                                                                                                                                            |                                                                                                                                                                                                      |
|                  |                                 |                               |                 |                       | 0220 - Total     |              |              | \$0.00                                                                                                                                                                            |                                                                                                                                                                                                      |
|                  | 0230                            | FURN. TYPE 2 ROCK DITCH LINER | Material        |                       | 5                | Aug 1, 2025  | SYSTEM       | (\$92.00)                                                                                                                                                                         |                                                                                                                                                                                                      |
|                  |                                 |                               |                 |                       | 5                | Aug 1, 2025  | SYSTEM       | \$92.00                                                                                                                                                                           | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brophm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.  |
|                  |                                 |                               |                 |                       | 6                | Aug 18, 2025 | SYSTEM       | (\$92.00)                                                                                                                                                                         |                                                                                                                                                                                                      |
|                  |                                 |                               |                 |                       | 6                | Aug 18, 2025 | SYSTEM       | \$92.00                                                                                                                                                                           | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brophm1 overriding Payment Estimate Exception 10 on the current Payment Estimate. |
|                  |                                 |                               |                 |                       | 7                | Sep 2, 2025  | SYSTEM       | (\$501.40)                                                                                                                                                                        |                                                                                                                                                                                                      |
|                  |                                 |                               |                 |                       | 7                | Sep 2, 2025  | SYSTEM       | \$501.40                                                                                                                                                                          | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brophm1 overriding Payment Estimate Exception 13 on the current Payment Estimate. |
| - Total          |                                 |                               |                 |                       | \$0.00           |              |              |                                                                                                                                                                                   |                                                                                                                                                                                                      |
| Material - Total |                                 |                               | \$0.00          |                       |                  |              |              |                                                                                                                                                                                   |                                                                                                                                                                                                      |
| Overrun          |                                 |                               | Overrun         | 10                    | Oct 15, 2025     | SYSTEM       | (\$1,945.80) |                                                                                                                                                                                   |                                                                                                                                                                                                      |
|                  |                                 |                               |                 | 11                    | Nov 3, 2025      | SYSTEM       | (\$3,036.00) |                                                                                                                                                                                   |                                                                                                                                                                                                      |
|                  |                                 |                               |                 | 12                    | Nov 17, 2025     | SYSTEM       | (\$230.00)   |                                                                                                                                                                                   |                                                                                                                                                                                                      |
|                  |                                 |                               |                 | 13                    | Dec 2, 2025      | SYSTEM       | (\$584.20)   |                                                                                                                                                                                   |                                                                                                                                                                                                      |
|                  |                                 |                               |                 | 14                    | Feb 17, 2026     | SYSTEM       | \$5,796.00   | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',46.00000 - 46.00000, 'is applied (if non-zero). |                                                                                                                                                                                                      |
|                  |                                 |                               |                 | 16                    | Aug 3, 2026      | SYSTEM       | (\$1,150.00) |                                                                                                                                                                                   |                                                                                                                                                                                                      |
|                  |                                 |                               |                 | Overrun - Total       |                  |              | (\$1,150.00) |                                                                                                                                                                                   |                                                                                                                                                                                                      |
|                  |                                 |                               |                 | Overrun - Total       |                  |              | (\$1,150.00) |                                                                                                                                                                                   |                                                                                                                                                                                                      |
|                  | 0230 - Total                    |                               |                 | (\$1,150.00)          |                  |              |              |                                                                                                                                                                                   |                                                                                                                                                                                                      |
| 0240             | PLACING TYPE 2 ROCK DITCH LINER | Overrun                       | Overrun         | 10                    | Oct 15, 2025     | SYSTEM       | (\$1,734.30) |                                                                                                                                                                                   |                                                                                                                                                                                                      |
|                  |                                 |                               |                 | 11                    | Nov 3, 2025      | SYSTEM       | (\$2,706.00) |                                                                                                                                                                                   |                                                                                                                                                                                                      |
|                  |                                 |                               |                 | 12                    | Nov 17, 2025     | SYSTEM       | (\$205.00)   |                                                                                                                                                                                   |                                                                                                                                                                                                      |
|                  |                                 |                               |                 | 13                    | Dec 2, 2025      | SYSTEM       | (\$520.70)   |                                                                                                                                                                                   |                                                                                                                                                                                                      |
|                  |                                 |                               |                 | 14                    | Feb 17, 2026     | SYSTEM       | \$5,166.00   | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',41.00000 - 41.00000, 'is applied (if non-zero). |                                                                                                                                                                                                      |
|                  |                                 |                               |                 | 16                    | Aug 3, 2026      | SYSTEM       | (\$1,025.00) |                                                                                                                                                                                   |                                                                                                                                                                                                      |
|                  |                                 | Overrun - Total               |                 |                       | (\$1,025.00)     |              |              |                                                                                                                                                                                   |                                                                                                                                                                                                      |
|                  |                                 | Overrun - Total               |                 |                       | (\$1,025.00)     |              |              |                                                                                                                                                                                   |                                                                                                                                                                                                      |
|                  |                                 | 0240 - Total                  |                 |                       | (\$1,025.00)     |              |              |                                                                                                                                                                                   |                                                                                                                                                                                                      |
| 0250             | MISC.                           | Material                      |                 | 6                     | Aug 18,          | SYSTEM       | (\$3,465.80) |                                                                                                                                                                                   |                                                                                                                                                                                                      |



## Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250117-H03

| Project          | Line                                                                         | Description      | Adjustment Type | Other Adjustment Type                                                                    | Est. Number      | Created Date | Created By   | Amount                                                                                                                                                                                              | Remarks                                                                                                                                                                                              |               |                                                                                                                                                                                                      |
|------------------|------------------------------------------------------------------------------|------------------|-----------------|------------------------------------------------------------------------------------------|------------------|--------------|--------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| J9P3842          | 0250                                                                         | MISC.            | Material        |                                                                                          |                  | 2025         |              |                                                                                                                                                                                                     |                                                                                                                                                                                                      |               |                                                                                                                                                                                                      |
|                  |                                                                              |                  |                 |                                                                                          | 6                | Aug 18, 2025 | SYSTEM       | \$3,465.80                                                                                                                                                                                          | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brophm1 overriding Payment Estimate Exception 11 on the current Payment Estimate. |               |                                                                                                                                                                                                      |
|                  |                                                                              |                  |                 |                                                                                          | 7                | Sep 2, 2025  | SYSTEM       | (\$21,689.20)                                                                                                                                                                                       |                                                                                                                                                                                                      |               |                                                                                                                                                                                                      |
|                  |                                                                              |                  |                 |                                                                                          | 7                | Sep 2, 2025  | SYSTEM       | \$21,689.20                                                                                                                                                                                         | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brophm1 overriding Payment Estimate Exception 14 on the current Payment Estimate. |               |                                                                                                                                                                                                      |
|                  |                                                                              |                  |                 |                                                                                          | 8                | Sep 16, 2025 | SYSTEM       | (\$31,660.90)                                                                                                                                                                                       |                                                                                                                                                                                                      |               |                                                                                                                                                                                                      |
|                  |                                                                              |                  |                 |                                                                                          | 8                | Sep 16, 2025 | SYSTEM       | \$31,660.90                                                                                                                                                                                         | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brophm1 overriding Payment Estimate Exception 13 on the current Payment Estimate. |               |                                                                                                                                                                                                      |
|                  |                                                                              |                  |                 |                                                                                          | 9                | Oct 1, 2025  | SYSTEM       | (\$60,746.10)                                                                                                                                                                                       |                                                                                                                                                                                                      |               |                                                                                                                                                                                                      |
|                  |                                                                              |                  |                 |                                                                                          | 9                | Oct 1, 2025  | SYSTEM       | \$60,746.10                                                                                                                                                                                         | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brophm1 overriding Payment Estimate Exception 13 on the current Payment Estimate. |               |                                                                                                                                                                                                      |
|                  |                                                                              |                  |                 |                                                                                          | 10               | Oct 15, 2025 | SYSTEM       | (\$60,746.10)                                                                                                                                                                                       |                                                                                                                                                                                                      |               |                                                                                                                                                                                                      |
|                  |                                                                              |                  |                 |                                                                                          | 10               | Oct 15, 2025 | SYSTEM       | \$60,746.10                                                                                                                                                                                         | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brophm1 overriding Payment Estimate Exception 14 on the current Payment Estimate. |               |                                                                                                                                                                                                      |
|                  |                                                                              |                  |                 |                                                                                          | - Total          |              |              | \$0.00                                                                                                                                                                                              |                                                                                                                                                                                                      |               |                                                                                                                                                                                                      |
|                  |                                                                              |                  |                 |                                                                                          | Material - Total |              |              | \$0.00                                                                                                                                                                                              |                                                                                                                                                                                                      |               |                                                                                                                                                                                                      |
|                  |                                                                              |                  | Overrun         | Overrun                                                                                  | 11               | Nov 3, 2025  | SYSTEM       | (\$559.00)                                                                                                                                                                                          |                                                                                                                                                                                                      |               |                                                                                                                                                                                                      |
|                  |                                                                              |                  |                 |                                                                                          | 14               | Feb 17, 2026 | SYSTEM       | \$559.00                                                                                                                                                                                            | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',43.00000 - 43.00000, 'is applied (if non-zero).                    |               |                                                                                                                                                                                                      |
|                  |                                                                              |                  | Overrun - Total |                                                                                          |                  | \$0.00       |              |                                                                                                                                                                                                     |                                                                                                                                                                                                      |               |                                                                                                                                                                                                      |
|                  |                                                                              |                  | Overrun - Total |                                                                                          |                  | \$0.00       |              |                                                                                                                                                                                                     |                                                                                                                                                                                                      |               |                                                                                                                                                                                                      |
|                  |                                                                              |                  | 0250 - Total    |                                                                                          |                  | \$0.00       |              |                                                                                                                                                                                                     |                                                                                                                                                                                                      |               |                                                                                                                                                                                                      |
|                  |                                                                              |                  | 0260            | MISC.                                                                                    | Material         |              | 6            | Aug 18, 2025                                                                                                                                                                                        | SYSTEM                                                                                                                                                                                               | (\$7,545.00)  |                                                                                                                                                                                                      |
|                  |                                                                              |                  |                 |                                                                                          |                  |              | 6            | Aug 18, 2025                                                                                                                                                                                        | SYSTEM                                                                                                                                                                                               | \$7,545.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brophm1 overriding Payment Estimate Exception 12 on the current Payment Estimate. |
|                  |                                                                              |                  |                 |                                                                                          |                  |              | - Total      |                                                                                                                                                                                                     |                                                                                                                                                                                                      | \$0.00        |                                                                                                                                                                                                      |
|                  |                                                                              |                  |                 |                                                                                          | Material - Total |              |              | \$0.00                                                                                                                                                                                              |                                                                                                                                                                                                      |               |                                                                                                                                                                                                      |
|                  |                                                                              |                  |                 |                                                                                          | 0260 - Total     |              |              | \$0.00                                                                                                                                                                                              |                                                                                                                                                                                                      |               |                                                                                                                                                                                                      |
|                  |                                                                              |                  | 0280            | CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED | Material         |              | 2            | Jun 16, 2025                                                                                                                                                                                        | SYSTEM                                                                                                                                                                                               | (\$12,800.00) |                                                                                                                                                                                                      |
| 2                | Jun 16, 2025                                                                 | SYSTEM           |                 |                                                                                          |                  |              | \$12,800.00  | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |                                                                                                                                                                                                      |               |                                                                                                                                                                                                      |
| - Total          |                                                                              |                  |                 |                                                                                          | \$0.00           |              |              |                                                                                                                                                                                                     |                                                                                                                                                                                                      |               |                                                                                                                                                                                                      |
| Material - Total |                                                                              |                  |                 |                                                                                          | \$0.00           |              |              |                                                                                                                                                                                                     |                                                                                                                                                                                                      |               |                                                                                                                                                                                                      |
| 0280 - Total     |                                                                              |                  | \$0.00          |                                                                                          |                  |              |              |                                                                                                                                                                                                     |                                                                                                                                                                                                      |               |                                                                                                                                                                                                      |
| 0320             | TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION, CONTRACTOR FURNISHED / RETAINED | Material         |                 | 4                                                                                        | Jul 16, 2025     | SYSTEM       | (\$2,388.00) |                                                                                                                                                                                                     |                                                                                                                                                                                                      |               |                                                                                                                                                                                                      |
|                  |                                                                              |                  |                 | 4                                                                                        | Jul 16, 2025     | SYSTEM       | \$2,388.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |                                                                                                                                                                                                      |               |                                                                                                                                                                                                      |
|                  |                                                                              |                  |                 | 5                                                                                        | Aug 1, 2025      | SYSTEM       | (\$2,388.00) |                                                                                                                                                                                                     |                                                                                                                                                                                                      |               |                                                                                                                                                                                                      |
|                  |                                                                              |                  |                 | 5                                                                                        | Aug 1, 2025      | SYSTEM       | \$2,388.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brophm1 overriding Payment Estimate Exception 6 on the current Payment Estimate. |                                                                                                                                                                                                      |               |                                                                                                                                                                                                      |
|                  |                                                                              | - Total          |                 |                                                                                          | \$0.00           |              |              |                                                                                                                                                                                                     |                                                                                                                                                                                                      |               |                                                                                                                                                                                                      |
|                  |                                                                              | Material - Total |                 |                                                                                          | \$0.00           |              |              |                                                                                                                                                                                                     |                                                                                                                                                                                                      |               |                                                                                                                                                                                                      |



## Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250117-H03

| Project | Line         | Description                              | Adjustment Type  | Other Adjustment Type | Est. Number | Created Date | Created By | Amount        | Remarks                                                                                                                                                                                              |  |
|---------|--------------|------------------------------------------|------------------|-----------------------|-------------|--------------|------------|---------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|
| J9P3842 | 0320 - Total |                                          |                  |                       |             |              |            |               | \$0.00                                                                                                                                                                                               |  |
|         | 0340         | PREF THERMO PAVMT MARK., 4 IN YELLOW     | Material         |                       | 12          | Nov 17, 2025 | SYSTEM     | (\$23,705.00) |                                                                                                                                                                                                      |  |
|         |              |                                          |                  |                       | 12          | Nov 17, 2025 | SYSTEM     | \$23,705.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brophm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.  |  |
|         |              |                                          |                  | - Total               |             |              |            | \$0.00        |                                                                                                                                                                                                      |  |
|         |              |                                          | Material - Total |                       |             |              | \$0.00     |               |                                                                                                                                                                                                      |  |
|         | 0340 - Total |                                          |                  |                       |             |              |            |               | \$0.00                                                                                                                                                                                               |  |
|         | 0350         | PREF THERMO PAVMT MARKING, 6 IN WHITE    | Material         |                       | 12          | Nov 17, 2025 | SYSTEM     | (\$27,966.00) |                                                                                                                                                                                                      |  |
|         |              |                                          |                  |                       | 12          | Nov 17, 2025 | SYSTEM     | \$27,966.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brophm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.  |  |
|         |              |                                          |                  | - Total               |             |              |            | \$0.00        |                                                                                                                                                                                                      |  |
|         |              |                                          | Material - Total |                       |             |              | \$0.00     |               |                                                                                                                                                                                                      |  |
|         | 0350 - Total |                                          |                  |                       |             |              |            |               | \$0.00                                                                                                                                                                                               |  |
|         | 0360         | PREF THERMO PVMT MARK, 24 IN YELLOW      | Material         |                       | 12          | Nov 17, 2025 | SYSTEM     | (\$2,025.00)  |                                                                                                                                                                                                      |  |
|         |              |                                          |                  |                       | 12          | Nov 17, 2025 | SYSTEM     | \$2,025.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brophm1 overriding Payment Estimate Exception 8 on the current Payment Estimate.  |  |
|         |              |                                          |                  | - Total               |             |              |            | \$0.00        |                                                                                                                                                                                                      |  |
|         |              |                                          | Material - Total |                       |             |              | \$0.00     |               |                                                                                                                                                                                                      |  |
|         |              |                                          | Overrun          | Overrun               | 12          | Nov 17, 2025 | SYSTEM     | (\$100.00)    |                                                                                                                                                                                                      |  |
|         |              |                                          |                  |                       | 14          | Feb 17, 2026 | SYSTEM     | \$100.00      | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',25.00000 - 25.00000, 'is applied (if non-zero).                    |  |
|         |              |                                          |                  | Overrun - Total       |             |              |            | \$0.00        |                                                                                                                                                                                                      |  |
|         |              |                                          | Overrun - Total  |                       |             |              | \$0.00     |               |                                                                                                                                                                                                      |  |
|         | 0360 - Total |                                          |                  |                       |             |              |            |               | \$0.00                                                                                                                                                                                               |  |
|         | 0390         | TEMPORARY REMOVABLE MARKING TAPE, 24 IN. | Material         |                       | 4           | Jul 16, 2025 | SYSTEM     | (\$360.00)    |                                                                                                                                                                                                      |  |
|         |              |                                          |                  |                       | 4           | Jul 16, 2025 | SYSTEM     | \$360.00      | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brophm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.  |  |
|         |              |                                          |                  |                       | 5           | Aug 1, 2025  | SYSTEM     | (\$360.00)    |                                                                                                                                                                                                      |  |
|         |              |                                          |                  |                       | 5           | Aug 1, 2025  | SYSTEM     | \$360.00      | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brophm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.  |  |
|         |              |                                          |                  |                       | 6           | Aug 18, 2025 | SYSTEM     | (\$360.00)    |                                                                                                                                                                                                      |  |
|         |              |                                          |                  |                       | 6           | Aug 18, 2025 | SYSTEM     | \$360.00      | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brophm1 overriding Payment Estimate Exception 13 on the current Payment Estimate. |  |
|         |              |                                          |                  | - Total               |             |              |            | \$0.00        |                                                                                                                                                                                                      |  |
|         |              |                                          |                  | Material - Total      |             |              |            | \$0.00        |                                                                                                                                                                                                      |  |
|         |              |                                          | Overrun          | Overrun               | 8           | Sep 16, 2025 | SYSTEM     | (\$240.00)    |                                                                                                                                                                                                      |  |
|         |              |                                          |                  |                       | 14          | Feb 17, 2026 | SYSTEM     | \$240.00      | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',10.00000 - 10.00000, 'is applied (if non-zero).                    |  |
|         |              |                                          |                  | Overrun - Total       |             |              |            | \$0.00        |                                                                                                                                                                                                      |  |
|         |              |                                          |                  | Overrun - Total       |             |              |            | \$0.00        |                                                                                                                                                                                                      |  |
|         | 0390 - Total |                                          |                  |                       |             |              |            |               | \$0.00                                                                                                                                                                                               |  |
|         | 0410         | 4 IN. YELLOW WATERBORNE PAVEMENT MARKING | Material         |                       | 4           | Jul 16, 2025 | SYSTEM     | (\$2,699.20)  |                                                                                                                                                                                                      |  |
|         |              |                                          |                  |                       | 4           | Jul 16, 2025 | SYSTEM     | \$2,699.20    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brophm1 overriding Payment                                                        |  |



## Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250117-H03

| Project | Line         | Description                              | Adjustment Type  | Other Adjustment Type | Est. Number  | Created Date | Created By | Amount                                                                                                                                                                                               | Remarks                                                                                                                                                                                              |
|---------|--------------|------------------------------------------|------------------|-----------------------|--------------|--------------|------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| J9P3842 | 0410         | 4 IN. YELLOW WATERBORNE PAVEMENT MARKING | Material         |                       |              |              |            |                                                                                                                                                                                                      | Estimate Exception 4 on the current Payment Estimate.                                                                                                                                                |
|         |              |                                          |                  | - Total               |              |              |            | \$0.00                                                                                                                                                                                               |                                                                                                                                                                                                      |
|         |              |                                          | Material - Total |                       |              |              | \$0.00     |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|         |              |                                          | 0410 - Total     |                       |              |              |            |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|         | 0440         | MISC.                                    | Material         |                       | 12           | Nov 17, 2025 | SYSTEM     | (\$1,500.00)                                                                                                                                                                                         |                                                                                                                                                                                                      |
|         |              |                                          |                  |                       | 12           | Nov 17, 2025 | SYSTEM     | \$1,500.00                                                                                                                                                                                           | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brophm1 overriding Payment Estimate Exception 9 on the current Payment Estimate.  |
|         |              |                                          |                  | - Total               |              |              |            | \$0.00                                                                                                                                                                                               |                                                                                                                                                                                                      |
|         |              |                                          | Material - Total |                       |              |              | \$0.00     |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|         |              |                                          | 0440 - Total     |                       |              |              |            |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|         | 0470         | SEPARATION GEOTEXTILE                    | Material         |                       | 5            | Aug 1, 2025  | SYSTEM     | (\$60.00)                                                                                                                                                                                            |                                                                                                                                                                                                      |
|         |              |                                          |                  |                       | 5            | Aug 1, 2025  | SYSTEM     | \$60.00                                                                                                                                                                                              | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brophm1 overriding Payment Estimate Exception 8 on the current Payment Estimate.  |
|         |              |                                          |                  |                       | 6            | Aug 18, 2025 | SYSTEM     | (\$60.00)                                                                                                                                                                                            |                                                                                                                                                                                                      |
|         |              |                                          |                  |                       | 6            | Aug 18, 2025 | SYSTEM     | \$60.00                                                                                                                                                                                              | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brophm1 overriding Payment Estimate Exception 14 on the current Payment Estimate. |
|         |              |                                          | - Total          |                       |              |              | \$0.00     |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|         |              |                                          | Material - Total |                       |              |              | \$0.00     |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|         |              |                                          | Overrun          | Overrun               | 10           | Oct 15, 2025 | SYSTEM     | (\$713.50)                                                                                                                                                                                           |                                                                                                                                                                                                      |
|         |              |                                          |                  |                       | 11           | Nov 3, 2025  | SYSTEM     | (\$1,021.50)                                                                                                                                                                                         |                                                                                                                                                                                                      |
|         |              |                                          |                  |                       | 12           | Nov 17, 2025 | SYSTEM     | (\$86.50)                                                                                                                                                                                            |                                                                                                                                                                                                      |
|         |              |                                          |                  |                       | 13           | Dec 2, 2025  | SYSTEM     | \$1.50                                                                                                                                                                                               | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.00000 - 5.00000, 'is applied (if non-zero).                      |
|         |              |                                          |                  |                       | 14           | Feb 17, 2026 | SYSTEM     | \$1,820.00                                                                                                                                                                                           | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.00000 - 5.00000, 'is applied (if non-zero).                      |
|         |              |                                          | Overrun - Total  |                       |              |              | \$0.00     |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|         |              |                                          | Overrun - Total  |                       |              |              | \$0.00     |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|         | 0470 - Total |                                          |                  |                       |              |              |            | \$0.00                                                                                                                                                                                               |                                                                                                                                                                                                      |
|         | 0530         | 18 IN. GROUP A FLARED END SECT           | Material         |                       | 5            | Aug 1, 2025  | SYSTEM     | (\$1,300.00)                                                                                                                                                                                         |                                                                                                                                                                                                      |
|         |              |                                          |                  |                       | 5            | Aug 1, 2025  | SYSTEM     | \$1,300.00                                                                                                                                                                                           | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brophm1 overriding Payment Estimate Exception 9 on the current Payment Estimate.  |
|         |              |                                          |                  |                       | 6            | Aug 18, 2025 | SYSTEM     | (\$1,300.00)                                                                                                                                                                                         |                                                                                                                                                                                                      |
|         |              |                                          |                  |                       | 6            | Aug 18, 2025 | SYSTEM     | \$1,300.00                                                                                                                                                                                           | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brophm1 overriding Payment Estimate Exception 15 on the current Payment Estimate. |
|         |              |                                          | - Total          |                       |              |              | \$0.00     |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|         |              |                                          | Material - Total |                       |              |              | \$0.00     |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|         | 0530 - Total |                                          |                  |                       |              |              |            | \$0.00                                                                                                                                                                                               |                                                                                                                                                                                                      |
|         | 0550         | MULCHING                                 | Material         |                       | 7            | Sep 2, 2025  | SYSTEM     | (\$1,000.00)                                                                                                                                                                                         |                                                                                                                                                                                                      |
|         |              |                                          |                  |                       | 7            | Sep 2, 2025  | SYSTEM     | \$1,000.00                                                                                                                                                                                           | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brophm1 overriding Payment Estimate Exception 15 on the current Payment Estimate. |
|         |              |                                          |                  |                       | 8            | Sep 16, 2025 | SYSTEM     | (\$1,000.00)                                                                                                                                                                                         |                                                                                                                                                                                                      |
|         |              |                                          |                  | 8                     | Sep 16, 2025 | SYSTEM       | \$1,000.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brophm1 overriding Payment Estimate Exception 17 on the current Payment Estimate. |                                                                                                                                                                                                      |



## Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250117-H03

| Project | Line | Description                   | Adjustment Type  | Other Adjustment Type | Est. Number           | Created Date | Created By | Amount       | Remarks                                                                                                                                                                                              |              |
|---------|------|-------------------------------|------------------|-----------------------|-----------------------|--------------|------------|--------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|
| J9P3842 | 0550 | MULCHING                      | Material         | - Total               |                       |              |            | \$0.00       |                                                                                                                                                                                                      |              |
|         |      |                               | Material - Total |                       |                       |              | \$0.00     |              |                                                                                                                                                                                                      |              |
|         |      |                               | Overrun          | Overrun               | 10                    | Oct 15, 2025 | SYSTEM     | (\$1,000.00) |                                                                                                                                                                                                      |              |
|         |      |                               |                  |                       | 12                    | Nov 17, 2025 | SYSTEM     | (\$875.00)   |                                                                                                                                                                                                      |              |
|         |      |                               |                  |                       | 14                    | Feb 17, 2026 | SYSTEM     | \$1,875.00   | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1250.00000 - 1250.00000, 'is applied (if non-zero).                |              |
|         |      |                               |                  |                       | Overrun - Total       |              |            | \$0.00       |                                                                                                                                                                                                      |              |
|         |      |                               | Overrun - Total  |                       |                       | \$0.00       |            |              |                                                                                                                                                                                                      |              |
|         |      |                               | 0550 - Total     |                       |                       |              | \$0.00     |              |                                                                                                                                                                                                      |              |
|         | 0560 | SEEDING - COOL SEASON GRASSES | Material         |                       | 7                     | Sep 2, 2025  | SYSTEM     | (\$2,320.00) |                                                                                                                                                                                                      |              |
|         |      |                               |                  |                       | 7                     | Sep 2, 2025  | SYSTEM     | \$2,320.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brophm1 overriding Payment Estimate Exception 16 on the current Payment Estimate. |              |
|         |      |                               |                  |                       | 8                     | Sep 16, 2025 | SYSTEM     | (\$2,320.00) |                                                                                                                                                                                                      |              |
|         |      |                               |                  |                       | 8                     | Sep 16, 2025 | SYSTEM     | \$2,320.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brophm1 overriding Payment Estimate Exception 18 on the current Payment Estimate. |              |
|         |      |                               |                  |                       | 9                     | Oct 1, 2025  | SYSTEM     | (\$2,320.00) |                                                                                                                                                                                                      |              |
|         |      |                               |                  |                       | 9                     | Oct 1, 2025  | SYSTEM     | \$2,320.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brophm1 overriding Payment Estimate Exception 16 on the current Payment Estimate. |              |
|         |      |                               |                  |                       | 10                    | Oct 15, 2025 | SYSTEM     | (\$5,510.00) |                                                                                                                                                                                                      |              |
|         |      |                               |                  |                       | 10                    | Oct 15, 2025 | SYSTEM     | \$5,510.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brophm1 overriding Payment Estimate Exception 16 on the current Payment Estimate. |              |
|         |      |                               |                  |                       | 11                    | Nov 3, 2025  | SYSTEM     | (\$5,510.00) |                                                                                                                                                                                                      |              |
|         |      |                               |                  |                       | 11                    | Nov 3, 2025  | SYSTEM     | \$5,510.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brophm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.  |              |
|         |      |                               |                  |                       | 12                    | Nov 17, 2025 | SYSTEM     | (\$7,540.00) |                                                                                                                                                                                                      |              |
|         |      |                               |                  |                       | 12                    | Nov 17, 2025 | SYSTEM     | \$7,540.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brophm1 overriding Payment Estimate Exception 10 on the current Payment Estimate. |              |
|         |      |                               |                  |                       | 13                    | Dec 2, 2025  | SYSTEM     | (\$7,540.00) |                                                                                                                                                                                                      |              |
|         |      |                               |                  |                       | 13                    | Dec 2, 2025  | SYSTEM     | \$7,540.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brophm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.  |              |
|         |      |                               |                  |                       | 14                    | Feb 17, 2026 | SYSTEM     | (\$7,540.00) |                                                                                                                                                                                                      |              |
|         |      |                               |                  |                       | 14                    | Feb 17, 2026 | SYSTEM     | \$7,540.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brophm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.  |              |
|         |      |                               |                  |                       | 15                    | Apr 2, 2026  | SYSTEM     | (\$7,540.00) |                                                                                                                                                                                                      |              |
|         |      |                               |                  |                       | 15                    | Apr 2, 2026  | SYSTEM     | \$7,540.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.  |              |
|         |      |                               |                  |                       | - Total               |              |            |              | \$0.00                                                                                                                                                                                               |              |
|         |      |                               |                  |                       | Material - Total      |              |            |              | \$0.00                                                                                                                                                                                               |              |
|         |      |                               |                  |                       | Other Item Adjustment | OTHR         | 14         | Feb 17, 2026 | brophm1                                                                                                                                                                                              | (\$1,131.00) |



## Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250117-H03

| Project | Line             | Description                      | Adjustment Type       | Other Adjustment Type         | Est. Number      | Created Date | Created By   | Amount        | Remarks                                                                                                                                                                                               |                                                                                                                                                                                       |              |                                                                                                                                                                                                     |
|---------|------------------|----------------------------------|-----------------------|-------------------------------|------------------|--------------|--------------|---------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| J9P3842 | 0560             | SEEDING - COOL SEASON GRASSES    | Other Item Adjustment |                               |                  |              |              |               | 15% will be withheld until the correct paperwork is sent to MoDOT.<br><br>Total Acres Installed = 2.6<br>Unit Price Per Acre = \$2,900.00<br>(2.6)*(2,900) = \$7,540<br><br>(15%)*(\$7,540) = \$1,131 |                                                                                                                                                                                       |              |                                                                                                                                                                                                     |
|         |                  |                                  |                       | OTHR - Total                  |                  |              |              |               |                                                                                                                                                                                                       | (\$1,131.00)                                                                                                                                                                          |              |                                                                                                                                                                                                     |
|         |                  |                                  |                       | Other Item Adjustment - Total |                  |              |              |               |                                                                                                                                                                                                       | (\$1,131.00)                                                                                                                                                                          |              |                                                                                                                                                                                                     |
|         |                  |                                  |                       | Overrun                       | Overrun          | 10           | Oct 15, 2025 | SYSTEM        | (\$2,320.00)                                                                                                                                                                                          |                                                                                                                                                                                       |              |                                                                                                                                                                                                     |
|         |                  |                                  |                       |                               |                  | 12           | Nov 17, 2025 | SYSTEM        | (\$2,030.00)                                                                                                                                                                                          |                                                                                                                                                                                       |              |                                                                                                                                                                                                     |
|         |                  |                                  |                       |                               |                  | 14           | Feb 17, 2026 | SYSTEM        | \$4,350.00                                                                                                                                                                                            | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2900.00000 - 2900.00000, 'is applied (if non-zero). |              |                                                                                                                                                                                                     |
|         |                  |                                  |                       | Overrun - Total               |                  |              |              |               |                                                                                                                                                                                                       | \$0.00                                                                                                                                                                                |              |                                                                                                                                                                                                     |
|         |                  |                                  |                       | Overrun - Total               |                  |              |              |               |                                                                                                                                                                                                       | \$0.00                                                                                                                                                                                |              |                                                                                                                                                                                                     |
|         |                  |                                  |                       | 0560 - Total                  |                  |              |              |               |                                                                                                                                                                                                       | (\$1,131.00)                                                                                                                                                                          |              |                                                                                                                                                                                                     |
|         |                  |                                  |                       | 0570                          | ROCK DITCH CHECK | Material     |              | 2             | Jun 16, 2025                                                                                                                                                                                          | SYSTEM                                                                                                                                                                                | (\$2,565.00) |                                                                                                                                                                                                     |
|         |                  |                                  |                       |                               |                  |              |              | 2             | Jun 16, 2025                                                                                                                                                                                          | SYSTEM                                                                                                                                                                                | \$2,565.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |
|         |                  |                                  |                       |                               |                  |              | - Total      |               |                                                                                                                                                                                                       |                                                                                                                                                                                       |              |                                                                                                                                                                                                     |
|         | Material - Total |                                  |                       |                               |                  |              | \$0.00       |               |                                                                                                                                                                                                       |                                                                                                                                                                                       |              |                                                                                                                                                                                                     |
|         | Overrun          | Overrun                          | 5                     |                               |                  |              | Aug 1, 2025  | SYSTEM        | (\$3,795.00)                                                                                                                                                                                          |                                                                                                                                                                                       |              |                                                                                                                                                                                                     |
|         |                  |                                  | 14                    |                               |                  |              | Feb 17, 2026 | SYSTEM        | \$3,795.00                                                                                                                                                                                            | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.00000 - 15.00000, 'is applied (if non-zero).     |              |                                                                                                                                                                                                     |
|         |                  |                                  | Overrun - Total       |                               |                  |              |              |               | \$0.00                                                                                                                                                                                                |                                                                                                                                                                                       |              |                                                                                                                                                                                                     |
|         | Overrun - Total  |                                  |                       |                               |                  |              | \$0.00       |               |                                                                                                                                                                                                       |                                                                                                                                                                                       |              |                                                                                                                                                                                                     |
|         | 0570 - Total     |                                  |                       |                               |                  |              | \$0.00       |               |                                                                                                                                                                                                       |                                                                                                                                                                                       |              |                                                                                                                                                                                                     |
|         | 0580             | TEMPORARY SEEDING                | Material              |                               |                  |              |              | 4             | Jul 16, 2025                                                                                                                                                                                          | SYSTEM                                                                                                                                                                                | (\$645.00)   |                                                                                                                                                                                                     |
|         |                  |                                  |                       |                               |                  |              |              | 4             | Jul 16, 2025                                                                                                                                                                                          | SYSTEM                                                                                                                                                                                | \$645.00     | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brophm1 overriding Payment Estimate Exception 6 on the current Payment Estimate. |
|         |                  |                                  |                       |                               |                  |              |              | 5             | Aug 1, 2025                                                                                                                                                                                           | SYSTEM                                                                                                                                                                                | (\$645.00)   |                                                                                                                                                                                                     |
|         |                  |                                  |                       |                               | 5                | Aug 1, 2025  | SYSTEM       | \$645.00      | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brophm1 overriding Payment Estimate Exception 10 on the current Payment Estimate.  |                                                                                                                                                                                       |              |                                                                                                                                                                                                     |
|         |                  |                                  |                       |                               | 6                | Aug 18, 2025 | SYSTEM       | (\$645.00)    |                                                                                                                                                                                                       |                                                                                                                                                                                       |              |                                                                                                                                                                                                     |
|         |                  |                                  |                       |                               | 6                | Aug 18, 2025 | SYSTEM       | \$645.00      | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brophm1 overriding Payment Estimate Exception 17 on the current Payment Estimate.  |                                                                                                                                                                                       |              |                                                                                                                                                                                                     |
|         |                  |                                  |                       | - Total                       |                  |              |              |               |                                                                                                                                                                                                       | \$0.00                                                                                                                                                                                |              |                                                                                                                                                                                                     |
|         |                  |                                  |                       | Material - Total              |                  |              |              |               |                                                                                                                                                                                                       | \$0.00                                                                                                                                                                                |              |                                                                                                                                                                                                     |
|         |                  |                                  |                       | 0580 - Total                  |                  |              |              |               |                                                                                                                                                                                                       | \$0.00                                                                                                                                                                                |              |                                                                                                                                                                                                     |
|         |                  |                                  |                       | 0590                          | SILT FENCE       | Material     |              | 2             | Jun 16, 2025                                                                                                                                                                                          | SYSTEM                                                                                                                                                                                | (\$565.50)   |                                                                                                                                                                                                     |
|         |                  |                                  |                       |                               |                  |              |              | 2             | Jun 16, 2025                                                                                                                                                                                          | SYSTEM                                                                                                                                                                                | \$565.50     | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brophm1 overriding Payment Estimate Exception 3 on the current Payment Estimate. |
|         |                  |                                  |                       |                               |                  |              | - Total      |               |                                                                                                                                                                                                       |                                                                                                                                                                                       |              |                                                                                                                                                                                                     |
|         | Material - Total |                                  |                       |                               |                  |              | \$0.00       |               |                                                                                                                                                                                                       |                                                                                                                                                                                       |              |                                                                                                                                                                                                     |
|         | 0590 - Total     |                                  |                       |                               |                  |              | \$0.00       |               |                                                                                                                                                                                                       |                                                                                                                                                                                       |              |                                                                                                                                                                                                     |
|         | 0600             | LIGHTING POLE, 45 FT. OR 13.5 M, | Material              |                               | 11               | Nov 3, 2025  | SYSTEM       | (\$23,920.00) |                                                                                                                                                                                                       |                                                                                                                                                                                       |              |                                                                                                                                                                                                     |



## Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250117-H03

| Project | Line         | Description                                       | Adjustment Type               | Other Adjustment Type | Est. Number | Created Date | Created By | Amount       | Remarks                                                                                                                                                                                              |                                                                                                                                                                                             |
|---------|--------------|---------------------------------------------------|-------------------------------|-----------------------|-------------|--------------|------------|--------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| J9P3842 | 0600         | TYPE AT                                           | Material                      |                       | 11          | Nov 3, 2025  | SYSTEM     | \$23,920.00  | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brophm1 overriding Payment Estimate Exception 8 on the current Payment Estimate.  |                                                                                                                                                                                             |
|         |              |                                                   |                               | - Total               |             |              |            | \$0.00       |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         |              |                                                   |                               | Material - Total      |             |              |            | \$0.00       |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         |              |                                                   |                               | 0600 - Total          |             |              |            | \$0.00       |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         | 0610         | BRACKET ARM, 6 FT. OR 1.8 M                       | Material                      |                       | 11          | Nov 3, 2025  | SYSTEM     | (\$4,496.00) | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brophm1 overriding Payment Estimate Exception 9 on the current Payment Estimate.  |                                                                                                                                                                                             |
|         |              |                                                   |                               |                       | 11          | Nov 3, 2025  | SYSTEM     | \$4,496.00   |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         |              |                                                   |                               | - Total               |             |              |            | \$0.00       |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         |              |                                                   |                               | Material - Total      |             |              |            | \$0.00       |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         |              |                                                   |                               | 0610 - Total          |             |              |            | \$0.00       |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         | 0630         | CONDUIT, 3 IN. RIGID, PUSHED                      | Overrun                       |                       | 13          | Dec 2, 2025  | SYSTEM     | (\$1,440.00) |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         |              |                                                   |                               | Overrun - Total       |             |              |            | (\$1,440.00) |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         |              |                                                   |                               | Overrun - Total       |             |              |            | (\$1,440.00) |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         |              |                                                   |                               | 0630 - Total          |             |              |            | (\$1,440.00) |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         | 0650         | PULL BOX, PREFORMED CLASS 1                       | Overrun                       |                       | 11          | Nov 3, 2025  | SYSTEM     | (\$2,464.00) | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1232.00000 - 1232.00000, 'is applied (if non-zero).                |                                                                                                                                                                                             |
|         |              |                                                   |                               |                       | 14          | Feb 17, 2026 | SYSTEM     | \$2,464.00   |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         |              |                                                   |                               | Overrun - Total       |             |              |            | \$0.00       |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         |              |                                                   |                               | Overrun - Total       |             |              |            | \$0.00       |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         |              |                                                   |                               | 0650 - Total          |             |              |            | \$0.00       |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         | 0700         | BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE) | Material                      |                       | 11          | Nov 3, 2025  | SYSTEM     | (\$4,900.00) | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brophm1 overriding Payment Estimate Exception 10 on the current Payment Estimate. |                                                                                                                                                                                             |
|         |              |                                                   |                               |                       | 11          | Nov 3, 2025  | SYSTEM     | \$4,900.00   |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         |              |                                                   |                               | - Total               |             |              |            | \$0.00       |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         |              |                                                   |                               | Material - Total      |             |              |            | \$0.00       |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         |              |                                                   | Other Item Adjustment         | STMC                  | 12          | Nov 17, 2025 | brophm1    | (\$3,822.00) | This line-item adjustment is to close out the stockpile adjustment made on 02SEP2025 for Estimate 0007.                                                                                              |                                                                                                                                                                                             |
|         |              |                                                   |                               | STMC - Total          |             |              |            | (\$3,822.00) |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         |              |                                                   |                               | STMI                  | 7           | Sep 2, 2025  | brophm1    | \$3,822.00   |                                                                                                                                                                                                      | Refer to the document called, "250117-H03 J9P3942 Estimate 0007 D&S Stockpile Material Line Item 0700 - 0780" on eProjects for further information. MoDOT have received the certifications. |
|         |              |                                                   |                               | STMI - Total          |             |              |            | \$3,822.00   |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         |              |                                                   | Other Item Adjustment - Total |                       |             |              | \$0.00     |              |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         |              |                                                   | 0700 - Total                  |                       |             |              | \$0.00     |              |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         | 0710         | 2 IN. PSST POST - 12 GA.                          | Material                      |                       | 11          | Nov 3, 2025  | SYSTEM     | (\$6,662.50) | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brophm1 overriding Payment Estimate Exception 11 on the current Payment Estimate. |                                                                                                                                                                                             |
|         |              |                                                   |                               |                       | 11          | Nov 3, 2025  | SYSTEM     | \$6,662.50   |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         |              |                                                   |                               | - Total               |             |              |            | \$0.00       |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         |              |                                                   |                               | Material - Total      |             |              |            | \$0.00       |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         |              |                                                   | Other Item Adjustment         | STMC                  | 12          | Nov 17, 2025 | brophm1    | (\$3,095.10) | This line-item adjustment is to close out the stockpile adjustment made on 02SEP2025 for Estimate 0007.                                                                                              |                                                                                                                                                                                             |
|         |              |                                                   |                               | STMC - Total          |             |              |            | (\$3,095.10) |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         |              |                                                   |                               | STMI                  | 7           | Sep 2, 2025  | brophm1    | \$3,095.10   |                                                                                                                                                                                                      | Refer to the document called, "250117-H03 J9P3942 Estimate 0007 D&S Stockpile Material Line Item 0700 - 0780" on eProjects for further information. MoDOT have received the certifications. |
|         |              |                                                   |                               | STMI - Total          |             |              |            | \$3,095.10   |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         |              |                                                   | Other Item Adjustment - Total |                       |             |              | \$0.00     |              |                                                                                                                                                                                                      |                                                                                                                                                                                             |
|         | 0710 - Total |                                                   |                               |                       | \$0.00      |              |            |              |                                                                                                                                                                                                      |                                                                                                                                                                                             |



## Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250117-H03

| Project                       | Line                          | Description                                | Adjustment Type                             | Other Adjustment Type                      | Est. Number      | Created Date | Created By   | Amount                                                                                                                                              | Remarks                                                                                                                                                                                              |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|-------------------------------|-------------------------------|--------------------------------------------|---------------------------------------------|--------------------------------------------|------------------|--------------|--------------|-----------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| J9P3842                       | 0720                          | DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA. | Material                                    |                                            | 11               | Nov 3, 2025  | SYSTEM       | (\$4,375.00)                                                                                                                                        |                                                                                                                                                                                                      |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|                               |                               |                                            |                                             |                                            | 11               | Nov 3, 2025  | SYSTEM       | \$4,375.00                                                                                                                                          | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brophm1 overriding Payment Estimate Exception 12 on the current Payment Estimate. |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|                               |                               |                                            |                                             | - Total                                    |                  |              |              | \$0.00                                                                                                                                              |                                                                                                                                                                                                      |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|                               |                               |                                            | Material - Total                            |                                            |                  |              | \$0.00       |                                                                                                                                                     |                                                                                                                                                                                                      |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|                               |                               |                                            | Other Item Adjustment                       | STMC                                       | 12               | Nov 17, 2025 | brophm1      | (\$1,737.40)                                                                                                                                        | This line-item adjustment is to close out the stockpile adjustment made on 02SEP2025 for Estimate 0007.                                                                                              |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|                               |                               |                                            |                                             | STMC - Total                               |                  |              |              | (\$1,737.40)                                                                                                                                        |                                                                                                                                                                                                      |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|                               |                               |                                            |                                             | STMI                                       | 7                | Sep 2, 2025  | brophm1      | \$1,737.40                                                                                                                                          | Refer to the document called, "250117-H03 J9P3942 Estimate 0007 D&S Stockpile Material Line Item 0700 - 0780" on eProjects for further information. MoDOT have received the certifications.          |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|                               |                               |                                            | STMI - Total                                |                                            |                  |              | \$1,737.40   |                                                                                                                                                     |                                                                                                                                                                                                      |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|                               |                               |                                            | Other Item Adjustment - Total               |                                            |                  |              | \$0.00       |                                                                                                                                                     |                                                                                                                                                                                                      |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|                               |                               |                                            | 0720 - Total                                |                                            |                  |              |              |                                                                                                                                                     |                                                                                                                                                                                                      | \$0.00                                                                                                                                                                                               |                                                                                                                                                                                                      |
|                               |                               |                                            | 0730                                        | 2.25 IN. PSST POST INSERT (6 FT.) - 12 GA. | Material         |              | 11           | Nov 3, 2025                                                                                                                                         | SYSTEM                                                                                                                                                                                               | (\$1,800.00)                                                                                                                                                                                         |                                                                                                                                                                                                      |
|                               |                               |                                            |                                             |                                            |                  |              | 11           | Nov 3, 2025                                                                                                                                         | SYSTEM                                                                                                                                                                                               | \$1,800.00                                                                                                                                                                                           | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brophm1 overriding Payment Estimate Exception 13 on the current Payment Estimate. |
|                               |                               |                                            |                                             |                                            |                  | - Total      |              |                                                                                                                                                     |                                                                                                                                                                                                      | \$0.00                                                                                                                                                                                               |                                                                                                                                                                                                      |
|                               | Material - Total              |                                            |                                             |                                            | \$0.00           |              |              |                                                                                                                                                     |                                                                                                                                                                                                      |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|                               | Other Item Adjustment         | STMC                                       |                                             |                                            | 12               | Nov 17, 2025 | brophm1      | (\$502.74)                                                                                                                                          | This line-item adjustment is to close out the stockpile adjustment made on 02SEP2025 for Estimate 0007.                                                                                              |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|                               |                               | STMC - Total                               |                                             |                                            |                  | (\$502.74)   |              |                                                                                                                                                     |                                                                                                                                                                                                      |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|                               |                               | STMI                                       |                                             |                                            | 7                | Sep 2, 2025  | brophm1      | \$502.74                                                                                                                                            | Refer to the document called, "250117-H03 J9P3942 Estimate 0007 D&S Stockpile Material Line Item 0700 - 0780" on eProjects for further information. MoDOT have received the certifications.          |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|                               | STMI - Total                  |                                            |                                             |                                            | \$502.74         |              |              |                                                                                                                                                     |                                                                                                                                                                                                      |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|                               | Other Item Adjustment - Total |                                            |                                             |                                            | \$0.00           |              |              |                                                                                                                                                     |                                                                                                                                                                                                      |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|                               | 0730 - Total                  |                                            |                                             |                                            |                  |              |              | \$0.00                                                                                                                                              |                                                                                                                                                                                                      |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|                               | 0740                          | 2.5 IN. PSST POST - 12 GA.                 |                                             |                                            | Material         |              | 11           | Nov 3, 2025                                                                                                                                         | SYSTEM                                                                                                                                                                                               | (\$6,188.00)                                                                                                                                                                                         |                                                                                                                                                                                                      |
|                               |                               |                                            |                                             |                                            |                  |              | 11           | Nov 3, 2025                                                                                                                                         | SYSTEM                                                                                                                                                                                               | \$6,188.00                                                                                                                                                                                           | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brophm1 overriding Payment Estimate Exception 14 on the current Payment Estimate. |
|                               |                               |                                            |                                             |                                            |                  | - Total      |              |                                                                                                                                                     |                                                                                                                                                                                                      | \$0.00                                                                                                                                                                                               |                                                                                                                                                                                                      |
|                               |                               |                                            |                                             |                                            | Material - Total |              |              |                                                                                                                                                     | \$0.00                                                                                                                                                                                               |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|                               |                               |                                            | Other Item Adjustment                       | STMC                                       | 12               | Nov 17, 2025 | brophm1      | (\$2,362.49)                                                                                                                                        | This line-item adjustment is to close out the stockpile adjustment made on 02SEP2025 for Estimate 0007.                                                                                              |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|                               |                               |                                            |                                             | STMC - Total                               |                  |              |              | (\$2,362.49)                                                                                                                                        |                                                                                                                                                                                                      |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|                               |                               |                                            |                                             | STMI                                       | 7                | Sep 2, 2025  | brophm1      | \$2,362.49                                                                                                                                          | Refer to the document called, "250117-H03 J9P3942 Estimate 0007 D&S Stockpile Material Line Item 0700 - 0780" on eProjects for further information. MoDOT have received the certifications.          |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
| STMI - Total                  |                               |                                            |                                             | \$2,362.49                                 |                  |              |              |                                                                                                                                                     |                                                                                                                                                                                                      |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
| Other Item Adjustment - Total |                               |                                            |                                             | \$0.00                                     |                  |              |              |                                                                                                                                                     |                                                                                                                                                                                                      |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
| 0740 - Total                  |                               |                                            |                                             |                                            |                  |              | \$0.00       |                                                                                                                                                     |                                                                                                                                                                                                      |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
| 0750                          |                               |                                            | DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA. | Material                                   |                  | 11           | Nov 3, 2025  | SYSTEM                                                                                                                                              | (\$3,600.00)                                                                                                                                                                                         |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|                               |                               |                                            |                                             |                                            |                  | 11           | Nov 3, 2025  | SYSTEM                                                                                                                                              | \$3,600.00                                                                                                                                                                                           | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brophm1 overriding Payment Estimate Exception 15 on the current Payment Estimate. |                                                                                                                                                                                                      |
|                               |                               |                                            |                                             |                                            | - Total          |              |              |                                                                                                                                                     | \$0.00                                                                                                                                                                                               |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|                               |                               |                                            |                                             | Material - Total                           |                  |              |              | \$0.00                                                                                                                                              |                                                                                                                                                                                                      |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|                               | Other Item Adjustment         | STMC                                       |                                             | 12                                         | Nov 17, 2025     | brophm1      | (\$1,731.52) | This line-item adjustment is to close out the stockpile adjustment made on 02SEP2025 for Estimate 0007.                                             |                                                                                                                                                                                                      |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|                               |                               | STMC - Total                               |                                             |                                            |                  | (\$1,731.52) |              |                                                                                                                                                     |                                                                                                                                                                                                      |                                                                                                                                                                                                      |                                                                                                                                                                                                      |
|                               |                               | STMI                                       |                                             | 7                                          | Sep 2, 2025      | brophm1      | \$1,731.52   | Refer to the document called, "250117-H03 J9P3942 Estimate 0007 D&S Stockpile Material Line Item 0700 - 0780" on eProjects for further information. |                                                                                                                                                                                                      |                                                                                                                                                                                                      |                                                                                                                                                                                                      |



## Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250117-H03

| Project | Line | Description                                 | Adjustment Type       | Other Adjustment Type         | Est. Number | Created Date | Created By | Amount       | Remarks                                                                                                                                                                                              |
|---------|------|---------------------------------------------|-----------------------|-------------------------------|-------------|--------------|------------|--------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| J9P3842 | 0750 | DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA. | Other Item Adjustment |                               |             |              |            |              | MoDOT have received the certifications.                                                                                                                                                              |
|         |      |                                             |                       | STMI - Total                  |             |              |            | \$1,731.52   |                                                                                                                                                                                                      |
|         |      |                                             |                       | Other Item Adjustment - Total |             |              |            | \$0.00       |                                                                                                                                                                                                      |
|         |      |                                             |                       | 0750 - Total                  |             |              |            | \$0.00       |                                                                                                                                                                                                      |
|         | 0760 | SH-FLAT SHEET                               | Material              |                               | 11          | Nov 3, 2025  | SYSTEM     | (\$6,744.40) |                                                                                                                                                                                                      |
|         |      |                                             |                       |                               | 11          | Nov 3, 2025  | SYSTEM     | \$6,744.40   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brophm1 overriding Payment Estimate Exception 16 on the current Payment Estimate. |
|         |      |                                             |                       |                               | 12          | Nov 17, 2025 | SYSTEM     | (\$8,840.00) |                                                                                                                                                                                                      |
|         |      |                                             |                       |                               | 12          | Nov 17, 2025 | SYSTEM     | \$8,840.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brophm1 overriding Payment Estimate Exception 11 on the current Payment Estimate. |
|         |      |                                             |                       |                               | 13          | Dec 2, 2025  | SYSTEM     | (\$8,840.00) |                                                                                                                                                                                                      |
|         |      |                                             |                       |                               | 13          | Dec 2, 2025  | SYSTEM     | \$8,840.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brophm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.  |
|         |      |                                             |                       | - Total                       |             |              |            | \$0.00       |                                                                                                                                                                                                      |
|         |      |                                             |                       | Material - Total              |             |              |            | \$0.00       |                                                                                                                                                                                                      |
|         |      |                                             | Other Item Adjustment | STMC                          | 12          | Nov 17, 2025 | brophm1    | (\$2,754.00) | This line-item adjustment is to close out the stockpile adjustment made on 02SEP2025 for Estimate 0007.                                                                                              |
|         |      |                                             |                       | STMC - Total                  |             |              |            | (\$2,754.00) |                                                                                                                                                                                                      |
|         |      |                                             |                       | STMI                          | 7           | Sep 2, 2025  | brophm1    | \$2,754.00   | Refer to the document called, "250117-H03 J9P3942 Estimate 0007 D&S Stockpile Material Line Item 0700 - 0780" on eProjects for further information. MoDOT have received the certifications.          |
|         |      |                                             |                       | STMI - Total                  |             |              |            | \$2,754.00   |                                                                                                                                                                                                      |
|         |      |                                             |                       | Other Item Adjustment - Total |             |              |            | \$0.00       |                                                                                                                                                                                                      |
|         |      |                                             | 0760 - Total          |                               |             |              | \$0.00     |              |                                                                                                                                                                                                      |
|         | 0770 | ST-STRUCTURAL                               | Material              |                               | 11          | Nov 3, 2025  | SYSTEM     | (\$5,760.00) |                                                                                                                                                                                                      |
|         |      |                                             |                       |                               | 11          | Nov 3, 2025  | SYSTEM     | \$5,760.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brophm1 overriding Payment Estimate Exception 17 on the current Payment Estimate. |
|         |      |                                             |                       |                               | 12          | Nov 17, 2025 | SYSTEM     | (\$5,760.00) |                                                                                                                                                                                                      |
|         |      |                                             |                       |                               | 12          | Nov 17, 2025 | SYSTEM     | \$5,760.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brophm1 overriding Payment Estimate Exception 12 on the current Payment Estimate. |
|         |      |                                             |                       |                               | 13          | Dec 2, 2025  | SYSTEM     | (\$5,760.00) |                                                                                                                                                                                                      |
|         |      |                                             |                       |                               | 13          | Dec 2, 2025  | SYSTEM     | \$5,760.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brophm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.  |
|         |      |                                             |                       | - Total                       |             |              |            | \$0.00       |                                                                                                                                                                                                      |
|         |      |                                             |                       | Material - Total              |             |              |            | \$0.00       |                                                                                                                                                                                                      |
|         |      |                                             | Other Item Adjustment | STMC                          | 12          | Nov 17, 2025 | brophm1    | (\$2,440.00) | This line-item adjustment is to close out the stockpile adjustment made on 02SEP2025 for Estimate 0007.                                                                                              |
|         |      |                                             |                       | STMC - Total                  |             |              |            | (\$2,440.00) |                                                                                                                                                                                                      |
|         |      |                                             |                       | STMI                          | 7           | Sep 2, 2025  | brophm1    | \$2,440.00   | Refer to the document called, "250117-H03 J9P3942 Estimate 0007 D&S Stockpile Material Line Item 0700 - 0780" on eProjects for further information. MoDOT have received the certifications.          |
|         |      |                                             |                       | STMI - Total                  |             |              |            | \$2,440.00   |                                                                                                                                                                                                      |
|         |      |                                             |                       | Other Item Adjustment - Total |             |              |            | \$0.00       |                                                                                                                                                                                                      |
|         |      |                                             | 0770 - Total          |                               |             |              | \$0.00     |              |                                                                                                                                                                                                      |
|         | 0780 | SHF-FLAT SHEET FLUORESCENT                  | Material              |                               | 11          | Nov 3, 2025  | SYSTEM     | (\$2,816.00) |                                                                                                                                                                                                      |
|         |      |                                             |                       |                               | 11          | Nov 3, 2025  | SYSTEM     | \$2,816.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user brophm1 overriding Payment Estimate Exception 18 on the current Payment Estimate. |



## Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250117-H03

| Project         | Line         | Description                                                       | Adjustment Type               | Other Adjustment Type | Est. Number      | Created Date | Created By | Amount        | Remarks                                                                                                                                                                                              |            |        |  |
|-----------------|--------------|-------------------------------------------------------------------|-------------------------------|-----------------------|------------------|--------------|------------|---------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|--------|--|
| J9P3842         | 0780         | SHF-FLAT SHEET FLUORESCENT                                        | Material                      |                       | 12               | Nov 17, 2025 | SYSTEM     | (\$2,816.00)  |                                                                                                                                                                                                      |            |        |  |
|                 |              |                                                                   |                               |                       | 12               | Nov 17, 2025 | SYSTEM     | \$2,816.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brophm1 overriding Payment Estimate Exception 13 on the current Payment Estimate. |            |        |  |
|                 |              |                                                                   |                               |                       | 13               | Dec 2, 2025  | SYSTEM     | (\$2,816.00)  |                                                                                                                                                                                                      |            |        |  |
|                 |              |                                                                   |                               |                       | 13               | Dec 2, 2025  | SYSTEM     | \$2,816.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brophm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.  |            |        |  |
|                 |              |                                                                   | - Total                       |                       |                  |              |            |               | \$0.00                                                                                                                                                                                               |            |        |  |
|                 |              |                                                                   | Material - Total              |                       |                  |              |            |               | \$0.00                                                                                                                                                                                               |            |        |  |
|                 |              |                                                                   | Other Item Adjustment         | STMC                  | 12               | Nov 17, 2025 | brophm1    | (\$862.40)    | This line-item adjustment is to close out the stockpile adjustment made on 02SEP2025 for Estimate 0007.                                                                                              |            |        |  |
|                 |              |                                                                   |                               | STMC - Total          |                  |              |            |               |                                                                                                                                                                                                      | (\$862.40) |        |  |
|                 |              |                                                                   |                               | STMI                  | 7                | Sep 2, 2025  | brophm1    | \$862.40      | Refer to the document called, "250117-H03 J9P3942 Estimate 0007 D&S Stockpile Material Line Item 0700 - 0780" on eProjects for further information. MoDOT have received the certifications.          |            |        |  |
|                 |              |                                                                   |                               | STMI - Total          |                  |              |            |               |                                                                                                                                                                                                      | \$862.40   |        |  |
|                 |              |                                                                   | Other Item Adjustment - Total |                       |                  |              |            |               | \$0.00                                                                                                                                                                                               |            |        |  |
|                 |              |                                                                   | 0780 - Total                  |                       |                  |              |            |               |                                                                                                                                                                                                      |            | \$0.00 |  |
|                 | 5001         | BEDDING MATERIAL FOR ROCK DITCH LINER                             | Material                      |                       | 14               | Feb 17, 2026 | SYSTEM     | (\$10,262.00) |                                                                                                                                                                                                      |            |        |  |
|                 |              |                                                                   |                               |                       | 14               | Feb 17, 2026 | SYSTEM     | \$10,262.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brophm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.  |            |        |  |
|                 |              |                                                                   |                               |                       | - Total          |              |            |               |                                                                                                                                                                                                      |            | \$0.00 |  |
|                 |              |                                                                   |                               |                       | Material - Total |              |            |               |                                                                                                                                                                                                      |            | \$0.00 |  |
|                 | 5001 - Total |                                                                   |                               |                       |                  |              |            |               | \$0.00                                                                                                                                                                                               |            |        |  |
|                 | 5002         | 4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS) | Material                      |                       | 14               | Feb 17, 2026 | SYSTEM     | (\$4,628.00)  |                                                                                                                                                                                                      |            |        |  |
|                 |              |                                                                   |                               |                       | 14               | Feb 17, 2026 | SYSTEM     | \$4,628.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brophm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.  |            |        |  |
|                 |              |                                                                   |                               |                       | - Total          |              |            |               |                                                                                                                                                                                                      |            | \$0.00 |  |
|                 |              |                                                                   |                               |                       | Material - Total |              |            |               |                                                                                                                                                                                                      |            | \$0.00 |  |
|                 | 5002 - Total |                                                                   |                               |                       |                  |              |            |               | \$0.00                                                                                                                                                                                               |            |        |  |
| J9P3842 - Total |              |                                                                   |                               |                       |                  |              |            | (\$15,886.30) |                                                                                                                                                                                                      |            |        |  |
| Overall - Total |              |                                                                   |                               |                       |                  |              |            | (\$15,886.30) |                                                                                                                                                                                                      |            |        |  |



---

## Contract Adjustments for Contract - 250117-H03

There are no contract adjustments to display for this contract.