



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 20, 2026

**Pay Estimate Created Date: February 18, 2026**

<b>Progress Estimate Number</b> 11	<b>Contract ID</b> 250221-A01	<b>Prime Contractor</b> Emery Sapp & Sons, Inc.	<b>Pay Period Start</b> February 2, 2026	<b>Pay Period End</b> February 15, 2026	<b>Original Contract Amount</b> \$4,309,993.80	<b>Net Change Order Amount</b> \$0.00	<b>Current Contract Amount</b> \$4,309,993.80
---------------------------------------	----------------------------------	--	---	--	---	--	--

Approval Date		By User
February 18, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by	wagnej7
February 18, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	rodrij1
February 19, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

<b>Original Completion Date</b>	<b>Current Completion Date</b>	<b>Actual Completion Date</b>	<b>% of Current Contract Amount Complete</b>
June 15, 2026	June 15, 2026		57.32%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date							
Awarded Date	March 5, 2025	March 5, 2025					
Letting Date	February 21, 2025	February 21, 2025					
Notice to Proceed Date	April 7, 2025	April 7, 2025	Milestone - Calendar Time Route W - Br A9467	December 2, 2025	December 2, 2025	-79	
Work Began Date	August 18, 2025	August 18, 2025					

Contract Total Pay For Estimate No. 11			
	This Estimate	Previous	To Date
250221-A01			
Total Posted Items Pay	\$39,769.85	\$2,430,757.50	\$2,470,527.35
Gross Item Adjustments	\$160,192.74	(\$93,610.87)	\$66,581.87
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$36,300.00	(\$36,300.00)	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$236,262.59</b>	<b>\$2,300,846.63</b>	<b>\$2,537,109.22</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNW0020	0090	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$20.000	133.320	\$2,666.40
	0120	4010151	TYPE A3 SHOULDER	SQYD	\$100.000	26.670	\$2,667.00
	0160	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$98.000	203.150	\$19,908.70
	0170	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$37.000	203.150	\$7,516.55
	0340	8061005	ROCK DITCH CHECK	LF	\$13.300	4	\$53.20
	0370	8061050	TYPE C BERM	LF	\$70.000	85	\$5,950.00
	0420	9035004A	SH-FLAT SHEET	SQFT	\$28.000	36	\$1,008.00

<b>Project JNW0020 - Total</b>	<b>\$39,769.85</b>
<b>Overall - Total</b>	<b>\$39,769.85</b>

**Contract Adjustments This Estimate**

Project Number	Adj Type	System Generated	Comments	Project Percentage	Amount
JNW0020	Liquidated Damage	wagnej7	This item returns liquidated damages adjustment made on estimate 0009, with a total of \$36,300 to be paid.	100	\$36,300.00

<b>Project JNW0020 - Total</b>	<b>\$36,300.00</b>
<b>Overall - Total</b>	<b>\$36,300.00</b>

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNW0020	0090	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	133.32000	\$0.01	\$1.14
	0120	TYPE A3 SHOULDER	Overrun			-25.77000	\$100.00	(\$2,577.00)
	0420	SH-FLAT SHEET	Material			-36	\$28.00	(\$1,008.00)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 20, 2026

**Pay Estimate Created Date: February 18, 2026**

<b>Progress Estimate Number</b> 11	<b>Contract ID</b> 250221-A01	<b>Prime Contractor</b> Emery Sapp & Sons, Inc.	<b>Pay Period Start</b> February 2, 2026	<b>Pay Period End</b> February 15, 2026	<b>Original Contract Amount</b> \$4,309,993.80	<b>Net Change Order Amount</b> \$0.00	<b>Current Contract Amount</b> \$4,309,993.80	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNW0020	0540	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50W	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$163,776.60
	0600	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			-109	\$240.00	(\$26,160.00)
	0600	BRIDGE APPROACH SLAB (MINOR ROAD)	MaterialCredit			109	\$240.00	\$26,160.00
	0700	CLASS B CONCRETE (SUBSTRUCTURE)	Material			-102.60000	\$1,600.00	(\$164,160.00)
	0700	CLASS B CONCRETE (SUBSTRUCTURE)	MaterialCredit			102.60000	\$1,600.00	\$164,160.00
<b>Total</b>								<b>\$160,192.74</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on February 20, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNW0020	FAS - S102(073)	2 Bridge replacements	46, W	WORTH	on Route 46 over Marlowe Branch and on Route W over the West Fork Grand River

**Totals by Job Numbers**

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
JNW0020	<b>Posted Item Pay</b>	\$39,769.85	\$2,430,757.50	\$2,470,527.35
	<b>Gross Item Adjustments</b>	\$160,192.74	(\$93,610.87)	\$66,581.87
	<b>Gross Item Pay</b>	<b>\$199,962.59</b>	<b>\$2,337,146.63</b>	<b>\$2,537,109.22</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$36,300.00	(\$36,300.00)	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on February 20, 2026

### **Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JNW0020, Item 5031011A, Project Item Line Number 0600, Material Set 5031011A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	insufficient certifications or testing entered, will pay when certifications and testing are completed.	wagnej7	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNW0020, Item 5031011A, Project Item Line Number 0600, Material Set 5031011A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	insufficient certifications or testing entered, will pay when certifications and testing are completed.	wagnej7	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNW0020, Item 7032003, Project Item Line Number 0700, Material Set 703200396, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	insufficient certifications or testing entered, will pay when certifications and testing are completed.	wagnej7	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNW0020, Item 9035004A, Project Item Line Number 0420, Material Set 9035004A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	insufficient certifications or testing entered, will pay when certifications and testing are completed.	wagnej7	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250221-A01, Contract Project JNW0020, Project Item Line Number 0120, Contract Line Item Number 0120, Item 4010151, Minor Item.	Payment withheld due to overrun. Will pay once Change Order is completed.	wagnej7	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250221-A01, Contract Project JNW0020, Project Item Line Number 0610, Contract Line Item Number 0610, Item 7011106, Minor Item.	Payment withheld due to overrun. Will pay once Change Order is completed.	wagnej7	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250221-A01, Contract Project JNW0020, Project Item Line Number 0660, Contract Line Item Number 0660, Item 7021212, Minor Item.	Payment withheld due to overrun. Will pay once Change Order is completed.	wagnej7	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 20, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250221-A01	JNW0020	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2013000	CLEARING AND GRUBBING	2.00	0.00	2.00	ACRE	1.00	\$5,000.00	\$5,000.00
		0001	0030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.84	\$12,000.00	\$10,044.00
		0001	0040	2035000	UNCLASSIFIED EXCAVATION	625.00	0.00	625.00	CUYD	403.00	\$37.00	\$14,911.00
		0001	0050	2035500	EMBANKMENT IN PLACE	3,815.00	0.00	3,815.00	CUYD	681.00	\$23.00	\$15,663.00
		0001	0060	2036000	COMPACTING EMBANKMENT	389.00	0.00	389.00	CUYD	212.00	\$7.00	\$1,484.00
		0001	0070	2037075	COMPACTING IN CUT	2.10	0.00	2.10	STA	1.10	\$5,200.00	\$5,720.00
		0001	0080	2153000	SHAPING SLOPES, CLASS III	3.00	0.00	3.00	100F	0.00	\$1,300.00	\$0.00
		0001	0090	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	3,673.00	0.00	3,673.00	SQYD	1,733.32	\$20.00	\$34,666.40
		0001	0100	3105003	GRAVEL (A) OR CRUSHED STONE (B)	179.00	0.00	179.00	SQYD	52.00	\$20.00	\$1,040.00
		0001	0110	4010150	TYPE A2 SHOULDER	409.40	0.00	409.40	SQYD	0.00	\$117.00	\$0.00
		0001	0120	4010151	TYPE A3 SHOULDER	267.90	0.00	267.90	SQYD	293.67	\$100.00	\$29,367.00
		0001	0140	4019905	MISC.Optional Pavement	2,995.80	0.00	2,995.80	SQYD	1,333.33	\$115.00	\$153,332.95
		0001	0160	6113020	FURNISHING TYPE 2 ROCK BLANKET	945.00	0.00	945.00	CUYD	377.15	\$98.00	\$36,960.70
		0001	0170	6113040	PLACING TYPE 2 ROCK BLANKET	945.00	0.00	945.00	CUYD	377.15	\$37.00	\$13,954.55
		0001	0180	6161005	CONSTRUCTION SIGNS	510.00	0.00	510.00	SQFT	126.50	\$8.90	\$1,125.85
		0001	0190	6161008	ADVANCED WARNING RAIL SYSTEM	3.00	0.00	3.00	EA	2.00	\$55.20	\$110.40
		0001	0200	6161030	TYPE 3 MOVEABLE BARRICADE	10.00	0.00	10.00	EA	6.00	\$110.00	\$660.00
		0001	0210	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	5.00	0.00	5.00	EA	0.00	\$4,400.00	\$0.00
		0001	0220	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$423,800.00	\$423,800.00
		0001	0230	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	3.00	0.00	3.00	EA	0.00	\$600.00	\$0.00
		0001	0240	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	3,581.00	0.00	3,581.00	LF	0.00	\$0.94	\$0.00
		0001	0250	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,519.00	0.00	2,519.00	LF	0.00	\$0.94	\$0.00
		0001	0270	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,417.00	0.00	1,417.00	SQYD	0.00	\$5.50	\$0.00
		0001	0280	6269909	MISC.Rumble Strips Optional Pavement	27.20	0.00	27.20	STA	0.00	\$345.00	\$0.00
		0001	0290	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$60,000.00	\$30,000.00
		0001	0300	7250415	15 IN. PIPE GROUP C	56.00	0.00	56.00	LF	0.00	\$65.00	\$0.00
		0001	0310	7320815A	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	4.00	0.00	4.00	EA	0.00	\$500.00	\$0.00
		0001	0320	8025006	MULCHING	1.20	0.00	1.20	ACRE	0.00	\$2,000.00	\$0.00
		0001	0330	8051000A	SEEDING - COOL SEASON GRASSES	1.20	0.00	1.20	ACRE	0.00	\$3,500.00	\$0.00
		0001	0340	8061005	ROCK DITCH CHECK	315.00	0.00	315.00	LF	4.00	\$13.30	\$53.20
		0001	0350	8061016	SEDIMENT REMOVAL	50.00	0.00	50.00	CUYD	0.00	\$55.00	\$0.00
		0001	0360	8061019	SILT FENCE	2,451.00	0.00	2,451.00	LF	843.00	\$3.40	\$2,866.20
		0001	0370	8061050	TYPE C BERM	485.00	0.00	485.00	LF	189.00	\$70.00	\$13,230.00
		0010	0380	6061060	MGS GUARDRAIL	275.00	0.00	275.00	LF	0.00	\$27.00	\$0.00
		0010	0390	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	4.00	0.00	4.00	EA	0.00	\$3,900.00	\$0.00
		0010	0400	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,500.00	\$0.00
		0040	0410	9031250A	U-CHANNEL POST, 3 LB	192.00	0.00	192.00	LF	0.00	\$22.00	\$0.00
		0040	0420	9035004A	SH-FLAT SHEET	36.00	0.00	36.00	SQFT	36.00	\$28.00	\$1,008.00
		0070	0430	2061000	CLASS 1 EXCAVATION	95.00	0.00	95.00	CUYD	0.00	\$140.00	\$0.00
		0070	0440	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$57,000.00	\$0.00
		0070	0450	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	126.00	0.00	126.00	SQYD	0.00	\$240.00	\$0.00
		0070	0460	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	1,376.00	0.00	1,376.00	LF	0.00	\$135.00	\$0.00
		0070	0470	7025002	PILE WAVE ANALYSIS	2.00	0.00	2.00	EA	0.00	\$1,200.00	\$0.00
		0070	0480	7027000	PILE POINT REINFORCEMENT	16.00	0.00	16.00	EA	0.00	\$200.00	\$0.00
		0070	0490	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	97.70	0.00	97.70	CUYD	0.00	\$1,700.00	\$0.00
		0070	0500	7034212	SLAB ON STEEL	486.00	0.00	486.00	SQYD	0.00	\$640.00	\$0.00
		0070	0510	7034219A	TYPE D BARRIER	315.00	0.00	315.00	LF	0.00	\$200.00	\$0.00
		0070	0520	7061060	REINFORCING STEEL (BRIDGES)	4,620.00	0.00	4,620.00	LB	0.00	\$2.50	\$0.00
		0070	0530	7110500	TEMPORARY COATING - CONCRETE BENTS AND PIERS (WEATHERING STEEL)	1.00	0.00	1.00	LS	0.00	\$27,000.00	\$0.00
		0070	0540	7121113	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50W	69,990.00	0.00	69,990.00	LB	0.00	\$4.20	\$0.00
		0070	0550	7123610	SLAB DRAIN	22.00	0.00	22.00	EA	0.00	\$750.00	\$0.00
		0070	0560	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$3,000.00	\$0.00
		0070	0570	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	24.00	0.00	24.00	EA	0.00	\$500.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 20, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250221-A01	JNW0020	0071	0580	2061000	CLASS 1 EXCAVATION	80.00	0.00	80.00	CUYD	40.00	\$140.00	\$5,600.00
		0071	0590	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$108,000.00	\$108,000.00
		0071	0600	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	109.00	0.00	109.00	SQYD	109.00	\$240.00	\$26,160.00
		0071	0610	7011106	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	80.00	0.00	80.00	LF	88.40	\$1,250.00	\$110,500.00
		0071	0620	7011205	ROCK SOCKETS (3 FT 6 IN. DIA.)	98.00	0.00	98.00	LF	94.60	\$650.00	\$61,490.00
		0071	0630	7011300	VIDEO CAMERA INSPECTION	4.00	0.00	4.00	EA	4.00	\$500.00	\$2,000.00
		0071	0640	7011400	FOUNDATION INSPECTION HOLES	138.00	0.00	138.00	LF	138.00	\$185.00	\$25,530.00
		0071	0650	7011600	SONIC LOGGING TESTING	4.00	0.00	4.00	EA	4.00	\$7,000.00	\$28,000.00
		0071	0660	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	372.00	0.00	372.00	LF	388.41	\$110.00	\$42,725.10
		0071	0670	7025001	DYNAMIC PILE TESTING	2.00	0.00	2.00	EA	2.00	\$5,000.00	\$10,000.00
		0071	0680	7026000	PRE-BORE FOR PILING	190.00	0.00	190.00	LF	0.00	\$135.00	\$0.00
		0071	0690	7027000	PILE POINT REINFORCEMENT	8.00	0.00	8.00	EA	8.00	\$160.00	\$1,280.00
		0071	0700	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	102.60	0.00	102.60	CUYD	102.60	\$1,600.00	\$164,160.00
		0071	0710	7034219A	TYPE D BARRIER	607.00	0.00	607.00	LF	607.00	\$160.00	\$97,120.00
		0071	0720	7034221	SLAB ON CONCRETE NU-GIRDER	837.00	0.00	837.00	SQYD	837.00	\$600.00	\$502,200.00
		0071	0730	7056022	NU 43, PRESTRESSED CONCRETE NU-GIRDER	840.00	0.00	840.00	LF	840.00	\$480.00	\$403,200.00
		0071	0740	7061060	REINFORCING STEEL (BRIDGES)	32,650.00	0.00	32,650.00	LB	32,650.00	\$2.10	\$68,565.00
		0071	0750	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$3,000.00	\$6,000.00
		0071	0760	7161002	LAMINATED NEOPRENE BEARING PAD	12.00	0.00	12.00	EA	12.00	\$500.00	\$6,000.00
		0071	0770	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	6.00	0.00	6.00	EA	6.00	\$1,000.00	\$6,000.00
Project JNW0020 - Total Value Posted to Date as of Report Generated Date											\$2,470,527.35	
250221-A01 Overall - Total Value Posted to Date as of Report Generated Date											\$2,470,527.35	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 20, 2026

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: JNW0020

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0090	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	2/6/26	2/18/26	1	133.32	SQYD		185+19.70		185+78.73		payment for rock added for 4" base under 60' of 20' wide optional pavement.
0120	4010151	TYPE A3 SHOULDER	2/6/26	2/18/26	1	26.67	SQYD		185+19.70		185+78.73		120 feet of A3 shoulder placed to the east of the rte W bridge
0160	6113020	FURNISHING TYPE 2 ROCK BLANKET	2/11/26	2/17/26	1	203.15	CUYD	Rock blanket placed off abutments 1 and 4	185+98.73		188+81.27		payment for total of rock blanket field measured, total for rte W = 377.15
0170	6113040	PLACING TYPE 2 ROCK BLANKET	2/11/26	2/17/26	1	203.15	CUYD	Rock blanket placed off abutments 1 and 4	185+98.73		188+81.27		payment for total of rock blanket field measured, total for rte W = 377.15
0340	8061005	ROCK DITCH CHECK	2/11/26	2/17/26	1	4.00	LF		185+19+70		0+00		ditch check placed on NW corner of bridge.
0370	8061050	TYPE C BERM	2/11/26	2/17/26	1	85.00	LF	type C berm, placed to the north of the bridge, where the stream crossing was located.	0+00		0+00		Type C berm placed 33 LF on the west side 52 LF on the east side
0420	9035004A	SH-FLAT SHEET	2/11/26	2/17/26	1	36.00	SQFT	object markers placed on both ends of bridges	0+00		0+00		

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Feb 20, 2026

Contract ID: 250221-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNW0020	0040	UNCLASSIFIED EXCAVATION	Price FUEL		6	Nov 18, 2025	SYSTEM	\$16.17	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					10	Feb 2, 2026	SYSTEM	(\$7.60)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					<b>- Total</b>			\$8.57			
					<b>Price FUEL - Total</b>			\$8.57			
	<b>0040 - Total</b>								<b>\$8.57</b>		
	0050	EMBANKMENT IN PLACE	Price FUEL		10	Feb 2, 2026	SYSTEM	(\$43.14)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					<b>- Total</b>			(\$43.14)			
					<b>Price FUEL - Total</b>			(\$43.14)			
					<b>0050 - Total</b>						
	0060	COMPACTING EMBANKMENT	Material		7	Dec 3, 2025	SYSTEM	(\$1,470.00)			
8					Dec 16, 2025	SYSTEM	(\$1,470.00)				
<b>- Total</b>						(\$2,940.00)					
<b>Material - Total</b>						(\$2,940.00)					
MaterialCredit						8	Dec 16, 2025	SYSTEM	\$1,470.00		
						9	Jan 5, 2026	SYSTEM	\$1,470.00		
<b>- Total</b>				\$2,940.00							
<b>MaterialCredit - Total</b>				\$2,940.00							
<b>0060 - Total</b>								<b>\$0.00</b>			
0090			TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		6	Nov 18, 2025	SYSTEM	(\$30,666.60)		
	7	Dec 3, 2025				SYSTEM	(\$32,000.00)				
	8	Dec 16, 2025				SYSTEM	(\$32,000.00)				
	9	Jan 5, 2026				SYSTEM	(\$32,000.00)				
	<b>- Total</b>						(\$126,666.60)				
	<b>Material - Total</b>						(\$126,666.60)				
	MaterialCredit					7	Dec 3, 2025	SYSTEM	\$30,666.60		
						8	Dec 16, 2025	SYSTEM	\$32,000.00		
						9	Jan 5, 2026	SYSTEM	\$32,000.00		
						10	Feb 2, 2026	SYSTEM	\$32,000.00		
	<b>- Total</b>				\$126,666.60						
	<b>MaterialCredit - Total</b>				\$126,666.60						
	Price FUEL			6	Nov 18, 2025	SYSTEM	\$47.15	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				7	Dec 3, 2025	SYSTEM	\$2.05	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				11	Feb 18, 2026	SYSTEM	\$1.14	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				<b>- Total</b>			\$50.34				
	<b>Price FUEL - Total</b>				\$50.34						
	<b>0090 - Total</b>								<b>\$50.34</b>		
0120	TYPE A3 SHOULDER	Overrun	Overrun	11	Feb 18, 2026	SYSTEM	(\$2,577.00)				
				<b>Overrun - Total</b>			(\$2,577.00)				
				<b>Overrun - Total</b>			(\$2,577.00)				
<b>0120 - Total</b>								<b>(\$2,577.00)</b>			
0380	MGS GUARDRAIL	Construction Stockpile		2	Sep 16, 2025	SYSTEM	\$4,167.00	Payment Estimate Item Adjustment generated Stockpile Transaction			



## Line Item Adjustments by Estimate

Feb 20, 2026

Contract ID: 250221-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNW0020	0380	MGS GUARDRAIL	STMI	- Total				\$4,167.00	
			Construction Stockpile STMI - Total					\$4,167.00	
			<b>0380 - Total</b>					<b>\$4,167.00</b>	
	0390	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile STMI		2	Sep 16, 2025	SYSTEM	\$8,750.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$8,750.00	
			Construction Stockpile STMI - Total					\$8,750.00	
	<b>0390 - Total</b>					<b>\$8,750.00</b>			
	0400	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	Sep 16, 2025	SYSTEM	\$6,992.60	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$6,992.60	
			Construction Stockpile STMI - Total					\$6,992.60	
<b>0400 - Total</b>					<b>\$6,992.60</b>				
0420	SH-FLAT SHEET	Material		11	Feb 18, 2026	SYSTEM	(\$1,008.00)		
		- Total					(\$1,008.00)		
		Material - Total					(\$1,008.00)		
<b>0420 - Total</b>					<b>(\$1,008.00)</b>				
0460	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	Construction Stockpile STMI		9	Jan 5, 2026	SYSTEM	\$86,770.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$86,770.00		
		Construction Stockpile STMI - Total					\$86,770.00		
<b>0460 - Total</b>					<b>\$86,770.00</b>				
0480	PILE POINT REINFORCEMENT	Construction Stockpile STMI		9	Jan 5, 2026	SYSTEM	\$2,320.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$2,320.00		
		Construction Stockpile STMI - Total					\$2,320.00		
<b>0480 - Total</b>					<b>\$2,320.00</b>				
0540	FAB. STRUCT. LOW ALLOY STEEL (IBM) A709, 50W	Construction Stockpile STMI		11	Feb 18, 2026	SYSTEM	\$163,776.60	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$163,776.60		
		Construction Stockpile STMI - Total					\$163,776.60		
<b>0540 - Total</b>					<b>\$163,776.60</b>				
0600	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		10	Feb 2, 2026	SYSTEM	(\$26,160.00)		
				11	Feb 18, 2026	SYSTEM	(\$26,160.00)		
			- Total					(\$52,320.00)	
		Material - Total					(\$52,320.00)		
		MaterialCredit		11	Feb 18, 2026	SYSTEM	\$26,160.00		
			- Total					\$26,160.00	
MaterialCredit - Total					\$26,160.00				
<b>0600 - Total</b>					<b>(\$26,160.00)</b>				
0610	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	Material		4	Oct 16, 2025	SYSTEM	(\$110,500.00)		
				5	Nov 3, 2025	SYSTEM	(\$110,500.00)		
				6	Nov 18, 2025	SYSTEM	(\$110,500.00)		
			- Total					(\$331,500.00)	
		Material - Total					(\$331,500.00)		
		MaterialCredit		5	Nov 3, 2025	SYSTEM	\$110,500.00		
				6	Nov 18, 2025	SYSTEM	\$110,500.00		
				7	Dec 3, 2025	SYSTEM	\$110,500.00		
- Total					\$331,500.00				



## Line Item Adjustments by Estimate

Feb 20, 2026

Contract ID: 250221-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JNW0020	0610	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	<b>MaterialCredit - Total</b>							<b>\$331,500.00</b>				
			Overrun	Overrun	4	Oct 16, 2025	SYSTEM	(\$10,500.00)						
					4	Oct 16, 2025	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user wagnej7 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					5	Nov 3, 2025	SYSTEM	(\$10,500.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					5	Nov 3, 2025	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user wagnej7 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					6	Nov 18, 2025	SYSTEM	(\$10,500.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					6	Nov 18, 2025	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user wagnej7 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					7	Dec 3, 2025	SYSTEM	(\$10,500.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
			<b>Overrun - Total</b>								<b>(\$10,500.00)</b>			
			<b>Overrun - Total</b>								<b>(\$10,500.00)</b>			
			<b>0610 - Total</b>								<b>(\$10,500.00)</b>			
			0660	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Overrun	Overrun	3	Oct 1, 2025	SYSTEM	(\$1,805.10)				
							<b>Overrun - Total</b>							
					<b>Overrun - Total</b>								<b>(\$1,805.10)</b>	
			<b>0660 - Total</b>								<b>(\$1,805.10)</b>			
0700	CLASS B CONCRETE (SUBSTRUCTURE)	Material			5	Nov 3, 2025	SYSTEM	(\$164,160.00)						
					6	Nov 18, 2025	SYSTEM	(\$164,160.00)						
					7	Dec 3, 2025	SYSTEM	(\$164,160.00)						
					8	Dec 16, 2025	SYSTEM	(\$164,160.00)						
					9	Jan 5, 2026	SYSTEM	(\$164,160.00)						
					10	Feb 2, 2026	SYSTEM	(\$164,160.00)						
					11	Feb 18, 2026	SYSTEM	(\$164,160.00)						
					<b>- Total</b>								<b>(\$1,149,120.00)</b>	
					<b>Material - Total</b>								<b>(\$1,149,120.00)</b>	
					MaterialCredit					6	Nov 18, 2025	SYSTEM	\$164,160.00	
										7	Dec 3, 2025	SYSTEM	\$164,160.00	
										8	Dec 16, 2025	SYSTEM	\$164,160.00	
										9	Jan 5, 2026	SYSTEM	\$164,160.00	
										10	Feb 2, 2026	SYSTEM	\$164,160.00	
11	Feb 18, 2026	SYSTEM	\$164,160.00											
<b>- Total</b>								<b>\$984,960.00</b>						
<b>MaterialCredit - Total</b>								<b>\$984,960.00</b>						
<b>0700 - Total</b>								<b>(\$164,160.00)</b>						
<b>JNW0020 - Total</b>								<b>\$66,581.87</b>						
<b>Overall - Total</b>								<b>\$66,581.87</b>						



**Contract Adjustments for Contract - 250221-A01**

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
9	JNW0020	Liquidated Damage		(\$36,300.00)	100	January 5, 2026	wagnej7	Per contract JSP B for 250221-A01, Rte W. The liquidated damages for road user = \$1800 per day, and for Contract admin = \$1500 per day. Excluding 4 days for weekends, and two days for federal holidays, there were 11 days charged from December 15th to January 1st. Therefore the totals for road user are \$19,800, and the total for Admin cost are \$16,500, totaling \$36,300.
<b>9 - Total</b>				<b>(\$36,300.00)</b>				
11	JNW0020	Liquidated Damage		\$36,300.00	100	February 18, 2026	wagnej7	This item returns liquidated damages adjustment made on estimate 0009, with a total of \$36,300 to be paid.
<b>11 - Total</b>				<b>\$36,300.00</b>				
<b>Overall - Total</b>				<b>\$0.00</b>				