



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 5, 2026

Pay Estimate Created Date: June 1, 2026

Progress Estimate Number 15	Contract ID 250221-B03	Prime Contractor Gene Haile Excavating, Inc.	Pay Period Start May 16, 2026	Pay Period End June 1, 2026	Original Contract Amount \$3,932,448.55	Net Change Order Amount \$26,392.24	Current Contract Amount \$3,958,840.79
---------------------------------------	----------------------------------	--	---	---------------------------------------	---	---	--

Approval Date	By User
June 1, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by mcgark
June 2, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by baxtem1
June 4, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 1, 2026	September 1, 2026		55.86%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date							
Awarded Date	March 5, 2025	March 5, 2025					
Letting Date	February 21, 2025	February 21, 2025	Milestone - Calendar Time - JNE0154 - Loutre River	May 6, 2026	May 6, 2026	Milestone Complete	
Notice to Proceed Date	April 7, 2025	April 7, 2025					
Work Began Date	December 8, 2025	December 8, 2025	Milestone - Calendar Time - JNE0053 - Dry Fork	October 14, 2026	October 14, 2026	132	

Contract Total Pay For Estimate No. 15			
	This Estimate	Previous	To Date
250221-B03			
Total Posted Items Pay	\$134,403.05	\$2,076,950.34	\$2,211,353.39
Gross Item Adjustments	(\$56,173.89)	\$109,546.48	\$53,372.59
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,186,496.82	\$2,264,725.98
Contract Total Payable This Estimate:	\$78,229.16		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNE0053	0140	6161005	CONSTRUCTION SIGNS	SQFT	\$16.500	122	\$2,013.00
	0180	6161030	TYPE 3 MOVEABLE BARRICADE	EA	\$205.000	12	\$2,460.00
Project JNE0053 - Total							\$4,473.00
JNE0154	0630	4019905	MISC.OPTIONAL PAVEMENT	SQYD	\$93.500	581.300	\$54,351.55
	0730	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$1.500	1,918	\$2,877.00
	0740	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$1.500	1,017	\$1,525.50
	0770	8059901	MISC.SEEDING AND MULCHING	LS	\$5,335.000	1	\$5,335.00
	0820	8064138	TYPE 2D EROSION CONTROL BLANKET	SQYD	\$3.000	750	\$2,250.00
	0830	6061060	MGS GUARDRAIL	LF	\$44.000	38	\$1,672.00
	0840	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$40.000	325	\$13,000.00
	0850	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$4,060.000	4	\$16,240.00
	0860	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,625.000	4	\$14,500.00
	0870	9031270A	2 IN. PSST POST - 12 GA.	LF	\$44.000	32	\$1,408.00
	0880	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	EA	\$580.000	2	\$1,160.00
	0890	9031280	2.5 IN. PSST POST - 12 GA.	LF	\$31.000	32	\$992.00
	0900	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	EA	\$500.000	2	\$1,000.00
	0910	9039902	MISC.RELOCATE SIGNS	EA	\$275.000	4	\$1,100.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 5, 2026

Pay Estimate Created Date: June 1, 2026

Progress Estimate Number 15	Contract ID 250221-B03	Prime Contractor Gene Haile Excavating, Inc.	Pay Period Start May 16, 2026	Pay Period End June 1, 2026	Original Contract Amount \$3,932,448.55	Net Change Order Amount \$26,392.24	Current Contract Amount \$3,958,840.79
---------------------------------------	----------------------------------	--	---	---------------------------------------	---	---	--

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNE0154	0940	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	SQYD	\$107.000	117	\$12,519.00
Project JNE0154 - Total							\$129,930.05
Overall - Total							\$134,403.05

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNE0154	0630	MISC.	Other Item Adjustment	Asphalt Cement Price Adjustment	OPTIONAL PAVEMENT ACAD PRICE ADJUSTMENT			\$1,151.37
	0730	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-1,918	\$1.50	(\$2,877.00)
	0730	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mcgark overriding Payment Estimate Exception 8 on the current Payment Estimate.	1,918	\$1.50	\$2,877.00
	0740	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-1,017	\$1.50	(\$1,525.50)
	0740	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mcgark overriding Payment Estimate Exception 10 on the current Payment Estimate.	1,017	\$1.50	\$1,525.50
	0770	MISC.	Material			-1	\$5,335.00	(\$5,335.00)
	0820	TYPE 2D EROSION CONTROL BLANKET	Material			-750	\$3.00	(\$2,250.00)
	0830	MGS GUARDRAIL	Material			-38	\$44.00	(\$1,672.00)
	0840	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material			-325	\$40.00	(\$13,000.00)
	0850	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material			-4	\$4,060.00	(\$16,240.00)
	0860	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			-4	\$3,625.00	(\$14,500.00)
	0870	2 IN. PSST POST - 12 GA.	Material			-32	\$44.00	(\$1,408.00)
	0880	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material			-2	\$580.00	(\$1,160.00)
	0890	2.5 IN. PSST POST - 12 GA.	Material			-32	\$31.00	(\$992.00)
	0900	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material			-2	\$500.00	(\$1,000.00)
	0940	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			-117	\$107.00	(\$12,519.00)
	0940	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user mcgark overriding Payment Estimate Exception 1 on the current Payment Estimate.	117	\$107.00	\$12,519.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 5, 2026

Pay Estimate Created Date: June 1, 2026

Progress Estimate Number 15	Contract ID Prime Contractor	250221-B03 Gene Haile Excavating, Inc.	Pay Period Start Pay Period End	May 16, 2026 June 1, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount	\$3,932,448.55 \$26,392.24 \$3,958,840.79
---------------------------------------	---	---	--	------------------------------	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNE0154	0940	BRIDGE APPROACH SLAB (MINOR ROAD)	Other Item Adjustment	Asphalt Cement Price Adjustment	BRIDGE APPROACH SLAB ACAD PRICE ADJUSTMENT			\$231.74
Total								(\$56,173.89)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 5, 2026

Contract Project Information						
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work	
JNE0053	FAS-S203 (008)	Bridge replacement	K	MONTGOMERY	over Dry Fork Creek 1.8 miles west of Route 19 near Big Spring	
JNE0154	FAS-S202 (097)	Bridge replacement	K	MONTGOMERY	over Loutre River 0.4 miles west of Route 19 near Big Spring	
Totals by Job Numbers						
JNE0053				This Estimate	Previous	To Date
	Posted Item Pay			\$4,473.00	\$43,403.60	\$47,876.60
	Gross Item Adjustments			\$0.00	\$110,550.00	\$110,550.00
	Gross Item Pay			\$4,473.00	\$153,953.60	\$158,426.60
	Incentive			\$0.00	\$0.00	\$0.00
	Disincentive			\$0.00	\$0.00	\$0.00
	Other Contract Adjustments			\$0.00	\$0.00	\$0.00
JNE0154				This Estimate	Previous	To Date
	Posted Item Pay			\$129,930.05	\$2,033,546.74	\$2,163,476.79
	Gross Item Adjustments			(\$56,173.89)	(\$1,003.52)	(\$57,177.41)
	Gross Item Pay			\$73,756.16	\$2,032,543.22	\$2,106,299.38
	Incentive			\$0.00	\$0.00	\$0.00
	Disincentive			\$0.00	\$0.00	\$0.00
	Other Contract Adjustments			\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 5, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JNE0154, Item 5031011A, Project Item Line Number 0940, Material Set 5031011A96, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	lines 0630 and 0940 were both tested and passed, but QC failed to report the results to line 0940	mcgark	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0154, Item 6061060, Project Item Line Number 0830, Material Set 606106096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	The guardrail and sign material certifications have not been posted by district materials as of this estimate	mcgark	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNE0154, Item 6061060, Project Item Line Number 0830, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	The guardrail and sign material certifications have not been posted by district materials as of this estimate	mcgark	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNE0154, Item 6061061, Project Item Line Number 0840, Material Set 606106196, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	The guardrail and sign material certifications have not been posted by district materials as of this estimate	mcgark	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNE0154, Item 6061061, Project Item Line Number 0840, Material Set 606106196, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	The guardrail and sign material certifications have not been posted by district materials as of this estimate	mcgark	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNE0154, Item 6061069, Project Item Line Number 0850, Material Set 606106996, Material 1040GRAB - Bridge Anchor Section, Acceptance Action Generic 1040GRAB is insufficient.	The guardrail and sign material certifications have not been posted by district materials as of this estimate	mcgark	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNE0154, Item 6063014, Project Item Line Number 0860, Material Set 606301496, Material 1040GRCW..A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW..A is insufficient.	The guardrail and sign material certifications have not been posted by district materials as of this estimate	mcgark	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNE0154, Item 6206000C, Project Item Line Number 0730, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	The pavement marking and bead certifications are in SharePoint but the Reflectivity performance testing has not yet been performed due to the required waiting period	mcgark	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0154, Item 6206000C, Project Item Line Number 0730, Material Set 6206000C96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	The pavement marking and bead certifications are in SharePoint but the Reflectivity performance testing has not yet been performed due to the required waiting period	mcgark	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0154, Item 6206001C, Project Item Line Number 0740, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	The pavement marking and bead certifications are in SharePoint but the Reflectivity performance testing has not yet been performed due to the required waiting period	mcgark	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0154, Item 6206001C, Project Item Line Number 0740, Material Set 6206001C96, Material 1048PMTRHBWBWL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBWL is insufficient.	The pavement marking and bead certifications are in SharePoint but the Reflectivity performance testing has not yet been performed due to the required waiting period	mcgark	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0154, Item 8059901, Project Item Line Number 0770, Material Set 805990196, Material 0805SD - Grass Seed -Seed, Acceptance Action Generic 0805SD is insufficient.	The seeding and mulching materials have not been loaded into SharePoint yet, only seed tickets have been submitted at this time.	mcgark	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNE0154, Item 8059901, Project Item Line Number 0770, Material Set 805990196, Material 0802MLST - Mulch Straw (Vegetative Mulch), Acceptance Action Generic 0802MLST is insufficient.	The seeding and mulching materials have not been loaded into SharePoint yet, only seed tickets have been submitted at this time.	mcgark	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNE0154, Item 8059901, Project Item Line Number 0770, Material Set 805990196, Material 0802MLSP - Overspray Slick Paper, Acceptance Action Generic 0802MLSP is insufficient.	The seeding and mulching materials have not been loaded into SharePoint yet, only seed tickets have been submitted at this time.	mcgark	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNE0154, Item 8059901, Project Item Line Number 0770, Material Set 805990196, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	The seeding and mulching materials have not been loaded into SharePoint yet, only seed tickets have been submitted at this time.	mcgark	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNE0154, Item 8064138, Project Item Line Number 0820, Material Set 8064138, Material 0806EKBL - Erosion Control Blanket, Acceptance Action Generic 0806EKBL is insufficient.	The seeding and mulching materials have not been loaded into SharePoint yet, only seed tickets have been submitted at this time.	mcgark	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNE0154, Item 9031270A, Project Item Line Number 0870, Material Set 9031270A96, Material 0903HSPSST - Perforated Square Steel Post (PSST) for Highway Signing, Acceptance Action Generic 0903HSPSST is insufficient.	The guardrail and sign material certifications have not been posted by district materials as of this estimate	mcgark	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNE0154, Item 9031271A, Project Item Line Number 0880, Material Set 9031271A, Material 0903HSPSST - Perforated Square Steel Post (PSST) for Highway Signing, Acceptance Action Generic 0903HSPSST is insufficient.	The guardrail and sign material certifications have not been posted by district materials as of this estimate	mcgark	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNE0154, Item 9031280, Project Item Line Number 0890, Material Set 903128096, Material 0903HSPSST - Perforated Square Steel Post (PSST) for Highway Signing, Acceptance Action Generic 0903HSPSST is insufficient.	The guardrail and sign material certifications have not been posted by district materials as of this estimate	mcgark	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNE0154, Item 9031281A, Project Item Line Number 0900, Material Set 9031281A, Material 0903HSPSST - Perforated Square Steel Post (PSST) for Highway Signing, Acceptance Action Generic 0903HSPSST is insufficient.	The guardrail and sign material certifications have not been posted by district materials as of this estimate	mcgark	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250221-B03, Contract Project JNE0154, Project Item Line Number 0960, Contract Line Item Number 0960, Item 7011207, Minor Item.	there will be a CO correction to deal with this exception	mcgark	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 5, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250221-B03	JNE0053	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$23,000.00	\$0.00
		0001	0030	2031000	CLASS A EXCAVATION	1,366.00	0.00	1,366.00	CUYD	0.00	\$15.00	\$0.00
		0001	0040	2036000	COMPACTING EMBANKMENT	924.00	0.00	924.00	CUYD	0.00	\$5.00	\$0.00
		0001	0050	2063000	CLASS 3 EXCAVATION	51.00	0.00	51.00	CUYD	0.00	\$20.00	\$0.00
		0001	0060	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	9.00	0.00	9.00	100F	0.00	\$750.00	\$0.00
		0001	0070	2142000	FURNISHING ROCK FILL	262.00	0.00	262.00	CUYD	0.00	\$31.00	\$0.00
		0001	0080	2143000	PLACING ROCK FILL	262.00	0.00	262.00	CUYD	0.00	\$13.50	\$0.00
		0001	0090	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	2,009.00	0.00	2,009.00	SQYD	0.00	\$13.50	\$0.00
		0001	0100	3105002	GRAVEL (A) OR CRUSHED STONE (B)	25.00	0.00	25.00	TONS	0.00	\$50.00	\$0.00
		0001	0110	4039905	MISC.OPTIONAL PAVEMENT	2,009.00	0.00	2,009.00	SQYD	0.00	\$86.00	\$0.00
		0001	0120	6113020	FURNISHING TYPE 2 ROCK BLANKET	243.00	0.00	243.00	CUYD	0.00	\$56.00	\$0.00
		0001	0130	6113040	PLACING TYPE 2 ROCK BLANKET	243.00	0.00	243.00	CUYD	0.00	\$15.00	\$0.00
		0001	0140	6161005	CONSTRUCTION SIGNS	186.00	0.00	186.00	SQFT	122.00	\$16.50	\$2,013.00
		0001	0150	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	-2.00	0.00	EA	0.00	\$50.00	\$0.00
		0001	0160	6161010	RELOCATED SIGNS	64.00	0.00	64.00	SQFT	0.00	\$16.50	\$0.00
		0001	0170	6161025	CHANNELIZER (TRIM-LINE)	25.00	0.00	25.00	EA	0.00	\$22.00	\$0.00
		0001	0180	6161030	TYPE 3 MOVEABLE BARRICADE	12.00	0.00	12.00	EA	12.00	\$205.00	\$2,460.00
		0001	0190	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.23	\$186,800.00	\$42,403.60
		0001	0200	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,561.00	0.00	1,561.00	LF	0.00	\$1.50	\$0.00
		0001	0210	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,021.00	0.00	2,021.00	LF	0.00	\$1.50	\$0.00
		0001	0220	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	560.00	0.00	560.00	SQYD	0.00	\$3.50	\$0.00
		0001	0230	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$7,500.00	\$0.00
		0001	0240	7250424	24 IN. PIPE GROUP C	127.00	0.00	127.00	LF	0.00	\$68.00	\$0.00
		0001	0250	7320824A	24 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	4.00	0.00	4.00	EA	0.00	\$425.00	\$0.00
		0001	0260	8059901	MISC.SEEDING AND MULCHING	1.00	0.00	1.00	LS	0.00	\$3,800.00	\$0.00
		0001	0270	8061005	ROCK DITCH CHECK	92.00	0.00	92.00	LF	0.00	\$16.50	\$0.00
		0001	0280	8061016	SEDIMENT REMOVAL	20.00	0.00	20.00	CUYD	0.00	\$25.00	\$0.00
		0001	0290	8061019	SILT FENCE	880.00	0.00	880.00	LF	0.00	\$3.50	\$0.00
		0001	0300	8061050	TYPE C BERM	313.00	0.00	313.00	LF	0.00	\$20.00	\$0.00
		0010	0310	6061060	MGS GUARDRAIL	38.00	0.00	38.00	LF	0.00	\$57.00	\$0.00
		0010	0320	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	100.00	0.00	100.00	LF	0.00	\$43.00	\$0.00
		0010	0330	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	3.00	0.00	3.00	EA	0.00	\$4,300.00	\$0.00
		0010	0340	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	0.00	\$3,625.00	\$0.00
		0040	0350	9031270A	2 IN. PSST POST - 12 GA.	33.00	0.00	33.00	LF	0.00	\$28.00	\$0.00
		0040	0360	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	3.00	0.00	3.00	EA	0.00	\$220.00	\$0.00
		0040	0370	9035069A	SHF-FLAT SHEET FLUORESCENT	9.00	0.00	9.00	SQFT	0.00	\$77.00	\$0.00
		0040	0380	9039902	MISC.REINSTALLING EXISTING SIGNS	1.00	0.00	1.00	EA	0.00	\$1,475.00	\$0.00
		0070	0390	2061000	CLASS 1 EXCAVATION	215.00	0.00	215.00	CUYD	0.00	\$21.00	\$0.00
		0070	0400	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$45,600.00	\$0.00
		0070	0410	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	116.00	0.00	116.00	SQYD	0.00	\$105.00	\$0.00
		0070	0420	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	534.00	0.00	534.00	LF	0.00	\$120.00	\$0.00
		0070	0430	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	834.00	0.00	834.00	LF	0.00	\$150.00	\$0.00
		0070	0440	7027000	PILE POINT REINFORCEMENT	30.00	0.00	30.00	EA	0.00	\$150.00	\$0.00
		0070	0450	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	164.70	0.00	164.70	CUYD	0.00	\$850.00	\$0.00
		0070	0460	7034216	TYPE H BARRIER	511.00	0.00	511.00	LF	0.00	\$71.00	\$0.00
		0070	0470	7034222	SLAB ON CONCRETE BEAM	807.00	0.00	807.00	SQYD	0.00	\$430.00	\$0.00
		0070	0480	7056050A	27 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	744.00	0.00	744.00	LF	0.00	\$444.00	\$0.00
0070	0490	7061060	REINFORCING STEEL (BRIDGES)	12,820.00	0.00	12,820.00	LB	0.00	\$1.75	\$0.00		
0070	0500	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$3,250.00	\$0.00		
0070	0510	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	0.00	\$175.00	\$0.00		
0070	0520	7161002	LAMINATED NEOPRENE BEARING PAD	18.00	0.00	18.00	EA	0.00	\$225.00	\$0.00		
Project JNE0053 - Total Value Posted to Date as of Report Generated Date												\$47,876.60
JNE0154	0001	0530	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$7,000.00	\$7,000.00	
		0540	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$13,750.00	\$6,875.00	
		0550	2031000	CLASS A EXCAVATION	2,623.00	0.00	2,623.00	CUYD	2,623.00	\$15.00	\$39,345.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 5, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250221-B03	JNE0154	0001	0560	2035500	EMBANKMENT IN PLACE	1,415.00	0.00	1,415.00	CUYD	0.00	\$35.00	\$0.00
		0001	0570	2036000	COMPACTING EMBANKMENT	2,321.00	0.00	2,321.00	CUYD	0.00	\$5.00	\$0.00
		0001	0580	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	3.00	0.00	3.00	100F	0.00	\$1,500.00	\$0.00
		0001	0590	2142000	FURNISHING ROCK FILL	215.00	0.00	215.00	CUYD	215.00	\$30.00	\$6,450.00
		0001	0600	2143000	PLACING ROCK FILL	215.00	0.00	215.00	CUYD	215.00	\$14.00	\$3,010.00
		0001	0610	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	582.00	0.00	582.00	SQYD	0.00	\$13.50	\$0.00
		0001	0620	3105002	GRAVEL (A) OR CRUSHED STONE (B)	19.00	0.00	19.00	TONS	0.00	\$50.00	\$0.00
		0001	0630	4019905	MISC.OPTIONAL PAVEMENT	581.30	0.00	581.30	SQYD	581.30	\$93.50	\$54,351.55
		0001	0640	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	107.00	0.00	107.00	CUYD	0.00	\$45.00	\$0.00
		0001	0650	6096042	PLACING TYPE 2 ROCK DITCH LINER	107.00	0.00	107.00	CUYD	0.00	\$25.00	\$0.00
		0001	0660	6113020	FURNISHING TYPE 2 ROCK BLANKET	1,182.00	0.00	1,182.00	CUYD	1,182.00	\$56.00	\$66,192.00
		0001	0670	6113040	PLACING TYPE 2 ROCK BLANKET	1,182.00	0.00	1,182.00	CUYD	1,182.00	\$13.00	\$15,366.00
		0001	0680	6161005	CONSTRUCTION SIGNS	199.00	0.00	199.00	SQFT	199.00	\$16.50	\$3,283.50
		0001	0690	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	-2.00	0.00	EA	0.00	\$50.00	\$0.00
		0001	0700	6161010	RELOCATED SIGNS	64.00	0.00	64.00	SQFT	64.00	\$16.50	\$1,056.00
		0001	0710	6181030	TYPE 3 MOVEABLE BARRICADE	13.00	0.00	13.00	EA	13.00	\$205.00	\$2,665.00
		0001	0720	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$186,800.00	\$186,800.00
		0001	0730	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,918.00	0.00	1,918.00	LF	1,918.00	\$1.50	\$2,877.00
		0001	0740	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,017.00	0.00	1,017.00	LF	1,017.00	\$1.50	\$1,525.50
		0001	0750	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,934.00	0.00	1,934.00	SQYD	1,934.00	\$3.50	\$6,769.00
		0001	0760	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$7,500.00	\$7,500.00
		0001	0770	8059901	MISC.SEEDING AND MULCHING	1.00	0.00	1.00	LS	1.00	\$5,335.00	\$5,335.00
		0001	0780	8061005	ROCK DITCH CHECK	375.00	0.00	375.00	LF	200.00	\$13.50	\$2,700.00
		0001	0790	8061016	SEDIMENT REMOVAL	34.00	0.00	34.00	CUYD	0.00	\$20.00	\$0.00
		0001	0800	8061019	SILT FENCE	872.00	0.00	872.00	LF	872.00	\$4.00	\$3,488.00
		0001	0810	8061050	TYPE C BERM	394.00	0.00	394.00	LF	350.00	\$15.00	\$5,250.00
		0001	0820	8064138	TYPE 2D EROSION CONTROL BLANKET	1,756.00	0.00	1,756.00	SQYD	750.00	\$3.00	\$2,250.00
		0010	0830	6061060	MGS GUARDRAIL	38.00	0.00	38.00	LF	38.00	\$44.00	\$1,672.00
		0010	0840	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	325.00	0.00	325.00	LF	325.00	\$40.00	\$13,000.00
		0010	0850	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$4,060.00	\$16,240.00
		0010	0860	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,625.00	\$14,500.00
		0040	0870	9031270A	2 IN. PSST POST - 12 GA.	32.00	0.00	32.00	LF	32.00	\$44.00	\$1,408.00
		0040	0880	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	2.00	0.00	2.00	EA	2.00	\$580.00	\$1,160.00
		0040	0890	9031280	2.5 IN. PSST POST - 12 GA.	48.00	0.00	48.00	LF	32.00	\$31.00	\$992.00
		0040	0900	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	3.00	0.00	3.00	EA	2.00	\$500.00	\$1,000.00
		0040	0910	9039902	MISC.RELOCATE SIGNS	5.00	0.00	5.00	EA	4.00	\$275.00	\$1,100.00
		0070	0920	2061000	CLASS 1 EXCAVATION	100.00	0.00	100.00	CUYD	100.00	\$40.00	\$4,000.00
		0070	0930	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$48,000.00	\$48,000.00
		0070	0940	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	117.00	0.00	117.00	SQYD	117.00	\$107.00	\$12,519.00
		0070	0950	7011108	DRILLED SHAFTS (5 FT. 0 IN. DIA.)	188.80	0.00	188.80	LF	188.80	\$975.00	\$184,080.00
		0070	0960	7011207	ROCK SOCKETS (4 FT 6 IN. DIA.)	40.00	0.00	40.00	LF	41.00	\$2,144.00	\$87,904.00
		0070	0970	7011300	VIDEO CAMERA INSPECTION	4.00	0.00	4.00	EA	4.00	\$1,000.00	\$4,000.00
		0070	0980	7011400	FOUNDATION INSPECTION HOLES	80.00	0.00	80.00	LF	80.00	\$135.00	\$10,800.00
		0070	0990	7011600	SONIC LOGGING TESTING	4.00	0.00	4.00	EA	4.00	\$1,500.00	\$6,000.00
		0070	1000	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	540.00	0.00	540.00	LF	525.00	\$126.00	\$66,150.00
		0070	1010	7027000	PILE POINT REINFORCEMENT	10.00	0.00	10.00	EA	10.00	\$150.00	\$1,500.00
		0070	1020	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	112.30	0.00	112.30	CUYD	112.30	\$850.00	\$95,455.00
		0070	1030	7034219A	TYPE D BARRIER	736.00	0.00	736.00	LF	736.00	\$75.00	\$55,200.00
		0070	1040	7034221	SLAB ON CONCRETE NU-GIRDER	1,093.00	0.00	1,093.00	SQYD	1,093.00	\$350.00	\$382,550.00
		0070	1050	7056023	NU 53, PRESTRESSED CONCRETE NU-GIRDER	1,359.00	0.00	1,359.00	LF	1,359.00	\$444.00	\$603,396.00
		0070	1060	7061060	REINFORCING STEEL (BRIDGES)	31,640.00	0.00	31,640.00	LB	31,640.00	\$1.75	\$55,370.00
		0070	1070	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	18.00	0.00	18.00	EA	18.00	\$1,100.00	\$19,800.00
		0070	1080	7123610	SLAB DRAIN	12.00	0.00	12.00	EA	12.00	\$550.00	\$6,600.00
		0070	1090	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$3,000.00	\$6,000.00
		0070	1100	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$200.00	\$1,600.00
		0070	1110	7161002	LAMINATED NEOPRENE BEARING PAD	16.00	0.00	16.00	EA	16.00	\$300.00	\$4,800.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 5, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250221-B03	JNE0154	0001	5101	7061060	REINFORCING STEEL (BRIDGES)	0.00	14,320.00	14,320.00	LB	14,320.00	\$1.86	\$26,592.24
Project JNE0154 - Total Value Posted to Date as of Report Generated Date												\$2,163,476.79
250221-B03 Overall - Total Value Posted to Date as of Report Generated Date												\$2,211,353.39



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 5, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow in this period, but not fully paid due to the Change Order not being fully approved.

Project: JNE0053

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0140	6161005	CONSTRUCTION SIGNS	5/28/26	6/1/26	1	122.00	SQFT	SIGNS ALONG ROUTE K	5 MILES WEST OF PROJ		2 MILES EAST OF PRJE		SEE DOC RECORD
0160	6161010	RELOCATED SIGNS	5/28/26	6/1/26	1		SQFT	AT INTERSECTION OF ROUTE K AND P, AT INTERSECTION OF ROUTE K AND 19	5 MILES WEST		2 MILES EAST		DISTANCE PLACQUES CHANGED ON SIGNS AT INTERSECTION OF ROUTE K AND P, AT INTERSECTION OF ROUTE K AND 19
0180	6161030	TYPE 3 MOVEABLE BARRICADE	5/28/26	6/1/26	1	12.00	EA	6 AT THE BRIDGE END CLOSURES, AND 2 AT LEACH BRANCH RD, 2 AT BADER ROAD, 2 HART LANE	5 MILES WEST		2 MILES EAST		6 AT THE BRIDGE END CLOSURES, AND 3 SOFT CLOSURES WITH 2 EACH

Project: JNE0154

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0630	4019905	MISC.	5/22/26	5/31/26	1	581.30	SQYD	Bridge ends as seen on the plans of JNE0154 extending through the station numbers given.	525+62.60, 529+56.40		526+12.60, 531+47.62		
0730	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	5/28/26	6/1/26	1	1,918.00	LF	edge lines through project limits	324+31		533+90		pay plan, need to verify reflectivity
0740	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	5/28/26	6/1/26	1	1,017.00	LF	centerline through limits of project	324+31		533+90		pay plan, need to verify reflectivity
0770	8059901	MISC.	5/27/26	5/31/26	1	1.00	LS	jobsite	524+21		532+73		not measured, pay plan
0820	8064138	TYPE 2D EROSION CONTROL BLANKET	5/27/26	5/31/26	1	750.00	SQYD	west end of project	524+50		225+35		8 partial rolls used, estimated at 750 SQ based on 100 SQ/Roll, not field measured
0830	6061060	MGS GUARDRAIL	5/27/26	5/31/26	1	38.00	LF	SW, NW and SE quadrants of the bridge	525+07		530+50		12.5 LF at each quadrant
0840	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	5/27/26	5/31/26	1	325.00	LF	NE quadrant of bridge	529+61		534+64		
0850	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	5/27/26	5/31/26	1	4.00	EA	all 4 bridge quadrants	525+07		534+64		
0860	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	5/27/26	5/31/26	1	4.00	EA	all 4 bridge quadrants	525+07		534+64		
0870	9031270A	2 IN. PSST POST - 12 GA.	5/27/26	5/31/26	1	32.00	LF	519+32 for relocated RSA, 531+04 for intersection warning sign	519+32		531+04		reduced speed limit ahead, intersection warning sign
0880	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	5/27/26	5/31/26	1	2.00	EA	519+32 for relocated RSA, 531+04 for intersection warning sign	519+32		531+04		reduced speed limit ahead, intersection warning sign
0890	9031280	2.5 IN. PSST POST - 12 GA.	5/27/26	5/31/26	1	32.00	LF	524+33 for speed limit 55, 524+32 for speed limit 40	524+33		524+32		524+33 for speed limit 55, 524+32 for speed limit 40, impassable during high water sign was not relocated but was left in it's original location
0900	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	5/27/26	5/31/26	1	2.00	EA	524+33 for speed limit 55, 524+32 for speed limit 40	524+33		524+32		524+33 for speed limit 55, 524+32 for speed limit 40, impassable during high water sign was not relocated but was left in it's original location
0910	9039902	MISC.	5/27/26	5/31/26	1	4.00	EA	524+33 for speed limit 55, 524+32 for speed limit 40 519+32 for relocated RSA, 531+04 for intersection warning sign	519+32		531+04		519+32 for relocated RSA, 531+04 for intersection warning sign 524+33 for speed limit 55, 524+32 for speed limit 40, impassable during high water sign was not relocated but was left in it's original location
0940	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	5/22/26	5/31/26	1	117.00	SQYD	Bridge ends as seen on the plans of JNE0154 extending through the station numbers given.	525+62.60, 529+56.40		526+12.60, 531+47.62		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Jun 5, 2026

Contract ID: 250221-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JNE0053	0420	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Construction Stockpile STMI		3	Nov 3, 2025	SYSTEM	\$33,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total						\$33,600.00			
				Construction Stockpile STMI - Total						\$33,600.00			
	0420 - Total								\$33,600.00				
	0430	GALVANIZED STRUCTURAL STEEL PILES (14 IN	Construction Stockpile STMI		3	Nov 3, 2025	SYSTEM	\$73,440.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total						\$73,440.00			
				Construction Stockpile STMI - Total						\$73,440.00			
	0430 - Total								\$73,440.00				
	0440	PILE POINT REINFORCEMENT	Construction Stockpile STMI		3	Nov 3, 2025	SYSTEM	\$3,510.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total						\$3,510.00			
Construction Stockpile STMI - Total				\$3,510.00									
0440 - Total								\$3,510.00					
JNE0053 - Total								\$110,550.00					
JNE0154	0550	CLASS A EXCAVATION	Price FUEL		14	May 15, 2026	SYSTEM	\$1,140.48	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				- Total						\$1,140.48			
				Price FUEL - Total						\$1,140.48			
	0550 - Total								\$1,140.48				
	0630	MISC.	Other Item Adjustment	ACAD		15	Jun 1, 2026	mcgark	\$1,151.37	OPTIONAL PAVEMENT ACAD PRICE ADJUSTMENT			
					ACAD - Total						\$1,151.37		
					Other Item Adjustment - Total						\$1,151.37		
	0630 - Total								\$1,151.37				
	0730	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		15	Jun 1, 2026	SYSTEM	(\$2,877.00)					
										15	Jun 1, 2026	SYSTEM	\$2,877.00
- Total				\$0.00									
Material - Total	\$0.00												
0730 - Total								\$0.00					
0740	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		15	Jun 1, 2026	SYSTEM	(\$1,525.50)						
									15	Jun 1, 2026	SYSTEM	\$1,525.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mcgark overriding Payment Estimate Exception 10 on the current Payment Estimate.
			- Total										
Material - Total	\$0.00												
0740 - Total								\$0.00					
0770	MISC.	Material		15	Jun 1, 2026	SYSTEM	(\$5,335.00)						
			- Total						(\$5,335.00)				
			Material - Total						(\$5,335.00)				
0770 - Total								(\$5,335.00)					
0780	ROCK DITCH CHECK	Material		7	Jan 15, 2026	SYSTEM	(\$270.00)						
			- Total						(\$270.00)				
			Material - Total						(\$270.00)				
		MaterialCredit		8	Jan 30, 2026	SYSTEM	\$270.00						
		- Total	\$270.00										
MaterialCredit - Total	\$270.00												
0780 - Total								\$0.00					
0800	SILT FENCE	Material		6	Dec 31,	SYSTEM	(\$3,488.00)						



Line Item Adjustments by Estimate

Jun 5, 2026

Contract ID: 250221-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JNE0154	0800	SILT FENCE	Material			2025							
			- Total						(\$3,488.00)				
			Material - Total							(\$3,488.00)			
			MaterialCredit		7	Jan 15, 2026	SYSTEM		\$3,488.00				
			- Total							\$3,488.00			
			MaterialCredit - Total							\$3,488.00			
			0800 - Total							\$0.00			
			0820	TYPE 2D EROSION CONTROL BLANKET	Material		15	Jun 1, 2026	SYSTEM		(\$2,250.00)		
					- Total							(\$2,250.00)	
					Material - Total							(\$2,250.00)	
0820 - Total							(\$2,250.00)						
0830	MGS GUARDRAIL	Material		15	Jun 1, 2026	SYSTEM		(\$1,672.00)					
		- Total							(\$1,672.00)				
		Material - Total							(\$1,672.00)				
0830 - Total							(\$1,672.00)						
0840	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material		15	Jun 1, 2026	SYSTEM		(\$13,000.00)					
		- Total							(\$13,000.00)				
		Material - Total							(\$13,000.00)				
0840 - Total							(\$13,000.00)						
0850	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Material		15	Jun 1, 2026	SYSTEM		(\$16,240.00)					
		- Total							(\$16,240.00)				
		Material - Total							(\$16,240.00)				
0850 - Total							(\$16,240.00)						
0860	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		15	Jun 1, 2026	SYSTEM		(\$14,500.00)					
		- Total							(\$14,500.00)				
		Material - Total							(\$14,500.00)				
0860 - Total							(\$14,500.00)						
0870	2 IN. PSST POST - 12 GA.	Material		15	Jun 1, 2026	SYSTEM		(\$1,408.00)					
		- Total							(\$1,408.00)				
		Material - Total							(\$1,408.00)				
0870 - Total							(\$1,408.00)						
0880	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		15	Jun 1, 2026	SYSTEM		(\$1,160.00)					
		- Total							(\$1,160.00)				
		Material - Total							(\$1,160.00)				
0880 - Total							(\$1,160.00)						
0890	2.5 IN. PSST POST - 12 GA.	Material		15	Jun 1, 2026	SYSTEM		(\$992.00)					
		- Total							(\$992.00)				
		Material - Total							(\$992.00)				
0890 - Total							(\$992.00)						
0900	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material		15	Jun 1, 2026	SYSTEM		(\$1,000.00)					
		- Total							(\$1,000.00)				
		Material - Total							(\$1,000.00)				
0900 - Total							(\$1,000.00)						
0940	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		15	Jun 1, 2026	SYSTEM		(\$12,519.00)					



Line Item Adjustments by Estimate

Jun 5, 2026

Contract ID: 250221-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JNE0154	0940	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		15	Jun 1, 2026	SYSTEM	\$12,519.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user mcgark overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				- Total						
			Material - Total							\$0.00
			Other Item Adjustment	ACAD	15	Jun 1, 2026	mcgark	\$231.74	BRIDGE APPROACH SLAB ACAD PRICE ADJUSTMENT	
				ACAD - Total						\$231.74
			Other Item Adjustment - Total						\$231.74	
			0940 - Total							
JNE0154	0950	DRILLED SHAFTS (5 FT. 0 IN. DIA.)	Construction Stockpile		9	Feb 17, 2026	SYSTEM	(\$12,987.85)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					10	Mar 2, 2026	SYSTEM	(\$37,055.15)		
				- Total						
			Construction Stockpile - Total							(\$50,043.00)
			Construction Stockpile STMI		4	Nov 17, 2025	SYSTEM	\$50,043.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						\$50,043.00
			Construction Stockpile STMI - Total						\$50,043.00	
			Material		9	Feb 17, 2026	SYSTEM	(\$47,775.00)	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fordc overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					9	Feb 17, 2026	SYSTEM	\$47,775.00		
					10	Mar 2, 2026	SYSTEM	(\$185,055.00)		
					10	Mar 2, 2026	SYSTEM	\$185,055.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fordc overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total						\$0.00	
			Material - Total						\$0.00	
			Overrun	Overrun	10	Mar 2, 2026	SYSTEM	(\$975.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '975.00000 - 975.00000, 'is applied (if non-zero).	
					11	Mar 16, 2026	SYSTEM	\$975.00		
			Overrun - Total						\$0.00	
			Overrun - Total						\$0.00	
0950 - Total								\$0.00		
JNE0154	0960	ROCK SOCKETS (4 FT 6 IN. DIA.)	Overrun	Overrun	11	Mar 16, 2026	SYSTEM	(\$2,144.00)		
					Overrun - Total					
			Overrun - Total						(\$2,144.00)	
0960 - Total								(\$2,144.00)		
JNE0154	1000	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Construction Stockpile		7	Jan 15, 2026	SYSTEM	(\$29,290.63)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					9	Feb 17, 2026	SYSTEM	(\$1,421.87)		
				- Total						
			Construction Stockpile - Total						(\$30,712.50)	
			Construction Stockpile STMI		3	Nov 3, 2025	SYSTEM	\$30,712.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						\$30,712.50
Construction Stockpile STMI - Total						\$30,712.50				
1000 - Total								\$0.00		
JNE0154	1010	PILE POINT REINFORCEMENT	Construction Stockpile		7	Jan 15, 2026	SYSTEM	(\$1,050.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						(\$1,050.00)



Line Item Adjustments by Estimate

Jun 5, 2026

Contract ID: 250221-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNE0154	1010	PILE POINT REINFORCEMENT	Construction Stockpile - Total						(\$1,050.00)		
			Construction Stockpile STMI		3	Nov 3, 2025	SYSTEM	\$1,050.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total						\$1,050.00		
			Construction Stockpile STMI - Total						\$1,050.00		
	1010 - Total								\$0.00		
	1030	TYPE D BARRIER	Material		13	May 4, 2026	SYSTEM	(\$55,200.00)			
					13	May 4, 2026	SYSTEM	\$55,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fordc overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				- Total						\$0.00	
				Material - Total						\$0.00	
	1030 - Total								\$0.00		
	1040	SLAB ON CONCRETE NU-GIRDER	Material		13	May 4, 2026	SYSTEM	(\$382,550.00)			
					13	May 4, 2026	SYSTEM	\$382,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fordc overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				- Total						\$0.00	
				Material - Total						\$0.00	
	1040 - Total								\$0.00		
1060	REINFORCING STEEL (BRIDGES)	Material		10	Mar 2, 2026	SYSTEM	(\$41,543.25)				
				10	Mar 2, 2026	SYSTEM	\$41,543.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fordc overriding Payment Estimate Exception 4 on the current Payment Estimate.			
			- Total						\$0.00		
			Material - Total						\$0.00		
1060 - Total								\$0.00			
JNE0154 - Total								(\$57,177.41)			
Overall - Total								\$53,372.59			



Contract Adjustments for Contract - 250221-B03

There are no contract adjustments to display for this contract.