



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on April 5, 2025

Pay Estimate Created Date: April 1, 2025

Progress Estimate Number 1	Contract ID	250221-B06	Pay Period Start	See NTP Date	Original Contract Amount	\$11,282,681.45
	Prime Contractor	Magruder Paving, LLC	Pay Period End	April 1, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$11,282,681.45

Approval Date					By User
April 3, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by				vierrss
April 3, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				vierrss
April 4, 2025	Reviewed and Approved at the Central Office Controllers Office Level by				ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025		0.84%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 5, 2025	March 5, 2025	
Letting Date	February 21, 2025	February 21, 2025	
Notice to Proceed Date	March 20, 2025	March 20, 2025	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 1

		This Estimate	Previous	To Date
250221-B06	Total Posted Items Pay	\$94,975.00	\$0.00	\$94,975.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$0.00	\$94,975.00
Contract Total Payable This Estimate:		\$94,975.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNE0210	0240	6181000	MOBILIZATION	LS	\$379,900.000	0.25	\$94,975.00
Project JNE0210 - Total							\$94,975.00
Overall - Total							\$94,975.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on April 5, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNE0210	FAF 36-3(81)	Resurface	36	MARION	from Route 24 to the Macon County line near Clarence
Totals by Job Numbers					
JNE0210			This Estimate	Previous	To Date
	Posted Item Pay		\$94,975.00	\$0.00	\$94,975.00
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$94,975.00	\$0.00	\$94,975.00
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on April 5, 2025

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on April 5, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250221-B06	JNE0210	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$17,900.00	\$0.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	23.00	0.00	23.00	100F	0.00	\$1,600.00	\$0.00
		0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	58.00	0.00	58.00	TONS	0.00	\$65.00	\$0.00
		0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	23,993.60	0.00	23,993.60	TONS	0.00	\$69.34	\$0.00
		0001	0050	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	98,316.50	0.00	98,316.50	TONS	0.00	\$77.53	\$0.00
		0001	0060	4071007	TACK COAT - NON-TRACKING	85,500.00	0.00	85,500.00	GAL	0.00	\$3.55	\$0.00
		0001	0070	5041000	CONCRETE APPROACH PAVEMENT	527.70	0.00	527.70	SQYD	0.00	\$158.90	\$0.00
		0001	0080	6059902	MISC.PAVEMENT UNDERDRAIN	122.00	0.00	122.00	EA	0.00	\$1,170.00	\$0.00
		0001	0090	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	2,627.20	0.00	2,627.20	SQYD	0.00	\$168.00	\$0.00
		0001	0100	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	263.00	0.00	263.00	SQYD	0.00	\$1.00	\$0.00
		0001	0110	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	263.00	0.00	263.00	SQYD	0.00	\$1.00	\$0.00
		0001	0120	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	10,862.00	0.00	10,862.00	LF	0.00	\$2.00	\$0.00
		0001	0130	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	5,880.00	0.00	5,880.00	EA	0.00	\$4.85	\$0.00
		0001	0140	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	12.00	0.00	12.00	EA	0.00	\$100.00	\$0.00
		0001	0150	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	69.40	0.00	69.40	TONS	0.00	\$461.96	\$0.00
		0001	0160	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	290.00	0.00	290.00	SQYD	0.00	\$49.63	\$0.00
		0001	0170	6134002	CROSS STITCH TIE BAR	630.00	0.00	630.00	EA	0.00	\$65.00	\$0.00
		0001	0180	6161005	CONSTRUCTION SIGNS	1,756.00	0.00	1,756.00	SQFT	0.00	\$8.00	\$0.00
		0001	0190	6161025	CHANNELIZER (TRIM LINE)	400.00	0.00	400.00	EA	0.00	\$15.00	\$0.00
		0001	0200	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	0.00	\$125.00	\$0.00
		0001	0210	6161033	DIRECTIONAL INDICATOR BARRICADE	36.00	0.00	36.00	EA	0.00	\$125.00	\$0.00
		0001	0220	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00
		0001	0230	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$3,200.00	\$0.00
		0001	0240	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$379,900.00	\$94,975.00
		0001	0250	6191000	PAVEMENT EDGE TREATMENT	340.00	0.00	340.00	LF	0.00	\$2.00	\$0.00
		0001	0260	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	48.00	0.00	48.00	LF	0.00	\$25.00	\$0.00
		0001	0270	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	22.00	0.00	22.00	EA	0.00	\$300.00	\$0.00
		0001	0280	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	164,384.00	0.00	164,384.00	LF	0.00	\$0.28	\$0.00
		0001	0290	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	126,412.00	0.00	126,412.00	LF	0.00	\$0.27	\$0.00
		0001	0300	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,875.00	0.00	1,875.00	LF	0.00	\$1.00	\$0.00
		0001	0310	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	805.00	0.00	805.00	LF	0.00	\$1.00	\$0.00
		0001	0320	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$43,000.00	\$0.00
		0001	0330	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	274.00	0.00	274.00	SQYD	0.00	\$28.43	\$0.00
		0001	0340	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	28,825.00	0.00	28,825.00	SQYD	0.00	\$5.13	\$0.00
		0001	0350	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	2,230.00	0.00	2,230.00	STA	0.00	\$11.31	\$0.00
		0010	0360	6061060	MGS GUARDRAIL	1,175.00	0.00	1,175.00	LF	0.00	\$28.00	\$0.00
		0010	0370	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	4.00	0.00	4.00	EA	0.00	\$4,000.00	\$0.00
		0010	0380	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,800.00	\$0.00
		0040	0390	9031010	CONCRETE FOOTINGS, EMBEDDED	4.80	0.00	4.80	CUYD	0.00	\$1,200.00	\$0.00
		0040	0400	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	25.00	0.00	25.00	EA	0.00	\$350.00	\$0.00
		0040	0410	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	6.00	0.00	6.00	EA	0.00	\$125.00	\$0.00
		0040	0430	9039902	MISC.REINSTALLING EXISITING SIGNS	25.00	0.00	25.00	EA	0.00	\$740.00	\$0.00
Project JNE0210 - Total Value Posted to Date as of Report Generated Date												\$94,975.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on April 5, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250221-B06 Overall - Total Value Posted to Date as of Report Generated Date												\$94,975.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on April 5, 2025

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: JNE0210

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0240	6181000	MOBILIZATION	3/31/25	4/1/25	0.25	LS	Project	0		0		

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 250221-B06

No Data Available



## Contract Adjustments for Contract - 250221-B06

There are no contract adjustments to display for this contract.