



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on April 19, 2025

Pay Estimate Created Date: April 15, 2025

<b>Progress Estimate Number</b> 1	<b>Contract ID</b> 250221-C01 <b>Prime Contractor</b> Realm Construction Inc.	<b>Pay Period Start</b> See NTP Date <b>Pay Period End</b> April 15, 2025	<b>Original Contract Amount</b> \$700,698.49 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$700,698.49
--------------------------------------	--	--	--

Approval Date		By User
April 15, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	jamesc2
April 16, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	ilesb1
April 18, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 1, 2025	September 1, 2025		1.60%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 5, 2025	March 5, 2025	
Letting Date	February 21, 2025	February 21, 2025	
Notice to Proceed Date	April 7, 2025	April 7, 2025	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 1			
	This Estimate	Previous	To Date
250221-C01			
Total Posted Items Pay	\$11,177.75	\$0.00	\$11,177.75
Gross Item Adjustments	\$42,028.80	\$0.00	\$42,028.80
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$53,206.55</b>	<b>\$0.00</b>	<b>\$53,206.55</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J3S3178	0010	1081000	SIGNET DBE REPORTING	LS	\$1,000.000	1	\$1,000.00
	0150	6181000	MOBILIZATION	LS	\$40,711.000	0.25	\$10,177.75
<b>Project J3S3178 - Total</b>							<b>\$11,177.75</b>
<b>Overall - Total</b>							<b>\$11,177.75</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3S3178	0520	TYPE 3 (39 IN.), PRESTRESSED CONCRETE I-GIRDER	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$42,028.80
<b>Total</b>								<b>\$42,028.80</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on April 19, 2025

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J3S3178	FAS-S304 (003)	Bridge replacement	T	RAY	over Panther Creek at Triple Springs Road near Fleming

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J3S3178	<b>Posted Item Pay</b>	\$11,177.75	\$0.00	\$11,177.75
	<b>Gross Item Adjustments</b>	\$42,028.80	\$0.00	\$42,028.80
	<b>Gross Item Pay</b>	<b>\$53,206.55</b>	<b>\$0.00</b>	<b>\$53,206.55</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on April 19, 2025

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 19, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250221-C01	J3S3178	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$5,706.51	\$0.00
		0001	0030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$10,194.66	\$0.00
		0001	0040	2031000	CLASS A EXCAVATION	774.00	0.00	774.00	CUYD	0.00	\$47.10	\$0.00
		0001	0050	2036000	COMPACTING EMBANKMENT	259.00	0.00	259.00	CUYD	0.00	\$26.25	\$0.00
		0001	0060	2037075	COMPACTING IN CUT	3.10	0.00	3.10	STA	0.00	\$3,533.36	\$0.00
		0001	0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,252.00	0.00	1,252.00	SQYD	0.00	\$8.05	\$0.00
		0001	0080	4019905	MISC.OPTIONAL PAVEMENT	787.50	0.00	787.50	SQYD	0.00	\$100.47	\$0.00
		0001	0090	5021306	CONCRETE PAVEMENT (6 IN. NON-REINFORCED, 15 FT. JOINTS)	72.50	0.00	72.50	SQYD	0.00	\$104.71	\$0.00
		0001	0100	6113020	FURNISHING TYPE 2 ROCK BLANKET	268.00	0.00	268.00	CUYD	0.00	\$59.00	\$0.00
		0001	0110	6113040	PLACING TYPE 2 ROCK BLANKET	268.00	0.00	268.00	CUYD	0.00	\$56.11	\$0.00
		0001	0120	6161005	CONSTRUCTION SIGNS	558.00	0.00	558.00	SQFT	0.00	\$11.50	\$0.00
		0001	0130	6161030	TYPE III MOVEABLE BARRICADE	15.00	0.00	15.00	EA	0.00	\$258.75	\$0.00
		0001	0140	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	0.00	\$3,450.00	\$0.00
		0001	0150	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$40,711.00	\$10,177.75
		0001	0160	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0001	0170	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	763.00	0.00	763.00	LF	0.00	\$1.15	\$0.00
		0001	0180	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	763.00	0.00	763.00	LF	0.00	\$1.15	\$0.00
		0001	0190	6240104A	SEPARATION GEOTEXTILE	402.00	0.00	402.00	SQYD	0.00	\$13.20	\$0.00
		0001	0200	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$6,900.00	\$0.00
		0001	0210	7250415	15 IN. PIPE GROUP C	28.00	0.00	28.00	LF	0.00	\$108.89	\$0.00
		0001	0220	7320815A	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$434.81	\$0.00
		0001	0230	7320824A	24 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$434.81	\$0.00
		0001	0240	8025006	MULCHING	1.40	0.00	1.40	ACRE	0.00	\$1,725.00	\$0.00
		0001	0250	8051000A	SEEDING - COOL SEASON GRASSES	0.70	0.00	0.70	ACRE	0.00	\$4,255.00	\$0.00
		0001	0260	8061003	SEDIMENT TRAP EXCAVATION	15.00	0.00	15.00	CUYD	0.00	\$35.38	\$0.00
		0001	0270	8061004	SEDIMENT TRAP ROCK	15.00	0.00	15.00	CUYD	0.00	\$104.65	\$0.00
		0001	0280	8061005	ROCK DITCH CHECK	48.00	0.00	48.00	LF	0.00	\$83.26	\$0.00
		0001	0290	8061016	SEDIMENT REMOVAL	10.00	0.00	10.00	CUYD	0.00	\$54.34	\$0.00
		0001	0300	8061017	TEMPORARY SEEDING	0.70	0.00	0.70	ACRE	0.00	\$3,220.00	\$0.00
		0001	0310	8061019	SILT FENCE	371.00	0.00	371.00	LF	0.00	\$3.74	\$0.00
		0001	0320	8061050	TYPE C BERM	270.00	0.00	270.00	LF	0.00	\$31.57	\$0.00
		0001	0330	8064140	TYPE 3B EROSION CONTROL BLANKET	857.80	0.00	857.80	SQYD	0.00	\$3.16	\$0.00
		0010	0340	6061010	GUARDRAIL TYPE A	75.00	0.00	75.00	LF	0.00	\$29.90	\$0.00
		0010	0350	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	3.00	0.00	3.00	EA	0.00	\$747.50	\$0.00
		0010	0360	6062400	BRIDGE ANCHOR SECTION (THRIE BEAM)	3.00	0.00	3.00	EA	0.00	\$2,875.00	\$0.00
		0010	0370	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$3,680.00	\$0.00
		0010	0380	6066610	END ANCHOR	2.00	0.00	2.00	EA	0.00	\$1,610.00	\$0.00
		0040	0390	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	1.00	0.00	1.00	EA	0.00	\$312.80	\$0.00
		0040	0400	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	1.00	0.00	1.00	EA	0.00	\$88.55	\$0.00
		0040	0410	9031280	2.5 IN. PSST POST - 12 GA.	64.00	0.00	64.00	LF	0.00	\$25.88	\$0.00
		0040	0420	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	4.00	0.00	4.00	EA	0.00	\$316.25	\$0.00
		0040	0430	9035004A	SH-FLAT SHEET	29.00	0.00	29.00	SQFT	0.00	\$37.95	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 19, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250221-C01	J3S3178	0070	0440	2061000	CLASS 1 EXCAVATION	90.00	0.00	90.00	CUYD	0.00	\$49.83	\$0.00
		0070	0450	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$9,725.54	\$0.00
		0070	0460	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	113.00	0.00	113.00	SQYD	0.00	\$250.46	\$0.00
		0070	0470	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	224.00	0.00	224.00	LF	0.00	\$120.75	\$0.00
		0070	0480	7027000	PILE POINT REINFORCEMENT	8.00	0.00	8.00	EA	0.00	\$331.02	\$0.00
		0070	0490	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	43.80	0.00	43.80	CUYD	0.00	\$1,134.93	\$0.00
		0070	0500	7034213	SLAB ON CONCRETE I-GIRDER	201.00	0.00	201.00	SQYD	0.00	\$435.75	\$0.00
		0070	0510	7034216	TYPE H BARRIER	185.00	0.00	185.00	LF	0.00	\$294.03	\$0.00
		0070	0520	7056001	TYPE 3 (39 IN.), PRESTRESSED CONCRETE I-GIRDER	199.00	0.00	199.00	LF	0.00	\$438.02	\$0.00
		0070	0530	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	2.00	0.00	2.00	EA	0.00	\$1,329.66	\$0.00
		0070	0540	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$3,734.25	\$0.00
		0070	0550	7161000	PLAIN NEOPRENE BEARING PAD	3.00	0.00	3.00	EA	0.00	\$301.73	\$0.00
		0070	0560	7161002	LAMINATED NEOPRENE BEARING PAD	3.00	0.00	3.00	EA	0.00	\$1,249.87	\$0.00
<b>Project J3S3178 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$11,177.75</b>
<b>250221-C01 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$11,177.75</b>



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J3S3178

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	1081000	SIGNET DBE REPORTING	4/14/25	4/15/25	1.00	LS		459+00		462+75.00		
0150	6181000	MOBILIZATION	4/14/25	4/15/25	0.25	LS		459+00		462+75		

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 250221-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J3S3178	0520	TYPE 3 (39 IN.), PRESTRESSED CONC I-GIRD	Construction Stockpile STMI		1	Apr 15, 2025	SYSTEM	\$42,028.80	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total		
								\$42,028.80		
			Construction Stockpile STMI - Total						\$42,028.80	
	0520 - Total							\$42,028.80		
J3S3178 - Total								\$42,028.80		
Overall - Total								\$42,028.80		



---

**Contract Adjustments for Contract - 250221-C01**

There are no contract adjustments to display for this contract.