



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 19, 2026

Pay Estimate Created Date: February 16, 2026

Progress Estimate Number 21	Contract ID 250221-F03	Prime Contractor PCX Construction, LLC	Pay Period Start February 2, 2026	Pay Period End February 15, 2026	Original Contract Amount \$6,235,624.65	Net Change Order Amount (\$45,348.60)	Current Contract Amount \$6,190,276.05
---------------------------------------	----------------------------------	--	---	--	---	---	--

Approval Date	By User
February 17, 2026	granaj1
February 17, 2026	langeb1
February 18, 2026	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
February 21, 2026	February 21, 2026		84.87%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date							
Awarded Date	March 5, 2025	March 5, 2025					
Letting Date	February 21, 2025	February 21, 2025					
Notice to Proceed Date	April 7, 2025	April 7, 2025	Milestone - Calendar Time JSP C - Calendar Days - Bridge A45141, J6S3669	December 13, 2025	December 13, 2025	Milestone Complete	
Work Began Date							

Contract Total Pay For Estimate No. 21			
	This Estimate	Previous	To Date
250221-F03			
Total Posted Items Pay	\$214,428.50	\$5,039,116.41	\$5,253,544.91
Gross Item Adjustments	(\$29,006.05)	(\$21,778.00)	(\$50,784.05)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$53,200.00	\$0.00	\$53,200.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$238,622.45	\$5,017,338.41	\$5,255,960.86

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3669	0320	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	LF	\$27.000	0.500	\$13.50
	0330	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	LF	\$10.000	0.500	\$5.00
	0750	5031010A	BRIDGE APPROACH SLAB (MAJOR)	SQYD	\$420.000	150.500	\$63,210.00
	0780	7034212	SLAB ON STEEL	SQYD	\$480.000	315	\$151,200.00
Project J6S3669 - Total							\$214,428.50
Overall - Total							\$214,428.50

Contract Adjustments This Estimate

Project Number	Adj Type	System Generated	Comments	Project Percentage	Amount
J6S3669	Disincentive	granaj1	JSP C - Bridge A45141 - 7 Days x \$7600.00 = \$53200.00	100	\$53,200.00
Project J6S3669 - Total					\$53,200.00
Overall - Total These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments					\$53,200.00

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3669	0140	PAVED APPROACH, 8 IN.	Material			-59.20000	\$215.00	(\$12,728.00)
	0180	CURB AND GUTTER TYPE B	Material			-24	\$261.00	(\$6,264.00)
	0260	MANHOLE FRAME AND COVER, TYPE 1-B	Material			-1	\$551.00	(\$551.00)
	0260	MANHOLE FRAME AND COVER, TYPE 1-B	Material	Credit		1	\$551.00	\$551.00
	0270	MANHOLE FRAME AND COVER, TYPE 3	Material			-2	\$254.00	(\$508.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 19, 2026

Pay Estimate Created Date: February 16, 2026

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3669	0270	MANHOLE FRAME AND COVER, TYPE 3	MaterialCredit			2	\$254.00	\$508.00
	0300	CONCRETE TRAFFIC BARRIER, TYPE A	Material			-441	\$100.00	(\$44,100.00)
	0300	CONCRETE TRAFFIC BARRIER, TYPE A	MaterialCredit			441	\$100.00	\$44,100.00
	0330	RELOCATING TEMPORARY TRAFFIC BARRIER	Overrun			-0.50000	\$10.00	(\$5.00)
	0450	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment				(\$98.91)
	0460	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment				(\$50.14)
	0830	MISC.	Material			-70	\$634.00	(\$44,380.00)
	0850	MECHANICAL BAR SPLICE	MaterialCredit			863	\$40.00	\$34,520.00
Total								(\$29,006.05)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on February 19, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3669	FAF 67-3(150)	2 Bridge deck replacements and 1 bridge rehabilitation	67	ST LOUIS	over Lynn Haven Lane, over Coldwater Creek 0.1 mile north of Patterson Road, and over Coldwater Creek 0.5 miles north of Route AC (New Halls Ferry)

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J6S3669			
	Posted Item Pay	\$214,428.50	\$5,039,116.41
	Gross Item Adjustments	(\$29,006.05)	(\$50,784.05)
	Gross Item Pay	\$185,422.45	\$5,017,338.41
	Incentive	\$0.00	\$0.00
	Disincentive	\$53,200.00	\$53,200.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on February 19, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3669, Item 6085008, Project Item Line Number 0140, Material Set 608500896, Material 1057JMTBE42019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Pending QC result corrections	unlanj1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3669, Item 6091052, Project Item Line Number 0180, Material Set 609105296, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Pending QC result corrections	unlanj1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3669, Item 6143011, Project Item Line Number 0260, Material Set 614301196, Material 0614DFMNFC - Manhole Frame and Cover, Acceptance Action Generic 0614DFMNFC is insufficient.	Pending material cert	unlanj1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3669, Item 6143013, Project Item Line Number 0270, Material Set 614301396, Material 0614DFMNFC - Manhole Frame and Cover, Acceptance Action Generic 0614DFMNFC is insufficient.	Pending material cert	unlanj1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3669, Item 6171000, Project Item Line Number 0300, Material Set 617100096, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Pending material cert/ QC correction	unlanj1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3669, Item 7049903, Project Item Line Number 0830, Material Set 7049903, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Pending concrete breaks	unlanj1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250221-F03, Contract Project J6S3669, Project Item Line Number 0330, Contract Line Item Number 0330, Item 6175010A, Minor Item.	Pending change order	unlanj1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250221-F03	J6S3669	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.90	\$200,000.00	\$180,000.00
		0001	0030	2035500	EMBANKMENT IN PLACE	15.00	0.00	15.00	CUYD	15.00	\$227.00	\$3,405.00
		0001	0040	2063000	CLASS 3 EXCAVATION	317.00	0.00	317.00	CUYD	125.00	\$5.00	\$625.00
		0001	0050	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	193.00	0.00	193.00	SQYD	50.00	\$40.00	\$2,000.00
		0001	0060	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	394.00	0.00	394.00	SQYD	394.00	\$45.00	\$17,730.00
		0001	0070	4019905	MISC.OPTIONAL PAVEMENT	394.40	0.00	394.40	SQYD	394.00	\$80.00	\$31,520.00
		0001	0080	4030111	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125CLP MIX)	48.50	0.00	48.50	TONS	0.00	\$558.50	\$0.00
		0001	0090	4071005	TACK COAT	37.00	0.00	37.00	GAL	0.00	\$2.75	\$0.00
		0001	0100	5021112	CONCRETE PAVEMENT (12 INCH NON-REINFORCED)	6.00	0.00	6.00	SQYD	0.00	\$500.00	\$0.00
		0001	0110	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	472.60	0.00	472.60	SQYD	0.00	\$200.00	\$0.00
		0001	0120	5041000	CONCRETE APPROACH PAVEMENT	965.30	0.00	965.30	SQYD	823.60	\$201.00	\$165,543.60
		0001	0130	6083006	6 IN. CONCRETE MEDIAN STRIP	386.30	0.00	386.30	SQYD	0.00	\$191.00	\$0.00
		0001	0140	6085008	PAVED APPROACH, 8 IN.	89.40	0.00	89.40	SQYD	59.20	\$215.00	\$12,728.00
		0001	0150	6086004	CONCRETE SIDEWALK, 4 IN.	98.30	0.00	98.30	SQYD	43.00	\$163.00	\$7,009.00
		0001	0160	6089902	MISC.ADA CURB RAMP WITHOUT TRUNCATED DOMES	4.00	0.00	4.00	EA	1.00	\$3,860.00	\$3,860.00
		0001	0170	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	121.00	0.00	121.00	LF	84.00	\$113.00	\$9,492.00
		0001	0180	6091052	CURB AND GUTTER TYPE B	24.00	0.00	24.00	LF	24.00	\$261.00	\$6,264.00
		0001	0190	6113020	FURNISHING TYPE 2 ROCK BLANKET	625.00	0.00	625.00	CUYD	375.00	\$60.00	\$22,500.00
		0001	0200	6113040	PLACING TYPE 2 ROCK BLANKET	625.00	0.00	625.00	CUYD	375.00	\$150.00	\$56,250.00
		0001	0210	6122008	IMPACT ATTENUATOR 40 MPH (SAND BARREL ARRAY)	5.00	0.00	5.00	EA	3.00	\$2,190.00	\$6,570.00
		0001	0220	6122009	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	2.00	\$2,440.00	\$4,880.00
		0001	0230	6122020	REPLACEMENT SAND BARREL	7.00	-5.00	2.00	EA	2.00	\$504.00	\$1,008.00
		0001	0240	6122030	IMPACT ATTENUATOR (RELOCATION)	9.00	-4.00	5.00	EA	5.00	\$789.00	\$3,945.00
		0001	0250	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	3.00	0.00	3.00	EA	3.00	\$1,140.00	\$3,420.00
		0001	0260	6143011	MANHOLE FRAME AND COVER, TYPE 1-B	1.00	0.00	1.00	EA	1.00	\$551.00	\$551.00
		0001	0270	6143013	MANHOLE FRAME AND COVER, TYPE 3	2.00	0.00	2.00	EA	2.00	\$254.00	\$508.00
		0001	0280	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	8.00	0.00	8.00	EA	6.00	\$2,000.00	\$12,000.00
		0001	0290	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.75	\$108,675.00	\$81,506.25
		0001	0300	6171000	CONCRETE TRAFFIC BARRIER, TYPE A	441.00	0.00	441.00	LF	441.00	\$100.00	\$44,100.00
		0001	0310	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	5,294.00	-1,319.00	3,975.00	LF	3,975.00	\$20.00	\$79,500.00
		0001	0320	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	1,012.00	-274.00	738.00	LF	738.00	\$27.00	\$19,926.00
		0001	0330	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,681.00	1,057.00	2,738.00	LF	2,738.00	\$10.00	\$27,380.00
		0001	0340	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$620,000.00	\$620,000.00
		0001	0350	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	56.00	0.00	56.00	LF	0.00	\$25.50	\$0.00
		0001	0360	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	48.00	0.00	48.00	LF	0.00	\$25.50	\$0.00
		0001	0370	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	16.00	0.00	16.00	EA	3.00	\$295.00	\$885.00
		0001	0380	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	1.00	0.00	1.00	EA	0.00	\$295.00	\$0.00
		0001	0390	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	2.00	0.00	2.00	EA	0.00	\$450.00	\$0.00
		0001	0400	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	4,015.00	0.00	4,015.00	LF	588.00	\$2.50	\$1,470.00
		0001	0410	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	4,268.00	0.00	4,268.00	LF	588.00	\$2.50	\$1,470.00
		0001	0420	6205440A	TEMPORARY NON-REMOVABLE MARKING TAPE LEFT/RIGHT ARROW	11.00	0.00	11.00	EA	1.00	\$125.00	\$125.00
		0001	0430	6205442	TEMPORARY NON-REMOVABLE MARKING TAPE STRAIGHT ARROW	4.00	0.00	4.00	EA	2.00	\$150.00	\$300.00
		0001	0440	6205443A	TEMPORARY NON-REMOVABLE MARKING TAPE COMBINATION STRAIGHT- LEFT/RIGHT ARROW	6.00	0.00	6.00	EA	0.00	\$200.00	\$0.00
		0001	0450	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	7,137.00	0.00	7,137.00	LF	2,374.00	\$0.50	\$1,187.00
		0001	0460	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	13,136.00	0.00	13,136.00	LF	2,674.00	\$0.50	\$1,337.00
		0001	0470	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,685.00	0.00	2,685.00	LF	0.00	\$1.00	\$0.00
		0001	0480	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	143.00	0.00	143.00	LF	0.00	\$10.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250221-F03	J6S3669	0001	0490	6207001	PAVEMENT MARKING REMOVAL	51,680.00	0.00	51,680.00	LF	12,495.00	\$0.90	\$11,245.50
		0001	0500	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	29.00	0.00	29.00	EA	4.00	\$100.00	\$400.00
		0001	0510	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	30,799.00	0.00	30,799.00	LF	11,758.00	\$1.00	\$11,758.00
		0001	0520	6209902	MISC.CURB REFLECTOR	24.00	0.00	24.00	EA	12.00	\$25.00	\$300.00
		0001	0530	6269909	MISC.OPTIONAL RUMBLE STRIPS	1.00	0.00	1.00	STA	0.00	\$14,500.00	\$0.00
		0001	0540	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$20,000.00	\$10,000.00
		0001	0550	7261012	12 IN. PIPE GROUP A	245.00	0.00	245.00	LF	190.00	\$130.00	\$24,700.00
		0001	0560	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	10.00	0.00	10.00	FT	10.00	\$500.00	\$5,000.00
		0001	0570	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	17.00	0.00	17.00	FT	14.00	\$700.00	\$9,800.00
		0001	0580	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	16.00	0.00	16.00	FT	16.00	\$900.00	\$14,400.00
		0010	0590	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	1.00	0.00	1.00	EA	1.00	\$4,200.00	\$4,200.00
		0010	0600	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$3,800.00	\$0.00
		0010	0610	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	1.00	\$28,000.00	\$28,000.00
		0010	0620	6063021	TYPE D CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	0.00	\$32,000.00	\$0.00
		0030	0630	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE & PROGRAMMING	1.00	0.00	1.00	LS	1.00	\$18,000.00	\$18,000.00
		0030	0640	9029902	MISC.ADJUSTING PULL BOX	2.00	0.00	2.00	EA	0.00	\$3,000.00	\$0.00
		0040	0650	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	6.00	0.00	6.00	EA	6.00	\$85.00	\$510.00
		0040	0660	9031270A	2 IN. PSST POST - 12 GA.	56.00	0.00	56.00	LF	0.00	\$34.00	\$0.00
		0040	0670	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	6.00	0.00	6.00	EA	0.00	\$180.00	\$0.00
		0040	0680	9035004A	SH-FLAT SHEET	24.00	0.00	24.00	SQFT	0.00	\$36.00	\$0.00
		0040	0690	9035011A	ST-STRUCTURAL	28.00	0.00	28.00	SQFT	0.00	\$40.00	\$0.00
		0040	0700	9039902	MISC.MODIFY EXISTING OVERHEAD SIGN TRUSSES	5.00	0.00	5.00	EA	0.00	\$3,600.00	\$0.00
		0050	0710	9109903	MISC.MODOT ITS ASSETS RELOCATION	230.00	0.00	230.00	LF	0.00	\$85.00	\$0.00
		0070	0720	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	20.00	0.00	20.00	SQFT	20.00	\$350.00	\$7,000.00
		0070	0730	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0070	0740	2162500	REMOVAL OF EXISTING BRIDGE DECK	14,298.00	0.00	14,298.00	SQFT	12,449.00	\$12.00	\$149,388.00
		0070	0750	5031010A	BRIDGE APPROACH SLAB (MAJOR)	301.00	0.00	301.00	SQYD	301.00	\$420.00	\$126,420.00
		0070	0760	6079903	MISC.(72 IN.) PEDESTRIAN FENCE - BLACK VINYL COATED	502.00	0.00	502.00	LF	251.00	\$160.00	\$40,160.00
		0070	0770	7033009	AESTHETIC CONCRETE STAIN	1.00	0.00	1.00	LS	0.00	\$3,900.00	\$0.00
		0070	0780	7034212	SLAB ON STEEL	1,587.00	0.00	1,587.00	SQYD	1,547.00	\$480.00	\$742,560.00
		0070	0790	7034219A	TYPE D BARRIER	502.00	0.00	502.00	LF	125.00	\$168.00	\$21,000.00
		0070	0800	7040101	SUBSTRUCTURE REPAIR (FORMED)	5.00	0.00	5.00	SQFT	0.00	\$1,150.00	\$0.00
		0070	0810	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	5.00	0.00	5.00	SQFT	0.00	\$1,150.00	\$0.00
		0070	0820	7040110	EPOXY PRESSURE INJECTING	50.00	0.00	50.00	LF	0.00	\$128.00	\$0.00
		0070	0830	7049903	MISC.REMOVE AND REPLACE APPROACH HAUNCH	70.00	0.00	70.00	LF	70.00	\$634.00	\$44,380.00
		0070	0840	7049903	MISC.REPAIR OF EXISITING APPROACH HAUNCH	70.00	-70.00	0.00	LF	0.00	\$193.00	\$0.00
		0070	0850	7061070	MECHANICAL BAR SPLICE	863.00	0.00	863.00	EA	863.00	\$40.00	\$34,520.00
		0070	0860	7121250	STRENGTHENING EXISTING BEAMS	1.00	0.00	1.00	LS	1.00	\$173,000.00	\$173,000.00
		0070	0870	7123610	SLAB DRAIN	44.00	0.00	44.00	EA	44.00	\$414.00	\$18,216.00
		0070	0880	7125201	SURFACE PREPARATION FOR OVERCOATING STRUCTURAL STEEL (SYSTEM G)	2,400.00	0.00	2,400.00	SQFT	1,200.00	\$10.00	\$12,000.00
		0070	0890	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	2,400.00	0.00	2,400.00	SQFT	1,200.00	\$3.00	\$3,600.00
		0070	0900	7125370A	FINISH FIELD COAT (SYSTEM G)	2,400.00	0.00	2,400.00	SQFT	1,200.00	\$2.00	\$2,400.00
		0070	0910	7129902	MISC.RESET BEARINGS	7.00	0.00	7.00	EA	7.00	\$7,250.00	\$50,750.00
		0070	0920	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$6,840.00	\$13,680.00
		0070	0930	7172054	OPEN CELL FOAM JOINT SEAL	75.00	-75.00	0.00	LF	0.00	\$111.00	\$0.00
		0071	0940	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	20.00	0.00	20.00	SQFT	20.00	\$350.00	\$7,000.00
		0071	0950	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0071	0960	2162500	REMOVAL OF EXISTING BRIDGE DECK	18,516.00	0.00	18,516.00	SQFT	18,516.00	\$12.00	\$222,192.00
		0071	0970	5031010A	BRIDGE APPROACH SLAB (MAJOR)	359.00	0.00	359.00	SQYD	359.00	\$420.00	\$150,780.00
		0071	0980	6079903	MISC.(72 IN.) PEDESTRIAN FENCE - BLACK VINYL COATED	525.00	0.00	525.00	LF	525.00	\$160.00	\$84,000.00
0071	0990	7034212	SLAB ON STEEL	1,993.00	0.00	1,993.00	SQYD	1,993.00	\$443.00	\$882,899.00		
0071	1000	7034219A	TYPE D BARRIER	525.00	0.00	525.00	LF	525.00	\$163.00	\$85,575.00		
0071	1010	7034420	RAISED MEDIAN BARRIER	1,836.00	0.00	1,836.00	SQFT	1,836.00	\$24.80	\$45,532.80		
0071	1020	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	50.00	-40.00	10.00	SQFT	10.00	\$234.00	\$2,340.00		
0071	1030	7049903	MISC.REMOVE AND REPLACE APPROACH HAUNCH	36.00	41.00	77.00	LF	77.00	\$695.00	\$53,515.00		
0071	1040	7049903	MISC.REPAIR EXISTING APPROACH HAUNCH	36.00	-36.00	0.00	LF	0.00	\$174.00	\$0.00		
0071	1050	7061070	MECHANICAL BAR SPLICE	849.00	0.00	849.00	EA	849.00	\$36.00	\$30,564.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250221-F03	J6S3669	0071	1060	7121250	STRENGTHENING EXISTING BEAMS	1.00	0.00	1.00	LS	1.00	\$96,000.00	\$96,000.00
		0071	1070	7123610	SLAB DRAIN	40.00	0.00	40.00	EA	40.00	\$437.00	\$17,480.00
		0071	1080	7125201	SURFACE PREPARATION FOR OVERCOATING STRUCTURAL STEEL (SYSTEM G)	2,800.00	0.00	2,800.00	SQFT	2,800.00	\$10.00	\$28,000.00
		0071	1090	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	2,800.00	0.00	2,800.00	SQFT	2,800.00	\$3.00	\$8,400.00
		0071	1100	7125370A	FINISH FIELD COAT (SYSTEM G)	2,800.00	0.00	2,800.00	SQFT	2,800.00	\$2.00	\$5,600.00
		0071	1110	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	1.50	\$7,200.00	\$10,800.00
		0071	1120	7172054	OPEN CELL FOAM JOINT SEAL	81.00	-81.00	0.00	LF	0.00	\$92.60	\$0.00
		0072	1130	2161000	SCARIFICATION OF BRIDGE DECK	1,465.00	0.00	1,465.00	SQYD	1,465.00	\$4.35	\$6,372.75
		0072	1140	5031010A	BRIDGE APPROACH SLAB (MAJOR)	336.00	0.00	336.00	SQYD	336.00	\$412.00	\$138,432.00
		0072	1150	7031004	DIAMOND GRINDING	1,465.00	0.00	1,465.00	SQYD	0.00	\$13.80	\$0.00
		0072	1160	7034410	TYPE A BARRIER	40.00	0.00	40.00	LF	40.00	\$514.00	\$20,560.00
		0072	1170	7040110	EPOXY PRESSURE INJECTING	36.00	0.00	36.00	LF	0.00	\$172.00	\$0.00
		0072	1180	7040113	CLEANING AND EPOXY COATING	380.00	0.00	380.00	SQFT	350.00	\$15.50	\$5,425.00
		0072	1190	7049903	MISC.BARRIER REPAIR (FORMED)	16.00	0.00	16.00	LF	0.00	\$528.00	\$0.00
		0072	1200	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$6,000.00	\$6,000.00
		0074	1250	5059905	MISC.OPTIONAL POLYMER CONCRETE WEARING SURFACE	1,465.00	0.00	1,465.00	SQYD	1,465.00	\$223.00	\$326,695.00
		0074	1260	7040104	HALF-SOLE REPAIR	700.00	0.00	700.00	SQFT	0.00	\$74.60	\$0.00
		0074	1270	7040106	FULL DEPTH REPAIR	50.00	0.00	50.00	SQFT	0.00	\$176.00	\$0.00
Project J6S3669 - Total Value Posted to Date as of Report Generated Date												\$5,253,544.90
250221-F03 Overall - Total Value Posted to Date as of Report Generated Date												\$5,253,544.90



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 19, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S3669

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0320	6173700B	TEMP. TRAFFIC BARRIER ANCHORED., CONT	2/4/26	2/4/26	1	0.50	LF	J6S3669					Rounding payment
0330	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	2/4/26	2/4/26	1	0.50	LF	J6S3669					rounding payment
0750	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	2/12/26	2/13/26	1	75.00	SQYD	Bridge 1072 north end					
			2/13/26	2/16/26	1	75.50	SQYD	Stage 2 bridge 1072					
0780	7034212	SLAB ON STEEL	2/9/26	2/13/26	1	315.00	SQYD	Bridge 1072					Partial payment for stage 2 deck placement

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 250221-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3669	0060	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		12	Oct 1, 2025	SYSTEM	(\$17,730.00)					
					12	Oct 1, 2025	SYSTEM	\$17,730.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user farrac1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					13	Oct 16, 2025	SYSTEM	(\$17,730.00)					
					- Total							(\$17,730.00)	
					Material - Total							(\$17,730.00)	
					MaterialCredit		14	Nov 3, 2025	SYSTEM	\$17,730.00			
					- Total							\$17,730.00	
					MaterialCredit - Total							\$17,730.00	
					0060 - Total							\$0.00	
					0120	CONCRETE APPROACH PAVEMENT	Material		7	Jul 16, 2025	SYSTEM	(\$25,326.00)	
									7	Jul 16, 2025	SYSTEM	\$25,326.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user unlanj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
									8	Aug 4, 2025	SYSTEM	(\$25,326.00)	
									8	Aug 4, 2025	SYSTEM	\$25,326.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user unlanj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
									9	Aug 18, 2025	SYSTEM	(\$25,326.00)	
9	Aug 18, 2025	SYSTEM	\$25,326.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user unlanj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.									
16	Dec 2, 2025	SYSTEM	(\$135,393.60)										
17	Dec 16, 2025	SYSTEM	(\$165,543.60)										
18	Jan 2, 2026	SYSTEM	(\$165,543.60)										
18	Jan 2, 2026	SYSTEM	\$165,543.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user farrac1 overriding Payment Estimate Exception 3 on the current Payment Estimate.									
- Total									(\$300,937.20)				
Material - Total									(\$300,937.20)				
MaterialCredit		17	Dec 16, 2025	SYSTEM					\$135,393.60				
		18	Jan 2, 2026	SYSTEM					\$165,543.60				
- Total							\$300,937.20						
MaterialCredit - Total							\$300,937.20						
0120 - Total							\$0.00						
0140	PAVED APPROACH, 8 IN.	Material		17	Dec 16, 2025	SYSTEM	(\$6,235.00)						
				18	Jan 2, 2026	SYSTEM	(\$6,235.00)						
				18	Jan 2, 2026	SYSTEM	\$6,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user farrac1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
				20	Feb 2, 2026	SYSTEM	(\$12,728.00)						
				20	Feb 2, 2026	SYSTEM	\$12,728.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user unlanj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
				21	Feb 16, 2026	SYSTEM	(\$12,728.00)						
				- Total							(\$18,963.00)		
Material - Total							(\$18,963.00)						



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 250221-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3669	0140	PAVED APPROACH, 8 IN.	MaterialCredit		18	Jan 2, 2026	SYSTEM	\$6,235.00			
			- Total							\$6,235.00	
			MaterialCredit - Total							\$6,235.00	
	0140 - Total								(\$12,728.00)		
	0180	CURB AND GUTTER TYPE B	Material		21	Feb 16, 2026	SYSTEM	(\$6,264.00)			
			- Total							(\$6,264.00)	
			Material - Total							(\$6,264.00)	
	0180 - Total								(\$6,264.00)		
	0250	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material		17	Dec 16, 2025	SYSTEM	(\$2,280.00)			
			- Total							(\$2,280.00)	
			Material - Total							(\$2,280.00)	
			MaterialCredit		18	Jan 2, 2026	SYSTEM	\$2,280.00			
			- Total							\$2,280.00	
	MaterialCredit - Total							\$2,280.00			
	0250 - Total								\$0.00		
	0260	MANHOLE FRAME AND COVER, TYPE 1-B	Material		20	Feb 2, 2026	SYSTEM	(\$551.00)			
					21	Feb 16, 2026	SYSTEM	(\$551.00)			
			- Total							(\$1,102.00)	
			Material - Total							(\$1,102.00)	
			MaterialCredit		21	Feb 16, 2026	SYSTEM	\$551.00			
	- Total							\$551.00			
	MaterialCredit - Total							\$551.00			
	0260 - Total								(\$551.00)		
	0270	MANHOLE FRAME AND COVER, TYPE 3	Material		20	Feb 2, 2026	SYSTEM	(\$508.00)			
					21	Feb 16, 2026	SYSTEM	(\$508.00)			
- Total							(\$1,016.00)				
Material - Total							(\$1,016.00)				
MaterialCredit				21	Feb 16, 2026	SYSTEM	\$508.00				
- Total							\$508.00				
MaterialCredit - Total							\$508.00				
0270 - Total								(\$508.00)			
0290	MISC.	Material		12	Oct 1, 2025	SYSTEM	(\$54,337.50)				
				12	Oct 1, 2025	SYSTEM	\$54,337.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user farrac1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
		- Total							\$0.00		
Material - Total							\$0.00				
0290 - Total								\$0.00			
0300	CONCRETE TRAFFIC BARRIER, TYPE A	Material		18	Jan 2, 2026	SYSTEM	(\$44,100.00)				
				18	Jan 2, 2026	SYSTEM	\$44,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user farrac1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
				19	Jan 16, 2026	SYSTEM	(\$44,100.00)				
				19	Jan 16, 2026	SYSTEM	\$44,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user unlanj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 250221-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3669	0300	CONCRETE TRAFFIC BARRIER, TYPE A	Material		20	Feb 2, 2026	SYSTEM	(\$44,100.00)				
					21	Feb 16, 2026	SYSTEM	(\$44,100.00)				
					- Total					(\$88,200.00)		
				Material - Total					(\$88,200.00)			
			MaterialCredit		21	Feb 16, 2026	SYSTEM	\$44,100.00				
					- Total					\$44,100.00		
				MaterialCredit - Total					\$44,100.00			
				0300 - Total							(\$44,100.00)	
			0330	RELOCATING TEMPORARY TRAFFIC BARRIER	Overrun	Overrun		15	Nov 17, 2025	SYSTEM	(\$4,065.00)	
								17	Dec 16, 2025	SYSTEM	(\$6,500.00)	
	21	Feb 16, 2026					SYSTEM	(\$5.00)				
	Overrun - Total									(\$10,570.00)		
	Overrun - Total							(\$10,570.00)				
	0330 - Total							(\$10,570.00)				
0370	PREF THERMO PVMT MARK, LT/RT ARROW	Material		12	Oct 1, 2025	SYSTEM	(\$885.00)					
				12	Oct 1, 2025	SYSTEM	\$885.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user farrac1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
			- Total					\$0.00				
			Material - Total					\$0.00				
	0370 - Total							\$0.00				
0400	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Material		7	Jul 16, 2025	SYSTEM	(\$1,470.00)					
				- Total				(\$1,470.00)				
			Material - Total				(\$1,470.00)					
		MaterialCredit		8	Aug 4, 2025	SYSTEM	\$1,470.00					
			- Total					\$1,470.00				
	MaterialCredit - Total					\$1,470.00						
	0400 - Total							\$0.00				
0410	TEMPORARY REMOVABLE MARKING TAPE	Material		7	Jul 16, 2025	SYSTEM	(\$1,470.00)					
				- Total				(\$1,470.00)				
			Material - Total				(\$1,470.00)					
		MaterialCredit		8	Aug 4, 2025	SYSTEM	\$1,470.00					
			- Total					\$1,470.00				
	MaterialCredit - Total					\$1,470.00						
	0410 - Total							\$0.00				
0450	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		12	Oct 1, 2025	SYSTEM	(\$1,187.00)					
				12	Oct 1, 2025	SYSTEM	\$1,187.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user farrac1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
			- Total					\$0.00				
			Material - Total					\$0.00				
		Other Item Adjustment	REFL	21	Feb 16, 2026	unlanj1	(\$98.91)					
			REFL - Total					(\$98.91)				
	Other Item Adjustment - Total					(\$98.91)						
	0450 - Total							(\$98.91)				



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 250221-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3669	0460	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		12	Oct 1, 2025	SYSTEM	(\$1,337.00)			
					12	Oct 1, 2025	SYSTEM	\$1,337.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user farrac1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
			- Total							\$0.00	
			Material - Total							\$0.00	
			Other Item Adjustment	REFL	21	Feb 16, 2026	unlanj1		(\$50.14)		
			REFL - Total							(\$50.14)	
			Other Item Adjustment - Total							(\$50.14)	
			0460 - Total							(\$50.14)	
			0520	MISC. PAVEMENT MARKINGS	Material		14	Nov 3, 2025	SYSTEM	(\$300.00)	
						- Total					
Material - Total							(\$300.00)				
MaterialCredit		15			Nov 17, 2025	SYSTEM		\$300.00			
- Total							\$300.00				
MaterialCredit - Total							\$300.00				
0520 - Total							\$0.00				
0550	12 IN. PIPE GROUP A	Material		17	Dec 16, 2025	SYSTEM	(\$12,480.00)				
			- Total							(\$12,480.00)	
		Material - Total							(\$12,480.00)		
		MaterialCredit		18	Jan 2, 2026	SYSTEM		\$12,480.00			
		- Total							\$12,480.00		
		MaterialCredit - Total							\$12,480.00		
0550 - Total							\$0.00				
0610	TYPE C CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		18	Jan 2, 2026	SYSTEM	(\$16,900.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							(\$16,900.00)	
		Construction Stockpile - Total							(\$16,900.00)		
		Construction Stockpile STMI		8	Aug 4, 2025	SYSTEM		\$16,900.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total							\$16,900.00		
		Construction Stockpile STMI - Total							\$16,900.00		
0610 - Total							\$0.00				
0620	TYPE D CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		8	Aug 4, 2025	SYSTEM	\$68,466.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							\$68,466.00	
		Construction Stockpile STMI - Total							\$68,466.00		
0620 - Total							\$68,466.00				
0630	MISC.	Material		17	Dec 16, 2025	SYSTEM	(\$18,000.00)				
				18	Jan 2, 2026	SYSTEM	(\$18,000.00)				
				18	Jan 2, 2026	SYSTEM	\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user farrac1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
		- Total							(\$18,000.00)		
		Material - Total							(\$18,000.00)		
		MaterialCredit		18	Jan 2, 2026	SYSTEM		\$18,000.00			
		- Total							\$18,000.00		
MaterialCredit - Total							\$18,000.00				



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 250221-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3669	0630 - Total							\$0.00					
	0650	36 IN. SURFACE-MOUNT DELINEATOR POST	Material		18	Jan 2, 2026	SYSTEM	(\$510.00)					
					18	Jan 2, 2026	SYSTEM	\$510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user farrac1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
	- Total							\$0.00					
	Material - Total							\$0.00					
	0650 - Total							\$0.00					
	0750	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		15	Nov 17, 2025	SYSTEM	(\$31,605.00)					
					16	Dec 2, 2025	SYSTEM	(\$63,210.00)					
					17	Dec 16, 2025	SYSTEM	(\$63,210.00)					
					18	Jan 2, 2026	SYSTEM	(\$63,210.00)					
					18	Jan 2, 2026	SYSTEM	\$63,210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user farrac1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					- Total							(\$158,025.00)	
					Material - Total							(\$158,025.00)	
					MaterialCredit				16	Dec 2, 2025	SYSTEM	\$31,605.00	
									17	Dec 16, 2025	SYSTEM	\$63,210.00	
									18	Jan 2, 2026	SYSTEM	\$63,210.00	
									- Total				
					MaterialCredit - Total							\$158,025.00	
	0750 - Total							\$0.00					
	0780	SLAB ON STEEL	Material		13	Oct 16, 2025	SYSTEM	(\$133,440.00)					
					13	Oct 16, 2025	SYSTEM	\$133,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user unlanj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					14	Nov 3, 2025	SYSTEM	(\$219,578.40)					
					14	Nov 3, 2025	SYSTEM	\$219,578.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user unlanj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					15	Nov 17, 2025	SYSTEM	(\$219,578.40)					
					15	Nov 17, 2025	SYSTEM	\$219,578.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user unlanj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
16					Dec 2, 2025	SYSTEM	(\$219,578.40)						
16					Dec 2, 2025	SYSTEM	\$219,578.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user unlanj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
- Total							\$0.00						
Material - Total							\$0.00						
0780 - Total							\$0.00						
0830	MISC.	Material		21	Feb 16, 2026	SYSTEM	(\$44,380.00)						
				- Total							(\$44,380.00)		
				Material - Total							(\$44,380.00)		
0830 - Total							(\$44,380.00)						
0850	MECHANICAL BAR SPLICE	Material		19	Jan 16, 2026	SYSTEM	(\$34,520.00)						
				20	Feb 2, 2026	SYSTEM	(\$34,520.00)						



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 250221-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3669	0850	MECHANICAL BAR SPLICE	Material			2026								
				- Total							(\$69,040.00)			
			Material - Total							(\$69,040.00)				
			MaterialCredit	20	Feb 2, 2026	SYSTEM	\$34,520.00							
				21	Feb 16, 2026	SYSTEM	\$34,520.00							
			- Total							\$69,040.00				
			MaterialCredit - Total							\$69,040.00				
			0850 - Total								\$0.00			
			0860	STRENGTHENING EXISTING BEAMS	Construction Stockpile		12	Oct 1, 2025	SYSTEM	(\$16,391.02)	Payment Estimate Item Adjustment generated Stockpile Transaction			
							13	Oct 16, 2025	SYSTEM	(\$9,834.61)	Payment Estimate Item Adjustment generated Stockpile Transaction			
							14	Nov 3, 2025	SYSTEM	(\$6,556.40)	Payment Estimate Item Adjustment generated Stockpile Transaction			
							19	Jan 16, 2026	SYSTEM	(\$32,782.04)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						- Total							(\$65,564.07)	
						Construction Stockpile - Total							(\$65,564.07)	
						Construction Stockpile STMI	8	Aug 4, 2025	SYSTEM	\$65,564.07	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total							\$65,564.07							
Construction Stockpile STMI - Total							\$65,564.07							
0860 - Total								\$0.00						
0970	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		7	Jul 16, 2025	SYSTEM	(\$75,600.00)							
				7	Jul 16, 2025	SYSTEM	\$75,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user unlanj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
				8	Aug 4, 2025	SYSTEM	(\$75,600.00)							
				8	Aug 4, 2025	SYSTEM	\$75,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user unlanj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
				9	Aug 18, 2025	SYSTEM	(\$75,600.00)							
				9	Aug 18, 2025	SYSTEM	\$75,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user unlanj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
			- Total							\$0.00				
			Material - Total							\$0.00				
0970 - Total								\$0.00						
0980	MISC. FENCING	Material		12	Oct 1, 2025	SYSTEM	(\$42,000.00)							
				12	Oct 1, 2025	SYSTEM	\$42,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user farrac1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
			- Total							\$0.00				
			Material - Total							\$0.00				
0980 - Total								\$0.00						
0990	SLAB ON STEEL	Material		5	Jun 16, 2025	SYSTEM	(\$243,207.00)							
				5	Jun 16, 2025	SYSTEM	\$243,207.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user unlanj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
				6	Jun 30, 2025	SYSTEM	(\$420,407.00)							
				6	Jun 30, 2025	SYSTEM	\$420,407.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user unlanj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.						



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 250221-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3669	0990	SLAB ON STEEL	Material		7	Jul 16, 2025	SYSTEM	(\$420,407.00)						
					7	Jul 16, 2025	SYSTEM	\$420,407.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user unlanj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					8	Aug 4, 2025	SYSTEM	(\$431,925.00)						
					8	Aug 4, 2025	SYSTEM	\$431,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user unlanj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					9	Aug 18, 2025	SYSTEM	(\$511,222.00)						
					9	Aug 18, 2025	SYSTEM	\$511,222.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user unlanj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					10	Sep 2, 2025	SYSTEM	(\$256,658.25)						
					10	Sep 2, 2025	SYSTEM	\$256,658.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user unlanj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					11	Sep 15, 2025	SYSTEM	(\$256,658.25)						
					11	Sep 15, 2025	SYSTEM	\$256,658.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user farrac1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					12	Oct 1, 2025	SYSTEM	(\$256,658.25)						
					12	Oct 1, 2025	SYSTEM	\$256,658.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user farrac1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
					0990 - Total								\$0.00	
1030	MISC.		Overrun	Overrun	9	Aug 18, 2025	SYSTEM	(\$28,495.00)						
					18	Jan 2, 2026	SYSTEM	\$28,495.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ,695.00000 - 695.00000, 'is applied (if non-zero).					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
1030 - Total								\$0.00						
1050	MECHANICAL BAR SPLICE	Material			5	Jun 16, 2025	SYSTEM	(\$30,564.00)						
					6	Jun 30, 2025	SYSTEM	(\$30,564.00)						
					7	Jul 16, 2025	SYSTEM	(\$30,564.00)						
					8	Aug 4, 2025	SYSTEM	(\$30,564.00)						
					9	Aug 18, 2025	SYSTEM	(\$30,564.00)						
					9	Aug 18, 2025	SYSTEM	\$30,564.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user unlanj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					- Total								(\$122,256.00)	
					Material - Total								(\$122,256.00)	
							MaterialCredit			6	Jun 30, 2025	SYSTEM	\$30,564.00	
										7	Jul 16, 2025	SYSTEM	\$30,564.00	
					8	Aug 4, 2025	SYSTEM	\$30,564.00						
					9	Aug 18, 2025	SYSTEM	\$30,564.00						



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 250221-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3669	1050	MECHANICAL BAR SPLICE	MaterialCredit					\$122,256.00			
			- Total						\$122,256.00		
				MaterialCredit - Total				\$122,256.00			
	1050 - Total							\$0.00			
	1060	STRENGTHENING EXISTING BEAMS	Material			3	May 16, 2025	SYSTEM	(\$20,160.00)		
				- Total						(\$20,160.00)	
			Material - Total							(\$20,160.00)	
			MaterialCredit			4	Jun 2, 2025	SYSTEM	\$20,160.00		
				- Total						\$20,160.00	
			MaterialCredit - Total							\$20,160.00	
	1060 - Total							\$0.00			
	1140	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material			14	Nov 3, 2025	SYSTEM	(\$46,144.00)		
						14	Nov 3, 2025	SYSTEM	\$46,144.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user unlanj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						16	Dec 2, 2025	SYSTEM	(\$92,288.00)		
						17	Dec 16, 2025	SYSTEM	(\$138,432.00)		
						17	Dec 16, 2025	SYSTEM	\$138,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user unlanj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						18	Jan 2, 2026	SYSTEM	(\$138,432.00)		
						18	Jan 2, 2026	SYSTEM	\$138,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user farrac1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
			- Total						(\$92,288.00)		
			Material - Total							(\$92,288.00)	
			MaterialCredit			17	Dec 16, 2025	SYSTEM	\$92,288.00		
				- Total						\$92,288.00	
	MaterialCredit - Total							\$92,288.00			
	1140 - Total							\$0.00			
	1160	TYPE A BARRIER	Material			18	Jan 2, 2026	SYSTEM	(\$20,560.00)		
					18	Jan 2, 2026	SYSTEM	\$20,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user farrac1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
- Total						\$0.00					
Material - Total							\$0.00				
1160 - Total							\$0.00				
1250	MISC.	Material			13	Oct 16, 2025	SYSTEM	(\$164,128.00)			
					14	Nov 3, 2025	SYSTEM	(\$164,128.00)			
					15	Nov 17, 2025	SYSTEM	(\$326,695.00)			
		- Total						(\$654,951.00)			
		Material - Total							(\$654,951.00)		
		MaterialCredit			14	Nov 3, 2025	SYSTEM	\$164,128.00			
					15	Nov 17, 2025	SYSTEM	\$164,128.00			
					16	Dec 2, 2025	SYSTEM	\$326,695.00			
		- Total						\$654,951.00			
		MaterialCredit - Total							\$654,951.00		



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 250221-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3669	1250 - Total							\$0.00	
	J6S3669 - Total							(\$50,784.05)	
	Overall - Total							(\$50,784.05)	



Contract Adjustments for Contract - 250221-F03

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
21	J6S3669	Disincentive		\$53,200.00	100	February 17, 2026	granaj1	JSP C - Bridge A45141 - 7 Days x \$7600.00 = \$53200.00
21 - Total				\$53,200.00				
Overall - Total				\$53,200.00				