



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on December 19, 2025

Pay Estimate Created Date: December 16, 2025

Progress Estimate Number 11	Contract ID Prime Contractor	250221-H01 APAC-Central, Inc.	Pay Period Start Pay Period End	December 2, 2025 December 15, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount	\$13,367,024.32 (\$182,259.40) \$13,184,764.92
---------------------------------------	---	----------------------------------	--	---------------------------------------	---	--

Approval Date		By User
December 16, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	craftt1
December 16, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	hillsd1
December 18, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026		94.83%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 5, 2025	March 5, 2025	
Letting Date	February 21, 2025	February 21, 2025	
Notice to Proceed Date	April 7, 2025	April 7, 2025	
Work Began Date	August 5, 2025	August 5, 2025	

Contract Total Pay For Estimate No. 11

	This Estimate	Previous	To Date
250221-H01			
Total Posted Items Pay	\$254,768.85	\$12,247,889.56	\$12,502,658.41
Gross Item Adjustments	(\$77,222.87)	\$345,214.74	\$267,991.87
Incentive	\$0.00	\$174,111.99	\$174,111.99
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$49,097.44	\$49,097.44
		\$12,816,313.73	\$12,993,859.71
Contract Total Payable This Estimate:	\$177,545.98		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3605	0020	2022010	REMOVAL OF IMPROVEMENTS	LS	\$171,597.390	0.300	\$51,479.22
	0030	2159903	MISC.Modified Shaping Slopes Class III	LF	\$14.400	480	\$6,912.00
	0210	6061060	MGS GUARDRAIL	LF	\$22.850	2,187.500	\$49,984.38
	0250	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,017.200	6	\$18,103.20
Project J9P3605 - Total							\$126,478.80
J9P3697	0330	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$31.400	659.500	\$20,708.30
	0400	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	LF	\$20.500	48	\$984.00
	0410	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.130	190,416	\$24,754.08
	0420	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.130	54,959	\$7,144.67
Project J9P3697 - Total							\$53,591.05
J9S3695	0520	2159903	MISC.Modified Shaping Slopes Class III	LF	\$14.350	560	\$8,036.00
	0760	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$26.200	1,675	\$43,885.00
	0780	6061074	MGS HEIGHT AND BLOCK TRANSITION	EA	\$1,799.000	1	\$1,799.00
	0790	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$2,997.000	7	\$20,979.00
Project J9S3695 - Total							\$74,699.00
Overall - Total							\$254,768.85

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on December 19, 2025

Pay Estimate Created Date: December 16, 2025

Progress Estimate Number 11		Contract ID Prime Contractor	250221-H01 APAC-Central, Inc.	Pay Period Start	December 2, 2025	Pay Period End	December 15, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount		\$13,367,024.32 (\$182,259.40) \$13,184,764.92
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount		
J9P3605	0060	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material			-24,225	\$81.10	(\$1,964,647.50)		
	0060	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user craftt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	24,225	\$81.10	\$1,964,647.50		
	0070	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	Material			-30,133.80000	\$83.70	(\$2,522,199.06)		
	0070	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user craftt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	30,133.80000	\$83.70	\$2,522,199.06		
	0210	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$28,459.37)		
	0210	MGS GUARDRAIL	Material			-23,125	\$22.85	(\$528,406.25)		
	0210	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user craftt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	23,125	\$22.85	\$528,406.25		
	0220	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material			-8,650	\$26.45	(\$228,792.50)		
	0220	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user craftt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	8,650	\$26.45	\$228,792.50		
	0240	MGS END ANCHOR	Material			-15	\$1,744.45	(\$26,166.75)		
	0240	MGS END ANCHOR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user craftt1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	15	\$1,744.45	\$26,166.75		
	0250	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$10,200.00)		
J9S3695	0760	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$26,314.25)		
	0760	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material			-1,975	\$26.20	(\$51,745.00)		
	0760	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user craftt1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	1,975	\$26.20	\$51,745.00		
	0770	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material			-12	\$3,467.00	(\$41,604.00)		
	0770	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user craftt1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	12	\$3,467.00	\$41,604.00		
	0780	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$349.25)		
	0780	MGS HEIGHT AND BLOCK TRANSITION	Material			-1	\$1,799.00	(\$1,799.00)		



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on December 19, 2025

Pay Estimate Created Date: December 16, 2025

Progress Estimate Number 11		Contract ID Prime Contractor	250221-H01 APAC-Central, Inc.		Pay Period Start Pay Period End	December 2, 2025 December 15, 2025		Original Contract Amount Net Change Order Amount Current Contract Amount	\$13,367,024.32 (\$182,259.40) \$13,184,764.92
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J9S3695	0780	MGS HEIGHT AND BLOCK TRANSITION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user craft1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	1	\$1,799.00	\$1,799.00	
	0790	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$11,900.00)	
	0790	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			-19	\$2,997.00	(\$56,943.00)	
	0790	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user craft1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	19	\$2,997.00	\$56,943.00	
	0870	CURB BLOCKOUT	Material			-234	\$254.00	(\$59,436.00)	
	0870	CURB BLOCKOUT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user craft1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	234	\$254.00	\$59,436.00	
	0880	CURB BLOCKOUT	Material			-270	\$152.30	(\$41,121.00)	
	0880	CURB BLOCKOUT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user craft1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	270	\$152.30	\$41,121.00	
	0890	MISC.	Material			-4	\$7,106.60	(\$28,426.40)	
	0890	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user craft1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	4	\$7,106.60	\$28,426.40	
Total								(\$77,222.87)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on December 19, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3605	FAF 5-1(30)	Resurface	5	DOUGLAS	from Route 60 to Route A in Douglas County
J9P3697	FAS S704(68)	Resurface	5	WRIGHT	from Route J in Laclede County to Route 60
J9S3695	FAS S704(73)	Resurface and 3 bridge rehabilitations	F	WRIGHT	from Route 5 to Route EE
Totals by Job Numbers					
J9P3605			This Estimate	Previous	To Date
	Posted Item Pay		\$126,478.80	\$6,121,139.95	\$6,247,618.75
	Gross Item Adjustments		(\$38,659.37)	\$240,552.80	\$201,893.43
	Gross Item Pay		\$87,819.43	\$6,361,692.75	\$6,449,512.18
	Incentive		\$0.00	\$120,024.40	\$120,024.40
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$49,097.44	\$49,097.44
J9P3697			This Estimate	Previous	To Date
	Posted Item Pay		\$53,591.05	\$3,946,673.08	\$4,000,264.13
	Gross Item Adjustments		\$0.00	\$53,130.04	\$53,130.04
	Gross Item Pay		\$53,591.05	\$3,999,803.12	\$4,053,394.17
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J9S3695			This Estimate	Previous	To Date
	Posted Item Pay		\$74,699.00	\$2,180,076.53	\$2,254,775.53
	Gross Item Adjustments		(\$38,563.50)	\$51,531.90	\$12,968.40
	Gross Item Pay		\$36,135.50	\$2,231,608.43	\$2,267,743.93
	Incentive		\$0.00	\$54,087.59	\$54,087.59
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on December 19, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9P3605, Item 4011209, Project Item Line Number 0060, Material Set 401120996, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	Material okay. Awaiting testing results.	craftt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3605, Item 4030101, Project Item Line Number 0070, Material Set 403010196, Material 0403SP125CLG - Superpave 12.5 mm, Des C Low Gyros, Acceptance Action Generic AspHigh is insufficient.	Material okay. Awaiting testing results.	craftt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3605, Item 6061060, Project Item Line Number 0210, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Material okay. Awaiting testing results.	craftt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3605, Item 6061061, Project Item Line Number 0220, Material Set 606106196, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Material okay. Awaiting testing results.	craftt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3695, Item 6061061, Project Item Line Number 0760, Material Set 606106196, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Material okay. Awaiting testing results.	craftt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3695, Item 6061061, Project Item Line Number 0760, Material Set 606106196, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Material okay. Awaiting testing results.	craftt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3695, Item 6061069, Project Item Line Number 0770, Material Set 606106996, Material 1040GRAB - Bridge Anchor Section, Acceptance Action Generic 1040GRAB is insufficient.	Material okay. Awaiting testing results.	craftt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3695, Item 6061074, Project Item Line Number 0780, Material Set 606107496, Material 1040GRTS - Transition Section, Acceptance Action Generic 1040GRTS is insufficient.	Material okay. Awaiting testing results.	craftt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3605, Item 6061080, Project Item Line Number 0240, Material Set 606108096, Material 1040GRBEESCAT2 - Breakaway End Anchor End Sect Cl A Typ 2, Acceptance Action Generic 1040GRBEESCAT2 is insufficient.	Material okay. Awaiting testing results.	craftt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3695, Item 6063014, Project Item Line Number 0790, Material Set 606301496, Material 1040GRCW..A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW..A is insufficient.	Material okay. Awaiting testing results.	craftt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3695, Item 7034600, Project Item Line Number 0870, Material Set 703460096, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Material okay. Awaiting testing results.	craftt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3695, Item 7034600, Project Item Line Number 0880, Material Set 703460096, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Material okay. Awaiting testing results.	craftt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3695, Item 7039902, Project Item Line Number 0890, Material Set 7039902, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Material okay. Awaiting testing results.	craftt1	Overridden



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on December 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250221-H01	J9P3605	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.70	\$171,597.39	\$120,118.17
		0001	0030	2159903	MISC.Modified Shaping Slopes Class III	7,760.00	0.00	7,760.00	LF	5,520.00	\$14.40	\$79,488.00
		0001	0040	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,216.60	1,004.40	4,221.00	TONS	3,216.60	\$48.40	\$155,683.44
		0001	0050	3105002	GRAVEL (A) OR CRUSHED STONE (B)	111.00	0.00	111.00	TONS	111.00	\$59.80	\$6,637.80
		0001	0060	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	24,847.30	-622.30	24,225.00	TONS	24,225.00	\$81.10	\$1,964,647.50
		0001	0070	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	30,136.20	-2.40	30,133.80	TONS	30,133.80	\$83.70	\$2,522,199.06
		0001	0080	4071005	TACK COAT	32,445.00	-32,445.00	0.00	GAL	0.00	\$2.75	\$0.00
		0001	0090	6083003	3 IN. CONCRETE MEDIAN STRIP	18.60	0.00	18.60	SQYD	0.00	\$232.40	\$0.00
		0001	0100	6161005	CONSTRUCTION SIGNS	1,984.00	0.00	1,984.00	SQFT	1,984.00	\$9.25	\$18,352.00
		0001	0110	6161025	CHANNELIZER (TRIM-LINE)	250.00	0.00	250.00	EA	250.00	\$18.45	\$4,612.50
		0001	0120	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$123,975.00	\$123,975.00
		0001	0130	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	222.00	0.00	222.00	LF	222.00	\$20.50	\$4,551.00
		0001	0140	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	326.00	0.00	326.00	LF	326.00	\$20.50	\$6,683.00
		0001	0150	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	15.00	0.00	15.00	EA	14.00	\$287.20	\$4,020.80
		0001	0160	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	189,523.00	0.00	189,523.00	LF	189,523.00	\$0.13	\$24,637.99
		0001	0170	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	104,158.00	640.00	104,798.00	LF	104,798.00	\$0.13	\$13,623.74
		0001	0180	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	3,734.00	240.00	3,974.00	SQYD	3,974.00	\$8.23	\$32,706.02
		0001	0190	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	7,293.00	0.00	7,293.00	SQYD	7,293.00	\$5.00	\$36,465.00
		0001	0200	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,438.20	0.00	1,438.20	STA	1,438.20	\$23.80	\$34,229.16
		0010	0210	6061060	MGS GUARDRAIL	31,075.00	0.00	31,075.00	LF	23,125.00	\$22.85	\$528,406.25
		0010	0220	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	9,500.00	0.00	9,500.00	LF	8,650.00	\$26.45	\$228,792.50
		0010	0230	6061074	MGS HEIGHT AND BLOCK TRANSITION	4.00	0.00	4.00	EA	0.00	\$870.40	\$0.00
		0010	0240	6061080	MGS END ANCHOR	19.00	0.00	19.00	EA	15.00	\$1,744.45	\$26,166.75
		0010	0250	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	97.00	0.00	97.00	EA	69.00	\$3,017.20	\$208,186.80
		0030	0260	9028500	CABLE, LOOP DETECTOR, IN DUCT	1,310.00	-1,310.00	0.00	LF	0.00	\$6.50	\$0.00
		0040	0270	9031010	CONCRETE FOOTINGS, EMBEDDED	0.70	0.30	1.00	CUYD	0.00	\$2,330.00	\$0.00
		0040	0280	9031220	PIPE POSTS	350.00	160.00	510.00	LB	0.00	\$13.50	\$0.00
		0040	0290	9035004A	SH-FLAT SHEET	277.00	0.00	277.00	SQFT	178.40	\$19.30	\$3,443.12
		0040	0300	9035069A	SHF-FLAT SHEET FLUORESCENT	18.00	26.00	44.00	SQFT	9.00	\$20.90	\$188.10
		0001	5001	4071007	TACK COAT - NON-TRACKING	0.00	28,016.00	28,016.00	GAL	28,016.00	\$3.44	\$96,305.00
		0001	5002	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$2,500.00	\$2,500.00
		0001	5003	6207001	PAVEMENT MARKING REMOVAL	0.00	100.00	100.00	LF	0.00	\$5.25	\$0.00
		0001	5004	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	0.00	1.00	1.00	EA	0.00	\$105.00	\$0.00
Project J9P3605 - Total Value Posted to Date as of Report Generated Date												\$6,247,618.70
J9P3697	0001	0310	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$9,566.00	\$0.00	
		0320	2159903	MISC.Modified Shaping Slopes Class III	800.00	0.00	800.00	LF	800.00	\$14.40	\$11,520.00	
		0330	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	5,556.60	0.00	5,556.60	TONS	2,761.50	\$31.40	\$86,711.10	
		0340	3105002	GRAVEL (A) OR CRUSHED STONE (B)	224.00	0.00	224.00	TONS	0.00	\$65.45	\$0.00	
		0350	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	45,007.70	-196.40	44,811.30	TONS	44,811.30	\$78.55	\$3,519,927.62	
		0360	4071005	TACK COAT	35,823.00	-35,823.00	0.00	GAL	0.00	\$2.75	\$0.00	
		0370	6161005	CONSTRUCTION SIGNS	2,735.00	0.00	2,735.00	SQFT	2,735.00	\$9.25	\$25,298.75	
		0380	6161025	CHANNELIZER (TRIM-LINE)	250.00	0.00	250.00	EA	250.00	\$18.50	\$4,625.00	
		0390	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$52,800.00	\$52,800.00	
		0400	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	48.00	0.00	48.00	LF	48.00	\$20.50	\$984.00	
		0410	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	317,360.00	0.00	317,360.00	LF	317,360.00	\$0.13	\$41,256.80	
		0420	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	274,794.00	0.00	274,794.00	LF	274,794.00	\$0.13	\$35,723.22	
		0430	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	7,091.00	0.00	7,091.00	SQYD	7,091.00	\$5.60	\$39,709.60	
		0440	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	6,814.00	0.00	6,814.00	SQYD	6,814.00	\$5.70	\$38,839.80	
		0450	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	2,083.20	0.00	2,083.20	STA	2,083.20	\$22.60	\$47,080.32	
		0460	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	588.00	0.00	588.00	LF	588.00	\$25.85	\$15,199.80	
		0470	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	10.00	-10.00	0.00	EA	0.00	\$3,500.00	\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250221-H01	J9P3697	0010	0480	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10.00	0.00	10.00	EA	10.00	\$3,163.00	\$31,630.00
		0040	0490	9035004A	SH-FLAT SHEET	201.00	0.00	201.00	SQFT	163.00	\$19.30	\$3,145.90
		0040	0500	9035069A	SHF-FLAT SHEET FLUORESCENT	155.00	0.00	155.00	SQFT	146.00	\$20.90	\$3,051.40
		0001	5101	4071007	TACK COAT - NON-TRACKING	0.00	29,414.00	29,414.00	GAL	29,414.00	\$3.44	\$101,110.62
Project J9P3697 - Total Value Posted to Date as of Report Generated Date												\$4,058,613.93
J9S3695	0001	0510	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$28,713.00	\$0.00	
	0001	0520	2159903	MISC.Modified Shaping Slopes Class III	1,520.00	0.00	1,520.00	LF	1,520.00	\$14.35	\$21,812.00	
	0001	0530	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	4,192.20	-4,192.20	0.00	TONS	0.00	\$31.20	\$0.00	
	0001	0540	3105002	GRAVEL (A) OR CRUSHED STONE (B)	118.00	-118.00	0.00	TONS	0.00	\$78.25	\$0.00	
	0001	0550	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	19,832.90	28.40	19,861.30	TONS	19,861.30	\$79.75	\$1,583,938.68	
	0001	0560	4071005	TACK COAT	27,903.00	-27,903.00	0.00	GAL	0.00	\$2.75	\$0.00	
	0001	0570	6122040	WORK ZONE CRASH CUSHION (NARROW)	6.00	0.00	6.00	EA	6.00	\$5,668.00	\$34,008.00	
	0001	0580	6122041	WORK ZONE CRASH CUSHION (NARROW) (RELOCATION)	6.00	0.00	6.00	EA	6.00	\$1,923.00	\$11,538.00	
	0001	0590	6161005	CONSTRUCTION SIGNS	2,659.00	0.00	2,659.00	SQFT	2,659.00	\$9.25	\$24,595.75	
	0001	0600	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	6.00	\$35.90	\$215.40	
	0001	0610	6161025	CHANNELIZER (TRIM-LINE)	280.00	0.00	280.00	EA	280.00	\$18.50	\$5,180.00	
	0001	0620	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	6.00	0.00	6.00	EA	6.00	\$2,872.00	\$17,232.00	
	0001	0630	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	3.00	0.00	3.00	EA	3.00	\$6,000.00	\$18,000.00	
	0001	0640	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	6.00	6.00	12.00	EA	12.00	\$1,026.00	\$12,312.00	
	0001	0650	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	972.00	0.00	972.00	LF	972.00	\$47.90	\$46,558.80	
	0001	0660	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	972.00	0.00	972.00	LF	972.00	\$12.50	\$12,150.00	
	0001	0670	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$48,990.00	\$48,990.00	
	0001	0680	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	1,278.00	0.00	1,278.00	LF	1,278.00	\$2.05	\$2,619.90	
	0001	0690	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	3,000.00	0.00	3,000.00	LF	3,000.00	\$2.05	\$6,150.00	
	0001	0700	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	60.00	0.00	60.00	LF	60.00	\$10.25	\$615.00	
	0001	0710	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	7,002.00	0.00	7,002.00	LF	7,002.00	\$0.20	\$1,400.40	
	0001	0720	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	219,166.00	0.00	219,166.00	LF	175,333.00	\$0.13	\$22,793.29	
	0001	0730	6207001	PAVEMENT MARKING REMOVAL	2,622.00	0.00	2,622.00	LF	2,622.00	\$1.55	\$4,064.10	
	0001	0740	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	458.00	0.00	458.00	SQYD	458.00	\$19.20	\$8,793.60	
	0001	0750	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,076.00	0.00	1,076.00	SQYD	1,076.00	\$15.20	\$16,355.20	
	0010	0760	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,975.00	0.00	1,975.00	LF	1,975.00	\$26.20	\$51,745.00	
	0010	0770	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	12.00	0.00	12.00	EA	12.00	\$3,467.00	\$41,604.00	
	0010	0780	6061074	MGS HEIGHT AND BLOCK TRANSITION	1.00	0.00	1.00	EA	1.00	\$1,799.00	\$1,799.00	
	0010	0790	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	19.00	0.00	19.00	EA	19.00	\$2,997.00	\$56,943.00	
	0040	0800	9031220	PIPE POSTS	30.00	0.00	30.00	LB	0.00	\$9.30	\$0.00	
	0040	0810	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	92.00	0.00	92.00	EA	0.00	\$104.60	\$0.00	
	0040	0820	9031250A	U-CHANNEL POST, 3 LB	66.00	0.00	66.00	LF	0.00	\$119.80	\$0.00	
	0040	0830	9031280	2.5 IN. PSST POST - 12 GA.	92.00	0.00	92.00	LF	0.00	\$13.20	\$0.00	
	0040	0840	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	6.00	0.00	6.00	EA	0.00	\$360.40	\$0.00	
	0040	0850	9035004A	SH-FLAT SHEET	128.00	0.00	128.00	SQFT	68.60	\$19.30	\$1,323.98	
	0040	0860	9035069A	SHF-FLAT SHEET FLUORESCENT	470.00	0.00	470.00	SQFT	203.00	\$20.90	\$4,242.70	
	0070	0870	7034600	CURB BLOCKOUT	234.00	0.00	234.00	LF	234.00	\$254.00	\$59,436.00	
	0071	0880	7034600	CURB BLOCKOUT	270.00	0.00	270.00	LF	270.00	\$152.30	\$41,121.00	
	0072	0890	7039902	MISC.END POST MODIFICATION	4.00	0.00	4.00	EA	4.00	\$7,106.60	\$28,426.40	
	0001	5201	4071007	TACK COAT - NON-TRACKING	0.00	13,754.00	13,754.00	GAL	13,754.00	\$3.44	\$47,279.38	
	0001	5202	3105002	GRAVEL (A) OR CRUSHED STONE (B)	0.00	196.20	196.20	TONS	196.20	\$109.75	\$21,532.95	
Project J9S3695 - Total Value Posted to Date as of Report Generated Date												\$2,254,775.52
250221-H01 Overall - Total Value Posted to Date as of Report Generated Date												\$12,561,008.15



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on December 19, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9P3605

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2022010	REMOVAL OF IMPROVEMENTS	12/8/25	12/9/25	1	0.30	LS		Project Limits				Guardrail
0030	2159903	MISC. SHAPING SLOPES	12/8/25	12/9/25	1	480.00	LF		301.644		302.605		019-021
0210	6061060	MGS GUARDRAIL	12/8/25	12/9/25	1	2,187.50	LF		301.644		302.605		019-021
0250	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	12/8/25	12/9/25	1	6.00	EA		301.644		302.605		019-021

Project: J9P3697

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0330	3049910	MISC.	12/12/25	12/12/25	1	659.50	TONS		Project Limits				12/5/25
0400	6200015	PREF THERMO P/MT MARK, 24 IN WHIT	12/11/25	12/12/25	1	48.00	LF		Project Limits				
0410	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	12/11/25	12/12/25	1	126,944.00	LF		Project Limits				50% of the project completed at 80% pay
			12/15/25	12/16/25	1	63,472.00	LF		Project Limits				Remaining 20%
0420	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	12/15/25	12/16/25	1	54,959.00	LF		Project Limits				Remaining 20%

Project: J9S3695

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0520	2159903	MISC. SHAPING SLOPES	12/8/25	12/9/25	1	560.00	LF		0.188		23.311		
0760	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	12/8/25	12/9/25	1	1,675.00	LF		0.188		23.311		
0780	6061074	MGS HEIGHT AND BLOCK TRANSITION	12/8/25	12/9/25	1	1.00	EA		3.351		3.346		
0790	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	12/8/25	12/9/25	1	7.00	EA		0.188		23.311		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 250221-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3605	0030	MISC. SHAPING SLOPES	Material		4	Sep 1, 2025	SYSTEM	(\$6,912.00)	
					4	Sep 1, 2025	SYSTEM	\$6,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user craftt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0030 - Total			\$0.00	
	0060	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		3	Aug 18, 2025	SYSTEM	(\$902,465.39)	
					3	Aug 18, 2025	SYSTEM	\$902,465.39	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user craftt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Sep 1, 2025	SYSTEM	(\$1,455,796.09)	
					4	Sep 1, 2025	SYSTEM	\$1,455,796.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user craftt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					5	Sep 16, 2025	SYSTEM	(\$1,964,647.50)	
					5	Sep 16, 2025	SYSTEM	\$1,964,647.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user craftt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Oct 1, 2025	SYSTEM	(\$1,964,647.50)	
					6	Oct 1, 2025	SYSTEM	\$1,964,647.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user craftt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Oct 16, 2025	SYSTEM	(\$1,964,647.50)	
					7	Oct 16, 2025	SYSTEM	\$1,964,647.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user craftt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Nov 3, 2025	SYSTEM	(\$1,964,647.50)	
					8	Nov 3, 2025	SYSTEM	\$1,964,647.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user craftt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Nov 16, 2025	SYSTEM	(\$1,964,647.50)	
					9	Nov 16, 2025	SYSTEM	\$1,964,647.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user craftt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					10	Dec 1, 2025	SYSTEM	(\$1,964,647.50)	
					10	Dec 1, 2025	SYSTEM	\$1,964,647.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user craftt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Dec 16, 2025	SYSTEM	(\$1,964,647.50)	
					11	Dec 16, 2025	SYSTEM	\$1,964,647.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user craftt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	Other Item Adjustment	ACAD	3	Aug 18, 2025	craftt1	\$6,398.49	SP125 25-50 used in lieu of PG 62-22 (BP-1) 11127.81 ton with 4.6%		
			4	Sep 1, 2025	craftt1	\$3,923.12	SP125 25-50 used in lieu of PG 62-22 (BP-1) 6822.82 ton with 4.6%		
			5	Sep 16, 2025	craftt1	\$3,607.76	SP125 25-50 used in lieu of PG 62-22 (BP-1) 6274.37 ton with 4.6%		
			ACAD - Total			\$13,929.37			
			Other Item Adjustment - Total			\$13,929.37			
0060 - Total			\$13,929.37						



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 250221-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J9P3605	0070	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1)	Material		3	Aug 18, 2025	SYSTEM	(\$792,674.15)					
					3	Aug 18, 2025	SYSTEM	\$792,674.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user craftt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					4	Sep 1, 2025	SYSTEM	(\$2,522,198.22)					
					4	Sep 1, 2025	SYSTEM	\$2,522,198.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user craftt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					5	Sep 16, 2025	SYSTEM	(\$2,522,199.06)					
					5	Sep 16, 2025	SYSTEM	\$2,522,199.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user craftt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					6	Oct 1, 2025	SYSTEM	(\$2,522,199.06)					
					6	Oct 1, 2025	SYSTEM	\$2,522,199.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user craftt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					7	Oct 16, 2025	SYSTEM	(\$2,522,199.06)					
					7	Oct 16, 2025	SYSTEM	\$2,522,199.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user craftt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					8	Nov 3, 2025	SYSTEM	(\$2,522,199.06)					
					8	Nov 3, 2025	SYSTEM	\$2,522,199.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user craftt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					9	Nov 16, 2025	SYSTEM	(\$2,522,199.06)					
					9	Nov 16, 2025	SYSTEM	\$2,522,199.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user craftt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					10	Dec 1, 2025	SYSTEM	(\$2,522,199.06)					
					10	Dec 1, 2025	SYSTEM	\$2,522,199.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user craftt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					11	Dec 16, 2025	SYSTEM	(\$2,522,199.06)					
					11	Dec 16, 2025	SYSTEM	\$2,522,199.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user craftt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					- Total						\$0.00		
					Material - Total						\$0.00		
					Other Item Adjustment	ACAD	3	Aug 18, 2025	craftt1	\$5,800.63	SP125 25-51 9470.42 ton with 4.9%		
							4	Sep 1, 2025	craftt1	\$12,656.31	SP125 25-51 20663.37 ton with 4.9%		
							5	Sep 16, 2025	craftt1	\$0.01	SP125 25-51 0.01 ton with 4.9%		
						ACAD - Total						\$18,456.95	
					Other Item Adjustment - Total						\$18,456.95		
	0070 - Total								\$18,456.95				
	0160	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	7	Oct 16, 2025	craftt1	\$1,018.04	LM 298.60 - 316.50 Edge Line				
				REFL - Total				\$1,018.04					
				Other Item Adjustment - Total				\$1,018.04					
	0160 - Total								\$1,018.04				
	0170	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	7	Oct 16, 2025	craftt1	\$242.07	LM298.6 - 316.50 Center Line				
				REFL - Total				\$242.07					



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 250221-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3605	0170	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment - Total					\$242.07	
	0170 - Total							\$242.07	
	0210	MGS GUARDRAIL	Construction Stockpile		6	Oct 1, 2025	SYSTEM	(\$48,137.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Oct 16, 2025	SYSTEM	(\$83,426.63)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				8	Nov 3, 2025	SYSTEM	(\$59,032.87)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				9	Nov 16, 2025	SYSTEM	(\$70,904.50)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				10	Dec 1, 2025	SYSTEM	(\$10,895.88)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				11	Dec 16, 2025	SYSTEM	(\$28,459.37)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					(\$300,856.25)	
			Construction Stockpile - Total					(\$300,856.25)	
			Construction Stockpile STMI		3	Aug 18, 2025	SYSTEM	\$404,285.75	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$404,285.75	
			Construction Stockpile STMI - Total					\$404,285.75	
			Material		6	Oct 1, 2025	SYSTEM	(\$84,545.00)	
				6	Oct 1, 2025	SYSTEM	\$84,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user craft1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				7	Oct 16, 2025	SYSTEM	(\$231,070.63)		
				7	Oct 16, 2025	SYSTEM	\$231,070.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user craft1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				8	Nov 3, 2025	SYSTEM	(\$334,752.50)		
				8	Nov 3, 2025	SYSTEM	\$334,752.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user craft1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				9	Nov 16, 2025	SYSTEM	(\$459,285.00)		
				9	Nov 16, 2025	SYSTEM	\$459,285.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user craft1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				10	Dec 1, 2025	SYSTEM	(\$478,421.88)		
				10	Dec 1, 2025	SYSTEM	\$478,421.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user craft1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				11	Dec 16, 2025	SYSTEM	(\$528,406.25)		
				11	Dec 16, 2025	SYSTEM	\$528,406.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user craft1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			- Total					\$0.00	
			Material - Total					\$0.00	
	0210 - Total							\$103,429.50	
	0220	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		4	Sep 1, 2025	SYSTEM	(\$71,284.13)	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	Sep 16, 2025	SYSTEM	(\$64,607.37)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					(\$135,891.50)	
			Construction Stockpile - Total					(\$135,891.50)	
			Construction		3	Aug 18,	SYSTEM	\$149,245.00	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 250221-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3605	0220	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Stockpile STMI			2025			
			- Total					\$149,245.00	
			Construction Stockpile STMI - Total					\$149,245.00	
			Material		4	Sep 1, 2025	SYSTEM	(\$120,016.88)	
					4	Sep 1, 2025	SYSTEM	\$120,016.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user craft1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					5	Sep 16, 2025	SYSTEM	(\$228,792.50)	
					5	Sep 16, 2025	SYSTEM	\$228,792.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user craft1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					6	Oct 1, 2025	SYSTEM	(\$228,792.50)	
					6	Oct 1, 2025	SYSTEM	\$228,792.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user craft1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					7	Oct 16, 2025	SYSTEM	(\$228,792.50)	
					7	Oct 16, 2025	SYSTEM	\$228,792.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user craft1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					8	Nov 3, 2025	SYSTEM	(\$228,792.50)	
					8	Nov 3, 2025	SYSTEM	\$228,792.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user craft1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					9	Nov 16, 2025	SYSTEM	(\$228,792.50)	
					9	Nov 16, 2025	SYSTEM	\$228,792.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user craft1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					10	Dec 1, 2025	SYSTEM	(\$228,792.50)	
					10	Dec 1, 2025	SYSTEM	\$228,792.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user craft1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					11	Dec 16, 2025	SYSTEM	(\$228,792.50)	
					11	Dec 16, 2025	SYSTEM	\$228,792.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user craft1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
			- Total					\$0.00	
			Material - Total					\$0.00	
			0220 - Total					\$13,353.50	
	0230	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile STMI		3	Aug 18, 2025	SYSTEM	\$1,397.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$1,397.00	
			Construction Stockpile STMI - Total					\$1,397.00	
	0230 - Total					\$1,397.00			
	0240	MGS END ANCHOR	Construction Stockpile		4	Sep 1, 2025	SYSTEM	(\$2,467.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					5	Sep 16, 2025	SYSTEM	(\$1,233.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
					6	Oct 1, 2025	SYSTEM	(\$1,233.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
					7	Oct 16, 2025	SYSTEM	(\$616.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
					8	Nov 3, 2025	SYSTEM	(\$1,233.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
					9	Nov 16, 2025	SYSTEM	(\$1,850.25)	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 250221-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3605	0240	MGS END ANCHOR	Construction Stockpile		10	Dec 1, 2025	SYSTEM	(\$616.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$9,251.25)	
			Construction Stockpile - Total				(\$9,251.25)		
			Construction Stockpile STMI		3	Aug 18, 2025	SYSTEM	\$11,718.25	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$11,718.25	
			Construction Stockpile STMI - Total				\$11,718.25		
			Material		4	Sep 1, 2025	SYSTEM	(\$6,977.80)	
					4	Sep 1, 2025	SYSTEM	\$6,977.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user craftt1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					5	Sep 16, 2025	SYSTEM	(\$10,466.70)	
					5	Sep 16, 2025	SYSTEM	\$10,466.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user craftt1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					6	Oct 1, 2025	SYSTEM	(\$13,955.60)	
					6	Oct 1, 2025	SYSTEM	\$13,955.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user craftt1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					7	Oct 16, 2025	SYSTEM	(\$15,700.05)	
					7	Oct 16, 2025	SYSTEM	\$15,700.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user craftt1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					8	Nov 3, 2025	SYSTEM	(\$19,188.95)	
					8	Nov 3, 2025	SYSTEM	\$19,188.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user craftt1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					9	Nov 16, 2025	SYSTEM	(\$24,422.30)	
					9	Nov 16, 2025	SYSTEM	\$24,422.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user craftt1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					10	Dec 1, 2025	SYSTEM	(\$26,166.75)	
					10	Dec 1, 2025	SYSTEM	\$26,166.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user craftt1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					11	Dec 16, 2025	SYSTEM	(\$26,166.75)	
					11	Dec 16, 2025	SYSTEM	\$26,166.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user craftt1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					- Total				\$0.00
			Material - Total				\$0.00		
	0240 - Total				\$2,467.00				
	0250	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		4	Sep 1, 2025	SYSTEM	(\$10,200.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					5	Sep 16, 2025	SYSTEM	(\$13,600.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					6	Oct 1, 2025	SYSTEM	(\$20,400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					7	Oct 16, 2025	SYSTEM	(\$18,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					8	Nov 3, 2025	SYSTEM	(\$10,200.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					9	Nov 16, 2025	SYSTEM	(\$28,900.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					10	Dec 1, 2025	SYSTEM	(\$5,100.00)	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 250221-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9P3605	0250	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			2025				
					11	Dec 16, 2025	SYSTEM	(\$10,200.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				(\$117,300.00)		
			Construction Stockpile - Total				(\$117,300.00)			
			Construction Stockpile STMI		3	Aug 18, 2025	SYSTEM	\$164,900.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$164,900.00		
				Construction Stockpile STMI - Total				\$164,900.00		
			Material		4	Sep 1, 2025	SYSTEM	(\$18,103.20)		
					4	Sep 1, 2025	SYSTEM	\$18,103.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user craftt1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					5	Sep 16, 2025	SYSTEM	(\$42,240.80)		
					5	Sep 16, 2025	SYSTEM	\$42,240.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user craftt1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					6	Oct 1, 2025	SYSTEM	(\$78,447.20)		
					6	Oct 1, 2025	SYSTEM	\$78,447.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user craftt1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				- Total				\$0.00		
			Material - Total				\$0.00			
	0250 - Total				\$47,600.00					
	5001	TACK COAT - NON-TRACKING	Material		3	Aug 18, 2025	SYSTEM	(\$43,302.19)		
					3	Aug 18, 2025	SYSTEM	\$43,302.19	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user craftt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					4	Sep 1, 2025	SYSTEM	(\$89,918.13)		
					4	Sep 1, 2025	SYSTEM	\$89,918.13	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user craftt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				- Total				\$0.00		
			Material - Total				\$0.00			
			Overrun	Overrun	4	Sep 1, 2025	SYSTEM	(\$694.38)		
					5	Sep 16, 2025	SYSTEM	\$694.38	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '3.43750 - 3.43750, 'is applied (if non-zero).	
				Overrun - Total				\$0.00		
			Overrun - Total				\$0.00			
			5001 - Total				\$0.00			
J9P3605 - Total				\$201,893.43						
J9P3697	0350	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Other Item Adjustment	ACAD	7	Oct 16, 2025	craftt1	\$15,551.20	BP2 22-29 25918.66ton with 4.8%	
					8	Nov 3, 2025	craftt1	\$9,320.24	BP2 22-29 15,533.73 TON WITH 4.8%	
					9	Nov 16, 2025	craftt1	\$2,015.35	BP2 22929 TON WITH 4.8%	
					ACAD - Total				\$26,886.79	
					Other Item Adjustment - Total				\$26,886.79	
	0350 - Total				\$26,886.79					
	0460	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		3	Aug 18, 2025	SYSTEM	\$9,243.25	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total				\$9,243.25						
Construction Stockpile STMI - Total				\$9,243.25						



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 250221-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3697	0460 - Total							\$9,243.25	
	0470	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		4	Sep 1, 2025	SYSTEM	(\$17,150.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
- Total						(\$17,150.00)			
Construction Stockpile - Total						(\$17,150.00)			
Construction Stockpile STMI				3	Aug 18, 2025	SYSTEM	\$17,150.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$17,150.00
Construction Stockpile STMI - Total						\$17,150.00			
0470 - Total							\$0.00		
	0480	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		3	Aug 18, 2025	SYSTEM	\$17,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction
- Total						\$17,000.00			
Construction Stockpile STMI - Total						\$17,000.00			
0480 - Total							\$17,000.00		
J9P3697 - Total								\$53,130.04	
J9S3695	0550	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	6	Oct 1, 2025	craftt1	\$10,424.26	SL22-11 17373.76 ton with 4.8%
7					Oct 16, 2025	craftt1	\$1,492.52	SL22-11 2487.54 ton with 4.8%	
ACAD - Total						\$11,916.78			
Other Item Adjustment - Total						\$11,916.78			
0550 - Total							\$11,916.78		
	0720	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	9	Nov 16, 2025	craftt1	\$1,051.62	Route F Centerline
REFL - Total									
Other Item Adjustment - Total						\$1,051.62			
0720 - Total							\$1,051.62		
	0760	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		7	Oct 16, 2025	SYSTEM	(\$3,534.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Nov 3, 2025	SYSTEM	(\$1,178.25)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				11	Dec 16, 2025	SYSTEM	(\$26,314.25)	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total						(\$31,027.25)			
Construction Stockpile - Total						(\$31,027.25)			
Construction Stockpile STMI				3	Aug 18, 2025	SYSTEM	\$31,027.25	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$31,027.25
Construction Stockpile STMI - Total						\$31,027.25			
Material				7	Oct 16, 2025	SYSTEM	(\$5,895.00)		
				7	Oct 16, 2025	SYSTEM	\$5,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user craftt1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				8	Nov 3, 2025	SYSTEM	(\$7,860.00)		
				8	Nov 3, 2025	SYSTEM	\$7,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user craftt1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				9	Nov 16, 2025	SYSTEM	(\$7,860.00)		
		9	Nov 16, 2025	SYSTEM	\$7,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user craftt1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
		10	Dec 1, 2025	SYSTEM	(\$7,860.00)				
	10	Dec 1, 2025	SYSTEM	\$7,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user craftt1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 250221-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9S3695	0760	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material		11	Dec 16, 2025	SYSTEM	(\$51,745.00)						
					11	Dec 16, 2025	SYSTEM	\$51,745.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user craft1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					- Total			\$0.00						
			Material - Total			\$0.00								
			0760 - Total			\$0.00								
	0770	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		7	Oct 16, 2025	SYSTEM	(\$13,720.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					8	Nov 3, 2025	SYSTEM	(\$6,860.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total			(\$20,580.00)						
			Construction Stockpile - Total			(\$20,580.00)								
			Construction Stockpile STMI		3	Aug 18, 2025	SYSTEM	\$20,580.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
										- Total			\$20,580.00	
			Construction Stockpile STMI - Total			\$20,580.00								
			Material		7	Oct 16, 2025	SYSTEM	(\$27,736.00)						
									\$27,736.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user craft1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
										8	Nov 3, 2025	SYSTEM	(\$41,604.00)	
														\$41,604.00
										9	Nov 16, 2025	SYSTEM	(\$41,604.00)	
														\$41,604.00
										10	Dec 1, 2025	SYSTEM	(\$41,604.00)	
														\$41,604.00
										11	Dec 16, 2025	SYSTEM	(\$41,604.00)	
														\$41,604.00
			- Total			\$0.00								
			Material - Total			\$0.00								
			0770 - Total			\$0.00								
0780	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		11	Dec 16, 2025	SYSTEM	(\$349.25)	Payment Estimate Item Adjustment generated Stockpile Transaction						
									- Total			(\$349.25)		
									Construction Stockpile - Total			(\$349.25)		
		Construction Stockpile STMI		3	Aug 18, 2025	SYSTEM	\$349.25	Payment Estimate Item Adjustment generated Stockpile Transaction						
									- Total			\$349.25		
		Construction Stockpile STMI - Total			\$349.25									
		Material		11	Dec 16, 2025	SYSTEM	(\$1,799.00)							
								\$1,799.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user craft1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
									- Total			\$0.00		
								Material - Total			\$0.00			



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 250221-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3695	0780 - Total							\$0.00	
	0790	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		7	Oct 16, 2025	SYSTEM	(\$13,600.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Nov 3, 2025	SYSTEM	(\$6,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				11	Dec 16, 2025	SYSTEM	(\$11,900.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			(\$32,300.00)		
			Construction Stockpile - Total			(\$32,300.00)			
			Construction Stockpile STMI		3	Aug 18, 2025	SYSTEM	\$32,300.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$32,300.00		
			Construction Stockpile STMI - Total			\$32,300.00			
			Material		7	Oct 16, 2025	SYSTEM	(\$23,976.00)	
					7	Oct 16, 2025	SYSTEM	\$23,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user craftt1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				8	Nov 3, 2025	SYSTEM	(\$35,964.00)		
				8	Nov 3, 2025	SYSTEM	\$35,964.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user craftt1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				9	Nov 16, 2025	SYSTEM	(\$35,964.00)		
				9	Nov 16, 2025	SYSTEM	\$35,964.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user craftt1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				10	Dec 1, 2025	SYSTEM	(\$35,964.00)		
				10	Dec 1, 2025	SYSTEM	\$35,964.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user craftt1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				11	Dec 16, 2025	SYSTEM	(\$56,943.00)		
				11	Dec 16, 2025	SYSTEM	\$56,943.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user craftt1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
			- Total			\$0.00			
		Material - Total			\$0.00				
	0790 - Total							\$0.00	
	0870	CURB BLOCKOUT	Material		8	Nov 3, 2025	SYSTEM	(\$59,436.00)	
				8	Nov 3, 2025	SYSTEM	\$59,436.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user craftt1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				9	Nov 16, 2025	SYSTEM	(\$59,436.00)		
				9	Nov 16, 2025	SYSTEM	\$59,436.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user craftt1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				10	Dec 1, 2025	SYSTEM	(\$59,436.00)		
				10	Dec 1, 2025	SYSTEM	\$59,436.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user craftt1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				11	Dec 16, 2025	SYSTEM	(\$59,436.00)		
				11	Dec 16, 2025	SYSTEM	\$59,436.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user craftt1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				- Total			\$0.00		
			Material - Total			\$0.00			



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 250221-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9S3695	0870 - Total								\$0.00	
	0880	CURB BLOCKOUT	Material		7	Oct 16, 2025	SYSTEM	(\$41,121.00)		
					7	Oct 16, 2025	SYSTEM	\$41,121.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user craft1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					8	Nov 3, 2025	SYSTEM	(\$41,121.00)		
					8	Nov 3, 2025	SYSTEM	\$41,121.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user craft1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					9	Nov 16, 2025	SYSTEM	(\$41,121.00)		
					9	Nov 16, 2025	SYSTEM	\$41,121.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user craft1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					10	Dec 1, 2025	SYSTEM	(\$41,121.00)		
					10	Dec 1, 2025	SYSTEM	\$41,121.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user craft1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					11	Dec 16, 2025	SYSTEM	(\$41,121.00)		
					11	Dec 16, 2025	SYSTEM	\$41,121.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user craft1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
	0880 - Total								\$0.00	
	0890	MISC. CONCRETE CONSTRUCTION	Material		7	Oct 16, 2025	SYSTEM	(\$28,426.40)		
					7	Oct 16, 2025	SYSTEM	\$28,426.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user craft1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					8	Nov 3, 2025	SYSTEM	(\$28,426.40)		
					8	Nov 3, 2025	SYSTEM	\$28,426.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user craft1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					9	Nov 16, 2025	SYSTEM	(\$28,426.40)		
					9	Nov 16, 2025	SYSTEM	\$28,426.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user craft1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					10	Dec 1, 2025	SYSTEM	(\$28,426.40)		
					10	Dec 1, 2025	SYSTEM	\$28,426.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user craft1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					11	Dec 16, 2025	SYSTEM	(\$28,426.40)		
					11	Dec 16, 2025	SYSTEM	\$28,426.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user craft1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
	0890 - Total								\$0.00	
	5202	GRAVEL (A) OR CRUSHED STONE (B)	Material		9	Nov 16, 2025	SYSTEM	(\$21,532.95)		
					9	Nov 16, 2025	SYSTEM	\$21,532.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user craft1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					- Total			\$0.00		
	Material - Total			\$0.00						



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 250221-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3695	5202 - Total							\$0.00	
J9S3695 - Total								\$12,968.40	
Overall - Total								\$267,991.87	



Contract Adjustments for Contract - 250221-H01

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
7	J9P3605	Other Contract Adjustment	ABIR	\$49,097.44	100	October 16, 2025	craftt1	LM 298.000-316.542 SB \$24,788.56 LM 316.455-298.813 NB \$24,308.88
7 - Total				\$49,097.44				
8	J9P3605	Incentive	BMD	\$67,797.00	100	November 3, 2025	craftt1	JOB NUMBER J9P3605 LINE NUMBER 0070 ASPHALTIC CONCRETE MIX PG 64-22 (SP125c MIX)
		Incentive	BMDV	\$48,713.40	100	November 3, 2025	craftt1	JOB J9P3605 LINE NUMBER 0070 ASPHALT CONCRETE MIXTURE PG 64-22 (SP125C MIX) SP125 25-51 LOTS 1-5 BMD BONUS LOT 1-103%, LOT 2-101.9%, LOT 3-101.1%, LOT 4-102.1%, LOT 5-101.6% OR \$48,713.40
8 - Total				\$116,510.40				
9	J9S3695	Incentive	ABIR	\$54,087.59	100	November 16, 2025	craftt1	SB LM 266.140-297.016 \$28,133.41 NB LM 297.016-266.140 \$25,954.18
9 - Total				\$54,087.59				
10	J9P3605	Incentive	AIRA	\$3,514.00	100	December 1, 2025	craftt1	J9P3605
10 - Total				\$3,514.00				
Overall - Total				\$223,209.43				