



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on September 5, 2025

Pay Estimate Created Date: September 1, 2025

Progress Estimate Number	Contract ID	250221-H01	Pay Period Start	August 16, 2025	Original Contract Amount	\$13,367,024.32
4	Prime Contractor	APAC-Central, Inc.	Pay Period End	September 1, 2025	Net Change Order Amount	(\$2,612.60)
					Current Contract Amount	\$13,364,411.72

Approval Date		By User
September 1, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	craftt1
September 2, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	hillsd1
September 4, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026		33.29%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 5, 2025	March 5, 2025	
Letting Date	February 21, 2025	February 21, 2025	
Notice to Proceed Date	April 7, 2025	April 7, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 4

	This Estimate	Previous	To Date
250221-H01			
Total Posted Items Pay	\$2,547,816.53	\$1,901,354.60	\$4,449,171.13
Gross Item Adjustments	(\$85,216.08)	\$871,394.87	\$786,178.79
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,772,749.47	\$5,235,349.92
Contract Total Payable This Estimate:	\$2,462,600.45		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3605	0020	2022010	REMOVAL OF IMPROVEMENTS	LS	\$171,597.390	0.100	\$17,159.74
	0030	2159903	MISC.Modified Shaping Slopes Class III	LF	\$14.400	480	\$6,912.00
	0060	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	TONS	\$81.100	6,822.820	\$553,330.70
	0070	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	TONS	\$83.700	20,663.370	\$1,729,524.07
	0180	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$8.230	2,428.700	\$19,988.20
	0190	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$5.000	5,337.600	\$26,688.00
	0220	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$26.450	4,537.500	\$120,016.88
	0240	6061080	MGS END ANCHOR	EA	\$1,744.450	4	\$6,977.80
	0250	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,017.200	6	\$18,103.20
	5001	4071007	TACK COAT - NON-TRACKING	GAL	\$3.438	13,561	\$46,615.94
	5002	6181000	MOBILIZATION	LS	\$2,500.000	1	\$2,500.00

Project J9P3605 - Total \$2,547,816.53

Overall - Total \$2,547,816.53

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3605	0030	MISC.	Material			-480	\$14.40	(\$6,912.00)
	0030	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user craftt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	480	\$14.40	\$6,912.00
	0060	BITUMINOUS PAVEMENT	Material			-17,950.63000	\$81.10	(\$1,455,796.09)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on September 5, 2025

Pay Estimate Created Date: September 1, 2025

Progress Estimate Number		Contract ID	250221-H01	Pay Period Start	August 16, 2025	Original Contract Amount	\$13,367,024.32	
4		Prime Contractor	APAC-Central, Inc.	Pay Period End	September 1, 2025	Net Change Order Amount	(\$2,612.60)	
						Current Contract Amount	\$13,364,411.72	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3605		MIXTURE PG64-22, (BP-1)						
	0060	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user craftt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	17,950.63000	\$81.10	\$1,455,796.09
	0060	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Asphalt Cement Price Adjustment	SP125 25-50 used in lieu of PG 62-22 (BP-1) 6822.82 ton with 4.6%			\$3,923.12
	0070	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	Material			-30,133.79000	\$83.70	(\$2,522,198.22)
	0070	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user craftt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	30,133.79000	\$83.70	\$2,522,198.22
	0070	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	SP125 25-51 20663.37 ton with 4.9%			\$12,656.31
	0220	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$71,284.13)
	0220	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material			-4,537.50000	\$26.45	(\$120,016.88)
	0220	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user craftt1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	4,537.50000	\$26.45	\$120,016.88
	0240	MGS END ANCHOR	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,467.00)
	0240	MGS END ANCHOR	Material			-4	\$1,744.45	(\$6,977.80)
	0240	MGS END ANCHOR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user craftt1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	4	\$1,744.45	\$6,977.80
	0250	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$10,200.00)
	0250	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			-6	\$3,017.20	(\$18,103.20)
	0250	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user craftt1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	6	\$3,017.20	\$18,103.20
	5001	TACK COAT - NON-TRACKING	Material			-26,158	\$3.44	(\$89,918.13)
	5001	TACK COAT - NON-TRACKING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user craftt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	26,158	\$3.44	\$89,918.13
	5001	TACK COAT - NON-TRACKING	Overrun			-202	\$3.44	(\$694.38)
J9P3697	0470	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$17,150.00)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on September 5, 2025

Pay Estimate Created Date: September 1, 2025

Progress Estimate Number 4		Contract ID Prime Contractor	250221-H01 APAC-Central, Inc.	Pay Period Start Pay Period End	August 16, 2025 September 1, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount	\$13,367,024.32 (\$2,612.60) \$13,364,411.72	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
Total								(\$85,216.08)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on September 5, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3605	FAF 5-1(30)	Resurface	5	DOUGLAS	from Route 60 to Route A in Douglas County
J9P3697	FAS S704(68)	Resurface	5	WRIGHT	from Route J in Laclede County to Route 60
J9S3695	FAS S704(73)	Resurface and 3 bridge rehabilitations	F	WRIGHT	from Route 5 to Route EE
Totals by Job Numbers					
J9P3605			This Estimate	Previous	To Date
	Posted Item Pay		\$2,547,816.53	\$1,875,907.10	\$4,423,723.63
	Gross Item Adjustments		(\$68,066.08)	\$743,745.12	\$675,679.04
	Gross Item Pay		\$2,479,750.45	\$2,619,652.22	\$5,099,402.67
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J9P3697			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$13,200.00	\$13,200.00
	Gross Item Adjustments		(\$17,150.00)	\$43,393.25	\$26,243.25
	Gross Item Pay		(\$17,150.00)	\$56,593.25	\$39,443.25
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J9S3695			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$12,247.50	\$12,247.50
	Gross Item Adjustments		\$0.00	\$84,256.50	\$84,256.50
	Gross Item Pay		\$0.00	\$96,504.00	\$96,504.00
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on September 5, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9P3605, Item 2159903, Project Item Line Number 0030, Material Set 215990396, Material 3304AGBS - Aggregate Base JSP, Acceptance Action Generic 3304AGBS is insufficient.	Material okay. Awaiting testing.	craftt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3605, Item 4011209, Project Item Line Number 0060, Material Set 401120996, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	Material okay. Awaiting testing.	craftt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3605, Item 4030101, Project Item Line Number 0070, Material Set 403010196, Material 0403SP125CLG - Superpave 12.5 mm, Des C Low Gyros, Acceptance Action Generic AspHigh is insufficient.	Material okay. Awaiting testing.	craftt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3605, Item 4071007, Project Item Line Number 5001, Material Set 407100796, Material 1015EA...SS1VH - Emulsified Asphalt - Non-Tracking Tack, Acceptance Action Generic AspEmulsion is insufficient.	Material okay. Awaiting testing.	craftt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3605, Item 6061061, Project Item Line Number 0220, Material Set 606106196, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Material okay. Awaiting testing.	craftt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3605, Item 6061061, Project Item Line Number 0220, Material Set 606106196, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Material okay. Awaiting testing.	craftt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3605, Item 6061080, Project Item Line Number 0240, Material Set 606108096, Material 1040GRBEESCAT2 - Breakaway End Anchor End Sect CI A Type 2, Acceptance Action Generic 1040GRBEESCAT2 is insufficient.	Material okay. Awaiting testing.	craftt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3605, Item 6063014, Project Item Line Number 0250, Material Set 606301496, Material 1040GRCW..A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW..A is insufficient.	Material okay. Awaiting testing.	craftt1	Overridden
Estimate Exception Type: Item Overrun: Contract 250221-H01, Contract Project J9P3605, Project Item Line Number 5001, Contract Line Item Number 5001, Item 4071007, Minor Item.	Awaiting total final qty for CO	craftt1	Acknowledged



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on September 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250221-H01	J9P3605	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.10	\$171,597.39	\$17,159.74
		0001	0030	2159903	MISC.Modified Shaping Slopes Class III	7,760.00	0.00	7,760.00	LF	480.00	\$14.40	\$6,912.00
		0001	0040	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,216.60	0.00	3,216.60	TONS	0.00	\$48.40	\$0.00
		0001	0050	3105002	GRAVEL (A) OR CRUSHED STONE (B)	111.00	0.00	111.00	TONS	0.00	\$59.80	\$0.00
		0001	0060	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	24,847.30	0.00	24,847.30	TONS	20,219.69	\$81.10	\$1,639,816.86
		0001	0070	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	30,136.20	0.00	30,136.20	TONS	30,133.79	\$83.70	\$2,522,198.22
		0001	0080	4071005	TACK COAT	32,445.00	-32,445.00	0.00	GAL	0.00	\$2.75	\$0.00
		0001	0090	6083003	3 IN. CONCRETE MEDIAN STRIP	18.60	0.00	18.60	SQYD	0.00	\$232.40	\$0.00
		0001	0100	6161005	CONSTRUCTION SIGNS	1,984.00	0.00	1,984.00	SQFT	1,984.00	\$9.25	\$18,352.00
		0001	0110	6161025	CHANNELIZER (TRIM-LINE)	250.00	0.00	250.00	EA	250.00	\$18.45	\$4,612.50
		0001	0120	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$123,975.00	\$92,981.25
		0001	0130	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	222.00	0.00	222.00	LF	0.00	\$20.50	\$0.00
		0001	0140	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	326.00	0.00	326.00	LF	0.00	\$20.50	\$0.00
		0001	0150	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	15.00	0.00	15.00	EA	0.00	\$287.20	\$0.00
		0001	0160	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	189,523.00	0.00	189,523.00	LF	0.00	\$0.13	\$0.00
		0001	0170	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	104,158.00	0.00	104,158.00	LF	0.00	\$0.13	\$0.00
		0001	0180	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	3,734.00	0.00	3,734.00	SQYD	3,734.00	\$8.23	\$30,730.82
		0001	0190	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	7,293.00	0.00	7,293.00	SQYD	7,293.00	\$5.00	\$36,465.00
		0001	0200	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,438.20	0.00	1,438.20	STA	0.00	\$23.80	\$0.00
		0010	0210	6061060	MGS GUARDRAIL	31,075.00	0.00	31,075.00	LF	0.00	\$22.85	\$0.00
		0010	0220	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	9,500.00	0.00	9,500.00	LF	4,537.50	\$26.45	\$120,016.88
		0010	0230	6061074	MGS HEIGHT AND BLOCK TRANSITION	4.00	0.00	4.00	EA	0.00	\$870.40	\$0.00
		0010	0240	6061080	MGS END ANCHOR	19.00	0.00	19.00	EA	4.00	\$1,744.45	\$6,977.80
		0010	0250	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	97.00	0.00	97.00	EA	6.00	\$3,017.20	\$18,103.20
		0030	0260	9028500	CABLE, LOOP DETECTOR, IN DUCT	1,310.00	-1,310.00	0.00	LF	0.00	\$6.50	\$0.00
		0040	0270	9031010	CONCRETE FOOTINGS, EMBEDDED	0.70	0.30	1.00	CUYD	0.00	\$2,330.00	\$0.00
		0040	0280	9031220	PIPE POSTS	350.00	160.00	510.00	LB	0.00	\$13.50	\$0.00
		0040	0290	9035004A	SH-FLAT SHEET	277.00	0.00	277.00	SQFT	0.00	\$19.30	\$0.00
		0040	0300	9035069A	SHF-FLAT SHEET FLUORESCENT	18.00	26.00	44.00	SQFT	0.00	\$20.90	\$0.00
		0001	5001	4071007	TACK COAT - NON-TRACKING	0.00	25,956.00	25,956.00	GAL	26,834.00	\$3.44	\$92,241.88
		0001	5002	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$2,500.00	\$2,500.00
Project J9P3605 - Total Value Posted to Date as of Report Generated Date												\$4,610,068.14
J9P3697		0001	0310	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$9,566.00	\$0.00
		0001	0320	2159903	MISC.Modified Shaping Slopes Class III	800.00	0.00	800.00	LF	0.00	\$14.40	\$0.00
		0001	0330	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	5,556.60	0.00	5,556.60	TONS	0.00	\$31.40	\$0.00
		0001	0340	3105002	GRAVEL (A) OR CRUSHED STONE (B)	224.00	0.00	224.00	TONS	0.00	\$65.45	\$0.00
		0001	0350	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	45,007.70	0.00	45,007.70	TONS	0.00	\$78.55	\$0.00
		0001	0360	4071005	TACK COAT	35,823.00	-35,823.00	0.00	GAL	0.00	\$2.75	\$0.00
		0001	0370	6161005	CONSTRUCTION SIGNS	2,735.00	0.00	2,735.00	SQFT	0.00	\$9.25	\$0.00
		0001	0380	6161025	CHANNELIZER (TRIM-LINE)	250.00	0.00	250.00	EA	0.00	\$18.50	\$0.00
		0001	0390	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$52,800.00	\$13,200.00
		0001	0400	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	48.00	0.00	48.00	LF	0.00	\$20.50	\$0.00
		0001	0410	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	317,360.00	0.00	317,360.00	LF	0.00	\$0.13	\$0.00
		0001	0420	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	274,794.00	0.00	274,794.00	LF	0.00	\$0.13	\$0.00
		0001	0430	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	7,091.00	0.00	7,091.00	SQYD	0.00	\$5.60	\$0.00
		0001	0440	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	6,814.00	0.00	6,814.00	SQYD	0.00	\$5.70	\$0.00
		0001	0450	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	2,083.20	0.00	2,083.20	STA	0.00	\$22.60	\$0.00
		0010	0460	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	588.00	0.00	588.00	LF	0.00	\$25.85	\$0.00
		0010	0470	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	10.00	0.00	10.00	EA	0.00	\$3,500.00	\$0.00
		0010	0480	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10.00	0.00	10.00	EA	0.00	\$3,163.00	\$0.00
		0040	0490	9035004A	SH-FLAT SHEET	201.00	0.00	201.00	SQFT	0.00	\$19.30	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on September 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250221-H01	J9P3697	0040	0500	9035069A	SHF-FLAT SHEET FLUORESCENT	155.00	0.00	155.00	SQFT	0.00	\$20.90	\$0.00
		0001	5101	4071007	TACK COAT - NON-TRACKING	0.00	28,658.40	28,658.40	GAL	0.00	\$3.44	\$0.00
	Project J9P3697 - Total Value Posted to Date as of Report Generated Date											
J9S3695	0001	0510	2022010	REMOVAL OF IMPROVEMENTS		1.00	0.00	1.00	LS	0.00	\$28,713.00	\$0.00
	0001	0520	2159903	MISC.Modified Shaping Slopes Class III		1,520.00	0.00	1,520.00	LF	0.00	\$14.35	\$0.00
	0001	0530	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT		4,192.20	0.00	4,192.20	TONS	0.00	\$31.20	\$0.00
	0001	0540	3105002	GRAVEL (A) OR CRUSHED STONE (B)		118.00	0.00	118.00	TONS	0.00	\$78.25	\$0.00
	0001	0550	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)		19,832.90	0.00	19,832.90	TONS	0.00	\$79.75	\$0.00
	0001	0560	4071005	TACK COAT		27,903.00	-27,903.00	0.00	GAL	0.00	\$2.75	\$0.00
	0001	0570	6122040	WORK ZONE CRASH CUSHION (NARROW)		6.00	0.00	6.00	EA	0.00	\$5,668.00	\$0.00
	0001	0580	6122041	WORK ZONE CRASH CUSHION (NARROW) (RELOCATION)		6.00	0.00	6.00	EA	0.00	\$1,923.00	\$0.00
	0001	0590	6161005	CONSTRUCTION SIGNS		2,659.00	0.00	2,659.00	SQFT	0.00	\$9.25	\$0.00
	0001	0600	6161008	ADVANCED WARNING RAIL SYSTEM		6.00	0.00	6.00	EA	0.00	\$35.90	\$0.00
	0001	0610	6161025	CHANNELIZER (TRIM-LINE)		280.00	0.00	280.00	EA	0.00	\$18.50	\$0.00
	0001	0620	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED		6.00	0.00	6.00	EA	0.00	\$2,872.00	\$0.00
	0001	0630	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM		3.00	0.00	3.00	EA	0.00	\$6,000.00	\$0.00
	0001	0640	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS		6.00	0.00	6.00	EA	0.00	\$1,026.00	\$0.00
	0001	0650	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED		972.00	0.00	972.00	LF	0.00	\$47.90	\$0.00
	0001	0660	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER		972.00	0.00	972.00	LF	0.00	\$12.50	\$0.00
	0001	0670	6181000	MOBILIZATION		1.00	0.00	1.00	LS	0.25	\$48,990.00	\$12,247.50
	0001	0680	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE		1,278.00	0.00	1,278.00	LF	0.00	\$2.05	\$0.00
	0001	0690	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW		3,000.00	0.00	3,000.00	LF	0.00	\$2.05	\$0.00
	0001	0700	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE		60.00	0.00	60.00	LF	0.00	\$10.25	\$0.00
	0001	0710	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		7,002.00	0.00	7,002.00	LF	0.00	\$0.20	\$0.00
	0001	0720	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		219,166.00	0.00	219,166.00	LF	0.00	\$0.13	\$0.00
	0001	0730	6207001	PAVEMENT MARKING REMOVAL		2,622.00	0.00	2,622.00	LF	0.00	\$1.55	\$0.00
	0001	0740	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)		458.00	0.00	458.00	SQYD	0.00	\$19.20	\$0.00
	0001	0750	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)		1,076.00	0.00	1,076.00	SQYD	0.00	\$15.20	\$0.00
	0010	0760	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING		1,975.00	0.00	1,975.00	LF	0.00	\$26.20	\$0.00
	0010	0770	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)		12.00	0.00	12.00	EA	0.00	\$3,467.00	\$0.00
	0010	0780	6061074	MGS HEIGHT AND BLOCK TRANSITION		1.00	0.00	1.00	EA	0.00	\$1,799.00	\$0.00
	0010	0790	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)		19.00	0.00	19.00	EA	0.00	\$2,997.00	\$0.00
	0040	0800	9031220	PIPE POSTS		30.00	0.00	30.00	LB	0.00	\$9.30	\$0.00
	0040	0810	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)		92.00	0.00	92.00	EA	0.00	\$104.60	\$0.00
	0040	0820	9031250A	U-CHANNEL POST, 3 LB		66.00	0.00	66.00	LF	0.00	\$119.80	\$0.00
	0040	0830	9031280	2.5 IN. PSST POST - 12 GA.		92.00	0.00	92.00	LF	0.00	\$13.20	\$0.00
	0040	0840	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.		6.00	0.00	6.00	EA	0.00	\$360.40	\$0.00
	0040	0850	9035004A	SH-FLAT SHEET		128.00	0.00	128.00	SQFT	0.00	\$19.30	\$0.00
	0040	0860	9035069A	SHF-FLAT SHEET FLUORESCENT		470.00	0.00	470.00	SQFT	0.00	\$20.90	\$0.00
	0070	0870	7034600	CURB BLOCKOUT		234.00	0.00	234.00	LF	0.00	\$254.00	\$0.00
	0071	0880	7034600	CURB BLOCKOUT		270.00	0.00	270.00	LF	0.00	\$152.30	\$0.00
	0072	0890	7039902	MISC.END POST MODIFICATION		4.00	0.00	4.00	EA	0.00	\$7,106.60	\$0.00
	0001	5201	4071007	TACK COAT - NON-TRACKING		0.00	22,322.40	22,322.40	GAL	0.00	\$3.44	\$0.00
Project J9S3695 - Total Value Posted to Date as of Report Generated Date												\$12,247.50
250221-H01 Overall - Total Value Posted to Date as of Report Generated Date												\$4,635,515.64



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on September 5, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9P3605

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments	
0020	2022010	REMOVAL OF IMPROVEMENTS	8/25/25	9/1/25	1	0.10	LS	VARIOUS	Project Limits				GUARDRAIL	
0030	2159903	MISC. SHAPING SLOPES	8/22/25	8/25/25	1	160.00	LF	RT	311.405		311.566			
				8/25/25	2	80.00	LF		314.150		314.276		RT	
				8/25/25	3	80.00	LF		314.168		314.273		LT	
				8/25/25	9/1/25	1	80.00	LF	RT	313.365		313.662		
				9/1/25	2	80.00	LF	LT	313.348		313.547			
0060	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	8/25/25	9/1/25	1	674.27	TONS	SBL	305.505		306.946		SHOULDER REPORT 16	
				8/26/25	9/1/25	1	2,060.59	TONS	SBL	306.946		310.314		SHOULDERS REPORT 17
				8/27/25	9/1/25	1	1,790.51	TONS	NBL	311.589		308.300		SHOULDERS REPORT 18
				8/28/25	9/1/25	1	2,297.45	TONS	NBL	308.330		303.626		SHOULDER REPORT 19
0070	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1	8/18/25	8/19/25	1	4,011.07	TONS	SBL	310.321		305.502		MAINLINE REPORT 10	
				8/19/25	8/20/25	1	3,601.71	TONS	NBL	311.570		307.145		MAINLINE REPORT 11
				8/20/25	8/21/25	1	3,721.76	TONS	NBL	307.145		302.902		MAINLINE REPORT 12
				8/21/25	8/25/25	1	3,562.36	TONS	NBL	302.902		298.813		MAINLINE REPORT 13
				8/22/25	8/25/25	1	3,626.44	TONS	SBL	298.813		303.043		MAINLINE REPORT 14
				8/25/25	9/1/25	1	2,140.03	TONS	SBL	303.044		305.502		MAINLINE REPORT 15
0180	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	8/25/25	9/1/25	1	2,428.70	SQYD		298.590		298.813			
0190	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	8/25/25	9/1/25	1	5,337.60	SQYD		298.590		308.511			
0220	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	8/22/25	8/25/25	1	750.00	LF		311.405		311.566		RT	
				8/25/25	2	650.00	LF		314.150		314.276		RT	
				8/25/25	3	537.50	LF		314.168		314.276		LT	
				8/25/25	9/1/25	1	1,587.50	LF	LT	313.365		313.662		
				9/1/25	2	1,012.50	LF	LT	313.348		313.547			
0240	6061080	MGS END ANCHOR	8/22/25	8/25/25	1	1.00	EA		314.150		314.276		RT	
				8/25/25	2	1.00	EA		314.168		314.273		LT	
				8/25/25	9/1/25	1	1.00	EA	RT	313.365		313.662		
				9/1/25	2	1.00	EA	LT	313.348		313.547			
0250	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8/22/25	8/25/25	1	1.00	EA		314.150		314.276		RT	
				8/25/25	2	1.00	EA		314.168		314.273		LT	
				8/25/25	3	2.00	EA		311.405		311.566		RT	
				8/25/25	9/1/25	1	1.00	EA	RT	313.365		313.662		
				9/1/25	2	1.00	EA	LT	313.348		313.547			
5001	4071007	TACK COAT - NON-TRACKING	8/18/25	8/19/25	1	2,365.00	GAL	SBL	310.321		305.502		2450 GAL @ 180 DEGREES MAINLINE REPORT 10	
				8/19/25	8/20/25	1	2,075.00	GAL	NBL	311.570		307.145		2150 GAL @ 180 DEGREES MAINLINE REPORT 11
				8/20/25	8/21/25	1	1,882.00	GAL	NBL	307.145		302.902		1950 GAL @ 180 DEGREES MAINLINE REPORT 12
				8/21/25	8/25/25	1	1,955.00	GAL	NBL	302.902		298.813		2025 GAL @ 180 DEGREES MAINLINE REPORT 13
				8/22/25	8/25/25	1	1,882.00	GAL	SBL	298.813		303.043		1950 GAL @ 180 DEGREES MAINLINE REPORT 14
				8/25/25	9/1/25	1	941.00	GAL	SBL	303.044		305.502		975 GAL @ 180 DEGREES MAINLINE REPORT 15
				9/1/25	2	290.00	GAL	SBL	305.505		306.946		300 GAL @ 180 DEGREES SHOULDERS REPORT 16	
				8/26/25	9/1/25	1	820.00	GAL	SBL	306.946		310.314		850GAL @ 180 DEGREES SHOULDERS REPORT 17
				8/27/25	9/1/25	1	627.00	GAL	NBL	311.589		308.300		650GAL @ 10 DEGREES SHOULDERS REPORT 18
				8/28/25	9/1/25	1	724.00	GAL	NBL	308.300		303.626		750 GAL @ 180 DEGREES SHOULDER REPORT 19
5002	6181000	MOBILIZATION	8/25/25	9/1/25	1	1.00	LS	SBL	304.902				CO #0004	

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Sep 5, 2025

Contract ID: 250221-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3605	0030	MISC. SHAPING SLOPES	Material		4	Sep 1, 2025	SYSTEM	(\$6,912.00)			
					4	Sep 1, 2025	SYSTEM	\$6,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user craftt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					- Total			\$0.00			
					Material - Total			\$0.00			
			0030 - Total							\$0.00	
	0060	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		3	Aug 18, 2025	SYSTEM	(\$902,465.39)			
					3	Aug 18, 2025	SYSTEM	\$902,465.39	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user craftt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					4	Sep 1, 2025	SYSTEM	(\$1,455,796.09)			
					4	Sep 1, 2025	SYSTEM	\$1,455,796.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user craftt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
			- Total			\$0.00					
			Material - Total			\$0.00					
			Other Item Adjustment	ACAD	3	Aug 18, 2025	craftt1	\$6,398.49	SP125 25-50 used in lieu of PG 62-22 (BP-1) 11127.81 ton with 4.6%		
					4	Sep 1, 2025	craftt1	\$3,923.12	SP125 25-50 used in lieu of PG 62-22 (BP-1) 6822.82 ton with 4.6%		
			ACAD - Total			\$10,321.61					
			Other Item Adjustment - Total			\$10,321.61					
			0060 - Total							\$10,321.61	
			0070	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1	Material		3	Aug 18, 2025	SYSTEM	(\$792,674.15)	
							3	Aug 18, 2025	SYSTEM	\$792,674.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user craftt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
	4	Sep 1, 2025					SYSTEM	(\$2,522,198.22)			
	4	Sep 1, 2025					SYSTEM	\$2,522,198.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user craftt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
	- Total				\$0.00						
	Material - Total				\$0.00						
	Other Item Adjustment	ACAD			3	Aug 18, 2025	craftt1	\$5,800.63	SP125 25-51 9470.42 ton with 4.9%		
					4	Sep 1, 2025	craftt1	\$12,656.31	SP125 25-51 20663.37 ton with 4.9%		
	ACAD - Total				\$18,456.94						
	Other Item Adjustment - Total				\$18,456.94						
	0070 - Total							\$18,456.94			
0210	MGS GUARDRAIL	Construction Stockpile STMI				3	Aug 18, 2025	SYSTEM	\$404,285.75	Payment Estimate Item Adjustment generated Stockpile Transaction	
											- Total
		Construction Stockpile STMI - Total			\$404,285.75						
0210 - Total							\$404,285.75				
0220	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		4	Sep 1, 2025	SYSTEM	(\$71,284.13)	Payment Estimate Item Adjustment generated Stockpile Transaction			
									- Total		
		Construction Stockpile - Total			(\$71,284.13)						
		Construction Stockpile STMI		3	Aug 18, 2025	SYSTEM	\$149,245.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
									- Total		
		Construction Stockpile STMI - Total			\$149,245.00						
		Material			4	Sep 1,	SYSTEM	(\$120,016.88)			



Line Item Adjustments by Estimate

Sep 5, 2025

Contract ID: 250221-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3605	0220	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material			2025					
				4	Sep 1, 2025	SYSTEM	\$120,016.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user craftt1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
				- Total				\$0.00			
			Material - Total				\$0.00				
			0220 - Total				\$77,960.87				
	0230	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile STMI		3	Aug 18, 2025	SYSTEM	\$1,397.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$1,397.00			
			Construction Stockpile STMI - Total				\$1,397.00				
			0230 - Total				\$1,397.00				
	0240	MGS END ANCHOR	Construction Stockpile		4	Sep 1, 2025	SYSTEM	(\$2,467.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				(\$2,467.00)			
				Construction Stockpile - Total				(\$2,467.00)			
			Construction Stockpile STMI		3	Aug 18, 2025	SYSTEM	\$11,718.25	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$11,718.25			
				Construction Stockpile STMI - Total				\$11,718.25			
			Material		4	Sep 1, 2025	SYSTEM	(\$6,977.80)			
					4	Sep 1, 2025	SYSTEM	\$6,977.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user craftt1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
				- Total				\$0.00			
				Material - Total				\$0.00			
			0240 - Total				\$9,251.25				
			0250	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		4	Sep 1, 2025	SYSTEM	(\$10,200.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total				(\$10,200.00)	
	Construction Stockpile - Total					(\$10,200.00)					
	Construction Stockpile STMI				3	Aug 18, 2025	SYSTEM	\$164,900.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total				\$164,900.00					
		Construction Stockpile STMI - Total				\$164,900.00					
	Material				4	Sep 1, 2025	SYSTEM	(\$18,103.20)			
		4			Sep 1, 2025	SYSTEM	\$18,103.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user craftt1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
- Total					\$0.00						
Material - Total					\$0.00						
0250 - Total				\$154,700.00							
5001	TACK COAT - NON-TRACKING	Material		3	Aug 18, 2025	SYSTEM	(\$43,302.19)				
				3	Aug 18, 2025	SYSTEM	\$43,302.19	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user craftt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				4	Sep 1, 2025	SYSTEM	(\$89,918.13)				
				4	Sep 1, 2025	SYSTEM	\$89,918.13	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user craftt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
		- Total				\$0.00					
		Material - Total				\$0.00					
		Overrun	Overrun	4	Sep 1, 2025	SYSTEM	(\$694.38)				
			Overrun - Total				(\$694.38)				



Line Item Adjustments by Estimate

Sep 5, 2025

Contract ID: 250221-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3605	5001	TACK COAT - NON-TRACKING	Overrun - Total					(\$694.38)	
	5001 - Total							(\$694.38)	
J9P3605 - Total								\$675,679.04	
J9P3697	0460	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		3	Aug 18, 2025	SYSTEM	\$9,243.25	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$9,243.25	
			Construction Stockpile STMI - Total					\$9,243.25	
	0460 - Total							\$9,243.25	
	0470	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		4	Sep 1, 2025	SYSTEM	(\$17,150.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$17,150.00)	
			Construction Stockpile - Total					(\$17,150.00)	
			Construction Stockpile STMI		3	Aug 18, 2025	SYSTEM	\$17,150.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$17,150.00	
			Construction Stockpile STMI - Total					\$17,150.00	
	0470 - Total							\$0.00	
	0480	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		3	Aug 18, 2025	SYSTEM	\$17,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$17,000.00	
			Construction Stockpile STMI - Total					\$17,000.00	
	0480 - Total							\$17,000.00	
J9P3697 - Total								\$26,243.25	
J9S3695	0760	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		3	Aug 18, 2025	SYSTEM	\$31,027.25	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$31,027.25	
			Construction Stockpile STMI - Total					\$31,027.25	
	0760 - Total							\$31,027.25	
	0770	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		3	Aug 18, 2025	SYSTEM	\$20,580.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$20,580.00	
			Construction Stockpile STMI - Total					\$20,580.00	
	0770 - Total							\$20,580.00	
	0780	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile STMI		3	Aug 18, 2025	SYSTEM	\$349.25	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$349.25	
			Construction Stockpile STMI - Total					\$349.25	
	0780 - Total							\$349.25	
	0790	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		3	Aug 18, 2025	SYSTEM	\$32,300.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$32,300.00	
			Construction Stockpile STMI - Total					\$32,300.00	
	0790 - Total							\$32,300.00	
J9S3695 - Total								\$84,256.50	
Overall - Total								\$786,178.79	



Contract Adjustments for Contract - 250221-H01

There are no contract adjustments to display for this contract.