



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on September 5, 2025

Pay Estimate Created Date: August 29, 2025

Progress Estimate Number	Contract ID	250314-B01	Pay Period Start	August 2, 2025	Original Contract Amount	\$448,567.00
5	Prime Contractor	Stanton Contracting, L.L.C.	Pay Period End	August 29, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$448,567.00

Approval Date						By User
August 29, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by					hallet1
August 29, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					vierrss
September 4, 2025	Reviewed and Approved at the Central Office Controllers Office Level by					ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2025	December 1, 2025		62.36%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 2, 2025	April 2, 2025	
Letting Date	March 14, 2025	March 14, 2025	
Notice to Proceed Date	May 5, 2025	May 5, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 5			
	This Estimate	Previous	To Date
250314-B01			
Total Posted Items Pay	\$4,250.00	\$275,495.00	\$279,745.00
Gross Item Adjustments	\$0.00	(\$4,136.97)	(\$4,136.97)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$271,358.03	\$275,608.03
Contract Total Payable This Estimate:	\$4,250.00		

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNE0145	0370	8059901	MISC.SEED AND MULCHING	LS	\$8,500.000	0.500	\$4,250.00
Project JNE0145 - Total							\$4,250.00
Overall - Total							\$4,250.00

Contract Adjustments This Estimate							
------------------------------------	--	--	--	--	--	--	--

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate								
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNE0145	0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			-309.60000	\$15.00	(\$4,644.00)
	0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hallet1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	309.60000	\$15.00	\$4,644.00
	0090	PIPE COLLAR, TYPE A	Material			-5	\$2,000.00	(\$10,000.00)
	0090	PIPE COLLAR, TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hallet1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	5	\$2,000.00	\$10,000.00
	0110	PAVED APPROACH, 7 IN.	Material			-98.50000	\$80.00	(\$7,880.00)
	0110	PAVED APPROACH, 7 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hallet1 overriding Payment Estimate Exception 4 on	98.50000	\$80.00	\$7,880.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on September 5, 2025

Pay Estimate Created Date: August 29, 2025

Progress Estimate Number 5		Contract ID Prime Contractor		250314-B01 Stanton Contracting, L.L.C.		Pay Period Start Pay Period End		August 2, 2025 August 29, 2025		Original Contract Amount Net Change Order Amount Current Contract Amount		\$448,567.00 \$0.00 \$448,567.00
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount			
JNE0145					the current Payment Estimate.							
	0120	PAVED APPROACH, 8 IN.	Material				-224.40000	\$85.00	(\$19,074.00)			
	0120	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hallet1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		224.40000	\$85.00	\$19,074.00			
	0140	MISC.	Material				-664.30000	\$70.00	(\$46,501.00)			
	0140	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hallet1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		664.30000	\$70.00	\$46,501.00			
	0250	15 IN. PIPE GROUP B	Material				-218	\$75.00	(\$16,350.00)			
	0250	15 IN. PIPE GROUP B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hallet1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		218	\$75.00	\$16,350.00			
	0260	18 IN. PIPE GROUP B	Material				-8	\$90.00	(\$720.00)			
	0260	18 IN. PIPE GROUP B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hallet1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		8	\$90.00	\$720.00			
	0290	12 IN. PIPE GROUP C	Material				-12	\$70.00	(\$840.00)			
	0290	12 IN. PIPE GROUP C	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hallet1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		12	\$70.00	\$840.00			
	0300	MISC.	Material				-3	\$100.00	(\$300.00)			
	0300	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hallet1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		3	\$100.00	\$300.00			
	0320	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material				-20	\$500.00	(\$10,000.00)			
	0320	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hallet1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		20	\$500.00	\$10,000.00			
	0330	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material				-1	\$650.00	(\$650.00)			
	0330	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hallet1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		1	\$650.00	\$650.00			
Total										\$0.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on September 5, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNE0145	FAS-S202 (099)	ADA Improvements	V,M,K,W	SCHUYLER	in Greentop, Glenwood, Queen City and Gibbs
Totals by Job Numbers					
JNE0145			This Estimate	Previous	To Date
	Posted Item Pay		\$4,250.00	\$275,495.00	\$279,745.00
	Gross Item Adjustments		\$0.00	(\$4,136.97)	(\$4,136.97)
	Gross Item Pay		\$4,250.00	\$271,358.03	\$275,608.03
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on September 5, 2025

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JNE0145, Item 3040143, Project Item Line Number 0070, Material Set 304014396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	hallet1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0145, Item 6044011, Project Item Line Number 0090, Material Set 604401196, Material 1036RSDFL42M19 - Reinforcing Steel No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	No Remark was entered by Engineer	hallet1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0145, Item 6044011, Project Item Line Number 0090, Material Set 604401196, Material 1036RSDFL42M16 - Reinforcing Steel No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	No Remark was entered by Engineer	hallet1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0145, Item 6085007, Project Item Line Number 0110, Material Set 608500796, Material 1057JMFPRF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFPRF is insufficient.	No Remark was entered by Engineer	hallet1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0145, Item 6085008, Project Item Line Number 0120, Material Set 608500896, Material 1057JMFPRF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFPRF is insufficient.	No Remark was entered by Engineer	hallet1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0145, Item 6085008, Project Item Line Number 0120, Material Set 608500896, Material 0501CCPA.A - Concrete, Pavement w/Air, Acceptance Action Generic 0501CCPA.A is insufficient.	No Remark was entered by Engineer	hallet1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0145, Item 6089905, Project Item Line Number 0140, Material Set 608990596, Material 0501CCPA.A - Concrete, Pavement w/Air, Acceptance Action Generic 0501CCPA.A is insufficient.	No Remark was entered by Engineer	hallet1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0145, Item 6089905, Project Item Line Number 0140, Material Set 608990596, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	hallet1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0145, Item 6089905, Project Item Line Number 0140, Material Set 608990596, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	hallet1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0145, Item 7250315A, Project Item Line Number 0250, Material Set 7250315A96, Material 1020CPCSAC0015 - CulvPipe Al Ctd Corrug Stl 15" 375mm, Acceptance Action Generic 1020CPCSAC0015 is insufficient.	No Remark was entered by Engineer	hallet1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0145, Item 7250318A, Project Item Line Number 0260, Material Set 7250318A96, Material 1020CPCSAC0018 - CulvPipe Al Ctd Corrug Stl 18" 450mm, Acceptance Action Generic 1020CPCSAC0018 is insufficient.	No Remark was entered by Engineer	hallet1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0145, Item 7250412, Project Item Line Number 0290, Material Set 725041296, Material 1020CPCSAC0012 - CulvPipe Zn Ctd Corrug Stl 12" 300mm, Acceptance Action Generic 1020CPCSAC0012 is insufficient.	No Remark was entered by Engineer	hallet1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0145, Item 7259902, Project Item Line Number 0300, Material Set 7259902, Material 1013DMPVSC4.06 - Underdrain Sch40 PVC 6" (152mm), Acceptance Action PipeDrainageMisc-FreeForm-DPRO-CERT is insufficient.	No Remark was entered by Engineer	hallet1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0145, Item 7320015A, Project Item Line Number 0320, Material Set 7320015A96, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	No Remark was entered by Engineer	hallet1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0145, Item 7320018A, Project Item Line Number 0330, Material Set 7320018A96, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	No Remark was entered by Engineer	hallet1	Overridden
Estimate Exception Type: Item Overrun: Contract 250314-B01, Contract Project JNE0145, Project Item Line Number 0090, Contract Line Item Number 0090, Item 6044011, Minor Item.	No Remark was entered by Engineer	hallet1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250314-B01, Contract Project JNE0145, Project Item Line Number 0110, Contract Line Item Number 0110, Item 6085007, Minor Item.	No Remark was entered by Engineer	hallet1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250314-B01, Contract Project JNE0145, Project Item Line Number 0170, Contract Line Item Number 0170, Item 6099903, Minor Item.	No Remark was entered by Engineer	hallet1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250314-B01	JNE0145	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2019901	MISC.TREE TRIMMING	1.00	0.00	1.00	LS	0.33	\$500.00	\$165.00
		0001	0030	2019902	MISCSTUMP REMOVAL	7.00	0.00	7.00	EA	5.00	\$1,000.00	\$5,000.00
		0001	0040	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$38,000.00	\$19,000.00
		0001	0050	2063000	CLASS 3 EXCAVATION	31.00	0.00	31.00	CUYD	0.00	\$50.00	\$0.00
		0001	0060	2071000	LINEAR GRADING CLASS 1	24.50	0.00	24.50	STA	16.72	\$1,500.00	\$25,080.00
		0001	0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	437.00	0.00	437.00	SQYD	309.60	\$15.00	\$4,644.00
		0001	0080	3105002	GRAVEL (A) OR CRUSHED STONE (B)	14.00	0.00	14.00	TONS	10.00	\$50.00	\$500.00
		0001	0090	6044011	PIPE COLLAR, TYPE A	4.00	0.00	4.00	EA	5.00	\$2,000.00	\$10,000.00
		0001	0100	6081012	TRUNCATED DOMES	250.00	0.00	250.00	SQFT	170.00	\$35.00	\$5,950.00
		0001	0110	6085007	PAVED APPROACH, 7 IN.	74.80	0.00	74.80	SQYD	98.50	\$80.00	\$7,880.00
		0001	0120	6085008	PAVED APPROACH, 8 IN.	361.70	0.00	361.70	SQYD	224.40	\$85.00	\$19,074.00
		0001	0130	6089902	MISC.CONCRETE CURB RAMP	25.00	0.00	25.00	EA	17.00	\$1,000.00	\$17,000.00
		0001	0140	6089905	MISC.REINFORCED CONCRETE SIDEWALK, 4 IN	1,258.30	0.00	1,258.30	SQYD	664.30	\$70.00	\$46,501.00
		0001	0150	6089905	MISC.REINFORCED CONCRETE SIDEWALK, 7 IN	82.00	0.00	82.00	SQYD	30.00	\$85.00	\$2,550.00
		0001	0160	6097000	ROCK LINING	2.00	0.00	2.00	CUYD	0.00	\$250.00	\$0.00
		0001	0170	6099903	MISC.MODIFIED CONCRETE CURB (OVER 6IN HEIGHT) TYPE S	28.00	0.00	28.00	LF	33.00	\$50.00	\$1,650.00
		0001	0180	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	1.00	\$4,500.00	\$4,500.00
		0001	0190	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	25.90	0.00	25.90	SQYD	0.00	\$85.00	\$0.00
		0001	0200	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	62.00	0.00	62.00	LF	0.00	\$10.00	\$0.00
		0001	0210	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.75	\$5,404.00	\$4,053.00
		0001	0220	6169902	MISC.DETECTABLE PEDESTRIAN CHANNELIZING BARRICADE	14.00	0.00	14.00	EA	14.00	\$100.00	\$1,400.00
		0001	0230	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$45,000.00	\$45,000.00
		0001	0240	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.75	\$30,000.00	\$22,500.00
		0001	0250	7250315A	15 IN. PIPE GROUP B	417.00	0.00	417.00	LF	218.00	\$75.00	\$16,350.00
		0001	0260	7250318A	18 IN. PIPE GROUP B	8.00	0.00	8.00	LF	8.00	\$90.00	\$720.00
		0001	0270	7250321A	21 IN. PIPE GROUP B	24.00	0.00	24.00	LF	0.00	\$100.00	\$0.00
		0001	0280	7250324A	24 IN. PIPE GROUP B	15.00	0.00	15.00	LF	0.00	\$100.00	\$0.00
		0001	0290	7250412	12 IN. PIPE GROUP C	47.00	0.00	47.00	LF	12.00	\$70.00	\$840.00
		0001	0300	7259902	MISC.SIDEWALK UNDERDRAIN, 6 IN PVC	4.00	0.00	4.00	EA	3.00	\$100.00	\$300.00
		0001	0310	7311033	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	6.00	0.00	6.00	FT	0.00	\$2,000.00	\$0.00
		0001	0320	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	27.00	0.00	27.00	EA	20.00	\$500.00	\$10,000.00
		0001	0330	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$650.00	\$650.00
		0001	0340	7320021A	21 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00
		0001	0350	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0001	0360	7320812A	12 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	4.00	0.00	4.00	EA	0.00	\$500.00	\$0.00
		0001	0370	8059901	MISC.SEED AND MULCHING	1.00	0.00	1.00	LS	0.50	\$8,500.00	\$4,250.00
		0001	0380	8061006	ALTERNATE DITCH CHECK	606.00	0.00	606.00	LF	0.00	\$7.00	\$0.00
		0001	0390	8061016	SEDIMENT REMOVAL	72.00	0.00	72.00	CUYD	0.00	\$15.00	\$0.00
		0001	0400	8061019	SILT FENCE	1,850.00	0.00	1,850.00	LF	797.00	\$4.00	\$3,188.00
Project JNE0145 - Total Value Posted to Date as of Report Generated Date												\$279,745.00
250314-B01 Overall - Total Value Posted to Date as of Report Generated Date												\$279,745.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on September 5, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JNE0145

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0370	8059901	MISC. SEEDING	8/22/25	8/22/25	1	0.50	LS	Glenwood, Queen City, Greentop	0		100		

The information below this line are details for Construction Signs (if applicable).

No Data Available



## Line Item Adjustments by Estimate

Sep 5, 2025

Contract ID: 250314-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JNE0145	0060	LINEAR GRADING CLASS 1	Material		2	Jul 1, 2025	SYSTEM	(\$9,390.00)		
					2	Jul 1, 2025	SYSTEM	\$9,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandic1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	Jul 16, 2025	SYSTEM	(\$18,765.00)		
					3	Jul 16, 2025	SYSTEM	\$18,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hallet1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					4	Aug 4, 2025	SYSTEM	(\$25,080.00)		
					4	Aug 4, 2025	SYSTEM	\$25,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hallet1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				- Total			\$0.00			
				Material - Total			\$0.00			
				0060 - Total			\$0.00			
			0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		2	Jul 1, 2025	SYSTEM	(\$1,821.00)
	2	Jul 1, 2025					SYSTEM	\$1,821.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sandic1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
	3	Jul 16, 2025					SYSTEM	(\$2,788.50)		
	3	Jul 16, 2025					SYSTEM	\$2,788.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hallet1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
	4	Aug 4, 2025					SYSTEM	(\$4,644.00)		
	4	Aug 4, 2025					SYSTEM	\$4,644.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hallet1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
	5	Aug 29, 2025					SYSTEM	(\$4,644.00)		
	5	Aug 29, 2025					SYSTEM	\$4,644.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hallet1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
		- Total			\$0.00					
		Material - Total			\$0.00					
	Price FUEL				2	Jul 1, 2025	SYSTEM	(\$2.97)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					3	Jul 16, 2025	SYSTEM	\$1.76	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					4	Aug 4, 2025	SYSTEM	\$3.38	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						- Total			\$2.17	
						Price FUEL - Total			\$2.17	
		0070 - Total			\$2.17					
0090	PIPE COLLAR, TYPE A	Material		1	Jun 16, 2025	SYSTEM	(\$2,000.00)			
				1	Jun 16, 2025	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hallet1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				2	Jul 1, 2025	SYSTEM	(\$10,000.00)			
				2	Jul 1, 2025	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user sandic1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				3	Jul 16, 2025	SYSTEM	(\$10,000.00)			



## Line Item Adjustments by Estimate

Sep 5, 2025

Contract ID: 250314-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JNE0145	0090	PIPE COLLAR, TYPE A	Material		3	Jul 16, 2025	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hallet1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					4	Aug 4, 2025	SYSTEM	(\$10,000.00)						
					4	Aug 4, 2025	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hallet1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					5	Aug 29, 2025	SYSTEM	(\$10,000.00)						
					5	Aug 29, 2025	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hallet1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
			- Total						\$0.00					
			Material - Total						\$0.00					
			Overrun	Overrun	2	Jul 1, 2025	SYSTEM	(\$2,000.00)						
			Overrun - Total						(\$2,000.00)					
			Overrun - Total						(\$2,000.00)					
			0090 - Total								(\$2,000.00)			
			0100	TRUNCATED DOMES	Material		1	Jun 16, 2025	SYSTEM	(\$350.00)				
							1	Jun 16, 2025	SYSTEM	\$350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hallet1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
	2	Jul 1, 2025					SYSTEM	(\$2,100.00)						
	2	Jul 1, 2025					SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user sandic1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
	3	Jul 16, 2025					SYSTEM	(\$4,900.00)						
	3	Jul 16, 2025					SYSTEM	\$4,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hallet1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
	- Total								\$0.00					
	Material - Total								\$0.00					
	0100 - Total								\$0.00					
	0110	PAVED APPROACH, 7 IN.					Material		3	Jul 16, 2025	SYSTEM	(\$1,064.00)		
			3	Jul 16, 2025	SYSTEM	\$1,064.00			This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hallet1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
			4	Aug 4, 2025	SYSTEM	(\$7,880.00)								
			4	Aug 4, 2025	SYSTEM	\$7,880.00			This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hallet1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
			5	Aug 29, 2025	SYSTEM	(\$7,880.00)								
			5	Aug 29, 2025	SYSTEM	\$7,880.00			This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hallet1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
			- Total								\$0.00			
			Material - Total								\$0.00			
			Overrun	Overrun	4	Aug 4, 2025			SYSTEM	(\$1,898.37)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			Overrun - Total								(\$1,898.37)			
Overrun - Total						(\$1,898.37)								
		Price		3	Jul 16,	SYSTEM	\$1.33	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						





## Line Item Adjustments by Estimate

Sep 5, 2025

Contract ID: 250314-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNE0145	0110	PAVED APPROACH, 7 IN.	FUEL			2025					
				4	Aug 4, 2025	SYSTEM	\$8.53	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				- Total				\$9.86			
				Price FUEL - Total				\$9.86			
			0110 - Total				(\$1,888.51)				
	0120	PAVED APPROACH, 8 IN.	Material		2	Jul 1, 2025	SYSTEM	(\$10,319.00)			
					2	Jul 1, 2025	SYSTEM	\$10,319.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user sandic1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					3	Jul 16, 2025	SYSTEM	(\$15,801.50)			
					3	Jul 16, 2025	SYSTEM	\$15,801.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hallet1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					4	Aug 4, 2025	SYSTEM	(\$19,074.00)			
					4	Aug 4, 2025	SYSTEM	\$19,074.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hallet1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					5	Aug 29, 2025	SYSTEM	(\$19,074.00)			
					5	Aug 29, 2025	SYSTEM	\$19,074.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hallet1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				- Total				\$0.00			
				Material - Total				\$0.00			
			Price FUEL		2	Jul 1, 2025	SYSTEM	(\$11.87)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					3	Jul 16, 2025	SYSTEM	\$7.04	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					4	Aug 4, 2025	SYSTEM	\$4.20	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total				(\$0.63)		
				Price FUEL - Total				(\$0.63)			
			0120 - Total				(\$0.63)				
			0130	MISC. CONCRETE	Material		1	Jun 16, 2025	SYSTEM	(\$1,000.00)	
							1	Jun 16, 2025	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hallet1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
						- Total				\$0.00	
						Material - Total				\$0.00	
	0130 - Total				\$0.00						
	0140	MISC. CONCRETE	Material		1	Jun 16, 2025	SYSTEM	(\$2,023.00)			
					1	Jun 16, 2025	SYSTEM	\$2,023.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hallet1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					3	Jul 16, 2025	SYSTEM	(\$33,754.00)			
					3	Jul 16, 2025	SYSTEM	\$33,754.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hallet1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					4	Aug 4, 2025	SYSTEM	(\$46,501.00)			
					4	Aug 4, 2025	SYSTEM	\$46,501.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hallet1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		



## Line Item Adjustments by Estimate

Sep 5, 2025

Contract ID: 250314-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0145	0140	MISC. CONCRETE	Material		5	Aug 29, 2025	SYSTEM	(\$46,501.00)	
					5	Aug 29, 2025	SYSTEM	\$46,501.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hallet1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				- Total			\$0.00		
				Material - Total			\$0.00		
				0140 - Total			\$0.00		
	0170	MISC. PAVED DRAINAGE	Overrun	Overrun	4	Aug 4, 2025	SYSTEM	(\$250.00)	
				Overrun - Total			(\$250.00)		
				Overrun - Total			(\$250.00)		
	0170 - Total			(\$250.00)					
	0210	MISC.	Material		1	Jun 16, 2025	SYSTEM	(\$1,351.00)	
					1	Jun 16, 2025	SYSTEM	\$1,351.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hallet1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				- Total			\$0.00		
				Material - Total			\$0.00		
				0210 - Total			\$0.00		
	0250	15 IN. PIPE CULVERT GROUP B	Material		2	Jul 1, 2025	SYSTEM	(\$4,950.00)	
					2	Jul 1, 2025	SYSTEM	\$4,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user sandic1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					3	Jul 16, 2025	SYSTEM	(\$11,025.00)	
					3	Jul 16, 2025	SYSTEM	\$11,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hallet1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					4	Aug 4, 2025	SYSTEM	(\$16,350.00)	
					4	Aug 4, 2025	SYSTEM	\$16,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hallet1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					5	Aug 29, 2025	SYSTEM	(\$16,350.00)	
					5	Aug 29, 2025	SYSTEM	\$16,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hallet1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				- Total			\$0.00		
				Material - Total			\$0.00		
				0250 - Total			\$0.00		
	0260	18 IN. PIPE CULVERT GROUP B	Material		1	Jun 16, 2025	SYSTEM	(\$720.00)	
					1	Jun 16, 2025	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hallet1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					2	Jul 1, 2025	SYSTEM	(\$720.00)	
					2	Jul 1, 2025	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user sandic1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					3	Jul 16, 2025	SYSTEM	(\$720.00)	
					3	Jul 16, 2025	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hallet1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					4	Aug 4, 2025	SYSTEM	(\$720.00)	



## Line Item Adjustments by Estimate

Sep 5, 2025

Contract ID: 250314-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0145	0260	18 IN. PIPE CULVERT GROUP B	Material			2025			
					4	Aug 4, 2025	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hallet1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					5	Aug 29, 2025	SYSTEM	(\$720.00)	
					5	Aug 29, 2025	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hallet1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0260 - Total			\$0.00	
	0290	12 IN. PIPE CULVERT GROUP C	Material		3	Jul 16, 2025	SYSTEM	(\$840.00)	
					3	Jul 16, 2025	SYSTEM	\$840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hallet1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					4	Aug 4, 2025	SYSTEM	(\$840.00)	
					4	Aug 4, 2025	SYSTEM	\$840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hallet1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					5	Aug 29, 2025	SYSTEM	(\$840.00)	
					5	Aug 29, 2025	SYSTEM	\$840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hallet1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					- Total			\$0.00	
	Material - Total			\$0.00					
	0290 - Total			\$0.00					
	0300	MISC. METAL PIPE	Material		2	Jul 1, 2025	SYSTEM	(\$100.00)	
					2	Jul 1, 2025	SYSTEM	\$100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user sandic1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					3	Jul 16, 2025	SYSTEM	(\$100.00)	
					3	Jul 16, 2025	SYSTEM	\$100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hallet1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					4	Aug 4, 2025	SYSTEM	(\$300.00)	
					4	Aug 4, 2025	SYSTEM	\$300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hallet1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					5	Aug 29, 2025	SYSTEM	(\$300.00)	
5					Aug 29, 2025	SYSTEM	\$300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hallet1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
- Total					\$0.00				
Material - Total					\$0.00				
0300 - Total			\$0.00						
0320	15 IN. GROUP B FLARED END SEC	Material		2	Jul 1, 2025	SYSTEM	(\$3,000.00)		
				2	Jul 1, 2025	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user sandic1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				3	Jul 16, 2025	SYSTEM	(\$7,000.00)		
				3	Jul 16,	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment	



## Line Item Adjustments by Estimate

Sep 5, 2025

Contract ID: 250314-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0145	0320	15 IN. GROUP B FLARED END SEC	Material			2025			Estimate Item Adjustment (0015) due to user hallet1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					4	Aug 4, 2025	SYSTEM	(\$10,000.00)	
					4	Aug 4, 2025	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hallet1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					5	Aug 29, 2025	SYSTEM	(\$10,000.00)	
					5	Aug 29, 2025	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hallet1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0320 - Total			\$0.00	
	0330	18 IN. GROUP B FLARED END SEC	Material		1	Jun 16, 2025	SYSTEM	(\$650.00)	
					1	Jun 16, 2025	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hallet1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					2	Jul 1, 2025	SYSTEM	(\$650.00)	
					2	Jul 1, 2025	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user sandic1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					3	Jul 16, 2025	SYSTEM	(\$650.00)	
					3	Jul 16, 2025	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hallet1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					4	Aug 4, 2025	SYSTEM	(\$650.00)	
					4	Aug 4, 2025	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hallet1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					5	Aug 29, 2025	SYSTEM	(\$650.00)	
					5	Aug 29, 2025	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hallet1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0330 - Total			\$0.00	
0400	SILT FENCE	Material		1	Jun 16, 2025	SYSTEM	(\$3,048.00)		
				1	Jun 16, 2025	SYSTEM	\$3,048.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hallet1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				2	Jul 1, 2025	SYSTEM	(\$3,188.00)		
				2	Jul 1, 2025	SYSTEM	\$3,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user sandic1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				3	Jul 16, 2025	SYSTEM	(\$3,188.00)		
				3	Jul 16, 2025	SYSTEM	\$3,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hallet1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
				- Total			\$0.00		
				Material - Total			\$0.00		
0400 - Total			\$0.00						



Line Item Adjustments by Estimate

Sep 5, 2025

Contract ID: 250314-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0145 - Total								(\$4,136.97)	
Overall - Total								(\$4,136.97)	



---

## Contract Adjustments for Contract - 250314-B01

There are no contract adjustments to display for this contract.