



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 5, 2026

Pay Estimate Created Date: January 13, 2026

Final Estimate Number 10	Contract ID 250314-B02	Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start December 2, 2025	Pay Period End January 13, 2026	Original Contract Amount \$1,342,724.08	Net Change Order Amount (\$81,202.40)	Current Contract Amount \$1,261,521.68
------------------------------------	----------------------------------	--	---	---	---	---	--

Approval Date		By User
January 13, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by	lincom
February 26, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	hallej1
March 4, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025	September 11, 2025	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	February 11, 2026	February 11, 2026	
Awarded Date	April 2, 2025	April 2, 2025	
Letting Date	March 14, 2025	March 14, 2025	
Notice to Proceed Date	May 5, 2025	May 5, 2025	
Work Began Date	July 18, 2025	July 18, 2025	

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
250314-B02			
Total Posted Items Pay	\$0.00	\$1,261,521.68	\$1,261,521.68
Gross Item Adjustments	\$0.00	\$1,687.86	\$1,687.86
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,263,209.54	\$1,263,209.54
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on March 5, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JST0128		Resurface	Y	AUDRAIN	from Route M in Monroe County to Route 22 in Audrain County
Totals by Job Numbers					
JST0128					
			This Estimate	Previous	To Date
		Posted Item Pay	\$0.00	\$1,261,521.68	\$1,261,521.68
		Gross Item Adjustments	\$0.00	\$1,687.86	\$1,687.86
		Gross Item Pay	\$0.00	\$1,263,209.54	\$1,263,209.54
		Incentive	\$0.00	\$0.00	\$0.00
		Disincentive	\$0.00	\$0.00	\$0.00
		Liquidated Damages	\$0.00	\$0.00	\$0.00
		Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on March 5, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 5, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250314-B02	JST0128	0001	0010	3105002	GRAVEL (A) OR CRUSHED STONE (B)	322.00	-114.60	207.40	TONS	207.40	\$117.00	\$24,265.80
		0001	0020	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	12,295.00	119.50	12,414.50	TONS	12,414.50	\$91.00	\$1,129,719.50
		0001	0030	4029910	MISC.REPLACEMENT OF DAMAGE PAVEMENT	540.00	-540.00	0.00	TONS	0.00	\$91.00	\$0.00
		0001	0040	4071005	TACK COAT	11,762.00	-3,558.00	8,204.00	GAL	8,204.00	\$2.65	\$21,740.60
		0001	0050	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$11,500.00	\$11,500.00
		0001	0060	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$46,250.00	\$46,250.00
		0001	0070	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	22.00	0.00	22.00	LF	22.00	\$38.00	\$836.00
		0001	0080	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	2.00	\$1,525.00	\$3,050.00
		0001	0090	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	84,234.00	0.00	84,234.00	LF	84,234.00	\$0.17	\$14,319.78
		0001	0100	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	984.00	0.00	984.00	SQYD	984.00	\$10.00	\$9,840.00
		0001	0110	6229905	MISC.REMOVAL OF DAMAGED PAVEMENT	1,340.00	-1,340.00	0.00	SQYD	0.00	\$15.00	\$0.00
Project JST0128 - Total Value Posted to Date as of Report Generated Date											\$1,261,521.68	
250314-B02 Overall - Total Value Posted to Date as of Report Generated Date											\$1,261,521.68	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 5, 2026

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

No Data Available



Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 250314-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JST0128	0010	GRAVEL (A) OR CRUSHED STONE (B)	Material		4	Sep 15, 2025	SYSTEM	(\$24,265.80)			
					4	Sep 15, 2025	SYSTEM	\$24,265.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					5	Oct 2, 2025	SYSTEM	(\$24,265.80)			
					5	Oct 2, 2025	SYSTEM	\$24,265.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					6	Oct 16, 2025	SYSTEM	(\$24,265.80)			
					6	Oct 16, 2025	SYSTEM	\$24,265.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
	- Total								\$0.00		
	Material - Total								\$0.00		
	0010 - Total								\$0.00		
	0020		BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	1	Aug 4, 2025	stewaj1	\$1,279.63	7-18/946.8 7-21/1072.5 7-22/1723.2 7-23/1706.8 7-28/1264.2 7-30/49.2 7-31/944.1 8-1/1269.6	
						2	Aug 18, 2025	stewaj1	\$272.19	8-4/1561.9 8-5/615.6	
		ACAD - Total								\$1,551.82	
		Other Item Adjustment - Total								\$1,551.82	
					Overrun	Overrun	2	Aug 17, 2025	SYSTEM	(\$10,874.50)	
							2	Aug 17, 2025	SYSTEM	\$10,874.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
3							Sep 2, 2025	SYSTEM	(\$10,874.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
3							Sep 2, 2025	SYSTEM	\$10,874.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
4							Sep 15, 2025	SYSTEM	(\$10,874.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
4							Sep 15, 2025	SYSTEM	\$10,874.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
5							Oct 2, 2025	SYSTEM	(\$10,874.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
5							Oct 2, 2025	SYSTEM	\$10,874.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
6							Oct 16, 2025	SYSTEM	(\$10,874.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
6							Oct 16, 2025	SYSTEM	\$10,874.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
7	Nov 3, 2025						SYSTEM	(\$10,874.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
7	Nov 3, 2025						SYSTEM	\$10,874.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
Overrun - Total								\$0.00			
Overrun - Total								\$0.00			
0020 - Total								\$1,551.82			
	0040	TACK COAT	Material		1	Aug 4, 2025	SYSTEM	(\$17,741.75)			
					1	Aug 4, 2025	SYSTEM	\$17,741.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 250314-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JST0128	0040	TACK COAT	Material		2	Aug 17, 2025	SYSTEM	(\$21,740.60)					
					2	Aug 17, 2025	SYSTEM	\$21,740.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					3	Sep 2, 2025	SYSTEM	(\$21,740.60)					
					3	Sep 2, 2025	SYSTEM	\$21,740.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					4	Sep 15, 2025	SYSTEM	(\$21,740.60)					
					4	Sep 15, 2025	SYSTEM	\$21,740.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
					0040 - Total							\$0.00	
					0070	PREF THERMO PVMT MARK, 24 IN WHIT	Material		2	Aug 17, 2025	SYSTEM	(\$836.00)	
									2	Aug 17, 2025	SYSTEM	\$836.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
									3	Sep 2, 2025	SYSTEM	(\$836.00)	
3	Sep 2, 2025	SYSTEM	\$836.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.									
4	Sep 15, 2025	SYSTEM	(\$836.00)										
4	Sep 15, 2025	SYSTEM	\$836.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.									
5	Oct 2, 2025	SYSTEM	(\$836.00)										
5	Oct 2, 2025	SYSTEM	\$836.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.									
6	Oct 16, 2025	SYSTEM	(\$836.00)										
6	Oct 16, 2025	SYSTEM	\$836.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.									
- Total									\$0.00				
Material - Total									\$0.00				
0070 - Total							\$0.00						
0080	PREF THERMO PVMT MARK, R/R XING	Material		2	Aug 17, 2025	SYSTEM	(\$3,050.00)						
				2	Aug 17, 2025	SYSTEM	\$3,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				3	Sep 2, 2025	SYSTEM	(\$3,050.00)						
				3	Sep 2, 2025	SYSTEM	\$3,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				4	Sep 15, 2025	SYSTEM	(\$3,050.00)						
				4	Sep 15, 2025	SYSTEM	\$3,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
				5	Oct 2, 2025	SYSTEM	(\$3,050.00)						



Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 250314-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JST0128	0080	PREF THERMO PVMT MARK, R/R XING	Material		5	Oct 2, 2025	SYSTEM	\$3,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					6	Oct 16, 2025	SYSTEM	(\$3,050.00)				
					6	Oct 16, 2025	SYSTEM	\$3,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
									- Total	\$0.00		
										Material - Total	\$0.00	
										0080 - Total	\$0.00	
	0090	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		4	Sep 15, 2025	SYSTEM	(\$14,319.78)				
					4	Sep 15, 2025	SYSTEM	\$14,319.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					5	Oct 2, 2025	SYSTEM	(\$14,319.78)				
					5	Oct 2, 2025	SYSTEM	\$14,319.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				6	Oct 16, 2025	SYSTEM	(\$14,319.78)					
				6	Oct 16, 2025	SYSTEM	\$14,319.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
										- Total	\$0.00	
											Material - Total	\$0.00
		Other Item Adjustment	REFL	9	Dec 1, 2025	stewaj1	\$136.04	Route Y Yellow				
								REFL - Total	\$136.04			
									Other Item Adjustment - Total	\$136.04		
									0090 - Total	\$136.04		
JST0128 - Total								\$1,687.86				
Overall - Total								\$1,687.86				



Contract Adjustments for Contract - 250314-B02

There are no contract adjustments to display for this contract.