



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on January 7, 2026

Pay Estimate Created Date: January 2, 2026

|                               |                                 |  |                                    |                                      |  |  |
|-------------------------------|---------------------------------|--|------------------------------------|--------------------------------------|--|--|
| Progress Estimate Number<br>9 | Contract ID<br>Prime Contractor | 250314-C03<br>Leavenworth Excavating & Equipment Company, Inc. | Pay Period Start<br>Pay Period End | December 16, 2025<br>January 1, 2026 | Original Contract Amount<br>Net Change Order Amount<br>Current Contract Amount | \$1,904,946.53<br>\$121,084.44<br>\$2,026,030.97 |
|-------------------------------|---------------------------------|--|------------------------------------|--------------------------------------|--|--|

|                 |  |         |
|-----------------|--|---------|
| Approval Date   |  | By User |
| January 2, 2026 | Generated and Approved (and should be considered Draft) at the Project Office Level by   | ilesb1  |
| January 2, 2026 | Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by | ilesb1  |
| January 6, 2026 | Reviewed and Approved at the Central Office Controllers Office Level by                  | ramses1 |

|                          |                         |                        |                                       |
|--------------------------|-------------------------|------------------------|---------------------------------------|
| Original Completion Date | Current Completion Date | Actual Completion Date | % of Current Contract Amount Complete |
| September 1, 2026        | September 1, 2026       |                        | 92.15%                                |

| Contract Informational Dates |                          |                         | Milestones                |                          |                         |                             |                   |
|------------------------------|--------------------------|-------------------------|---------------------------|--------------------------|-------------------------|-----------------------------|-------------------|
| Date Description             | Original Completion Date | Current Completion Date | Date Description          | Original Completion Date | Current Completion Date | Days Remaining on Milestone | Diary Charge Days |
| Acceptance Date              |                          |                         |                           |                          |                         |                             |                   |
| Awarded Date                 | April 2, 2025            | April 2, 2025           |                           |                          |                         |                             |                   |
| Letting Date                 | March 14, 2025           | March 14, 2025          |                           |                          |                         |                             |                   |
| Notice to Proceed Date       | May 5, 2025              | May 5, 2025             |                           |                          |                         |                             |                   |
| Work Began Date              | September 2, 2025        | September 2, 2025       |                           |                          |                         |                             |                   |
|                              |                          |                         | Milestone - Calendar Time | January 29, 2026         | January 29, 2026        | 23                          |                   |

| Contract Total Pay For Estimate No. 9 |               |                |                |
|---------------------------------------|---------------|----------------|----------------|
|                                       | This Estimate | Previous       | To Date        |
| 250314-C03                            |               |                |                |
| Total Posted Items Pay                | \$60,832.25   | \$1,806,187.22 | \$1,867,019.47 |
| Gross Item Adjustments                | \$59.83       | \$4,191.34     | \$4,251.17     |
| Incentive                             | \$0.00        | \$0.00         | \$0.00         |
| Disincentive                          | \$0.00        | \$0.00         | \$0.00         |
| Liquidated Damage                     | \$0.00        | \$0.00         | \$0.00         |
| Other Contract Adjustments            | \$0.00        | \$0.00         | \$0.00         |
|                                       |               | \$1,810,378.56 | \$1,871,270.64 |
| Contract Total Payable This Estimate: | \$60,892.08   |                |                |

## Items Paid This Estimate Period

| Project Number          | Line Number | Item Code | Item Description  | Unit | Unit Price  | Current Installed Qty | Current Installed Amount |
|-------------------------|-------------|-----------|---|------|-------------|-----------------------|--------------------------|
| JKR0134                 | 0040        | 2035500   | EMBANKMENT IN PLACE   | CUYD | \$37.580    | 770                   | \$28,936.60              |
|                         | 0160        | 6161005   | CONSTRUCTION SIGNS  | SQFT | \$7.250     | 88.150                | \$639.09                 |
|                         | 0180        | 6161025   | CHANNELIZER (TRIM-LINE)   | EA   | \$24.000    | 180                   | \$4,320.00               |
|                         | 0190        | 6161030   | TYPE 3 MOVEABLE BARRICADE   | EA   | \$230.000   | 8                     | \$1,840.00               |
|                         | 0260        | 6200015   | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE                      | LF   | \$27.000    | 69                    | \$1,863.00               |
|                         | 0280        | 6200042   | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES | EA   | \$55.000    | 27                    | \$1,485.00               |
|                         | 0290        | 6205901A  | 4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS     | LF   | \$2.400     | 105                   | \$252.00                 |
|                         | 0300        | 6205902A  | 6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS      | LF   | \$0.380     | 1,095                 | \$416.10                 |
|                         | 0310        | 6205903A  | 6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS     | LF   | \$0.380     | 1,145                 | \$435.10                 |
|                         | 0320        | 6206000C  | 4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS        | LF   | \$2.400     | 41.400                | \$99.36                  |
|                         | 0330        | 6207001   | PAVEMENT MARKING REMOVAL  | LF   | \$3.500     | 142                   | \$497.00                 |
|                         | 0360        | 7261018   | 18 IN. PIPE GROUP A   | LF   | \$89.000    | 106                   | \$9,434.00               |
|                         | 0380        | 7269903   | MISC.18 IN. CLASS IV REINFORCED CONCRETE PIPE                               | LF   | \$105.000   | 19                    | \$1,995.00               |
|                         | 0410        | 7320618A  | 18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION                     | EA   | \$2,155.000 | 4                     | \$8,620.00               |
| Project JKR0134 - Total |             |           |   |      |             |                       | \$60,832.25              |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on January 7, 2026

Pay Estimate Created Date: January 2, 2026

|  |                                   |   |  |
|--|-----------------------------------|---|--|
| Progress Estimate Number<br>9  | Contract ID<br>250314-C03         | Pay Period Start<br>December 16, 2025     | Original Contract Amount<br>\$1,904,946.53 |
| Prime Contractor<br>Leavenworth Excavating & Equipment Company, Inc. | Pay Period End<br>January 1, 2026 | Net Change Order Amount<br>\$121,084.44   |  |
|  |                                   | Current Contract Amount<br>\$2,026,030.97 |  |

| Project Number  | Line Number | Item Code | Item Description | Unit | Unit Price | Current Installed Qty | Current Installed Amount |
|-----------------|-------------|-----------|------------------|------|------------|-----------------------|--------------------------|
| Overall - Total |             |           |                  |      |            |                       | \$60,832.25              |

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

| Project Number | Line No. | Item Description   | Adjustment Type       | Other Item Adjustment Type | Comments  | Adjustment Quantity | Line Item Adjustment Unit Price | Adjustment amount |
|----------------|----------|--|-----------------------|----------------------------|---|---------------------|---------------------------------|-------------------|
| JKR0134        | 0040     | EMBANKMENT IN PLACE  | Other Item Adjustment | Fuel Price                 | Was placed in November and the corrected amount is on this estimate   |                     |                                 | (\$54.98)         |
|                | 0040     | EMBANKMENT IN PLACE  | Other Item Adjustment | Fuel Price                 | (C-B) x Units of work performed X total fuel usage factor<br>0.222 x 770 x .350<br>= 59.83  |                     |                                 | \$59.83           |
|                | 0040     | EMBANKMENT IN PLACE  | Price                 |                            | Reference Item Price Adjustment Index Adjustment Type applied is FUEL   | 770                 | \$0.07                          | \$54.98           |
|                | 0070     | TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)                    | Material              |                            |   | -13,564             | \$16.50                         | (\$223,806.00)    |
|                | 0070     | TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)                    | Material              |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate. | 13,564              | \$16.50                         | \$223,806.00      |
|                | 0080     | TYPE A2 SHOULDER   | Material              |                            |   | -437.70000          | \$45.70                         | (\$20,002.89)     |
|                | 0080     | TYPE A2 SHOULDER   | Material              |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate. | 437.70000           | \$45.70                         | \$20,002.89       |
|                | 0090     | MISC.  | Material              |                            |   | -9,639              | \$44.03                         | (\$424,405.17)    |
|                | 0090     | MISC.  | Material              |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate. | 9,639               | \$44.03                         | \$424,405.17      |
|                | 0120     | PIPE COLLAR, TYPE A  | Material              |                            |   | -1                  | \$1,615.00                      | (\$1,615.00)      |
|                | 0120     | PIPE COLLAR, TYPE A  | Material              |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jamesc2 overriding Payment Estimate Exception 4 on the current Payment Estimate. | 1                   | \$1,615.00                      | \$1,615.00        |
|                | 0130     | 3 IN. CONCRETE MEDIAN STRIP                                | Material              |                            |   | -42                 | \$100.00                        | (\$4,200.00)      |
|                | 0130     | 3 IN. CONCRETE MEDIAN STRIP                                | Material              |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jamesc2 overriding Payment Estimate Exception 5 on the current Payment Estimate. | 42                  | \$100.00                        | \$4,200.00        |
|                | 0220     | TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED | Material              |                            |   | -800                | \$37.00                         | (\$29,600.00)     |
|                | 0220     | TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED | Material              |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jamesc2 overriding Payment Estimate Exception 6 on the current Payment Estimate. | 800                 | \$37.00                         | \$29,600.00       |
|                | 0260     | PREFORMED  | Material              |                            |   | -323                | \$27.00                         | (\$8,721.00)      |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on January 7, 2026

Pay Estimate Created Date: January 2, 2026

|                                      |   |  |  |                                      |   |  |
|--------------------------------------|---|--|--|--------------------------------------|---|--|
| <b>Progress Estimate Number</b><br>9 | <b>Contract ID</b><br><b>Prime Contractor</b> | 250314-C03<br>Leavenworth Excavating & Equipment Company, Inc. | <b>Pay Period Start</b><br><b>Pay Period End</b> | December 16, 2025<br>January 1, 2026 | <b>Original Contract Amount</b><br><b>Net Change Order Amount</b><br><b>Current Contract Amount</b> | \$1,904,946.53<br>\$121,084.44<br>\$2,026,030.97 |
|--------------------------------------|---|--|--|--------------------------------------|---|--|

| Project Number | Line No. | Item Description  | Adjustment Type | Other Item Adjustment Type | Comments   | Adjustment Quantity | Line Item Adjustment Unit Price | Adjustment amount |
|----------------|----------|---|-----------------|----------------------------|--|---------------------|---------------------------------|-------------------|
| JKR0134        |          | THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE                                |                 |                            |  |                     |                                 |                   |
|                | 0260     | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE                      | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jamesc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.  | 323                 | \$27.00                         | \$8,721.00        |
|                | 0270     | PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW                  | Material        |                            |  | -12                 | \$275.00                        | (\$3,300.00)      |
|                | 0270     | PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW                  | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jamesc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.  | 12                  | \$275.00                        | \$3,300.00        |
|                | 0280     | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES | Material        |                            |  | -31                 | \$55.00                         | (\$1,705.00)      |
|                | 0280     | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user jamesc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.  | 31                  | \$55.00                         | \$1,705.00        |
|                | 0290     | 4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS     | Material        |                            |  | -245                | \$2.40                          | (\$588.00)        |
|                | 0290     | 4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS     | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user jamesc2 overriding Payment Estimate Exception 10 on the current Payment Estimate. | 245                 | \$2.40                          | \$588.00          |
|                | 0300     | 6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS      | Material        |                            |  | -5,765              | \$0.38                          | (\$2,190.70)      |
|                | 0300     | 6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS      | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user jamesc2 overriding Payment Estimate Exception 12 on the current Payment Estimate. | 5,765               | \$0.38                          | \$2,190.70        |
|                | 0310     | 6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS     | Material        |                            |  | -7,874              | \$0.38                          | (\$2,992.12)      |
|                | 0310     | 6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS     | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user jamesc2 overriding Payment Estimate Exception 14 on the current Payment Estimate. | 7,874               | \$0.38                          | \$2,992.12        |
|                | 0320     | 4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS        | Material        |                            |  | -207                | \$2.40                          | (\$496.80)        |
|                | 0320     | 4 IN. WHITE STANDARD  | Material        |                            | This adjustment offsets the original system-   | 207                 | \$2.40                          | \$496.80          |



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on January 7, 2026

Pay Estimate Created Date: January 2, 2026

|                                      |   |  |  |                                      |   |  |
|--------------------------------------|---|--|--|--------------------------------------|---|--|
| <b>Progress Estimate Number</b><br>9 | <b>Contract ID</b><br><b>Prime Contractor</b> | 250314-C03<br>Leavenworth Excavating & Equipment Company, Inc. | <b>Pay Period Start</b><br><b>Pay Period End</b> | December 16, 2025<br>January 1, 2026 | <b>Original Contract Amount</b><br><b>Net Change Order Amount</b><br><b>Current Contract Amount</b> | \$1,904,946.53<br>\$121,084.44<br>\$2,026,030.97 |
|--------------------------------------|---|--|--|--------------------------------------|---|--|

| Project Number | Line No. | Item Description  | Adjustment Type | Other Item Adjustment Type | Comments   | Adjustment Quantity | Line Item Adjustment Unit Price | Adjustment amount |
|----------------|----------|---|-----------------|----------------------------|--|---------------------|---------------------------------|-------------------|
| JKR0134        |          | WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS         |                 |                            | generated Material Payment Estimate Item Adjustment (0014) due to user jamesc2 overriding Payment Estimate Exception 16 on the current Payment Estimate.   |                     |                                 |                   |
|                | 0350     | 15 IN. PIPE GROUP A                                     | Material        |                            |  | -107                | \$80.00                         | (\$8,560.00)      |
|                | 0350     | 15 IN. PIPE GROUP A                                     | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user jamesc2 overriding Payment Estimate Exception 18 on the current Payment Estimate. | 107                 | \$80.00                         | \$8,560.00        |
|                | 0360     | 18 IN. PIPE GROUP A                                     | Material        |                            |  | -190                | \$89.00                         | (\$16,910.00)     |
|                | 0360     | 18 IN. PIPE GROUP A                                     | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user jamesc2 overriding Payment Estimate Exception 19 on the current Payment Estimate. | 190                 | \$89.00                         | \$16,910.00       |
|                | 0400     | 15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION | Material        |                            |  | -3                  | \$1,715.00                      | (\$5,145.00)      |
|                | 0400     | 15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user jamesc2 overriding Payment Estimate Exception 20 on the current Payment Estimate. | 3                   | \$1,715.00                      | \$5,145.00        |
|                | 0410     | 18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION | Material        |                            |  | -6                  | \$2,155.00                      | (\$12,930.00)     |
|                | 0410     | 18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user jamesc2 overriding Payment Estimate Exception 21 on the current Payment Estimate. | 6                   | \$2,155.00                      | \$12,930.00       |
|                | 0440     | SEEDING - COOL SEASON GRASSES                           | Material        |                            |  | -1.90000            | \$1,800.00                      | (\$3,420.00)      |
|                | 0440     | SEEDING - COOL SEASON GRASSES                           | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user jamesc2 overriding Payment Estimate Exception 22 on the current Payment Estimate. | 1.90000             | \$1,800.00                      | \$3,420.00        |
|                | 0460     | SEDIMENT TRAP ROCK                                      | Material        |                            |  | -6                  | \$120.00                        | (\$720.00)        |
|                | 0460     | SEDIMENT TRAP ROCK                                      | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user jamesc2 overriding Payment Estimate Exception 23 on the current Payment Estimate. | 6                   | \$120.00                        | \$720.00          |
|                | 0470     | ALTERNATE DITCH CHECK                                   | Material        |                            |  | -1,459              | \$8.31                          | (\$12,124.29)     |
|                | 0470     | ALTERNATE DITCH CHECK                                   | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user jamesc2 overriding Payment Estimate Exception 24 on the current Payment Estimate. | 1,459               | \$8.31                          | \$12,124.29       |
|                | 0500     | TYPE 3 TURF REINFORCEMENT MAT                           | Material        |                            |  | -6,437              | \$5.10                          | (\$32,828.70)     |
|                | 0500     | TYPE 3 TURF REINFORCEMENT MAT                           | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user jamesc2 overriding Payment Estimate Exception 25                                  | 6,437               | \$5.10                          | \$32,828.70       |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on January 7, 2026

Pay Estimate Created Date: January 2, 2026

|                                      |   |  |  |                                      |   |  |
|--------------------------------------|---|--|--|--------------------------------------|---|--|
| <b>Progress Estimate Number</b><br>9 | <b>Contract ID</b><br><b>Prime Contractor</b> | 250314-C03<br>Leavenworth Excavating & Equipment Company, Inc. | <b>Pay Period Start</b><br><b>Pay Period End</b> | December 16, 2025<br>January 1, 2026 | <b>Original Contract Amount</b><br><b>Net Change Order Amount</b><br><b>Current Contract Amount</b> | \$1,904,946.53<br>\$121,084.44<br>\$2,026,030.97 |
|--------------------------------------|---|--|--|--------------------------------------|---|--|

| Project Number | Line No. | Item Description                                  | Adjustment Type | Other Item Adjustment Type | Comments   | Adjustment Quantity | Line Item Adjustment Unit Price | Adjustment amount |
|----------------|----------|---|-----------------|----------------------------|--|---------------------|---------------------------------|-------------------|
| JKR0134        |          |   |                 |                            | on the current Payment Estimate.   |                     |                                 |                   |
|                | 0510     | TYPE 3B EROSION CONTROL BLANKET                   | Material        |                            |  | -7,317              | \$1.65                          | (\$12,073.05)     |
|                | 0510     | TYPE 3B EROSION CONTROL BLANKET                   | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user jamesc2 overriding Payment Estimate Exception 26 on the current Payment Estimate. | 7,317               | \$1.65                          | \$12,073.05       |
|                | 0530     | LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 1 | Material        |                            |  | -1                  | \$3,285.00                      | (\$3,285.00)      |
|                | 0530     | LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 1 | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user jamesc2 overriding Payment Estimate Exception 27 on the current Payment Estimate. | 1                   | \$3,285.00                      | \$3,285.00        |
|                | 0540     | LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2 | Material        |                            |  | -6                  | \$3,210.00                      | (\$19,260.00)     |
|                | 0540     | LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2 | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user jamesc2 overriding Payment Estimate Exception 29 on the current Payment Estimate. | 6                   | \$3,210.00                      | \$19,260.00       |
|                | 0550     | BRACKET ARM, 15 FT. OR 4.6 M                      | Material        |                            |  | -8                  | \$1,355.00                      | (\$10,840.00)     |
|                | 0550     | BRACKET ARM, 15 FT. OR 4.6 M                      | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user jamesc2 overriding Payment Estimate Exception 31 on the current Payment Estimate. | 8                   | \$1,355.00                      | \$10,840.00       |
|                | 0560     | LUMINAIRE, LED-B                                  | Material        |                            |  | -8                  | \$470.00                        | (\$3,760.00)      |
|                | 0560     | LUMINAIRE, LED-B                                  | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user jamesc2 overriding Payment Estimate Exception 33 on the current Payment Estimate. | 8                   | \$470.00                        | \$3,760.00        |
|                | 0570     | BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT | Material        |                            |  | -1                  | \$3,280.00                      | (\$3,280.00)      |
|                | 0570     | BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user jamesc2 overriding Payment Estimate Exception 34 on the current Payment Estimate. | 1                   | \$3,280.00                      | \$3,280.00        |
|                | 0580     | CONDUIT, 2 IN. RIGID, IN TRENCH                   | Material        |                            |  | -23.70000           | \$43.00                         | (\$1,019.10)      |
|                | 0580     | CONDUIT, 2 IN. RIGID, IN TRENCH                   | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user jamesc2 overriding Payment Estimate Exception 35 on the current Payment Estimate. | 23.70000            | \$43.00                         | \$1,019.10        |
|                | 0590     | CONDUIT, 4 IN. RIGID, PUSHED                      | Material        |                            |  | -602                | \$24.00                         | (\$14,448.00)     |
|                | 0590     | CONDUIT, 4 IN. RIGID, PUSHED                      | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user jamesc2 overriding Payment Estimate Exception 36 on the current Payment Estimate. | 602                 | \$24.00                         | \$14,448.00       |



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on January 7, 2026

Pay Estimate Created Date: January 2, 2026

|                                      |   |  |  |                                      |   |  |
|--------------------------------------|---|--|--|--------------------------------------|---|--|
| <b>Progress Estimate Number</b><br>9 | <b>Contract ID</b><br><b>Prime Contractor</b> | 250314-C03<br>Leavenworth Excavating & Equipment Company, Inc. | <b>Pay Period Start</b><br><b>Pay Period End</b> | December 16, 2025<br>January 1, 2026 | <b>Original Contract Amount</b><br><b>Net Change Order Amount</b><br><b>Current Contract Amount</b> | \$1,904,946.53<br>\$121,084.44<br>\$2,026,030.97 |
|--------------------------------------|---|--|--|--------------------------------------|---|--|

| Project Number | Line No. | Item Description   | Adjustment Type | Other Item Adjustment Type | Comments   | Adjustment Quantity | Line Item Adjustment Unit Price | Adjustment amount |
|----------------|----------|--|-----------------|----------------------------|--|---------------------|---------------------------------|-------------------|
| JKR0134        | 0610     | PULL BOX, PREFORMED CLASS 1  | Material        |                            |  | -12                 | \$1,280.00                      | (\$15,360.00)     |
|                | 0610     | PULL BOX, PREFORMED CLASS 1  | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user jamesc2 overriding Payment Estimate Exception 37 on the current Payment Estimate. | 12                  | \$1,280.00                      | \$15,360.00       |
|                | 0620     | CABLE, 2 AWG 1 CONDUCTOR   | Material        |                            |  | -690                | \$8.25                          | (\$5,692.50)      |
|                | 0620     | CABLE, 2 AWG 1 CONDUCTOR   | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user jamesc2 overriding Payment Estimate Exception 38 on the current Payment Estimate. | 690                 | \$8.25                          | \$5,692.50        |
|                | 0630     | CABLE, 6 AWG 1 CONDUCTOR   | Material        |                            |  | -12,360             | \$5.90                          | (\$72,924.00)     |
|                | 0630     | CABLE, 6 AWG 1 CONDUCTOR   | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user jamesc2 overriding Payment Estimate Exception 39 on the current Payment Estimate. | 12,360              | \$5.90                          | \$72,924.00       |
|                | 0640     | CABLE, 8 AWG 1 CONDUCTOR   | Material        |                            |  | -1,620              | \$4.85                          | (\$7,857.00)      |
|                | 0640     | CABLE, 8 AWG 1 CONDUCTOR   | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user jamesc2 overriding Payment Estimate Exception 40 on the current Payment Estimate. | 1,620               | \$4.85                          | \$7,857.00        |
|                | 0650     | CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET                        | Material        |                            |  | -840                | \$1.20                          | (\$1,008.00)      |
|                | 0650     | CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET                        | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user jamesc2 overriding Payment Estimate Exception 41 on the current Payment Estimate. | 840                 | \$1.20                          | \$1,008.00        |
|                | 0660     | POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)                 | Material        |                            |  | -7                  | \$1,305.00                      | (\$9,135.00)      |
|                | 0660     | POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)                 | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user jamesc2 overriding Payment Estimate Exception 42 on the current Payment Estimate. | 7                   | \$1,305.00                      | \$9,135.00        |
|                | 0670     | POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY | Material        |                            |  | -1                  | \$3,285.00                      | (\$3,285.00)      |
|                | 0670     | POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user jamesc2 overriding Payment Estimate Exception 43 on the current Payment Estimate. | 1                   | \$3,285.00                      | \$3,285.00        |
|                | 0700     | 2 IN. PSST POST - 12 GA.   | Material        |                            |  | -280                | \$20.00                         | (\$5,600.00)      |
|                | 0700     | 2 IN. PSST POST - 12 GA.   | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user jamesc2 overriding Payment Estimate Exception 45                                  | 280                 | \$20.00                         | \$5,600.00        |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on January 7, 2026

Pay Estimate Created Date: January 2, 2026

|                                      |   |  |  |                                      |   |  |
|--------------------------------------|---|--|--|--------------------------------------|---|--|
| <b>Progress Estimate Number</b><br>9 | <b>Contract ID</b><br><b>Prime Contractor</b> | 250314-C03<br>Leavenworth Excavating & Equipment Company, Inc. | <b>Pay Period Start</b><br><b>Pay Period End</b> | December 16, 2025<br>January 1, 2026 | <b>Original Contract Amount</b><br><b>Net Change Order Amount</b><br><b>Current Contract Amount</b> | \$1,904,946.53<br>\$121,084.44<br>\$2,026,030.97 |
|--------------------------------------|---|--|--|--------------------------------------|---|--|

| Project Number | Line No. | Item Description                               | Adjustment Type | Other Item Adjustment Type | Comments   | Adjustment Quantity | Line Item Adjustment Unit Price | Adjustment amount |
|----------------|----------|--|-----------------|----------------------------|--|---------------------|---------------------------------|-------------------|
| JKR0134        |          |  |                 |                            | on the current Payment Estimate.   |                     |                                 |                   |
|                | 0710     | CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.   | Material        |                            |  | -17                 | \$185.00                        | (\$3,145.00)      |
|                | 0710     | CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.   | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user jamesc2 overriding Payment Estimate Exception 46 on the current Payment Estimate. | 17                  | \$185.00                        | \$3,145.00        |
|                | 0720     | 2.5 IN. PSST POST - 12 GA.                     | Material        |                            |  | -88                 | \$21.00                         | (\$1,848.00)      |
|                | 0720     | 2.5 IN. PSST POST - 12 GA.                     | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user jamesc2 overriding Payment Estimate Exception 47 on the current Payment Estimate. | 88                  | \$21.00                         | \$1,848.00        |
|                | 0730     | CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA. | Material        |                            |  | -5                  | \$200.00                        | (\$1,000.00)      |
|                | 0730     | CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA. | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user jamesc2 overriding Payment Estimate Exception 48 on the current Payment Estimate. | 5                   | \$200.00                        | \$1,000.00        |
|                | 0740     | SH-FLAT SHEET                                  | Material        |                            |  | -793                | \$17.00                         | (\$13,481.00)     |
|                | 0740     | SH-FLAT SHEET                                  | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user jamesc2 overriding Payment Estimate Exception 49 on the current Payment Estimate. | 793                 | \$17.00                         | \$13,481.00       |
|                | 0750     | SHF-FLAT SHEET FLUORESCENT                     | Material        |                            |  | -36                 | \$18.50                         | (\$666.00)        |
|                | 0750     | SHF-FLAT SHEET FLUORESCENT                     | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user jamesc2 overriding Payment Estimate Exception 50 on the current Payment Estimate. | 36                  | \$18.50                         | \$666.00          |
|                | 5003     | MISC.  | Material        |                            |  | -1                  | \$4,969.00                      | (\$4,969.00)      |
|                | 5003     | MISC.  | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user jamesc2 overriding Payment Estimate Exception 44 on the current Payment Estimate. | 1                   | \$4,969.00                      | \$4,969.00        |
| Total          |          |  |                 |                            |  |                     |                                 | \$59.83           |





Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on January 7, 2026

| Contract Project Information |                            |                            |               |                |  |
|------------------------------|----------------------------|----------------------------|---------------|----------------|--|
| Project Number               | Federal Proj. Number       | Project Description        | Route         | County         | Location of Work   |
| JKR0134                      | FAF-50-2 (72)              | J-Turns and new crossovers | 50            | JOHNSON        | at Powell Garden, NW 1601st Road and NW 550th Road near Pittsville |
| Totals by Job Numbers        |                            |                            |               |                |  |
| JKR0134                      |                            |                            | This Estimate | Previous       | To Date  |
|                              | Posted Item Pay            |                            | \$60,832.25   | \$1,806,187.22 | \$1,867,019.47   |
|                              | Gross Item Adjustments     |                            | \$59.83       | \$4,191.34     | \$4,251.17   |
|                              | Gross Item Pay             |                            | \$60,892.08   | \$1,810,378.56 | \$1,871,270.64   |
|                              | Incentive                  |                            | \$0.00        | \$0.00         | \$0.00   |
|                              | Disincentive               |                            | \$0.00        | \$0.00         | \$0.00   |
|                              | Liquidated Damages         |                            | \$0.00        | \$0.00         | \$0.00   |
|                              | Other Contract Adjustments |                            | \$0.00        | \$0.00         | \$0.00   |





# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on January 7, 2026

## Exceptions (Discrepancies) This Estimate Period

| Exceptions / Discrepancies  | Explanation                                   | Entered By | Status     |
|---|---|------------|------------|
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 3040506, Project Item Line Number 0070, Material Set 304050696, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.    | QC/QA   | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 4010150, Project Item Line Number 0080, Material Set 401015096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.    | QC/QA   | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 4019905, Project Item Line Number 0090, Material Set 401990596, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.                    | QC/QA   | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 6044011, Project Item Line Number 0120, Material Set 604401196, Material 0604CPCR - Collar for Pipe Connection, Acceptance Action Generic 0604CPCR is insufficient.                            | QA visual                                     | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 6083003, Project Item Line Number 0130, Material Set 608300396, Material 1055CMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMLDST1D is insufficient.      | QC/QA   | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 6173600D, Project Item Line Number 0220, Material Set 6173600D96, Material 0617TCRCTF - Type F Concrete Traffic Barrier, Acceptance Action Generic 0617TCRCTF is insufficient.                 | Certification on SharePoint Test need entered | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 6200015, Project Item Line Number 0260, Material Set 620001596, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.           | Certification on SharePoint Test need entered | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 6200021, Project Item Line Number 0270, Material Set 620002196, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.           | Certification on SharePoint Test need entered | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 6200042, Project Item Line Number 0280, Material Set 620004296, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.           | Certification on SharePoint Test need entered | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 6205901A, Project Item Line Number 0290, Material Set 6205901A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.    | Certification on SharePoint Test need entered | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 6205901A, Project Item Line Number 0290, Material Set 6205901A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient. | Retroreflectivity test need entered           | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 6205902A, Project Item Line Number 0300, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.    | Certification on SharePoint Test need entered | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 6205902A, Project Item Line Number 0300, Material Set 6205902A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.  | Retroreflectivity test needs entered          | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 6205903A, Project Item Line Number 0310, Material Set 6205903A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient. | Certification on SharePoint Test need entered | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 6205903A, Project Item Line Number 0310, Material Set 6205903A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.    | Retroreflectivity test needs entered          | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 6206000C, Project Item Line Number 0320, Material Set 6206000C96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.  | Certification on SharePoint Test need entered | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 6206000C, Project Item Line Number 0320, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.         | Retroreflectivity test needs entered          | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 7261015, Project Item Line Number 0350, Material Set 726101596, Material 1026CPRCC3.015 - Reinf Conc Culv Pipe C13 15" (375 mm), Acceptance Action Generic 1026CPRCC3.015 is insufficient.     | District materials needs to enter test        | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 7261018, Project Item Line Number 0360, Material Set 726101896, Material 1026CPRCC3.018 - Reinf Conc Culv Pipe C13 18" (450 mm), Acceptance Action Generic 1026CPRCC3.018 is insufficient.     | District materials needs to enter test        | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 7320615A, Project Item Line Number 0400, Material Set 7320615A96, Material 1032ESRCF - Conc End Section for Round Pipe, Acceptance Action Generic 1032ESRCF is insufficient.                   | Certification on SharePoint Test need entered | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 7320618A, Project Item Line Number 0410, Material Set 7320618A96, Material 1032ESRCF - Conc End Section for Round Pipe, Acceptance Action Generic 1032ESRCF is insufficient.                   | Certification on SharePoint Test need entered | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 8051000A, Project Item Line Number 0440, Material Set 8051000A96, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.  | District materials needs to enter test        | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 8061004, Project Item Line Number 0460, Material Set 806100496, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.                               | Certification on SharePoint Test need entered | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 8061006, Project Item Line Number 0470, Material Set 806100696, Material 0806TEC - Temporary Erosion Control, Acceptance   | Certification on SharePoint Test need entered | jamesc2    | Overridden |



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on January 7, 2026

## Exceptions (Discrepancies) This Estimate Period

| Exceptions / Discrepancies  | Explanation                                   | Entered By | Status     |
|---|---|------------|------------|
| Action Generic 0806TEC is insufficient.   |   |            |            |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 8064130, Project Item Line Number 0500, Material Set 806413096, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.                                       | Certification on SharePoint Test need entered | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 8064140, Project Item Line Number 0510, Material Set 8064140, Material 0806EKBL - Erosion Control Blanket, Acceptance Action Generic 0806EKBL is insufficient.   | Certification on SharePoint Test need entered | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 9011060, Project Item Line Number 0530, Material Set 901106096, Material 1091LHLP - Highway Lighting Pole, Acceptance Action Generic 1091LHLP is insufficient.   | District Materials needs to enter test        | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 9011060, Project Item Line Number 0530, Material Set 901106096, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.                                     | District Materials needs to enter test        | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 9011062, Project Item Line Number 0540, Material Set 901106296, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.                                     | District Materials needs to enter test        | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 9011062, Project Item Line Number 0540, Material Set 901106296, Material 1091LHLP - Highway Lighting Pole, Acceptance Action Generic 1091LHLP is insufficient.   | District Materials needs to enter test        | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 9011115, Project Item Line Number 0550, Material Set 901111596, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.                                     | District Materials needs to enter test        | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 9011115, Project Item Line Number 0550, Material Set 901111596, Material 1091LHLP - Highway Lighting Pole, Acceptance Action Generic 1091LHLP is insufficient.   | District Materials needs to enter test        | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 9011312, Project Item Line Number 0560, Material Set 9011312, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.                                       | District Materials needs to enter test        | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 9012230, Project Item Line Number 0570, Material Set 901223096, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.                                     | District Materials needs to enter test        | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 9013002, Project Item Line Number 0580, Material Set 901300296, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.                                       | District Materials needs to enter test        | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 9014004, Project Item Line Number 0590, Material Set 901400496, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.                                       | District Materials needs to enter test        | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 9016110, Project Item Line Number 0610, Material Set 901611096, Material 1062PBPF - Pull Box Preformed Poly Resin Fiber, Acceptance Action Generic 1062PBPF is insufficient.                           | District Materials needs to enter test        | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 9017002, Project Item Line Number 0620, Material Set 901700296, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.                                     | District Materials needs to enter test        | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 9017006, Project Item Line Number 0630, Material Set 901700696, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.                                     | District Materials needs to enter test        | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 9017008, Project Item Line Number 0640, Material Set 901700896, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.                                     | District Materials needs to enter test        | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 9017110, Project Item Line Number 0650, Material Set 901711096, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.                                     | District Materials needs to enter test        | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 9018245, Project Item Line Number 0660, Material Set 901824596, Material 0901LHPFSA - Foundation for Highway Lighting, Acceptance Action Generic 0901LHPFSA is insufficient.                           | District Materials needs to enter test        | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 9018612, Project Item Line Number 0670, Material Set 901861296, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.                                     | District Materials needs to enter test        | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 9019901, Project Item Line Number 5003, Material Set 9019901, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.                                       | District Materials needs to enter test        | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 9031270A, Project Item Line Number 0700, Material Set 9031270A96, Material 0903HSPSST - Perforated Square Steel Post (PSST) for Highway Signing, Acceptance Action Generic 0903HSPSST is insufficient. | District Materials needs to enter test        | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 9031274, Project Item Line Number 0710, Material Set 9031274, Material 0903HSPSST - Perforated Square Steel Post (PSST) for Highway Signing, Acceptance Action Generic 0903HSPSST is insufficient.     | District Materials needs to enter test        | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 9031280, Project Item Line Number 0720, Material Set 903128096, Material 0903HSPSST - Perforated Square Steel Post (PSST) for Highway Signing, Acceptance Action Generic 0903HSPSST is insufficient.   | District Materials needs to enter test        | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 9031285, Project Item Line   | District Materials needs to enter test        | jamesc2    | Overridden |



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on January 7, 2026

**Exceptions (Discrepancies) This Estimate Period**

| Exceptions / Discrepancies  | Explanation                            | Entered By | Status     |
|---|--|------------|------------|
| Number 0730, Material Set 9031285, Material 0903HSPSST - Perforated Square Steel Post (PSST) for Highway Signing, Acceptance Action Generic 0903HSPSST is insufficient.   |  |            |            |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 9035004A, Project Item Line Number 0740, Material Set 9035004A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient. | District Materials needs to enter test | jamesc2    | Overridden |
| Estimate Exception Type: Insufficient Materials: Project JKR0134, Item 9035069A, Project Item Line Number 0750, Material Set 9035069A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient. | District Materials needs to enter test | jamesc2    | Overridden |



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 7, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract ID | Project No. | Category | Line No. | Item Code | Description   | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price   | Total Value POSTED To Date (See report generated date) |
|-------------|-------------|----------|----------|-----------|---|--------------|------------------|------------------------|------|---------------------------|--------------|--|
| 250314-C03  | JKR0134     | 0001     | 0010     | 1081000   | SIGNET DBE REPORTING  | 1.00         | 0.00             | 1.00                   | LS   | 1.00                      | \$1,000.00   | \$1,000.00   |
|             |             | 0001     | 0020     | 2022010   | REMOVAL OF IMPROVEMENTS   | 1.00         | 0.00             | 1.00                   | LS   | 1.00                      | \$151,645.00 | \$151,645.00   |
|             |             | 0001     | 0030     | 2035000   | UNCLASSIFIED EXCAVATION   | 3,944.00     | 0.00             | 3,944.00               | CUYD | 3,944.00                  | \$25.00      | \$98,600.00  |
|             |             | 0001     | 0040     | 2035500   | EMBANKMENT IN PLACE   | 1,373.00     | 770.00           | 2,143.00               | CUYD | 2,143.00                  | \$37.58      | \$80,533.94  |
|             |             | 0001     | 0050     | 2036000   | COMPACTING EMBANKMENT   | 2,588.00     | 0.00             | 2,588.00               | CUYD | 2,588.00                  | \$5.00       | \$12,940.00  |
|             |             | 0001     | 0060     | 2063000   | CLASS 3 EXCAVATION  | 57.00        | 0.00             | 57.00                  | CUYD | 57.00                     | \$20.00      | \$1,140.00   |
|             |             | 0001     | 0070     | 3040506   | TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)   | 13,564.00    | 0.00             | 13,564.00              | SQYD | 13,564.00                 | \$16.50      | \$223,806.00   |
|             |             | 0001     | 0080     | 4010150   | TYPE A2 SHOULDER  | 1,007.00     | 0.00             | 1,007.00               | SQYD | 437.70                    | \$45.70      | \$20,002.89  |
|             |             | 0001     | 0090     | 4019905   | MISC.OPTIONAL PAVEMENT  | 9,639.00     | 0.00             | 9,639.00               | SQYD | 9,639.00                  | \$44.03      | \$424,405.17   |
|             |             | 0001     | 0100     | 4019905   | MISC.OPTIONAL SHOULDER  | 2,490.00     | 0.00             | 2,490.00               | SQYD | 2,490.00                  | \$44.03      | \$109,634.70   |
|             |             | 0001     | 0110     | 5021308   | CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)                               | 428.00       | 0.00             | 428.00                 | SQYD | 0.00                      | \$78.60      | \$0.00   |
|             |             | 0001     | 0120     | 6044011   | PIPE COLLAR, TYPE A   | 1.00         | 0.00             | 1.00                   | EA   | 1.00                      | \$1,615.00   | \$1,615.00   |
|             |             | 0001     | 0130     | 6083003   | 3 IN. CONCRETE MEDIAN STRIP   | 42.00        | 0.00             | 42.00                  | SQYD | 42.00                     | \$100.00     | \$4,200.00   |
|             |             | 0001     | 0140     | 6122017   | IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)  | 2.00         | 0.00             | 2.00                   | EA   | 2.00                      | \$1,500.00   | \$3,000.00   |
|             |             | 0001     | 0150     | 6122020   | REPLACEMENT SAND BARREL   | 2.00         | 0.00             | 2.00                   | EA   | 0.00                      | \$300.00     | \$0.00   |
|             |             | 0001     | 0160     | 6161005   | CONSTRUCTION SIGNS  | 837.00       | 127.15           | 964.15                 | SQFT | 964.15                    | \$7.25       | \$6,990.09   |
|             |             | 0001     | 0170     | 6161010   | RELOCATED SIGNS   | 7.00         | 0.00             | 7.00                   | SQFT | 0.00                      | \$15.00      | \$0.00   |
|             |             | 0001     | 0180     | 6161025   | CHANNELIZER (TRIM-LINE)   | 84.00        | 391.00           | 475.00                 | EA   | 475.00                    | \$24.00      | \$11,400.00  |
|             |             | 0001     | 0190     | 6161030   | TYPE 3 MOVEABLE BARRICADE   | 14.00        | 33.00            | 47.00                  | EA   | 47.00                     | \$230.00     | \$10,810.00  |
|             |             | 0001     | 0200     | 6161040   | FLASHING ARROW PANEL  | 2.00         | 0.00             | 2.00                   | EA   | 2.00                      | \$1,350.00   | \$2,700.00   |
|             |             | 0001     | 0210     | 6161099   | CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED | 4.00         | 0.00             | 4.00                   | EA   | 4.00                      | \$4,200.00   | \$16,800.00  |
|             |             | 0001     | 0220     | 6173600D  | TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED                            | 800.00       | 0.00             | 800.00                 | LF   | 800.00                    | \$37.00      | \$29,600.00  |
|             |             | 0001     | 0230     | 6181000   | MOBILIZATION  | 1.00         | 0.00             | 1.00                   | LS   | 1.00                      | \$188,000.00 | \$188,000.00   |
|             |             | 0001     | 0240     | 6181020   | ADDITIONAL MOBILIZATION FOR SEEDING   | 4.00         | 0.00             | 4.00                   | EA   | 0.00                      | \$600.00     | \$0.00   |
|             |             | 0001     | 0250     | 6191000   | PAVEMENT EDGE TREATMENT   | 8,798.00     | 0.00             | 8,798.00               | LF   | 0.00                      | \$6.10       | \$0.00   |
|             |             | 0001     | 0260     | 6200015   | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE                                | 254.00       | 69.00            | 323.00                 | LF   | 323.00                    | \$27.00      | \$8,721.00   |
|             |             | 0001     | 0270     | 6200021   | PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW                            | 12.00        | 0.00             | 12.00                  | EA   | 12.00                     | \$275.00     | \$3,300.00   |
|             |             | 0001     | 0280     | 6200042   | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES           | 4.00         | 27.00            | 31.00                  | EA   | 31.00                     | \$55.00      | \$1,705.00   |
|             |             | 0001     | 0290     | 6205901A  | 4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS               | 175.00       | 105.00           | 280.00                 | LF   | 245.00                    | \$2.40       | \$588.00   |
|             |             | 0001     | 0300     | 6205902A  | 6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS                | 5,765.00     | 0.00             | 5,765.00               | LF   | 5,765.00                  | \$0.38       | \$2,190.70   |
|             |             | 0001     | 0310     | 6205903A  | 6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS               | 7,874.00     | 0.00             | 7,874.00               | LF   | 7,874.00                  | \$0.38       | \$2,992.12   |
|             |             | 0001     | 0320     | 6206000C  | 4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS                  | 207.00       | 0.00             | 207.00                 | LF   | 207.00                    | \$2.40       | \$496.80   |
|             |             | 0001     | 0330     | 6207001   | PAVEMENT MARKING REMOVAL  | 93.00        | 142.00           | 235.00                 | LF   | 235.00                    | \$3.50       | \$822.50   |
|             |             | 0001     | 0340     | 6274000   | CONTRACTOR FURNISHED SURVEYING AND STAKING  | 1.00         | 0.00             | 1.00                   | LS   | 1.00                      | \$12,576.00  | \$12,576.00  |
|             |             | 0001     | 0350     | 7261015   | 15 IN. PIPE GROUP A   | 107.00       | 0.00             | 107.00                 | LF   | 107.00                    | \$80.00      | \$8,560.00   |
|             |             | 0001     | 0360     | 7261018   | 18 IN. PIPE GROUP A   | 84.00        | 106.00           | 190.00                 | LF   | 190.00                    | \$89.00      | \$16,910.00  |
|             |             | 0001     | 0370     | 7269902   | MISC.23 IN. X 14 IN. PRECAST CONCRETE ELLIPTICAL FLARED END SECTION                   | 2.00         | -2.00            | 0.00                   | EA   | 0.00                      | \$3,070.00   | \$0.00   |
|             |             | 0001     | 0380     | 7269903   | MISC.18 IN. CLASS IV REINFORCED CONCRETE PIPE   | 117.00       | 19.00            | 136.00                 | LF   | 136.00                    | \$105.00     | \$14,280.00  |
|             |             | 0001     | 0390     | 7269913   | MISC.23 IN. X 14 IN. CLASS IV REINFORCED CONCRETE ELLIPTICAL PIPE                     | 51.00        | -51.00           | 0.00                   | FT   | 0.00                      | \$199.00     | \$0.00   |
|             |             | 0001     | 0400     | 7320615A  | 15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION                               | 3.00         | 0.00             | 3.00                   | EA   | 3.00                      | \$1,715.00   | \$5,145.00   |
|             |             | 0001     | 0410     | 7320618A  | 18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION                               | 2.00         | 4.00             | 6.00                   | EA   | 6.00                      | \$2,155.00   | \$12,930.00  |
|             |             | 0001     | 0420     | 7329902   | MISC.18 IN. PRECAST CONCRETE FLARED END SECTION                                       | 6.00         | 0.00             | 6.00                   | EA   | 6.00                      | \$2,060.00   | \$12,360.00  |
|             |             | 0001     | 0430     | 7339901   | MISC.MEDIAN CULVERT REPAIR  | 1.00         | 0.00             | 1.00                   | LS   | 1.00                      | \$20,050.00  | \$20,050.00  |
|             |             | 0001     | 0440     | 8051000A  | SEEDING - COOL SEASON GRASSES   | 2.50         | 0.00             | 2.50                   | ACRE | 1.90                      | \$1,800.00   | \$3,420.00   |
|             |             | 0001     | 0450     | 8061003   | SEDIMENT TRAP EXCAVATION  | 12.00        | 0.00             | 12.00                  | CUYD | 0.00                      | \$35.00      | \$0.00   |
|             |             | 0001     | 0460     | 8061004   | SEDIMENT TRAP ROCK  | 12.00        | 0.00             | 12.00                  | CUYD | 6.00                      | \$120.00     | \$720.00   |
|             |             | 0001     | 0470     | 8061006   | ALTERNATE DITCH CHECK   | 1,910.00     | 0.00             | 1,910.00               | LF   | 1,459.00                  | \$8.31       | \$12,124.29  |
|             |             | 0001     | 0480     | 8061016   | SEDIMENT REMOVAL  | 210.00       | 0.00             | 210.00                 | CUYD | 0.00                      | \$14.55      | \$0.00   |
|             |             | 0001     | 0490     | 8061019   | SILT FENCE  | 739.00       | 0.00             | 739.00                 | LF   | 0.00                      | \$5.10       | \$0.00   |
|             |             | 0001     | 0500     | 8064130   | TYPE 3 TURF REINFORCEMENT MAT   | 9,962.00     | 0.00             | 9,962.00               | SQYD | 6,437.00                  | \$5.10       | \$32,828.70  |



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 7, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

| Contract ID   | Project No. | Category | Line No. | Item Code | Description  | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price | Total Value POSTED To Date (See report generated date) |
|---|-------------|----------|----------|-----------|--|--------------|------------------|------------------------|------|---------------------------|------------|--|
| 250314-C03  | JKR0134     | 0001     | 0510     | 8064140   | TYPE 3B EROSION CONTROL BLANKET                                    | 7,317.00     | 0.00             | 7,317.00               | SQYD | 7,317.00                  | \$1.65     | \$12,073.05  |
|   |             | 0020     | 0520     | 9011010   | RELOCATED POLE   | 1.00         | 0.00             | 1.00                   | EA   | 0.00                      | \$2,005.00 | \$0.00   |
|   |             | 0020     | 0530     | 9011060   | LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 1                  | 1.00         | 0.00             | 1.00                   | EA   | 1.00                      | \$3,285.00 | \$3,285.00   |
|   |             | 0020     | 0540     | 9011062   | LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2                  | 6.00         | 0.00             | 6.00                   | EA   | 6.00                      | \$3,210.00 | \$19,260.00  |
|   |             | 0020     | 0550     | 9011115   | BRACKET ARM, 15 FT. OR 4.6 M                                       | 8.00         | 0.00             | 8.00                   | EA   | 8.00                      | \$1,355.00 | \$10,840.00  |
|   |             | 0020     | 0560     | 9011312   | LUMINAIRE, LED-B   | 8.00         | 0.00             | 8.00                   | EA   | 8.00                      | \$470.00   | \$3,760.00   |
|   |             | 0020     | 0570     | 9012230   | BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT                  | 2.00         | -1.00            | 1.00                   | EA   | 1.00                      | \$3,280.00 | \$3,280.00   |
|   |             | 0020     | 0580     | 9013002   | CONDUIT, 2 IN. RIGID, IN TRENCH                                    | 51.00        | 0.00             | 51.00                  | LF   | 23.70                     | \$43.00    | \$1,019.10   |
|   |             | 0020     | 0590     | 9014004   | CONDUIT, 4 IN. RIGID, PUSHED                                       | 602.00       | 0.00             | 602.00                 | LF   | 602.00                    | \$24.00    | \$14,448.00  |
|   |             | 0020     | 0600     | 9015010   | TRENCHING TYPE I   | 4,143.00     | 0.00             | 4,143.00               | LF   | 3,973.80                  | \$3.40     | \$13,510.92  |
|   |             | 0020     | 0610     | 9016110   | PULL BOX, PREFORMED CLASS 1  | 13.00        | 0.00             | 13.00                  | EA   | 12.00                     | \$1,280.00 | \$15,360.00  |
|   |             | 0020     | 0620     | 9017002   | CABLE, 2 AWG 1 CONDUCTOR   | 230.00       | 460.00           | 690.00                 | LF   | 690.00                    | \$8.25     | \$5,692.50   |
|   |             | 0020     | 0630     | 9017006   | CABLE, 6 AWG 1 CONDUCTOR   | 4,120.00     | 8,240.00         | 12,360.00              | LF   | 12,360.00                 | \$5.90     | \$72,924.00  |
|   |             | 0020     | 0640     | 9017008   | CABLE, 8 AWG 1 CONDUCTOR   | 1,000.00     | 2,000.00         | 3,000.00               | LF   | 1,620.00                  | \$4.85     | \$7,857.00   |
|   |             | 0020     | 0650     | 9017110   | CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET                        | 840.00       | 0.00             | 840.00                 | LF   | 840.00                    | \$1.20     | \$1,008.00   |
|   |             | 0020     | 0660     | 9018245   | POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)                 | 7.00         | 0.00             | 7.00                   | EA   | 7.00                      | \$1,305.00 | \$9,135.00   |
|   |             | 0020     | 0670     | 9018612   | POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY | 2.00         | -1.00            | 1.00                   | EA   | 1.00                      | \$3,285.00 | \$3,285.00   |
|   |             | 0040     | 0680     | 9031010   | CONCRETE FOOTINGS, EMBEDDED  | 15.00        | 0.00             | 15.00                  | CUYD | 15.00                     | \$1,100.00 | \$16,500.00  |
|   |             | 0040     | 0690     | 9031220   | PIPE POSTS   | 9,130.00     | 0.00             | 9,130.00               | LB   | 9,130.00                  | \$5.00     | \$45,650.00  |
|   |             | 0040     | 0700     | 9031270A  | 2 IN. PSST POST - 12 GA.   | 280.00       | 0.00             | 280.00                 | LF   | 280.00                    | \$20.00    | \$5,600.00   |
|   |             | 0040     | 0710     | 9031274   | CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.                       | 17.00        | 0.00             | 17.00                  | EA   | 17.00                     | \$185.00   | \$3,145.00   |
|   |             | 0040     | 0720     | 9031280   | 2.5 IN. PSST POST - 12 GA.   | 88.00        | 0.00             | 88.00                  | LF   | 88.00                     | \$21.00    | \$1,848.00   |
|   |             | 0040     | 0730     | 9031285   | CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.                     | 5.00         | 0.00             | 5.00                   | EA   | 5.00                      | \$200.00   | \$1,000.00   |
|   |             | 0040     | 0740     | 9035004A  | SH-FLAT SHEET  | 793.00       | 0.00             | 793.00                 | SQFT | 793.00                    | \$17.00    | \$13,481.00  |
|   |             | 0040     | 0750     | 9035069A  | SHF-FLAT SHEET FLUORESCENT   | 36.00        | 0.00             | 36.00                  | SQFT | 36.00                     | \$18.50    | \$666.00   |
|   |             | 0001     | 5001     | 6161033   | DIRECTION INDICATOR BARRICADE                                      | 0.00         | 28.00            | 28.00                  | EA   | 28.00                     | \$115.00   | \$3,220.00   |
|   |             | 0001     | 5002     | 6161055   | SEQUENTIAL FLASHING WARNING LIGHT                                  | 0.00         | 28.00            | 28.00                  | EA   | 28.00                     | \$95.00    | \$2,660.00   |
|   |             | 0020     | 5003     | 9019901   | MISC.Base Mounted Control Station 240 Volt - 4 Circuit             | 0.00         | 1.00             | 1.00                   | LS   | 1.00                      | \$4,969.00 | \$4,969.00   |
| Project JKR0134 - Total Value Posted to Date as of Report Generated Date    |             |          |          |           |  |              |                  |                        |      |                           |            | \$1,867,019.47   |
| 250314-C03 Overall - Total Value Posted to Date as of Report Generated Date |             |          |          |           |  |              |                  |                        |      |                           |            | \$1,867,019.47   |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on January 7, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JKR0134

| Line Number | Item Code | Description   | DWR Date | DWR Approval Date | Posting Sequence No. | Quantity Posted | Units | Location | From Station/ Log Mile | Offset/ Distance | To Station/ Log Mile | Offset/ Distance | Comments |
|-------------|-----------|---|----------|-------------------|----------------------|-----------------|-------|----------|------------------------|------------------|----------------------|------------------|----------|
| 0040        | 2035500   | EMBANKMENT IN PLACE   | 12/22/25 | 1/2/26            | 1                    | 770.00          | CUYD  |          | 192+20                 |                  | 294+20               |                  |          |
| 0160        | 6161005   | CONSTRUCTION SIGNS  | 12/22/25 | 1/2/26            | 1                    | 88.15           | SQFT  |          | 192+20                 |                  | 294+20               |                  |          |
| 0180        | 6161025   | CHANNELIZER (TRIM-LINE)   | 12/22/25 | 1/2/26            | 1                    | 180.00          | EA    |          | 192+20                 |                  | 294+20               |                  |          |
| 0190        | 6161030   | TYPE 3 MOVEABLE BARRICADE   | 12/22/25 | 1/2/26            | 1                    | 8.00            | EA    |          | 192+20                 |                  | 294+20               |                  |          |
| 0260        | 6200015   | PREF THERMO PVMT MARK, 24 IN WHIT                                       | 12/22/25 | 1/2/26            | 1                    | 69.00           | LF    |          | 199+04                 |                  | 208+24               |                  |          |
| 0280        | 6200042   | PREF THERMO PVMT MARK, YIELD TRIAN                                      | 12/22/25 | 1/2/26            | 1                    | 27.00           | EA    |          | 199+04                 |                  | 208+24               |                  |          |
| 0290        | 6205901A  | 4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS | 12/22/25 | 1/2/26            | 1                    | 105.00          | LF    |          | 228+61                 |                  | 228+76               |                  |          |
| 0300        | 6205902A  | 6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS  | 12/22/25 | 1/2/26            | 1                    | 1,095.00        | LF    |          | 192+56                 |                  | 199+96               |                  |          |
| 0310        | 6205903A  | 6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS | 12/22/25 | 1/2/26            | 1                    | 1,145.00        | LF    |          | 192+56                 |                  | 199+96               |                  |          |
| 0320        | 6206000C  | 4 IN. WHITE WATERBORNE PAVEMENT MARKING                                 | 12/22/25 | 1/2/26            | 1                    | 41.40           | LF    |          | 208+76                 |                  | 208+91               |                  |          |
| 0330        | 6207001   | PAVEMENT MARKING REMOVAL  | 12/22/25 | 1/2/26            | 1                    | 142.00          | LF    |          | 209+02                 |                  | 209+23               |                  |          |
| 0360        | 7261018   | 18 IN. PIPE GROUP A   | 12/22/25 | 1/2/26            | 1                    | 106.00          | LF    |          | 5+13                   |                  | 5+65                 |                  |          |
| 0380        | 7269903   | MISC. RIGID PIPE CULVERT  | 12/22/25 | 1/2/26            | 1                    | 19.00           | LF    |          | 5+65                   |                  | 5+13                 |                  |          |
| 0410        | 7320618A  | 18 IN. GROUP A FLARED END SECT  | 12/22/25 | 1/2/26            | 1                    | 4.00            | EA    |          | 192+20                 |                  | 294+20               |                  |          |

The information below this line are details for Construction Signs (if applicable).

No Data Available



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 250314-C03

| Project      | Line                  | Description             | Adjustment Type               | Other Adjustment Type | Est. Number           | Created Date | Created By    | Amount  | Remarks   |           |  |
|--------------|-----------------------|-------------------------|-------------------------------|-----------------------|-----------------------|--------------|---------------|---|---|-----------|--|
| JKR0134      | 0030                  | UNCLASSIFIED EXCAVATION | Price FUEL                    |                       | 2                     | Sep 16, 2025 | SYSTEM        | \$111.88  | Reference Item Price Adjustment Index Adjustment Type applied is FUEL   |           |  |
|              |                       |                         |                               |                       | 3                     | Oct 1, 2025  | SYSTEM        | \$33.12   | Reference Item Price Adjustment Index Adjustment Type applied is FUEL   |           |  |
|              |                       |                         |                               |                       | 6                     | Nov 17, 2025 | SYSTEM        | \$74.43   | Reference Item Price Adjustment Index Adjustment Type applied is FUEL   |           |  |
|              |                       |                         |                               |                       | - Total               |              |               | \$219.43  |   |           |  |
|              |                       |                         | Price FUEL - Total            |                       |                       | \$219.43     |               |   |   |           |  |
|              |                       |                         | 0030 - Total                  |                       |                       | \$219.43     |               |   |   |           |  |
|              | 0040                  | EMBANKMENT IN PLACE     | Material                      |                       | 3                     | Oct 1, 2025  | SYSTEM        | (\$15,464.17)   |   |           |  |
|              |                       |                         |                               |                       | 3                     | Oct 1, 2025  | SYSTEM        | \$15,464.17   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate. |           |  |
|              |                       |                         |                               |                       | 4                     | Oct 16, 2025 | SYSTEM        | (\$15,464.17)   |   |           |  |
|              |                       |                         |                               |                       | 4                     | Oct 16, 2025 | SYSTEM        | \$15,464.17   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate. |           |  |
|              |                       |                         |                               |                       | 5                     | Nov 3, 2025  | SYSTEM        | (\$15,464.17)   |   |           |  |
|              |                       |                         |                               |                       | 5                     | Nov 3, 2025  | SYSTEM        | \$15,464.17   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate. |           |  |
|              |                       |                         |                               |                       | 6                     | Nov 17, 2025 | SYSTEM        | (\$51,597.34)   |   |           |  |
|              |                       |                         |                               |                       | 6                     | Nov 17, 2025 | SYSTEM        | \$51,597.34   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate. |           |  |
|              |                       |                         |                               |                       | - Total               |              |               | \$0.00  |   |           |  |
|              |                       |                         |                               |                       | Material - Total      |              |               | \$0.00  |   |           |  |
|              |                       |                         |                               |                       | Other Item Adjustment | FUEL         | 9             | Jan 2, 2026   | jamesc2   | (\$54.98) | Was placed in November and the corrected amount is on this estimate                        |
|              |                       |                         |                               |                       |                       |              | 9             | Jan 2, 2026   | jamesc2   | \$59.83   | (C-B) x Units of work performed X total fuel usage factor<br>0.222 x 770 x .350<br>= 59.83 |
|              |                       |                         | FUEL - Total                  |                       |                       | \$4.85       |               |   |   |           |  |
|              |                       |                         | Other Item Adjustment - Total |                       |                       | \$4.85       |               |   |   |           |  |
|              |                       |                         | Price FUEL                    |                       | 3                     | Oct 1, 2025  | SYSTEM        | \$24.63   | Reference Item Price Adjustment Index Adjustment Type applied is FUEL   |           |  |
|              |                       |                         |                               |                       | 6                     | Nov 17, 2025 | SYSTEM        | \$74.71   | Reference Item Price Adjustment Index Adjustment Type applied is FUEL   |           |  |
|              |                       |                         |                               |                       | 9                     | Jan 2, 2026  | SYSTEM        | \$54.98   | Reference Item Price Adjustment Index Adjustment Type applied is FUEL   |           |  |
|              |                       |                         |                               |                       | - Total               |              |               | \$154.32  |   |           |  |
|              |                       |                         | Price FUEL - Total            |                       |                       | \$154.32     |               |   |   |           |  |
| 0040 - Total |                       |                         | \$159.17                      |                       |                       |              |               |   |   |           |  |
| 0050         | COMPACTING EMBANKMENT | Material                |                               | 3                     | Oct 1, 2025           | SYSTEM       | (\$7,338.50)  |   |   |           |  |
|              |                       |                         |                               | 3                     | Oct 1, 2025           | SYSTEM       | \$7,338.50    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate. |   |           |  |
|              |                       |                         |                               | 4                     | Oct 16, 2025          | SYSTEM       | (\$7,338.50)  |   |   |           |  |
|              |                       |                         |                               | 4                     | Oct 16, 2025          | SYSTEM       | \$7,338.50    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate. |   |           |  |
|              |                       |                         |                               | 5                     | Nov 3, 2025           | SYSTEM       | (\$7,338.50)  |   |   |           |  |
|              |                       |                         |                               | 5                     | Nov 3, 2025           | SYSTEM       | \$7,338.50    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate. |   |           |  |
|              |                       |                         |                               | 6                     | Nov 17, 2025          | SYSTEM       | (\$12,940.00) |   |   |           |  |





## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 250314-C03

| Project | Line    | Description                             | Adjustment Type | Other Adjustment Type | Est. Number      | Created Date     | Created By         | Amount         | Remarks   |              |   |               |   |
|---------|---------|---|-----------------|-----------------------|------------------|------------------|--------------------|----------------|---|--------------|---|---------------|---|
| JKR0134 | 0050    | COMPACTING EMBANKMENT                   | Material        |                       |                  | 2025             |                    |                |   |              |   |               |   |
|         |         |   |                 |                       | 6                | Nov 17, 2025     | SYSTEM             | \$12,940.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate. |              |   |               |   |
|         |         |   |                 |                       | - Total          |                  |                    | \$0.00         |   |              |   |               |   |
|         |         |   |                 |                       | Material - Total |                  |                    | \$0.00         |   |              |   |               |   |
|         |         |   |                 |                       | 0050 - Total     |                  |                    | \$0.00         |   |              |   |               |   |
|         | 0070    | TYPE 5 AGGREGATE FOR BASE (6 IN. THICK) | Material        |                       | 4                | Oct 16, 2025     | SYSTEM             | (\$176,038.50) |   |              |   |               |   |
|         |         |   |                 |                       | 4                | Oct 16, 2025     | SYSTEM             | \$176,038.50   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate. |              |   |               |   |
|         |         |   |                 |                       | 5                | Nov 3, 2025      | SYSTEM             | (\$176,038.50) |   |              |   |               |   |
|         |         |   |                 |                       | 5                | Nov 3, 2025      | SYSTEM             | \$176,038.50   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate. |              |   |               |   |
|         |         |   |                 |                       | 6                | Nov 17, 2025     | SYSTEM             | (\$193,891.50) |   |              |   |               |   |
|         |         |   |                 |                       | 6                | Nov 17, 2025     | SYSTEM             | \$193,891.50   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate. |              |   |               |   |
|         |         |   |                 |                       | 7                | Dec 1, 2025      | SYSTEM             | (\$223,806.00) |   |              |   |               |   |
|         |         |   |                 |                       | 7                | Dec 1, 2025      | SYSTEM             | \$223,806.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate. |              |   |               |   |
|         |         |   |                 |                       | 8                | Dec 16, 2025     | SYSTEM             | (\$223,806.00) |   |              |   |               |   |
|         |         |   |                 |                       | 8                | Dec 16, 2025     | SYSTEM             | \$223,806.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate. |              |   |               |   |
|         |         |   |                 |                       | 9                | Jan 2, 2026      | SYSTEM             | (\$223,806.00) |   |              |   |               |   |
|         |         |   |                 |                       | 9                | Jan 2, 2026      | SYSTEM             | \$223,806.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate. |              |   |               |   |
|         |         |   |                 |                       | - Total          |                  |                    | \$0.00         |   |              |   |               |   |
|         |         |   |                 |                       | Material - Total |                  |                    | \$0.00         |   |              |   |               |   |
|         |         |   |                 |                       | Price FUEL       |                  | 4                  | Oct 16, 2025   | SYSTEM  | \$292.02     | Reference Item Price Adjustment Index Adjustment Type applied is FUEL |               |   |
|         |         |   |                 |                       |                  |                  | 6                  | Nov 17, 2025   | SYSTEM  | \$55.25      | Reference Item Price Adjustment Index Adjustment Type applied is FUEL |               |   |
|         |         |   |                 |                       |                  |                  | 7                  | Dec 1, 2025    | SYSTEM  | \$92.57      | Reference Item Price Adjustment Index Adjustment Type applied is FUEL |               |   |
|         |         |   |                 |                       |                  |                  | - Total            |                |   | \$439.84     |   |               |   |
|         |         |   |                 |                       |                  |                  | Price FUEL - Total |                |   | \$439.84     |   |               |   |
|         |         |   |                 |                       | 0070 - Total     |                  |                    | \$439.84       |   |              |   |               |   |
|         |         |   |                 |                       | 0080             | TYPE A2 SHOULDER | Material           |                | 7   | Dec 1, 2025  | SYSTEM  | (\$20,002.89) |   |
|         |         |   |                 |                       |                  |                  |                    |                | 7   | Dec 1, 2025  | SYSTEM  | \$20,002.89   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate. |
|         |         |   |                 |                       |                  |                  |                    |                | 8   | Dec 16, 2025 | SYSTEM  | (\$20,002.89) |   |
|         | 8       | Dec 16, 2025                            | SYSTEM          | \$20,002.89           |                  |                  |                    |                | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate. |              |   |               |   |
|         | 9       | Jan 2, 2026                             | SYSTEM          | (\$20,002.89)         |                  |                  |                    |                |   |              |   |               |   |
|         | 9       | Jan 2, 2026                             | SYSTEM          | \$20,002.89           |                  |                  |                    |                | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate. |              |   |               |   |
|         | - Total |   |                 | \$0.00                |                  |                  |                    |                |   |              |   |               |   |



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 250314-C03

| Project               | Line         | Description      | Adjustment Type               | Other Adjustment Type | Est. Number   | Created Date | Created By   | Amount  | Remarks   |   |  |
|-----------------------|--------------|------------------|-------------------------------|-----------------------|---|--------------|--------------|---|---|---|--|
| JKR0134               | 0080         | TYPE A2 SHOULDER | Material - Total              |                       |   |              |              |   | \$0.00  |   |  |
|                       |              |                  | Other Item Adjustment         | ACAD                  | 7   | Dec 1, 2025  | jamesc2      | \$13.00   | AC = Index Difference X 1.98 X Thickness/36 X Quantity X Virgin AC<br>2.5 x 1.98 x 6/36 x 437.7 x 3.20%<br>=\$13.00   |   |  |
|                       |              |                  |                               | ACAD - Total          |   |              |              |   |   | \$13.00   |  |
|                       |              |                  |                               | FUEL                  | 7   | Dec 1, 2025  | jamesc2      | \$54.69   | (C-B) x Units of Work Performed in the Pay Period x Fuel Usage Factor<br>0.119 x 144.44 x 1.04995 =<br>\$57.07  |   |  |
|                       |              |                  |                               |                       |   |              |              |   |   | Was installed in October  |  |
|                       |              |                  |                               |                       | 7   | Dec 1, 2025  | jamesc2      | (\$101.98)  | System Generated and the correct amount is on estimate 0007   |   |  |
|                       |              |                  |                               | FUEL - Total          |   |              |              |   |   | (\$47.29)   |  |
|                       |              |                  | Other Item Adjustment - Total |                       |   |              |              |   | (\$34.29)   |   |  |
|                       |              |                  | Price FUEL                    |                       | 7   | Dec 1, 2025  | SYSTEM       | \$101.98  | Reference Item Price Adjustment Index Adjustment Type applied is FUEL   |   |  |
|                       |              |                  | - Total                       |                       |   |              |              |   | \$101.98  |   |  |
|                       |              |                  | Price FUEL - Total            |                       |   |              |              |   | \$101.98  |   |  |
|                       | 0080 - Total |                  |                               |                       |   |              |              |   | \$67.69   |   |  |
|                       | 0090         | MISC.            | Material                      |                       | 7   | Dec 1, 2025  | SYSTEM       | (\$424,405.17)  |   |   |  |
|                       |              |                  |                               |                       | 7   | Dec 1, 2025  | SYSTEM       | \$424,405.17  | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate. |   |  |
|                       |              |                  |                               |                       | 8   | Dec 16, 2025 | SYSTEM       | (\$424,405.17)  |   |   |  |
|                       |              |                  |                               |                       | 8   | Dec 16, 2025 | SYSTEM       | \$424,405.17  | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate. |   |  |
|                       |              |                  |                               |                       | 9   | Jan 2, 2026  | SYSTEM       | (\$424,405.17)  |   |   |  |
|                       |              |                  |                               |                       | 9   | Jan 2, 2026  | SYSTEM       | \$424,405.17  | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate. |   |  |
| - Total               |              |                  |                               |                       |   | \$0.00       |              |   |   |   |  |
| Material - Total      |              |                  |                               |                       |   | \$0.00       |              |   |   |   |  |
| Other Item Adjustment |              |                  |                               |                       | ACAD  | 4            | Oct 16, 2025 | jamesc2   | \$44.03   | Index Difference X 1.98 x Thickness/36 X Quantity Sqaure Yards X Virgin AC%<br>2.5 X 1.98 X 2.00/36 X 4447 X 3.60%<br>= \$44.03     |  |
|                       |              |                  |                               |                       |   | 4            | Oct 16, 2025 | jamesc2   | \$297.57  | Index Difference X 1.98 x Thickness/36 X Quantity Sqaure Yards X Virgin AC%<br>2.5 X 1.98 X 6.00/36 X 7841.00 X 4.60%<br>= \$297.57 |  |
|                       |              |                  |                               | 5                     |   | Nov 3, 2025  | jamesc2      | (\$297.57)  | Incorrect Virgin AC used on estimate 0004 corrected on this estimate  |   |  |
|                       |              |                  |                               | 5                     |   | Nov 3, 2025  | jamesc2      | \$207.00  | Index Difference (\$/T) x 1.98 T/CY x Thickness (in.)/36 x Quantity (SY) x Virgin AC%<br>2.5 X 1.98 X 6.0/36 X 7841 X 3.2% = 207.00<br><br>This correct amount with correct Virgin AC               |   |  |
|                       |              |                  |                               | 5                     |   | Nov 3, 2025  | jamesc2      | \$77.64   | Index Difference (\$/T) x 1.98 T/CY x Thickness (in.)/36 x Quantity (SY) x Virgin AC%<br>2.5 X 1.98 X 2.0/36 X 7842.0 X 3.6% = \$77.64  |   |  |
|                       |              |                  |                               | 7                     |   | Dec 1, 2025  | jamesc2      | \$47.47   | AC = Index Difference X 1.98 X Thickness/36 X Quantity X Virgin AC<br>2.5 x 1.98 x 6/36 x 1798.00 x 3.20%<br>=\$47.47   |   |  |
|                       |              |                  |                               | 7                     |   | Dec 1, 2025  | jamesc2      | \$35.59   | AC = Index Difference X 1.98 X Thickness/36 X Quantity X Virgin AC<br>2.5 x 1.98 x 6/36 x 3595 x 3.60%<br>=\$35.59  |   |  |
| ACAD - Total          |              |                  |                               |                       |   | \$411.73     |              |   |   |   |  |
| FUEL                  |              |                  |                               | 4                     | Oct 16, 2025  | jamesc2      | \$1,215.54   | (C-B) X Units of Work Performed X Total Fuel Usage Factor<br>0.119 X 3076.70 X 3.32<br>= \$1,215.54 |   |   |  |
|                       | 5            | Nov 3,           | jamesc2                       | \$340.80              | (C-B) X Unit of Work Performed in the Pay Period X Total Usage Factor |              |              |   |   |   |  |



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 250314-C03

| Project                       | Line         | Description         | Adjustment Type       | Other Adjustment Type         | Est. Number | Created Date | Created By | Amount  | Remarks   |  |
|-------------------------------|--------------|---------------------|-----------------------|-------------------------------|-------------|--------------|------------|---|---|--|
| JKR0134                       | 0090         | MISC.               | Other Item Adjustment | FUEL                          |             | 2025         |            |   | 0.110 X 862.62 X 3.32 = \$340.84  |  |
|                               |              |                     |                       |                               | 7           | Dec 1, 2025  | jamesc2    | \$728.78  | (C-B) x Units of Work Performed in the Pay Period x Fuel Usage Factor<br>0.222 x 988.79 x 3.32 = \$728.78   |  |
|                               |              |                     |                       | FUEL - Total                  |             |              |            |   | \$2,285.12  |  |
|                               |              |                     |                       | Other Item Adjustment - Total |             |              |            |   | \$2,696.85  |  |
|                               | 0090 - Total |                     |                       |                               |             |              |            | \$2,696.85  |   |  |
|                               | 0100         | MISC.               | Other Item Adjustment | ACAD                          | 4           | Oct 16, 2025 | jamesc2    | \$8.51  | Index Difference X 1.98 x Thickness/36 X Quantity Sqaure Yards X Virgin AC%<br>2.5 X 1.98 X 2.00/36 X 860.0 X 3.60%<br>= \$48.51  |  |
|                               |              |                     |                       |                               | 4           | Oct 16, 2025 | jamesc2    | \$60.15   | Index Difference X 1.98 x Thickness/36 X Quantity Sqaure Yards X Virgin AC%<br>2.5 X 1.98 X 6.00/36 X 1585.00 X 4.60%<br>= \$60.15  |  |
|                               |              |                     |                       |                               | 5           | Nov 3, 2025  | jamesc2    | (\$60.15)   | Incorrect Virgin AC used on estimate 0004 corrected on this estimate  |  |
|                               |              |                     |                       |                               | 5           | Nov 3, 2025  | jamesc2    | \$41.84   | Index Difference (\$/T) x 1.98 T/CY x Thickness (in.)/36 x Quantity (SY) x Virgin AC%<br>2.5 X 1.98 X 6.0/36 X 1585 X 3.2% = \$41.84<br><br>This correct amount with correct Virgin AC              |  |
|                               |              |                     |                       |                               | 5           | Nov 3, 2025  | jamesc2    | \$9.99  | Index Difference (\$/T) x 1.98 T/CY x Thickness (in.)/36 x Quantity (SY) x Virgin AC%<br>2.5 X 1.98 X 2.0/36 X 1009 X 3.6% = \$9.99   |  |
| 5                             |              |                     |                       |                               | Nov 3, 2025 | jamesc2      | \$11.40    | Index Difference (\$/T) x 1.98 T/CY x Thickness (in.)/36 x Quantity (SY) x Virgin AC%<br>2.5 X 1.98 X 4.0/36 X 576.0 X 3.6% = \$11.40               |   |  |
| 7                             |              |                     |                       |                               | Dec 1, 2025 | jamesc2      | \$11.80    | AC = Index Difference X 1.98 X Thickness/36 X Quantity X Virgin AC<br>2.5 x 1.98 x 6/36 x 447.0 x 3.20%<br>=\$11.80                                 |   |  |
| 7                             |              |                     |                       |                               | Dec 1, 2025 | jamesc2      | \$4.43     | AC = Index Difference X 1.98 X Thickness/36 X Quantity X Virgin AC<br>2.5 x 1.98 x 6/36 x 447.0 x 3.60%<br>=\$4.43                                  |   |  |
| 7                             |              |                     |                       |                               | Dec 1, 2025 | jamesc2      | \$4.83     | AC = Index Difference X 1.98 X Thickness/36 X Quantity X Virgin AC<br>2.5 x 1.98 x 6/36 x 488.0 x 3.60%<br>=\$4.83<br><br>Was installed in October  |   |  |
| 7                             |              |                     |                       |                               | Dec 1, 2025 | jamesc2      | \$12.88    | AC = Index Difference X 1.98 X Thickness/36 X Quantity X Virgin AC<br>2.5 x 1.98 x 6/36 x 488.0 x 3.20%<br>=\$12.88<br><br>Was installed in October |   |  |
| ACAD - Total                  |              |                     |                       |                               |             | \$105.68     |            |   |   |  |
| FUEL                          |              |                     |                       |                               | 4           | Oct 16, 2025 | jamesc2    | \$244.02  | (C-B) X Units of Work Performed X Total Fuel Usage Factor<br>0.119 X 617.65 X 3.32<br>= \$244.02  |  |
|                               |              |                     |                       |                               | 5           | Nov 3, 2025  | jamesc2    | \$93.91   | (C-B) X Unit of Work Performed in the Pay Period X Total Usage Factor<br>0.110 X 237.71 X 3.32 = \$93.91  |  |
|                               |              |                     |                       |                               | 7           | Dec 1, 2025  | jamesc2    | \$79.62   | (C-B) x Units of Work Performed in the Pay Period x Fuel Usage Factor<br>0.119 x 201.52 x 3.32 = \$79.62<br><br>Was Installed in October  |  |
|                               |              |                     |                       |                               | 7           | Dec 1, 2025  | jamesc2    | \$144.96  | (C-B) x Units of Work Performed in the Pay Period x Fuel Usage Factor<br>0.222 x 196.68 x 3.32 = \$144.96   |  |
| FUEL - Total                  |              |                     |                       |                               |             | \$562.51     |            |   |   |  |
| Other Item Adjustment - Total |              |                     |                       |                               | \$668.19    |              |            |   |   |  |
| 0100 - Total                  |              |                     |                       |                               |             |              | \$668.19   |   |   |  |
|                               | 0120         | PIPE COLLAR, TYPE A | Material              |                               | 7           | Dec 1, 2025  | SYSTEM     | (\$1,615.00)  |   |  |
|                               |              |                     |                       |                               | 7           | Dec 1, 2025  | SYSTEM     | \$1,615.00  | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jamesc2 overriding Payment Estimate Exception 4 on the current Payment Estimate. |  |
|                               |              |                     |                       |                               | 8           | Dec 16,      | SYSTEM     | (\$1,615.00)  |   |  |



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 250314-C03

| Project | Line | Description                                  | Adjustment Type | Other Adjustment Type | Est. Number      | Created Date | Created By | Amount       | Remarks   |
|---------|------|--|-----------------|-----------------------|------------------|--------------|------------|--------------|---|
| JKR0134 | 0120 | PIPE COLLAR, TYPE A                          | Material        |                       |                  | 2025         |            |              |   |
|         |      |  |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | \$1,615.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 4 on the current Payment Estimate. |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$1,615.00) |   |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | \$1,615.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jamesc2 overriding Payment Estimate Exception 4 on the current Payment Estimate. |
|         |      |  |                 |                       | - Total          |              |            | \$0.00       |   |
|         |      |  |                 |                       | Material - Total |              |            | \$0.00       |   |
|         |      |  |                 |                       | 0120 - Total     |              |            | \$0.00       |   |
|         |      |  |                 |                       |                  |              |            |              |   |
|         |      |  |                 |                       |                  |              |            |              |   |
|         |      |  |                 |                       |                  |              |            |              |   |
|         | 0130 | 3 IN. CONCRETE MEDIAN STRIP                  | Material        |                       | 7                | Dec 1, 2025  | SYSTEM     | (\$4,200.00) |   |
|         |      |  |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | \$4,200.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jamesc2 overriding Payment Estimate Exception 5 on the current Payment Estimate. |
|         |      |  |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | (\$4,200.00) |   |
|         |      |  |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | \$4,200.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jamesc2 overriding Payment Estimate Exception 5 on the current Payment Estimate. |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$4,200.00) |   |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | \$4,200.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jamesc2 overriding Payment Estimate Exception 5 on the current Payment Estimate. |
|         |      |  |                 |                       | - Total          |              |            | \$0.00       |   |
|         |      |  |                 |                       | Material - Total |              |            | \$0.00       |   |
|         |      |  |                 |                       | 0130 - Total     |              |            | \$0.00       |   |
|         |      |  |                 |                       |                  |              |            |              |   |
|         | 0140 | IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY) | Material        |                       | 2                | Sep 16, 2025 | SYSTEM     | (\$3,000.00) |   |
|         |      |  |                 |                       | 2                | Sep 16, 2025 | SYSTEM     | \$3,000.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate. |
|         |      |  |                 |                       | 3                | Oct 1, 2025  | SYSTEM     | (\$3,000.00) |   |
|         |      |  |                 |                       | 3                | Oct 1, 2025  | SYSTEM     | \$3,000.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate. |
|         |      |  |                 |                       | 4                | Oct 16, 2025 | SYSTEM     | (\$3,000.00) |   |
|         |      |  |                 |                       | 4                | Oct 16, 2025 | SYSTEM     | \$3,000.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jamesc2 overriding Payment Estimate Exception 5 on the current Payment Estimate. |
|         |      |  |                 |                       | 5                | Nov 3, 2025  | SYSTEM     | (\$3,000.00) |   |
|         |      |  |                 |                       | 5                | Nov 3, 2025  | SYSTEM     | \$3,000.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 5 on the current Payment Estimate. |
|         |      |  |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | (\$3,000.00) |   |
|         |      |  |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | \$3,000.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jamesc2 overriding Payment Estimate Exception 5 on the current Payment Estimate. |
|         | 0160 | CONSTRUCTION                                 | Material        |                       | 2                | Sep 16,      | SYSTEM     | (\$6,068.25) |   |
|         |      |  |                 |                       | - Total          |              |            | \$0.00       |   |
|         |      |  |                 |                       | Material - Total |              |            | \$0.00       |   |
|         |      |  |                 |                       | 0140 - Total     |              |            | \$0.00       |   |
|         |      |  |                 |                       |                  |              |            |              |   |
|         |      |  |                 |                       |                  |              |            |              |   |
|         |      |  |                 |                       |                  |              |            |              |   |
|         |      |  |                 |                       |                  |              |            |              |   |
|         |      |  |                 |                       |                  |              |            |              |   |
|         |      |  |                 |                       |                  |              |            |              |   |



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 250314-C03

| Project | Line | Description             | Adjustment Type | Other Adjustment Type | Est. Number      | Created Date | Created By | Amount       | Remarks   |
|---------|------|-------------------------|-----------------|-----------------------|------------------|--------------|------------|--------------|---|
| JKR0134 | 0160 | SIGNS                   | Material        |                       |                  | 2025         |            |              |   |
|         |      |                         |                 |                       | 2                | Sep 16, 2025 | SYSTEM     | \$6,068.25   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate. |
|         |      |                         |                 |                       | 3                | Oct 1, 2025  | SYSTEM     | (\$6,351.00) |   |
|         |      |                         |                 |                       | 3                | Oct 1, 2025  | SYSTEM     | \$6,351.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jamesc2 overriding Payment Estimate Exception 4 on the current Payment Estimate. |
|         |      |                         |                 |                       | 4                | Oct 16, 2025 | SYSTEM     | (\$6,351.00) |   |
|         |      |                         |                 |                       | 4                | Oct 16, 2025 | SYSTEM     | \$6,351.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jamesc2 overriding Payment Estimate Exception 6 on the current Payment Estimate. |
|         |      |                         |                 |                       | 5                | Nov 3, 2025  | SYSTEM     | (\$6,351.00) |   |
|         |      |                         |                 |                       | 5                | Nov 3, 2025  | SYSTEM     | \$6,351.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jamesc2 overriding Payment Estimate Exception 6 on the current Payment Estimate. |
|         |      |                         |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | (\$6,351.00) |   |
|         |      |                         |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | \$6,351.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jamesc2 overriding Payment Estimate Exception 6 on the current Payment Estimate. |
|         |      |                         |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | (\$6,351.00) |   |
|         |      |                         |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | \$6,351.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jamesc2 overriding Payment Estimate Exception 7 on the current Payment Estimate. |
|         |      |                         |                 |                       | - Total          |              |            | \$0.00       |   |
|         |      |                         |                 |                       | Material - Total |              |            | \$0.00       |   |
|         |      |                         |                 | 0160 - Total          |                  |              | \$0.00     |              |   |
|         | 0180 | CHANNELIZER (TRIM-LINE) | Material        |                       | 2                | Sep 16, 2025 | SYSTEM     | (\$2,016.00) |   |
|         |      |                         |                 |                       | 2                | Sep 16, 2025 | SYSTEM     | \$2,016.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate. |
|         |      |                         |                 |                       | 3                | Oct 1, 2025  | SYSTEM     | (\$7,080.00) |   |
|         |      |                         |                 |                       | 3                | Oct 1, 2025  | SYSTEM     | \$7,080.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jamesc2 overriding Payment Estimate Exception 5 on the current Payment Estimate. |
|         |      |                         |                 |                       | 4                | Oct 16, 2025 | SYSTEM     | (\$7,080.00) |   |
|         |      |                         |                 |                       | 4                | Oct 16, 2025 | SYSTEM     | \$7,080.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jamesc2 overriding Payment Estimate Exception 7 on the current Payment Estimate. |
|         |      |                         |                 |                       | 5                | Nov 3, 2025  | SYSTEM     | (\$7,080.00) |   |
|         |      |                         |                 |                       | 5                | Nov 3, 2025  | SYSTEM     | \$7,080.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jamesc2 overriding Payment Estimate Exception 7 on the current Payment Estimate. |
|         |      |                         |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | (\$7,080.00) |   |
|         |      |                         |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | \$7,080.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jamesc2 overriding Payment Estimate Exception 7 on the current Payment Estimate. |
|         |      |                         |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | (\$7,080.00) |   |
|         |      |                         |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | \$7,080.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user jamesc2 overriding Payment Estimate Exception 8 on the current Payment Estimate. |
|         |      |                         |                 |                       | - Total          |              |            | \$0.00       |   |
|         |      |                         |                 |                       | Material - Total |              |            | \$0.00       |   |
|         |      |                         |                 | 0180 - Total          |                  |              | \$0.00     |              |   |



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 250314-C03

| Project | Line | Description                     | Adjustment Type | Other Adjustment Type | Est. Number      | Created Date | Created By | Amount       | Remarks  |
|---------|------|---------------------------------|-----------------|-----------------------|------------------|--------------|------------|--------------|--|
| JKR0134 | 0190 | TYPE 3<br>MOVEABLE<br>BARRICADE | Material        |                       | 2                | Sep 16, 2025 | SYSTEM     | (\$3,220.00) |  |
|         |      |                                 |                 |                       | 2                | Sep 16, 2025 | SYSTEM     | \$3,220.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jamesc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.  |
|         |      |                                 |                 |                       | 3                | Oct 1, 2025  | SYSTEM     | (\$8,970.00) |  |
|         |      |                                 |                 |                       | 3                | Oct 1, 2025  | SYSTEM     | \$8,970.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jamesc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.  |
|         |      |                                 |                 |                       | 4                | Oct 16, 2025 | SYSTEM     | (\$8,970.00) |  |
|         |      |                                 |                 |                       | 4                | Oct 16, 2025 | SYSTEM     | \$8,970.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user jamesc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.  |
|         |      |                                 |                 |                       | 5                | Nov 3, 2025  | SYSTEM     | (\$8,970.00) |  |
|         |      |                                 |                 |                       | 5                | Nov 3, 2025  | SYSTEM     | \$8,970.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jamesc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.  |
|         |      |                                 |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | (\$8,970.00) |  |
|         |      |                                 |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | \$8,970.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user jamesc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.  |
|         |      |                                 |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | (\$8,970.00) |  |
|         |      |                                 |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | \$8,970.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user jamesc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.  |
|         |      |                                 |                 |                       | - Total          |              |            | \$0.00       |  |
|         |      |                                 |                 |                       | Material - Total |              |            | \$0.00       |  |
|         |      |                                 |                 |                       | 0190 - Total     |              |            |              |  |
|         | 0200 | FLASHING<br>ARROW PANEL         | Material        |                       | 2                | Sep 16, 2025 | SYSTEM     | (\$2,700.00) |  |
|         |      |                                 |                 |                       | 2                | Sep 16, 2025 | SYSTEM     | \$2,700.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jamesc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.  |
|         |      |                                 |                 |                       | 3                | Oct 1, 2025  | SYSTEM     | (\$2,700.00) |  |
|         |      |                                 |                 |                       | 3                | Oct 1, 2025  | SYSTEM     | \$2,700.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jamesc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.  |
|         |      |                                 |                 |                       | 4                | Oct 16, 2025 | SYSTEM     | (\$2,700.00) |  |
|         |      |                                 |                 |                       | 4                | Oct 16, 2025 | SYSTEM     | \$2,700.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user jamesc2 overriding Payment Estimate Exception 10 on the current Payment Estimate. |
|         |      |                                 |                 |                       | 5                | Nov 3, 2025  | SYSTEM     | (\$2,700.00) |  |
|         |      |                                 |                 |                       | 5                | Nov 3, 2025  | SYSTEM     | \$2,700.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jamesc2 overriding Payment Estimate Exception 10 on the current Payment Estimate. |
|         |      |                                 |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | (\$2,700.00) |  |
|         |      |                                 |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | \$2,700.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user jamesc2 overriding Payment Estimate Exception 10 on the current Payment Estimate. |
|         |      |                                 |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | (\$2,700.00) |  |
|         |      |                                 |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | \$2,700.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user jamesc2 overriding Payment Estimate Exception 11 on the current Payment Estimate. |
|         |      |                                 |                 |                       | - Total          |              |            | \$0.00       |  |
|         |      |                                 |                 |                       | Material - Total |              |            | \$0.00       |  |



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 250314-C03

| Project | Line             | Description   | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount        | Remarks  |
|---------|------------------|---|-----------------|-----------------------|-------------|--------------|------------|---------------|--|
| JKR0134 | 0200 - Total     |   |                 |                       |             |              |            | \$0.00        |  |
|         | 0210             | CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED | Material        |                       | 2           | Sep 16, 2025 | SYSTEM     | (\$16,800.00) |  |
|         |                  |   |                 |                       | 2           | Sep 16, 2025 | SYSTEM     | \$16,800.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jamesc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.  |
|         |                  |   |                 |                       | 3           | Oct 1, 2025  | SYSTEM     | (\$16,800.00) |  |
|         |                  |   |                 |                       | 3           | Oct 1, 2025  | SYSTEM     | \$16,800.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user jamesc2 overriding Payment Estimate Exception 10 on the current Payment Estimate. |
|         |                  |   |                 |                       | 4           | Oct 16, 2025 | SYSTEM     | (\$16,800.00) |  |
|         |                  |   |                 |                       | 4           | Oct 16, 2025 | SYSTEM     | \$16,800.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user jamesc2 overriding Payment Estimate Exception 12 on the current Payment Estimate. |
|         |                  |   |                 |                       | 5           | Nov 3, 2025  | SYSTEM     | (\$16,800.00) |  |
|         |                  |   |                 |                       | 5           | Nov 3, 2025  | SYSTEM     | \$16,800.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jamesc2 overriding Payment Estimate Exception 12 on the current Payment Estimate. |
|         |                  |   |                 |                       | 6           | Nov 17, 2025 | SYSTEM     | (\$16,800.00) |  |
|         |                  |   |                 |                       | 6           | Nov 17, 2025 | SYSTEM     | \$16,800.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user jamesc2 overriding Payment Estimate Exception 12 on the current Payment Estimate. |
|         |                  |   |                 |                       | 7           | Dec 1, 2025  | SYSTEM     | (\$16,800.00) |  |
|         |                  |   |                 |                       | 7           | Dec 1, 2025  | SYSTEM     | \$16,800.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user jamesc2 overriding Payment Estimate Exception 13 on the current Payment Estimate. |
|         | - Total          |   |                 |                       |             |              |            | \$0.00        |  |
|         | Material - Total |   |                 |                       |             |              |            | \$0.00        |  |
|         | 0210 - Total     |   |                 |                       |             |              |            | \$0.00        |  |
|         | 0220             | TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE  | Material        |                       | 2           | Sep 16, 2025 | SYSTEM     | (\$29,600.00) |  |
|         |                  |   |                 |                       | 2           | Sep 16, 2025 | SYSTEM     | \$29,600.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jamesc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.  |
|         |                  |   |                 |                       | 3           | Oct 1, 2025  | SYSTEM     | (\$29,600.00) |  |
|         |                  |   |                 |                       | 3           | Oct 1, 2025  | SYSTEM     | \$29,600.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user jamesc2 overriding Payment Estimate Exception 11 on the current Payment Estimate. |
|         |                  |   |                 |                       | 4           | Oct 16, 2025 | SYSTEM     | (\$29,600.00) |  |
|         |                  |   |                 |                       | 4           | Oct 16, 2025 | SYSTEM     | \$29,600.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user jamesc2 overriding Payment Estimate Exception 13 on the current Payment Estimate. |
|         |                  |   |                 |                       | 5           | Nov 3, 2025  | SYSTEM     | (\$29,600.00) |  |
|         |                  |   |                 |                       | 5           | Nov 3, 2025  | SYSTEM     | \$29,600.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user jamesc2 overriding Payment Estimate Exception 13 on the current Payment Estimate. |
|         |                  |   |                 |                       | 6           | Nov 17, 2025 | SYSTEM     | (\$29,600.00) |  |
|         |                  |   |                 |                       | 6           | Nov 17, 2025 | SYSTEM     | \$29,600.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user jamesc2 overriding Payment Estimate Exception 13 on the current Payment Estimate. |
|         |                  |   |                 |                       | 7           | Dec 1, 2025  | SYSTEM     | (\$29,600.00) |  |
|         |                  |   |                 |                       | 7           | Dec 1, 2025  | SYSTEM     | \$29,600.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user jamesc2 overriding Payment Estimate Exception 14 on the current Payment Estimate. |
|         | 8                | Dec 16, 2025  | SYSTEM          | (\$29,600.00)         |             |              |            |               |  |





## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 250314-C03

| Project | Line | Description                              | Adjustment Type | Other Adjustment Type | Est. Number      | Created Date | Created By | Amount        | Remarks  |
|---------|------|--|-----------------|-----------------------|------------------|--------------|------------|---------------|--|
| JKR0134 | 0220 | TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE | Material        |                       | 8                | Dec 16, 2025 | SYSTEM     | \$29,600.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jamesc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.  |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$29,600.00) |  |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | \$29,600.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jamesc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.  |
|         |      |  |                 |                       | - Total          |              |            | \$0.00        |  |
|         |      |  |                 |                       | Material - Total |              |            | \$0.00        |  |
|         |      |  |                 |                       | 0220 - Total     |              |            | \$0.00        |  |
|         |      |  |                 |                       |                  |              |            |               |  |
|         |      |  |                 |                       | 5                | Nov 3, 2025  | SYSTEM     | (\$6,858.00)  |  |
|         |      |  |                 |                       | 5                | Nov 3, 2025  | SYSTEM     | \$6,858.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user jamesc2 overriding Payment Estimate Exception 14 on the current Payment Estimate. |
|         |      |  |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | (\$6,858.00)  |  |
|         | 0260 | PREF THERMO PVMT MARK, 24 IN WHIT        | Material        |                       | 6                | Nov 17, 2025 | SYSTEM     | (\$6,858.00)  |  |
|         |      |  |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | \$6,858.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user jamesc2 overriding Payment Estimate Exception 14 on the current Payment Estimate. |
|         |      |  |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | (\$6,858.00)  |  |
|         |      |  |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | \$6,858.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user jamesc2 overriding Payment Estimate Exception 15 on the current Payment Estimate. |
|         |      |  |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | (\$6,858.00)  |  |
|         |      |  |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | \$6,858.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jamesc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.  |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$8,721.00)  |  |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | \$8,721.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jamesc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.  |
|         |      |  |                 |                       | - Total          |              |            | \$0.00        |  |
|         |      |  |                 |                       | Material - Total |              |            | \$0.00        |  |
|         |      |  |                 |                       | 0260 - Total     |              |            | \$0.00        |  |
|         | 0270 | PREF THERMO PVMT MARK, LT/RT ARROW       | Material        |                       | 5                | Nov 3, 2025  | SYSTEM     | (\$3,300.00)  |  |
|         |      |  |                 |                       | 5                | Nov 3, 2025  | SYSTEM     | \$3,300.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user jamesc2 overriding Payment Estimate Exception 15 on the current Payment Estimate. |
|         |      |  |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | (\$3,300.00)  |  |
|         |      |  |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | \$3,300.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user jamesc2 overriding Payment Estimate Exception 15 on the current Payment Estimate. |
|         |      |  |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | (\$3,300.00)  |  |
|         |      |  |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | \$3,300.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user jamesc2 overriding Payment Estimate Exception 16 on the current Payment Estimate. |
|         |      |  |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | (\$3,300.00)  |  |
|         |      |  |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | \$3,300.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jamesc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.  |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$3,300.00)  |  |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | \$3,300.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jamesc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.  |
|         |      |  |                 |                       | - Total          |              |            | \$0.00        |  |



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 250314-C03

| Project | Line             | Description   | Adjustment Type  | Other Adjustment Type | Est. Number | Created Date | Created By | Amount       | Remarks  |
|---------|------------------|---|------------------|-----------------------|-------------|--------------|------------|--------------|--|
| JKR0134 | 0270             | PREF THERMO PVMT MARK, LT/RT ARROW                                      | Material - Total |                       |             |              |            | \$0.00       |  |
|         | 0270 - Total     |   |                  |                       |             |              |            | \$0.00       |  |
|         | 0280             | PREF THERMO PVMT MARK, YIELD TRIAN                                      | Material         |                       | 5           | Nov 3, 2025  | SYSTEM     | (\$220.00)   |  |
|         |                  |   |                  |                       | 5           | Nov 3, 2025  | SYSTEM     | \$220.00     | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user jamesc2 overriding Payment Estimate Exception 16 on the current Payment Estimate. |
|         |                  |   |                  |                       | 6           | Nov 17, 2025 | SYSTEM     | (\$220.00)   |  |
|         |                  |   |                  |                       | 6           | Nov 17, 2025 | SYSTEM     | \$220.00     | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user jamesc2 overriding Payment Estimate Exception 16 on the current Payment Estimate. |
|         |                  |   |                  |                       | 7           | Dec 1, 2025  | SYSTEM     | (\$220.00)   |  |
|         |                  |   |                  |                       | 7           | Dec 1, 2025  | SYSTEM     | \$220.00     | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user jamesc2 overriding Payment Estimate Exception 17 on the current Payment Estimate. |
|         |                  |   |                  |                       | 8           | Dec 16, 2025 | SYSTEM     | (\$220.00)   |  |
|         |                  |   |                  |                       | 8           | Dec 16, 2025 | SYSTEM     | \$220.00     | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jamesc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.  |
|         |                  |   |                  |                       | 9           | Jan 2, 2026  | SYSTEM     | (\$1,705.00) |  |
|         |                  |   |                  |                       | 9           | Jan 2, 2026  | SYSTEM     | \$1,705.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user jamesc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.  |
|         |                  |   |                  |                       |             |              |            | - Total      |  |
|         | Material - Total |   |                  |                       |             |              |            | \$0.00       |  |
|         | 0280 - Total     |   |                  |                       |             |              |            | \$0.00       |  |
|         | 0290             | 4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS | Material         |                       | 7           | Dec 1, 2025  | SYSTEM     | (\$336.00)   |  |
|         |                  |   |                  |                       | 7           | Dec 1, 2025  | SYSTEM     | \$336.00     | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user jamesc2 overriding Payment Estimate Exception 18 on the current Payment Estimate. |
|         |                  |   |                  |                       | 8           | Dec 16, 2025 | SYSTEM     | (\$336.00)   |  |
|         |                  |   |                  |                       | 8           | Dec 16, 2025 | SYSTEM     | \$336.00     | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user jamesc2 overriding Payment Estimate Exception 10 on the current Payment Estimate. |
|         |                  |   |                  |                       | 9           | Jan 2, 2026  | SYSTEM     | (\$588.00)   |  |
|         |                  |   |                  |                       | 9           | Jan 2, 2026  | SYSTEM     | \$588.00     | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user jamesc2 overriding Payment Estimate Exception 10 on the current Payment Estimate. |
|         |                  |   |                  |                       |             |              |            | - Total      |  |
|         | Material - Total |   |                  |                       |             |              |            | \$0.00       |  |
|         | 0290 - Total     |   |                  |                       |             |              |            | \$0.00       |  |
|         | 0300             | 6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS  | Material         |                       | 5           | Nov 3, 2025  | SYSTEM     | (\$1,419.68) |  |
|         |                  |   |                  |                       | 5           | Nov 3, 2025  | SYSTEM     | \$1,419.68   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user jamesc2 overriding Payment Estimate Exception 17 on the current Payment Estimate. |
|         |                  |   |                  |                       | 6           | Nov 17, 2025 | SYSTEM     | (\$1,419.68) |  |
|         |                  |   |                  |                       | 6           | Nov 17, 2025 | SYSTEM     | \$1,419.68   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user jamesc2 overriding Payment Estimate Exception 17 on the current Payment Estimate. |
|         |                  |   |                  |                       | 7           | Dec 1, 2025  | SYSTEM     | (\$1,774.60) |  |
|         |                  |   |                  |                       | 7           | Dec 1, 2025  | SYSTEM     | \$1,774.60   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user jamesc2 overriding Payment Estimate Exception 20 on the current Payment Estimate. |



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 250314-C03

| Project          | Line                | Description   | Adjustment Type | Other Adjustment Type | Est. Number      | Created Date | Created By   | Amount   | Remarks  |
|------------------|---------------------|---|-----------------|-----------------------|------------------|--------------|--------------|--|--|
| JKR0134          | 0300                | 6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS  | Material        |                       | 8                | Dec 16, 2025 | SYSTEM       | (\$1,774.60)   |  |
|                  |                     |   |                 |                       | 8                | Dec 16, 2025 | SYSTEM       | \$1,774.60   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user jamesc2 overriding Payment Estimate Exception 12 on the current Payment Estimate. |
|                  |                     |   |                 |                       | 9                | Jan 2, 2026  | SYSTEM       | (\$2,190.70)   |  |
|                  |                     |   |                 |                       | 9                | Jan 2, 2026  | SYSTEM       | \$2,190.70   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user jamesc2 overriding Payment Estimate Exception 12 on the current Payment Estimate. |
|                  |                     |   |                 |                       | - Total          |              |              | \$0.00   |  |
|                  |                     |   |                 |                       | Material - Total |              |              | \$0.00   |  |
|                  |                     |   |                 |                       | 0300 - Total     |              |              | \$0.00   |  |
|                  | 0310                | 6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS | Material        |                       | 5                | Nov 3, 2025  | SYSTEM       | (\$2,045.62)   |  |
|                  |                     |   |                 |                       | 5                | Nov 3, 2025  | SYSTEM       | \$2,045.62   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user jamesc2 overriding Payment Estimate Exception 19 on the current Payment Estimate. |
|                  |                     |   |                 |                       | 6                | Nov 17, 2025 | SYSTEM       | (\$2,045.62)   |  |
|                  |                     |   |                 |                       | 6                | Nov 17, 2025 | SYSTEM       | \$2,045.62   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user jamesc2 overriding Payment Estimate Exception 19 on the current Payment Estimate. |
|                  |                     |   |                 |                       | 7                | Dec 1, 2025  | SYSTEM       | (\$2,557.02)   |  |
|                  |                     |   |                 |                       | 7                | Dec 1, 2025  | SYSTEM       | \$2,557.02   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user jamesc2 overriding Payment Estimate Exception 22 on the current Payment Estimate. |
|                  |                     |   |                 |                       | 8                | Dec 16, 2025 | SYSTEM       | (\$2,557.02)   |  |
|                  |                     |   |                 |                       | 8                | Dec 16, 2025 | SYSTEM       | \$2,557.02   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user jamesc2 overriding Payment Estimate Exception 14 on the current Payment Estimate. |
|                  |                     |   |                 |                       | 9                | Jan 2, 2026  | SYSTEM       | (\$2,992.12)   |  |
|                  |                     |   |                 |                       | 9                | Jan 2, 2026  | SYSTEM       | \$2,992.12   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user jamesc2 overriding Payment Estimate Exception 14 on the current Payment Estimate. |
|                  |                     |   |                 |                       | - Total          |              |              | \$0.00   |  |
|                  |                     |   |                 |                       | Material - Total |              |              | \$0.00   |  |
|                  | 0310 - Total        |   |                 | \$0.00                |                  |              |              |  |  |
|                  | 0320                | 4 IN. WHITE WATERBORNE PAVEMENT MARKING                                 | Material        |                       | 7                | Dec 1, 2025  | SYSTEM       | (\$397.44)   |  |
|                  |                     |   |                 |                       | 7                | Dec 1, 2025  | SYSTEM       | \$397.44   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user jamesc2 overriding Payment Estimate Exception 24 on the current Payment Estimate. |
|                  |                     |   |                 |                       | 8                | Dec 16, 2025 | SYSTEM       | (\$397.44)   |  |
| 8                |                     |   |                 |                       | Dec 16, 2025     | SYSTEM       | \$397.44     | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user jamesc2 overriding Payment Estimate Exception 16 on the current Payment Estimate. |  |
| 9                |                     |   |                 |                       | Jan 2, 2026      | SYSTEM       | (\$496.80)   |  |  |
| 9                |                     |   |                 |                       | Jan 2, 2026      | SYSTEM       | \$496.80     | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user jamesc2 overriding Payment Estimate Exception 16 on the current Payment Estimate. |  |
| - Total          |                     |   |                 |                       | \$0.00           |              |              |  |  |
| Material - Total |                     |   |                 |                       | \$0.00           |              |              |  |  |
| 0320 - Total     |                     |   | \$0.00          |                       |                  |              |              |  |  |
| 0350             | 15 IN. PIPE GROUP A | Material  |                 | 6                     | Nov 17, 2025     | SYSTEM       | (\$8,560.00) |  |  |
|                  |                     |   |                 | 6                     | Nov 17, 2025     | SYSTEM       | \$8,560.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user jamesc2 overriding Payment Estimate Exception 21 on the current Payment Estimate. |  |



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 250314-C03

| Project | Line | Description                    | Adjustment Type | Other Adjustment Type | Est. Number      | Created Date | Created By | Amount        | Remarks  |
|---------|------|--------------------------------|-----------------|-----------------------|------------------|--------------|------------|---------------|--|
| JKR0134 | 0350 | 15 IN. PIPE GROUP A            | Material        |                       | 7                | Dec 1, 2025  | SYSTEM     | (\$8,560.00)  |  |
|         |      |                                |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | \$8,560.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user jamesc2 overriding Payment Estimate Exception 26 on the current Payment Estimate. |
|         |      |                                |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | (\$8,560.00)  |  |
|         |      |                                |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | \$8,560.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user jamesc2 overriding Payment Estimate Exception 18 on the current Payment Estimate. |
|         |      |                                |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$8,560.00)  |  |
|         |      |                                |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | \$8,560.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user jamesc2 overriding Payment Estimate Exception 18 on the current Payment Estimate. |
|         |      |                                |                 |                       | - Total          |              |            | \$0.00        |  |
|         |      |                                |                 |                       | Material - Total |              |            | \$0.00        |  |
|         |      |                                |                 |                       | 0350 - Total     |              |            | \$0.00        |  |
|         | 0360 | 18 IN. PIPE GROUP A            | Material        |                       | 3                | Oct 1, 2025  | SYSTEM     | (\$7,476.00)  |  |
|         |      |                                |                 |                       | 3                | Oct 1, 2025  | SYSTEM     | \$7,476.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user jamesc2 overriding Payment Estimate Exception 12 on the current Payment Estimate. |
|         |      |                                |                 |                       | 4                | Oct 16, 2025 | SYSTEM     | (\$7,476.00)  |  |
|         |      |                                |                 |                       | 4                | Oct 16, 2025 | SYSTEM     | \$7,476.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user jamesc2 overriding Payment Estimate Exception 14 on the current Payment Estimate. |
|         |      |                                |                 |                       | 5                | Nov 3, 2025  | SYSTEM     | (\$7,476.00)  |  |
|         |      |                                |                 |                       | 5                | Nov 3, 2025  | SYSTEM     | \$7,476.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user jamesc2 overriding Payment Estimate Exception 21 on the current Payment Estimate. |
|         |      |                                |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | (\$7,476.00)  |  |
|         |      |                                |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | \$7,476.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user jamesc2 overriding Payment Estimate Exception 22 on the current Payment Estimate. |
|         |      |                                |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | (\$7,476.00)  |  |
|         |      |                                |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | \$7,476.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user jamesc2 overriding Payment Estimate Exception 27 on the current Payment Estimate. |
|         |      |                                |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | (\$7,476.00)  |  |
|         |      |                                |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | \$7,476.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user jamesc2 overriding Payment Estimate Exception 19 on the current Payment Estimate. |
|         |      |                                |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$16,910.00) |  |
|         |      |                                |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | \$16,910.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user jamesc2 overriding Payment Estimate Exception 19 on the current Payment Estimate. |
|         |      |                                |                 |                       | - Total          |              |            | \$0.00        |  |
|         |      |                                |                 |                       | Material - Total |              |            | \$0.00        |  |
|         |      |                                |                 |                       | 0360 - Total     |              |            | \$0.00        |  |
|         | 0400 | 15 IN. GROUP A FLARED END SECT | Material        |                       | 6                | Nov 17, 2025 | SYSTEM     | (\$5,145.00)  |  |
|         |      |                                |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | \$5,145.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user jamesc2 overriding Payment Estimate Exception 23 on the current Payment Estimate. |
|         |      |                                |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | (\$5,145.00)  |  |
|         |      |                                |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | \$5,145.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user jamesc2 overriding Payment  |



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 250314-C03

| Project | Line | Description                    | Adjustment Type | Other Adjustment Type | Est. Number      | Created Date | Created By | Amount        | Remarks  |
|---------|------|--------------------------------|-----------------|-----------------------|------------------|--------------|------------|---------------|--|
| JKR0134 | 0400 | 15 IN. GROUP A FLARED END SECT | Material        |                       |                  |              |            |               | Estimate Exception 28 on the current Payment Estimate.   |
|         |      |                                |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | (\$5,145.00)  |  |
|         |      |                                |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | \$5,145.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user jamesc2 overriding Payment Estimate Exception 20 on the current Payment Estimate. |
|         |      |                                |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$5,145.00)  |  |
|         |      |                                |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | \$5,145.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user jamesc2 overriding Payment Estimate Exception 20 on the current Payment Estimate. |
|         |      |                                |                 |                       | - Total          |              |            | \$0.00        |  |
|         |      |                                |                 |                       | Material - Total |              |            | \$0.00        |  |
|         |      |                                |                 |                       | 0400 - Total     |              |            | \$0.00        |  |
|         | 0410 | 18 IN. GROUP A FLARED END SECT | Material        |                       | 7                | Dec 1, 2025  | SYSTEM     | (\$4,310.00)  |  |
|         |      |                                |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | \$4,310.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user jamesc2 overriding Payment Estimate Exception 29 on the current Payment Estimate. |
|         |      |                                |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | (\$4,310.00)  |  |
|         |      |                                |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | \$4,310.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user jamesc2 overriding Payment Estimate Exception 21 on the current Payment Estimate. |
|         |      |                                |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$12,930.00) |  |
|         |      |                                |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | \$12,930.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user jamesc2 overriding Payment Estimate Exception 21 on the current Payment Estimate. |
|         |      |                                |                 |                       | - Total          |              |            | \$0.00        |  |
|         |      |                                |                 |                       | Material - Total |              |            | \$0.00        |  |
|         |      |                                |                 |                       | 0410 - Total     |              |            | \$0.00        |  |
|         | 0440 | SEEDING - COOL SEASON GRASSES  | Material        |                       | 6                | Nov 17, 2025 | SYSTEM     | (\$3,420.00)  |  |
|         |      |                                |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | \$3,420.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user jamesc2 overriding Payment Estimate Exception 24 on the current Payment Estimate. |
|         |      |                                |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | (\$3,420.00)  |  |
|         |      |                                |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | \$3,420.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user jamesc2 overriding Payment Estimate Exception 30 on the current Payment Estimate. |
|         |      |                                |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | (\$3,420.00)  |  |
|         |      |                                |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | \$3,420.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user jamesc2 overriding Payment Estimate Exception 22 on the current Payment Estimate. |
|         |      |                                |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$3,420.00)  |  |
|         |      |                                |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | \$3,420.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user jamesc2 overriding Payment Estimate Exception 22 on the current Payment Estimate. |
|         |      |                                |                 |                       | - Total          |              |            | \$0.00        |  |
|         |      |                                |                 |                       | Material - Total |              |            | \$0.00        |  |
|         |      |                                |                 |                       | 0440 - Total     |              |            | \$0.00        |  |
|         | 0460 | SEDIMENT TRAP ROCK             | Material        |                       | 2                | Sep 16, 2025 | SYSTEM     | (\$720.00)    |  |
|         |      |                                |                 |                       | 2                | Sep 16, 2025 | SYSTEM     | \$720.00      | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jamesc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.  |
|         |      |                                |                 |                       | 3                | Oct 1, 2025  | SYSTEM     | (\$720.00)    |  |
|         |      |                                |                 |                       | 3                | Oct 1, 2025  | SYSTEM     | \$720.00      | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user jamesc2 overriding Payment  |



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 250314-C03

| Project | Line         | Description        | Adjustment Type | Other Adjustment Type  | Est. Number      | Created Date | Created By            | Amount     | Remarks  |
|---------|--------------|--------------------|-----------------|--|------------------|--------------|-----------------------|------------|--|
| JKR0134 | 0460         | SEDIMENT TRAP ROCK | Material        |  |                  |              |                       |            | Estimate Exception 13 on the current Payment Estimate.   |
|         |              |                    |                 |  | 4                | Oct 16, 2025 | SYSTEM                | (\$720.00) |  |
|         |              |                    |                 |  | 4                | Oct 16, 2025 | SYSTEM                | \$720.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user jamesc2 overriding Payment Estimate Exception 15 on the current Payment Estimate. |
|         |              |                    |                 |  | 5                | Nov 3, 2025  | SYSTEM                | (\$720.00) |  |
|         |              |                    |                 |  | 5                | Nov 3, 2025  | SYSTEM                | \$720.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user jamesc2 overriding Payment Estimate Exception 22 on the current Payment Estimate. |
|         |              |                    |                 |  | 6                | Nov 17, 2025 | SYSTEM                | (\$720.00) |  |
|         |              |                    |                 |  | 6                | Nov 17, 2025 | SYSTEM                | \$720.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user jamesc2 overriding Payment Estimate Exception 25 on the current Payment Estimate. |
|         |              |                    |                 |  | 7                | Dec 1, 2025  | SYSTEM                | (\$720.00) |  |
|         |              |                    |                 |  | 7                | Dec 1, 2025  | SYSTEM                | \$720.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user jamesc2 overriding Payment Estimate Exception 31 on the current Payment Estimate. |
|         |              |                    |                 |  | 8                | Dec 16, 2025 | SYSTEM                | (\$720.00) |  |
|         |              |                    |                 |  | 8                | Dec 16, 2025 | SYSTEM                | \$720.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user jamesc2 overriding Payment Estimate Exception 23 on the current Payment Estimate. |
|         |              |                    |                 |  | 9                | Jan 2, 2026  | SYSTEM                | (\$720.00) |  |
|         |              |                    |                 |  | 9                | Jan 2, 2026  | SYSTEM                | \$720.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user jamesc2 overriding Payment Estimate Exception 23 on the current Payment Estimate. |
|         |              |                    |                 |  | - Total          |              |                       | \$0.00     |  |
|         |              |                    |                 |  | Material - Total |              |                       | \$0.00     |  |
|         |              |                    |                 |  | 0460 - Total     |              |                       | \$0.00     |  |
|         |              |                    |                 |  |                  | 0470         | ALTERNATE DITCH CHECK | Material   |  |
| 2       | Sep 16, 2025 | SYSTEM             | \$905.79        | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user jamesc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.  |                  |              |                       |            |  |
| 3       | Oct 1, 2025  | SYSTEM             | (\$905.79)      |  |                  |              |                       |            |  |
| 3       | Oct 1, 2025  | SYSTEM             | \$905.79        | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user jamesc2 overriding Payment Estimate Exception 14 on the current Payment Estimate. |                  |              |                       |            |  |
| 4       | Oct 16, 2025 | SYSTEM             | (\$905.79)      |  |                  |              |                       |            |  |
| 4       | Oct 16, 2025 | SYSTEM             | \$905.79        | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user jamesc2 overriding Payment Estimate Exception 16 on the current Payment Estimate. |                  |              |                       |            |  |
| 5       | Nov 3, 2025  | SYSTEM             | (\$905.79)      |  |                  |              |                       |            |  |
| 5       | Nov 3, 2025  | SYSTEM             | \$905.79        | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user jamesc2 overriding Payment Estimate Exception 23 on the current Payment Estimate. |                  |              |                       |            |  |
| 6       | Nov 17, 2025 | SYSTEM             | (\$6,639.69)    |  |                  |              |                       |            |  |
| 6       | Nov 17, 2025 | SYSTEM             | \$6,639.69      | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user jamesc2 overriding Payment Estimate Exception 26 on the current Payment Estimate. |                  |              |                       |            |  |
| 7       | Dec 1, 2025  | SYSTEM             | (\$6,639.69)    |  |                  |              |                       |            |  |
| 7       | Dec 1, 2025  | SYSTEM             | \$6,639.69      | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user jamesc2 overriding Payment Estimate Exception 32 on the current Payment Estimate. |                  |              |                       |            |  |
| 8       | Dec 16, 2025 | SYSTEM             | (\$12,124.29)   |  |                  |              |                       |            |  |



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 250314-C03

| Project | Line | Description                              | Adjustment Type | Other Adjustment Type | Est. Number      | Created Date | Created By | Amount        | Remarks  |
|---------|------|--|-----------------|-----------------------|------------------|--------------|------------|---------------|--|
| JKR0134 | 0470 | ALTERNATE DITCH CHECK                    | Material        |                       | 8                | Dec 16, 2025 | SYSTEM     | \$12,124.29   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user jamesc2 overriding Payment Estimate Exception 24 on the current Payment Estimate. |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$12,124.29) |  |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | \$12,124.29   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user jamesc2 overriding Payment Estimate Exception 24 on the current Payment Estimate. |
|         |      |  |                 |                       | - Total          |              |            | \$0.00        |  |
|         |      |  |                 |                       | Material - Total |              |            | \$0.00        |  |
|         |      |  |                 |                       | 0470 - Total     |              |            | \$0.00        |  |
|         |      |  |                 |                       |                  |              |            |               |  |
|         |      |  |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | (\$32,828.70) |  |
|         |      |  |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | \$32,828.70   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user jamesc2 overriding Payment Estimate Exception 27 on the current Payment Estimate. |
|         |      |  |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | (\$32,828.70) |  |
|         | 0500 | TYPE 3 TURF REINFORCEMENT MAT            | Material        |                       | 7                | Dec 1, 2025  | SYSTEM     | \$32,828.70   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user jamesc2 overriding Payment Estimate Exception 33 on the current Payment Estimate. |
|         |      |  |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | (\$32,828.70) |  |
|         |      |  |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | \$32,828.70   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user jamesc2 overriding Payment Estimate Exception 25 on the current Payment Estimate. |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$32,828.70) |  |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | \$32,828.70   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user jamesc2 overriding Payment Estimate Exception 25 on the current Payment Estimate. |
|         |      |  |                 |                       | - Total          |              |            | \$0.00        |  |
|         |      |  |                 |                       | Material - Total |              |            | \$0.00        |  |
|         |      |  |                 |                       | 0500 - Total     |              |            | \$0.00        |  |
|         |      |  |                 |                       |                  |              |            |               |  |
|         |      |  |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | (\$8,901.75)  |  |
|         | 0510 | TYPE 3B EROSION CONTROL BLANKET          | Material        |                       | 6                | Nov 17, 2025 | SYSTEM     | \$8,901.75    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user jamesc2 overriding Payment Estimate Exception 28 on the current Payment Estimate. |
|         |      |  |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | (\$8,901.75)  |  |
|         |      |  |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | \$8,901.75    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user jamesc2 overriding Payment Estimate Exception 34 on the current Payment Estimate. |
|         |      |  |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | (\$12,073.05) |  |
|         |      |  |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | \$12,073.05   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user jamesc2 overriding Payment Estimate Exception 26 on the current Payment Estimate. |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$12,073.05) |  |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | \$12,073.05   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user jamesc2 overriding Payment Estimate Exception 26 on the current Payment Estimate. |
|         |      |  |                 |                       | - Total          |              |            | \$0.00        |  |
|         |      |  |                 |                       | Material - Total |              |            | \$0.00        |  |
|         |      |  |                 |                       | 0510 - Total     |              |            | \$0.00        |  |
|         | 0530 | LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT | Material        |                       | 8                | Dec 16, 2025 | SYSTEM     | (\$3,285.00)  |  |
|         |      |  |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | \$3,285.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user jamesc2 overriding Payment Estimate Exception 27 on the current Payment Estimate. |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$3,285.00)  |  |
|         |      |  |                 |                       |                  |              |            |               |  |





## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 250314-C03

| Project | Line                                     | Description                              | Adjustment Type | Other Adjustment Type | Est. Number  | Created Date | Created By    | Amount   | Remarks  |
|---------|--|--|-----------------|-----------------------|--------------|--------------|---------------|--|--|
| JKR0134 | 0530                                     | LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT | Material        |                       | 9            | Jan 2, 2026  | SYSTEM        | \$3,285.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user jamesc2 overriding Payment Estimate Exception 27 on the current Payment Estimate. |
|         |  |  |                 | - Total               |              |              |               | \$0.00   |  |
|         |  |  |                 | Material - Total      |              |              |               | \$0.00   |  |
|         |  |  | 0530 - Total    |                       |              |              | \$0.00        |  |  |
| 0540    | LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT | Material                                 |                 | 8                     | Dec 16, 2025 | SYSTEM       | (\$19,260.00) |  |  |
|         |  |  |                 | 8                     | Dec 16, 2025 | SYSTEM       | \$19,260.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user jamesc2 overriding Payment Estimate Exception 29 on the current Payment Estimate. |  |
|         |  |  |                 | 9                     | Jan 2, 2026  | SYSTEM       | (\$19,260.00) |  |  |
|         |  |  |                 | 9                     | Jan 2, 2026  | SYSTEM       | \$19,260.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user jamesc2 overriding Payment Estimate Exception 29 on the current Payment Estimate. |  |
|         |  |  |                 | - Total               |              |              | \$0.00        |  |  |
|         |  |  |                 | Material - Total      |              |              | \$0.00        |  |  |
|         |  | 0540 - Total                             |                 |                       | \$0.00       |              |               |  |  |
| 0550    | BRACKET ARM, 15 FT. OR 4.6 M             | Material                                 |                 | 8                     | Dec 16, 2025 | SYSTEM       | (\$10,840.00) |  |  |
|         |  |  |                 | 8                     | Dec 16, 2025 | SYSTEM       | \$10,840.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user jamesc2 overriding Payment Estimate Exception 31 on the current Payment Estimate. |  |
|         |  |  |                 | 9                     | Jan 2, 2026  | SYSTEM       | (\$10,840.00) |  |  |
|         |  |  |                 | 9                     | Jan 2, 2026  | SYSTEM       | \$10,840.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user jamesc2 overriding Payment Estimate Exception 31 on the current Payment Estimate. |  |
|         |  |  |                 | - Total               |              |              | \$0.00        |  |  |
|         |  |  |                 | Material - Total      |              |              | \$0.00        |  |  |
|         |  | 0550 - Total                             |                 |                       | \$0.00       |              |               |  |  |
| 0560    | LUMINAIRE, LED-B                         | Material                                 |                 | 8                     | Dec 16, 2025 | SYSTEM       | (\$3,760.00)  |  |  |
|         |  |  |                 | 8                     | Dec 16, 2025 | SYSTEM       | \$3,760.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user jamesc2 overriding Payment Estimate Exception 33 on the current Payment Estimate. |  |
|         |  |  |                 | 9                     | Jan 2, 2026  | SYSTEM       | (\$3,760.00)  |  |  |
|         |  |  |                 | 9                     | Jan 2, 2026  | SYSTEM       | \$3,760.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user jamesc2 overriding Payment Estimate Exception 33 on the current Payment Estimate. |  |
|         |  |  |                 | - Total               |              |              | \$0.00        |  |  |
|         |  |  |                 | Material - Total      |              |              | \$0.00        |  |  |
|         |  | 0560 - Total                             |                 |                       | \$0.00       |              |               |  |  |
| 0570    | BASE MOUNTED CONTROL STATION             | Material                                 |                 | 8                     | Dec 16, 2025 | SYSTEM       | (\$3,280.00)  |  |  |
|         |  |  |                 | 8                     | Dec 16, 2025 | SYSTEM       | \$3,280.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user jamesc2 overriding Payment Estimate Exception 34 on the current Payment Estimate. |  |
|         |  |  |                 | 9                     | Jan 2, 2026  | SYSTEM       | (\$3,280.00)  |  |  |
|         |  |  |                 | 9                     | Jan 2, 2026  | SYSTEM       | \$3,280.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user jamesc2 overriding Payment Estimate Exception 34 on the current Payment Estimate. |  |
|         |  |  |                 | - Total               |              |              | \$0.00        |  |  |
|         |  |  |                 | Material - Total      |              |              | \$0.00        |  |  |
|         |  | 0570 - Total                             |                 |                       | \$0.00       |              |               |  |  |
| 0580    | CONDUIT, 2 IN. RIGID, IN TRENCH          | Material                                 |                 | 8                     | Dec 16, 2025 | SYSTEM       | (\$1,019.10)  |  |  |
|         |  |  |                 | 8                     | Dec 16, 2025 | SYSTEM       | \$1,019.10    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user jamesc2 overriding Payment  |  |



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 250314-C03

| Project      | Line                        | Description                     | Adjustment Type | Other Adjustment Type | Est. Number      | Created Date | Created By    | Amount   | Remarks  |
|--------------|-----------------------------|---------------------------------|-----------------|-----------------------|------------------|--------------|---------------|--|--|
| JKR0134      | 0580                        | CONDUIT, 2 IN. RIGID, IN TRENCH | Material        |                       |                  |              |               |  | Estimate Exception 35 on the current Payment Estimate.   |
|              |                             |                                 |                 |                       | 9                | Jan 2, 2026  | SYSTEM        | (\$1,019.10)   |  |
|              |                             |                                 |                 |                       | 9                | Jan 2, 2026  | SYSTEM        | \$1,019.10   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user jamesc2 overriding Payment Estimate Exception 35 on the current Payment Estimate. |
|              |                             |                                 |                 |                       | - Total          |              |               | \$0.00   |  |
|              |                             |                                 |                 |                       | Material - Total |              |               | \$0.00   |  |
|              |                             |                                 |                 |                       | 0580 - Total     |              |               | \$0.00   |  |
|              | 0590                        | CONDUIT, 4 IN. RIGID, PUSHED    | Material        |                       | 7                | Dec 1, 2025  | SYSTEM        | (\$14,448.00)  |  |
|              |                             |                                 |                 |                       | 7                | Dec 1, 2025  | SYSTEM        | \$14,448.00  | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user jamesc2 overriding Payment Estimate Exception 35 on the current Payment Estimate. |
|              |                             |                                 |                 |                       | 8                | Dec 16, 2025 | SYSTEM        | (\$14,448.00)  |  |
|              |                             |                                 |                 |                       | 8                | Dec 16, 2025 | SYSTEM        | \$14,448.00  | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user jamesc2 overriding Payment Estimate Exception 36 on the current Payment Estimate. |
|              |                             |                                 |                 |                       | 9                | Jan 2, 2026  | SYSTEM        | (\$14,448.00)  |  |
|              |                             |                                 |                 |                       | 9                | Jan 2, 2026  | SYSTEM        | \$14,448.00  | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user jamesc2 overriding Payment Estimate Exception 36 on the current Payment Estimate. |
|              | - Total                     |                                 |                 | \$0.00                |                  |              |               |  |  |
|              | Material - Total            |                                 |                 | \$0.00                |                  |              |               |  |  |
|              | 0590 - Total                |                                 |                 | \$0.00                |                  |              |               |  |  |
| 0610         | PULL BOX, PREFORMED CLASS 1 | Material                        |                 | 8                     | Dec 16, 2025     | SYSTEM       | (\$15,360.00) |  |  |
|              |                             |                                 |                 | 8                     | Dec 16, 2025     | SYSTEM       | \$15,360.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user jamesc2 overriding Payment Estimate Exception 37 on the current Payment Estimate. |  |
|              |                             |                                 |                 | 9                     | Jan 2, 2026      | SYSTEM       | (\$15,360.00) |  |  |
|              |                             |                                 |                 | 9                     | Jan 2, 2026      | SYSTEM       | \$15,360.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user jamesc2 overriding Payment Estimate Exception 37 on the current Payment Estimate. |  |
|              |                             |                                 |                 | - Total               |                  |              | \$0.00        |  |  |
|              |                             |                                 |                 | Material - Total      |                  |              | \$0.00        |  |  |
| 0610 - Total |                             |                                 | \$0.00          |                       |                  |              |               |  |  |
| 0620         | CABLE, 2 AWG 1 CONDUCTOR    | Material                        |                 | 8                     | Dec 16, 2025     | SYSTEM       | (\$5,692.50)  |  |  |
|              |                             |                                 |                 | 8                     | Dec 16, 2025     | SYSTEM       | \$5,692.50    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user jamesc2 overriding Payment Estimate Exception 38 on the current Payment Estimate. |  |
|              |                             |                                 |                 | 9                     | Jan 2, 2026      | SYSTEM       | (\$5,692.50)  |  |  |
|              |                             |                                 |                 | 9                     | Jan 2, 2026      | SYSTEM       | \$5,692.50    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user jamesc2 overriding Payment Estimate Exception 38 on the current Payment Estimate. |  |
|              |                             |                                 |                 | - Total               |                  |              | \$0.00        |  |  |
|              |                             |                                 |                 | Material - Total      |                  |              | \$0.00        |  |  |
| 0620 - Total |                             |                                 | \$0.00          |                       |                  |              |               |  |  |
| 0630         | CABLE, 6 AWG 1 CONDUCTOR    | Material                        |                 | 8                     | Dec 16, 2025     | SYSTEM       | (\$72,924.00) |  |  |
|              |                             |                                 |                 | 8                     | Dec 16, 2025     | SYSTEM       | \$72,924.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user jamesc2 overriding Payment Estimate Exception 39 on the current Payment Estimate. |  |
|              |                             |                                 |                 | 9                     | Jan 2, 2026      | SYSTEM       | (\$72,924.00) |  |  |
|              |                             |                                 |                 | 9                     | Jan 2, 2026      | SYSTEM       | \$72,924.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user jamesc2 overriding Payment Estimate Exception 39 on the current Payment Estimate. |  |



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 250314-C03

| Project | Line | Description                              | Adjustment Type  | Other Adjustment Type | Est. Number      | Created Date | Created By | Amount       | Remarks  |  |
|---------|------|--|------------------|-----------------------|------------------|--------------|------------|--------------|--|--|
| JKR0134 | 0630 | CABLE, 6 AWG 1 CONDUCTOR                 | Material         | - Total               |                  |              |            | \$0.00       |  |  |
|         |      |  | Material - Total |                       |                  |              | \$0.00     |              |  |  |
|         |      |  | 0630 - Total     |                       |                  |              | \$0.00     |              |  |  |
|         | 0640 | CABLE, 8 AWG 1 CONDUCTOR                 | Material         |                       | 8                | Dec 16, 2025 | SYSTEM     | (\$7,857.00) |  |  |
|         |      |  |                  |                       | 8                | Dec 16, 2025 | SYSTEM     | \$7,857.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user jamesc2 overriding Payment Estimate Exception 40 on the current Payment Estimate. |  |
|         |      |  |                  |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$7,857.00) |  |  |
|         |      |  |                  |                       | 9                | Jan 2, 2026  | SYSTEM     | \$7,857.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user jamesc2 overriding Payment Estimate Exception 40 on the current Payment Estimate. |  |
|         |      |  |                  |                       | - Total          |              |            |              | \$0.00   |  |
|         |      |  |                  |                       | Material - Total |              |            |              | \$0.00   |  |
|         |      |  | 0640 - Total     |                       |                  |              | \$0.00     |              |  |  |
|         | 0650 | CABLE, 10 AWG 1 CONDUCTOR, POLE & BRACKE | Material         |                       | 8                | Dec 16, 2025 | SYSTEM     | (\$1,008.00) |  |  |
|         |      |  |                  |                       | 8                | Dec 16, 2025 | SYSTEM     | \$1,008.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user jamesc2 overriding Payment Estimate Exception 41 on the current Payment Estimate. |  |
|         |      |  |                  |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$1,008.00) |  |  |
|         |      |  |                  |                       | 9                | Jan 2, 2026  | SYSTEM     | \$1,008.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user jamesc2 overriding Payment Estimate Exception 41 on the current Payment Estimate. |  |
|         |      |  |                  |                       | - Total          |              |            |              | \$0.00   |  |
|         |      |  |                  |                       | Material - Total |              |            |              | \$0.00   |  |
|         |      |  | 0650 - Total     |                       |                  |              | \$0.00     |              |  |  |
|         | 0660 | POLE FOUNDATION (45 FT. OR 13.5 M        | Material         |                       | 8                | Dec 16, 2025 | SYSTEM     | (\$9,135.00) |  |  |
|         |      |  |                  |                       | 8                | Dec 16, 2025 | SYSTEM     | \$9,135.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user jamesc2 overriding Payment Estimate Exception 42 on the current Payment Estimate. |  |
|         |      |  |                  |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$9,135.00) |  |  |
|         |      |  |                  |                       | 9                | Jan 2, 2026  | SYSTEM     | \$9,135.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user jamesc2 overriding Payment Estimate Exception 42 on the current Payment Estimate. |  |
|         |      |  |                  |                       | - Total          |              |            |              | \$0.00   |  |
|         |      |  |                  |                       | Material - Total |              |            |              | \$0.00   |  |
|         |      |  | 0660 - Total     |                       |                  |              | \$0.00     |              |  |  |
|         | 0670 | POWER SUPPLY ASSEMBLY, TYPE 2, 240/120   | Material         |                       | 8                | Dec 16, 2025 | SYSTEM     | (\$3,285.00) |  |  |
|         |      |  |                  |                       | 8                | Dec 16, 2025 | SYSTEM     | \$3,285.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user jamesc2 overriding Payment Estimate Exception 43 on the current Payment Estimate. |  |
|         |      |  |                  |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$3,285.00) |  |  |
|         |      |  |                  |                       | 9                | Jan 2, 2026  | SYSTEM     | \$3,285.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user jamesc2 overriding Payment Estimate Exception 43 on the current Payment Estimate. |  |
|         |      |  |                  |                       | - Total          |              |            |              | \$0.00   |  |
|         |      |  |                  |                       | Material - Total |              |            |              | \$0.00   |  |
|         |      |  | 0670 - Total     |                       |                  |              | \$0.00     |              |  |  |
|         | 0700 | 2 IN. PSST POST - 12 GA.                 | Material         |                       | 5                | Nov 3, 2025  | SYSTEM     | (\$3,360.00) |  |  |
|         |      |  |                  |                       | 5                | Nov 3, 2025  | SYSTEM     | \$3,360.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user jamesc2 overriding Payment Estimate Exception 24 on the current Payment Estimate. |  |
|         |      |  |                  |                       | 6                | Nov 17, 2025 | SYSTEM     | (\$3,360.00) |  |  |



## Line Item Adjustments by Estimate

Contract ID: 250314-C03

| Project | Line | Description                                  | Adjustment Type | Other Adjustment Type | Est. Number      | Created Date | Created By | Amount       | Remarks  |
|---------|------|--|-----------------|-----------------------|------------------|--------------|------------|--------------|--|
| JKR0134 | 0700 | 2 IN. PSST POST - 12 GA.                     | Material        |                       | 6                | Nov 17, 2025 | SYSTEM     | \$3,360.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user jamesc2 overriding Payment Estimate Exception 29 on the current Payment Estimate. |
|         |      |  |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | (\$5,600.00) |  |
|         |      |  |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | \$5,600.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user jamesc2 overriding Payment Estimate Exception 37 on the current Payment Estimate. |
|         |      |  |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | (\$5,600.00) |  |
|         |      |  |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | \$5,600.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user jamesc2 overriding Payment Estimate Exception 45 on the current Payment Estimate. |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$5,600.00) |  |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | \$5,600.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user jamesc2 overriding Payment Estimate Exception 45 on the current Payment Estimate. |
|         |      |  |                 |                       | - Total          |              |            | \$0.00       |  |
|         |      |  |                 |                       | Material - Total |              |            | \$0.00       |  |
|         |      |  |                 |                       | 0700 - Total     |              |            | \$0.00       |  |
|         | 0710 | CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA. | Material        |                       | 5                | Nov 3, 2025  | SYSTEM     | (\$1,850.00) |  |
|         |      |  |                 |                       | 5                | Nov 3, 2025  | SYSTEM     | \$1,850.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user jamesc2 overriding Payment Estimate Exception 25 on the current Payment Estimate. |
|         |      |  |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | (\$1,850.00) |  |
|         |      |  |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | \$1,850.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user jamesc2 overriding Payment Estimate Exception 30 on the current Payment Estimate. |
|         |      |  |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | (\$3,145.00) |  |
|         |      |  |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | \$3,145.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user jamesc2 overriding Payment Estimate Exception 38 on the current Payment Estimate. |
|         |      |  |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | (\$3,145.00) |  |
|         |      |  |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | \$3,145.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user jamesc2 overriding Payment Estimate Exception 46 on the current Payment Estimate. |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$3,145.00) |  |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | \$3,145.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user jamesc2 overriding Payment Estimate Exception 46 on the current Payment Estimate. |
|         |      |  |                 |                       | - Total          |              |            | \$0.00       |  |
|         |      |  |                 |                       | Material - Total |              |            | \$0.00       |  |
|         |      |  |                 |                       | 0710 - Total     |              |            | \$0.00       |  |
|         | 0720 | 2.5 IN. PSST POST - 12 GA.                   | Material        |                       | 5                | Nov 3, 2025  | SYSTEM     | (\$1,134.00) |  |
|         |      |  |                 |                       | 5                | Nov 3, 2025  | SYSTEM     | \$1,134.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user jamesc2 overriding Payment Estimate Exception 26 on the current Payment Estimate. |
|         |      |  |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | (\$1,134.00) |  |
|         |      |  |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | \$1,134.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user jamesc2 overriding Payment Estimate Exception 31 on the current Payment Estimate. |
|         |      |  |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | (\$1,848.00) |  |
|         |      |  |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | \$1,848.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user jamesc2 overriding Payment Estimate Exception 39 on the current Payment Estimate. |
|         |      |  |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | (\$1,848.00) |  |



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 250314-C03

| Project | Line | Description                                    | Adjustment Type | Other Adjustment Type | Est. Number      | Created Date | Created By | Amount        | Remarks  |
|---------|------|--|-----------------|-----------------------|------------------|--------------|------------|---------------|--|
| JKR0134 | 0720 | 2.5 IN. PSST POST - 12 GA.                     | Material        |                       |                  | 2025         |            |               |  |
|         |      |  |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | \$1,848.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user jamesc2 overriding Payment Estimate Exception 47 on the current Payment Estimate. |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$1,848.00)  |  |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | \$1,848.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user jamesc2 overriding Payment Estimate Exception 47 on the current Payment Estimate. |
|         |      |  |                 |                       | - Total          |              |            | \$0.00        |  |
|         |      |  |                 |                       | Material - Total |              |            | \$0.00        |  |
|         |      |  |                 |                       | 0720 - Total     |              |            | \$0.00        |  |
|         |      |  |                 |                       |                  |              |            |               |  |
|         |      |  |                 |                       |                  |              |            |               |  |
|         |      |  |                 |                       |                  |              |            |               |  |
|         | 0730 | CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA. | Material        |                       | 5                | Nov 3, 2025  | SYSTEM     | (\$600.00)    |  |
|         |      |  |                 |                       | 5                | Nov 3, 2025  | SYSTEM     | \$600.00      | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user jamesc2 overriding Payment Estimate Exception 27 on the current Payment Estimate. |
|         |      |  |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | (\$600.00)    |  |
|         |      |  |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | \$600.00      | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user jamesc2 overriding Payment Estimate Exception 32 on the current Payment Estimate. |
|         |      |  |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | (\$1,000.00)  |  |
|         |      |  |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | \$1,000.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user jamesc2 overriding Payment Estimate Exception 40 on the current Payment Estimate. |
|         |      |  |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | (\$1,000.00)  |  |
|         |      |  |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | \$1,000.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user jamesc2 overriding Payment Estimate Exception 48 on the current Payment Estimate. |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$1,000.00)  |  |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | \$1,000.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user jamesc2 overriding Payment Estimate Exception 48 on the current Payment Estimate. |
|         |      |  |                 |                       | - Total          |              |            | \$0.00        |  |
|         |      |  |                 |                       | Material - Total |              |            | \$0.00        |  |
|         |      |  |                 |                       | 0730 - Total     |              |            | \$0.00        |  |
|         |      |  |                 |                       |                  |              |            |               |  |
|         | 0740 | SH-FLAT SHEET                                  | Material        |                       | 5                | Nov 3, 2025  | SYSTEM     | (\$8,072.96)  |  |
|         |      |  |                 |                       | 5                | Nov 3, 2025  | SYSTEM     | \$8,072.96    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user jamesc2 overriding Payment Estimate Exception 28 on the current Payment Estimate. |
|         |      |  |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | (\$8,072.96)  |  |
|         |      |  |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | \$8,072.96    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user jamesc2 overriding Payment Estimate Exception 33 on the current Payment Estimate. |
|         |      |  |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | (\$13,481.00) |  |
|         |      |  |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | \$13,481.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user jamesc2 overriding Payment Estimate Exception 41 on the current Payment Estimate. |
|         |      |  |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | (\$13,481.00) |  |
|         |      |  |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | \$13,481.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user jamesc2 overriding Payment Estimate Exception 49 on the current Payment Estimate. |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$13,481.00) |  |
|         |      |  |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | \$13,481.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user jamesc2 overriding Payment Estimate Exception 49 on the current Payment Estimate. |



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 250314-C03

| Project | Line         | Description                       | Adjustment Type  | Other Adjustment Type | Est. Number      | Created Date | Created By | Amount       | Remarks  |  |
|---------|--------------|-----------------------------------|------------------|-----------------------|------------------|--------------|------------|--------------|--|--|
| JKR0134 | 0740         | SH-FLAT SHEET                     | Material         | - Total               |                  |              |            | \$0.00       |  |  |
|         |              |                                   | Material - Total |                       |                  |              | \$0.00     |              |  |  |
|         |              |                                   | 0740 - Total     |                       |                  |              | \$0.00     |              |  |  |
|         | 0750         | SHF-FLAT SHEET FLUORESCENT        | Material         |                       | 5                | Nov 3, 2025  | SYSTEM     | (\$666.00)   |  |  |
|         |              |                                   |                  |                       | 5                | Nov 3, 2025  | SYSTEM     | \$666.00     | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user jamesc2 overriding Payment Estimate Exception 29 on the current Payment Estimate. |  |
|         |              |                                   |                  |                       | 6                | Nov 17, 2025 | SYSTEM     | (\$666.00)   |  |  |
|         |              |                                   |                  |                       | 6                | Nov 17, 2025 | SYSTEM     | \$666.00     | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user jamesc2 overriding Payment Estimate Exception 34 on the current Payment Estimate. |  |
|         |              |                                   |                  |                       | 7                | Dec 1, 2025  | SYSTEM     | (\$666.00)   |  |  |
|         |              |                                   |                  |                       | 7                | Dec 1, 2025  | SYSTEM     | \$666.00     | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user jamesc2 overriding Payment Estimate Exception 42 on the current Payment Estimate. |  |
|         |              |                                   |                  |                       | 8                | Dec 16, 2025 | SYSTEM     | (\$666.00)   |  |  |
|         |              |                                   |                  |                       | 8                | Dec 16, 2025 | SYSTEM     | \$666.00     | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user jamesc2 overriding Payment Estimate Exception 50 on the current Payment Estimate. |  |
|         |              |                                   |                  |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$666.00)   |  |  |
|         |              |                                   |                  |                       | 9                | Jan 2, 2026  | SYSTEM     | \$666.00     | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user jamesc2 overriding Payment Estimate Exception 50 on the current Payment Estimate. |  |
|         |              |                                   |                  |                       | - Total          |              |            |              | \$0.00   |  |
|         |              |                                   |                  |                       | Material - Total |              |            |              | \$0.00   |  |
|         | 0750 - Total |                                   |                  |                       | \$0.00           |              |            |              |  |  |
|         | 5001         | DIRECTION INDICATOR BARRICADE     | Material         |                       | 3                | Oct 1, 2025  | SYSTEM     | (\$3,220.00) |  |  |
|         |              |                                   |                  |                       | 3                | Oct 1, 2025  | SYSTEM     | \$3,220.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user jamesc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.  |  |
|         |              |                                   |                  |                       | 4                | Oct 16, 2025 | SYSTEM     | (\$3,220.00) |  |  |
|         |              |                                   |                  |                       | 4                | Oct 16, 2025 | SYSTEM     | \$3,220.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user jamesc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.  |  |
|         |              |                                   |                  |                       | 5                | Nov 3, 2025  | SYSTEM     | (\$3,220.00) |  |  |
|         |              |                                   |                  |                       | 5                | Nov 3, 2025  | SYSTEM     | \$3,220.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user jamesc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.  |  |
|         |              |                                   |                  |                       | 6                | Nov 17, 2025 | SYSTEM     | (\$3,220.00) |  |  |
|         |              |                                   |                  |                       | 6                | Nov 17, 2025 | SYSTEM     | \$3,220.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user jamesc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.  |  |
|         |              |                                   |                  |                       | 7                | Dec 1, 2025  | SYSTEM     | (\$3,220.00) |  |  |
|         |              |                                   |                  |                       | 7                | Dec 1, 2025  | SYSTEM     | \$3,220.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user jamesc2 overriding Payment Estimate Exception 10 on the current Payment Estimate. |  |
|         |              |                                   |                  |                       | - Total          |              |            |              | \$0.00   |  |
|         |              |                                   |                  |                       | Material - Total |              |            |              | \$0.00   |  |
|         | 5001 - Total |                                   |                  |                       | \$0.00           |              |            |              |  |  |
|         | 5002         | SEQUENTIAL FLASHING WARNING LIGHT | Material         |                       | 3                | Oct 1, 2025  | SYSTEM     | (\$2,660.00) |  |  |
|         |              |                                   |                  |                       | 3                | Oct 1, 2025  | SYSTEM     | \$2,660.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user jamesc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.  |  |



## Line Item Adjustments by Estimate

Jan 7, 2026

Contract ID: 250314-C03

| Project         | Line         | Description                       | Adjustment Type | Other Adjustment Type | Est. Number      | Created Date | Created By | Amount       | Remarks  |        |  |        |
|-----------------|--------------|-----------------------------------|-----------------|-----------------------|------------------|--------------|------------|--------------|--|--------|--|--------|
| JKR0134         | 5002         | SEQUENTIAL FLASHING WARNING LIGHT | Material        |                       | 4                | Oct 16, 2025 | SYSTEM     | (\$2,660.00) |  |        |  |        |
|                 |              |                                   |                 |                       | 4                | Oct 16, 2025 | SYSTEM     | \$2,660.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user jamesc2 overriding Payment Estimate Exception 11 on the current Payment Estimate. |        |  |        |
|                 |              |                                   |                 |                       | 5                | Nov 3, 2025  | SYSTEM     | (\$2,660.00) |  |        |  |        |
|                 |              |                                   |                 |                       | 5                | Nov 3, 2025  | SYSTEM     | \$2,660.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user jamesc2 overriding Payment Estimate Exception 11 on the current Payment Estimate. |        |  |        |
|                 |              |                                   |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | (\$2,660.00) |  |        |  |        |
|                 |              |                                   |                 |                       | 6                | Nov 17, 2025 | SYSTEM     | \$2,660.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user jamesc2 overriding Payment Estimate Exception 11 on the current Payment Estimate. |        |  |        |
|                 |              |                                   |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | (\$2,660.00) |  |        |  |        |
|                 |              |                                   |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | \$2,660.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user jamesc2 overriding Payment Estimate Exception 12 on the current Payment Estimate. |        |  |        |
|                 |              |                                   |                 |                       | - Total          |              |            |              |  | \$0.00 |  |        |
|                 |              |                                   |                 |                       | Material - Total |              |            |              |  | \$0.00 |  |        |
|                 | 5002 - Total |                                   |                 |                       |                  |              |            | \$0.00       |  |        |  |        |
|                 | 5003         | MISC. HIGHWAY LIGHTING            | Material        |                       | 7                | Dec 1, 2025  | SYSTEM     | (\$4,969.00) |  |        |  |        |
|                 |              |                                   |                 |                       | 7                | Dec 1, 2025  | SYSTEM     | \$4,969.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user jamesc2 overriding Payment Estimate Exception 36 on the current Payment Estimate. |        |  |        |
|                 |              |                                   |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | (\$4,969.00) |  |        |  |        |
|                 |              |                                   |                 |                       | 8                | Dec 16, 2025 | SYSTEM     | \$4,969.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user jamesc2 overriding Payment Estimate Exception 44 on the current Payment Estimate. |        |  |        |
|                 |              |                                   |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | (\$4,969.00) |  |        |  |        |
|                 |              |                                   |                 |                       | 9                | Jan 2, 2026  | SYSTEM     | \$4,969.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user jamesc2 overriding Payment Estimate Exception 44 on the current Payment Estimate. |        |  |        |
|                 |              |                                   |                 |                       | - Total          |              |            |              |  | \$0.00 |  |        |
|                 |              |                                   |                 |                       | Material - Total |              |            |              |  | \$0.00 |  |        |
|                 |              |                                   |                 |                       | 5003 - Total     |              |            |              |  |        |  | \$0.00 |
| JKR0134 - Total |              |                                   |                 |                       |                  |              | \$4,251.17 |              |  |        |  |        |
| Overall - Total |              |                                   |                 |                       |                  |              | \$4,251.17 |              |  |        |  |        |



---

## Contract Adjustments for Contract - 250314-C03

There are no contract adjustments to display for this contract.