



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: September 11, 2026

Final Estimate Number 17	Contract ID Prime Contractor	250314-F01 Kozeny-Wagner, Inc.	Pay Period Start Pay Period End	January 2, 2026 September 1, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount	\$1,922,080.11 (\$375,320.90) \$1,546,759.21
------------------------------------	---	-----------------------------------	--	--------------------------------------	---	--

Approval Date					By User
September 11, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by				bauerd1
September 28, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				marsdm1
October 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by				hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2025	December 1, 2025	October 30, 2025	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	May 29, 2026	May 29, 2026	
Awarded Date	April 2, 2025	April 2, 2025	
Letting Date	March 14, 2025	March 14, 2025	
Notice to Proceed Date	May 5, 2025	May 5, 2025	
Work Began Date	May 13, 2025	May 13, 2025	

Contract Total Pay For Estimate No. 17

		This Estimate	Previous	To Date
250314-F01				
Total Posted Items Pay		\$0.00	\$1,546,759.23	\$1,546,759.23
Gross Item Adjustments		\$0.00	\$37.30	\$37.30
Incentive		\$0.00	\$0.00	\$0.00
Disincentive		\$0.00	\$0.00	\$0.00
Liquidated Damage		\$0.00	\$0.00	\$0.00
Other Contract Adjustments		\$0.00	\$0.00	\$0.00
			\$1,546,796.53	\$1,546,796.53
Contract Total Payable This Estimate:		\$0.00		

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 6, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6I3573B	FAS S504(6)	Bridge rehabilitation and ADA improvements	AC	ST LOUIS	over Maline Creek
Totals by Job Numbers					
J6I3573B			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$1,546,759.23	\$1,546,759.23
	Gross Item Adjustments		\$0.00	\$37.30	\$37.30
	Gross Item Pay		\$0.00	\$1,546,796.53	\$1,546,796.53
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 6, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250314-F01	J613573B	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$180,143.00	\$180,143.00
		0001	0030	2035000	UNCLASSIFIED EXCAVATION	16.00	0.00	16.00	CUYD	16.00	\$125.00	\$2,000.00
		0001	0040	2035500	EMBANKMENT IN PLACE	387.00	0.00	387.00	CUYD	387.00	\$44.50	\$17,221.50
		0001	0050	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	735.00	0.00	735.00	SQYD	735.00	\$17.30	\$12,715.50
		0001	0060	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	90.00	0.00	90.00	SQYD	90.00	\$20.00	\$1,800.00
		0001	0070	4030012	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095CLP MIX)	102.50	53.70	156.20	TONS	156.20	\$308.00	\$48,109.60
		0001	0080	4030105	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	154.80	41.50	196.30	TONS	196.30	\$308.00	\$60,460.40
		0001	0090	4071005	TACK COAT	193.00	-58.00	135.00	GAL	135.00	\$3.00	\$405.00
		0001	0100	5024009	CONCRETE BASE (9 IN. NON-REINF)	89.60	0.00	89.60	SQYD	89.60	\$122.00	\$10,931.20
		0001	0110	6042010	ADJUSTING MANHOLE	4.00	-1.00	3.00	EA	3.00	\$1,265.00	\$3,795.00
		0001	0120	6049902	MISC.CONCRETE MANHOLE APRON	4.00	-1.00	3.00	EA	3.00	\$461.00	\$1,383.00
		0001	0130	6079903	MISC.TEMPORARY PEDESTRIAN FENCING	1,698.00	-870.00	828.00	LF	828.00	\$13.30	\$11,012.40
		0001	0140	6081012	TRUNCATED DOMES	39.00	0.00	39.00	SQFT	39.00	\$32.50	\$1,267.50
		0001	0150	6085008	PAVED APPROACH, 8 IN.	179.30	0.00	179.30	SQYD	179.30	\$95.50	\$17,123.15
		0001	0160	6086004	CONCRETE SIDEWALK, 4 IN.	360.80	0.00	360.80	SQYD	360.80	\$74.20	\$26,771.36
		0001	0170	6089902	MISC.ADA CURB RAMP	7.00	0.00	7.00	EA	7.00	\$2,050.00	\$14,350.00
		0001	0180	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	168.00	0.00	168.00	LF	168.00	\$48.00	\$8,064.00
		0001	0190	6091052	CURB AND GUTTER TYPE B	413.00	0.00	413.00	LF	413.00	\$47.50	\$19,617.50
		0001	0200	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	55.00	-55.00	0.00	TONS	0.00	\$280.00	\$0.00
		0001	0210	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	79.10	-79.10	0.00	SQYD	0.00	\$30.00	\$0.00
		0001	0220	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	3.00	-1.00	2.00	EA	2.00	\$2,500.00	\$5,000.00
		0001	0230	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	16.00	-8.00	8.00	EA	8.00	\$950.00	\$7,600.00
		0001	0240	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$34,569.00	\$34,569.00
		0001	0250	6169902	MISC.ADA-COMPLIANT TYPE III MOVEABLE BARRICADES	8.00	-2.00	6.00	EA	6.00	\$155.00	\$930.00
		0001	0260	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	963.00	-188.00	775.00	LF	775.00	\$21.00	\$16,275.00
		0001	0270	6174000A	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION, CONTRACTOR FURNISHED / RETAINED	6.00	0.00	6.00	EA	6.00	\$1,000.00	\$6,000.00
		0001	0280	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	313.00	-63.00	250.00	LF	250.00	\$10.00	\$2,500.00
		0001	0290	6175020A	RELOCATING TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00
		0001	0300	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$193,501.00	\$193,501.00
		0001	0310	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	1.00	-1.00	0.00	EA	0.00	\$600.00	\$0.00
		0001	0320	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	37.00	0.00	37.00	LF	37.00	\$30.00	\$1,110.00
		0001	0330	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	1.00	0.00	1.00	EA	1.00	\$500.00	\$500.00
		0001	0340	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	4,552.00	-4,552.00	0.00	LF	0.00	\$2.00	\$0.00
		0001	0350	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	3,062.00	-2,086.00	976.00	LF	976.00	\$2.00	\$1,952.00
		0001	0360	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	5,509.00	0.00	5,509.00	LF	5,509.00	\$0.50	\$2,754.50
		0001	0370	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	7,579.00	0.00	7,579.00	LF	7,579.00	\$0.70	\$5,305.30
		0001	0380	6207001	PAVEMENT MARKING REMOVAL	25,943.00	0.00	25,943.00	LF	25,943.00	\$1.00	\$25,943.00
		0001	0390	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	7,481.00	0.00	7,481.00	LF	7,481.00	\$1.00	\$7,481.00
		0001	0400	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	963.00	375.00	1,338.00	SQYD	1,338.00	\$9.50	\$12,711.00
		0001	0410	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0001	0420	7034216	TYPE H BARRIER	80.00	0.00	80.00	LF	80.00	\$162.00	\$12,960.00
		0001	0430	7034430	SIDEWALK (BRIDGES)	627.00	0.00	627.00	SQFT	627.00	\$20.40	\$12,790.80
		0001	0440	7069902	MISC.6.5 FT X 4 FT DRAINAGE FLUME	1.00	0.00	1.00	EA	1.00	\$13,201.00	\$13,201.00
		0001	0450	8025006	MULCHING	0.20	0.00	0.20	ACRE	0.20	\$12,000.00	\$2,400.00
		0001	0460	8051000A	SEEDING - COOL SEASON GRASSES	0.20	0.00	0.20	ACRE	0.20	\$12,000.00	\$2,400.00
		0001	0470	8061019	SILT FENCE	675.00	0.00	675.00	LF	675.00	\$3.00	\$2,025.00
		0040	0480	9031270A	2 IN. PSST POST - 12 GA.	14.00	0.00	14.00	LF	14.00	\$40.00	\$560.00
		0040	0490	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	1.00	0.00	1.00	EA	1.00	\$500.00	\$500.00
		0070	0500	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	14.00	0.00	14.00	SQFT	14.00	\$500.00	\$7,000.00
		0070	0510	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,189.00	0.00	1,189.00	SQYD	1,189.00	\$74.00	\$87,986.00
		0070	0520	2161502	REMOVAL OF CONCRETE WEARING SURFACE	10,704.00	0.00	10,704.00	SQFT	10,704.00	\$3.70	\$39,604.80



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250314-F01	J6I3573B	0070	0530	2161503	REMOVAL OF EXISTING DECK REPAIR	1,575.00	-1,549.00	26.00	SQFT	26.00	\$46.80	\$1,216.80
		0070	0540	2165500	REMOVAL OF CATHODIC PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$38,792.00	\$38,792.00
		0070	0550	2169904	MISC.REMOVAL OF EXISTING CANTILEVER SIDEWALK	1,598.00	0.00	1,598.00	SQFT	1,598.00	\$54.60	\$87,250.80
		0070	0560	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	10.00	-4.00	6.00	CUYD	6.00	\$1,000.00	\$6,000.00
		0070	0570	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	931.00	0.00	931.00	SQYD	931.00	\$232.00	\$215,992.00
		0070	0580	6071066	(72 IN.) PEDESTRIAN FENCE (STRUCTURES)	315.00	0.00	315.00	LF	315.00	\$250.00	\$78,750.00
		0070	0590	7031004	DIAMOND GRINDING	931.00	-931.00	0.00	SQYD	0.00	\$11.10	\$0.00
		0070	0600	7034216	TYPE H BARRIER	297.00	0.00	297.00	LF	297.00	\$176.00	\$52,272.00
		0070	0610	7034430	SIDEWALK (BRIDGES)	2,329.00	0.00	2,329.00	SQFT	2,329.00	\$40.20	\$93,625.80
		0070	0620	7040104	HALF-SOLE REPAIR	1,000.00	-928.00	72.00	SQFT	72.00	\$93.90	\$6,760.80
		0070	0630	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	700.00	-700.00	0.00	SQFT	0.00	\$265.00	\$0.00
		0070	5001	7049901	MISC.Flowable Fill Around Exposed Piling	0.00	1.00	1.00	LS	1.00	\$11,369.50	\$11,369.50
Project J6I3573B - Total Value Posted to Date as of Report Generated Date												\$1,546,759.21
250314-F01 Overall - Total Value Posted to Date as of Report Generated Date												\$1,546,759.21



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Contract ID: 250314-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3573B	0040	EMBANKMENT IN PLACE	Material		6	Aug 4, 2025	SYSTEM	(\$5,874.00)	
					6	Aug 4, 2025	SYSTEM	\$5,874.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fullek2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Aug 18, 2025	SYSTEM	(\$5,874.00)	
					7	Aug 18, 2025	SYSTEM	\$5,874.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fullek2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Sep 2, 2025	SYSTEM	(\$5,874.00)	
					8	Sep 2, 2025	SYSTEM	\$5,874.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fullek2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Sep 16, 2025	SYSTEM	(\$5,874.00)	
					9	Sep 16, 2025	SYSTEM	\$5,874.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fullek2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Oct 1, 2025	SYSTEM	(\$17,221.50)	
					10	Oct 1, 2025	SYSTEM	\$17,221.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fullek2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Oct 16, 2025	SYSTEM	(\$17,221.50)	
					11	Oct 16, 2025	SYSTEM	\$17,221.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fullek2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					12	Nov 3, 2025	SYSTEM	(\$17,221.50)	
					12	Nov 3, 2025	SYSTEM	\$17,221.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fullek2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	Nov 17, 2025	SYSTEM	(\$17,221.50)	
					13	Nov 17, 2025	SYSTEM	\$17,221.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fullek2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	0040 - Total			\$0.00					
	0050	TYPE 5 AGGREGATE FOR BASE	Material		5	Jul 16, 2025	SYSTEM	(\$2,399.51)	
					5	Jul 16, 2025	SYSTEM	\$2,399.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fullek2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Aug 4, 2025	SYSTEM	(\$4,983.27)	
					6	Aug 4, 2025	SYSTEM	\$4,983.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fullek2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	0050 - Total			\$0.00					
	0060	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		8	Sep 2, 2025	SYSTEM	(\$1,800.00)	
					8	Sep 2, 2025	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fullek2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					9	Sep 16, 2025	SYSTEM	(\$1,800.00)	
					9	Sep 16, 2025	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fullek2 overriding Payment



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250314-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6I3573B	0060	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material						Estimate Exception 2 on the current Payment Estimate.				
				10	Oct 1, 2025	SYSTEM	(\$1,800.00)						
				10	Oct 1, 2025	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fullek2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				11	Oct 16, 2025	SYSTEM	(\$1,800.00)						
				11	Oct 16, 2025	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fullek2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				12	Nov 3, 2025	SYSTEM	(\$1,800.00)						
				12	Nov 3, 2025	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fullek2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				13	Nov 17, 2025	SYSTEM	(\$1,800.00)						
				13	Nov 17, 2025	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fullek2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				- Total			\$0.00						
			Material - Total			\$0.00							
			0060 - Total			\$0.00							
			0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095CLP MIX)	Material		9	Sep 16, 2025	SYSTEM	(\$48,094.20)			
							9	Sep 16, 2025	SYSTEM	\$48,094.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fullek2 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						- Total			\$0.00				
Material - Total					\$0.00								
Other Item Adjustment	ACAD	9			Sep 16, 2025	fullek2	\$17.18	AC price adjustment for mixture placed from 9/2/25 to 9/15/25. Mix ID SP095 25-17R Quantity placed = 156.15 tons Virgin AC = 4.4% Current Index = 513.75 Base Index = 511.25 Index Difference = 2.5 Adjustment Amount = \$17.18					
									ACAD - Total			\$17.18	
									Other Item Adjustment - Total			\$17.18	
Overrun	Overrun	9			Sep 16, 2025	SYSTEM	(\$16,524.20)						
									10	Oct 1, 2025	SYSTEM	(\$15.40)	
									16	Jan 2, 2026	SYSTEM	\$16,539.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '308.00000 - 308.00000, 'is applied (if non-zero).
									Overrun - Total			\$0.00	
	Overrun - Total				\$0.00								
0070 - Total					\$17.18								
0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	Material				9	Sep 16, 2025	SYSTEM	(\$60,460.40)				
						9	Sep 16, 2025	SYSTEM	\$60,460.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fullek2 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
			- Total			\$0.00							
		Material - Total			\$0.00								
		Other Item Adjustment	ACAD	9	Sep 16, 2025	fullek2	\$20.12	AC price adjustment for mixture placed from 9/2/25 to 9/15/25. Mix ID SP125 23-15R Quantity placed = 196.30 tons Virgin AC = 4.1% Current Index = 513.75 Base Index = 511.25 Index Difference = 2.5					



Line Item Adjustments by Estimate

Contract ID: 250314-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3573B	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	Other Item Adjustment						Adjustment Amount = \$20.12
				ACAD - Total				\$20.12	
			Other Item Adjustment - Total				\$20.12		
			Overrun	Overrun	9	Sep 16, 2025	SYSTEM	(\$12,782.00)	
					16	Jan 2, 2026	SYSTEM	\$12,782.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',308.00000 - 308.00000, 'is applied (if non-zero).
				Overrun - Total				\$0.00	
			Overrun - Total				\$0.00		
	0080 - Total							\$20.12	
	0090	TACK COAT	Material		9	Sep 16, 2025	SYSTEM	(\$403.20)	
					9	Sep 16, 2025	SYSTEM	\$403.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fullek2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					10	Oct 1, 2025	SYSTEM	(\$405.00)	
					10	Oct 1, 2025	SYSTEM	\$405.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fullek2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					11	Oct 16, 2025	SYSTEM	(\$405.00)	
					11	Oct 16, 2025	SYSTEM	\$405.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fullek2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					12	Nov 3, 2025	SYSTEM	(\$405.00)	
					12	Nov 3, 2025	SYSTEM	\$405.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fullek2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total				\$0.00
				Material - Total				\$0.00	
	0090 - Total							\$0.00	
	0100	CONCRETE BASE (9 IN. NON-REINF)	Material		5	Jul 16, 2025	SYSTEM	(\$5,697.40)	
					5	Jul 16, 2025	SYSTEM	\$5,697.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fullek2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					6	Aug 4, 2025	SYSTEM	(\$5,697.40)	
					6	Aug 4, 2025	SYSTEM	\$5,697.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fullek2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					7	Aug 18, 2025	SYSTEM	(\$5,697.40)	
					7	Aug 18, 2025	SYSTEM	\$5,697.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fullek2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					8	Sep 2, 2025	SYSTEM	(\$10,931.20)	
					8	Sep 2, 2025	SYSTEM	\$10,931.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fullek2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					9	Sep 16, 2025	SYSTEM	(\$10,931.20)	
					9	Sep 16, 2025	SYSTEM	\$10,931.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fullek2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					10	Oct 1, 2025	SYSTEM	(\$10,931.20)	
					10	Oct 1, 2025	SYSTEM	\$10,931.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fullek2 overriding Payment Estimate Exception 4 on the current Payment Estimate.



Line Item Adjustments by Estimate

Contract ID: 250314-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6I3573B	0100	CONCRETE BASE (9 IN. NON-REINF)	Material		11	Oct 16, 2025	SYSTEM	(\$10,931.20)					
					11	Oct 16, 2025	SYSTEM	\$10,931.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fullek2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					12	Nov 3, 2025	SYSTEM	(\$10,931.20)					
					12	Nov 3, 2025	SYSTEM	\$10,931.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fullek2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					13	Nov 17, 2025	SYSTEM	(\$10,931.20)					
					13	Nov 17, 2025	SYSTEM	\$10,931.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fullek2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					14	Dec 2, 2025	SYSTEM	(\$10,931.20)					
					14	Dec 2, 2025	SYSTEM	\$10,931.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fullek2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					15	Dec 16, 2025	SYSTEM	(\$10,931.20)					
					15	Dec 16, 2025	SYSTEM	\$10,931.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fullek2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					16	Jan 2, 2026	SYSTEM	(\$10,931.20)					
					16	Jan 2, 2026	SYSTEM	\$10,931.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fullek2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
	0100 - Total								\$0.00				
	0120	MISC.	Material		8	Sep 2, 2025	SYSTEM	(\$1,383.00)					
					8	Sep 2, 2025	SYSTEM	\$1,383.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fullek2 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					9	Sep 16, 2025	SYSTEM	(\$1,383.00)					
					9	Sep 16, 2025	SYSTEM	\$1,383.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fullek2 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					10	Oct 1, 2025	SYSTEM	(\$1,383.00)					
					10	Oct 1, 2025	SYSTEM	\$1,383.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fullek2 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					11	Oct 16, 2025	SYSTEM	(\$1,383.00)					
					11	Oct 16, 2025	SYSTEM	\$1,383.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fullek2 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					12	Nov 3, 2025	SYSTEM	(\$1,383.00)					
					12	Nov 3, 2025	SYSTEM	\$1,383.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fullek2 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					13	Nov 17, 2025	SYSTEM	(\$1,383.00)					
					13	Nov 17, 2025	SYSTEM	\$1,383.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fullek2 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					14	Dec 2, 2025	SYSTEM	(\$1,383.00)					
					14	Dec 2, 2025	SYSTEM	\$1,383.00	This adjustment offsets the original system-generated Material Payment				



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250314-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3573B	0120	MISC.	Material			2025			Estimate Item Adjustment (0002) due to user fullek2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
			0120 - Total						
	0140	TRUNCATED DOMES	Material		5	Jul 16, 2025	SYSTEM	(\$633.75)	
					5	Jul 16, 2025	SYSTEM	\$633.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fullek2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					6	Aug 4, 2025	SYSTEM	(\$1,267.50)	
					6	Aug 4, 2025	SYSTEM	\$1,267.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fullek2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					7	Aug 18, 2025	SYSTEM	(\$1,267.50)	
					7	Aug 18, 2025	SYSTEM	\$1,267.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fullek2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					8	Sep 2, 2025	SYSTEM	(\$1,267.50)	
					8	Sep 2, 2025	SYSTEM	\$1,267.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fullek2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					9	Sep 16, 2025	SYSTEM	(\$1,267.50)	
					9	Sep 16, 2025	SYSTEM	\$1,267.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fullek2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					10	Oct 1, 2025	SYSTEM	(\$1,267.50)	
					10	Oct 1, 2025	SYSTEM	\$1,267.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fullek2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					11	Oct 16, 2025	SYSTEM	(\$1,267.50)	
					11	Oct 16, 2025	SYSTEM	\$1,267.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fullek2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					12	Nov 3, 2025	SYSTEM	(\$1,267.50)	
					12	Nov 3, 2025	SYSTEM	\$1,267.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fullek2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
	0140 - Total							\$0.00	
	0150	PAVED APPROACH, 8 IN.	Material		5	Jul 16, 2025	SYSTEM	(\$5,596.30)	
					5	Jul 16, 2025	SYSTEM	\$5,596.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fullek2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					6	Aug 4, 2025	SYSTEM	(\$11,230.80)	
					6	Aug 4, 2025	SYSTEM	\$11,230.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fullek2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					7	Aug 18, 2025	SYSTEM	(\$11,230.80)	
					7	Aug 18, 2025	SYSTEM	\$11,230.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fullek2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					8	Sep 2, 2025	SYSTEM	(\$14,258.15)	



Line Item Adjustments by Estimate

Contract ID: 250314-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3573B	0150	PAVED APPROACH, 8 IN.	Material		8	Sep 2, 2025	SYSTEM	\$14,258.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fullek2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					9	Sep 16, 2025	SYSTEM	(\$17,123.15)	
					9	Sep 16, 2025	SYSTEM	\$17,123.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fullek2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					10	Oct 1, 2025	SYSTEM	(\$17,123.15)	
					10	Oct 1, 2025	SYSTEM	\$17,123.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fullek2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					11	Oct 16, 2025	SYSTEM	(\$17,123.15)	
					11	Oct 16, 2025	SYSTEM	\$17,123.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fullek2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					12	Nov 3, 2025	SYSTEM	(\$17,123.15)	
					12	Nov 3, 2025	SYSTEM	\$17,123.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fullek2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					13	Nov 17, 2025	SYSTEM	(\$17,123.15)	
					13	Nov 17, 2025	SYSTEM	\$17,123.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fullek2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0150 - Total				
	0160	CONCRETE SIDEWALK, 4 IN.	Material		5	Jul 16, 2025	SYSTEM	(\$2,359.56)	
					5	Jul 16, 2025	SYSTEM	\$2,359.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fullek2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					6	Aug 4, 2025	SYSTEM	(\$6,321.84)	
					6	Aug 4, 2025	SYSTEM	\$6,321.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fullek2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					7	Aug 18, 2025	SYSTEM	(\$6,321.84)	
					7	Aug 18, 2025	SYSTEM	\$6,321.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fullek2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					8	Sep 2, 2025	SYSTEM	(\$6,321.84)	
					8	Sep 2, 2025	SYSTEM	\$6,321.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fullek2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					9	Sep 16, 2025	SYSTEM	(\$25,094.44)	
					9	Sep 16, 2025	SYSTEM	\$25,094.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fullek2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					10	Oct 1, 2025	SYSTEM	(\$26,771.36)	
					10	Oct 1, 2025	SYSTEM	\$26,771.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fullek2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					11	Oct 16, 2025	SYSTEM	(\$26,771.36)	
					11	Oct 16, 2025	SYSTEM	\$26,771.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fullek2 overriding Payment Estimate Exception 12 on the current Payment Estimate.



Line Item Adjustments by Estimate

Contract ID: 250314-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3573B	0160	CONCRETE SIDEWALK, 4 IN.	Material		12	Nov 3, 2025	SYSTEM	(\$26,771.36)	
					12	Nov 3, 2025	SYSTEM	\$26,771.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fullek2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					13	Nov 17, 2025	SYSTEM	(\$26,771.36)	
					13	Nov 17, 2025	SYSTEM	\$26,771.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fullek2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					14	Dec 2, 2025	SYSTEM	(\$26,771.36)	
					14	Dec 2, 2025	SYSTEM	\$26,771.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fullek2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					15	Dec 16, 2025	SYSTEM	(\$26,771.36)	
					15	Dec 16, 2025	SYSTEM	\$26,771.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fullek2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					16	Jan 2, 2026	SYSTEM	(\$26,771.36)	
					16	Jan 2, 2026	SYSTEM	\$26,771.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fullek2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0160 - Total				
0190	CURB AND GUTTER TYPE B	Material		5	Jul 16, 2025	SYSTEM	(\$1,282.50)		
				5	Jul 16, 2025	SYSTEM	\$1,282.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fullek2 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				6	Aug 4, 2025	SYSTEM	(\$4,085.00)		
				6	Aug 4, 2025	SYSTEM	\$4,085.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fullek2 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				7	Aug 18, 2025	SYSTEM	(\$4,085.00)		
				7	Aug 18, 2025	SYSTEM	\$4,085.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fullek2 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				8	Sep 2, 2025	SYSTEM	(\$18,002.50)		
				8	Sep 2, 2025	SYSTEM	\$18,002.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fullek2 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				9	Sep 16, 2025	SYSTEM	(\$19,617.50)		
				9	Sep 16, 2025	SYSTEM	\$19,617.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fullek2 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
				10	Oct 1, 2025	SYSTEM	(\$19,617.50)		
				10	Oct 1, 2025	SYSTEM	\$19,617.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fullek2 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
				11	Oct 16, 2025	SYSTEM	(\$19,617.50)		
				11	Oct 16, 2025	SYSTEM	\$19,617.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fullek2 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
				12	Nov 3, 2025	SYSTEM	(\$19,617.50)		
				12	Nov 3, 2025	SYSTEM	\$19,617.50	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250314-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3573B	0190	CURB AND GUTTER TYPE B	Material			2025			Estimate Item Adjustment (0009) due to user fullek2 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					13	Nov 17, 2025	SYSTEM	(\$19,617.50)		
					13	Nov 17, 2025	SYSTEM	\$19,617.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fullek2 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					14	Dec 2, 2025	SYSTEM	(\$19,617.50)		
					14	Dec 2, 2025	SYSTEM	\$19,617.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fullek2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					15	Dec 16, 2025	SYSTEM	(\$19,617.50)		
					15	Dec 16, 2025	SYSTEM	\$19,617.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fullek2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					16	Jan 2, 2026	SYSTEM	(\$19,617.50)		
					16	Jan 2, 2026	SYSTEM	\$19,617.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fullek2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
	0190 - Total								\$0.00	
	0220	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		1	May 16, 2025	SYSTEM	(\$5,000.00)		
					1	May 16, 2025	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fullek2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					- Total			\$0.00		
			Material - Total			\$0.00				
	0220 - Total								\$0.00	
	0230	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		1	May 16, 2025	SYSTEM	(\$7,600.00)		
					1	May 16, 2025	SYSTEM	\$7,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fullek2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					- Total			\$0.00		
			Material - Total			\$0.00				
	0230 - Total								\$0.00	
	0240	MISC.	Material		1	May 16, 2025	SYSTEM	(\$17,284.50)		
					1	May 16, 2025	SYSTEM	\$17,284.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fullek2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					- Total			\$0.00		
			Material - Total			\$0.00				
	0240 - Total								\$0.00	
	0250	MISC.	Material		1	May 16, 2025	SYSTEM	(\$930.00)		
					1	May 16, 2025	SYSTEM	\$930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fullek2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					- Total			\$0.00		
			Material - Total			\$0.00				
	0250 - Total								\$0.00	
	0260	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		1	May 16, 2025	SYSTEM	(\$5,250.00)		
					1	May 16, 2025	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fullek2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250314-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3573B	0260	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material	- Total				\$0.00	
			Material - Total				\$0.00		
			0260 - Total				\$0.00		
	0270	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION, CONTRACTOR FURNISHED / RETAINED	Material		1	May 16, 2025	SYSTEM	(\$2,000.00)	
					1	May 16, 2025	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fullek2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					2	Jun 2, 2025	SYSTEM	(\$2,000.00)	
					2	Jun 2, 2025	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user stront1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Jun 16, 2025	SYSTEM	(\$2,000.00)	
					3	Jun 16, 2025	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user stront1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					4	Jul 1, 2025	SYSTEM	(\$2,000.00)	
					4	Jul 1, 2025	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fullek2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
	0270 - Total				\$0.00				
	0320	PREF THERMO PVMT MARK, 24 IN WHIT	Material		10	Oct 1, 2025	SYSTEM	(\$1,110.00)	
					10	Oct 1, 2025	SYSTEM	\$1,110.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fullek2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					11	Oct 16, 2025	SYSTEM	(\$1,110.00)	
					11	Oct 16, 2025	SYSTEM	\$1,110.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fullek2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					12	Nov 3, 2025	SYSTEM	(\$1,110.00)	
					12	Nov 3, 2025	SYSTEM	\$1,110.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fullek2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
	0320 - Total				\$0.00				
	0330	PREF THERMO PVMT MARK, LT/RT ARROW	Material		10	Oct 1, 2025	SYSTEM	(\$500.00)	
					10	Oct 1, 2025	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fullek2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					11	Oct 16, 2025	SYSTEM	(\$500.00)	
					11	Oct 16, 2025	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fullek2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					12	Nov 3, 2025	SYSTEM	(\$500.00)	
					12	Nov 3, 2025	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fullek2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
	0330 - Total				\$0.00				



Line Item Adjustments by Estimate

Contract ID: 250314-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3573B	0350	TEMPORARY REMOVABLE MARKING TAPE	Material		6	Aug 4, 2025	SYSTEM	(\$1,958.00)						
					6	Aug 4, 2025	SYSTEM	\$1,958.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fullek2 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					7	Aug 18, 2025	SYSTEM	(\$1,958.00)						
					7	Aug 18, 2025	SYSTEM	\$1,958.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fullek2 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					8	Sep 2, 2025	SYSTEM	(\$1,958.00)						
					8	Sep 2, 2025	SYSTEM	\$1,958.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fullek2 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					9	Sep 16, 2025	SYSTEM	(\$1,958.00)						
					9	Sep 16, 2025	SYSTEM	\$1,958.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fullek2 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					10	Oct 1, 2025	SYSTEM	(\$1,958.00)						
					10	Oct 1, 2025	SYSTEM	\$1,958.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fullek2 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					11	Oct 16, 2025	SYSTEM	(\$1,958.00)						
					11	Oct 16, 2025	SYSTEM	\$1,958.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fullek2 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					12	Nov 3, 2025	SYSTEM	(\$1,958.00)						
					12	Nov 3, 2025	SYSTEM	\$1,958.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fullek2 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					13	Nov 17, 2025	SYSTEM	(\$1,958.00)						
					13	Nov 17, 2025	SYSTEM	\$1,958.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fullek2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					14	Dec 2, 2025	SYSTEM	(\$1,958.00)						
					14	Dec 2, 2025	SYSTEM	\$1,958.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fullek2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					15	Dec 16, 2025	SYSTEM	(\$1,958.00)						
					15	Dec 16, 2025	SYSTEM	\$1,958.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fullek2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					16	Jan 2, 2026	SYSTEM	(\$1,952.00)						
					16	Jan 2, 2026	SYSTEM	\$1,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user fullek2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
	0350 - Total								\$0.00					
	0360	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		10	Oct 1, 2025	SYSTEM	(\$2,754.50)						
					10	Oct 1, 2025	SYSTEM	\$2,754.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fullek2 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					11	Oct 16, 2025	SYSTEM	(\$2,754.50)						
					11	Oct 16, 2025	SYSTEM	\$2,754.50	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250314-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3573B	0360	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			2025			Estimate Item Adjustment (0013) due to user fullek2 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					12	Nov 3, 2025	SYSTEM	(\$2,754.50)	
					12	Nov 3, 2025	SYSTEM	\$2,754.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fullek2 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0360 - Total			\$0.00	
	0370	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		10	Oct 1, 2025	SYSTEM	(\$3,492.30)	
					10	Oct 1, 2025	SYSTEM	\$3,492.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user fullek2 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					11	Oct 16, 2025	SYSTEM	(\$5,305.30)	
					11	Oct 16, 2025	SYSTEM	\$5,305.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fullek2 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					12	Nov 3, 2025	SYSTEM	(\$5,305.30)	
					12	Nov 3, 2025	SYSTEM	\$5,305.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fullek2 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	0370 - Total			\$0.00					
	0400	COLDMILLING BITUMINOUS PAVEMENT FOR REM	Overrun	Overrun	9	Sep 16, 2025	SYSTEM	(\$3,562.50)	
					16	Jan 2, 2026	SYSTEM	\$3,562.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '9.50000 - 9.50000', 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
	0400 - Total			\$0.00					
	0420	TYPE H BARRIER	Material		6	Aug 4, 2025	SYSTEM	(\$6,480.00)	
					6	Aug 4, 2025	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fullek2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					7	Aug 18, 2025	SYSTEM	(\$6,480.00)	
					7	Aug 18, 2025	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fullek2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					8	Sep 2, 2025	SYSTEM	(\$6,480.00)	
					8	Sep 2, 2025	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fullek2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					9	Sep 16, 2025	SYSTEM	(\$6,480.00)	
					9	Sep 16, 2025	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user fullek2 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					10	Oct 1, 2025	SYSTEM	(\$12,960.00)	
					10	Oct 1, 2025	SYSTEM	\$12,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user fullek2 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					11	Oct 16, 2025	SYSTEM	(\$12,960.00)	
					11	Oct 16, 2025	SYSTEM	\$12,960.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Contract ID: 250314-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3573B	0420	TYPE H BARRIER	Material			2025			Estimate Item Adjustment (0015) due to user fullek2 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					12	Nov 3, 2025	SYSTEM	(\$12,960.00)	
					12	Nov 3, 2025	SYSTEM	\$12,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user fullek2 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					13	Nov 17, 2025	SYSTEM	(\$12,960.00)	
					13	Nov 17, 2025	SYSTEM	\$12,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fullek2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					14	Dec 2, 2025	SYSTEM	(\$12,960.00)	
					14	Dec 2, 2025	SYSTEM	\$12,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fullek2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					15	Dec 16, 2025	SYSTEM	(\$12,960.00)	
					15	Dec 16, 2025	SYSTEM	\$12,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fullek2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					16	Jan 2, 2026	SYSTEM	(\$12,960.00)	
					16	Jan 2, 2026	SYSTEM	\$12,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fullek2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0420 - Total			\$0.00	
J6I3573B	0430	SIDEWALK (BRIDGES)	Material		6	Aug 4, 2025	SYSTEM	(\$6,395.40)	
					6	Aug 4, 2025	SYSTEM	\$6,395.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fullek2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					7	Aug 18, 2025	SYSTEM	(\$6,395.40)	
					7	Aug 18, 2025	SYSTEM	\$6,395.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fullek2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					8	Sep 2, 2025	SYSTEM	(\$6,395.40)	
					8	Sep 2, 2025	SYSTEM	\$6,395.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fullek2 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					9	Sep 16, 2025	SYSTEM	(\$12,229.80)	
					9	Sep 16, 2025	SYSTEM	\$12,229.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user fullek2 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					10	Oct 1, 2025	SYSTEM	(\$12,790.80)	
					10	Oct 1, 2025	SYSTEM	\$12,790.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user fullek2 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					11	Oct 16, 2025	SYSTEM	(\$12,790.80)	
					11	Oct 16, 2025	SYSTEM	\$12,790.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user fullek2 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					12	Nov 3, 2025	SYSTEM	(\$12,790.80)	
					12	Nov 3, 2025	SYSTEM	\$12,790.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user fullek2 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					13	Nov 17, 2025	SYSTEM	(\$12,790.80)	



Line Item Adjustments by Estimate

Contract ID: 250314-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3573B	0430	SIDEWALK (BRIDGES)	Material			2025								
					13	Nov 17, 2025	SYSTEM	\$12,790.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fullek2 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					14	Dec 2, 2025	SYSTEM	(\$12,790.80)						
					14	Dec 2, 2025	SYSTEM	\$12,790.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fullek2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					15	Dec 16, 2025	SYSTEM	(\$12,790.80)						
					15	Dec 16, 2025	SYSTEM	\$12,790.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fullek2 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					16	Jan 2, 2026	SYSTEM	(\$12,790.80)						
					16	Jan 2, 2026	SYSTEM	\$12,790.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fullek2 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					- Total					\$0.00				
				Material - Total					\$0.00					
	0430 - Total								\$0.00					
	0450	MULCHING	Material		6	Aug 4, 2025	SYSTEM	(\$360.00)						
					6	Aug 4, 2025	SYSTEM	\$360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fullek2 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					7	Aug 18, 2025	SYSTEM	(\$360.00)						
					7	Aug 18, 2025	SYSTEM	\$360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fullek2 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					8	Sep 2, 2025	SYSTEM	(\$360.00)						
					8	Sep 2, 2025	SYSTEM	\$360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fullek2 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					9	Sep 16, 2025	SYSTEM	(\$360.00)						
					9	Sep 16, 2025	SYSTEM	\$360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user fullek2 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					10	Oct 1, 2025	SYSTEM	(\$2,160.00)						
					10	Oct 1, 2025	SYSTEM	\$2,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user fullek2 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					11	Oct 16, 2025	SYSTEM	(\$2,160.00)						
					11	Oct 16, 2025	SYSTEM	\$2,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user fullek2 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					12	Nov 3, 2025	SYSTEM	(\$2,160.00)						
					12	Nov 3, 2025	SYSTEM	\$2,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user fullek2 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					- Total					\$0.00				
					Material - Total					\$0.00				
					0450 - Total								\$0.00	
					0460	SEEDING - COOL SEASON GRASSES	Material		6	Aug 4, 2025	SYSTEM	(\$360.00)		
				6					Aug 4, 2025	SYSTEM	\$360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fullek2 overriding Payment Estimate Exception 26 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Contract ID: 250314-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3573B	0460	SEEDING - COOL SEASON GRASSES	Material		7	Aug 18, 2025	SYSTEM	(\$360.00)						
					7	Aug 18, 2025	SYSTEM	\$360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fullek2 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					8	Sep 2, 2025	SYSTEM	(\$360.00)						
					8	Sep 2, 2025	SYSTEM	\$360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fullek2 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					9	Sep 16, 2025	SYSTEM	(\$960.00)						
					9	Sep 16, 2025	SYSTEM	\$960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user fullek2 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					10	Oct 1, 2025	SYSTEM	(\$2,160.00)						
					10	Oct 1, 2025	SYSTEM	\$2,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user fullek2 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					11	Oct 16, 2025	SYSTEM	(\$2,160.00)						
					11	Oct 16, 2025	SYSTEM	\$2,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user fullek2 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					12	Nov 3, 2025	SYSTEM	(\$2,160.00)						
					12	Nov 3, 2025	SYSTEM	\$2,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user fullek2 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					13	Nov 17, 2025	SYSTEM	(\$2,160.00)						
					13	Nov 17, 2025	SYSTEM	\$2,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fullek2 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					14	Dec 2, 2025	SYSTEM	(\$2,160.00)						
					14	Dec 2, 2025	SYSTEM	\$2,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fullek2 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					15	Dec 16, 2025	SYSTEM	(\$2,400.00)						
					15	Dec 16, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fullek2 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					16	Jan 2, 2026	SYSTEM	(\$2,400.00)						
					16	Jan 2, 2026	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fullek2 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
	0460 - Total								\$0.00					
	0470	SILT FENCE	Material		2	Jun 2, 2025	SYSTEM	(\$2,025.00)						
					2	Jun 2, 2025	SYSTEM	\$2,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stront1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
	0470 - Total								\$0.00					
	0480	2 IN. PSST POST - 12 GA.	Material		10	Oct 1, 2025	SYSTEM	(\$560.00)						
					10	Oct 1, 2025	SYSTEM	\$560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user fullek2 overriding Payment					



Line Item Adjustments by Estimate

Contract ID: 250314-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6I3573B	0480	2 IN. PSST POST - 12 GA.	Material						Estimate Exception 39 on the current Payment Estimate.				
					11	Oct 16, 2025	SYSTEM	(\$560.00)					
					11	Oct 16, 2025	SYSTEM	\$560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user fullek2 overriding Payment Estimate Exception 39 on the current Payment Estimate.				
					12	Nov 3, 2025	SYSTEM	(\$560.00)					
					12	Nov 3, 2025	SYSTEM	\$560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user fullek2 overriding Payment Estimate Exception 39 on the current Payment Estimate.				
					13	Nov 17, 2025	SYSTEM	(\$560.00)					
					13	Nov 17, 2025	SYSTEM	\$560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fullek2 overriding Payment Estimate Exception 26 on the current Payment Estimate.				
					14	Dec 2, 2025	SYSTEM	(\$560.00)					
					14	Dec 2, 2025	SYSTEM	\$560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fullek2 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					15	Dec 16, 2025	SYSTEM	(\$560.00)					
					15	Dec 16, 2025	SYSTEM	\$560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fullek2 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
					16	Jan 2, 2026	SYSTEM	(\$560.00)					
					16	Jan 2, 2026	SYSTEM	\$560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fullek2 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
	0480 - Total								\$0.00				
	0490	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		9	Sep 16, 2025	SYSTEM	(\$500.00)					
					9	Sep 16, 2025	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user fullek2 overriding Payment Estimate Exception 37 on the current Payment Estimate.				
					10	Oct 1, 2025	SYSTEM	(\$500.00)					
					10	Oct 1, 2025	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user fullek2 overriding Payment Estimate Exception 40 on the current Payment Estimate.				
					11	Oct 16, 2025	SYSTEM	(\$500.00)					
					11	Oct 16, 2025	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user fullek2 overriding Payment Estimate Exception 40 on the current Payment Estimate.				
					12	Nov 3, 2025	SYSTEM	(\$500.00)					
					12	Nov 3, 2025	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user fullek2 overriding Payment Estimate Exception 40 on the current Payment Estimate.				
					13	Nov 17, 2025	SYSTEM	(\$500.00)					
					13	Nov 17, 2025	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fullek2 overriding Payment Estimate Exception 27 on the current Payment Estimate.				
					14	Dec 2, 2025	SYSTEM	(\$500.00)					
					14	Dec 2, 2025	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fullek2 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
					15	Dec 16, 2025	SYSTEM	(\$500.00)					



Line Item Adjustments by Estimate

Contract ID: 250314-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3573B	0490	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		15	Dec 16, 2025	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fullek2 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					16	Jan 2, 2026	SYSTEM	(\$500.00)	
					16	Jan 2, 2026	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fullek2 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					- Total			\$0.00	
			Material - Total			\$0.00			
			0490 - Total			\$0.00			
	0560	SUPPLEMENTARY WEARING SURFACE MATERIAL	Material		3	Jun 16, 2025	SYSTEM	(\$5,000.00)	
					3	Jun 16, 2025	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stront1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Jul 1, 2025	SYSTEM	(\$5,000.00)	
					4	Jul 1, 2025	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fullek2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Jul 16, 2025	SYSTEM	(\$5,000.00)	
					5	Jul 16, 2025	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fullek2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					6	Aug 4, 2025	SYSTEM	(\$5,000.00)	
					6	Aug 4, 2025	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fullek2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					7	Aug 18, 2025	SYSTEM	(\$6,000.00)	
					7	Aug 18, 2025	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fullek2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					8	Sep 2, 2025	SYSTEM	(\$6,000.00)	
					8	Sep 2, 2025	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fullek2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					9	Sep 16, 2025	SYSTEM	(\$6,000.00)	
					9	Sep 16, 2025	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user fullek2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					10	Oct 1, 2025	SYSTEM	(\$6,000.00)	
					10	Oct 1, 2025	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user fullek2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					11	Oct 16, 2025	SYSTEM	(\$6,000.00)	
					11	Oct 16, 2025	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user fullek2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					12	Nov 3, 2025	SYSTEM	(\$6,000.00)	
					12	Nov 3, 2025	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user fullek2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					13	Nov 17, 2025	SYSTEM	(\$6,000.00)	
					13	Nov 17, 2025	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fullek2 overriding Payment Estimate Exception 4 on the current Payment Estimate.



Line Item Adjustments by Estimate

Contract ID: 250314-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3573B	0560	SUPPLEMENTARY WEARING SURFACE MATERIAL	Material		14	Dec 2, 2025	SYSTEM	(\$6,000.00)	
					14	Dec 2, 2025	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fullek2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					15	Dec 16, 2025	SYSTEM	(\$6,000.00)	
					15	Dec 16, 2025	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fullek2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					16	Jan 2, 2026	SYSTEM	(\$6,000.00)	
					16	Jan 2, 2026	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fullek2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0560 - Total			\$0.00	
	0570	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		3	Jun 16, 2025	SYSTEM	(\$118,320.00)	
					3	Jun 16, 2025	SYSTEM	\$118,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stront1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					4	Jul 1, 2025	SYSTEM	(\$118,320.00)	
					4	Jul 1, 2025	SYSTEM	\$118,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fullek2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					5	Jul 16, 2025	SYSTEM	(\$118,320.00)	
					5	Jul 16, 2025	SYSTEM	\$118,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fullek2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					6	Aug 4, 2025	SYSTEM	(\$118,320.00)	
					6	Aug 4, 2025	SYSTEM	\$118,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fullek2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					7	Aug 18, 2025	SYSTEM	(\$215,992.00)	
					7	Aug 18, 2025	SYSTEM	\$215,992.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fullek2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					8	Sep 2, 2025	SYSTEM	(\$215,992.00)	
					8	Sep 2, 2025	SYSTEM	\$215,992.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user fullek2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					9	Sep 16, 2025	SYSTEM	(\$215,992.00)	
					9	Sep 16, 2025	SYSTEM	\$215,992.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user fullek2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					10	Oct 1, 2025	SYSTEM	(\$215,992.00)	
					10	Oct 1, 2025	SYSTEM	\$215,992.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user fullek2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					11	Oct 16, 2025	SYSTEM	(\$215,992.00)	
					11	Oct 16, 2025	SYSTEM	\$215,992.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user fullek2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					12	Nov 3, 2025	SYSTEM	(\$215,992.00)	
					12	Nov 3, 2025	SYSTEM	\$215,992.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Contract ID: 250314-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3573B	0570	LATEX MODIFIED CONCRETE WEARING SURFACE	Material			2025			Estimate Item Adjustment (0022) due to user fullek2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					13	Nov 17, 2025	SYSTEM	(\$215,992.00)	
					13	Nov 17, 2025	SYSTEM	\$215,992.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user fullek2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					14	Dec 2, 2025	SYSTEM	(\$215,992.00)	
					14	Dec 2, 2025	SYSTEM	\$215,992.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fullek2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					15	Dec 16, 2025	SYSTEM	(\$215,992.00)	
					15	Dec 16, 2025	SYSTEM	\$215,992.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fullek2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					16	Jan 2, 2026	SYSTEM	(\$215,992.00)	
					16	Jan 2, 2026	SYSTEM	\$215,992.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fullek2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0570 - Total			\$0.00	
	0600	TYPE H BARRIER	Material		5	Jul 16, 2025	SYSTEM	(\$26,136.00)	
					5	Jul 16, 2025	SYSTEM	\$26,136.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fullek2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					6	Aug 4, 2025	SYSTEM	(\$26,136.00)	
					6	Aug 4, 2025	SYSTEM	\$26,136.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user fullek2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					7	Aug 18, 2025	SYSTEM	(\$26,136.00)	
					7	Aug 18, 2025	SYSTEM	\$26,136.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fullek2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					8	Sep 2, 2025	SYSTEM	(\$26,136.00)	
					8	Sep 2, 2025	SYSTEM	\$26,136.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user fullek2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					9	Sep 16, 2025	SYSTEM	(\$52,272.00)	
					9	Sep 16, 2025	SYSTEM	\$52,272.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user fullek2 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					10	Oct 1, 2025	SYSTEM	(\$52,272.00)	
					10	Oct 1, 2025	SYSTEM	\$52,272.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user fullek2 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					11	Oct 16, 2025	SYSTEM	(\$52,272.00)	
					11	Oct 16, 2025	SYSTEM	\$52,272.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user fullek2 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					12	Nov 3, 2025	SYSTEM	(\$52,272.00)	
					12	Nov 3, 2025	SYSTEM	\$52,272.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user fullek2 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					13	Nov 17, 2025	SYSTEM	(\$52,272.00)	



Line Item Adjustments by Estimate

Contract ID: 250314-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3573B	0600	TYPE H BARRIER	Material			2025			
					13	Nov 17, 2025	SYSTEM	\$52,272.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user fullek2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					14	Dec 2, 2025	SYSTEM	(\$52,272.00)	
					14	Dec 2, 2025	SYSTEM	\$52,272.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fullek2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					15	Dec 16, 2025	SYSTEM	(\$52,272.00)	
					15	Dec 16, 2025	SYSTEM	\$52,272.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fullek2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					16	Jan 2, 2026	SYSTEM	(\$52,272.00)	
					16	Jan 2, 2026	SYSTEM	\$52,272.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fullek2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0600 - Total			\$0.00	
	0610	SIDEWALK (BRIDGES)	Material		4	Jul 1, 2025	SYSTEM	(\$46,812.90)	
					4	Jul 1, 2025	SYSTEM	\$46,812.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fullek2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					5	Jul 16, 2025	SYSTEM	(\$46,812.90)	
					5	Jul 16, 2025	SYSTEM	\$46,812.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fullek2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					6	Aug 4, 2025	SYSTEM	(\$46,812.90)	
					6	Aug 4, 2025	SYSTEM	\$46,812.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user fullek2 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					7	Aug 18, 2025	SYSTEM	(\$46,812.90)	
					7	Aug 18, 2025	SYSTEM	\$46,812.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user fullek2 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					8	Sep 2, 2025	SYSTEM	(\$46,812.90)	
					8	Sep 2, 2025	SYSTEM	\$46,812.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user fullek2 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					9	Sep 16, 2025	SYSTEM	(\$93,625.80)	
					9	Sep 16, 2025	SYSTEM	\$93,625.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user fullek2 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					10	Oct 1, 2025	SYSTEM	(\$93,625.80)	
					10	Oct 1, 2025	SYSTEM	\$93,625.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user fullek2 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					11	Oct 16, 2025	SYSTEM	(\$93,625.80)	
					11	Oct 16, 2025	SYSTEM	\$93,625.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user fullek2 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					12	Nov 3, 2025	SYSTEM	(\$93,625.80)	
					12	Nov 3, 2025	SYSTEM	\$93,625.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user fullek2 overriding Payment



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250314-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3573B	0610	SIDEWALK (BRIDGES)	Material						Estimate Exception 31 on the current Payment Estimate.
				13	Nov 17, 2025	SYSTEM	(\$93,625.80)		
				13	Nov 17, 2025	SYSTEM	\$93,625.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user fullek2 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
				14	Dec 2, 2025	SYSTEM	(\$93,625.80)		
				14	Dec 2, 2025	SYSTEM	\$93,625.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fullek2 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
				15	Dec 16, 2025	SYSTEM	(\$93,625.80)		
				15	Dec 16, 2025	SYSTEM	\$93,625.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fullek2 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
				16	Jan 2, 2026	SYSTEM	(\$93,625.80)		
				16	Jan 2, 2026	SYSTEM	\$93,625.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user fullek2 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
				- Total			\$0.00		
				Material - Total			\$0.00		
				0610 - Total			\$0.00		
				J6I3573B - Total			\$37.30		
				Overall - Total			\$37.30		



Contract Adjustments for Contract - 250314-F01

There are no contract adjustments to display for this contract.